

1 <u>Contract Value</u>	<u>1317459263</u>
(a) Stage I,II,III (30%)	<u>395237779</u>
(b) Stage IV (60%)	<u>792561158</u>
(c) Stage V (10%)	<u>129660326</u>

2 Progress on construction of DU Blocks:

- (a) Contracted commencement of work : _____
(b) Actual Start of work : (a) March 2012
(b) _____
(c) Contracted Completion : Sep. 2015
(d) Extension approved/to be approved : Sep. 2016
(e) Extended Date of completion: _____ - _____

3 Progress on Construction of DU Blocks: As per chart attached

4 External Services and Development Works:

- (a) Water supply 98%
(b) External Electricity In progress
(c) Roads - Internal Roads In progress
(d) Arboriculture Earth filling in progress
(e) Boundary wall & Gate 95%

5 Labour deployed during the month 396 Nos. (Average per day).

6 Manpower of PMC:
PE - 1 No.
J.E.(civil) - 2 No.
J.E.(Elect.) - 1 No.

7 (a) Material to be procured by CGEWHO: (Approx.)

- (i) Steel 4720.06 MT
(ii) Cement 20000.00 MT

(b) Balance at site as on 30.09.2016

- (i) Steel 6.72 MT
(ii) Cement 98.650 MT

(c) Cumulative procurement as on 30.09.2016

(i)	Steel	<u>4720.06</u> MT
(ii)	Cement	<u>17623.265</u> MT

(d) Yet to be procured :

(i)	Steel	<u>0.00</u> MT
(ii)	Cement	<u>2376.74</u> MT

8 Approximate VWD achieved:

(a) During the month upto 30.09.2016	<u>1,75,00,000.00</u>
(b) Cumulative <u>Stage - IV & V Phase-II</u>	<u>:81,75,00,000.00</u>

9 Urgent actions required:

10 Current Progress:

a) Project Ahead/On/Behind Schedule: -




PROGRESS OF CONSTRUCTION OF TOWERS Phase-II Housing Project, Mohali AS ON 31.08.2016												
Sr.		TW-XIII	TW-XV	TW-XI	TW-XII	TW-XVI	TW-XIV	TW-XVII	TW-XVIII	C. Centre	Guard Room 1&2	Remarks
No.	Activities	A2	B5	B6	B7	C4	C5	D3	D4			
1	R.C.C Work Including Excavation,P.C.C,Raft, colmun & Slab,Machine Room and OHWT	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	UGT & PUMP Room RCC completed
2	Brick Work in Super Structure	-	-	-	-	-	-	-	-	-		
(i)	Brick work & lintels G.Floor	98%	100%	100%	100%	100%	100%	100%	98%	100%	100%	
(ii)	Brick work & lintels 1st Floor	100%	100%	100%	100%	100%	100%	100%	100%	100%		
(iii)	Brick work and lintels 2nd Floor	100%	100%	100%	100%	100%	100%	100%	100%	100%		
(iv)	Brick work and lintels 3rd Floor	100%	100%	100%	100%	100%	100%	100%	100%	-		
(v)	Brick work and lintels 4th Floor	100%	100%	100%	100%	100%	100%	100%	100%	-		
(vi)	Brick work and lintels 5th Floor	100%	100%	100%	100%	100%	100%	100%	100%	-		
(vii)	Brick work and lintels 6th Floor	95%	100%	95%	95%	95%	100%	95%	95%	-		
(viii)	Brick work and lintels 7th Floor	100%	100%	100%	100%	100%	100%	100%	100%	-		
(ix)	Brick work and lintels 8th Floor	100%	100%	100%	100%	100%	100%	100%	100%	-		
(x)	Brick work and lintels 9th Floor	100%	100%	100%	100%	100%	100%	100%	100%	-		
(xi)	Brick work and lintels 10th Floor	100%	100%	100%	100%	100%	100%	100%	100%	-		
(xii)	Brick work and lintels 11th Floor	100%	100%	100%	100%	100%	100%	100%	100%	-		
(xiii)	Brick work and lintels 12th Floor	100%	100%	100%	100%	100%	100%	100%	100%	-		
(xiv)	Brick work and lintels 13th Floor	X	100%	X	100%	100%	100%	X	X	-		
3	Internal Wall Conduit											
(i)	Ground Floor Internal Wall conduit	75%	100%	100%	100%	100%	100%	100%	100%	100%	100%	
(ii)	1st floor Internal Wall conduit	100%	100%	100%	100%	100%	100%	100%	100%	100%		
(iii)	IInd floor Internal Wall conduit	100%	100%	100%	100%	100%	100%	100%	100%	100%		
(iv)	IIIrd floor Internal Wall conduit	100%	100%	100%	100%	100%	100%	100%	100%	-		
(v)	IVth floor Internal Wall conduit	100%	100%	100%	100%	100%	100%	100%	100%	-		
(vi)	Vth floor Internal Wall conduit	100%	100%	100%	100%	100%	100%	100%	100%	-		
(vii)	VIth floor Internal Wall conduit	100%	100%	100%	100%	100%	100%	100%	100%	-		
(viii)	VIIth floor Internal Wall conduit	100%	100%	100%	100%	100%	100%	100%	100%	-		
(ix)	VIIIth floor Internal Wall conduit	100%	100%	100%	100%	100%	100%	100%	100%	-		
(x)	IXth floor Internal Wall conduit	100%	100%	100%	100%	100%	100%	100%	100%	-		
(xi)	Xth floor Internal Wall conduit	100%	100%	100%	100%	100%	100%	100%	100%	-		
(xii)	XIth floor Internal Wall conduit	100%	100%	100%	100%	100%	100%	100%	100%	-		
(xiii)	XIIth floor Internal Wall conduit	100%	100%	100%	100%	100%	100%	100%	100%	-		
(xiv)	XIIIth floor Internal Wall conduit	X	100%	X	100%	100%	100%	X	X	-		


Gurdeep Singh
JE (Civil)


Sanjay M.P.C.M. Saini & Associates
Raman Kaur

For Kanwarji Const. Co.
[Signature]
Auth. Signatory


Sr. No.	Activities	TW-XIII A2	TW-XV B5	TW-XI B6	TW-XII B7	TW-XVI C4	TW-XIV C5	TW-XVII D3	TW-XVIII D4	Community Centre	Guard Room 1&2	Remarks
4	Internal G.I.											
(i)	Ground Floor Internal G.I.	100%	100%	95%	100%	100%	100%	100%	85%	100%	95%	
(ii)	Ist floor Internal G.I.	100%	100%	100%	100%	100%	100%	100%	100%	100%		
(iii)	IInd floor Internal G.I.	100%	100%	100%	100%	100%	100%	100%	100%	100%		
(iv)	IIIrd floor Internal G.I.	100%	100%	100%	100%	100%	100%	100%	100%	100%		
(v)	IVth floor Internal G.I.	100%	100%	100%	100%	100%	100%	100%	100%	-		
(vi)	Vth floor Internal G.I.	100%	100%	100%	100%	100%	100%	100%	100%	-		
(vii)	VIth floor Internal G.I.	100%	100%	100%	100%	100%	100%	100%	100%	-		
(viii)	VIIth floor Internal G.I.	100%	100%	100%	100%	100%	100%	100%	100%	-		
(ix)	VIIIth floor Internal G.I.	100%	100%	100%	100%	100%	100%	100%	100%	-		
(x)	IXth floor Internal G.I.	100%	100%	100%	100%	100%	100%	100%	100%	-		
(xi)	Xth floor Internal G.I.	100%	100%	100%	100%	100%	100%	100%	100%	-		
(xii)	XIth floor Internal G.I.	100%	100%	100%	100%	100%	100%	100%	100%	-		
(xiii)	XIIth floor Internal G.I.	100%	100%	100%	100%	100%	100%	100%	100%	-		
(xiv)	XIIIth floor Internal G.I.	X	100%	100%	100%	100%	100%	100%	100%	-		
5	Vertical G.I. shaft											
(i)	Ground Floor Vertical G.I. shaft	10%	100%	80%	100%	100%	100%	90%	50%	100%		
(ii)	Ist floor Vertical G.I. shaft	100%	100%	100%	100%	100%	100%	100%	100%	100%		
(iii)	IInd floor Vertical G.I. shaft	100%	100%	100%	100%	100%	100%	100%	100%	100%		
(iv)	IIIrd floor Vertical G.I. shaft	100%	100%	100%	100%	100%	100%	100%	100%	100%		
(v)	IVth floor Vertical G.I. shaft	100%	100%	100%	100%	100%	100%	100%	100%			
(vi)	Vth floor Vertical G.I. shaft	100%	100%	100%	100%	100%	100%	100%	100%			
(vii)	VIth floor Vertical G.I. shaft	100%	100%	100%	100%	100%	100%	100%	100%			
(viii)	VIIth floor Vertical G.I. shaft	100%	100%	100%	100%	100%	100%	100%	100%			
(ix)	VIIIth floor Vertical G.I. shaft	100%	100%	100%	100%	100%	100%	100%	100%			
(x)	IXth floor Vertical G.I. shaft	100%	100%	100%	100%	100%	100%	100%	100%			
(xi)	Xth floor Vertical G.I. shaft	100%	100%	100%	100%	100%	100%	100%	100%			
(xii)	XIth floor Vertical G.I. shaft	100%	100%	100%	100%	100%	100%	100%	100%			
(xiii)	XIIth floor Vertical G.I. shaft	100%	100%	100%	100%	100%	100%	100%	100%			
(xiv)	XIIIth floor Vertical G.I. shaft	X	100%	X	100%	100%	100%	X	X			



 For Mr C.M. Sapat & Ass.
 Chandeeep Singh
 JE (Civil)


 Ram Kumar

For Kanwarji Const. Co.

 Auth. Signatory

Sr. No.	Activities	TW-XIII A2	TW-XV B5	TW-XI B6	TW-XII B7	TW-XVI C4	TW-XIV C5	TW-XVII D3	TW-XVIII D4	Community Centre	Guard Room 1&2	Remarks
6	Internal C.I. & vertical C.I.											
(i)	Ground Floor Internal C.I. & vertical C.I.	30%	100%	80%	100%	100%	100%	100%	50%	100%	100%	
(ii)	Ist floor Internal C.I. & vertical C.I.	100%	100%	100%	100%	100%	100%	100%	100%	100%		
(iii)	IInd floor Internal C.I. & vertical C.I.	100%	100%	100%	100%	100%	100%	100%	100%	100%		
(iv)	IIIrd floor Internal C.I. & vertical C.I.	100%	100%	100%	100%	100%	100%	100%	100%	100%		
(v)	IVth floor Internal C.I. & vertical C.I.	100%	100%	100%	100%	100%	100%	100%	100%	-		
(vi)	Vth floor Internal C.I. & vertical C.I.	100%	100%	100%	100%	100%	100%	100%	100%	-		
(vii)	VIth floor Internal C.I. & vertical C.I.	100%	100%	100%	100%	100%	100%	100%	100%	-		
(viii)	VIIth floor Internal C.I. & vertical C.I.	100%	100%	100%	100%	100%	100%	100%	100%	-		
(ix)	VIIIth floor Internal C.I. & vertical C.I.	100%	100%	100%	100%	100%	100%	100%	100%	-		
(x)	IXth floor Internal C.I. & vertical C.I.	100%	100%	100%	100%	100%	100%	100%	100%	-		
(xi)	Xth floor Internal C.I. & vertical C.I.	100%	100%	100%	100%	100%	100%	100%	100%	-		
(xii)	XIth floor Internal C.I. & vertical C.I.	100%	100%	100%	100%	100%	100%	100%	100%	-		
(xiii)	XIIth floor Internal C.I. & vertical C.I.	100%	100%	100%	100%	100%	100%	100%	100%	-		
(xiv)	XIIIth floor Internal C.I. & vertical C.I.	X	100%	X	100%	100%	100%	100%	100%	-		
6(a)	Storm /Sewer works for blocks	75%	100%	100%	100%	100%	100%	100%	85%	100%	100%	
7	Rain Water Pipe											
(i)	Ground Floor Vertical RWP	60%	100%	100%	100%	100%	100%	95%	85%	100%	100%	
(ii)	Ist Floor Vertical RWP	100%	100%	100%	100%	100%	100%	100%	100%	100%		
(iii)	IInd Floor Vertical RWP	100%	100%	100%	100%	100%	100%	100%	100%	100%		
(iv)	IIIrd Floor Vertical RWP	100%	100%	100%	100%	100%	100%	100%	100%	100%		
(v)	IVth Floor Vertical RWP	100%	100%	100%	100%	100%	100%	100%	100%			
(vi)	Vth Floor Vertical RWP	100%	100%	100%	100%	100%	100%	100%	100%			
(vii)	VIth Floor Vertical RWP	100%	100%	100%	100%	100%	100%	100%	100%			
(viii)	VIIth Floor Vertical RWP	100%	100%	100%	100%	100%	100%	100%	100%			
(ix)	VIIIth Floor Vertical RWP	100%	100%	100%	100%	100%	100%	100%	100%			
(x)	IXth Floor Vertical RWP	100%	100%	100%	100%	100%	100%	100%	100%			
(xi)	Xth Floor Vertical RWP	100%	100%	100%	100%	100%	100%	100%	100%			
(xii)	XIth Floor Vertical RWP	100%	100%	100%	100%	100%	100%	100%	100%			
(xiii)	XIIth Floor Vertical RWP	100%	100%	100%	100%	100%	100%	100%	100%			
(xiv)	XIIIth Floor Vertical RWP	X	100%	X	100%	100%	100%	100%	100%			


 Chandeeep Singh
 J.E (Civil)

For M/s C.M. Gupta & Ass.
 Ranjan Kumar


For Kanwarji Const. Co.

 Auth. Signatory

Sr. No.	Activities	TW-XIII A2	TW-XV B5	TW-XI B6	TW-XII B7	TW-XVI C4	TW-XIV C5	TW-XVII D3	TW-XVIII D4	Community Centre	Guard Room 1&2	Remarks
8	Wooden Door frame fixing	98%	100%	100%	100%	100%	100%	100%	100%	100%	100%	
9	Internal Plaster											
(i)	Ground Floor Internal Plaster	60%	100%	100%	100%	100%	100%	100%	90%	40%	100%	
(ii)	Ist floor Internal Plaster	95%	100%	100%	100%	100%	100%	95%	95%	100%		
(iii)	IInd floor Internal Plaster	95%	100%	100%	100%	100%	100%	95%	95%	100%		
(iv)	IIIrd floor Internal Plaster	95%	100%	100%	100%	100%	100%	95%	95%	-		
(v)	IVth floor Internal Plaster	95%	100%	100%	100%	100%	100%	95%	95%	-		
(vi)	Vth floor Internal Plaster	95%	100%	100%	100%	100%	100%	95%	95%	-		
(vii)	VIth floor Internal Plaster	95%	100%	95%	100%	100%	100%	95%	95%	-		
(viii)	VIIth floor Internal Plaster	95%	100%	100%	100%	100%	100%	95%	95%	-		
(ix)	VIIIth floor Internal Plaster	95%	100%	100%	100%	100%	100%	95%	95%	-		
(x)	IXth floor Internal Plaster	95%	100%	100%	100%	100%	100%	95%	95%	-		
(xi)	Xth floor Internal Plaster	95%	100%	100%	100%	100%	100%	95%	95%	-		
(xii)	XIth floor Internal Plaster	95%	100%	100%	100%	100%	100%	95%	95%	-		
(xiii)	XIIth floor Internal Plaster	95%	100%	100%	100%	100%	100%	95%	95%	-		
(xiv)	XIIIth floor Internal Plaster	X	100%	X	100%	100%	100%	X	X	-		
10	D.B. Fixing											
(i)	Ground Floor D.B. Fixing	25%	100%	80%	100%	100%	100%	100%	100%	100%	100%	
(ii)	Ist Floor D.B. Fixing	100%	100%	100%	100%	100%	100%	100%	100%	100%		
(iii)	IInd Floor D.B. Fixing	100%	100%	100%	100%	100%	100%	100%	100%	100%		
(iv)	IIIrd Floor D.B. Fixing	100%	100%	100%	100%	100%	100%	100%	100%	-		
(v)	IVth Floor D.B. Fixing	100%	100%	100%	100%	100%	100%	100%	100%	-		
(vi)	Vth Floor D.B. Fixing	100%	100%	100%	100%	100%	100%	100%	100%	-		
(vii)	VIth Floor D.B. Fixing	100%	100%	100%	100%	100%	100%	100%	100%	-		
(viii)	VIIth Floor D.B. Fixing	100%	100%	100%	100%	100%	100%	100%	100%	-		
(ix)	VIIIth Floor D.B. Fixing	100%	100%	100%	100%	100%	100%	100%	100%	-		
(x)	IXth Floor D.B. Fixing	100%	100%	100%	100%	100%	100%	100%	100%	-		
(xi)	Xth Floor D.B. Fixing	100%	100%	100%	100%	100%	100%	100%	100%	-		
(xii)	XIth Floor D.B. Fixing	100%	100%	100%	100%	100%	100%	100%	100%	-		
(xiii)	XIIth Floor D.B. Fixing	100%	100%	100%	100%	100%	100%	100%	100%	-		
(xiv)	XIIIth Floor D.B. Fixing	X	100%	X	100%	100%	100%	X	X	-		

For M/s CM. Sefra & Ass.
(Signature)
 J.E. (Civil)

For Kanwar Const. Co.
(Signature)
 Auth. Signatory

Sr.		TW-XIII	TW-XV	TW-XI	TW-XII	TW-XVI	TW-XIV	TW-XVII	TW-XVIII	Community Centre	Guard Room 1&2	Remarks
No.	Activities	A2	B5	B6	B7	C4	C5	D3	D4			
11	A.C.Box Fixing											
(i)	Ground floor A.C.box fixing	25%	100%	80%	100%	100%	100%	100%	100%	100%		
(ii)	Ist Floor A.C. box Fixing	100%	100%	100%	100%	100%	100%	100%	100%	100%		
(iii)	IInd Floor A.C. box Fixing	100%	100%	100%	100%	100%	100%	100%	100%	100%		
(iv)	IIIrd Floor A.C. box Fixing	100%	100%	100%	100%	100%	100%	100%	100%	-		
(v)	IVth Floor A.C. box Fixing	100%	100%	100%	100%	100%	100%	100%	100%	-		
(vi)	Vth Floor A.C. box Fixing	100%	100%	100%	100%	100%	100%	100%	100%	-		
(vii)	Vlth Floor A.C. box Fixing	100%	100%	100%	100%	100%	100%	100%	100%	-		
(viii)	VIIth Floor A.C. box Fixing	100%	100%	100%	100%	100%	100%	100%	100%	-		
(ix)	VIIIth Floor A.C. box Fixing	100%	100%	100%	100%	100%	100%	100%	100%	-		
(x)	IXth Floor A.C. box Fixing	100%	100%	100%	100%	100%	100%	100%	100%	-		
(xi)	Xth Floor A.C. box Fixing	100%	100%	100%	100%	100%	100%	100%	100%	-		
(xii)	XIth Floor A.C. box Fixing	100%	100%	100%	100%	100%	100%	100%	100%	-		
(xiii)	XIIth Floor A.C. box Fixing	100%	100%	100%	100%	100%	100%	100%	100%	-		
(xiv)	XIIIth Floor A.C. box Fixing	X	100%	X	100%	100%	100%	X	X	-		
12	MS Railing for Balcony & stair case											
(i)	MS Railing for Balcony & stair case	100%	100%	100%	100%	100%	100%	100%	100%	100%		
13	Sunken Water Proofing	100%	100%	100%	100%	100%	100%	100%	100%	100%		
14	Internal Flat Wiring	70%	95%	90%	95%	95%	95%	95%	90%	-	95%	
14a	Sheets & Switches Fixing	25%	95%	90%	95%	95%	95%	90%	40%	-		
14b	Fixing of MCB,TPN,RCB &A.C/D.B Box	15%	95%	90%	95%	95%	95%	90%	40%	-		
15	Supply & Commissioning of Lift	15%	95%	95%	95%	95%	95%	95%	-	-		
16	Cooridoor/stair case Wiring	-	95%	-	50%	-	-	-	-	-		

(Signature)
 Chandeeep Singh
 JE (Civil)

For M/S C.M. Gupta & Co.
(Signature)

For Kanwar Const. Co.
(Signature)
 Auth. Signatory

Sr. No.	Activities	TW-XIII A2	TW-XV B5	TW-XI B6	TW-XII B7	TW-XVI C4	TW-XIV C5	TW-XVII D3	TW-XVIII D4	Community Centre	Guard Room 1&2	Remarks
17	Glazed Tiles Fixing											
(i)	Glazed Tiles Fixing Ground Floor	-	100%	80%	100%	100%	100%	65%	-	-	100%	
(ii)	Glazed Tiles Fixing 1st Floor	95%	100%	100%	100%	100%	100%	100%	100%	100%		
(iii)	Glazed Tiles Fixing 2nd Floor	95%	100%	100%	100%	100%	100%	100%	100%	100%		
(iv)	Glazed Tiles Fixing 3rd Floor	95%	100%	100%	100%	100%	100%	100%	100%	-		
(v)	Glazed Tiles Fixing 4th Floor	95%	100%	100%	100%	100%	100%	100%	100%	-		
(vi)	Glazed Tiles Fixing 5th Floor	95%	100%	100%	100%	100%	100%	100%	100%	-		
(vii)	Glazed Tiles Fixing 6th Floor	95%	100%	100%	100%	100%	100%	100%	100%	-		
(viii)	Glazed Tiles Fixing 7th Floor	95%	100%	100%	100%	100%	100%	100%	100%	-		
(ix)	Glazed Tiles Fixing 8th Floor	95%	100%	100%	100%	100%	100%	100%	100%	-		
(x)	Glazed Tiles Fixing 9th Floor	95%	100%	100%	100%	100%	100%	100%	100%	-		
(xi)	Glazed Tiles Fixing 10th Floor	95%	100%	100%	100%	100%	100%	100%	100%	-		
(xii)	Glazed Tiles Fixing 11th Floor	95%	100%	100%	100%	100%	100%	100%	100%	-		
(xiii)	Glazed Tiles Fixing 12th Floor	95%	100%	100%	100%	100%	100%	100%	100%	-		
(xiv)	Glazed Tiles Fixing 13th Floor	X	100%	X	100%	100%	100%	X	X	-		
18	Kota Stone Fixing With Grading											
(i)	Kota Stone Fixing Ground Floor	-	95%	95%	95%	95%	95%	95%	-	95%		
(ii)	Kota Stone Fixing 1st Floor	95%	95%	95%	95%	95%	95%	95%	95%	95%		
(iii)	Kota Stone Fixing 2nd Floor	95%	95%	95%	95%	95%	95%	95%	95%	95%		
(iv)	Kota Stone Fixing 3rd Floor	95%	95%	95%	95%	95%	95%	95%	95%	-		
(v)	Kota Stone Fixing 4th Floor	95%	95%	95%	95%	95%	95%	95%	95%	-		
(vi)	Kota Stone Fixing 5th Floor	95%	95%	95%	95%	95%	95%	95%	95%	-		
(vii)	Kota Stone Fixing 6th Floor	95%	95%	95%	95%	95%	95%	95%	95%	-		
(viii)	Kota Stone Fixing 7th Floor	95%	95%	95%	95%	95%	95%	95%	95%	-		
(ix)	Kota Stone Fixing 8th Floor	95%	95%	95%	95%	95%	95%	95%	95%	-		
(x)	Kota Stone Fixing 9th Floor	95%	95%	95%	95%	95%	95%	95%	95%	-		
(xi)	Kota Stone Fixing 10th Floor	95%	95%	95%	95%	95%	95%	95%	95%	-		
(xii)	Kota Stone Fixing 11th Floor	95%	95%	95%	95%	95%	95%	95%	95%	-		
(xiii)	Kota Stone Fixing 12th Floor	95%	95%	95%	95%	95%	95%	95%	95%	-		
(xiv)	Kota Stone Fixing 13th Floor	X	95%	X	95%	95%	95%	X	X	-		

For M/s C.M. Sabra & Ass.
gauri
Raman Kumar
Surinder Singh
J.E (Civil)
Sharma

For Kanwar Const. Co.
[Signature]
 Auth. Signatory

Sr. No.	Activities	TW-XIII A2	TW-XV B5	TW-XI B6	TW-XII B7	TW-XVI C4	TW-XIV C5	TW-XVII D3	TW-XVIII D4	Community Centre	Guard Room 1&2	Remarks
19	Kitchen Counter Fixing											
(i)	Kitchen Counter Fixing Ground Floor	-	100%	80%	95%	95%	100%	80%	-	-	95%	
(ii)	Kitchen Counter Fixing 1st Floor	95%	100%	95%	95%	100%	100%	95%	95%	95%		
(iii)	Kitchen Counter Fixing 2nd Floor	95%	100%	95%	95%	100%	100%	95%	95%	-		
(iv)	Kitchen Counter Fixing 3rd Floor	95%	100%	95%	95%	100%	100%	95%	95%	-		
(v)	Kitchen Counter Fixing 4th Floor	95%	100%	95%	95%	100%	100%	95%	95%	-		
(vi)	Kitchen Counter Fixing 5th Floor	95%	100%	95%	95%	100%	100%	95%	95%	-		
(vii)	Kitchen Counter Fixing 6th Floor	95%	100%	95%	95%	100%	100%	95%	95%	-		
(viii)	Kitchen Counter Fixing 7th Floor	95%	100%	95%	95%	100%	100%	95%	95%	-		
(ix)	Kitchen Counter Fixing 8th Floor	95%	100%	95%	95%	100%	100%	95%	95%	-		
(x)	Kitchen Counter Fixing 9th Floor	95%	100%	95%	95%	100%	100%	95%	95%	-		
(xi)	Kitchen Counter Fixing 10th Floor	95%	100%	95%	95%	100%	100%	95%	95%	-		
(xii)	Kitchen Counter Fixing 11th Floor	95%	100%	95%	95%	100%	100%	95%	95%	-		
(xiii)	Kitchen Counter Fixing 12th Floor	95%	100%	95%	95%	100%	100%	95%	95%	-		
(xiv)	Kitchen Counter Fixing 13th Floor	X	100%	X	95%	100%	100%	X	X	-		
20	Vitrified/Ceramic Tile Fixing											
(i)	vitified/ceramic tile Fixing Ground Floor	-	100%	90%	100%	100%	100%	35%	-	10%	100%	
(ii)	vitified/ceramic tile Fixing 1st Floor	75%	100%	100%	100%	100%	100%	100%	100%	100%		
(iii)	vitified/ceramic tile Fixing 2nd Floor	95%	100%	100%	100%	100%	100%	100%	100%	100%		
(iv)	vitified/ceramic tile Fixing 3rd Floor	90%	100%	100%	100%	100%	100%	100%	95%	-		
(v)	vitified/ceramic tile Fixing 4th Floor	95%	100%	100%	100%	100%	100%	100%	100%	-		
(vi)	vitified/ceramic tile Fixing 5th Floor	90%	100%	100%	100%	100%	100%	100%	100%	-		
(vii)	vitified/ceramic tile Fixing 6th Floor	85%	100%	100%	100%	100%	100%	90%	90%	-		
(viii)	vitified/ceramic tile Fixing 7th Floor	95%	100%	100%	100%	100%	100%	100%	95%	-		
(ix)	vitified/ceramic tile Fixing 8th Floor	95%	100%	100%	100%	100%	100%	100%	95%	-		
(x)	vitified/ceramic tile Fixing 9th Floor	90%	100%	100%	100%	100%	100%	100%	95%	-		
(xi)	vitified/ceramic tile Fixing 10th Floor	95%	100%	100%	100%	100%	100%	100%	100%	-		
(xii)	vitified/ceramic tile Fixing 11th Floor	95%	100%	100%	100%	100%	100%	100%	100%	-		
(xiii)	vitified/ceramic tile Fixing 12th Floor	95%	100%	100%	100%	100%	100%	100%	95%	-		
(xiv)	vitified/ceramic tile Fixing 13th Floor	X	100%	X	100%	100%	100%	X	X	-		

For M/s C.M. Gupta & ASS.
 Ramon Ramon
 Anand Singh
 J.E (Civil)

For Kanwar Const. Co.
 Auth. Signatory

Sr. No.	Activities	TW-XIII A2	TW-XV B5	TW-XI B6	TW-XII B7	TW-XVI C4	TW-XIV C5	TW-XVII D3	TW-XVIII D4	Community Centre	Guard Room 1&2	Remarks
21	Flush Door Fixing & Security Door											
(i)	Flush Door Fixing Ground Floor	-	100%	60%	95%	100%	100%	-	-	-		
(ii)	Flush Door Fixing 1st Floor	15%	100%	100%	100%	100%	100%	95%	15%	-		
(iii)	Flush Door Fixing 2nd Floor	95%	100%	100%	100%	100%	100%	95%	90%	-		
(iv)	Flush Door Fixing 3rd Floor	85%	100%	100%	100%	100%	100%	95%	90%	-		
(v)	Flush Door Fixing 4th Floor	85%	100%	100%	100%	100%	100%	95%	85%	-		
(vi)	Flush Door Fixing 5th Floor	85%	100%	100%	100%	100%	100%	95%	85%	-		
(vii)	Flush Door Fixing 6th Floor	15%	100%	100%	100%	100%	100%	65%	65%	-		
(viii)	Flush Door Fixing 7th Floor	15%	100%	100%	100%	100%	100%	95%	85%	-		
(ix)	Flush Door Fixing 8th Floor	15%	100%	100%	100%	100%	100%	95%	85%	-		
(x)	Flush Door Fixing 9th Floor	15%	100%	100%	100%	100%	100%	95%	85%	-		
(xi)	Flush Door Fixing 10th Floor	15%	100%	100%	100%	100%	100%	95%	85%	-		
(xii)	Flush Door Fixing 11th Floor	15%	100%	100%	100%	100%	100%	95%	85%	-		
(xiii)	Flush Door Fixing 12th Floor	-	100%	100%	100%	100%	100%	95%	85%	-		
(xiv)	Flush Door Fixing 13th Floor	X	100%	X	100%	100%	100%	X	X	-		
22	M.S.Grill & glass											
(i)	Aluminium Window frame shutter, M.S.Grill & Glass Fixing Ground Floor	-	70%	55%	95%	95%	95%	40%	-	30%	40%	
(ii)	Aluminium Window frame shutter, M.S.Grill & Glass Fixing 1st floor	-	95%	95%	95%	95%	95%	95%	55%	40%		
(iii)	Aluminium Window frame shutter, M.S.Grill & Glass Fixing 2nd Floor	90%	95%	95%	95%	95%	95%	95%	90%	40%		
(iv)	Aluminium Window frame shutter, M.S.Grill & Glass Fixing 3rd Floor	40%	95%	95%	95%	95%	95%	65%	55%	-		
(v)	Aluminium Window frame shutter, M.S.Grill & Glass Fixing 4th Floor	40%	95%	95%	95%	95%	95%	65%	55%	-		
(vi)	Aluminium Window frame shutter, M.S.Grill & Glass Fixing 5th Floor	40%	95%	95%	95%	95%	95%	65%	55%	-		
(vii)	Aluminium Window frame shutter, M.S.Grill & Glass Fixing 6th Floor	40%	95%	95%	95%	95%	95%	65%	55%	-		
(viii)	Aluminium Window frame shutter, M.S.Grill & Glass Fixing 7th Floor	40%	95%	95%	95%	95%	95%	95%	55%	-		
(ix)	Aluminium Window frame shutter, M.S.Grill & Glass Fixing 8th Floor	40%	95%	95%	95%	95%	95%	95%	55%	-		
(x)	Aluminium Window frame shutter, M.S.Grill & Glass Fixing 9th Floor	40%	95%	95%	95%	95%	95%	95%	55%	-		
(xi)	Aluminium Window frame shutter, M.S.Grill & Glass Fixing 10th Floor	40%	95%	95%	95%	95%	95%	95%	55%	-		
(xii)	Aluminium Window frame shutter, M.S.Grill & Glass Fixing 11th Floor	40%	95%	95%	95%	95%	95%	95%	55%	-		
(xiii)	Aluminium Window frame shutter, M.S.Grill & Glass Fixing 12th Floor	40%	95%	95%	95%	95%	95%	95%	55%	-		
(xiv)	Aluminium Window frame shutter, M.S.Grill & Glass Fixing 13th Floor	40%	95%	X	95%	95%	95%	X	X	-		

gopi
Chandeep Singh
JAC (C.M.I.)
For Kanwarj Singh & Ass
Raman Kumar

For Kanwarj Const. Co.

Sharma

Auth. Signatory

Sr. No.	Activities	TW-XIII A2	TW-XV B5	TW-XI B6	TW-XII B7	TW-XVI C4	TW-XIV C5	TW-XVII D3	TW-XVIII D4	Community Centre	Guard Room 1&2	Remarks
23	Internal Painting including Wall Putty ,OBD & Enamel Paint											
(i)	Internal Painting including Wall Putty,OBD&Enamel Paint Ground Floor	-	50%	50%	75%	75%	75%	75%	35%	-	50%	
(ii)	Internal Painting including Wall Putty,OBD & Enamel Paint 1st Floor	15%	75%	60%	75%	75%	75%	75%	75%	75%		
(iii)	Internal Painting including Wall Putty,OBD & Enamel Paint 2nd Floor	60%	75%	75%	75%	75%	75%	75%	75%	75%		
(iv)	Internal Painting including Wall Putty,OBD & Enamel Paint 3rd Floor	60%	75%	75%	75%	75%	75%	75%	60%	-		
(v)	Internal Painting including Wall Putty,OBD & Enamel Paint 4th Floor	60%	75%	75%	75%	75%	75%	75%	60%	-		
(vi)	Internal Painting including Wall Putty,OBD & Enamel Paint 5th Floor	60%	75%	75%	75%	75%	75%	75%	70%	-		
(vii)	Internal Painting including Wall Putty,OBD & Enamel Paint 6th Floor	55%	75%	75%	75%	75%	75%	60%	60%	-		
(viii)	Internal Painting including Wall Putty,OBD & Enamel Paint 7th Floor	60%	75%	75%	75%	75%	75%	75%	60%	-		
(ix)	Internal Painting including Wall Putty,OBD & Enamel Paint 8th Floor	60%	75%	75%	75%	75%	75%	75%	70%	-		
(x)	Internal Painting including Wall Putty,OBD & Enamel Paint 9th Floor	60%	75%	75%	75%	75%	75%	75%	70%	-		
(xi)	Internal Painting including Wall Putty,OBD & Enamel Paint 10th Floor	60%	75%	75%	75%	75%	75%	75%	70%	-		
(xii)	Internal Painting including Wall Putty,OBD & Enamel Paint 11th Floor	60%	75%	75%	75%	75%	75%	75%	70%	-		
(xiii)	Internal Painting including Wall Putty,OBD & Enamel Paint 12th Floor	60%	75%	75%	75%	75%	75%	75%	70%	-		
(xiv)	Internal Painting including Wall Putty,OBD & Enamel Paint 13th Floor	X	75%	X	75%	75%	75%	X	X	-		
24	Flush Door Hardware Fitting											
(i)	Flush Door Hardware Fitting Ground Floor	-	80%	-	-	-	95%	-	-	-	-	
(ii)	Flush Door Hardware Fitting 1st Floor	-	95%	60%	95%	95%	95%	95%	-	-	-	
(iii)	Flush Door Hardware Fitting 2nd Floor	50%	95%	95%	95%	95%	95%	85%	-	-	-	
(iv)	Flush Door Hardware Fitting 3rd Floor	-	95%	95%	95%	95%	95%	85%	-	-	-	
(v)	Flush Door Hardware Fitting 4th Floor	-	95%	95%	95%	95%	95%	85%	-	-	-	
(vi)	Flush Door Hardware Fitting 5th Floor	-	95%	95%	95%	95%	95%	85%	-	-	-	
(vii)	Flush Door Hardware Fitting 6th Floor	-	95%	95%	95%	95%	95%	30%	-	-	-	
(viii)	Flush Door Hardware Fitting 7th Floor	-	95%	95%	95%	95%	95%	-	-	-	-	
(ix)	Flush Door Hardware Fitting 8th Floor	-	95%	95%	95%	95%	95%	-	-	-	-	
(x)	Flush Door Hardware Fitting 9th Floor	-	95%	95%	95%	95%	95%	-	-	-	-	
(xi)	Flush Door Hardware Fitting 10th Floor	-	95%	95%	95%	95%	95%	-	-	-	-	
(xii)	Flush Door Hardware Fitting 11th Floor	-	95%	95%	95%	95%	95%	-	-	-	-	

grip
Amoleel Singh
J.E (Civil)

for 4/6 on Sept 28.
Pamankumar

For Kanwarji Const. Co.

Auth. Signatory

[Handwritten Signature]

(xiii)	Flush Door Hardware Fitting 12th Floor	-	95%	95%	95%	95%	95%	-	-	-	-	-
(xiv)	Flush Door Hardware Fitting 13th Floor	X	95%	X	95%	95%	95%	X	X	-	-	-
25	Fire Fighting works for blocks											
(i)	vertical riser to blocks	100%	100%	100%	100%	100%	100%	100%	100%	100%	-	-
(ii)	Hose reel drums without reel	100%	100%	100%	100%	100%	100%	100%	100%	100%	-	-
(iii)	Fire cabinets Without Glass	90%	90%	90%	90%	90%	90%	90%	90%	90%	-	-
(iv)	fire fighting fixtures	-	-	-	-	-	-	-	-	-	-	-
26	Brick Bat Koba At Terrace	95%	100%	100%	100%	100%	100%	100%	100%	100%	100%	-
27	External Plaster	95%	100%	100%	100%	100%	100%	98%	95%	100%	95%	-
28	ATT	65%	95%	100%	100%	100%	100%	100%	95%	20%	100%	-
29	External Primer	80%	95%	95%	95%	95%	95%	90%	60%	-	-	-
30	External Paint	-	-	-	-	20%	25%	-	-	-	-	-

Note: Out of 615 DUs slabs of 615 DUs cast.

giris
Chandeep Singh
JE (Civil)
Dwe


For M/s C.M. Sagar & Co.
Raman Kumar


For Kamran Const. Co.
 Auth. Signatory

21

COVD. CAR PARKING AS ON DATED 30-09-2016

S.NO.	ACTIVITIES	P1	P2	P3	P4	P5	P6	P7	P8	P9	P11	P13	Total parking
1	Numbers of Parking	16	24	6	4	12	18	16	6	28	16	12	158
2	Excavation in Foundation/PCC	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	
3	RCC in Footing	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	
4	RCC in Plinth Beam	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	
5	RCC in Column	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	
6	RCC in Roof Slab	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	
7	Brick Work	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	
8	Plaster	100%	100%	100%	100%	100%	90%	100%	100%	100%	100%	100%	
9	Flooring	100%	100%	100%	100%	100%	55%	100%	100%	100%	100%	100%	
10	Painting (White Wash)	30%	-	-	-	10%	10%			30%	30%	30%	


 Gurbinder Singh
 J.E (Civil)

To M/s C.M. Sahasra A&E
 Panwar, Panwar 

For Kanwarji Const. Co.

 Auth. Signatory

External Works as on Dated 30-09-2016

S.NO.	Activity	Status of %age	Remarks
1	Boundary wall Works - Brick Work, Plaster, Grill & Painting	95%	
2	Fire water supply line	95%	
3	Fire Ring main & connection for blocks	90%	
4	Water works (L.A.)	98%	
5	Storm /sewerage works (outer ring)	98%	
6	External Electrical Works, Installation & Commissioning	25%	
7	Road works: WBM Ist Layer	98%	
7(a)	Road works: WBM 2nd Layer	50%	
8	Kerb Stone Work	80%	
9	Harvesting Pit	95%	
10	Covered car Parking	95%	
11	Open Car Parking	80%	
12	H.T Cable Line Excavation	90%	
13	Street Light Pole Fixing	50%	

Handwritten signature: Gurdeep Singh
Handwritten text: JK (Civil)

Handwritten signature: Jasjit Singh
Handwritten text: Asst. Engineer

Handwritten signature: [Signature]

For Kanwarji Const. Co.

Auth. Signatory