

1 <u>Contract Value</u>	<u>1317459263</u>
(a) Stage I,II,III (30%)	<u>395237779</u>
(b) Stage IV (60%)	<u>792561158</u>
(c) Stage V (10%)	<u>129660326</u>

2 Progress on construction of DU Blocks:

- (a) Contracted commencement of work : \_\_\_\_\_
- (b) Actual Start of work : (a) March 2012  
(b) \_\_\_\_\_
- (c) Contracted Completion : Sep. 2015
- (d) Extension approved/to be approved : Sep. 2016
- (e) Extended Date of completion: \_\_\_\_\_ - \_\_\_\_\_

3 Progress on Construction of DU Blocks: As per chart attached

4 External Services and Development Works:

- (a) Water supply 98%
- (b) External Electricity In progress
- (c) Roads - Internal Roads In progress
- (d) Arboriculture Earth filling in progress
- (e) Boundary wall & Gate 95%

5 Labour deployed during the month 180 Nos. (Average per day).

6 Manpower of PMC:  
PE - 1 No.  
J.E.(civil) - 2 No.  
J.E.(Elect.) - 1 No.

7 (a) Material to be procured by CGEWHO: (Approx.)

(i)	Steel	<u>4720.06</u> MT
(ii)	Cement	<u>20000.00</u> MT

(b) Balance at site as on 30.11.2016

(i)	Steel	<u>6.72</u>	MT
(ii)	Cement	<u>80.650</u>	MT

(c) Cumulative procurement as on 30.11.2016

(i)	Steel	<u>4720.06</u> MT
(ii)	Cement	<u>17728.265</u> MT

(d) Yet to be procured :

(i)	Steel	<u>0.00</u> MT
(ii)	Cement	<u>2271.74</u> MT


8 Approximate VWD achieved:

(a) During the month upto 30.11.2016	<u>1,00,00,000.00</u>
(b) Cumulative <u>Stage - IV &amp; V Phase-II</u>	<u>:83,50,00,000.00</u>

9 Urgent actions required:

10 Current Progress:

a) Project Ahead/On/Behind Schedule: \_\_\_\_\_ - \_\_\_\_\_

  
Gurdeep Singh  
(JE civil)

PROGRESS OF CONSTRUCTION OF TOWERS Phase-II Housing Project, Mohali							AS ON 30.11.2016			Community Centre	Guard Room 1&2	Remarks
Sr. No.	Activities	TW-XIII A2	TW-XV B5	TW-XI B6	TW-XII B7	TW-XVI C4	TW-XIV C5	TW-XVII D3	TW-XVIII D4			
1	R.C.C Work Including Excavation,P.C.C,Raft, colmun & Slab,Machine Room and OHWT	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	UGT & PUMP Room RCC completed
2	<b>Brick Work in Super Structure</b>											
(i)	Brick work & lintels G.Floor to Top floor	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	
3	<b>Internal Wall Conduit</b>											
(i)	Internal Wall conduit Ground Floor to Top floor	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	
4	<b>Internal G.I.</b>											
(i)	Internal G.I. Ground Floor to Top Floor	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	
5	<b>Vertical G.I. shaft</b>											
(i)	Vertical G.I. shaft Ground Floor	100%	100%	100%	100%	100%	100%	100%	95%	100%	X	
(ii)	Vertical G.I. shaft Ist floor to Top floor	100%	100%	100%	100%	100%	100%	100%	100%	100%	X	
6	<b>Internal C.I. &amp; vertical C.I.</b>											
(i)	Internal C.I. & vertical C.I. Ground Floor	95%	100%	100%	100%	100%	100%	100%	95%	100%	100%	
(ii)	Internal C.I. & vertical C.I Ist floor to Top Floor .	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	
6(a)	<b>Storm /Sewer works for blocks</b>	100%	100%	100%	100%	100%	100%	100%	95%	100%	100%	
7	<b>Rain Water Pipe</b>											
(i)	Vertical RWP Ground Floor to Top Floor	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	
8	<b>Wooden Door frame fixing</b>	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	
9	<b>Internal Plaster</b>											
(i)	Internal Plaster Ground Floor	95%	100%	100%	100%	100%	100%	100%	95%	50%	100%	
(ii)	Internal Plaster Ist floor	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	
(iii)	Internal Plaster IInd floor	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	
(iv)	Internal Plaster IIIrd floor	100%	100%	100%	100%	100%	100%	100%	100%	100%	-	
(v)	Internal Plaster IVth floor	100%	100%	100%	100%	100%	100%	100%	100%	100%	-	
(vi)	Internal Plaster Vth floor	100%	100%	100%	100%	100%	100%	100%	100%	100%	-	
(vii)	Internal Plaster VIth floor	100%	100%	100%	100%	100%	100%	100%	100%	100%	-	
(viii)	Internal Plaster VIIth floor	100%	100%	100%	100%	100%	100%	100%	100%	100%	-	
(ix)	Internal Plaster VIIIth floor	100%	100%	100%	100%	100%	100%	100%	100%	100%	-	
(x)	Internal Plaster IXth floor	100%	100%	100%	100%	100%	100%	100%	100%	100%	-	
(xi)	Internal Plaster Xth floor	100%	100%	100%	100%	100%	100%	100%	100%	100%	-	

Gurdeep Singh  
(J.E Civil)

Raman Kumar  
For M/s C.M. Sahra & Co.

For Kanwar Const. Co.

Auth. Signatory

145

Sr.		TW-XIII	TW-XV	TW-XI	TW-XII	TW-XVI	TW-XIV	TW-XVII	TW-XVIII	Community Centre	Guard Room 1&2	Remarks
No.	Activities	A2	B5	B6	B7	C4	C5	D3	D4			
(xii)	Internal Plaster XIth floor	100%	100%	100%	100%	100%	100%	100%	100%	-		
(xiii)	Internal Plaster XIIth floor	100%	100%	100%	100%	100%	100%	100%	100%	-		
(xiv)	Internal Plaster XIIIth floor	X	100%	X	100%	100%	100%	X	X	-		
<b>10</b>	<b>D.B. Fixing</b>											
(i)	Ground Floor D.B. Fixing	25%	100%	100%	100%	100%	100%	100%	100%	100%	100%	
(ii)	Ist Floor to Top Floor D.B. Fixing	100%	100%	100%	100%	100%	100%	100%	100%	100%		
<b>11</b>	<b>A.C.Box Fixing</b>											
(i)	Ground floor A.C.box fixing	25%	100%	100%	100%	100%	100%	100%	100%	100%		
(ii)	Ist Floor to Top Floor A.C. box Fixing	100%	100%	100%	100%	100%	100%	100%	100%	100%		
<b>12</b>	<b>MS Railing for Balcony &amp; stair case</b>											
(i)	MS Railing for Balcony & stair case	100%	100%	100%	100%	100%	100%	100%	100%	100%		
<b>13</b>	<b>Sunken Water Proofing</b>	100%	100%	100%	100%	100%	100%	100%	100%	100%		
<b>14</b>	<b>Internal Flat Wiring</b>	70%	100%	95%	100%	100%	100%	95%	90%	-	95%	
<b>14a</b>	<b>Sheets &amp; Switches Fixing</b>	45%	95%	95%	100%	100%	100%	95%	90%	-		
<b>14b</b>	<b>Fixing of MCB,TPN,RCB &amp; A.C/D.B Box</b>	60%	95%	95%	95%	95%	95%	95%	70%	-		
<b>15</b>	<b>Supply &amp; Commissioning of Lift</b>	90%	95%	95%	95%	95%	95%	95%	95%	-		
<b>16</b>	<b>Cooridoor/stair case Wiring</b>	-	95%	95%	95%	95%	95%	-	-	-	-	
<b>17</b>	<b>Submain Wiring</b>	-	100%	-	-	-	100%	-	-	-	-	
<b>18</b>	<b>Glazed Tiles Fixing</b>											
(i)	Glazed Tiles Fixing Ground Floor	80%	100%	100%	100%	100%	100%	85%	25%	95%	100%	
(ii)	Glazed Tiles Fixing Ist Floor to Top Floor	100%	100%	100%	100%	100%	100%	100%	100%	100%		
<b>19</b>	<b>Kota Stone Fixing With Granding</b>											
(i)	Kota Stone Fixing Ground Floor	-	95%	95%	95%	95%	95%	95%	-	95%		
(ii)	Kota Stone Fixing Ist Floor	95%	95%	95%	95%	95%	95%	95%	95%	95%		
(iii)	Kota Stone Fixing 2nd Floor	95%	95%	95%	95%	95%	95%	95%	95%	95%		
(iv)	Kota Stone Fixing 3rd Floor	95%	95%	95%	95%	95%	95%	95%	95%	-		
(v)	Kota Stone Fixing 4th Floor	95%	95%	95%	95%	95%	95%	95%	95%	-		
(vi)	Kota Stone Fixing 5th Floor	95%	95%	95%	95%	95%	95%	95%	95%	-		
(vii)	Kota Stone Fixing 6th Floor	95%	95%	95%	95%	95%	95%	95%	95%	-		
(viii)	Kota Stone Fixing 7th Floor	95%	95%	95%	95%	95%	95%	95%	95%	-		
(ix)	Kota Stone Fixing 8th Floor	95%	95%	95%	95%	95%	95%	95%	95%	-		
(x)	Kota Stone Fixing 9th Floor	95%	95%	95%	95%	95%	95%	95%	95%	-		
(xi)	Kota Stone Fixing 10th Floor	95%	95%	95%	95%	95%	95%	95%	95%	-		

Gurdeep Singh  
(J.E Civil)

Raman Kaur  
For M/s C.M. Sarda & Ass.

For Kanwarji Const. Co.

Auth. Signatory

144

Sr.		TW-XIII	TW-XV	TW-XI	TW-XII	TW-XVI	TW-XIV	TW-XVII	TW-XVIII	Community Centre	Guard Room 1&2	Remarks
No.	Activities	A2	B5	B6	B7	C4	C5	D3	D4			
(xii)	Kota Stone Fixing 11th Floor	95%	95%	95%	95%	95%	95%	95%	95%	-		
(xiii)	Kota Stone Fixing 12th Floor	95%	95%	95%	95%	95%	95%	95%	95%	-		
(xiv)	Kota Stone Fixing 13th Floor	X	95%	X	95%	95%	95%	X	X	-		
<b>20</b>	<b><u>Kitchen Counter Fixing</u></b>									-		
(i)	Kitchen Counter Fixing Ground Floor	-	100%	100%	100%	100%	100%	80%	-	-	95%	
(ii)	Kitchen Counter Fixing 1st Floor	95%	100%	100%	100%	100%	100%	95%	95%	95%		
(iii)	Kitchen Counter Fixing 2nd Floor	95%	100%	100%	100%	100%	100%	95%	95%	-		
(iv)	Kitchen Counter Fixing 3rd Floor	95%	100%	100%	100%	100%	100%	95%	95%	-		
(v)	Kitchen Counter Fixing 4th Floor	95%	100%	100%	100%	100%	100%	95%	95%	-		
(vi)	Kitchen Counter Fixing 5th Floor	95%	100%	100%	100%	100%	100%	95%	95%	-		
(vii)	Kitchen Counter Fixing 6th Floor	95%	100%	100%	100%	100%	100%	95%	95%	-		
(viii)	Kitchen Counter Fixing 7th Floor	95%	100%	100%	100%	100%	100%	95%	95%	-		
(ix)	Kitchen Counter Fixing 8th Floor	95%	100%	100%	100%	100%	100%	95%	95%	-		
(x)	Kitchen Counter Fixing 9th Floor	95%	100%	100%	100%	100%	100%	95%	95%	-		
(xi)	Kitchen Counter Fixing 10th Floor	95%	100%	100%	100%	100%	100%	95%	95%	-		
(xii)	Kitchen Counter Fixing 11th Floor	95%	100%	100%	100%	100%	100%	95%	95%	-		
(xiii)	Kitchen Counter Fixing 12th Floor	95%	100%	100%	100%	100%	100%	95%	95%	-		
(xiv)	Kitchen Counter Fixing 13th Floor	X	100%	X	100%	100%	100%	X	X	-		
<b>21</b>	<b><u>Vitrified/Ceramic Tile Fixing</u></b>									-		
(i)	vitrified/ceramic tile Fixing Ground Floor	50%	100%	100%	100%	100%	100%	35%	35%	30%	100%	
(ii)	vitrified/ceramic tile Fixing 1st Floor	100%	100%	100%	100%	100%	100%	100%	100%	100%		
(iii)	vitrified/ceramic tile Fixing 2nd Floor	100%	100%	100%	100%	100%	100%	100%	100%	100%		
(iv)	vitrified/ceramic tile Fixing 3rd Floor	100%	100%	100%	100%	100%	100%	100%	100%	-		
(v)	vitrified/ceramic tile Fixing 4th Floor	100%	100%	100%	100%	100%	100%	100%	100%	-		
(vi)	vitrified/ceramic tile Fixing 5th Floor	100%	100%	100%	100%	100%	100%	100%	100%	-		
(vii)	vitrified/ceramic tile Fixing 6th Floor	85%	100%	100%	100%	100%	100%	100%	100%	-		
(viii)	vitrified/ceramic tile Fixing 7th Floor	100%	100%	100%	100%	100%	100%	100%	100%	-		
(ix)	vitrified/ceramic tile Fixing 8th Floor	100%	100%	100%	100%	100%	100%	100%	100%	-		
(x)	vitrified/ceramic tile Fixing 9th Floor	100%	100%	100%	100%	100%	100%	100%	100%	-		
(xi)	vitrified/ceramic tile Fixing 10th Floor	100%	100%	100%	100%	100%	100%	100%	100%	-		
(xii)	vitrified/ceramic tile Fixing 11th Floor	100%	100%	100%	100%	100%	100%	100%	100%	-		
(xiii)	vitrified/ceramic tile Fixing 12th Floor	100%	100%	100%	100%	100%	100%	100%	100%	-		
(xiv)	vitrified/ceramic tile Fixing 13th Floor	100%	100%	X	100%	100%	100%	X	X	-		

girdh  
Anand Singh  
(J.E. Civil)

Pawan Kumar  
For M/c C.M. Sapat & Ass.

For Kanwarji Const. Co.

Auth. Signatory

142

Sr. No.	Activities	TW-XIII A2	TW-XV B5	TW-XI B6	TW-XII B7	TW-XVI C4	TW-XIV C5	TW-XVII D3	TW-XVIII D4	Community Centre	Guard Room 1&2	Remarks
<b>22</b>	<b><u>Flush Door Fixing &amp; Security Door</u></b>									-		
(i)	Flush Door Fixing Ground Floor	-	100%	95%	95%	100%	100%	30%	-	-		
(ii)	Flush Door Fixing 1st Floor	15%	100%	100%	100%	100%	100%	100%	15%	-		
(iii)	Flush Door Fixing 2nd Floor	95%	100%	100%	100%	100%	100%	100%	90%	-		
(iv)	Flush Door Fixing 3rd Floor	85%	100%	100%	100%	100%	100%	100%	90%	-		
(v)	Flush Door Fixing 4th Floor	85%	100%	100%	100%	100%	100%	100%	85%	-		
(vi)	Flush Door Fixing 5th Floor	85%	100%	100%	100%	100%	100%	100%	85%	-		
(vii)	Flush Door Fixing 6th Floor	75%	100%	100%	100%	100%	100%	100%	65%	-		
(viii)	Flush Door Fixing 7th Floor	85%	100%	100%	100%	100%	100%	100%	85%	-		
(ix)	Flush Door Fixing 8th Floor	95%	100%	100%	100%	100%	100%	100%	85%	-		
(x)	Flush Door Fixing 9th Floor	95%	100%	100%	100%	100%	100%	100%	85%	-		
(xi)	Flush Door Fixing 10th Floor	95%	100%	100%	100%	100%	100%	100%	85%	-		
(xii)	Flush Door Fixing 11th Floor	95%	100%	100%	100%	100%	100%	100%	85%	-		
(xiii)	Flush Door Fixing 12th Floor	95%	100%	100%	100%	100%	100%	100%	85%	-		
(xiv)	Flush Door Fixing 13th Floor	X	100%	X	100%	100%	100%	X	X	-		
<b>23</b>	<b><u>Aluminium window frame shutter, M.S.Grill &amp; glass</u></b>									-		
(i)	Aluminium Window frame shutter, M.S.Grill & Glass Fixing Ground Floor	-	90%	80%	100%	100%	100%	40%	45%	40%	40%	
(ii)	Aluminium Window frame shutter, M.S.Grill & Glass Fixing 1st floor	60%	100%	95%	100%	100%	100%	95%	55%	60%		
(iii)	Aluminium Window frame shutter, M.S.Grill & Glass Fixing 2nd Floor	90%	100%	95%	100%	100%	100%	95%	90%	60%		
(iv)	Aluminium Window frame shutter, M.S.Grill & Glass Fixing 3rd Floor	60%	100%	100%	100%	100%	100%	65%	55%	-		
(v)	Aluminium Window frame shutter, M.S.Grill & Glass Fixing 4th Floor	60%	100%	100%	100%	100%	100%	65%	55%	-		
(vi)	Aluminium Window frame shutter, M.S.Grill & Glass Fixing 5th Floor	60%	100%	100%	100%	100%	100%	65%	55%	-		
(vii)	Aluminium Window frame shutter, M.S.Grill & Glass Fixing 6th Floor	60%	100%	100%	100%	100%	100%	65%	55%	-		
(viii)	Aluminium Window frame shutter, M.S.Grill & Glass Fixing 7th Floor	60%	100%	100%	100%	100%	100%	95%	55%	-		
(ix)	Aluminium Window frame shutter, M.S.Grill & Glass Fixing 8th Floor	60%	100%	100%	100%	100%	100%	95%	55%	-		
(x)	Aluminium Window frame shutter, M.S.Grill & Glass Fixing 9th Floor	60%	100%	100%	100%	100%	100%	95%	55%	-		
(xi)	Aluminium Window frame shutter, M.S.Grill & Glass Fixing 10th Floor	60%	100%	100%	100%	100%	100%	95%	55%	-		
(xii)	Aluminium Window frame shutter, M.S.Grill & Glass Fixing 11th Floor	60%	100%	100%	100%	100%	100%	95%	55%	-		
(xiii)	Aluminium Window frame shutter, M.S.Grill & Glass Fixing 12th Floor	60%	100%	100%	100%	100%	100%	95%	55%	-		
(xiv)	Aluminium Window frame shutter, M.S.Grill & Glass Fixing 13th Floor	60%	100%	X	100%	100%	100%	X	X	-		

142

gopal Singh  
 (Civil)  
 Kamal Kumar  
 J.E. Civil Super. Ass.

For Kamraj Const. Co.  
 Auth. Signatory

Sr. No.	Activities	TW-XIII A2	TW-XV B5	TW-XI B6	TW-XII B7	TW-XVI C4	TW-XIV C5	TW-XVII D3	TW-XVIII D4	Community Centre	Guard Room 1&2	Remarks
24	Internal Painting including Wall Putty ,OBD & Enamel Paint											
(i)	Internal Painting including Wall Putty,OBD&Enamel Paint Ground Floor	15%	75%	75%	75%	75%	75%	75%	35%	-	50%	
(ii)	Internal Painting including Wall Putty,OBD & Enamel Paint 1st Floor	30%	75%	75%	75%	75%	75%	75%	75%	75%		
(iii)	Internal Painting including Wall Putty,OBD & Enamel Paint 2nd Floor	60%	75%	75%	75%	75%	75%	75%	75%	75%		
(iv)	Internal Painting including Wall Putty,OBD & Enamel Paint 3rd Floor	60%	75%	75%	75%	75%	75%	75%	60%	-		
(v)	Internal Painting including Wall Putty,OBD & Enamel Paint 4th Floor	60%	75%	75%	75%	75%	75%	75%	60%	-		
(vi)	Internal Painting including Wall Putty,OBD & Enamel Paint 5th Floor	60%	75%	75%	75%	75%	75%	75%	70%	-		
(vii)	Internal Painting including Wall Putty,OBD & Enamel Paint 6th Floor	55%	75%	75%	75%	75%	75%	60%	60%	-		
(viii)	Internal Painting including Wall Putty,OBD & Enamel Paint 7th Floor	60%	75%	75%	75%	75%	75%	75%	60%	-		
(ix)	Internal Painting including Wall Putty,OBD & Enamel Paint 8th Floor	60%	75%	75%	75%	75%	75%	75%	70%	-		
(x)	Internal Painting including Wall Putty,OBD & Enamel Paint 9th Floor	60%	75%	75%	75%	75%	75%	75%	70%	-		
(xi)	Internal Painting including Wall Putty,OBD & Enamel Paint 10th Floor	60%	75%	75%	75%	75%	75%	75%	70%	-		
(xii)	Internal Painting including Wall Putty,OBD & Enamel Paint 11th Floor	60%	75%	75%	75%	75%	75%	75%	70%	-		
(xiii)	Internal Painting including Wall Putty,OBD & Enamel Paint 12th Floor	60%	75%	75%	75%	75%	75%	75%	70%	-		
(xiv)	Internal Painting including Wall Putty,OBD & Enamel Paint 13th Floor	X	75%	X	75%	75%	75%	X	X	-	-	
25	<b>Flush Door Hardware Fitting</b>											
(i)	Flush Door Hardware Fitting Ground Floor	-	95%	95%	95%	95%	95%	-	-	-		
(ii)	Flush Door Hardware Fitting 1st Floor	-	95%	95%	95%	95%	95%	95%	-	-		
(iii)	Flush Door Hardware Fitting 2nd Floor	50%	95%	95%	95%	95%	95%	95%	-	-		
(iv)	Flush Door Hardware Fitting 3rd Floor	-	95%	95%	95%	95%	95%	95%	-	-		
(v)	Flush Door Hardware Fitting 4th Floor	-	95%	95%	95%	95%	95%	95%	-	-		
(vi)	Flush Door Hardware Fitting 5th Floor	-	95%	95%	95%	95%	95%	95%	-	-		
(vii)	Flush Door Hardware Fitting 6th Floor	-	95%	95%	95%	95%	95%	95%	-	-		

*For Mr. G.M. Saini*

*gaurish  
Anurag Singh  
(JE civil)*

For Kanwar Const. Co.  
Auth. Signatory

Sr.		TW-XIII	TW-XV	TW-XI	TW-XII	TW-XVI	TW-XIV	TW-XVII	TW-XVIII	Community Centre	Guard Room 1&2	Remarks
No.	Activities	A2	B5	B6	B7	C4	C5	D3	D4			
(viii)	Flush Door Hardware Fitting 7th Floor	-	95%	95%	95%	95%	95%	95%	-	-	-	
(ix)	Flush Door Hardware Fitting 8th Floor	-	95%	95%	95%	95%	95%	95%	-	-	-	
(x)	Flush Door Hardware Fitting 9th Floor	-	95%	95%	95%	95%	95%	95%	-	-	-	
(xi)	Flush Door Hardware Fitting 10th Floor	-	95%	95%	95%	95%	95%	95%	-	-	-	
(xii)	Flush Door Hardware Fitting 11th Floor	-	95%	95%	95%	95%	95%	95%	-	-	-	
(xiii)	Flush Door Hardware Fitting 12th Floor	-	95%	95%	95%	95%	95%	95%	-	-	-	
(xiv)	Flush Door Hardware Fitting 13th Floor	X	95%	X	95%	95%	95%	X	X	-	-	
<b>26</b>	<b><u>Fire Fighting works for blocks</u></b>									-	-	
(i)	<u>vertical riser to blocks</u>	100%	100%	100%	100%	100%	100%	100%	100%	100%	-	
(ii)	<u>Hose reel drums without reel</u>	100%	100%	100%	100%	100%	100%	100%	100%	100%	-	
(iii)	<u>Fire cabinets Without Glass</u>	90%	90%	90%	90%	90%	90%	90%	90%	90%	-	
(iv)	<u>fire fighting fixtures</u>	-	-	-	-	-	-	-	-	-	-	
<b>27</b>	<b><u>Brick Bat Koba At Terrace</u></b>	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	
<b>28</b>	<b><u>External Plaster</u></b>	100%	100%	100%	100%	100%	100%	100%	95%	100%	95%	
<b>29</b>	<b><u>ATT</u></b>	100%	95%	100%	100%	100%	100%	100%	95%	50%	100%	
<b>30</b>	<b><u>External Primer</u></b>	90%	100%	100%	100%	100%	100%	95%	85%	95%	95%	
<b>31</b>	<b><u>External Paint</u></b>	-	35%	-	-	80%	80%	-	-	-	100%	1st coat

Note: Out of 615 DUs slabs of 615 DUs cast.

*Raman Kumar*  
for Mr. CM. Saha & Ass.

*Gurdeep Singh*  
(J.E Civil)

For Kanwarji Const. Co.  
Auth. Signatory



External Works as on Dated 30-11-2016			
S.NO.	Activity	Status of %age	Remarks
1	Boundary wall Works - Brick Work, Plaster, Grill & Painting	95%	
2	Fire water supply line	100%	
3	Fire Ring main & connection for blocks	100%	
4	Water works (L.A.)	100%	
5	Installation of Pumps for Domestic/Fire Fighting Works	-	Not started
6	Storm /sewerage works (outer ring)	100%	
7	External Electrical Works, Installation & Commissioning	90%	CABLE LAYING
8	Road works: WBM Ist Layer	100%	
9	Road works: WBM 2nd Layer	100%	
10	Kerb Stone Work	95%	
11	Harvesting Pit	100%	
12	Covered car Parking	100%	
13	Open Car Parking	100%	
14	Street Light Pole Fixing(without Fixtures)	90%	
15	HT & LT Cable Laying	95%	
16	LT Cable Laying	95%	

For Kanwarji Const. Co.  
 Auth. Signatory  
 (EE Civil)

Ramankumar  
 for 45 C.M. - Sep 2016 & ASSE

For Kanwarji Const. Co.  
 Auth. Signatory

## COVD. CAR PARKING AS ON DATED 30-11-2016

S.NO.	ACTIVITIES	P1	P2	P3	P4	P5	P6	P7	P8	P9	P11	P13	Total parking
1	Numbers of Parking	16	24	6	4	12	18	16	6	28	16	12	158
2	Excavation in Foundation/PCC	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	
3	RCC in Footing	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	
4	RCC in Plinth Beam	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	
5	RCC in Column	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	
6	RCC in Roof Slab	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	
7	Brick Work	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	
8	Plaster	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	
9	Flooring	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	
10	Painting (White Wash)	30%	10%	30%	30%	30%	10%	10%	-	30%	30%	30%	

Raman Kumar  
For M.S. C.M. S.P.H. & ASS.

gaur  
Anoop Singh  
(JE civil)

For Kanwar Const. Co.  
Auth. Signatory