

PROGRESS AS ON 29.02.2016 (MOHALI - II)

1 <u>Contract Value</u>	<u>1317459263</u>
(a) Stage I,II,III (30%)	<u>395237779</u>
(b) Stage IV (60%)	<u>792561158</u>
(c) Stage V (10%)	<u>129660326</u>

2 Progress on construction of DU Blocks:

- (a) Contracted commencement of work : _____
- (b) Actual Start of work : (a) March 2012
(b) _____
- (c) Contracted Completion : Sep. 2015
- (d) Extension approved/to be approved : 31 March 2016
- (e) Extended Date of completion: _____

3 Progress on Construction of DU Blocks: As per chart attached

4 External Services and Development Works:

- (a) Water supply In progress -75%
- (b) External Electricity In progress (Pipes laying)
- (c) Roads - Internal Roads In progress (WBM 1st Layer)
- (d) Arboriculture Earth filling in progress
- (e) Boundary wall & Gate 90%

5 Labour deployed during the month 462 Nos. (Average per day).

6 Manpower of PMC:
PE - 1 No.
J.E.(civil) - 2 No.
J.E.(Elect.) - 1 No.

7 (a) Material to be procured by CGEWHO: (Approx.)

- (i) Steel 4720.06 MT
- (ii) Cement 20000.00 MT

(b) Balance at site as on 29.02.2016

- (i) Steel 13.12 MT
- (ii) Cement 589.675 MT

(c) Cumulative procurement as on 29.02.2016

(i)	Steel	<u>4720.06</u> MT
(ii)	Cement	<u>17098.290</u> MT

(d) Yet to be procured :

(i)	Steel	<u>0.00</u> MT
(ii)	Cement	<u>2901.71</u> MT


8 Approximate VWD achieved:

(a) During the month upto 29.02.2016	<u>:1,50,00,000.00(approx.)</u>
(b) Cumulative <u>Stage - IV & V Phase-II</u>	<u>:72,50,00,000.00</u>

9 Urgent actions required:

10 Current Progress:

a) Project Ahead/On/Behind Schedule: -



PROGRESS OF CONSTRUCTION OF TOWERS Phase-II Housing Project, Mohali											AS ON	29.02.2016		
Sr.		TW-XIII	TW-XV	TW-XI	TW-XII	TW-XVI	TW-XIV	TW-XVII	TW-XVIII	Community Centre	Guard Room 1&2	Remarks		
No.	Activities	A2	B5	B6	B7	C4	C5	D3	D4					
1	R.C.C Work Including Excavation,P.C.C,Raft, colmun & Slab,Machine Room and OHWT	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	UGT & PUMP Room RCC completed		
2	Brick Work in Super Structure	-	-	-	-	-	-	-	-	-	-			
(i)	Brick work & lintels G.Floor	90%	95%	95%	95%	90%	100%	95%	95%	95%	100%			
(ii)	Brick work & lintels 1st Floor	95%	100%	100%	100%	100%	100%	95%	95%	95%				
(iii)	Brick work and lintels 2nd Floor	95%	100%	100%	100%	100%	100%	95%	95%	95%				
(iv)	Brick work and lintels 3rd Floor	95%	100%	100%	100%	100%	100%	95%	95%	-				
(v)	Brick work and lintels 4th Floor	95%	100%	100%	100%	100%	100%	95%	95%	-				
(vi)	Brick work and lintels 5th Floor	95%	100%	100%	100%	100%	100%	95%	95%	-				
(vii)	Brick work and lintels 6th Floor	95%	100%	95%	95%	95%	100%	95%	95%	-				
(viii)	Brick work and lintels 7th Floor	95%	100%	100%	100%	100%	100%	95%	95%	-				
(ix)	Brick work and lintels 8th Floor	95%	100%	100%	100%	100%	100%	95%	95%	-				
(x)	Brick work and lintels 9th Floor	95%	100%	100%	100%	100%	100%	95%	95%	-				
(xi)	Brick work and lintels 10th Floor	95%	100%	100%	100%	100%	100%	95%	95%	-				
(xii)	Brick work and lintels 11th Floor	95%	100%	100%	100%	100%	100%	95%	95%	-				
(xiii)	Brick work and lintels 12th Floor	95%	100%	100%	100%	100%	100%	95%	95%	-				
(xiv)	Brick work and lintels 13th Floor	X	100%	X	100%	100%	100%	X	X	-				
3	Internal Wall Conduit													
(i)	Ground Floor Internal Wall conduit	75%	80%	80%	100%	100%	100%	100%	50%	100%	100%			
(ii)	Ist floor Internal Wall conduit	100%	100%	100%	100%	100%	100%	100%	100%	100%				
(iii)	IInd floor Internal Wall conduit	100%	100%	100%	100%	100%	100%	100%	100%	100%				
(iv)	IIIRD floor Internal Wall conduit	100%	100%	100%	100%	100%	100%	100%	100%	-				
(v)	IVth floor Internal Wall conduit	100%	100%	100%	100%	100%	100%	100%	100%	-				
(vi)	Vth floor Internal Wall conduit	100%	100%	100%	100%	100%	100%	100%	100%	-				
(vii)	VIth floor Internal Wall conduit	100%	100%	100%	100%	100%	100%	100%	100%	-				
(viii)	VIIth floor Internal Wall conduit	100%	100%	100%	100%	100%	100%	100%	100%	-				
(ix)	VIIIth floor Internal Wall conduit	100%	100%	100%	100%	100%	100%	100%	100%	-				
(x)	IXth floor Internal Wall conduit	100%	100%	100%	100%	100%	100%	100%	100%	-				
(xi)	Xth floor Internal Wall conduit	100%	100%	100%	100%	100%	100%	100%	100%	-				
(xii)	XIth floor Internal Wall conduit	100%	100%	100%	100%	100%	100%	100%	100%	-				
(xiii)	XIIth floor Internal Wall conduit	100%	100%	100%	100%	100%	100%	100%	100%	-				
(xiv)	XIIIth floor Internal Wall conduit	X	100%	X	100%	100%	100%	X	X	-				

Raman Kaur
For Civil Section & A/S.

JE (Civil)

For Kanwar Const. Co.
Auth. Signatory

Sr. No.	Activities	TW-XIII A2	TW-XV B5	TW-XI B6	TW-XII B7	TW-XVI C4	TW-XIV C5	TW-XVII D3	TW-XVIII D4	Community Centre	Guard Room 1&2	Remarks
4	Internal G.I.											
(i)	Ground Floor Internal G.I.	50%	80%	80%	100%	85%	100%	100%	50%	100%	95%	
(ii)	1st floor Internal G.I.	100%	100%	100%	100%	100%	100%	100%	100%	100%		
(iii)	IInd floor Internal G.I.	100%	100%	100%	100%	100%	100%	100%	100%	100%		
(iv)	IIIrd floor Internal G.I.	100%	100%	100%	100%	100%	100%	100%	100%	-		
(v)	IVth floor Internal G.I.	100%	100%	100%	100%	100%	100%	100%	100%	-		
(vi)	Vth floor Internal G.I.	100%	100%	100%	100%	100%	100%	100%	100%	-		
(vii)	VIth floor Internal G.I.	100%	100%	100%	100%	100%	100%	100%	100%	-		
(viii)	VIIth floor Internal G.I.	100%	100%	100%	100%	100%	100%	100%	100%	-		
(ix)	VIIIth floor Internal G.I.	100%	100%	100%	100%	100%	100%	100%	100%	-		
(x)	IXth floor Internal G.I.	100%	100%	100%	100%	100%	100%	100%	100%	-		
(xi)	Xth floor Internal G.I.	100%	100%	100%	100%	100%	100%	100%	100%	-		
(xii)	XIth floor Internal G.I.	100%	100%	100%	100%	100%	100%	100%	100%	-		
(xiii)	XIIth floor Internal G.I.	100%	100%	100%	100%	100%	100%	100%	100%	-		
(xiv)	XIIIth floor Internal G.I.	X	100%	100%	100%	100%	100%	X	X			
5	Vertical G.I. shaft											
(i)	Ground Floor Vertical G.I. shaft	-	80%	-	80%	80%	100%	-	-	-		
(ii)	1st floor Vertical G.I. shaft	60%	100%	100%	100%	100%	100%	100%	100%	100%		
(iii)	IInd floor Vertical G.I. shaft	60%	100%	100%	100%	100%	100%	100%	100%	100%		
(iv)	IIIrd floor Vertical G.I. shaft	60%	100%	100%	100%	100%	100%	100%	100%			
(v)	IVth floor Vertical G.I. shaft	60%	100%	100%	100%	100%	100%	100%	100%			
(vi)	Vth floor Vertical G.I. shaft	60%	100%	100%	100%	100%	100%	100%	100%			
(vii)	VIth floor Vertical G.I. shaft	60%	100%	100%	100%	100%	100%	100%	100%			
(viii)	VIIth floor Vertical G.I. shaft	60%	100%	100%	100%	100%	100%	100%	100%			
(ix)	VIIIth floor Vertical G.I. shaft	60%	100%	100%	100%	100%	100%	100%	100%			
(x)	IXth floor Vertical G.I. shaft	60%	100%	100%	100%	100%	100%	100%	100%			
(xi)	Xth floor Vertical G.I. shaft	60%	100%	100%	100%	100%	100%	100%	100%			
(xii)	XIth floor Vertical G.I. shaft	60%	100%	100%	100%	100%	100%	100%	100%			
(xiii)	XIIth floor Vertical G.I. shaft	60%	100%	100%	100%	100%	100%	100%	100%			
(xiv)	XIIIth floor Vertical G.I. shaft	X	100%	X	100%	100%	100%	X	X			

Pamantuna
FERC.M. Saptre & AHL

Dwan

grib
JE (Civil)

For Kanwani Const. Co.
[Signature]
Auth. Signatory

Sr.		TW-XIII	TW-XV	TW-XI	TW-XII	TW-XVI	TW-XIV	TW-XVII	TW-XVIII	Community Centre	Guard Room 1&2	Remarks
No.	Activities	A2	B5	B6	B7	C4	C5	D3	D4			
6	Internal C.I. & vertical C.I.									90%		
(i)	Ground Floor Internal C.I. & vertical C.I.	-	80%	-	90%	50%	100%	20%	-	90%		
(ii)	Ist floor Internal C.I. & vertical C.I.	75%	100%	100%	100%	100%	100%	100%	100%	95%		
(iii)	IInd floor Internal C.I. & vertical C.I.	75%	100%	100%	100%	100%	100%	100%	100%	95%		
(iv)	IIIrd floor Internal C.I. & vertical C.I.	75%	100%	100%	100%	100%	100%	100%	100%	-		
(v)	IVth floor Internal C.I. & vertical C.I.	75%	100%	100%	100%	100%	100%	100%	100%	-		
(vi)	Vth floor Internal C.I. & vertical C.I.	75%	100%	100%	100%	100%	100%	100%	100%	-		
(vii)	VIth floor Internal C.I. & vertical C.I.	75%	100%	100%	100%	100%	100%	100%	100%	-		
(viii)	VIIth floor Internal C.I. & vertical C.I.	75%	100%	100%	100%	100%	100%	100%	100%	-		
(ix)	VIIIth floor Internal C.I. & vertical C.I.	75%	100%	100%	100%	100%	100%	100%	100%	-		
(x)	IXth floor Internal C.I. & vertical C.I.	75%	100%	100%	100%	100%	100%	100%	100%	-		
(xi)	Xth floor Internal C.I. & vertical C.I.	75%	100%	100%	100%	100%	100%	100%	100%	-		
(xii)	XIth floor Internal C.I. & vertical C.I.	75%	100%	100%	100%	100%	100%	100%	100%	-		
(xiii)	XIIth floor Internal C.I. & vertical C.I.	75%	100%	100%	100%	100%	100%	100%	100%	-		
(xiv)	XIIIth floor Internal C.I. & vertical C.I.	-	100%	X	100%	100%	100%	X	X	-		
6(a)	Storm /Sewer works for blocks	-	97%	50%	95%	90%	98%	30%	-	25%		
7	Rain Water Pipe									100%		
(i)	Ground Floor Vertical RWP	-	100%	-	95%	85%	100%	-	-	100%		
(ii)	Ist Floor Vertical RWP	100%	100%	100%	100%	100%	100%	100%	100%	100%		
(iii)	IInd Floor Vertical RWP	100%	100%	100%	100%	100%	100%	100%	100%	100%		
(iv)	IIIrd Floor Vertical RWP	100%	100%	100%	100%	100%	100%	100%	100%	100%		
(v)	IVth Floor Vertical RWP	100%	100%	100%	100%	100%	100%	100%	100%	100%		
(vi)	VthFloor Vertical RWP	100%	100%	100%	100%	100%	100%	100%	100%	100%		
(vii)	VIth Floor Vertical RWP	100%	100%	100%	100%	100%	100%	100%	100%	100%		
(viii)	VIIth Floor Vertical RWP	100%	100%	100%	100%	100%	100%	100%	100%	100%		
(ix)	VIIIth Floor Vertical RWP	100%	100%	100%	100%	100%	100%	100%	100%	100%		
(x)	IXth Floor Vertical RWP	100%	100%	100%	100%	100%	100%	100%	100%	100%		
(xi)	Xth Floor Vertical RWP	100%	100%	100%	100%	100%	100%	100%	100%	100%		
(xii)	XIth Floor Vertical RWP	100%	100%	100%	100%	100%	100%	100%	100%	100%		
(xiii)	XIIth Floor Vertical RWP	100%	100%	100%	100%	100%	100%	100%	100%	100%		
(xiv)	XIIIth Floor Vertical RWP	X	100%	X	100%	100%	100%	X	X			

Raman Kumar
For C.M. Safety AD.

gms
JE (civil)

Shree

For Kanwalji Const. Co.
Auth. Signatory

Sr.		TW-XIII	TW-XV	TW-XI	TW-XII	TW-XVI	TW-XIV	TW-XVII	TW-XVIII	Community Centre	Guard Room 1&2	Remarks
No.	Activities	A2	B5	B6	B7	C4	C5	D3	D4			
8	<u>Wooden Door frame fixing</u>	90%	100%	98%	100%	95%	100%	100%	95%	100%	100%	
9	<u>Internal Plaster</u>											
(i)	Ground Floor Internal Plaster	10%	80%	80%	95%	80%	95%	95%	40%	30%	95%	
(ii)	Ist floor Internal Plaster	85%	100%	95%	100%	100%	100%	95%	95%	95%		
(iii)	IInd floor Internal Plaster	95%	100%	95%	100%	100%	100%	95%	95%	95%		
(iv)	IIIrd floor Internal Plaster	95%	100%	95%	100%	100%	100%	95%	95%	-		
(v)	IVth floor Internal Plaster	95%	100%	95%	100%	100%	100%	95%	95%	-		
(vi)	Vth floor Internal Plaster	95%	100%	95%	100%	100%	100%	95%	95%	-		
(vii)	VIth floor Internal Plaster	95%	100%	95%	95%	95%	100%	95%	95%	-		
(viii)	VIIth floor Internal Plaster	95%	100%	95%	100%	100%	100%	95%	95%	-		
(ix)	VIIIth floor Internal Plaster	95%	100%	95%	100%	100%	100%	95%	95%	-		
(x)	IXth floor Internal Plaster	95%	100%	95%	100%	100%	100%	95%	95%	-		
(xi)	Xth floor Internal Plaster	95%	100%	95%	100%	100%	100%	95%	95%	-		
(xii)	XIth floor Internal Plaster	95%	100%	95%	100%	100%	100%	95%	95%	-		
(xiii)	XIIth floor Internal Plaster	95%	100%	95%	100%	100%	100%	95%	95%	-		
(xiv)	XIIIth floor Internal Plaster	X	100%	X	100%	100%	100%	X	X	-		
10	<u>D.B. Fixing</u>											
(i)	Ground Floor D.B. Fixing	-	80%	80%	-	50%	100%	100%	-	100%	100%	
(ii)	Ist Floor D.B. Fixing	100%	100%	100%	100%	100%	100%	100%	100%	100%		
(iii)	IInd Floor D.B. Fixing	100%	100%	100%	100%	100%	100%	100%	100%	100%		
(iv)	IIIrd Floor D.B. Fixing	100%	100%	100%	100%	100%	100%	100%	100%	-		
(v)	IVth Floor D.B. Fixing	100%	100%	100%	100%	100%	100%	100%	100%	-		
(vi)	Vth Floor D.B. Fixing	100%	100%	100%	100%	100%	100%	100%	100%	-		
(vii)	VIth Floor D.B. Fixing	100%	100%	100%	100%	100%	100%	100%	100%	-		
(viii)	VIIth Floor D.B. Fixing	100%	100%	100%	100%	100%	100%	100%	100%	-		
(ix)	VIIIth Floor D.B. Fixing	100%	100%	100%	100%	100%	100%	100%	100%	-		
(x)	IXth Floor D.B. Fixing	100%	100%	100%	100%	100%	100%	100%	100%	-		
(xi)	Xth Floor D.B. Fixing	100%	100%	100%	100%	100%	100%	100%	100%	-		
(xii)	XIth Floor D.B. Fixing	100%	100%	100%	100%	100%	100%	100%	100%	-		
(xiii)	XIIth Floor D.B. Fixing	100%	100%	100%	100%	100%	100%	100%	100%	-		
(xiv)	XIIIth Floor D.B. Fixing	X	100%	X	100%	100%	100%	X	X	-		

Pamantunon
Er C.M. Rajat A.M.

Shree
JE (Civil)

For Kanwarj Const. Co.

[Signature]
 Auth. Signatory

Sr. No.	Activities	TW-XIII A2	TW-XV B5	TW-XI B6	TW-XII B7	TW-XVI C4	TW-XIV C5	TW-XVII D3	TW-XVIII D4	Community Centre	Guard Room 1&2	Remarks
11	A.C.Box Fixing											
(i)	Ground floor A.C.box fixing	10%	80%	80%	-	50%	100%	100%	-	100%		
(ii)	Ist Floor A.C. box Fixing	100%	100%	100%	100%	100%	100%	100%	100%	100%		
(iii)	IInd Floor A.C. box Fixing	100%	100%	100%	100%	100%	100%	100%	100%	100%		
(iv)	IIIrd Floor A.C. box Fixing	100%	100%	100%	100%	100%	100%	100%	100%	-		
(v)	IVth Floor A.C. box Fixing	100%	100%	100%	100%	100%	100%	100%	100%	-		
(vi)	Vth Floor A.C. box Fixing	100%	100%	100%	100%	100%	100%	100%	100%	-		
(vii)	VIth Floor A.C. box Fixing	100%	100%	100%	100%	100%	100%	100%	100%	-		
(viii)	VIIth Floor A.C. box Fixing	100%	100%	100%	100%	100%	100%	100%	100%	-		
(ix)	VIIIth Floor A.C. box Fixing	100%	100%	100%	100%	100%	100%	100%	100%	-		
(x)	IXth Floor A.C. box Fixing	100%	100%	100%	100%	100%	100%	100%	100%	-		
(xi)	Xth Floor A.C. box Fixing	100%	100%	100%	100%	100%	100%	100%	100%	-		
(xii)	XIth Floor A.C. box Fixing	100%	100%	100%	100%	100%	100%	100%	100%	-		
(xiii)	XIIth Floor A.C. box Fixing	100%	100%	100%	100%	100%	100%	100%	100%	-		
(xiv)	XIIIth Floor A.C. box Fixing	X	100%	X	100%	100%	100%	X	X	-		
12	MS Railing for Balcony & stair case											
(i)	MS Railing for Balcony & stair case	100%	100%	100%	100%	100%	100%	100%	100%	100%		
13	Sunken Water Proofing											
(i)	Sunken Water Proofing Ist Floor	50%	100%	100%	60%	100%	100%	50%	50%	-		
(ii)	Sunken Water Proofing 2nd Floor	50%	100%	100%	100%	100%	100%	100%	100%	-		
(iii)	Sunken Water Proofing 3rd Floor	50%	100%	100%	100%	100%	100%	100%	100%	-		
(iv)	Sunken Water Proofing 4th Floor	50%	100%	100%	100%	100%	100%	100%	100%	-		
(v)	Sunken Water Proofing 5th Floor	50%	100%	100%	100%	100%	100%	100%	100%	-		
(vi)	Sunken Water Proofing 6th Floor	50%	100%	100%	100%	100%	100%	100%	100%	-		
(vii)	Sunken Water Proofing 7th Floor	50%	100%	100%	100%	100%	100%	100%	100%	-		
(viii)	Sunken Water Proofing 8th Floor	50%	100%	100%	100%	100%	100%	100%	100%	-		
(ix)	Sunken Water Proofing 9th Floor	50%	100%	100%	100%	100%	100%	100%	100%	-		
(x)	Sunken Water Proofing 10th Floor	50%	100%	100%	100%	100%	100%	100%	100%	-		
(xi)	Sunken Water Proofing 11th Floor	10%	100%	100%	100%	100%	100%	100%	100%	-		
(xii)	Sunken Water Proofing 12th Floor	10%	100%	100%	100%	100%	100%	100%	100%	-		
(xiii)	Sunken Water Proofing 13th Floor	X	100%	X	100%	100%	100%	X	X	-		

Ramesh Kumar
For C.A. Gupta & A.P.S.

[Signature]

[Signature]
J.E (Civil)

For Kanwani Const. Co.

[Signature]

Auth. Signatory

Sr. No.	Activities	TW-XIII A2	TW-XV B5	TW-XI B6	TW-XII B7	TW-XVI C4	TW-XIV C5	TW-XVII D3	TW-XVIII D4	Community Centre	Guard Room 1&2	Remarks
14	Internal Flat Wiring	-	90%	85%	-	45%	95%	-	-	-		
14a	Sheets & Switches Fixing	-	70%	-	-	-	50%	-	-	-		
15	Supply & Commissioning of Lift	-	95%	-	-	95%	95%	-	-	-		
16	Glazed Tiles Fixing											
(i)	Glazed Tiles Fixing Ground Floor	-	60%	-	-	-	100%	-	-	-		
(ii)	Glazed Tiles Fixing 1st Floor	35%	100%	95%	95%	90%	100%	15%	35%	-		
(iii)	Glazed Tiles Fixing 2nd Floor	35%	100%	95%	100%	100%	100%	85%	75%	-		
(iv)	Glazed Tiles Fixing 3rd Floor	35%	100%	95%	100%	100%	100%	85%	75%	-		
(v)	Glazed Tiles Fixing 4th Floor	35%	100%	95%	100%	100%	100%	85%	75%	-		
(vi)	Glazed Tiles Fixing 5th Floor	35%	100%	95%	100%	100%	100%	85%	75%	-		
(vii)	Glazed Tiles Fixing 6th Floor	35%	100%	95%	100%	100%	100%	85%	75%	-		
(viii)	Glazed Tiles Fixing 7th Floor	35%	100%	95%	100%	100%	100%	85%	80%	-		
(ix)	Glazed Tiles Fixing 8th Floor	35%	100%	95%	100%	100%	100%	85%	80%	-		
(x)	Glazed Tiles Fixing 9th Floor	35%	100%	95%	100%	100%	100%	95%	80%	-		
(xi)	Glazed Tiles Fixing 10th Floor	-	100%	95%	100%	100%	100%	95%	80%	-		
(xii)	Glazed Tiles Fixing 11th Floor	-	100%	95%	100%	100%	100%	95%	50%	-		
(xiii)	Glazed Tiles Fixing 12th Floor	-	100%	95%	100%	100%	100%	95%	50%	-		
(xiv)	Glazed Tiles Fixing 13th Floor	-	100%	X	100%	100%	100%	X	X	-		
17	Kota Stone Fixing											
(i)	Kota Stone Fixing Ground Floor	-	95%	-	-	95%	95%	-	-	-		
(ii)	Kota Stone Fixing 1st Floor	70%	95%	95%	95%	95%	95%	80%	-	-		
(iii)	Kota Stone Fixing 2nd Floor	70%	95%	95%	95%	95%	95%	80%	-	-		
(iv)	Kota Stone Fixing 3rd Floor	70%	95%	95%	95%	95%	95%	80%	-	-		
(v)	Kota Stone Fixing 4th Floor	70%	95%	95%	95%	95%	95%	80%	-	-		
(vi)	Kota Stone Fixing 5th Floor	70%	95%	95%	95%	95%	95%	80%	-	-		
(vii)	Kota Stone Fixing 6th Floor	70%	95%	95%	95%	95%	95%	95%	-	-		
(viii)	Kota Stone Fixing 7th Floor	70%	95%	95%	95%	95%	95%	95%	-	-		
(ix)	Kota Stone Fixing 8th Floor	70%	95%	95%	95%	95%	95%	95%	-	-		
(x)	Kota Stone Fixing 9th Floor	70%	95%	95%	95%	95%	95%	95%	-	-		
(xi)	Kota Stone Fixing 10th Floor	70%	95%	95%	95%	95%	95%	95%	-	-		
(xii)	Kota Stone Fixing 11th Floor	70%	95%	95%	95%	95%	95%	95%	-	-		
(xiii)	Kota Stone Fixing 12th Floor	70%	95%	95%	95%	95%	95%	95%	-	-		
(xiv)	Kota Stone Fixing 13th Floor	X	95%	X	95%	95%	95%	X	X	-		

Pamans Kulkarni
For Civil & Mech. Eng.

Sharma

JE (Civil)

For Kanwarji Const. Co.

[Signature]
Auth. Signatory

Sr.		TW-XIII	TW-XV	TW-XI	TW-XII	TW-XVI	TW-XIV	TW-XVII	TW-XVIII	Community Centre	Guard Room 1&2	Remarks
No.	Activities	A2	B5	B6	B7	C4	C5	D3	D4			
18	<u>Kitchen Counter Fixing</u>											
(i)	Kitchen Counter Fixing Ground Floor	-	40%	-	-	-	100%	80%	-	-		
(ii)	Kitchen Counter Fixing 1st Floor	15%	100%	95%	95%	95%	100%	95%	95%	-		
(iii)	Kitchen Counter Fixing 2nd Floor	-	100%	95%	95%	95%	100%	95%	95%	-		
(iv)	Kitchen Counter Fixing 3rd Floor	-	100%	95%	95%	95%	100%	95%	95%	-		
(v)	Kitchen Counter Fixing 4th Floor	-	100%	95%	95%	95%	100%	95%	95%	-		
(vi)	Kitchen Counter Fixing 5th Floor	-	100%	95%	95%	95%	100%	95%	95%	-		
(vii)	Kitchen Counter Fixing 6th Floor	-	100%	95%	95%	95%	100%	95%	95%	-		
(viii)	Kitchen Counter Fixing 7th Floor	-	100%	95%	95%	95%	100%	95%	95%	-		
(ix)	Kitchen Counter Fixing 8th Floor	-	100%	95%	95%	95%	100%	95%	95%	-		
(x)	Kitchen Counter Fixing 9th Floor	-	100%	95%	95%	95%	100%	95%	95%	-		
(xi)	Kitchen Counter Fixing 10th Floor	-	100%	95%	95%	95%	100%	95%	95%	-		
(xii)	Kitchen Counter Fixing 11th Floor	-	100%	95%	95%	95%	100%	95%	95%	-		
(xiii)	Kitchen Counter Fixing 12th Floor	-	100%	95%	95%	95%	100%	95%	95%	-		
(xiv)	Kitchen Counter Fixing 13th Floor	X	100%	X	95%	95%	100%	X	X	-		
19	<u>Vetrified/Ceramic Tile Fixing</u>											
(i)	vetrified/ceramic tile Fixing Ground Floor	-	80%	-	-	-	95%	-	-	-		
(ii)	vetrified/ceramic tile Fixing 1st Floor	15%	100%	80%	20%	80%	100%	15%	40%	-		
(iii)	vetrified/ceramic tile Fixing 2nd Floor	-	100%	95%	95%	95%	100%	75%	50%	-		
(iv)	vetrified/ceramic tile Fixing 3rd Floor	-	100%	95%	95%	95%	100%	75%	50%	-		
(v)	vetrified/ceramic tile Fixing 4th Floor	-	100%	95%	95%	95%	100%	75%	50%	-		
(vi)	vetrified/ceramic tile Fixing 5th Floor	-	100%	95%	95%	95%	100%	75%	50%	-		
(vii)	vetrified/ceramic tile Fixing 6th Floor	-	100%	95%	95%	95%	100%	55%	20%	-		
(viii)	vetrified/ceramic tile Fixing 7th Floor	-	100%	95%	95%	95%	100%	75%	35%	-		
(ix)	vetrified/ceramic tile Fixing 8th Floor	-	100%	95%	95%	95%	100%	75%	35%	-		
(x)	vetrified/ceramic tile Fixing 9th Floor	-	100%	95%	95%	95%	100%	80%	35%	-		
(xi)	vetrified/ceramic tile Fixing 10th Floor	-	100%	95%	95%	95%	100%	80%	35%	-		
(xii)	vetrified/ceramic tile Fixing 11th Floor	-	100%	95%	95%	95%	100%	80%	35%	-		
(xiii)	vetrified/ceramic tile Fixing 12th Floor	-	100%	95%	95%	95%	100%	80%	35%	-		
(xiv)	vetrified/ceramic tile Fixing 13th Floor	-	100%	X	95%	95%	100%	X	X	-		

Raman Kumar
For Civil Report Assn

Shan

gird
J.E (civil)

For Kanwar Const. Co.
[Signature]
Auth. Signatory

Sr. No.	Activities	TW-XIII A2	TW-XV B5	TW-XI B6	TW-XII B7	TW-XVI C4	TW-XIV C5	TW-XVII D3	TW-XVIII D4	Community Centre	Guard Room 1&2	Remarks
20	Flush Door Fixing & Security Door											
(i)	Flush Door Fixing Ground Floor	-	60%	-	-	-	90%	-	-	-		
(ii)	Flush Door Fixing 1st Floor	15%	95%	60%	20%	65%	95%	15%	-	-		
(iii)	Flush Door Fixing 2nd Floor	-	95%	80%	90%	80%	95%	15%	-	-		
(iv)	Flush Door Fixing 3rd Floor	-	95%	80%	90%	80%	95%	15%	-	-		
(v)	Flush Door Fixing 4th Floor	-	95%	80%	90%	80%	95%	45%	-	-		
(vi)	Flush Door Fixing 5th Floor	-	95%	80%	90%	80%	95%	45%	-	-		
(vii)	Flush Door Fixing 6th Floor	-	80%	60%	90%	80%	95%	25%	-	-		
(viii)	Flush Door Fixing 7th Floor	-	95%	80%	90%	80%	95%	45%	-	-		
(ix)	Flush Door Fixing 8th Floor	-	95%	80%	90%	80%	95%	45%	-	-		
(x)	Flush Door Fixing 9th Floor	-	95%	80%	90%	80%	95%	45%	-	-		
(xi)	Flush Door Fixing 10th Floor	-	95%	80%	90%	80%	95%	45%	-	-		
(xii)	Flush Door Fixing 11th Floor	-	95%	80%	90%	95%	95%	45%	-	-		
(xiii)	Flush Door Fixing 12th Floor	-	95%	80%	90%	95%	95%	65%	-	-		
(xiv)	Flush Door Fixing 13th Floor	-	95%	X	90%	95%	95%	X	X	-		
21	Aluminium window frame shutter, M.S.Grill & glass											
(i)	Aluminium Window frame shutter, M.S.Grill & Glass Fixing Ground Floor	-	-	-	-	-	-	-	-	-		
(ii)	Aluminium Window frame shutter, M.S.Grill & Glass Fixing 1st floor	-	95%	70%	85%	85%	95%	35%	25%	-		
(iii)	Aluminium Window frame shutter, M.S.Grill & Glass Fixing 2nd Floor	-	95%	70%	90%	95%	95%	35%	25%	-		
(iv)	Aluminium Window frame shutter, M.S.Grill & Glass Fixing 3rd Floor	-	95%	90%	90%	95%	95%	35%	25%	-		
(v)	Aluminium Window frame shutter, M.S.Grill & Glass Fixing 4th Floor	-	95%	90%	90%	95%	95%	35%	25%	-		
(vi)	Aluminium Window frame shutter, M.S.Grill & Glass Fixing 5th Floor	-	95%	90%	90%	95%	95%	35%	25%	-		
(vii)	Aluminium Window frame shutter, M.S.Grill & Glass Fixing 6th Floor	-	95%	90%	90%	95%	95%	35%	25%	-		
(viii)	Aluminium Window frame shutter, M.S.Grill & Glass Fixing 7th Floor	-	95%	90%	90%	95%	95%	35%	25%	-		
(ix)	Aluminium Window frame shutter, M.S.Grill & Glass Fixing 8th Floor	-	95%	90%	90%	95%	95%	35%	25%	-		
(x)	Aluminium Window frame shutter, M.S.Grill & Glass Fixing 9th Floor	-	95%	90%	90%	95%	95%	35%	25%	-		
(xi)	Aluminium Window frame shutter, M.S.Grill & Glass Fixing 10th Floor	-	95%	90%	90%	95%	95%	35%	25%	-		
(xii)	Aluminium Window frame shutter, M.S.Grill & Glass Fixing 11th Floor	-	95%	90%	90%	95%	95%	35%	25%	-		
(xiii)	Aluminium Window frame shutter, M.S.Grill & Glass Fixing 12th Floor	-	95%	90%	90%	95%	95%	35%	25%	-		
(xiv)	Aluminium Window frame shutter, M.S.Grill & Glass Fixing 13th Floor	-	95%	X	90%	95%	95%	X	X	-		

Raman Kumar
for C.M. Report Att

J.E (Civil)

Sharma

For Kanwari Const. Co.
[Signature]
Auth. Signatory

Sr. No.	Activities	TW-XIII A2	TW-XV B5	TW-XI B6	TW-XII B7	TW-XVI C4	TW-XIV C5	TW-XVII D3	TW-XVIII D4	Community Centre	Guard Room 1&2	Remarks
22	Internal Painting including Wall Putty ,OBD & Enamel Paint											
(i)	Putty.OBD&Enamel Paint Ground Floor	-	-	-	-	-	-	-	-	-	-	
(ii)	Internal Painting including Wall Putty.OBD & Enamel Paint 1st Floor	-	75%	-	-	-	65%	-	-	-	-	
(iii)	Internal Painting including Wall Putty.OBD & Enamel Paint 2nd Floor	-	75%	-	-	-	75%	-	-	-	-	
(iv)	Internal Painting including Wall Putty.OBD & Enamel Paint 3rd Floor	-	75%	-	-	30%	75%	-	-	-	-	
(v)	Internal Painting including Wall Putty.OBD & Enamel Paint 4th Floor	-	75%	-	-	30%	75%	-	-	-	-	
(vi)	Internal Painting including Wall Putty.OBD & Enamel Paint 5th Floor	-	75%	-	-	30%	75%	-	-	-	-	
(vii)	Internal Painting including Wall Putty.OBD & Enamel Paint 6th Floor	-	75%	-	-	30%	75%	-	-	-	-	
(viii)	Internal Painting including Wall Putty.OBD & Enamel Paint 7th Floor	-	75%	-	-	45%	75%	-	-	-	-	
(ix)	Internal Painting including Wall Putty.OBD & Enamel Paint 8th Floor	-	75%	-	-	60%	75%	-	-	-	-	
(x)	Internal Painting including Wall Putty.OBD & Enamel Paint 9th Floor	-	75%	-	-	60%	75%	-	-	-	-	
(xi)	Internal Painting including Wall Putty.OBD & Enamel Paint 10th Floor	-	75%	-	-	60%	75%	-	-	-	-	
(xii)	Internal Painting including Wall Putty.OBD & Enamel Paint 11th Floor	-	75%	-	-	60%	75%	-	-	-	-	
(xiii)	Internal Painting including Wall Putty.OBD & Enamel Paint 12th Floor	-	75%	-	-	60%	75%	-	-	-	-	
(xiv)	Internal Painting including Wall Putty.OBD & Enamel Paint 13th Floor	X	75%	X	-	60%	75%	X	X	-	-	
23	Flush Door Hardware Fitting											
(i)	Flush Door Hardware Fitting Ground Floor	-	-	-	-	-	-	-	-	-	-	
(ii)	Flush Door Hardware Fitting 1st Floor	-	-	-	-	-	80%	-	-	-	-	
(iii)	Flush Door Hardware Fitting 2nd Floor	-	80%	-	-	-	95%	-	-	-	-	
(iv)	Flush Door Hardware Fitting 3rd Floor	-	80%	-	-	-	95%	-	-	-	-	
(v)	Flush Door Hardware Fitting 4th Floor	-	-	-	-	-	-	-	-	-	-	
(vi)	Flush Door Hardware Fitting 5th Floor	-	-	-	-	-	-	-	-	-	-	
(vii)	Flush Door Hardware Fitting 6th Floor	-	-	-	-	-	-	-	-	-	-	
(viii)	Flush Door Hardware Fitting 7th Floor	-	-	-	-	-	-	-	-	-	-	
(ix)	Flush Door Hardware Fitting 8th Floor	-	-	-	-	-	-	-	-	-	-	
(x)	Flush Door Hardware Fitting 9th Floor	-	-	-	-	-	-	-	-	-	-	
(xi)	Flush Door Hardware Fitting 10th Floor	-	-	-	-	-	-	-	-	-	-	
(xii)	Flush Door Hardware Fitting 11th Floor	-	-	-	-	-	-	-	-	-	-	
(xiii)	Flush Door Hardware Fitting 12th Floor	-	-	-	-	-	-	-	-	-	-	
(xiv)	Flush Door Hardware Fitting 13th Floor	-	-	-	-	-	-	-	-	-	-	
24	Fire Fighting works for blocks											
(i)	vertical riser to blocks	100%	100%	100%	100%	100%	100%	100%	100%	100%	-	
(ii)	Hose reel drums without reel	-	100%	100%	100%	100%	100%	100%	100%	100%	-	

Pawan Kumar
For Civil Super 4 Area

grub
JE (Civil)

Shobu

For Kanyasri Const. Co.
Auth. Signatory

(iii)	Fire cabinets	-	-	-	-	-	-	-	-	-	-	-
(iv)	fire fighting fixtures	-	-	-	-	-	-	-	-	-	-	-
25	Brick Bat Koba At Terrace	-	100%	100%	100%	100%	100%	45%	95%	-	-	-
26	External Plaster	40%	98%	95%	98%	98%	98%	80%	55%	95%	95%	-
27	ATT	10%	95%	80%	95%	70%	100%	100%	50%	-	-	-
28	External Primer	-	95%	-	-	10%	95%	-	-	-	-	-

Note: Out of 615 DUs slabs of 615DUs cast.

Samir Samir
For Chief Estt. Offr

gird 3
JE (civil)

For Kanwari Const. Co.
[Signature]
Auth. Signatory

<u>External Works</u>			
S.NO.	Activity	Status of %age	Rrmarks
1	Boundary wall Works Brick Work, Plaster, Grill & Painting	90%	
2	Fire water supply line	65%	
3	Ring main & connection for blocks	70%	
4	Water works (L.A.)	75%	
5	Storm /sewerage works (outer ring)	80%	
6	Exterrnal electrical H.T. room		90% H.T Room
7	Road work		WBM 1st layer work in progress
8	Kerb Stone Work	45%	
9	Harvesting Pit	92%	

Kanwarji Const. Co.
For Civil Engineer & ASL

gird
J.E (Civil)

Sharma

For Kanwarji Const. Co.
Auth. Signatory

COVID. CAR PARKING AS ON DATED 29-02-2016

S.NO.	ACTIVITIES	P1	P2	P3	P4	P5	P6	P7	P8	P9	P11	P13	Total parking
1	Numbers of Parking	16	24	6	4	12	18	16	6	28	16	12	158
2	Excavation in Foundation/PCC	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	
3	RCC in Footing	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	
4	RCC in Plinth Beam	100%	100%	100%	100%	100%	55%	100%	100%	100%	100%	100%	
5	RCC in Column	100%	100%	100%	100%	100%	55%	100%	100%	100%	100%	100%	
6	RCC in Roof Slab	100%	100%	100%	100%	100%	55%	100%	100%	100%	100%	100%	
7	Brick Work	100%	100%	100%	100%	100%	55%	100%	100%	100%	100%	100%	
8	Plaster	100%	100%	100%	100%	100%	55%	100%	100%	100%	100%	100%	
9	Flooring	100%	100%	100%	100%	100%	55%	100%	100%	100%	100%	100%	
10	Painting	-	-	-	-	-	-	-	-	-	-	-	

Raman Kumar
For Civil Suprnt

J.E (Civil)

Shiv

For Kanwar Const. Co.

Auth. Signatory