

21

PROGRESS AS ON 31.07.2016 (MOHALI - II)

1 <u>Contract Value</u>	<u>1317459263</u>
(a) Stage I,II,III (30%)	<u>395237779</u>
(b) Stage IV (60%)	<u>792561158</u>
(c) Stage V (10%)	<u>129660326</u>

2 Progress on construction of DU Blocks:

(a) Contracted commencement of work :	_____
(b) Actual Start of work :	(a) March 2012
	(b) _____
(c) Contracted Completion :	<u>Sep. 2015</u>
(d) Extension approved/to be approved :	<u>Sep. 2016</u>
(e) Extended Date of completion:	_____

3 Progress on Construction of DU Blocks: As per chart attached

4 External Services and Development Works:

(a) Water supply	95%
(b) External Electricity	In progress
(c) Roads - Internal Roads	In progress
(d) Arboriculture	Earth filling in progress
(e) Boundary wall & Gate	95%

5 Labour deployed during the month 432 Nos. (Average per day).

6 Manpower of PMC:
PE - 1 No.
J.E.(civil) - 2 No.
J.E.(Elect.) - 1 No.

7 (a) Material to be procured by CGEWHO: (Approx.)

(i)	Steel	<u>4720.06</u> MT
(ii)	Cement	<u>20000.00</u> MT

(b) Balance at site as on 31.07.2016

(i)	Steel	<u>6.72</u> MT
(ii)	Cement	<u>172.150</u> MT

(c) Cumulative procurement as on 31.07.2016

(i)	Steel	<u>4720.06</u> MT
(ii)	Cement	<u>17423.265</u> MT

(d) Yet to be procured :

(i)	Steel	<u>0.00</u> MT
(ii)	Cement	<u>2576.74</u> MT

8 Approximate VWD achieved:

(a) During the month upto 31.07.2016	<u>2.65,00,000.00</u>
(b) Cumulative <u>Stage - IV & V Phase-II</u>	<u>:80,25,00,000.00</u>

9 Urgent actions required:

10 Current Progress:

a) Project Ahead/On/Behind Schedule: _____ - _____



PROGRESS OF CONSTRUCTION OF TOWERS Phase-II Housing Project, Mohali												
AS ON 31.07.2016												
Sr.		TW-XIII	TW-XV	TW-XI	TW-XII	TW-XVI	TW-XIV	TW-XVII	TW-XVIII	Community Centre	Guard Room 1&2	Remarks
No.	Activities	A2	B5	B6	B7	C4	C5	D3	D4			
1	R.C.C Work Including Excavation,P.C.C,Raft, colmun & Slab,Machine Room and OHWT	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	UGT & PUMP Room RCC completed
2	Brick Work in Super Structure	-	-	-	-	-	-	-	-	-	-	
(i)	Brick work & lintels G.Floor	98%	100%	100%	100%	100%	100%	100%	98%	100%	100%	
(ii)	Brick work & lintels 1st Floor	100%	100%	100%	100%	100%	100%	100%	100%	100%		
(iii)	Brick work and lintels 2nd Floor	100%	100%	100%	100%	100%	100%	100%	100%	100%		
(iv)	Brick work and lintels 3rd Floor	100%	100%	100%	100%	100%	100%	100%	100%	-		
(v)	Brick work and lintels 4th Floor	100%	100%	100%	100%	100%	100%	100%	100%	-		
(vi)	Brick work and lintels 5th Floor	100%	100%	100%	100%	100%	100%	100%	100%	-		
(vii)	Brick work and lintels 6th Floor	95%	100%	95%	95%	95%	100%	95%	95%	-		
(viii)	Brick work and lintels 7th Floor	100%	100%	100%	100%	100%	100%	100%	100%	-		
(ix)	Brick work and lintels 8th Floor	100%	100%	100%	100%	100%	100%	100%	100%	-		
(x)	Brick work and lintels 9th Floor	100%	100%	100%	100%	100%	100%	100%	100%	-		
(xi)	Brick work and lintels 10th Floor	100%	100%	100%	100%	100%	100%	100%	100%	-		
(xii)	Brick work and lintels 11th Floor	100%	100%	100%	100%	100%	100%	100%	100%	-		
(xiii)	Brick work and lintels 12th Floor	100%	100%	100%	100%	100%	100%	100%	100%	-		
(xiv)	Brick work and lintels 13th Floor	X	100%	X	100%	100%	100%	X	X	-		
3	Internal Wall Conduit											
(i)	Ground Floor Internal Wall conduit	75%	80%	80%	100%	100%	100%	100%	100%	100%	100%	
(ii)	Ist floor Internal Wall conduit	100%	100%	100%	100%	100%	100%	100%	100%	100%		
(iii)	IInd floor Internal Wall conduit	100%	100%	100%	100%	100%	100%	100%	100%	100%		
(iv)	IIIrd floor Internal Wall conduit	100%	100%	100%	100%	100%	100%	100%	100%	-		
(v)	IVth floor Internal Wall conduit	100%	100%	100%	100%	100%	100%	100%	100%	-		
(vi)	Vth floor Internal Wall conduit	100%	100%	100%	100%	100%	100%	100%	100%	-		
(vii)	VIth floor Internal Wall conduit	100%	100%	100%	100%	100%	100%	100%	100%	-		
(viii)	VIIth floor Internal Wall conduit	100%	100%	100%	100%	100%	100%	100%	100%	-		
(ix)	VIIIth floor Internal Wall conduit	100%	100%	100%	100%	100%	100%	100%	100%	-		
(x)	IXth floor Internal Wall conduit	100%	100%	100%	100%	100%	100%	100%	100%	-		
(xi)	Xth floor Internal Wall conduit	100%	100%	100%	100%	100%	100%	100%	100%	-		
(xii)	XIth floor Internal Wall conduit	100%	100%	100%	100%	100%	100%	100%	100%	-		
(xiii)	XIIth floor Internal Wall conduit	100%	100%	100%	100%	100%	100%	100%	100%	-		
(xiv)	XIIIth floor Internal Wall conduit	X	100%	X	100%	100%	100%	X	X	-		

For C.M. Subra + Ass

For Kanwarji Const. Co.

gms
Indeepr Singh
(J-E Civil)

Re

Sr. No.	Activities	TW-XIII A2	TW-XV B5	TW-XI B6	TW-XII B7	TW-XVI C4	TW-XIV C5	TW-XVII D3	TW-XVIII D4	Community Centre	Guard Room 1&2	Remarks
4	Internal G.I.											
(i)	Ground Floor Internal G.I.	100%	80%	80%	100%	100%	100%	100%	85%	100%	95%	
(ii)	Ist floor Internal G.I.	100%	100%	100%	100%	100%	100%	100%	100%	100%		
(iii)	IInd floor Internal G.I.	100%	100%	100%	100%	100%	100%	100%	100%	100%		
(iv)	IIIrd floor Internal G.I.	100%	100%	100%	100%	100%	100%	100%	100%	-		
(v)	IVth floor Internal G.I.	100%	100%	100%	100%	100%	100%	100%	100%	-		
(vi)	Vth floor Internal G.I.	100%	100%	100%	100%	100%	100%	100%	100%	-		
(vii)	VIth floor Internal G.I.	100%	100%	100%	100%	100%	100%	100%	100%	-		
(viii)	VIIth floor Internal G.I.	100%	100%	100%	100%	100%	100%	100%	100%	-		
(ix)	VIIIth floor Internal G.I.	100%	100%	100%	100%	100%	100%	100%	100%	-		
(x)	IXth floor Internal G.I.	100%	100%	100%	100%	100%	100%	100%	100%	-		
(xi)	Xth floor Internal G.I.	100%	100%	100%	100%	100%	100%	100%	100%	-		
(xii)	XIth floor Internal G.I.	100%	100%	100%	100%	100%	100%	100%	100%	-		
(xiii)	XIIth floor Internal G.I.	100%	100%	100%	100%	100%	100%	100%	100%	-		
(xiv)	XIIIth floor Internal G.I.	X	100%	100%	100%	100%	100%	X	X			
5	Vertical G.I. shaft											
(i)	Ground Floor Vertical G.I. shaft	-	80%	80%	100%	100%	100%	80%	10%	100%		
(ii)	Ist floor Vertical G.I. shaft	100%	100%	100%	100%	100%	100%	100%	100%	100%		
(iii)	IInd floor Vertical G.I. shaft	100%	100%	100%	100%	100%	100%	100%	100%	100%		
(iv)	IIIrd floor Vertical G.I. shaft	100%	100%	100%	100%	100%	100%	100%	100%			
(v)	IVth floor Vertical G.I. shaft	100%	100%	100%	100%	100%	100%	100%	100%			
(vi)	Vth floor Vertical G.I. shaft	100%	100%	100%	100%	100%	100%	100%	100%			
(vii)	VIth floor Vertical G.I. shaft	100%	100%	100%	100%	100%	100%	100%	100%			
(viii)	VIIth floor Vertical G.I. shaft	100%	100%	100%	100%	100%	100%	100%	100%			
(ix)	VIIIth floor Vertical G.I. shaft	100%	100%	100%	100%	100%	100%	100%	100%			
(x)	IXth floor Vertical G.I. shaft	100%	100%	100%	100%	100%	100%	100%	100%			
(xi)	Xth floor Vertical G.I. shaft	100%	100%	100%	100%	100%	100%	100%	100%			
(xii)	XIth floor Vertical G.I. shaft	100%	100%	100%	100%	100%	100%	100%	100%			
(xiii)	XIIth floor Vertical G.I. shaft	100%	100%	100%	100%	100%	100%	100%	100%			
(xiv)	XIIIth floor Vertical G.I. shaft	X	100%	X	100%	100%	100%	X	X			

For C. Musalim & Ass.

*Andeep Singh
(JE Civil)*

For Kanwari Const. Co.

Auth. Signature

St. No.	Activities	TW-XIII A2	TW-XV B5	TW-XI B6	TW-XII B7	TW-XVI C4	TW-XIV C5	TW-XVII D3	TW-XVIII D4	Community Centre	Guard Room 1&2	Remarks
6	Internal C.I. & vertical C.I.											
(i)	Ground Floor Internal C.I. & vertical C.I.	30%	80%	80%	100%	100%	100%	65%	30%	100%		
(ii)	Ist floor Internal C.I. & vertical C.I.	100%	100%	100%	100%	100%	100%	100%	100%	100%		
(iii)	IInd floor Internal C.I. & vertical C.I.	100%	100%	100%	100%	100%	100%	100%	100%	100%		
(iv)	IIIrd floor Internal C.I. & vertical C.I.	100%	100%	100%	100%	100%	100%	100%	100%	-		
(v)	IVth floor Internal C.I. & vertical C.I.	100%	100%	100%	100%	100%	100%	100%	100%	-		
(vi)	Vth floor Internal C.I. & vertical C.I.	100%	100%	100%	100%	100%	100%	100%	100%	-		
(vii)	VIth floor Internal C.I. & vertical C.I.	100%	100%	100%	100%	100%	100%	100%	100%	-		
(viii)	VIIth floor Internal C.I. & vertical C.I.	100%	100%	100%	100%	100%	100%	100%	100%	-		
(ix)	VIIIth floor Internal C.I. & vertical C.I.	100%	100%	100%	100%	100%	100%	100%	100%	-		
(x)	IXth floor Internal C.I. & vertical C.I.	100%	100%	100%	100%	100%	100%	100%	100%	-		
(xi)	Xth floor Internal C.I. & vertical C.I.	100%	100%	100%	100%	100%	100%	100%	100%	-		
(xii)	XIth floor Internal C.I. & vertical C.I.	100%	100%	100%	100%	100%	100%	100%	100%	-		
(xiii)	XIIth floor Internal C.I. & vertical C.I.	100%	100%	100%	100%	100%	100%	100%	100%	-		
(xiv)	XIIIth floor Internal C.I. & vertical C.I.	X	100%	X	100%	100%	100%	X	X	-		
6(a)	Storm /Sewer works for blocks	75%	100%	100%	100%	100%	100%	85%	65%	100%	100%	
7	Rain Water Pipe											
(i)	Ground Floor Vertical RWP	60%	100%	100%	100%	100%	100%	80%	30%	100%	50%	
(ii)	Ist Floor Vertical RWP	100%	100%	100%	100%	100%	100%	100%	100%	100%		
(iii)	IInd Floor Vertical RWP	100%	100%	100%	100%	100%	100%	100%	100%	100%		
(iv)	IIIrd Floor Vertical RWP	100%	100%	100%	100%	100%	100%	100%	100%			
(v)	IVth Floor Vertical RWP	100%	100%	100%	100%	100%	100%	100%	100%			
(vi)	Vth Floor Vertical RWP	100%	100%	100%	100%	100%	100%	100%	100%			
(vii)	VIth Floor Vertical RWP	100%	100%	100%	100%	100%	100%	100%	100%			
(viii)	VIIth Floor Vertical RWP	100%	100%	100%	100%	100%	100%	100%	100%			
(ix)	VIIIth Floor Vertical RWP	100%	100%	100%	100%	100%	100%	100%	100%			
(x)	IXth Floor Vertical RWP	100%	100%	100%	100%	100%	100%	100%	100%			
(xi)	Xth Floor Vertical RWP	100%	100%	100%	100%	100%	100%	100%	100%			
(xii)	XIth Floor Vertical RWP	100%	100%	100%	100%	100%	100%	100%	100%			
(xiii)	XIIth Floor Vertical RWP	100%	100%	100%	100%	100%	100%	100%	100%			
(xiv)	XIIIth Floor Vertical RWP	X	100%	X	100%	100%	100%	X	X			

Handwritten signature and text:
 J-E Civil
 J-E Civil

For Kanwal Const. Co.
 Auth. Signatory

Handwritten signature and text:
 For C.M. Subcontract Ass.

Sr. No.	Activities	TW-XIII A2	TW-XV B5	TW-XI B6	TW-XII B7	TW-XVI C4	TW-XIV C5	TW-XVII D3	TW-XVIII D4	Community Centre	Guard Room 1&2	Remarks
8	Wooden Door frame fixing	98%	100%	98%	100%	100%	100%	100%	100%	100%	100%	
9	Internal Plaster											
(i)	Ground Floor Internal Plaster	60%	80%	80%	100%	100%	100%	98%	85%	40%	100%	
(ii)	Ist floor Internal Plaster	95%	100%	100%	100%	100%	100%	95%	95%	100%		
(iii)	IInd floor Internal Plaster	95%	100%	100%	100%	100%	100%	95%	95%	100%		
(iv)	IIIrd floor Internal Plaster	95%	100%	100%	100%	100%	100%	95%	95%	-		
(v)	IVth floor Internal Plaster	95%	100%	100%	100%	100%	100%	95%	95%	-		
(vi)	Vth floor Internal Plaster	95%	100%	100%	100%	100%	100%	95%	95%	-		
(vii)	VIth floor Internal Plaster	95%	100%	95%	95%	95%	100%	95%	95%	-		
(viii)	VIIth floor Internal Plaster	95%	100%	100%	100%	100%	100%	95%	95%	-		
(ix)	VIIIth floor Internal Plaster	95%	100%	100%	100%	100%	100%	95%	95%	-		
(x)	IXth floor Internal Plaster	95%	100%	100%	100%	100%	100%	95%	95%	-		
(xi)	Xth floor Internal Plaster	95%	100%	100%	100%	100%	100%	95%	95%	-		
(xii)	XIth floor Internal Plaster	95%	100%	100%	100%	100%	100%	95%	95%	-		
(xiii)	XIIth floor Internal Plaster	95%	100%	100%	100%	100%	100%	95%	95%	-		
(xiv)	XIIIth floor Internal Plaster	X	100%	X	100%	100%	100%	X	X	-		
10	D.B. Fixing											
(i)	Ground Floor D.B. Fixing	25%	80%	80%	100%	100%	100%	100%	100%	100%	100%	
(ii)	Ist Floor D.B. Fixing	100%	100%	100%	100%	100%	100%	100%	100%	100%		
(iii)	IInd Floor D.B. Fixing	100%	100%	100%	100%	100%	100%	100%	100%	100%		
(iv)	IIIrd Floor D.B. Fixing	100%	100%	100%	100%	100%	100%	100%	100%	-		
(v)	IVth Floor D.B. Fixing	100%	100%	100%	100%	100%	100%	100%	100%	-		
(vi)	Vth Floor D.B. Fixing	100%	100%	100%	100%	100%	100%	100%	100%	-		
(vii)	VIth Floor D.B. Fixing	100%	100%	100%	100%	100%	100%	100%	100%	-		
(viii)	VIIth Floor D.B. Fixing	100%	100%	100%	100%	100%	100%	100%	100%	-		
(ix)	VIIIth Floor D.B. Fixing	100%	100%	100%	100%	100%	100%	100%	100%	-		
(x)	IXth Floor D.B. Fixing	100%	100%	100%	100%	100%	100%	100%	100%	-		
(xi)	Xth Floor D.B. Fixing	100%	100%	100%	100%	100%	100%	100%	100%	-		
(xii)	XIth Floor D.B. Fixing	100%	100%	100%	100%	100%	100%	100%	100%	-		
(xiii)	XIIth Floor D.B. Fixing	100%	100%	100%	100%	100%	100%	100%	100%	-		
(xiv)	XIIIth Floor D.B. Fixing	X	100%	X	100%	100%	100%	X	X	-		

Prakash Kumar
For C.M. Suppl. Est.

Prakash Kumar
Deep Singh
(J.E Civil)

For Kanwarji Const. Co.

Prakash Kumar
Auth. Signatory

Sr.		TW-XIII	TW-XV	TW-XI	TW-XII	TW-XVI	TW-XIV	TW-XVII	TW-XVIII	Community Centre	Guard Room 1&2	Remarks
No.	Activities	A2	B5	B6	B7	C4	C5	D3	D4			
11	A.C.Box Fixing											
(i)	Ground floor A.C.box fixing	25%	80%	80%	100%	100%	100%	100%	100%	100%		
(ii)	1st Floor A.C. box Fixing	100%	100%	100%	100%	100%	100%	100%	100%	100%		
(iii)	IInd Floor A.C. box Fixing	100%	100%	100%	100%	100%	100%	100%	100%	100%		
(iv)	IIIrd Floor A.C. box Fixing	100%	100%	100%	100%	100%	100%	100%	100%	-		
(v)	IVth Floor A.C. box Fixing	100%	100%	100%	100%	100%	100%	100%	100%	-		
(vi)	Vth Floor A.C. box Fixing	100%	100%	100%	100%	100%	100%	100%	100%	-		
(vii)	VIth Floor A.C. box Fixing	100%	100%	100%	100%	100%	100%	100%	100%	-		
(viii)	VIIth Floor A.C. box Fixing	100%	100%	100%	100%	100%	100%	100%	100%	-		
(ix)	VIIIth Floor A.C. box Fixing	100%	100%	100%	100%	100%	100%	100%	100%	-		
(x)	IXth Floor A.C. box Fixing	100%	100%	100%	100%	100%	100%	100%	100%	-		
(xi)	Xth Floor A.C. box Fixing	100%	100%	100%	100%	100%	100%	100%	100%	-		
(xii)	XIth Floor A.C. box Fixing	100%	100%	100%	100%	100%	100%	100%	100%	-		
(xiii)	XIIth Floor A.C. box Fixing	100%	100%	100%	100%	100%	100%	100%	100%	-		
(xiv)	XIIIth Floor A.C. box Fixing	X	100%	X	100%	100%	100%	X	X	-		
12	MS Railing for Balcony & stair case											
(i)	MS Railing for Balcony & stair case	100%	100%	100%	100%	100%	100%	100%	100%	100%		
13	Sunken Water Proofing									-		
(i)	Sunken Water Proofing 1st Floor	100%	100%	100%	100%	100%	100%	100%	100%	100%		
(ii)	Sunken Water Proofing 2nd Floor	100%	100%	100%	100%	100%	100%	100%	100%	100%		
(iii)	Sunken Water Proofing 3rd Floor	100%	100%	100%	100%	100%	100%	100%	100%	-		
(iv)	Sunken Water Proofing 4th Floor	100%	100%	100%	100%	100%	100%	100%	100%	-		
(v)	Sunken Water Proofing 5th Floor	100%	100%	100%	100%	100%	100%	100%	100%	-		
(vi)	Sunken Water Proofing 6th Floor	100%	100%	100%	100%	100%	100%	100%	100%	-		
(vii)	Sunken Water Proofing 7th Floor	100%	100%	100%	100%	100%	100%	100%	100%	-		
(viii)	Sunken Water Proofing 8th Floor	100%	100%	100%	100%	100%	100%	100%	100%	-		
(ix)	Sunken Water Proofing 9th Floor	100%	100%	100%	100%	100%	100%	100%	100%	-		
(x)	Sunken Water Proofing 10th Floor	100%	100%	100%	100%	100%	100%	100%	100%	-		
(xi)	Sunken Water Proofing 11th Floor	100%	100%	100%	100%	100%	100%	100%	100%	-		
(xii)	Sunken Water Proofing 12th Floor	100%	100%	100%	100%	100%	100%	100%	100%	-		
(xiii)	Sunken Water Proofing 13th Floor	X	100%	X	100%	100%	100%	X	X	-		

gandhi
Anand Singh
(J.E. Civil)

For Kanwarji Const. Co.

Auth. Signatory

Pawan Kumar
For C.M. Sapra P&S

Sr.		TW-XIII	TW-XV	TW-XI	TW-XII	TW-XVI	TW-XIV	TW-XVII	TW-XVIII	Community Centre	Guard Room 1&2	Remarks
No.	Activities	A2	B5	B6	B7	C4	C5	D3	D4			
14	Internal Flat Wiring	25%	95%	90%	95%	95%	95%	95%	30%	-		
14a	Sheets & Switches Fixing	10%	95%	90%	90%	95%	90%	50%	10%	-		
14b	Fixing of MCB,TPN,RCB &A.C/D.B Box	-	95%	90%	95%	95%	95%	30%	10%	-		
15	Supply & Commissioning of Lift	-	95%	95%	95%	95%	95%	60%	-	-		
16	Glazed Tiles Fixing											
(i)	Glazed Tiles Fixing Ground Floor	-	80%	40%	95%	80%	100%	-	95%	-		
(ii)	Glazed Tiles Fixing 1st Floor	35%	100%	100%	95%	95%	100%	95%	95%	-		
(iii)	Glazed Tiles Fixing 2nd Floor	90%	100%	100%	100%	100%	100%	100%	95%	95%		
(iv)	Glazed Tiles Fixing 3rd Floor	90%	100%	100%	100%	100%	100%	100%	95%	-		
(v)	Glazed Tiles Fixing 4th Floor	95%	100%	100%	100%	100%	100%	100%	95%	-		
(vi)	Glazed Tiles Fixing 5th Floor	95%	100%	100%	100%	100%	100%	100%	95%	-		
(vii)	Glazed Tiles Fixing 6th Floor	95%	100%	100%	100%	100%	100%	100%	95%	-		
(viii)	Glazed Tiles Fixing 7th Floor	95%	100%	100%	100%	100%	100%	100%	95%	-		
(ix)	Glazed Tiles Fixing 8th Floor	95%	100%	100%	100%	100%	100%	100%	95%	-		
(x)	Glazed Tiles Fixing 9th Floor	95%	100%	100%	100%	100%	100%	100%	95%	-		
(xi)	Glazed Tiles Fixing 10th Floor	95%	100%	100%	100%	100%	100%	100%	95%	-		
(xii)	Glazed Tiles Fixing 11th Floor	95%	100%	100%	100%	100%	100%	100%	95%	-		
(xiii)	Glazed Tiles Fixing 12th Floor	95%	100%	100%	100%	100%	100%	100%	95%	-		
(xiv)	Glazed Tiles Fixing 13th Floor	X	100%	X	100%	100%	100%	X	X	-		
17	Kota Stone Fixing With Granding											
(i)	Kota Stone Fixing Ground Floor	-	95%	95%	95%	95%	95%	95%	-	-		
(ii)	Kota Stone Fixing 1st Floor	85%	95%	95%	95%	95%	95%	95%	95%	-		
(iii)	Kota Stone Fixing 2nd Floor	85%	95%	95%	95%	95%	95%	95%	95%	-		
(iv)	Kota Stone Fixing 3rd Floor	95%	95%	95%	95%	95%	95%	95%	95%	-		
(v)	Kota Stone Fixing 4th Floor	95%	95%	95%	95%	95%	95%	95%	95%	-		
(vi)	Kota Stone Fixing 5th Floor	95%	95%	95%	95%	95%	95%	95%	95%	-		
(vii)	Kota Stone Fixing 6th Floor	95%	95%	95%	95%	95%	95%	95%	95%	-		
(viii)	Kota Stone Fixing 7th Floor	95%	95%	95%	95%	95%	95%	95%	70%	-		
(ix)	Kota Stone Fixing 8th Floor	95%	95%	95%	95%	95%	95%	95%	-	-		
(x)	Kota Stone Fixing 9th Floor	95%	95%	95%	95%	95%	95%	95%	-	-		
(xi)	Kota Stone Fixing 10th Floor	95%	95%	95%	95%	95%	95%	95%	-	-		
(xii)	Kota Stone Fixing 11th Floor	95%	95%	95%	95%	95%	95%	95%	-	-		
(xiii)	Kota Stone Fixing 12th Floor	95%	95%	95%	95%	95%	95%	95%	-	-		
(xiv)	Kota Stone Fixing 13th Floor	X	95%	X	95%	95%	95%	X	X	-		

Pawan Kumar
Jr. Civil - Safety & Acc.

Shree
good
(J.E. Civil)
 For Kanwalli Const. Co.
 Auth. Signatory

Sr. No.	Activities	TW-XIII A2	TW-XV B5	TW-XI B6	TW-XII B7	TW-XVI C4	TW-XIV C5	TW-XVII D3	TW-XVIII D4	Community Centre	Guard Room 1&2	Remarks
18	Kitchen Counter Fixing									-		
(i)	Kitchen Counter Fixing Ground Floor	-	80%	80%	80%	95%	100%	80%	-	-	95%	
(ii)	Kitchen Counter Fixing 1st Floor	95%	100%	95%	95%	100%	100%	95%	95%	95%		
(iii)	Kitchen Counter Fixing 2nd Floor	95%	100%	95%	95%	100%	100%	95%	95%	-		
(iv)	Kitchen Counter Fixing 3rd Floor	95%	100%	95%	95%	100%	100%	95%	95%	-		
(v)	Kitchen Counter Fixing 4th Floor	95%	100%	95%	95%	100%	100%	95%	95%	-		
(vi)	Kitchen Counter Fixing 5th Floor	95%	100%	95%	95%	100%	100%	95%	95%	-		
(vii)	Kitchen Counter Fixing 6th Floor	95%	100%	95%	95%	100%	100%	95%	95%	-		
(viii)	Kitchen Counter Fixing 7th Floor	95%	100%	95%	95%	100%	100%	95%	95%	-		
(ix)	Kitchen Counter Fixing 8th Floor	95%	100%	95%	95%	100%	100%	95%	95%	-		
(x)	Kitchen Counter Fixing 9th Floor	95%	100%	95%	95%	100%	100%	95%	95%	-		
(xi)	Kitchen Counter Fixing 10th Floor	95%	100%	95%	95%	100%	100%	95%	95%	-		
(xii)	Kitchen Counter Fixing 11th Floor	95%	100%	95%	95%	100%	100%	95%	95%	-		
(xiii)	Kitchen Counter Fixing 12th Floor	95%	100%	95%	95%	100%	100%	95%	95%	-		
(xiv)	Kitchen Counter Fixing 13th Floor	X	100%	X	95%	100%	100%	X	X	-		
19	Vetrified/Ceramic Tile Fixing									-		
(i)	vetrified/ceramic tile Fixing Ground Floor	-	80%	60%	25%	80%	100%	-	-	-		
(ii)	vetrified/ceramic tile Fixing 1st Floor	40%	100%	100%	100%	100%	100%	100%	80%	-		
(iii)	vetrified/ceramic tile Fixing 2nd Floor	80%	100%	100%	100%	100%	100%	95%	95%	90%		
(iv)	vetrified/ceramic tile Fixing 3rd Floor	80%	100%	100%	100%	100%	100%	100%	95%	-		
(v)	vetrified/ceramic tile Fixing 4th Floor	80%	100%	100%	100%	100%	100%	95%	95%	-		
(vi)	vetrified/ceramic tile Fixing 5th Floor	80%	100%	100%	100%	100%	100%	100%	85%	-		
(vii)	vetrified/ceramic tile Fixing 6th Floor	65%	100%	100%	100%	100%	100%	90%	90%	-		
(viii)	vetrified/ceramic tile Fixing 7th Floor	80%	100%	100%	100%	100%	100%	100%	85%	-		
(ix)	vetrified/ceramic tile Fixing 8th Floor	80%	100%	100%	100%	100%	100%	95%	90%	-		
(x)	vetrified/ceramic tile Fixing 9th Floor	80%	100%	100%	100%	100%	100%	100%	90%	-		
(xi)	vetrified/ceramic tile Fixing 10th Floor	80%	100%	100%	100%	100%	100%	95%	90%	-		
(xii)	vetrified/ceramic tile Fixing 11th Floor	80%	100%	100%	100%	100%	100%	100%	90%	-		
(xiii)	vetrified/ceramic tile Fixing 12th Floor	80%	100%	100%	100%	100%	100%	95%	90%	-		
(xiv)	vetrified/ceramic tile Fixing 13th Floor	X	100%	X	100%	100%	100%	X	X	-		

gaurish
 Chandeeep Singh
 (J-E Civil)

For Kanwarji Const. Co.

Auth. Signatory

For Kanwarji Const. Co.

Sr.		TW-XIII	TW-XV	TW-XI	TW-XII	TW-XVI	TW-XIV	TW-XVII	TW-XVIII	Community Centre	Guard Room 1&2	Remarks
No.	Activities	A2	B5	B6	B7	C4	C5	D3	D4			
20	Flush Door Fixing & Security Door											
(i)	Flush Door Fixing Ground Floor	-	100%	15%	15%	15%	100%	-	-	-		
(ii)	Flush Door Fixing 1st Floor	15%	100%	100%	100%	100%	100%	95%	15%	-		
(iii)	Flush Door Fixing 2nd Floor	50%	100%	100%	100%	100%	100%	85%	90%	-		
(iv)	Flush Door Fixing 3rd Floor	15%	100%	100%	100%	100%	100%	85%	90%	-		
(v)	Flush Door Fixing 4th Floor	15%	100%	100%	100%	100%	100%	85%	85%	-		
(vi)	Flush Door Fixing 5th Floor	15%	100%	100%	100%	100%	100%	85%	85%	-		
(vii)	Flush Door Fixing 6th Floor	15%	100%	100%	100%	100%	100%	65%	65%	-		
(viii)	Flush Door Fixing 7th Floor	15%	100%	100%	100%	100%	100%	85%	85%	-		
(ix)	Flush Door Fixing 8th Floor	15%	100%	100%	100%	100%	100%	85%	85%	-		
(x)	Flush Door Fixing 9th Floor	15%	100%	100%	100%	100%	100%	85%	85%	-		
(xi)	Flush Door Fixing 10th Floor	15%	100%	100%	100%	100%	100%	85%	85%	-		
(xii)	Flush Door Fixing 11th Floor	15%	100%	100%	100%	100%	100%	85%	85%	-		
(xiii)	Flush Door Fixing 12th Floor	-	100%	100%	100%	100%	100%	85%	85%	-		
(xiv)	Flush Door Fixing 13th Floor	X	100%	X	100%	100%	100%	X	X	-		
21	Aluminium window frame shutter, M.S.Grill & glass											
(i)	Aluminium Window frame shutter, M.S.Grill & Glass Fixing Ground Floor	-	70%	55%	55%	60%	90%	40%	-	-		
(ii)	Aluminium Window frame shutter, M.S.Grill & Glass Fixing 1st floor	-	95%	95%	85%	95%	95%	65%	55%	-		
(iii)	Aluminium Window frame shutter, M.S.Grill & Glass Fixing 2nd Floor	80%	95%	95%	95%	95%	95%	90%	90%	-		
(iv)	Aluminium Window frame shutter, M.S.Grill & Glass Fixing 3rd Floor	-	95%	95%	95%	95%	95%	65%	55%	-		
(v)	Aluminium Window frame shutter, M.S.Grill & Glass Fixing 4th Floor	-	95%	95%	90%	95%	95%	65%	55%	-		
(vi)	Aluminium Window frame shutter, M.S.Grill & Glass Fixing 5th Floor	-	95%	95%	90%	95%	95%	65%	55%	-		
(vii)	Aluminium Window frame shutter, M.S.Grill & Glass Fixing 6th Floor	-	95%	95%	90%	95%	95%	65%	55%	-		
(viii)	Aluminium Window frame shutter, M.S.Grill & Glass Fixing 7th Floor	-	95%	95%	90%	95%	95%	65%	55%	-		
(ix)	Aluminium Window frame shutter, M.S.Grill & Glass Fixing 8th Floor	-	95%	95%	90%	95%	95%	65%	55%	-		
(x)	Aluminium Window frame shutter, M.S.Grill & Glass Fixing 9th Floor	-	95%	95%	90%	95%	95%	65%	55%	-		
(xi)	Aluminium Window frame shutter, M.S.Grill & Glass Fixing 10th Floor	-	95%	95%	90%	95%	95%	65%	55%	-		
(xii)	Aluminium Window frame shutter, M.S.Grill & Glass Fixing 11th Floor	-	95%	95%	90%	95%	95%	65%	55%	-		
(xiii)	Aluminium Window frame shutter, M.S.Grill & Glass Fixing 12th Floor	-	95%	95%	90%	95%	95%	65%	55%	-		
(xiv)	Aluminium Window frame shutter, M.S.Grill & Glass Fixing 13th Floor	-	95%	X	90%	95%	95%	X	X	-		

For Kanwarji Const. Co.

Auth. Signatory

(Signature)
Kanwarji Const. Co.

Sr. No.	Activities	TW-XIII A2	TW-XV B5	TW-XI B6	TW-XII B7	TW-XVI C4	TW-XIV C5	TW-XVII D3	TW-XVIII D4	Community Centre	Guard Room 1&2	Remarks
22	Internal Painting including Wall Putty ,OBD & Enamel Paint									-		
(i)	Internal Painting including Wall Putty,OBD&Enamel Paint Ground Floor	-	50%	40%	40%	70%	75%	40%	-	-		
(ii)	Internal Painting including Wall Putty,OBD & Enamel Paint 1st Floor	15%	75%	45%	20%	75%	75%	40%	30%	-		
(iii)	Internal Painting including Wall Putty,OBD & Enamel Paint 2nd Floor	30%	75%	75%	75%	75%	75%	40%	15%	-		
(iv)	Internal Painting including Wall Putty,OBD & Enamel Paint 3rd Floor	30%	75%	75%	75%	75%	75%	40%	-	-		
(v)	Internal Painting including Wall Putty,OBD & Enamel Paint 4th Floor	15%	75%	75%	75%	75%	75%	40%	-	-		
(vi)	Internal Painting including Wall Putty,OBD & Enamel Paint 5th Floor	-	75%	75%	75%	75%	75%	40%	-	-		
(vii)	Internal Painting including Wall Putty,OBD & Enamel Paint 6th Floor	-	75%	75%	75%	60%	75%	40%	-	-		
(viii)	Internal Painting including Wall Putty,OBD & Enamel Paint 7th Floor	-	75%	75%	75%	75%	75%	40%	-	-		
(ix)	Internal Painting including Wall Putty,OBD & Enamel Paint 8th Floor	-	75%	75%	75%	75%	75%	30%	-	-		
(x)	Internal Painting including Wall Putty,OBD & Enamel Paint 9th Floor	-	75%	75%	75%	75%	75%	-	-	-		
(xi)	Internal Painting including Wall Putty,OBD & Enamel Paint 10th Floor	-	75%	75%	75%	75%	75%	-	-	-		
(xii)	Internal Painting including Wall Putty,OBD & Enamel Paint 11th Floor	-	75%	75%	75%	75%	75%	-	-	-		
(xiii)	Internal Painting including Wall Putty,OBD & Enamel Paint 12th Floor	-	75%	75%	75%	75%	75%	-	-	-		
(xiv)	Internal Painting including Wall Putty,OBD & Enamel Paint 13th Floor	X	75%	X	75%	75%	75%	X	X	-		
23	Flush Door Hardware Fitting									-		
(i)	Flush Door Hardware Fitting Ground Floor	-	80%	-	-	-	95%	15%	-	-		
(ii)	Flush Door Hardware Fitting 1st Floor	-	95%	60%	95%	95%	95%	95%	-	-		
(iii)	Flush Door Hardware Fitting 2nd Floor	-	95%	95%	95%	95%	95%	15%	-	-		
(iv)	Flush Door Hardware Fitting 3rd Floor	-	95%	95%	95%	95%	95%	-	-	-		
(v)	Flush Door Hardware Fitting 4th Floor	-	95%	95%	95%	95%	95%	-	-	-		
(vi)	Flush Door Hardware Fitting 5th Floor	-	95%	95%	95%	95%	95%	-	-	-		
(vii)	Flush Door Hardware Fitting 6th Floor	-	95%	95%	95%	95%	95%	-	-	-		

Pawan Kumar
For Kanwar Const. Co.

For Kanwar Const. Co.

Auth. Signatory

(viii)	Flush Door Hardware Fitting 7th Floor	-	95%	95%	95%	95%	95%	-	-	-		
(ix)	Flush Door Hardware Fitting 8th Floor	-	95%	95%	95%	95%	95%	-	-	-		
(x)	Flush Door Hardware Fitting 9th Floor	-	95%	95%	95%	95%	95%	-	-	-		
(xi)	Flush Door Hardware Fitting 10th Floor	-	95%	95%	95%	95%	95%	-	-	-		
(xii)	Flush Door Hardware Fitting 11th Floor	-	95%	95%	95%	95%	95%	-	-	-		
(xiii)	Flush Door Hardware Fitting 12th Floor	-	95%	95%	95%	95%	95%	-	-	-		
(xiv)	Flush Door Hardware Fitting 13th Floor	X	95%	X	95%	95%	95%	X	X	-		
24	<u>Fire Fighting works for blocks</u>									-	-	
(i)	<u>vertical riser to blocks</u>	100%	100%	100%	100%	100%	100%	100%	100%	100%	-	
(ii)	<u>Hose reel drums without reel</u>	100%	100%	100%	100%	100%	100%	100%	100%	100%	-	
(iii)	<u>Fire cabinets Without Glass</u>	90%	90%	90%	90%	90%	90%	90%	90%	-	-	
(iv)	<u>fire fighting fixtures</u>	-	-	-	-	-	-	-	-	-	-	
25	<u>Brick Bat Koba At Terrace</u>	-	100%	100%	100%	100%	100%	100%	100%	100%	50%	
26	<u>External Plaster</u>	90%	98%	95%	98%	98%	98%	98%	90%	100%	95%	
27	<u>ATT</u>	65%	95%	80%	100%	100%	100%	100%	95%	-	-	
28	<u>External Primer</u>	80%	95%	95%	90%	90%	95%	85%	60%	-	-	

Note: Out of 615DUs slabs of 615DUs cast.

Ramant Kumar
For Kanwarji Const. Co.
gaurish
Chandeep Singh
(JE Civil)

For Kanwarji Const. Co.

Auth. Signatory

COVD. CAR PARKING AS ON DATED 31-07-2016


S.NO.	ACTIVITIES	P1	P2	P3	P4	P5	P6	P7	P8	P9	P11	P13	Total parking
1	Numbers of Parking	16	24	6	4	12	18	16	6	28	16	12	158
2	Excavation in Foundation/PCC	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	
3	RCC in Footing	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	
4	RCC in Plinth Beam	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	
5	RCC in Column	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	
6	RCC in Roof Slab	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	
7	Brick Work	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	
8	Plaster	100%	100%	100%	100%	100%	55%	100%	100%	100%	100%	100%	
9	Flooring	100%	100%	100%	100%	100%	55%	100%	100%	100%	100%	100%	
10	Painting (White Wash)	30%	-	-	-	10%	10%	-	-	30%	30%	30%	


Roman Kumar
 Sr. Civil Engineer
 (J.E. Civil)


For Kanwari Const. Co.
 Auth. Signatory

External Works as on Dated 31-07-2016

S.NO.	Activity	Status of %age	Remarks
1	Boundary wall Works - Brick Work, Plaster, Grill & Painting	95%	
2	Fire water supply line	95%	
3	Fire Ring main & connection for blocks	90%	
4	Water works (L.A.)	98%	
5	Storm /sewerage works (outer ring)	98%	
6	External Electrical Works, Installation & Commissioning	25%	
7	Road works	70%	Only WBM Work
8	Kerb Stone Work	70%	
9	Harvesting Pit	95%	
10	Covered car Parking	95%	
11	Open Car Parking	75%	
12	Community Centre	75%	


 Ferman Kumar
 FRCM - Software P&EE


 Anurag Singh
 J.E Civil

For Kanwarji Const. Co.

 Auth. Signatory