

1 <u>Contract Value</u>	<u>1317459263</u>
(a) Stage I,II,III (30%)	<u>395237779</u>
(b) Stage IV (60%)	<u>792561158</u>
(c) Stage V (10%)	<u>129660326</u>

2 Progress on construction of DU Blocks:

- (a) Contracted commencement of work : \_\_\_\_\_
- (b) Actual Start of work : (a) March 2012  
(b) \_\_\_\_\_
- (c) Contracted Completion : Sep. 2015
- (d) Extension approved/to be approved : 31 March 2016
- (e) Extended Date of completion: \_\_\_\_\_ - \_\_\_\_\_

3 Progress on Construction of DU Blocks: As per chart attached

4 External Services and Development Works:

- (a) Water supply In progress -85%
- (b) External Electricity In progress (Pipes laying)
- (c) Roads - Internal Roads In progress (WBM 1st Layer)
- (d) Arboriculture Earth filling in progress
- (e) Boundary wall & Gate 95%

5 Labour deployed during the month 345 Nos. (Average per day).

6 Manpower of PMC:  
PE - 1 No.  
J.E.(civil) - 2 No.  
J.E.(Elect.) - 1 No.

7 (a) Material to be procured by CGEWHO: (Approx.)

(i)	Steel	<u>4720.06</u> MT
(ii)	Cement	<u>20000.00</u> MT

(b) Balance at site as on 31.03.2016

(i)	Steel	<u>6.72</u> MT
(ii)	Cement	<u>411.675</u> MT

(c) Cumulative procurement as on 31.03.2016

(i)	Steel	<u>4720.06</u> MT
(ii)	Cement	<u>17098.290</u> MT

(d) Yet to be procured :

(i)	Steel	<u>0.00</u> MT
(ii)	Cement	<u>2901.71</u> MT

8 Approximate VWD achieved:

(a) During the month upto 31.03.2016	<u>:1,10,00,000.00(approx.)</u>
(b) Cumulative <u>Stage - IV &amp; V Phase-II</u>	<u>:73,75,00,000.00</u>

9 Urgent actions required:

10 Current Progress:

a) Project Ahead/On/Behind Schedule:       -      



for G.M. Safar & Ass.  
Ramesh Kumar



PROGRESS OF CONSTRUCTION OF TOWERS										Phase-II Housing Project, Mohali					AS ON		31.03.2016				
Sr.	Activities	TW-XIII	TW-XV	TW-XI	TW-XII	TW-XVI	TW-XIV	TW-XVII	TW-XVIII	Community Centre	Guard Room 1&2	Remarks									
No.	Activities	A2	B5	B6	B7	C4	C5	D3	D4												
1	R.C.C Work Including Excavation, P.C.C, Raft, column & Slab, Machine Room and OHWT	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	UGT & PUMP Room RCC completed		
2	Brick Work in Super Structure	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-			
(i)	Brick work & lintels G Floor	90%	95%	95%	95%	90%	100%	95%	95%	95%	95%	95%	95%	95%	95%	95%	95%	95%	100%		
(ii)	Brick work & lintels 1st Floor	95%	100%	100%	100%	100%	100%	95%	95%	95%	95%	95%	95%	95%	95%	95%	95%	95%			
(iii)	Brick work and lintels 2nd Floor	95%	100%	100%	100%	100%	100%	95%	95%	95%	95%	95%	95%	95%	95%	95%	95%	95%			
(iv)	Brick work and lintels 3rd Floor	95%	100%	100%	100%	100%	100%	95%	95%	95%	95%	95%	95%	95%	95%	95%	95%	95%			
(v)	Brick work and lintels 4th Floor	95%	100%	100%	100%	100%	100%	95%	95%	95%	95%	95%	95%	95%	95%	95%	95%	95%			
(vi)	Brick work and lintels 5th Floor	95%	100%	100%	100%	100%	100%	95%	95%	95%	95%	95%	95%	95%	95%	95%	95%	95%			
(vii)	Brick work and lintels 6th Floor	95%	100%	95%	95%	95%	100%	95%	95%	95%	95%	95%	95%	95%	95%	95%	95%	95%			
(viii)	Brick work and lintels 7th Floor	95%	100%	100%	100%	100%	100%	95%	95%	95%	95%	95%	95%	95%	95%	95%	95%	95%			
(ix)	Brick work and lintels 8th Floor	95%	100%	100%	100%	100%	100%	95%	95%	95%	95%	95%	95%	95%	95%	95%	95%	95%			
(x)	Brick work and lintels 9th Floor	95%	100%	100%	100%	100%	100%	95%	95%	95%	95%	95%	95%	95%	95%	95%	95%	95%			
(xi)	Brick work and lintels 10th Floor	95%	100%	100%	100%	100%	100%	95%	95%	95%	95%	95%	95%	95%	95%	95%	95%	95%			
(xii)	Brick work and lintels 11th Floor	95%	100%	100%	100%	100%	100%	95%	95%	95%	95%	95%	95%	95%	95%	95%	95%	95%			
(xiii)	Brick work and lintels 12th Floor	95%	100%	100%	100%	100%	100%	95%	95%	95%	95%	95%	95%	95%	95%	95%	95%	95%			
(xiv)	Brick work and lintels 13th Floor	X	100%	X	100%	100%	100%	X	X	X	X	X	X	X	X	X	X	X			
3	Internal Wall Conduit																				
(i)	Ground Floor Internal Wall conduit	75%	80%	80%	100%	100%	100%	100%	70%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%		
(ii)	1st floor Internal Wall conduit	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%		
(iii)	2nd floor Internal Wall conduit	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%		
(iv)	3rd floor Internal Wall conduit	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%		
(v)	4th floor Internal Wall conduit	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%		
(vi)	5th floor Internal Wall conduit	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%		
(vii)	6th floor Internal Wall conduit	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%		
(viii)	7th floor Internal Wall conduit	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%		
(ix)	8th floor Internal Wall conduit	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%		
(x)	9th floor Internal Wall conduit	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%		
(xi)	10th floor Internal Wall conduit	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%		
(xii)	11th floor Internal Wall conduit	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%		
(xiii)	12th floor Internal Wall conduit	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%		
(xiv)	13th floor Internal Wall conduit	X	100%	X	100%	100%	100%	X	X	X	X	X	X	X	X	X	X	X			

for C.M. Subodh Asst. for Gunjan Kumar

J.E (Civil)

Subodh

For Kanwaljit Const. Co.

Sr.		TW-XIII	TW-XV	TW-XI	TW-XII	TW-XVI	TW-XIV	TW-XVII	TW-XVIII	Community Centre	Guard Room 1&2	Remarks
No.	Activities	A2	B5	B6	B7	C4	C5	D3	D4			
4	<b>Internal G.I.</b>											
(i)	Ground Floor Internal G.I.	50%	80%	80%	100%	85%	100%	100%	50%	100%	95%	
(ii)	Ist floor Internal G.I.	100%	100%	100%	100%	100%	100%	100%	100%	100%		
(iii)	IIInd floor Internal G.I.	100%	100%	100%	100%	100%	100%	100%	100%	100%		
(iv)	IIIrd floor Internal G.I.	100%	100%	100%	100%	100%	100%	100%	100%	-		
(v)	IVth floor Internal G.I.	100%	100%	100%	100%	100%	100%	100%	100%	-		
(vi)	Vth floor Internal G.I.	100%	100%	100%	100%	100%	100%	100%	100%	-		
(vii)	VIth floor Internal G.I.	100%	100%	100%	100%	100%	100%	100%	100%	-		
(viii)	VIIth floor Internal G.I.	100%	100%	100%	100%	100%	100%	100%	100%	-		
(ix)	VIIIth floor Internal G.I.	100%	100%	100%	100%	100%	100%	100%	100%	-		
(x)	IXth floor Internal G.I.	100%	100%	100%	100%	100%	100%	100%	100%	-		
(xi)	Xth floor Internal G.I.	100%	100%	100%	100%	100%	100%	100%	100%	-		
(xii)	XIth floor Internal G.I.	100%	100%	100%	100%	100%	100%	100%	100%	-		
(xiii)	XIIth floor Internal G.I.	100%	100%	100%	100%	100%	100%	100%	100%	-		
(xiv)	XIIIth floor Internal G.I.	X	100%	100%	100%	100%	100%	X	X			
5	<b>Vertical G.I. shaft</b>											
(i)	Ground Floor Vertical G.I. shaft	-	80%	80%	95%	80%	100%	30%	-	-		
(ii)	Ist floor Vertical G.I. shaft	80%	100%	100%	100%	100%	100%	100%	100%	100%		
(iii)	IIInd floor Vertical G.I. shaft	80%	100%	100%	100%	100%	100%	100%	100%			
(iv)	IIIrd floor Vertical G.I. shaft	80%	100%	100%	100%	100%	100%	100%	100%			
(v)	IVth floor Vertical G.I. shaft	80%	100%	100%	100%	100%	100%	100%	100%			
(vi)	Vth floor Vertical G.I. shaft	80%	100%	100%	100%	100%	100%	100%	100%			
(vii)	VIth floor Vertical G.I. shaft	80%	100%	100%	100%	100%	100%	100%	100%			
(viii)	VIIth floor Vertical G.I. shaft	80%	100%	100%	100%	100%	100%	100%	100%			
(ix)	VIIIth floor Vertical G.I. shaft	80%	100%	100%	100%	100%	100%	100%	100%			
(x)	IXth floor Vertical G.I. shaft	80%	100%	100%	100%	100%	100%	100%	100%			
(xi)	Xth floor Vertical G.I. shaft	80%	100%	100%	100%	100%	100%	100%	100%			
(xii)	XIth floor Vertical G.I. shaft	80%	100%	100%	100%	100%	100%	100%	100%			
(xiii)	XIIth floor Vertical G.I. shaft	80%	100%	100%	100%	100%	100%	100%	100%			
(xiv)	XIIIth floor Vertical G.I. shaft	X	100%	X	100%	100%	100%	X	X			

For C. M. Sapre & Ass.  
*Sanam Tamam*

*J.E. (Civil)*

*Shaw*  
*PG*

For Kanwar Const. Co.

*[Signature]*  
 Auth. Signatory

Sr.		TW-XIII	TW-XV	TW-XI	TW-XII	TW-XVI	TW-XIV	TW-XVII	TW-XVIII	Community Centre	Guard Room 1&2	Remarks
No.	Activities	A2	B5	B6	B7	C4	C5	D3	D4			
6	<b>Internal C.I. &amp; vertical C.I.</b>											
(i)	Ground Floor Internal C.I. & vertical C.I.	-	80%	80%	90%	85%	100%	30%	-	90%		
(ii)	Ist floor Internal C.I. & vertical C.I.	80%	100%	100%	100%	100%	100%	100%	100%	95%		
(iii)	IInd floor Internal C.I. & vertical C.I.	80%	100%	100%	100%	100%	100%	100%	100%	95%		
(iv)	IIIrd floor Internal C.I. & vertical C.I.	80%	100%	100%	100%	100%	100%	100%	100%	-		
(v)	IVth floor Internal C.I. & vertical C.I.	80%	100%	100%	100%	100%	100%	100%	100%	-		
(vi)	Vth floor Internal C.I. & vertical C.I.	80%	100%	100%	100%	100%	100%	100%	100%	-		
(vii)	VIth floor Internal C.I. & vertical C.I.	80%	100%	100%	100%	100%	100%	100%	100%	-		
(viii)	VIIth floor Internal C.I. & vertical C.I.	80%	100%	100%	100%	100%	100%	100%	100%	-		
(ix)	VIIIth floor Internal C.I. & vertical C.I.	80%	100%	100%	100%	100%	100%	100%	100%	-		
(x)	IXth floor Internal C.I. & vertical C.I.	80%	100%	100%	100%	100%	100%	100%	100%	-		
(xi)	Xth floor Internal C.I. & vertical C.I.	80%	100%	100%	100%	100%	100%	100%	100%	-		
(xii)	XIth floor Internal C.I. & vertical C.I.	80%	100%	100%	100%	100%	100%	100%	100%	-		
(xiii)	XIIth floor Internal C.I. & vertical C.I.	80%	100%	100%	100%	100%	100%	100%	100%	-		
(xiv)	XIIIth floor Internal C.I. & vertical C.I.	-	100%	X	100%	100%	100%	X	X	-		
6(a)	<b>Storm /Sewer works for blocks</b>	-	100%	90%	100%	100%	100%	65%	-	90%		
7	<b>Rain Water Pipe</b>											
(i)	Ground Floor Vertical RWP	-	100%	40%	95%	85%	100%	60%	-	100%		
(ii)	Ist Floor Vertical RWP	100%	100%	100%	100%	100%	100%	100%	100%	100%		
(iii)	IInd Floor Vertical RWP	100%	100%	100%	100%	100%	100%	100%	100%	100%		
(iv)	IIIrd Floor Vertical RWP	100%	100%	100%	100%	100%	100%	100%	100%	100%		
(v)	IVth Floor Vertical RWP	100%	100%	100%	100%	100%	100%	100%	100%	100%		
(vi)	Vth Floor Vertical RWP	100%	100%	100%	100%	100%	100%	100%	100%	100%		
(vii)	VIth Floor Vertical RWP	100%	100%	100%	100%	100%	100%	100%	100%	100%		
(viii)	VIIth Floor Vertical RWP	100%	100%	100%	100%	100%	100%	100%	100%	100%		
(ix)	VIIIth Floor Vertical RWP	100%	100%	100%	100%	100%	100%	100%	100%	100%		
(x)	IXth Floor Vertical RWP	100%	100%	100%	100%	100%	100%	100%	100%	100%		
(xi)	Xth Floor Vertical RWP	100%	100%	100%	100%	100%	100%	100%	100%	100%		
(xii)	XIth Floor Vertical RWP	100%	100%	100%	100%	100%	100%	100%	100%	100%		
(xiii)	XIIth Floor Vertical RWP	100%	100%	100%	100%	100%	100%	100%	100%	100%		
(xiv)	XIIIth Floor Vertical RWP	X	100%	X	100%	100%	100%	X	X			

For G.M. Sapat Ass.  
Taman Kuman

JE (Civ)

JE

For Kanwarji Const. Co.

Auth. Signatory

Sr.		TW-XIII	TW-XV	TW-XI	TW-XII	TW-XVI	TW-XIV	TW-XVII	TW-XVIII	Community Centre	Guard Room 1&2	Remarks
<b>No.</b>	<b>Activities</b>	<b>A2</b>	<b>B5</b>	<b>B6</b>	<b>B7</b>	<b>C4</b>	<b>C5</b>	<b>D3</b>	<b>D4</b>			
8	<b>Wooden Door frame fixing</b>	90%	100%	98%	100%	95%	100%	100%	95%	100%	100%	
9	<b>Internal Plaster</b>											
(i)	Ground Floor Internal Plaster	25%	80%	100%	95%	90%	95%	95%	50%	40%	95%	
(ii)	Ist floor Internal Plaster	85%	100%	100%	100%	100%	100%	95%	95%	95%		
(iii)	IInd floor Internal Plaster	95%	100%	100%	100%	100%	100%	95%	95%	95%		
(iv)	IIIrd floor Internal Plaster	95%	100%	100%	100%	100%	100%	95%	95%	-		
(v)	IVth floor Internal Plaster	95%	100%	100%	100%	100%	100%	95%	95%	-		
(vi)	Vth floor Internal Plaster	95%	100%	100%	100%	100%	100%	95%	95%	-		
(vii)	VIth floor Internal Plaster	95%	100%	95%	95%	95%	100%	95%	95%	-		
(viii)	VIIth floor Internal Plaster	95%	100%	100%	100%	100%	100%	95%	95%	-		
(ix)	VIIIth floor Internal Plaster	95%	100%	100%	100%	100%	100%	95%	95%	-		
(x)	IXth floor Internal Plaster	95%	100%	100%	100%	100%	100%	95%	95%	-		
(xi)	Xth floor Internal Plaster	95%	100%	100%	100%	100%	100%	95%	95%	-		
(xii)	XIth floor Internal Plaster	95%	100%	100%	100%	100%	100%	95%	95%	-		
(xiii)	XIIth floor Internal Plaster	95%	100%	100%	100%	100%	100%	95%	95%	-		
(xiv)	XIIIth floor Internal Plaster	X	100%	X	100%	100%	100%	X	X	-		
10	<b>D.B. Fixing</b>											
(i)	Ground Floor D.B. Fixing	-	80%	80%	100%	70%	100%	100%	50%	100%	100%	
(ii)	Ist Floor D.B. Fixing	100%	100%	100%	100%	100%	100%	100%	100%	100%		
(iii)	IInd Floor D.B. Fixing	100%	100%	100%	100%	100%	100%	100%	100%	-		
(iv)	IIIrd Floor D.B. Fixing	100%	100%	100%	100%	100%	100%	100%	100%	-		
(v)	IVth Floor D.B. Fixing	100%	100%	100%	100%	100%	100%	100%	100%	-		
(vi)	Vth Floor D.B. Fixing	100%	100%	100%	100%	100%	100%	100%	100%	-		
(vii)	VIth Floor D.B. Fixing	100%	100%	100%	100%	100%	100%	100%	100%	-		
(viii)	VIIth Floor D.B. Fixing	100%	100%	100%	100%	100%	100%	100%	100%	-		
(ix)	VIIIth Floor D.B. Fixing	100%	100%	100%	100%	100%	100%	100%	100%	-		
(x)	IXth Floor D.B. Fixing	100%	100%	100%	100%	100%	100%	100%	100%	-		
(xi)	Xth Floor D.B. Fixing	100%	100%	100%	100%	100%	100%	100%	100%	-		
(xii)	XIth Floor D.B. Fixing	100%	100%	100%	100%	100%	100%	100%	100%	-		
(xiii)	XIIth Floor D.B. Fixing	100%	100%	100%	100%	100%	100%	100%	100%	-		
(xiv)	XIIIth Floor D.B. Fixing	X	100%	X	100%	100%	100%	X	X	-		

for C.M. Sabra & Ass.  
Raman Kumar

J.E (Civil)

Shree  
RE

For Kanwar Const. Co.

Auth. Signatory

Sr. No.	Activities	TW-XIII A2	TW-XV B5	TW-XI B6	TW-XII B7	TW-XVI C4	TW-XIV C5	TW-XVII D3	TW-XVIII D4	Community Centre	Guard Room 1&2	Remarks
<b>11</b>	<b><u>A.C.Box Fixing</u></b>											
(i)	Ground floor A.C.box fixing	25%	80%	80%	100%	70%	100%	100%	50%	100%		
(ii)	Ist Floor A.C. box Fixing	100%	100%	100%	100%	100%	100%	100%	100%	100%		
(iii)	IInd Floor A.C. box Fixing	100%	100%	100%	100%	100%	100%	100%	100%	100%		
(iv)	IIIrd Floor A.C. box Fixing	100%	100%	100%	100%	100%	100%	100%	100%	-		
(v)	IVth Floor A.C. box Fixing	100%	100%	100%	100%	100%	100%	100%	100%	-		
(vi)	Vth Floor A.C. box Fixing	100%	100%	100%	100%	100%	100%	100%	100%	-		
(vii)	VIth Floor A.C. box Fixing	100%	100%	100%	100%	100%	100%	100%	100%	-		
(viii)	VIIth Floor A.C. box Fixing	100%	100%	100%	100%	100%	100%	100%	100%	-		
(ix)	VIIIth Floor A.C. box Fixing	100%	100%	100%	100%	100%	100%	100%	100%	-		
(x)	IXth Floor A.C. box Fixing	100%	100%	100%	100%	100%	100%	100%	100%	-		
(xi)	Xth Floor A.C. box Fixing	100%	100%	100%	100%	100%	100%	100%	100%	-		
(xii)	XIth Floor A.C. box Fixing	100%	100%	100%	100%	100%	100%	100%	100%	-		
(xiii)	XIIth Floor A.C. box Fixing	100%	100%	100%	100%	100%	100%	100%	100%	-		
(xiv)	XIIIth Floor A.C. box Fixing	X	100%	X	100%	100%	100%	X	X	-		
<b>12</b>	<b><u>MS Railing for Balcony &amp; stair case</u></b>											
(i)	MS Railing for Balcony & stair case	100%	100%	100%	100%	100%	100%	100%	100%	100%		
<b>13</b>	<b><u>Sunken Water Proofing</u></b>											
(i)	Sunken Water Proofing Ist Floor	50%	100%	100%	100%	100%	100%	100%	100%	-		
(ii)	Sunken Water Proofing 2nd Floor	50%	100%	100%	100%	100%	100%	100%	100%	-		
(iii)	Sunken Water Proofing 3rd Floor	50%	100%	100%	100%	100%	100%	100%	100%	-		
(iv)	Sunken Water Proofing 4th Floor	50%	100%	100%	100%	100%	100%	100%	100%	-		
(v)	Sunken Water Proofing 5th Floor	50%	100%	100%	100%	100%	100%	100%	100%	-		
(vi)	Sunken Water Proofing 6th Floor	50%	100%	100%	100%	100%	100%	100%	100%	-		
(vii)	Sunken Water Proofing 7th Floor	50%	100%	100%	100%	100%	100%	100%	100%	-		
(viii)	Sunken Water Proofing 8th Floor	50%	100%	100%	100%	100%	100%	100%	100%	-		
(ix)	Sunken Water Proofing 9th Floor	50%	100%	100%	100%	100%	100%	100%	100%	-		
(x)	Sunken Water Proofing 10th Floor	50%	100%	100%	100%	100%	100%	100%	100%	-		
(xi)	Sunken Water Proofing 11th Floor	50%	100%	100%	100%	100%	100%	100%	100%	-		
(xii)	Sunken Water Proofing 12th Floor	95%	100%	100%	100%	100%	100%	100%	100%	-		
(xiii)	Sunken Water Proofing 13th Floor	X	100%	X	100%	100%	100%	X	X	-		

For C.M. Sapra & Ass.  
Raman Kumar

grib  
J.E (Civil)

For Kanwarji Const. Co

Auth. Signatory

Sr.		TW-XIII	TW-XV	TW-XI	TW-XII	TW-XVI	TW-XIV	TW-XVII	TW-XVIII	Community Centre	Guard Room 1&2	Remarks
No.	Activities	A2	B5	B6	B7	C4	C5	D3	D4			
14	Internal Flat Wiring	-	95%	85%	-	90%	95%	-	-	-		
14a	Sheets & Switches Fixing	-	95%	75%	-	-	90%	-	-	-		
15	Supply & Commissioning of Lift	-	95%	-	-	95%	95%	-	-	-		
16	<b>Glazed Tiles Fixing</b>											
(i)	Glazed Tiles Fixing Ground Floor	-	60%	-	-	-	100%	-	-	-		
(ii)	Glazed Tiles Fixing 1st Floor	35%	100%	95%	95%	95%	100%	70%	40%	-		
(iii)	Glazed Tiles Fixing 2nd Floor	35%	100%	95%	100%	100%	100%	90%	80%	-		
(iv)	Glazed Tiles Fixing 3rd Floor	35%	100%	95%	100%	100%	100%	90%	80%	-		
(v)	Glazed Tiles Fixing 4th Floor	35%	100%	95%	100%	100%	100%	90%	80%	-		
(vi)	Glazed Tiles Fixing 5th Floor	35%	100%	95%	100%	100%	100%	90%	80%	-		
(vii)	Glazed Tiles Fixing 6th Floor	35%	100%	95%	100%	100%	100%	90%	80%	-		
(viii)	Glazed Tiles Fixing 7th Floor	35%	100%	95%	100%	100%	100%	95%	80%	-		
(ix)	Glazed Tiles Fixing 8th Floor	35%	100%	95%	100%	100%	100%	95%	80%	-		
(x)	Glazed Tiles Fixing 9th Floor	35%	100%	95%	100%	100%	100%	95%	80%	-		
(xi)	Glazed Tiles Fixing 10th Floor	-	100%	95%	100%	100%	100%	95%	80%	-		
(xii)	Glazed Tiles Fixing 11th Floor	-	100%	95%	100%	100%	100%	95%	70%	-		
(xiii)	Glazed Tiles Fixing 12th Floor	-	100%	95%	100%	100%	100%	95%	75%	-		
(xiv)	Glazed Tiles Fixing 13th Floor	-	100%	X	100%	100%	100%	X	X	-		
17	<b>Kota Stone Fixing</b>											
(i)	Kota Stone Fixing Ground Floor	-	95%	-	-	95%	95%	-	-	-		
(ii)	Kota Stone Fixing 1st Floor	70%	95%	95%	95%	95%	95%	95%	-	-		
(iii)	Kota Stone Fixing 2nd Floor	70%	95%	95%	95%	95%	95%	95%	-	-		
(iv)	Kota Stone Fixing 3rd Floor	70%	95%	95%	95%	95%	95%	95%	-	-		
(v)	Kota Stone Fixing 4th Floor	70%	95%	95%	95%	95%	95%	95%	-	-		
(vi)	Kota Stone Fixing 5th Floor	70%	95%	95%	95%	95%	95%	95%	-	-		
(vii)	Kota Stone Fixing 6th Floor	70%	95%	95%	95%	95%	95%	95%	-	-		
(viii)	Kota Stone Fixing 7th Floor	70%	95%	95%	95%	95%	95%	95%	-	-		
(ix)	Kota Stone Fixing 8th Floor	70%	95%	95%	95%	95%	95%	95%	-	-		
(x)	Kota Stone Fixing 9th Floor	70%	95%	95%	95%	95%	95%	95%	-	-		
(xi)	Kota Stone Fixing 10th Floor	70%	95%	95%	95%	95%	95%	95%	-	-		
(xii)	Kota Stone Fixing 11th Floor	70%	95%	95%	95%	95%	95%	95%	-	-		
(xiii)	Kota Stone Fixing 12th Floor	70%	95%	95%	95%	95%	95%	95%	-	-		
(xiv)	Kota Stone Fixing 13th Floor	X	95%	X	95%	95%	95%	X	X	-		

For C.M. Supt. & Asst.  
Ramesh Kumar

JE (Civil)

Sub  
TS

For Kanwarji Const. Co.

Auth. Signatory



Sr. No.	Activities	TW-XIII A2	TW-XV B5	TW-XI B6	TW-XII B7	TW-XVI C4	TW-XIV C5	TW-XVII D3	TW-XVIII D4	Community Centre	Guard Room 1&2	Remarks
<b>18</b>	<b><u>Kitchen Counter Fixing</u></b>									-		
(i)	Kitchen Counter Fixing Ground Floor	-	80%	-	-	30%	100%	80%	-	-		
(ii)	Kitchen Counter Fixing 1st Floor	95%	100%	95%	95%	100%	100%	95%	95%	-		
(iii)	Kitchen Counter Fixing 2nd Floor	95%	100%	95%	95%	100%	100%	95%	95%	-		
(iv)	Kitchen Counter Fixing 3rd Floor	95%	100%	95%	95%	100%	100%	95%	95%	-		
(v)	Kitchen Counter Fixing 4th Floor	95%	100%	95%	95%	100%	100%	95%	95%	-		
(vi)	Kitchen Counter Fixing 5th Floor	95%	100%	95%	95%	100%	100%	95%	95%	-		
(vii)	Kitchen Counter Fixing 6th Floor	95%	100%	95%	95%	100%	100%	95%	95%	-		
(viii)	Kitchen Counter Fixing 7th Floor	95%	100%	95%	95%	100%	100%	95%	95%	-		
(ix)	Kitchen Counter Fixing 8th Floor	95%	100%	95%	95%	100%	100%	95%	95%	-		
(x)	Kitchen Counter Fixing 9th Floor	95%	100%	95%	95%	100%	100%	95%	95%	-		
(xi)	Kitchen Counter Fixing 10th Floor	-	100%	95%	95%	100%	100%	95%	95%	-		
(xii)	Kitchen Counter Fixing 11th Floor	-	100%	95%	95%	100%	100%	95%	95%	-		
(xiii)	Kitchen Counter Fixing 12th Floor	-	100%	95%	95%	100%	100%	95%	95%	-		
(xiv)	Kitchen Counter Fixing 13th Floor	X	100%	X	95%	100%	100%	X	X	-		
<b>19</b>	<b><u>Vetrified/Ceramic Tile Fixing</u></b>									-		
(i)	vetrified/ceramic tile Fixing Ground Floor	-	80%	-	-	-	95%	-	-	-		
(ii)	vetrified/ceramic tile Fixing 1st Floor	15%	100%	80%	40%	95%	100%	75%	40%	-		
(iii)	vetrified/ceramic tile Fixing 2nd Floor	-	100%	95%	95%	95%	100%	90%	50%	-		
(iv)	vetrified/ceramic tile Fixing 3rd Floor	-	100%	95%	95%	95%	100%	90%	65%	-		
(v)	vetrified/ceramic tile Fixing 4th Floor	-	100%	95%	95%	95%	100%	90%	65%	-		
(vi)	vetrified/ceramic tile Fixing 5th Floor	-	100%	95%	95%	95%	100%	90%	65%	-		
(vii)	vetrified/ceramic tile Fixing 6th Floor	-	100%	95%	95%	95%	100%	80%	50%	-		
(viii)	vetrified/ceramic tile Fixing 7th Floor	-	100%	95%	95%	95%	100%	90%	65%	-		
(ix)	vetrified/ceramic tile Fixing 8th Floor	-	100%	95%	95%	95%	100%	90%	65%	-		
(x)	vetrified/ceramic tile Fixing 9th Floor	-	100%	95%	95%	95%	100%	90%	50%	-		
(xi)	vetrified/ceramic tile Fixing 10th Floor	-	100%	95%	95%	95%	100%	90%	50%	-		
(xii)	vetrified/ceramic tile Fixing 11th Floor	-	100%	95%	95%	95%	100%	90%	50%	-		
(xiii)	vetrified/ceramic tile Fixing 12th Floor	-	100%	95%	95%	95%	100%	90%	35%	-		
(xiv)	vetrified/ceramic tile Fixing 13th Floor	-	100%	X	95%	95%	100%	X	X	-		

For C.M. Sapra & Ass.  
Faman Kumar

For Kanwar Const. Co

Auth. Signatory

Sr.		TW-XIII	TW-XV	TW-XI	TW-XII	TW-XVI	TW-XIV	TW-XVII	TW-XVIII	Community Centre	Guard Room 1&2	Remarks
No.	Activities	A2	B5	B6	B7	C4	C5	D3	D4			
20	<b>Flush Door Fixing &amp; Security Door</b>									-		
(i)	Flush Door Fixing Ground Floor	-	60%	-	-	-	90%	-	-	-		
(ii)	Flush Door Fixing 1st Floor	15%	95%	60%	20%	65%	95%	15%	-	-		
(iii)	Flush Door Fixing 2nd Floor	15%	95%	95%	95%	95%	95%	60%	-	-		
(iv)	Flush Door Fixing 3rd Floor	15%	95%	95%	95%	95%	95%	60%	-	-		
(v)	Flush Door Fixing 4th Floor	15%	95%	95%	95%	95%	95%	60%	-	-		
(vi)	Flush Door Fixing 5th Floor	10%	95%	95%	95%	95%	95%	60%	-	-		
(vii)	Flush Door Fixing 6th Floor	-	80%	80%	90%	80%	95%	60%	-	-		
(viii)	Flush Door Fixing 7th Floor	-	95%	95%	95%	95%	95%	60%	-	-		
(ix)	Flush Door Fixing 8th Floor	-	95%	95%	95%	95%	95%	60%	-	-		
(x)	Flush Door Fixing 9th Floor	-	95%	80%	95%	95%	95%	60%	-	-		
(xi)	Flush Door Fixing 10th Floor	-	95%	80%	95%	95%	95%	60%	-	-		
(xii)	Flush Door Fixing 11th Floor	-	95%	80%	95%	95%	95%	60%	-	-		
(xiii)	Flush Door Fixing 12th Floor	-	95%	80%	95%	95%	95%	75%	-	-		
(xiv)	Flush Door Fixing 13th Floor	-	95%	X	95%	95%	95%	X	X	-		
21	<b>Aluminium window frame shutter, M.S.Grill &amp; glass</b>									-		
(i)	Aluminium Window frame shutter, M.S.Grill & Glass Fixing Ground Floor	-	-	-	-	-	-	-	-	-		
(ii)	Aluminium Window frame shutter, M.S.Grill & Glass Fixing 1st floor	-	95%	70%	85%	85%	95%	55%	25%	-		
(iii)	Aluminium Window frame shutter, M.S.Grill & Glass Fixing 2nd Floor	-	95%	70%	90%	95%	95%	55%	25%	-		
(iv)	Aluminium Window frame shutter, M.S.Grill & Glass Fixing 3rd Floor	-	95%	90%	90%	95%	95%	55%	25%	-		
(v)	Aluminium Window frame shutter, M.S.Grill & Glass Fixing 4th Floor	-	95%	90%	90%	95%	95%	55%	25%	-		
(vi)	Aluminium Window frame shutter, M.S.Grill & Glass Fixing 5th Floor	-	95%	90%	90%	95%	95%	55%	25%	-		
(vii)	Aluminium Window frame shutter, M.S.Grill & Glass Fixing 6th Floor	-	95%	90%	90%	95%	95%	55%	25%	-		
(viii)	Aluminium Window frame shutter, M.S.Grill & Glass Fixing 7th Floor	-	95%	90%	90%	95%	95%	55%	25%	-		
(ix)	Aluminium Window frame shutter, M.S.Grill & Glass Fixing 8th Floor	-	95%	90%	90%	95%	95%	55%	25%	-		
(x)	Aluminium Window frame shutter, M.S.Grill & Glass Fixing 9th Floor	-	95%	90%	90%	95%	95%	55%	25%	-		
(xi)	Aluminium Window frame shutter, M.S.Grill & Glass Fixing 10th Floor	-	95%	90%	90%	95%	95%	55%	25%	-		
(xii)	Aluminium Window frame shutter, M.S.Grill & Glass Fixing 11th Floor	-	95%	90%	90%	95%	95%	55%	25%	-		
(xiii)	Aluminium Window frame shutter, M.S.Grill & Glass Fixing 12th Floor	-	95%	90%	90%	95%	95%	55%	25%	-		
(xiv)	Aluminium Window frame shutter, M.S.Grill & Glass Fixing 13th Floor	-	95%	X	90%	95%	95%	X	X	-		

for C.M. Saini + Ass.  
Kamran Kamran

gird  
JE (CMT)

Shro  
re

For Kanwar Const. Co.

Auth. Signatory

Sr. No.	Activities	TW-XIII A2	TW-XV B5	TW-XI B6	TW-XII B7	TW-XVI C4	TW-XIV C5	TW-XVII D3	TW-XVIII D4	Community Centre	Guard Room 1&2	Remarks
22	<b>Internal Painting including Wall Putty ,OBD &amp; Enamel Paint</b>									-		
	Internal Painting including Wall Putty,OBD&Enamel Paint Ground Floor	-	-	-	-	-	-	-	-	-		
(i)	Internal Painting including Wall Putty,OBD & Enamel Paint 1st Floor	-	75%	-	-	20%	65%	-	-	-		
(ii)	Internal Painting including Wall Putty,OBD & Enamel Paint 2nd Floor	-	75%	-	-	75%	75%	-	-	-		
(iii)	Internal Painting including Wall Putty,OBD & Enamel Paint 3rd Floor	-	75%	-	-	75%	75%	-	-	-		
(iv)	Internal Painting including Wall Putty,OBD & Enamel Paint 4th Floor	-	75%	-	-	75%	75%	-	-	-		
(v)	Internal Painting including Wall Putty,OBD & Enamel Paint 5th Floor	-	75%	-	-	30%	75%	-	-	-		
(vi)	Internal Painting including Wall Putty,OBD & Enamel Paint 6th Floor	-	75%	-	-	60%	75%	-	-	-		
(vii)	Internal Painting including Wall Putty,OBD & Enamel Paint 7th Floor	-	75%	-	-	60%	75%	-	-	-		
(viii)	Internal Painting including Wall Putty,OBD & Enamel Paint 8th Floor	-	75%	-	-	60%	75%	-	-	-		
(ix)	Internal Painting including Wall Putty,OBD & Enamel Paint 9th Floor	-	75%	-	-	60%	75%	-	-	-		
(x)	Internal Painting including Wall Putty,OBD & Enamel Paint 10th Floor	-	75%	-	-	60%	75%	-	-	-		
(xi)	Internal Painting including Wall Putty,OBD & Enamel Paint 11th Floor	-	75%	-	-	60%	75%	-	-	-		
(xii)	Internal Painting including Wall Putty,OBD & Enamel Paint 12th Floor	-	75%	-	-	60%	75%	-	-	-		
(xiii)	Internal Painting including Wall Putty,OBD & Enamel Paint 13th Floor	X	75%	X	-	60%	75%	X	X	-	-	
23	<b>Flush Door Hardware Fitting</b>									-		
	Flush Door Hardware Fitting Ground Floor	-	-	-	-	-	-	-	-	-		
(i)	Flush Door Hardware Fitting 1st Floor	-	-	-	-	30%	80%	-	-	-		
(ii)	Flush Door Hardware Fitting 2nd Floor	-	80%	-	-	-	95%	-	-	-		
(iii)	Flush Door Hardware Fitting 3rd Floor	-	80%	-	-	-	95%	-	-	-		
(iv)	Flush Door Hardware Fitting 4th Floor	-	80%	-	-	-	95%	-	-	-		
(v)	Flush Door Hardware Fitting 5th Floor	-	80%	-	-	-	95%	-	-	-		
(vi)	Flush Door Hardware Fitting 6th Floor	-	80%	-	-	-	-	-	-	-		
(vii)	Flush Door Hardware Fitting 7th Floor	-	80%	-	-	-	-	-	-	-		
(viii)	Flush Door Hardware Fitting 8th Floor	-	80%	-	-	-	-	-	-	-		
(ix)	Flush Door Hardware Fitting 9th Floor	-	80%	-	-	-	-	-	-	-		
(x)	Flush Door Hardware Fitting 10th Floor	-	80%	-	-	-	-	-	-	-		
(xi)	Flush Door Hardware Fitting 11th Floor	-	80%	-	-	-	-	-	-	-		
(xii)	Flush Door Hardware Fitting 11th Floor	-	80%	-	-	-	-	-	-	-		

For Kanwarji Const. Co.

*[Signature]*  
Aph. Signatory

*[Signature]* For C.M. Sapan & Ass. *[Signature]*  
Kumar Kanwar

(xiii)	Flush Door Hardware Fitting 12th Floor	-	75%	-	-	-	-	-	-	-	-	-
(xiv)	Flush Door Hardware Fitting 13th Floor	-	75%	-	-	-	-	-	-	-	-	-
24	<b><u>Fire Fighting works for blocks</u></b>											
(i)	<u>vertical riser to blocks</u>	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	-
(ii)	<u>Hose reel drums without reel</u>	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	-
(iii)	<u>Fire cabinets</u>	-	85%	85%	-	85%	85%	-	-	-	-	-
(iv)	<u>fire fighting fixtures</u>	-	-	-	-	-	-	-	-	-	-	-
25	<b><u>Brick Bat Koba At Terrace</u></b>	-	100%	100%	100%	100%	100%	45%	95%	-	-	-
26	<b><u>External Plaster</u></b>	55%	98%	95%	98%	98%	98%	85%	65%	95%	95%	-
27	<b><u>ATT</u></b>	25%	95%	80%	95%	80%	100%	100%	65%	-	-	-
28	<b><u>External Primer</u></b>	-	95%	-	-	10%	95%	-	-	-	-	-

Note: **Out of 615DUs slabs of 615DUs cast.**

For C.M. Superficial  
 Perbaikan

gub  
 J.E (615)

*[Signature]*  
 JE

For Kanva Const. Co  
*[Signature]*  
 Auth. Signator

**COVD. CAR PARKING AS ON DATED 31-03-2016**

S.NO.	ACTIVITIES	P1	P2	P3	P4	P5	P6	P7	P8	P9	P11	P13	Total parking
1	Numbers of Parking	16	24	6	4	12	18	16	6	28	16	12	158
2	Excavation in Foundation/PCC	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	
3	RCC in Footing	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	
4	RCC in Plinth Beam	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	
5	RCC in Column	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	
6	RCC in Roof Slab	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	
7	Brick Work	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	
8	Plaster	100%	100%	100%	100%	100%	55%	100%	100%	100%	100%	100%	
9	Flooring	100%	100%	100%	100%	100%	55%	100%	100%	100%	100%	100%	
10	Painting	-	-	-	-	-	-	-	-	-	-	-	

For C.M. Sapre & Ass.  
Raman Kumar

J.E. (Civil)

RE

For Kanwar Const. Co.

Auth. Signatory

External Works as on Dated 31-03-2016			
S.NO.	Activity	Status of %age	Remarks
1	Boundary wall Works - Brick Work, Plaster, Grill & Painting	95%	
2	Fire water supply line	85%	
3	Fire Ring main & connection for blocks	80%	
4	Water works (L.A.)	85%	
5	Storm /sewerage works (outer ring)	85%	
6	External Electrical - H.T.Room		90% H.T Room
7	Road work (WBM Ist layer)	35%	
8	Kerb Stone Work	50%	
9	Harvesting Pit	92%	
10	Open Car Parking WBM	35%	
11	Open Car Parking C.C	12%	

for C.M. Supt. & Ass.  
 Ramani Kumar

J.E. (Civil)

For Kanwarji Const. Co.  
 Auth. Signatory