

MONTHLY PROGRESS REPORT CGEWHO – GREATER NOIDA PROJECT

30th -NOV-2017

Mr. Gagan Gupta
Dy. Director (Technical)
CGEWHO
Janpath, New Delhi

SUBJECT: CGEWHO – Greater Noida Project, Progress Report No. 19 from 1st NOV- 2017 to 30th NOV- 2017

Dear Sir,

We are pleased to submit our report for the subject above mentioned as follows:

1. PACKAGE-II

(A) STATUS OF WORKS

PACKAGE-II	STATUS AS ON 30/11/2017
Up to Last Month Block D03	<ul style="list-style-type: none">• 100% 8th, 9th & 10th floor Roof slab casting done.• 100% columns casted at 9th & 10th floor level.• 10 columns casted up to soffit of 11th floor Roof beams bottom.• Brick work in 6th & 7th floor lvl completed.• Plaster work in balance two flats at 1st floor lvl completed.• Balance 40% Plaster work done in Stilt floor lvl.• Door frames 100% fixed in 2nd, 3rd, 4th & 5th flr lvl.• 100% cPVC piping work in 3rd, 4th & 5th floor lvl completed.
Current Month Activity	<ul style="list-style-type: none">• 100% 11th floor Roof slab & 50% 12th floor Roof slab casting done.• Balance 60 columns casted u to soffit of 11th floor Roof beams bottom.• 100% columns casted at 12th floor level.• 100% Brick work in 8th floor lvl & 30% Brick work in 9th floor lvl completed.• Plaster work at 2nd floor lvl completed.• Plaster work at 3rd floor lvl 70% completed.• Door frames 100% fixed in 6th & 7th flr lvl.• 100% cPVC piping work in 6th floor lvl completed.



MONTHLY PROGRESS REPORT

CGEWHO – GREATER NOIDA PROJECT

Up to Last Month Block D04	<ul style="list-style-type: none"> • Balance 46 columns casted up to soffit of 5th floor Roof beams. • 100% 5th & 6th floor Roof slabs casted. • 100% columns casted at 7th floor lvl. • 7th floor Roof slab Two flats Reinforcement binding in progress. • 60% Brick work in 1st floor lvl completed.
Current Month Activity	<ul style="list-style-type: none"> • 100% columns casted at 8th floor lvl. • 100% 7th & 8th floor Roof slabs casted. • 32 columns casted at 9th floor lvl. • 9th floor Roof slab shuttering in progress. • Balance 40% Brick work completed in 1st floor and 100% completed in 2nd floor lvl. • 50% Door frames fixed at 1st floor lvl.
Up to Last Month Block D05	<ul style="list-style-type: none"> • 100% 2nd & 3rd floor Roof slab casted. • 100% columns up to soffit of 4th floor Roof beams casted. • 4th floor Roof slab shuttering work for two flats is in progress. • 50% Brick work completed at 1st floor lvl.
Current Month Activity	<ul style="list-style-type: none"> • 100% 4th & 5th floor Roof slab casted. • 100% columns up to soffit of 5th floor Roof beams casted. • 32 columns casted up to soffit of 6th floor Roof beams bottom. • 6th floor Roof slab shuttering work for two flats is in progress. • Balance 50% Brick work completed at 1st floor lvl. • 100% Brick work in 2nd floor lvl completed.
Up to Last Month Block D06	<ul style="list-style-type: none"> • Balance 20 columns casted up to soffit of Stilt Roof beams casted. • 100% Stilt & 1st floor Roof slabs casted. • 50% columns casted at 2nd flr lvl.
Current Month Activity	<ul style="list-style-type: none"> • Balance 50% columns casted up to soffit of 2nd floor Roof beams. • 100% 2nd floor Roof slab & 50% 3rd floor Roof slab casted. • 100% columns casted at 3rd flr lvl. • 16 columns casted at 4th floor lvl.
Up to Last Month Block D07	<ul style="list-style-type: none"> • Balance Basement Roof slab one flat upper portion & one flat Down & upper portion slabs casted.
Current Month Activity	<ul style="list-style-type: none"> • Basement Roof slab one flat Down & upper portion casted.(Total 75% casted) • Balance one flat Reinforcement binding in progress. • 27 columns casted at Stilt floor lvl.
Up to Last Month Block D08	<ul style="list-style-type: none"> • Two flights Staircase casted at Basement floor.



MONTHLY PROGRESS REPORT CGEWHO – GREATER NOIDA PROJECT

Current Month Activity	<ul style="list-style-type: none"> • Staircase first landing in both the staircases casted.
Up to Last Month Non Tower	<ul style="list-style-type: none"> • 2.23% Stitch Slab casted. • 420 Sqm Basement Roof slab casted.(Total 690 Sqm casted) • 200 Sqm PCC work done. (Total 4626 Sqm completed.)
Current Month Activity	<ul style="list-style-type: none"> • Basement Roof slab shuttering is in progress. • 1404 Sqm PCC work done. (Total 6070 Sqm completed.) • 11 Pile caps casted.
Up to Last Month Retaining Wall	<ul style="list-style-type: none"> • Kota stone cladding (water proofing) on outer side wall of length 20 mtrs completed.
Current Month Activity	<ul style="list-style-type: none"> • Retaining wall shuttering in progress.
Sample Flat	<ul style="list-style-type: none"> • Except Aluminum Doors & windows remaining all works completed.

PHOTOGRAPHS OF PACKAGE-II on 30th NOV-2017

IN BLOCK D-03 12th FLOOR ROOF SLAB SHUTTERING IN PROGRESS.



MONTHLY PROGRESS REPORT CGEWHO – GREATER NOIDA PROJECT

IN BLOCK D-04 9th FLOOR ROOF SLAB SHUTTERING IN PROGRESS.



Progress Report No. 19 (1st Nov- 17 – 30th Nov- 17)



**MONTHLY PROGRESS REPORT
CGEWHO – GREATER NOIDA PROJECT**

IN BLOCK D-05 6th FLOOR ROOF SLAB SHUTTERING IN PROGRESS.



Progress Report No. 19 (1st Nov- 17 – 30th Nov- 17)



**MONTHLY PROGRESS REPORT
CGEWHO – GREATER NOIDA PROJECT**

IN BLOCK D-06 COLUMNS CASTING AT 4th FLR LVL IN PROGRESS

IN BLOCK D-07 BASEMENT ROOF SLAB WING-4 SHUTTERING IN PROGRESS.



**MONTHLY PROGRESS REPORT
CGEWHO – GREATER NOIDA PROJECT**

2. PACKAGE-III

PACKAGE-III	STATUS AS ON 30/11/2017
Up to Last Month Block C06	<ul style="list-style-type: none"> • Total piling (195) work completed.
Current Month Activity	<ul style="list-style-type: none"> • 100% PCC work completed. • 30% Stitch slab casted. • Pile caps Reinforcement binding work in progress.
Up to Last Month Block C07	<ul style="list-style-type: none"> • Total piling (195) work completed.
Current Month Activity	<ul style="list-style-type: none"> • 100% PCC work completed. • Layout work is in progress.
Up to Last Month Block C08	<ul style="list-style-type: none"> • Total Piling work completed. • PCC work completed. • Layout work done. • Lift pits both casted.
Current Month Activity	<ul style="list-style-type: none"> • 100% Stitch slab casted. • 100% Pile caps casted. • Basement columns 15 nos. casted in 1st lift and 12 nos. casted in 2nd lift.
Up to Last Month Block C01	<ul style="list-style-type: none"> • 136 nos. of piles completed out of 195 nos.
Current Month Activity	<ul style="list-style-type: none"> • Balance 59 piles casted (Total 100% casted)
Up to Last Month Block C02	<ul style="list-style-type: none"> • 127 nos. of piles completed out of 195 nos.
Current Month Activity	<ul style="list-style-type: none"> • Balance 49 Piles casted. (Total 100% casted).
Up to Last Month Block C12	<ul style="list-style-type: none"> • 8 nos. of piles completed out of 195 nos.
Current Month Activity	<ul style="list-style-type: none"> • 88 nos. of piles casted. (Total 96 casted).
Up to Last Month UG Tank	<ul style="list-style-type: none"> • 59 nos. of piles completed out of 90 nos.
Current Month Activity	<ul style="list-style-type: none"> • 10 nos. of piles casted. (Total 69 casted).



MONTHLY PROGRESS REPORT CGEWHO – GREATER NOIDA PROJECT

Up to Last Month	<ul style="list-style-type: none">• 43 nos. of piles completed.
Non Tower	
Current Month Activity	<ul style="list-style-type: none">• 103 nos. of piles casted (Total 146 casted).

PHOTOGRAPHS OF PACKAGE-III on 30th NOV-2017

PILE CAPS REINFORCEMENT WORK IN PROGRESS IN BLOCK C-08.



MONTHLY PROGRESS REPORT CGEWHO – GREATER NOIDA PROJECT

PILING WORK IN PROGRESS IN BLOCKS C01 & C-02.



MONTHLY PROGRESS REPORT CGEWHO – GREATER NOIDA PROJECT

3. PACKAGE-IV

(A) SITE WORKS

PACKAGE-IV	STATUS AS ON 30/11/2017
Block A01 UpTo Last Month	<ul style="list-style-type: none"> • Stilt floor plaster work completed. • 50% Third floor slab casting work completed.
Current Month Activity	<ul style="list-style-type: none"> • 100% Fourth Floor slab casting work completed. • 50% columns casting from Fourth to Fifth floor completed.
Block B04 UpTo Last Month	<ul style="list-style-type: none"> • 100% Fifth floor slab casting work completed. • 50% Third floor brick work completed.
Current Month Activity	<ul style="list-style-type: none"> • 100% Sixth Floor slab casting work completed. • 50% columns casting from Sixth to Seventh completed. • 25% Fourth Floor brick work completed. • 80% First floor Plaster work completed. • Third floor Frame fixing work in progress.
Block B05 UpTo Last Month	<ul style="list-style-type: none"> • 100% Seventh floor slab casting completed. • 75% Fourth floor brick work completed. • First floor plastering work in progress.
Current Month Activity	<ul style="list-style-type: none"> • 100% Eight floor slab casting completed. • 20% columns casting from eight to ninth floor completed. • Fifth floor brick work in progress. • Third floor plastering work in progress. • Fourth floor door frame fixing work in progress. • Fourth floor internal water supply work in progress. • Fourth floor Electrical internal wall conducting in progress.
Block C13 UpTo Last Month	<ul style="list-style-type: none"> • 100% Eight floor slab casting completed. • 80% Fourth floor brick work completed. • Fourth floor internal water supply work in progress.
Current Month Activity	<ul style="list-style-type: none"> • 100% Ninth floor slab casting completed. • 100% columns casting from Ninth to Tenth floor completed. • 100% Tenth floor shuttering work complete. • Sixth floor brick work in progress. • Fourth floor internal water supply work completed.
Block C14 UpTo Last Month	<ul style="list-style-type: none"> • 100% Ninth floor slab casting completed. • 50% Seventh floor brick work completed. • Second floor internal water supply work in progress.



MONTHLY PROGRESS REPORT

CGEWHO – GREATER NOIDA PROJECT

Current Month Activity	<ul style="list-style-type: none"> • 100% Tenth floor slab casting completed. • 100% Eleventh floor slab casting completed. • Eight floor brick work completed. • Fourth floor door frame fixing work in progress. • Sixth floor internal water supply work in progress. • Fourth floor internal Electrical wall conduit work in progress.
Block C03 UpTo Last Month	<ul style="list-style-type: none"> • Pile caps casted 40 no's out of 44 no's. • 90% Stitch slab casting work completed.
Current Month Activity	<ul style="list-style-type: none"> • 70% Basement slab shuttering completed & steel binding in progress. • 100% Basement columns casting completed. • First flight of two stair case completed.
Block C04 UpTo Last Month	<ul style="list-style-type: none"> • Piling work completed. • Excavation for P.C.C work in progress.
Current Month Activity	<ul style="list-style-type: none"> • 90% PCC work completed. • 80% Stitch slab casting completed. • Pile cap casting work in progress.
Block C05 UpTo Last Month	<ul style="list-style-type: none"> • 12 no's Pile caps casting completed. • 50% Stitch slab casting completed.
Current Month Activity	<ul style="list-style-type: none"> • 20 no's Pile caps casting completed. • Basement columns casting in progress. • 60% Stitch slab completed & steel binding in progress.
Non Tower UpTo Last Month	<ul style="list-style-type: none"> • 62 piles casting completed (764/825). • 500 Sqm stitch slab casting completed. • 950 Sqm Basement roof slab casting completed.
Current Month Activity	<ul style="list-style-type: none"> • 21 piles casting completed (785/825). • 50 M Retaining wall casting work completed. • Kota stone water proofing work in progress in retaining wall. • Basement round columns casting work in progress.
Sample Flat Type B & C Status	<ul style="list-style-type: none"> • Paint work of walls & Ceiling completed. • Tile fixing work completed. • Electrical work completed. • Water supply work completed. • Drainage and Sewage work completed.



**MONTHLY PROGRESS REPORT
CGEWHO – GREATER NOIDA PROJECT**

PHOTOGRAPHS OF PACKAGE-IV on 30TH NOV-2017

**IN BLOCK C-13 9TH FLR ROOF SLAB SHUTTERING WORK & IN BLOCK C-14
10TH FLOOR ROOF SLAB REINFORCEMENT BINDING IN PROGRESS.**



MONTHLY PROGRESS REPORT CGEWHO – GREATER NOIDA PROJECT

IN BLOCK C-03 BASEMENT ROOF SLAB SHUTTERING IN PROGRESS.



Progress Report No. **19** (1st Nov- 17 – 30th Nov- 17)



MONTHLY PROGRESS REPORT CGEWHO – GREATER NOIDA PROJECT

**IN BLOCK B-04 COLUMNS REINFORCEMENT BINDING AT 7TH FLOOR LVL &
IN BLOCK B-05 COLUMNS SHUTTERING IN PROGRESS.**



Progress Report No. **19** (1st Nov- 17 – 30th Nov- 17)



MONTHLY PROGRESS REPORT CGEWHO – GREATER NOIDA PROJECT

IN BLOCK A-01 COLUMNS CASTING AT 4TH FLOOR LVL IN PROGRESS.



Progress Report No. **19** (1st Nov- 17 – 30th Nov- 17)



MONTHLY PROGRESS REPORT CGEWHO – GREATER NOIDA PROJECT

4. PACKAGE-V

(A) SITE WORKS

PACKAGE-V	STATUS AS ON 30/11/2017
Up to Last Month Block B01	<ul style="list-style-type: none"> • 100% 9th & 10th floor Roof slabs casted. • 25% columns casted at 11th floor lvl. • 25% Brickwork done at 3rd flr lvl. • 45% Brick work done in 4th floor lvl. • 70% Brick work done in 5th flr lvl. • 30% Plaster done in 1st flr lvl. • 10% Plaster done in 2nd flr lvl. • 65% Plaster done in 3rd flr lvl. • 50% Door frames fixed in 4th flr lvl. • 100% cPVC piping work in 3rd & 4th floor completed.
Current Month Activity	<ul style="list-style-type: none"> • 11th floor Roof slab shuttering is in progress. • 2 flats 11th floor Roof slab casted. • Balance 75% columns casted at 11th floor lvl. (Total 100% casted) • Balance 30% Brick work done in 5th floor lvl. (Total 100% completed). • 90% Brick work done in 6th flr lvl. • Balance 30% Plaster done in 3rd flr lvl. • 90% Plaster done in 4th flr lvl. • Balance 50% Door frames fixed in 4th flr lvl. • 100% Door frames fixed in 5th floor lvl. • 100% cPVC piping work done in 5th floor lvl.
Up to Last Month Block B02	<ul style="list-style-type: none"> • Balance 25% casting of 5th floor Roof slab completed. • 100% 7th & 8th floor Roof slabs casted. • 75% columns casted up to soffit of 9th flr Roof beams bottoms. • Balance 80% Brick work completed in 1st floor lvl. • 35% Brickwork done in 2nd floor lvl. • 100% Brick work done in 3rd & 4th flr lvl. • Brick work in 5th floor lvl in progress. • 95% Door frames fixed in 3rd flr lvl. • 100% cPVC piping completed in 2nd & 3rd floor lvl.



MONTHLY PROGRESS REPORT

CGEWHO – GREATER NOIDA PROJECT

Current Month Activity	<ul style="list-style-type: none"> • Balance 25% columns casted up to soffit of 9th flr Roof beams bottom. • 100% columns casted at 10th & 11th flr lvl. • 100% 9th & 10th floor Roof slabs casted. • Balance 80% Brick work completed in 1st floor lvl. • 35% Brickwork done in 2nd floor lvl. • 100% Brick work done in 5th & 6th flr lvl. • 80% Brick work done in 7th floor lvl. • 90% Plaster done in 1st & 2nd floor lvl and 70% in 3rd floor lvl. • 100% Door frames fixed in 4th & 5th flr lvl. • 100% cPVC piping done in 4th, 5th & 6th floor lvl.
Up to Last Month Block B03	<ul style="list-style-type: none"> • 100% columns casted at Stilt flr lvl.
Current Month Activity	
Up to Last Month Block C15	<ul style="list-style-type: none"> • Balance 50% casting of 4th floor Roof slab done. • 75% casting of 5th floor Roof slab done. • 15% columns casted at 6th flr lvl. • 55 % Brick work done in 1st flr lvl. • 50% Brick work done in 2nd flr lvl. • 70% Plaster done in 1st flr lvl. • 75% Plaster done in 2nd flr lvl. • 75% cpvc piping in 2nd floor lvl completed.
Current Month Activity	<ul style="list-style-type: none"> • Balance 85% columns casted at 6th floor lvl. (Total 100% casted). • Balance 25% casting of 5th floor Roof slab done. • 75% casting of 6th floor Roof slab done. • Balance 50 % Brick work done in 2nd flr lvl. • 100% Brick work done in 3rd flr lvl and 75% in 4th floor lvl. • Balance 25% Plaster done in 1st flr lvl.(Total 95% completed) • Balance 20% Plaster done in 2nd flr lvl. (Total 95% completed) • 100% Door frames fixed in 1st & 2nd floor lvl. • Balance 25% cPVC piping done in 2nd floor lvl. • 100% cPVC piping done in 3rd floor lvl.
Up to Last Month Block C16	<ul style="list-style-type: none"> • Balance 25% 3rd flr Roof slab casted. • 100% columns casted up to soffit of 4th floor Roof beams bottom. • 100% casting of 4th floor Roof slab done. • Balance 20% Brick work done in 1st flr lvl. (Total 100% completed).



MONTHLY PROGRESS REPORT

CGEWHO – GREATER NOIDA PROJECT

Current Month Activity	<ul style="list-style-type: none"> • 100% columns casted up to soffit of 5th & 6th floor Roof beams bottom. • 100% casting of 5th floor Roof slab done. • 75% 6th floor Roof slab casted. • 90% Plaster done in 1st floor lvl. • 100% Door frames fixed in 1st flr lvl. • 100% cpvc piping done in 1st floor lvl.
Up to Last Month Non Tower	<ul style="list-style-type: none"> • 700Sqm Basement Roof slab casted. (Total 1450 Sqm casted).
Current Month Activity	<ul style="list-style-type: none"> • 800Sqm Basement Roof slab casted. (Total 2250 Sqm casted).
Up to Last Month Retaining Wall	<ul style="list-style-type: none"> • Retaining wall of length 15mtrs casted.
Current Month Activity	<ul style="list-style-type: none"> • Retaining wall of length 25mtrs casted. • Water proofing (Kota stone) on outer side of Retaining wall in progress
Sample Flat Type-C	<ul style="list-style-type: none"> • Internal water supply and drainage work completed. • Water proofing work completed. • 100% Plaster work completed. • Wall & Floor Tiling work completed. • Chinaware fixed. • Final coat Painting work pending. • Door shutters fixing completed. • CP fittings fixing pending.



**MONTHLY PROGRESS REPORT
CGEWHO – GREATER NOIDA PROJECT**

PHOTOGRAPHS OF PACKAGE-V on 30th NOV-2017

IN BLOCK B-02 11th FLOOR SLAB SHUTTERING IN PROGRESS.



MONTHLY PROGRESS REPORT CGEWHO – GREATER NOIDA PROJECT

IN BLOCK B-01 TERRACE FLOOR ROOF SLAB SHUTTERING IN PROGRESS.



MONTHLY PROGRESS REPORT CGEWHO – GREATER NOIDA PROJECT

IN BLOCK C-15 6TH FLOOR ROOF SLAB SHUTTERING WORK IN PROGRESS.



MONTHLY PROGRESS REPORT CGEWHO – GREATER NOIDA PROJECT

**IN BLOCK C-16 COLUMNS CASTING AT 6th FLOOR LVL IN
PROGRESS.**



Progress Report No. 19 (1st Nov- 17 – 30th Nov- 17)

