

# MONTHLY PROGRESS REPORT CGEWHO – GREATER NOIDA PROJECT

**30<sup>th</sup> - SEPTEMBER-2017**

<b>PACKAGE-II</b>	<b>STATUS AS ON 30/09/2017</b>
<b>Up to Last Month</b>  <b>Block D03</b>	<ul style="list-style-type: none"> <li>• 100% 4<sup>th</sup> &amp; 5<sup>th</sup> floor Roof slab casting done.</li> <li>• 100% columns casted at 6<sup>th</sup> floor level.</li> <li>• Two flats Shuttering and Reinforcement binding of 6th floor Roof in progress.</li> <li>• 80% Brick work in Stilt floor completed.</li> <li>• 100% Brick work in 1<sup>st</sup> floor completed.</li> <li>• 90% Brick work in 2<sup>nd</sup> floor level completed.</li> <li>• 75% Brick work in 3<sup>rd</sup> floor level completed.</li> <li>• 10% Brick work in 4<sup>th</sup> floor level completed.</li> </ul>
<b>Current Month Activity</b>	<ul style="list-style-type: none"> <li>• <b>100% 6<sup>th</sup> &amp; 7<sup>th</sup> floor Roof slab casting done.</b></li> <li>• <b>100% columns casted at 8<sup>th</sup> floor level.</b></li> <li>• <b>Two flats Shuttering and Reinforcement binding of 8th floor Roof in progress.</b></li> <li>• <b>20% Brick work in Stilt floor completed.</b></li> <li>• <b>Balance 10% Brick work in 2<sup>nd</sup> floor completed.</b></li> <li>• <b>Balance 15% Brick work in 3<sup>rd</sup> floor and 90% in 4<sup>th</sup> &amp; 5<sup>th</sup> floor level completed.</b></li> <li>• <b>Brick work in 6<sup>th</sup> floor level in progress.</b></li> <li>• <b>Plaster work in Two flats at 1<sup>st</sup> floor lvl completed.</b></li> <li>• <b>50% Plaster work done in Stilt floor lvl.</b></li> <li>• <b>Door frames 100% fixed in 1<sup>st</sup> flr lvl.</b></li> <li>• <b>100% cpvc piping work in 1<sup>st</sup> &amp; 2<sup>nd</sup> floor lvl completed.</b></li> </ul>
<b>Up to Last Month</b>  <b>Block D04</b>	<ul style="list-style-type: none"> <li>• Balance 50 % Stilt Roof Slab casted.(100% stilt roof casted)</li> <li>• Balance 48 columns casted up to soffit of 1<sup>st</sup> floor Roof beams.(100% columns casted)</li> <li>• 100% 1<sup>st</sup> floor Roof slab casted.</li> <li>• 100% 2<sup>nd</sup> floor columns casted</li> <li>• 75% 2<sup>nd</sup> floor Roof slab casted.</li> </ul>
<b>Current Month Activity</b>	<ul style="list-style-type: none"> <li>• <b>Balance 25% 2<sup>nd</sup> floor Roof slab casted.</b></li> <li>• <b>100% 3<sup>rd</sup> &amp; 4<sup>th</sup> floor Roof slabs casted.</b></li> <li>• <b>Total 24 columns casted up to soffit of 5<sup>th</sup> floor Roof beams.</b></li> </ul>
<b>Up to Last Month</b>  <b>Block D05</b>	<ul style="list-style-type: none"> <li>• Balance 75% basement Roof slab casted. (100% basement casted).</li> <li>• 100% columns casted up to Soffit of Stilt Roof beam bottom.</li> <li>• 50% Stilt Roof slab casted.</li> <li>• Shuttering and Reinforcement binding for two flats is in progress.</li> </ul>



# MONTHLY PROGRESS REPORT

## CGEWHO – GREATER NOIDA PROJECT

<b>Current Month Activity</b>	<ul style="list-style-type: none"> <li>• <b>Balance 50% Stilt Roof slab casted. (100% Stilt slab casted).</b></li> <li>• <b>100% 1<sup>st</sup> floor Roof slab casted.</b></li> <li>• <b>100% columns up to soffit of 2<sup>nd</sup> floor Roof beams casted.</b></li> <li>• <b>Shuttering and Reinforcement binding for two flats is in progress.</b></li> </ul>
<b>Up to Last Month Block D06</b>	<ul style="list-style-type: none"> <li>• 25% Basement Roof slab casted.</li> </ul>
<b>Current Month Activity</b>	<ul style="list-style-type: none"> <li>• <b>Balance 75% Basement Roof slab casted.(Total 100% casted).</b></li> <li>• <b>Total 50 columns up to soffit of Stilt Roof beams casted.</b></li> <li>• <b>One flat Stilt Roof slab shuttering in progress.</b></li> </ul>
<b>Up to Last Month Block D07</b>	<ul style="list-style-type: none"> <li>• Balance 21 Columns casted in 2nd lift. (100% columns casted up to basement roof soffit).</li> </ul>
<b>Current Month Activity</b>	<ul style="list-style-type: none"> <li>• <b>Basement Roof slab one flat down portion casted.</b></li> </ul>
<b>Up to Last Month Block D08</b>	<ul style="list-style-type: none"> <li>• Balance 19 columns casted in 1<sup>st</sup> lift and 30 columns casted in 2<sup>nd</sup> lift in Basement floor. (100% columns casted up to basement roof soffit)</li> </ul>
<b>Current Month Activity</b>	
<b>Up to Last Month Non Tower</b>	<ul style="list-style-type: none"> <li>• Total 593 nos. of piles casted out of 593 nos.</li> <li>• 30% P.C.C. for foundation work completed.</li> <li>• 14% of Stilt slab casted.</li> <li>• 39 Pile caps casted.</li> <li>• Total 30 Columns casted up to soffit of Basement Roof beam bottom.</li> <li>• Total 270 Sqm Basement Roof slab casting done.</li> </ul>
<b>Current Month Activity</b>	<p><b>7.5% of stilt slab casted.(Total 21.5% casted.)</b></p> <ul style="list-style-type: none"> <li>• <b>400 Sqm Basement Roof slab shuttering competed and Reinforcement binding in progress.</b></li> </ul>
<b>Up to Last Month Retaining Wall</b>	<ul style="list-style-type: none"> <li>• Total 72 nos. of piles casted out of 72 nos.</li> <li>• Retaining wall footing of length 40 mtrs.</li> <li>• Retaining wall of length 56 mtrs casted in 1<sup>st</sup> lift.</li> <li>• Retaining wall of length 40 mtrs casted in 2<sup>nd</sup> lift.</li> </ul>
<b>Current Month Activity</b>	<ul style="list-style-type: none"> <li>• <b>Kota stone cladding (water proofing) on outer side wall is in Progress.</b></li> </ul>



# MONTHLY PROGRESS REPORT CGEWHO – GREATER NOIDA PROJECT

<b>Sample Flat</b>	<ul style="list-style-type: none"><li>• Internal Electrical conduiting &amp; G.I. boxes completed.</li><li>• Internal water supply piping work completed.</li><li>• Internal soil &amp; waste piping work Completed.</li><li>• Internal Wooden door frames fixed.</li><li>• R.C.C. for balcony walls casted.</li><li>• 100% Plaster work completed.</li><li>• POP cornice work completed.</li><li>• Wall Tiling in all Toilets completed.</li><li>• Flooring in All bedrooms &amp; Toilets completed.</li><li>• SS Railing fixing work in Balcony completed.</li></ul>
--------------------	--

## PHOTOGRAPHS OF PACKAGE-II on 30<sup>TH</sup> SEPT-2017

**IN BLOCK D-04 5<sup>th</sup> FLOOR ROOF SLAB SHUTTERING IN PROGRESS.**



# MONTHLY PROGRESS REPORT CGEWHO – GREATER NOIDA PROJECT

**IN BLOCK D-03 8<sup>th</sup> FLOOR ROOF SLAB SHUTTERING IN PROGRESS.**



**Progress Report No. 17 (1<sup>st</sup> Sept- 17 – 30<sup>th</sup> Sept- 17)**



**MONTHLY PROGRESS REPORT  
CGEWHO – GREATER NOIDA PROJECT**

---

**IN BLOCK D-05 2<sup>ND</sup> FLOOR ROOF SLAB REINFORCEMENT BINDING  
IN PROGRESS.**



**MONTHLY PROGRESS REPORT  
CGEWHO – GREATER NOIDA PROJECT**

---

**IN BLOCK D-06 STILT ROOF SLAB SHUTTERING IN PROGRESS  
AND IN BLOCK D-07 BASEMENT ROOF SLAB SHUTTERING IN  
PROGRESS.**



# MONTHLY PROGRESS REPORT CGEWHO – GREATER NOIDA PROJECT

<b>Up to Last Month</b> <b>Block C06</b>	<ul style="list-style-type: none"> <li>• 53 nos. of piles completed out of 195 no's.</li> </ul>
<b>Current Month</b> <b>Activity</b>	<ul style="list-style-type: none"> <li>• 147 nos. of piles completed out of 195 no's.</li> </ul>
<b>Up to Last Month</b> <b>Block C07</b>	<ul style="list-style-type: none"> <li>• 72 nos. of piles completed out of 195 no's.</li> </ul>
<b>Current Month</b> <b>Activity</b>	<ul style="list-style-type: none"> <li>• 144 nos. of piles completed out of 195 no's.</li> </ul>
<b>Up to Last Month</b> <b>Block C08</b>	<ul style="list-style-type: none"> <li>• Layout of piles completed.</li> <li>• 115 nos. of piles completed out of 195 no's.</li> </ul>
<b>Current Month</b> <b>Activity</b>	<ul style="list-style-type: none"> <li>• Layout of piles completed.</li> <li>• 191 nos. of piles completed out of 195 no's.</li> </ul>
<b>Up to Last Month</b> <b>Block C01</b>	<ul style="list-style-type: none"> <li>• Initial testing of pile completed successfully.</li> </ul>
<b>Current Month</b> <b>Activity</b>	<ul style="list-style-type: none"> <li>• 06 nos. of piles completed out of 195 no's.</li> </ul>
<b>Up to Last Month</b> <b>Block C02</b>	<ul style="list-style-type: none"> <li>• Excavation work 100% done.</li> </ul>
<b>Current Month</b> <b>Activity</b>	<ul style="list-style-type: none"> <li>• Layout of piles completed.</li> </ul>



**MONTHLY PROGRESS REPORT  
CGEWHO – GREATER NOIDA PROJECT**

---

**PHOTOGRAPHS OF PACKAGE-III on 30<sup>TH</sup> SEPT-2017**

**KENTLEDGE PLATFORM FOR ROUTINE TEST IN BLOCKS C06, C07,  
C08 COMPLETED.**





# MONTHLY PROGRESS REPORT CGEWHO – GREATER NOIDA PROJECT

## PILING WORK IN PROGRESS IN BLOCKS C06, C07, C08



# MONTHLY PROGRESS REPORT

## CGEWHO – GREATER NOIDA PROJECT

PACKAGE-IV	STATUS AS ON 30/09/2017
<b>Block A01</b> UpTo Last Month	<ul style="list-style-type: none"> <li>• 100% Basement floor slab casting completed.</li> <li>• 100% Stilt to First floor columns casting completed.</li> </ul>
<b>Current Month Activity</b>	<ul style="list-style-type: none"> <li>• <b>100% First floor slab casting work completed.</b></li> <li>• <b>100% First to second floor columns casting completed.</b></li> <li>• <b>Second floor slab 50% shuttering work in progress.</b></li> </ul>
<b>Block B04</b> UpTo Last Month	<ul style="list-style-type: none"> <li>• Fourth floor slab casting 50% (4 flats) completed.</li> <li>• Second floor brick work 50% (4 flats) completed.</li> </ul>
<b>Current Month Activity</b>	<ul style="list-style-type: none"> <li>• <b>Remaining Fourth floor slab casting 50% (4 flats) completed.</b></li> <li>• <b>Remaining Second floor brick work 50% (4 flats) completed.</b></li> <li>• <b>Stilt floor plaster work in progress.</b></li> </ul>
<b>Block B05</b> UpTo Last Month	<ul style="list-style-type: none"> <li>• Fifth floor slab casting 50% (4 flats) completed.</li> <li>• Third floor brick work 50% (4 flats) completed.</li> </ul>
<b>Current Month Activity</b>	<ul style="list-style-type: none"> <li>• <b>Remaining Fifth floor slab casting 50% (4 flats) completed.</b></li> <li>• <b>Sixth floor slab casting 100% (8 flats) completed.</b></li> <li>• <b>Remaining Third floor brick work 50% (4 flats) completed.</b></li> <li>• <b>Fourth floor brick work 25% (2 flats) completed.</b></li> <li>• <b>First floor internal electrical work in progress.</b></li> </ul>
<b>Block C13</b> UpTo Last Month	<ul style="list-style-type: none"> <li>• Fifth floor slab casting 100% (4 flats) completed.</li> <li>• Third floor brick work 100% (4 flats) completed.</li> </ul>
<b>Current Month Activity</b>	<ul style="list-style-type: none"> <li>• <b>Sixth floor slab casting 100% (4 flats) completed.</b></li> <li>• <b>Sixth to seventh floor columns binding &amp; casting work in progress.</b></li> <li>• <b>Fourth floor brick work in progress.</b></li> </ul>
<b>Block C14</b> UpTo Last Month	<ul style="list-style-type: none"> <li>• Sixth floor slab casting 100% (4 flats) completed.</li> <li>• Third floor brick work 100% (4 flats) completed.</li> </ul>
<b>Current Month Activity</b>	<ul style="list-style-type: none"> <li>• <b>Seventh floor slab casting 100% (4 flats) completed.</b></li> <li>• <b>Fourth floor brick work 100% (4 flats) completed.</b></li> <li>• <b>Fifth floor brick work in progress.</b></li> </ul>
<b>Block C03</b> UpTo Last Month	<ul style="list-style-type: none"> <li>• Pile caps casted 22 no's out of 44 no's.</li> </ul>
<b>Current Month Activity</b>	<ul style="list-style-type: none"> <li>• <b>Pile caps casted 25 no's out of 44 no's.</b></li> <li>• <b>70%Stitch slab casting work completed.</b></li> </ul>
<b>Block C04</b> UpTo Last Month	<ul style="list-style-type: none"> <li>• Total 140 nos. of piles casted out of 194.</li> </ul>
<b>Current Month Activity</b>	<ul style="list-style-type: none"> <li>• <b>Piling work in progress (185 completed out of 194)</b></li> </ul>
<b>Block C05</b> UpTo Last Month	<ul style="list-style-type: none"> <li>• Total 195 nos. of piles casted out of 195.</li> </ul>
<b>Current Month Activity</b>	<ul style="list-style-type: none"> <li>• <b>50% P.C.C work completed.</b></li> <li>• <b>20% stitch slab work completed.</b></li> </ul>
<b>Non Tower</b> UpTo Last Month	<ul style="list-style-type: none"> <li>• Total 630 nos. of piles casted out of 825.</li> <li>• 1500 Sqm slab casting of extended basement completed.</li> </ul>
<b>Current Month Activity</b>	<ul style="list-style-type: none"> <li>• <b>72 piles casting completed (702/825).</b></li> <li>• <b>750 Sqm stitch slab casting completed.</b></li> <li>• <b>625 Sqm slab casting completed.</b></li> </ul>



# MONTHLY PROGRESS REPORT CGEWHO – GREATER NOIDA PROJECT

<b>Sample Flat Type B Status</b>	<ul style="list-style-type: none"><li>• Paint work of walls &amp; Ceiling completed.</li><li>• Tile fixing work completed.</li><li>• Electrical work completed.</li><li>• Water supply work completed.</li><li>• Drainage and Sewage work completed.</li></ul>
<b>Sample flat Type C Status</b>	<ul style="list-style-type: none"><li>• Paint work of walls &amp; Ceiling completed.</li><li>• Tile fixing work completed.</li><li>• Electrical work completed.</li><li>• Water supply work completed.</li><li>• Drainage and Sewage work completed.</li></ul>

## PHOTOGRAPHS OF PACKAGE-IV on 30<sup>TH</sup> SEPT-2017

**BLOCK A01: SECOND FLOOR 50% SLAB STEEL BINDING IN PROGRESS.**  
**BLOCK C13: SIXTH TO SEVENTH FLOOR COLUMNS CASTING & SEVENTH FLOOR SALB SHUTTERING WORK IN PROGRESS.**



# MONTHLY PROGRESS REPORT CGEWHO – GREATER NOIDA PROJECT

## **BLOCK B04: FIFTH FLOOR 50% SLAB WORK IN PROGRESS.**



# MONTHLY PROGRESS REPORT CGEWHO – GREATER NOIDA PROJECT

**BLOCK B05 : SIXTH FLOOR SLAB CASTING COMPLETED.**  
**BLOCK A01: SECOND FLOOR SLAB SHUTTERING WORK IN PROGRESS.**



# MONTHLY PROGRESS REPORT CGEWHO – GREATER NOIDA PROJECT

**TOP VIEW OF BLOCK A01,B04,B05,C14 & NON TOWER AREA.**  
**BLOCK: C14 EIGHT FLOOR SLAB CASTING COMPLETED.**



Progress Report No. **17** (1<sup>st</sup> Sept- 17 – 30<sup>th</sup> Sept- 17)



# MONTHLY PROGRESS REPORT

## CGEWHO – GREATER NOIDA PROJECT

PACKAGE-V	STATUS AS ON 30/09/2017
<b>Up to Last Month</b>  <b>Block B01</b>	<ul style="list-style-type: none"> <li>• 75% columns casted at 7<sup>th</sup> floor lvl.</li> <li>• 25% casting of 7<sup>th</sup> Floor Roof slab done.</li> <li>• 5% Brickwork done in Stilt Floor.</li> <li>• 15% Brickwork done in 1<sup>st</sup> floor.</li> <li>• 95% Brick work done in 2<sup>nd</sup> floor lvl.</li> <li>• 25% Brickwork done in 3<sup>rd</sup> floor lvl.</li> <li>• 30% ceiling plaster done in Stilt floor.</li> <li>• 50% Ceiling plaster done in 1<sup>st</sup> floor.</li> <li>• Except Aluminum doors &amp; windows sample flat work completed.</li> </ul>
<b>Current Month Activity</b>	<ul style="list-style-type: none"> <li>• <b>Balance 25% of columns casted up to soffit of 7<sup>th</sup> floor Roof beams.</b></li> <li>• <b>Balance 75% of 7<sup>th</sup> floor Roof slab casted.</b></li> <li>• <b>100% 8<sup>th</sup> floor Roof slabs casted.</b></li> <li>• <b>9<sup>th</sup> floor Roof slab Reinforcement binding for Two flats in progress.</b></li> <li>• <b>65% Brick work done in 3<sup>rd</sup> floor lvl.</b></li> <li>• <b>40% Brick work done in 4<sup>th</sup> flr lvl.</b></li> <li>• <b>15% Brick work done in 5<sup>th</sup> flr lvl.</b></li> <li>• <b>60% Plaster done in 1<sup>st</sup> flr lvl.</b></li> <li>• <b>85% Plaster done in 2<sup>nd</sup> flr lvl.</b></li> <li>• <b>25% Plaster done in 3<sup>rd</sup> flr lvl.</b></li> <li>• <b>95% Door frames fixed in 1<sup>st</sup>,2<sup>nd</sup> &amp; 3<sup>rd</sup> flr lvl.</b></li> <li>• <b>100% cpvc Piping work In 1<sup>st</sup> &amp; 2<sup>nd</sup> floor completed.</b></li> <li>• <b>80% cpvc piping in 3<sup>rd</sup> floor lvl completed.</b></li> </ul>
<b>Up to Last Month</b> <b>Block B02</b>	<ul style="list-style-type: none"> <li>• Balance 75% casting of 3<sup>rd</sup> floor Roof slab completed.</li> <li>• 100% casting of 4<sup>th</sup> floor Roof slab done.</li> <li>• 100% casting of columns done at 5<sup>th</sup> floor lvl.</li> <li>• 75% casting of 5<sup>th</sup> floor Roof slab completed.</li> <li>• 70% Brick work completed in 1<sup>st</sup> floor lvl.</li> <li>• 25% Brickwork done in 2<sup>nd</sup> floor lvl.</li> <li>• 90% ceiling plaster done in stilt floor lvl.</li> </ul>
<b>Current Month Activity</b>	<ul style="list-style-type: none"> <li>• <b>Balance 25% casting of 5<sup>th</sup> floor Roof slab completed.</b></li> <li>• <b>100% 6<sup>th</sup> floor Roof slab casted.</b></li> <li>• <b>100% columns casted up to soffit of 7<sup>th</sup> flr Roof beams.</b></li> <li>• <b>25% casting of 7<sup>th</sup> flr Roof slab completed.</b></li> <li>• <b>20% Brick work completed in 1<sup>st</sup> floor lvl.</b></li> <li>• <b>65% Brickwork done in 2<sup>nd</sup> floor lvl.</b></li> <li>• <b>95% Door frames fixed in 1<sup>st</sup> &amp; 2<sup>nd</sup> flr lvl.</b></li> <li>• <b>100% cpvc piping completed in 1<sup>st</sup> floor lvl.</b></li> <li>•</li> </ul>
<b>Up to Last Month</b>  <b>Block B03</b>	<ul style="list-style-type: none"> <li>• 100% casting of Basement Roof slab done.</li> <li>• 100% columns casted at Stilt floor lvl.</li> </ul>



# MONTHLY PROGRESS REPORT

## CGEWHO – GREATER NOIDA PROJECT

<b>Current Month Activity</b>	100% columns casted at Stilt flr lvl.
<b>Up to Last Month Block C15</b>	<ul style="list-style-type: none"> <li>• Balance 75% casting of 2<sup>nd</sup> floor Roof completed.</li> <li>• 100% casting of 3<sup>rd</sup> floor columns completed.</li> <li>• 25 % casting of 3<sup>rd</sup> floor Roof slab casting completed.</li> <li>• 15% Brickwork completed in stilt floor.</li> <li>• 50% Brickwork completed in 1<sup>st</sup> floor.</li> <li>• 70% Brick work completed in 2<sup>nd</sup> floor level.</li> </ul>
<b>Current Month Activity</b>	<ul style="list-style-type: none"> <li>• <b>Balance 75% casting of 3<sup>rd</sup> floor Roof slab done.</b></li> <li>• <b>50% casting of 4<sup>th</sup> floor Roof slab done.</b></li> <li>• <b>15% columns casted at 5<sup>th</sup> flr lvl.</b></li> <li>• <b>45 % Brick work done in 1<sup>st</sup> flr lvl.</b></li> <li>• <b>25% Brick work done in 2<sup>nd</sup> flr lvl.</b></li> <li>• <b>95% Door frames fixed in 1<sup>st</sup> &amp; 2<sup>nd</sup> flr lvl.</b></li> <li>• <b>25% Plaster done in 1<sup>st</sup> flr lvl.</b></li> <li>• <b>90% Plaster done in stilt flr lvl.</b></li> <li>• <b>95% cpvc piping in 1<sup>st</sup> floor lvl completed.</b></li> </ul>
<b>Up to Last Month Block C16</b>	<ul style="list-style-type: none"> <li>• Balance 75% casting of columns at 1<sup>st</sup> floor lvl completed.</li> <li>• 100% casting of 1<sup>st</sup> floor Roof slab completed.</li> <li>• 80% Columns casted at 2<sup>nd</sup> floor level.</li> </ul>
<b>Current Month Activity</b>	<ul style="list-style-type: none"> <li>• <b>Balance 20% columns casted up to soffit of 2<sup>nd</sup> floor Roof beams.</b></li> <li>• <b>100% 2<sup>nd</sup> flr Roof slab casted.</b></li> <li>• <b>100% columns casted up to soffit of 3<sup>rd</sup> floor Roof beams.</b></li> <li>• <b>75% casting of 3<sup>rd</sup> floor Roof slab done.</b></li> <li>• <b>80% Brick work done in 1<sup>st</sup> flr lvl.</b></li> <li>• <b>80% Plaster done in Stilt flr lvl.</b></li> </ul>
<b>Up to Last Month Non Tower</b>	<ul style="list-style-type: none"> <li>• Piling work is completed.</li> <li>• 98% stitch slab casting completed.</li> <li>• 75 % columns casting completed.</li> </ul>
<b>Current Month Activity</b>	<ul style="list-style-type: none"> <li>• <b>750 Sqm Basement Roof slab casted.</b></li> </ul>
<b>Up to Last Month Retaining Wall</b>	<ul style="list-style-type: none"> <li>• Piling work is completed.</li> <li>• Casting of retaining wall upto a length of 155 mtr completed.</li> </ul>
<b>Current Month Activity</b>	<ul style="list-style-type: none"> <li>• <b>Water proofing(Kota stone ) on outer side of Retaining wall in progress.</b></li> </ul>
<b>Sample Flat Type-C</b>	<ul style="list-style-type: none"> <li>• <b>Internal water supply and drainage work completed.</b></li> <li>• <b>Water proofing work completed.</b></li> <li>• <b>100% Plaster work completed.</b></li> <li>• <b>Wall &amp; Floor Tiling work completed.</b></li> <li>• <b>Wall putty work completed.</b></li> <li>• <b>Chinaware fixing in progress.</b></li> </ul>





**MONTHLY PROGRESS REPORT  
CGEWHO – GREATER NOIDA PROJECT**

---

**PHOTOGRAPHS OF PACKAGE-V on 30<sup>st</sup> SEPT-2017**

**IN BLOCK B-02 6<sup>TH</sup> FLOOR ROOF SLAB SHUTTERING IN PROGRESS.**



**MONTHLY PROGRESS REPORT  
CGEWHO – GREATER NOIDA PROJECT**

---

**IN BLOCK B-02 6<sup>TH</sup> FLOOR ROOF SLAB SHUTTERING IN PROGRESS.**

**IN BLOCK C-16 3<sup>RD</sup> FLOOR ROOF SLAB SHUTTERING IN PROGRESS.**

**IN BLOCKB-01 9<sup>TH</sup> FLOOR ROOF SLAB REINFORCEMENT BINDING  
WORK IN PROGRESS.**



# MONTHLY PROGRESS REPORT CGEWHO – GREATER NOIDA PROJECT

---

**IN BLOCK C-15 5<sup>TH</sup> FLOOR ROOF SLAB SHUTTERING WORK IN PROGRESS.**



# MONTHLY PROGRESS REPORT CGEWHO – GREATER NOIDA PROJECT

## IN NON TOWER NEAR BLOCK B-02 BASEMENT ROOF SLAB SHUTTERING IN PROGRESS.



# MONTHLY PROGRESS REPORT CGEWHO – GREATER NOIDA PROJECT

## OVERALL VIEW OF PACKAGE



**MONTHLY PROGRESS REPORT  
CGEWHO – GREATER NOIDA PROJECT**

---

**QUALITY CONTROL**

**DURING CONSTRUCTION FOLLOWING QUALITY CONTROL TESTS  
CONDUCTED AT SITE:**

S. No	Materials	Source From	Test Date	Tests done	Result
1	Coarse Sand	Bajpur		Each truck	Sieve/ Silt
2	Coarse Aggregate	Nagal		Each truck	Sieve Analysis
3	Fine Sand				
4	Cement	Third party testing is being done			
5	Steel	Third party testing is being done			
6	RCC Cubes are being tested and Register is being maintained.				
7	Slump test conducted at site to insure workability if concrete.				

**PHOTOGRAPH OF QUALITY CONTROL AT SITE**

**Slump Testing**



# MONTHLY PROGRESS REPORT CGEWHO – GREATER NOIDA PROJECT

---



**Brick Compressive Strength Testing**

# MONTHLY PROGRESS REPORT CGEWHO – GREATER NOIDA PROJECT



## 20mm & 10mm Aggregate Testing





# MONTHLY PROGRESS REPORT CGEWHO – GREATER NOIDA PROJECT



## Cube Testing Of Concrete



# MONTHLY PROGRESS REPORT CGEWHO – GREATER NOIDA PROJECT



## Fine Aggregate Testing



Progress Report No. 17 (1<sup>st</sup> Sept- 17 – 30<sup>th</sup> Sept- 17)



# MONTHLY PROGRESS REPORT CGEWHO – GREATER NOIDA PROJECT

---

