

# MONTHLY PROGRESS REPORT

## CGEWHO – GREATER NOIDA PROJECT

30<sup>th</sup> NOV 2018

PACKAGE-II	STATUS AS ON 30/11/2018
<b>Up to Last Month</b>  <b>Block D03</b>	<ul style="list-style-type: none"> <li>• Machine Room roof slab shuttering work in progress.</li> <li>• Internal plaster at 14<sup>th</sup> floor 100% completed.</li> <li>• Water proofing in Toilets completed from 9<sup>th</sup> to 12<sup>th</sup> floor lvl.</li> <li>• Internal Birla putty 1<sup>st</sup> coat completed up to 5<sup>th</sup> floor.</li> <li>• 20% External Birla putty 1<sup>st</sup> coat completed.</li> <li>• CpvC piping pressure Testing completed at 1<sup>st</sup> floor lvl.</li> </ul>
<b>Current Month Activity</b>	<ul style="list-style-type: none"> <li>• <b>CpvC piping pressure Testing completed from 2<sup>nd</sup> to 4<sup>th</sup> Floor lvl.</b></li> <li>• <b>Hot water pipe insulation completed up to 4<sup>th</sup> floor lvl.</b></li> <li>• <b>Balcony water proofing in wings-2 &amp; 3 completed up to 8<sup>th</sup> floor lvl.</b></li> <li>• <b>Toilet Tiles dado Except T-01 completed in 2<sup>nd</sup> floor lvl.</b></li> <li>• <b>Internal Birla putty 1<sup>st</sup> coat completed from 6<sup>th</sup> floor to 8<sup>th</sup> floor lvl.</b></li> <li>• <b>External Birla putty 1<sup>st</sup> coat 5% completed. (Total 25%).</b></li> <li>• <b>DB &amp; ONT box fixing in progress.</b></li> </ul>
<b>Up to Last Month</b>  <b>Block D04</b>	<ul style="list-style-type: none"> <li>• Balance 30% Terrace projection slab casted. (Total 100% casted).</li> <li>• Balance 20% plaster done at 12<sup>th</sup> floor lvl.</li> <li>• 100% Plaster done at 13<sup>th</sup> &amp; 14<sup>th</sup> floor lvl.</li> <li>• 20% External Plaster completed. (Total 40%).</li> <li>• POP cornice completed at 13<sup>th</sup> floor lvl.</li> <li>• CI piping work completed at 13<sup>th</sup> &amp; 14<sup>th</sup> floor lvl.</li> <li>• Internal GI drainage works completed from 4<sup>th</sup> to 7<sup>th</sup> floor lvl.</li> <li>• 100% wall conduiting and G.I boxes fixing completed at 14<sup>th</sup> floor lvl.</li> </ul>
<b>Current Month Activity</b>	<ul style="list-style-type: none"> <li>• <b>10% External Plaster completed. (Total 70% ).</b></li> <li>• <b>Water supply Vertical GI piping work is in progress.</b></li> <li>• <b>Internal GI drainage works completed at 8<sup>th</sup> floor lvl.</b></li> <li>• <b>40% External Birla putty 1<sup>st</sup> coat completed.</b></li> <li>• <b>DB fixing work in progress.</b></li> </ul>
<b>Up to Last Month</b>  <b>Block D05</b>	<ul style="list-style-type: none"> <li>• Balance 10% Terrace parapet Brick work completed. (Total 100%).</li> <li>• Balcony RCC railing casted from 11<sup>th</sup> to 14<sup>th</sup> floor lvl.</li> <li>• 30% internal plaster done at 13<sup>th</sup> floor lvl.</li> <li>• POP cornice completed from 10<sup>th</sup> up to 12<sup>th</sup> floor lvl.</li> <li>• Balance 50% wall conduiting and G.I boxes fixing done at 12<sup>th</sup> floor lvl and at 14<sup>th</sup> floor lvl completed.</li> </ul>
<b>Current Month Activity</b>	<ul style="list-style-type: none"> <li>• <b>Terrace lvl Parapet slab shuttering in progress.</b></li> <li>• <b>30% internal plaster done at 13<sup>th</sup> floor lvl. (Total 60%).</b></li> <li>• <b>Internal CI Piping work completed up to 12<sup>th</sup> floor lvl.</b></li> </ul>



Progress Report No. 31 (1<sup>st</sup> NOV- 18 – 30<sup>th</sup> NOV-18)



## MONTHLY PROGRESS REPORT CGEWHO – GREATER NOIDA PROJECT

<b>Up to Last Month Block D06</b>	<ul style="list-style-type: none"> <li>• Balcony RCC railing casted up to 3<sup>rd</sup> floor lvl.</li> <li>• 100% Brick work done at 14<sup>th</sup> floor lvl.</li> <li>• Internal Cpvc piping completed at 10<sup>th</sup> floor lvl.</li> <li>• Door frames fixed up to 9<sup>th</sup> floor lvl.</li> <li>• 90% internal plaster completed at 3<sup>rd</sup> floor lvl.</li> <li>• 100% wall conduiting and G.I boxes fixing done at 9th &amp; 10<sup>th</sup> floor lvl.</li> </ul>
<b>Current Month Activity</b>	<ul style="list-style-type: none"> <li>• <b>Balcony RCC railing casted from 4<sup>th</sup> to 8<sup>th</sup> floor lvl.</b></li> <li>• <b>75% internal plaster completed at 4<sup>th</sup> floor lvl.</b></li> <li>• <b>100% wall conduiting and G.I boxes fixing done at 11<sup>th</sup> floor lvl.</b></li> </ul>
<b>Up to Last Month Block D07</b>	<ul style="list-style-type: none"> <li>• Stilt floor Roof slab 100% casted.</li> <li>• 1<sup>st</sup> floor columns 100% casted.</li> <li>• 1<sup>st</sup> floor Roof slab 100% casted.</li> <li>• 50% Columns casted at 2<sup>nd</sup> floor lvl.</li> </ul>
<b>Current Month Activity</b>	<ul style="list-style-type: none"> <li>• <b>Balance 50% Columns casted at 2<sup>nd</sup> floor lvl.</b></li> <li>• <b>2<sup>nd</sup> floor Roof slab 100% casted.</b></li> <li>• <b>3<sup>rd</sup> floor columns 50% casted.</b></li> <li>• <b>Brick work at stilt floor lvl 50% completed.</b></li> </ul>
<b>Up to Last Month Block D08</b>	
<b>Current Month Activity</b>	
<b>Up to Last Month Non Tower</b>	<ul style="list-style-type: none"> <li>• PCC 460 Sqm done. (Total 14370/15886).</li> <li>• Pile caps 20 nos. casted. (Total 270/280).</li> <li>• Stitches slab 676 Sqm casted. (Total 14222/15886)</li> <li>• Columns 39 nos casted. (245/280).</li> <li>• Basement roof Slab 960 Sqm casted. (Total 8353 Sqm/15886).</li> </ul>
<b>Current Month Activity</b>	<ul style="list-style-type: none"> <li>• <b>PCC 450 Sqm done. (Total 14820/15886).</b></li> <li>• <b>Pile caps 4nos. casted. (Total 274/280).</b></li> <li>• <b>Stitches slab 550 Sqm casted. (Total 14772/15886).</b></li> <li>• <b>Basement roof Slab 310 Sqm casted. (Total 8353 Sqm/15886).</b></li> </ul>
<b>Up to Last Month Retaining Wall</b>	<ul style="list-style-type: none"> <li>• Retaining wall-2 of length 45mtrs 2nd lift casted.</li> <li>• Retaining wall-2 of length 15 mtrs 1<sup>st</sup> lift casted.</li> <li>• Retaining wall -2 water proofing 50%completed.</li> </ul>
<b>Current Month Activity</b>	<ul style="list-style-type: none"> <li>• <b>Retaining wall-2 of length 20mtrs 2nd lift casted.</b></li> <li>• <b>Retaining wall -2 water proofing 30%completed.(Total 80%).</b></li> </ul>



**MONTHLY PROGRESS REPORT**  
**CGEWHO – GREATER NOIDA PROJECT**  
**PHOTOGRAPHS OF PACKAGE-II on 30<sup>th</sup>-NOV-2018**

**In Block D-03 External Birla putty work in progress.**



**Progress Report No. 31 (1<sup>st</sup> NOV- 18 – 30<sup>th</sup> NOV-18)**



**MONTHLY PROGRESS REPORT  
CGEWHO – GREATER NOIDA PROJECT**

**In Block D-04 External Plastering & Birla putty work in progress.**



**Progress Report No. 31 (1<sup>st</sup> NOV- 18 – 30<sup>th</sup> NOV-18)**



# MONTHLY PROGRESS REPORT CGEWHO – GREATER NOIDA PROJECT

---

**In block D-05 Terrace Parapet slab shuttering work in progress.**



**Progress Report No. 31 (1<sup>st</sup> NOV- 18 – 30<sup>th</sup> NOV-18)**



# MONTHLY PROGRESS REPORT CGEWHO – GREATER NOIDA PROJECT

**In Block D-07 Columns casting at 3<sup>rd</sup> floor lvl in progress.  
In Non Tower area Basement Roof slab shuttering work in progress.**



**Progress Report No. 31 (1<sup>st</sup> NOV- 18 – 30<sup>th</sup> NOV-18)**



# MONTHLY PROGRESS REPORT

## CGEWHO – GREATER NOIDA PROJECT

PACKAGE-III	STATUS AS ON 30/11/2018
<b>Up to Last Month Block C01</b>	<ul style="list-style-type: none"> <li>• Level 08: 100% slab &amp; 50% column casting completed.</li> <li>• Level 09: Slab shuttering is on progress.</li> <li>• Level 02: Brick work completed.</li> <li>• Level 03: Brick work is on progress.</li> <li>• Level 01: Door frame completed.</li> <li>• Level 02: Door frame is on progress.</li> <li>• Level 01&amp;02: Electrical wall conduit completed.</li> <li>• Level 03: Electrical wall conduit is on progress.</li> </ul>
<b>Current Month Activity</b>	<ul style="list-style-type: none"> <li>• <b>Level 08: Remaining 50% column casting completed.</b></li> <li>• <b>Level 09: 100% slab casting completed, 50% column casting completed &amp; column reinforcement is on progress.</b></li> <li>• <b>Level 02: Brick work completed.</b></li> <li>• <b>Level 03: Brick work is on progress.</b></li> <li>• <b>Level 01: Door frame completed.</b></li> <li>• <b>Level 02: Door frame is on progress.</b></li> <li>• <b>Level 01: Internal plaster is on progress.</b></li> <li>• <b>Level 01&amp;02: Electrical wall conduit completed.</b></li> <li>• <b>Level 03: Electrical wall conduit is on progress.</b></li> </ul>
<b>Up to Last Month Block C02</b>	<ul style="list-style-type: none"> <li>• Level 09: 100% slab &amp; 100% column casting completed.</li> <li>• Level 10: Slab shuttering &amp; reinforcement work is on progress.</li> <li>• Level 04&amp;05: Brick work 100% completed.</li> <li>• Level 06: Brick work is on progress.</li> <li>• Level 03&amp;04: Door frame completed.</li> <li>• Level 05: Door frame is on progress.</li> <li>• Level 01: Internal plaster is on progress.</li> <li>• Level 02&amp;03: Electrical wall conduit completed.</li> <li>• Level 04: Electrical wall conduit is on progress.</li> <li>• Level 01 to 04: Internal plumbing (CPVC) work completed.</li> <li>• Level 05: Internal plumbing (CPVC) work is on progress.</li> </ul>



# MONTHLY PROGRESS REPORT

## CGEWHO – GREATER NOIDA PROJECT

<p><b>Current Month Activity</b></p>	<ul style="list-style-type: none"> <li>• <b>Level 10: 100% slab &amp; 100% column casting completed.</b></li> <li>• <b>Level 11: Slab shuttering &amp; reinforcement work is on progress.</b></li> <li>• <b>Level 06: Brick work 100% completed.</b></li> <li>• <b>Level 07: Brick work is on progress.</b></li> <li>• <b>Level 05: Door frame completed.</b></li> <li>• <b>Level 06: Door frame is on progress.</b></li> <li>• <b>Level 02&amp;03: Internal plaster completed.</b></li> <li>• <b>Level 04: Internal plaster is on progress.</b></li> <li>• <b>Level 04: Electrical wall conduit completed.</b></li> <li>• <b>Level 05: Electrical wall conduit is on progress.</b></li> <li>• <b>Level 05: Internal plumbing (CPVC) work completed.</b></li> <li>• <b>Level 06: Internal plumbing (CPVC) work is on progress.</b></li> </ul>
<p><b>Up to Last Month</b></p> <p><b>Block C06</b></p>	<ul style="list-style-type: none"> <li>• <b>Level 11: 100% slab &amp; 100% column casting completed.</b></li> <li>• <b>Level 12: 50% slab casting completed &amp; remaining slab shuttering &amp; reinforcement is on progress.</b></li> <li>• <b>Level 07&amp;08: Brick work 100% completed.</b></li> <li>• <b>Level 09: Brick work is on progress.</b></li> <li>• <b>Level 06&amp;07 Door frame completed.</b></li> <li>• <b>Level 08: Door frame is on progress.</b></li> <li>• <b>Level 04&amp;05: Internal plaster completed.</b></li> <li>• <b>Level 06: Internal plaster is on progress.</b></li> <li>• <b>Level 07&amp;08: Electrical wall conduit completed.</b></li> <li>• <b>Level 09: Electrical wall conduit is on progress.</b></li> <li>• <b>Level 01 to 07: Internal plumbing (CPVC) work completed.</b></li> <li>• <b>Level 08: Internal plumbing (CPVC) work is on progress.</b></li> </ul>
<p><b>Current Month Activity</b></p>	<ul style="list-style-type: none"> <li>• <b>Level 12: 50% slab casting completed &amp; remaining slab shuttering &amp; reinforcement is on progress.</b></li> <li>• <b>Level 09: Brick work 100% completed.</b></li> <li>• <b>Level 10: Brick work is on progress.</b></li> <li>• <b>Level 08: Door frame completed.</b></li> <li>• <b>Level 09: Door frame is on progress.</b></li> <li>• <b>Level 06: Internal plaster completed.</b></li> <li>• <b>Level 07: Internal plaster is on progress.</b></li> <li>• <b>Level 08: Electrical wall conduit completed.</b></li> <li>• <b>Level 09: Electrical wall conduit is on progress.</b></li> <li>• <b>Level 07&amp;08: Internal plumbing (CPVC) work completed.</b></li> <li>• <b>Level 09: Internal plumbing (CPVC) work is on progress.</b></li> </ul>





# MONTHLY PROGRESS REPORT

## CGEWHO – GREATER NOIDA PROJECT

<p><b>Up to Last Month</b></p> <p><b>Block C07</b></p>	<ul style="list-style-type: none"> <li>• Level 11: 100% slab &amp; 50% column casting completed.</li> <li>• Level 12: Slab shuttering is on progress.</li> <li>• Level 06&amp;07 Brick work 100% completed.</li> <li>• Level 08: Brick work is on progress.</li> <li>• Level 06: Door frame completed.</li> <li>• Level 07: Door frame is on progress.</li> <li>• Level 04, 05&amp;06: Internal plaster completed.</li> <li>• Level 07: Internal plaster is on progress.</li> <li>• Level 06: Electrical wall conduit completed.</li> <li>• Level 07: Electrical wall conduit is on progress.</li> <li>• Level 01 to 06: Internal plumbing (CPVC) work completed.</li> <li>• Level 07: Internal plumbing (CPVC) work is on progress.</li> </ul>
<p><b>Current Month Activity</b></p>	<ul style="list-style-type: none"> <li>• <b>Level 11: Remaining 50% column casting completed.</b></li> <li>• <b>Level 12: 50% slab casting completed &amp; remaining slab reinforcement is on progress.</b></li> <li>• <b>Level 08&amp;09: Brick work 100% completed.</b></li> <li>• <b>Level 10: Brick work is on progress.</b></li> <li>• <b>Level 07&amp;08: Door frame completed.</b></li> <li>• <b>Level 09: Door frame is on progress.</b></li> <li>• <b>Level 07: Internal plaster completed.</b></li> <li>• <b>Level 08: Internal plaster is on progress.</b></li> <li>• <b>Level 07&amp;08: Electrical wall conduit completed.</b></li> <li>• <b>Level 09: Electrical wall conduit is on progress.</b></li> <li>• <b>Level 07, 08 &amp; 09: Internal plumbing (CPVC) work completed.</b></li> <li>• <b>Level 10: Internal plumbing (CPVC) work is on progress.</b></li> </ul>
<p><b>Up to Last Month</b></p> <p><b>Block C08</b></p>	<ul style="list-style-type: none"> <li>• Level 11: Remaining 50% slab &amp; 100% column casting completed.</li> <li>• Level 12: 50% slab completed &amp; remaining shuttering and reinforcement work is on progress.</li> <li>• Level 09: Brick work completed.</li> <li>• Level 10: Brick work is on progress.</li> <li>• Level 08&amp;09: Door frame, electrical wall conduiting, Kitchen counter completed.</li> <li>• Level 07&amp;08: Plaster 100% completed.</li> </ul>



## MONTHLY PROGRESS REPORT CGEWHO – GREATER NOIDA PROJECT

<b>Current Month Activity</b>	<ul style="list-style-type: none"> <li>• <b>Level 14: Remaining 50% slab &amp; 50% column casting completed.</b></li> <li>• <b>Level 11: Brick work 100% completed.</b></li> <li>• <b>Level 12: Brick work is on progress.</b></li> <li>• <b>Level 10: Door frame completed.</b></li> <li>• <b>Level 11: Door frame is on progress.</b></li> <li>• <b>Level 09: Internal plaster completed.</b></li> <li>• <b>Level 10: Internal plaster is on progress.</b></li> <li>• <b>Level 10: Electrical wall conduit completed.</b></li> <li>• <b>Level 11: Electrical wall conduit is on progress.</b></li> <li>• <b>Level 09&amp;10: Internal plumbing (CPVC) work completed.</b></li> <li>• <b>Level 11: Internal plumbing (CPVC) work is on progress.</b></li> </ul>
<b>Up to Last Month Block C09</b>	<ul style="list-style-type: none"> <li>• Laying P.C.C complete 100%.</li> <li>• Both Lift pit casting completed.</li> <li>• Pile cap reinforcement is on progress.</li> </ul>
<b>Current Month Activity</b>	<ul style="list-style-type: none"> <li>• <b>Both Lift pit casting completed.</b></li> <li>• <b>60% Pile cap, Stitch slab &amp; Grade beam casting completed.</b></li> <li>• <b>Pile cap reinforcement is on progress.</b></li> </ul>
<b>Up to Last Month Block C10</b>	<ul style="list-style-type: none"> <li>• Routine test conducted.</li> </ul>
<b>Current Month Activity</b>	
<b>Up to Last Month Block C11</b>	<ul style="list-style-type: none"> <li>• Remaining 80% P.C.C completed.</li> <li>• Remaining 75% pile cap casted.</li> <li>• Remaining 85% Stitch slab casted.</li> <li>• Remaining 85% column casting completed.</li> <li>• Basement slab shuttering and reinforcement work is on progress.</li> </ul>
<b>Current Month Activity</b>	<ul style="list-style-type: none"> <li>• <b>Basement slab 100% casting completed.</b></li> <li>• <b>Level 00: Column reinforcement work is on progress.</b></li> </ul>
<b>Up to Last Month Block C12</b>	<ul style="list-style-type: none"> <li>• Level 06: Remaining 50% slab &amp; 100% column casting completed.</li> <li>• Level 07: 100% slab &amp; 100% column casting completed.</li> <li>• Level 08: 50% slab casting completed &amp; slab shuttering and reinforcement work is on progress.</li> </ul>
<b>Current Month Activity</b>	<ul style="list-style-type: none"> <li>• <b>Level 08: Remaining 50% slab &amp; 100% column casting completed.</b></li> <li>• <b>Level 09: Slab shuttering and reinforcement is on progress.</b></li> <li>• <b>Level 01: Brick work is on progress.</b></li> </ul>



## MONTHLY PROGRESS REPORT CGEWHO – GREATER NOIDA PROJECT

<b>Up to Last Month UG Tank</b>	<ul style="list-style-type: none"> <li>• Domestic tank 2nos, Row water tank 2 no's, Fire tank 2nos&amp; pump room base slab completed.</li> <li>• Domestic tank 2nos, Row water tank 2 no's, Fire tank 2nos&amp; pump room wall completed.</li> </ul>
<b>Current Month Activity</b>	<ul style="list-style-type: none"> <li>• <b>U.G Tank reinforcement work is in progress.</b></li> </ul>
<b>Up to Last Month Non Tower</b>	<ul style="list-style-type: none"> <li>• Laying P.C.C completed. (Total 11221/18731)Sqm</li> <li>• Stitch slab casting completed. (Total 11121/18731)Sqm</li> <li>• Circular column casting completed. (Total 196/339)Nos.</li> <li>• Basement non tower slab casting completed Total (4936/18731)Sqm</li> <li>• Pile casting completed. (669/774)Nos.</li> <li>• Retaining wall casting completed (178/294)m</li> </ul>
<b>Current Month Activity</b>	<ul style="list-style-type: none"> <li>• <b>Basement non tower slab casted 227 Sqm (5163/18731)Sqm</b></li> <li>• <b>Non tower column reinforcement is on progress.</b></li> <li>• <b>Stitch slab casted 154 Sqm (11275/18731)Sqm</b></li> <li>• <b>Laying P.C.C completed 428 Sqm (11650/18731)Sqm</b></li> </ul>



**MONTHLY PROGRESS REPORT  
CGEWHO – GREATER NOIDA PROJECT**

---

**PHOTOGRAPHS OF PACKAGE-III on 30<sup>th</sup>-NOV-2018**

**Block C-11 Basement Roof slab casted.**



**MONTHLY PROGRESS REPORT  
CGEWHO – GREATER NOIDA PROJECT**

**Block C 01 Level-09 Slab shuttering work in progress. In Block C-02  
Level-10 slab shuttering & Reinforcement binding in progress.**



**In Block C-08 14<sup>th</sup> floor columns casting in progress.**



**Progress Report No. 31 (1<sup>st</sup> NOV- 18 – 30<sup>th</sup> NOV-18)**



# MONTHLY PROGRESS REPORT

## CGEWHO – GREATER NOIDA PROJECT

PACKAGE-IV	STATUS AS ON 30/11/2018
<b>Block A01</b> <b>UpTo Last Month</b>	<ul style="list-style-type: none"> <li>• 100% water tank base slab casting work completed.</li> <li>• Water tank wall steel and shuttering work in progress.</li> <li>• All floors brick work completed.</li> <li>• Parasol brick work completed.</li> <li>• Thirteen floor Door Frame fixing work completed.</li> <li>• Thirteen floor internal Electrical wall conduit work completed.</li> <li>• Thirteen floor plaster work completed.</li> <li>• Thirteen floor internal water supply work completed.</li> <li>• Thirteen floor SCI work completed.</li> <li>• Seventh floor POP Cornices work completed.</li> <li>• Fifth floor ceiling &amp; walls putty one code work completed.</li> <li>• Thirteen floor Main GI Riser work in progress.</li> <li>• 70% External plaster work completed.</li> <li>• External wall putty work in progress.</li> <li>• Thirteen floor toilet sunken water proofing work in progress.</li> </ul>
<b>Current Month</b> <b>Activity</b>	<ul style="list-style-type: none"> <li>• <b>100% Water tank wall casting work completed.</b></li> <li>• <b>Machine room columns casting work completed.</b></li> <li>• <b>Parasol slab casting work completed.</b></li> <li>• <b>Machine room slab shuttering work in progress.</b></li> <li>• <b>All floor brick work completed.</b></li> <li>• <b>All floor plaster work completed.</b></li> <li>• <b>All floor internal water supply work completed.</b></li> <li>• <b>All floor SCI work completed.</b></li> <li>• <b>All floor toilet sunken water proofing completed.</b></li> <li>• <b>Eight &amp; Ninth floor POP Cornices work completed.</b></li> <li>• <b>Eight &amp; Ninth floor ceiling &amp; walls putty one coat work completed.</b></li> <li>• <b>Thirteen floor Main GI Riser work completed.</b></li> <li>• <b>95% External plaster work completed.</b></li> <li>• <b>90% External wall putty one coat work completed.</b></li> <li>• <b>Tenth floor kitchen sink fixing work completed.</b></li> <li>• <b>Twelfth floor kitchen &amp; toilet Wall tiles fixing work completed.</b></li> <li>• <b>Floor tile fixing work started on Tenth floor.</b></li> </ul>
<b>Block B04</b> <b>UpTo Last Month</b>	<ul style="list-style-type: none"> <li>• 100% All Floor slab casting work completed.</li> <li>• Mumty machine room slab casting work completed.</li> <li>• Thirteen Floor brick work in progress.</li> <li>• Twelfth Floor Plaster work completed.</li> <li>• Twelfth floor Door Frame fixing work completed.</li> <li>• Twelfth floor internal water supply work completed.</li> <li>• Twelfth floor SCI work completed.</li> <li>• Twelfth floor internal Electrical wall conduit work completed.</li> <li>• Tenth floor POP Cornices work completed.</li> <li>• Ninth floor ceiling &amp; walls putty one code work completed.</li> <li>• Twelfth floor toilet sunken water proofing work in progress.</li> </ul>



# MONTHLY PROGRESS REPORT

## CGEWHO – GREATER NOIDA PROJECT

<b>Current Month Activity</b>	<ul style="list-style-type: none"> <li>• Machine room columns casting work completed.</li> <li>• 60% Parasol slab casting work completed.</li> <li>• OHT tank base slab shuttering and steel binding work in progress.</li> <li>• All Floor slab casting work completed.</li> <li>• All floor brick work completed.</li> <li>• Thirteen floor Door Frame fixing work in progress.</li> <li>• Twelfth floor internal water supply work completed.</li> <li>• Twelfth floor SCI work completed.</li> <li>• Twelfth floor internal Electrical wall conduit work completed.</li> <li>• Twelfth floor POP Cornices work completed.</li> <li>• Twelfth floor ceiling &amp; walls putty one code work completed.</li> <li>• Twelfth floor toilet sunken water proofing work completed.</li> <li>• Second floor kitchen Counter &amp; wall tile fixing work completed.</li> <li>• External plaster work started.</li> </ul>
<b>Block B05 UpTo Last Month</b>	<ul style="list-style-type: none"> <li>• 100% all floor slab casting work completed.</li> <li>• Mumty slab casting work completed.</li> <li>• Parasol brick work in progress.</li> <li>• Thirteen floor brick work completed.</li> <li>• 100% Twelfth floor plastering work completed.</li> <li>• Twelfth floor door frame fixing work completed.</li> <li>• Twelfth floor internal water supply work completed.</li> <li>• Twelfth floor SCI work completed.</li> <li>• Twelfth floor Electrical internal wall conducting work completed.</li> <li>• Eleventh floor toilet sunken water proofing work completed.</li> <li>• Eleventh floor Cornice work in progress.</li> <li>• Eleventh floor ceiling &amp; walls putty one code work completed.</li> <li>• Twelfth floor Main GI Riser work in progress.</li> </ul>
<b>Current Month Activity</b>	<ul style="list-style-type: none"> <li>• OHT tank base slab casting work completed.</li> <li>• Machine room columns casting work completed.</li> <li>• All floor slab casting work completed.</li> <li>• All floor brick work completed.</li> <li>• Thirteen floor plastering work in progress.</li> <li>• Thirteen floor door frame fixing work completed.</li> <li>• Thirteen floor internal water supply work completed.</li> <li>• Thirteen floor SCI work in progress.</li> <li>• Thirteen floor Electrical internal wall conducting work completed.</li> <li>• Twelfth floor toilet sunken water proofing work completed.</li> <li>• Twelfth floor Cornice work completed.</li> <li>• Twelfth floor ceiling &amp; walls putty one code work completed.</li> <li>• Twelfth floor Main GI Riser work in completed.</li> <li>• Fourth floor kitchen counter work completed.</li> <li>• External plaster work started.</li> </ul>



## MONTHLY PROGRESS REPORT CGEWHO – GREATER NOIDA PROJECT

<b>Block C13 UpTo Last Month</b>	<ul style="list-style-type: none"> <li>• 100% all slab casting work completed.</li> <li>• Stub columns above machine room casting completed.</li> <li>• 100% External plaster work completed.</li> <li>• All Floor common area, Ceiling &amp; Wall, putty one code completed.</li> <li>• Twelfth Floor POP Cornice work completed.</li> <li>• Twelfth toilet sunken water proofing work completed.</li> <li>• Twelfth floor kitchen counter tile fixing in progress.</li> <li>• Eleventh floor Indian toilet wall tile work completed.</li> <li>• Fire shaft Main riser work completed.</li> <li>• GI riser work completed.</li> <li>• Balcony RCC work completed.</li> <li>• Eleventh Kitchen sink fixing work in progress.</li> <li>• External wall putty work in progress.</li> </ul>
<b>Current Month Activity</b>	<ul style="list-style-type: none"> <li>• <b>Above machine room &amp; OHT tank columns casting work completed.</b></li> <li>• <b>All slab casting work completed.</b></li> <li>• <b>External plaster work completed.</b></li> <li>• <b>All Floor common area, Ceiling &amp; Wall, putty one coat completed.</b></li> <li>• <b>All Floor POP Cornice work completed.</b></li> <li>• <b>All toilet sunken water proofing work completed.</b></li> <li>• <b>All floor kitchen counter tile fixing in progress.</b></li> <li>• <b>All floor Indian toilet wall tile work completed.</b></li> <li>• <b>Fire shaft Main riser work completed.</b></li> <li>• <b>GI riser work completed.</b></li> <li>• <b>Balcony RCC work completed.</b></li> <li>• <b>All floor Kitchen sink fixing work completed.</b></li> <li>• <b>External wall putty work in progress.</b></li> </ul>
<b>Block C14 UpTo Last Month</b>	<ul style="list-style-type: none"> <li>• 100% All floors slab casting work completed.</li> <li>• Above machine room Parasol work in progress.</li> <li>• All floor kitchen counter tile fixing work completed..</li> <li>• Eleventh floor Indian toilet wall tile work completed.</li> <li>• Fire shaft Main riser work completed.</li> <li>• GI riser work completed.</li> <li>• POP Cornice &amp; wall putty one code completed.</li> <li>• Balcony RCC work completed.</li> <li>• Eight Floor Kitchen sink in progress.</li> <li>• External wall putty work in progress.</li> </ul>





## MONTHLY PROGRESS REPORT CGEWHO – GREATER NOIDA PROJECT

<b>Current Month Activity</b>	<ul style="list-style-type: none"> <li>• Above terrace all RCC work completed.</li> <li>• All floors slab casting work completed.</li> <li>• All floor kitchen counter tile fixing work completed.</li> <li>• All floor Indian toilet wall tile work completed.</li> <li>• Seventh floor European WC wall tile work completed.</li> <li>• Fire shaft Main riser work completed.</li> <li>• GI riser work completed.</li> <li>• POP Cornice &amp; wall putty one coat completed.</li> <li>• Balcony RCC work completed.</li> <li>• All Floor Kitchen sink work completed.</li> <li>• External wall putty work in progress.</li> </ul>
<b>Block C03 UpTo Last Month</b>	<ul style="list-style-type: none"> <li>• 100% Columns casting Fourteen to Terrace floor completed.</li> <li>• 50% Terrace slab casting work completed.</li> <li>• 80% Ninth floor brick work completed.</li> <li>• Eight floor internal wall electrical conduiting work completed.</li> <li>• Eight floor door frame fixing work completed.</li> <li>• Eight floor internal water supply work in progress.</li> <li>• Eight floor SCI work in progress.</li> <li>• Sixth floor plaster work in progress.</li> </ul>
<b>Current Month Activity</b>	<ul style="list-style-type: none"> <li>• <b>100% Terrace slab casting work completed.</b></li> <li>• <b>Mumty Machine room columns casting in progress.</b></li> <li>• <b>Eleventh floor brick work completed.</b></li> <li>• <b>Tenth floor internal wall electrical conduiting work in progress.</b></li> <li>• <b>Ninth floor door frame fixing work completed.</b></li> <li>• <b>Ninth floor internal water supply work in progress.</b></li> <li>• <b>Ninth floor SCI work in progress.</b></li> <li>• <b>Eight floor plaster work in progress.</b></li> <li>• <b>Fourth Floor POP Cornice &amp; wall putty one coat completed.</b></li> </ul>
<b>Block C04 UpTo Last Month</b>	<ul style="list-style-type: none"> <li>• 100% thirteen floor slab casting work completed.</li> <li>• 100% Columns casting Thirteen to Fourteen floor work completed.</li> <li>• 100% Fourteen floor slab casting work completed.</li> <li>• 50% Columns casting Fourteen to Terrace floor work completed.</li> <li>• Eight floor brick work in progress.</li> <li>• Sixth floor internal wall electrical conduiting work completed.</li> <li>• Sixth floor door frame fixing work completed.</li> <li>• Seventh floor internal water supply work completed.</li> <li>• Seventh floor SCI work completed.</li> <li>• Fifth floor plaster work completed.</li> </ul>



# MONTHLY PROGRESS REPORT

## CGEWHO – GREATER NOIDA PROJECT

<b>Current Month Activity</b>	<ul style="list-style-type: none"> <li>• <b>100% Columns casting Fourteen to Terrace floor work completed.</b></li> <li>• <b>100% Terrace floor slab casting work completed.</b></li> <li>• <b>Tenth floor brick work in progress.</b></li> <li>• <b>Eight floor internal wall electrical conduiting work completed.</b></li> <li>• <b>Eight floor door frame fixing work completed.</b></li> <li>• <b>Eight floor internal water supply work completed.</b></li> <li>• <b>Eight floor SCI work in progress.</b></li> <li>• <b>Fifth floor plaster work completed.</b></li> <li>• <b>Third Floor POP Cornice &amp; wall putty one coat completed.</b></li> </ul>
<b>Block C05 UpTo Last Month</b>	<ul style="list-style-type: none"> <li>• 100% Eleventh floor slab casting work completed.</li> <li>• 100% Columns casting Eleventh to Twelfth floor completed.</li> <li>• 100% Twelfth floor slab casting work completed.</li> <li>• 100% Columns casting Twelfth to Thirteen floor completed.</li> <li>• 100% thirteen floor slab casting work completed.</li> <li>• 100% Columns casting Thirteen to Fourteen floor work completed.</li> <li>• Eight floor brick work in progress.</li> <li>• Seventh floor internal wall electrical conduiting work completed.</li> <li>• Sixth floor door frame fixing work completed.</li> <li>• Fifth floor plaster work completed.</li> <li>• Seventh floor internal water supply work completed.</li> <li>• Seventh floor SCI work in progress.</li> </ul>
<b>Current Month Activity</b>	<ul style="list-style-type: none"> <li>• <b>100% Columns casting Fourteen to Terrace floor work completed.</b></li> <li>• <b>Tenth floor brick work in progress.</b></li> <li>• <b>Eight floor internal wall electrical conduiting work completed.</b></li> <li>• <b>Eight floor door frame fixing work completed.</b></li> <li>• <b>Fifth floor plaster work completed.</b></li> <li>• <b>Eight floor internal water supply work completed.</b></li> <li>• <b>Eight floor SCI work in progress.</b></li> </ul>
<b>Non Tower UpTo Last Month</b>	<ul style="list-style-type: none"> <li>• 1500 sqm NTA slab casting work completed. (11700sqm/15900sqm)</li> <li>• 400 sqm stitch slab casting work completed.(15306/15806sqm)</li> <li>• 2864 sqm Basement ceiling plaster work completed.</li> <li>• 290 mtrs out of 314 mtr Kota stone water proofing work completed.</li> <li>• Basement round columns casting work in progress.</li> <li>• 100% STP Foundation casting work completed.</li> <li>• 40% STP RCC wall casting work completed.</li> <li>• RCC Drain work in progress.</li> </ul>



## MONTHLY PROGRESS REPORT CGEWHO – GREATER NOIDA PROJECT

<b>Current Month Activity</b>	<ul style="list-style-type: none"> <li>• 700 sqm NTA slab casting work completed. (12400sqm/15900sqm)</li> <li>• 400 sqm stitch slab casting work completed.(15306/15806sqm)</li> <li>• 2864 sqm Basement ceiling plaster work completed.</li> <li>• 290 mtrs out of 314 mtr Kota stone water proofing work completed.</li> <li>• Basement round columns casting work in progress.</li> <li>• 100% STP Foundation casting work completed.</li> <li>• 50% STP RCC wall casting work completed.</li> <li>• STP Equalization Tank roof slab casting work completed.</li> <li>• RCC Drain work in progress.</li> </ul>
<b>Sample Flat Type A,B &amp; C Status</b>	<ul style="list-style-type: none"> <li>• Painting work of walls &amp; Ceiling completed.</li> <li>• Tile fixing work completed.</li> <li>• Internal Electrical work completed.</li> <li>• Water supply &amp; Drainage work completed.</li> </ul>

**PHOTOGRAPHS OF PACKAGE-IV on 30<sup>th</sup> NOV -2018**  
**IN BLOCK C14-EXTERNAL WALL PUTTY WORK IN PROGRESS.**  
**IN BLOCK C13- ABOVE OHT TANK STUB COLUMNS CASTING WORK COMPLETED.**  
**IN BLOCK A01- EXTERNAL WALL PUTTY WORK IN PROGRESS.**



# MONTHLY PROGRESS REPORT CGEWHO – GREATER NOIDA PROJECT

---

**IN BLOCK C03 – 100% TERRACE SLAB CASTING WORK COMPLETED.  
IN BLOCK C04- 100% TERRACE SLAB CASTING WORK COMPLETED.  
IN BLOCK C05 – FOURTEEN TO TERRACE FLOOR COLUMNS CASTING COMPLETED.**



**Progress Report No. 31 (1<sup>st</sup> NOV- 18 – 30<sup>th</sup> NOV-18)**



# MONTHLY PROGRESS REPORT CGEWHO – GREATER NOIDA PROJECT

---

**IN BLOCK B04 – MUMTY MACHINE ROOM COLUMNS CASTING WORK  
COMPLETED.**

**IN BLOCK B05 – MUMTY MACHINE ROOM COLUMNS CASTING WORK  
COMPLETED.**



**Progress Report No. 31 (1<sup>st</sup> NOV- 18 – 30<sup>th</sup> NOV-18)**



# MONTHLY PROGRESS REPORT

## CGEWHO – GREATER NOIDA PROJECT

PACKAGE-V	STATUS AS ON 30/11/2018
<b>Up to Last Month</b>  <b>Block B01</b>	<ul style="list-style-type: none"> <li>• External plaster 5% completed.(Total 90% ).</li> <li>• External wall putty done on two faces.</li> <li>• Waterproofing in balcony completed in wing 2<sup>nd</sup> &amp;wing 3rd from 1<sup>st</sup> to 11<sup>th</sup> floor.</li> <li>• Double coat putty done from 2<sup>nd</sup> to 6<sup>th</sup> floor.</li> <li>• 80% Toilet wall tiles work completed.</li> <li>• Tiles flooring work done in wing 2<sup>nd</sup>, 1<sup>st</sup> to 8<sup>th</sup> floor.</li> </ul>
<b>Current Month Activity</b>	<ul style="list-style-type: none"> <li>• <b>External wall putty done on three faces.</b></li> <li>• <b>Waterproofing in balcony completed in wing 1<sup>st</sup> from 1<sup>st</sup> to 11<sup>th</sup> floor.</b></li> <li>• <b>Double coat putty done from 6<sup>th</sup> to 8<sup>th</sup> floor.</b></li> <li>• <b>Tiles flooring work done in wing 2<sup>nd</sup>, 9<sup>th</sup> to 11<sup>th</sup> floor.</b></li> <li>• <b>Tiles flooring work done in wing 1<sup>st</sup>, 11<sup>th</sup> to 5<sup>th</sup> floor.</b></li> <li>• <b>Toilet floor tiles in master toilet done in wing 2<sup>nd</sup>, 2<sup>nd</sup> to 9<sup>th</sup> floor.</b></li> <li>• <b>MS railing fixing of staircase is completed in staircase -1 , and in Staircase -2 is in progress.</b></li> </ul>
<b>Up to Last Month</b> <b>Block B02</b>	<ul style="list-style-type: none"> <li>• Terrace projection slab 30 meters casted. (Total 75%).</li> <li>• Overhead water tank wall 30% casted.</li> <li>• External plaster behind wing-4 is in progress (Total 80%).</li> <li>• 80% Toilet wall tiles work completed.</li> <li>• Tiles flooring work done in wing 1<sup>st</sup>, flat no 2, from 2<sup>nd</sup> to 3<sup>rd</sup> floor.</li> <li>• External wall putty done on three faces.</li> <li>• Staircase plaster completed on both the staircases.</li> <li>• Wall putty 1<sup>st</sup> coat done from 1<sup>st</sup> to 9<sup>th</sup> floor.</li> </ul>
<b>Current Month Activity</b>	<ul style="list-style-type: none"> <li>• <b>Terrace projection slab 35 meters casted. (Total 95%).</b></li> <li>• <b>Overhead water tank wall 70% casted.(Total 100%)</b></li> <li>• <b>External plaster beside wing-4 is in progress (Total 90%).</b></li> <li>• <b>20% balance Toilet wall tiles work completed.</b></li> <li>• <b>Tiles flooring work done in wing 1<sup>st</sup>, flat no 2, from 4<sup>th</sup> to 8<sup>th</sup> floor.</b></li> <li>• <b>External wall putty done on four faces.</b></li> <li>• <b>Wall putty 1<sup>st</sup> coat done from 9<sup>th</sup> to 13<sup>th</sup> floor.</b></li> </ul>



## MONTHLY PROGRESS REPORT CGEWHO – GREATER NOIDA PROJECT

<p><b>Up to Last Month</b> <b>Block B03</b></p>	<ul style="list-style-type: none"> <li>• Balance 20% columns casted at 1<sup>st</sup> floor lvl.</li> <li>• 100% 1<sup>st</sup> floor Roof slab casted.</li> <li>• 100% columns casted at 2<sup>nd</sup> floor lvl.</li> <li>• 2<sup>nd</sup> floor Roof slab 100% casted.</li> <li>• 75% columns casted at 3<sup>rd</sup> floor lvl.</li> <li>• 25% brickwork completed on 1st floor.</li> </ul>
<p><b>Current Month</b> <b>Activity</b></p>	<ul style="list-style-type: none"> <li>• <b>Balance 25% columns casted at 3<sup>rd</sup> floor lvl.</b></li> <li>• <b>75% 3<sup>rd</sup> floor Roof slab casted.</b></li> <li>• <b>25% columns casted at 4<sup>th</sup> floor lvl.</b></li> <li>• <b>90% brickwork completed on 1st floor.</b></li> <li>• <b>25% CPVC Piping work done on 1<sup>st</sup> floor.</b></li> </ul>
<p><b>Up to Last Month</b> <b>Block C15</b></p>	<ul style="list-style-type: none"> <li>• External plaster 20% done.</li> <li>• Terrace projection slab 30 meters casted.(Total 75% done).</li> <li>• Overhead water tank wall casting completed.</li> <li>• Machine room &amp; water tank roof slab shuttering work is in progress.</li> <li>• 90% internal Plastering work completed.</li> <li>• External plaster work in wing-3 completed up to 5<sup>th</sup> floor lvl.</li> <li>• Water proofing of Toilets sunken area done at 11<sup>th</sup> floor lvl.</li> <li>• 70% toilet wall tiles work completed from 1<sup>st</sup> to 4<sup>th</sup> floor.</li> <li>• Kitchen Counter facia work is completed from 1<sup>st</sup> to 6<sup>th</sup> floor.</li> </ul>
<p><b>Current Month</b> <b>Activity</b></p>	<ul style="list-style-type: none"> <li>• <b>External plaster 10% done (total 30%).</b></li> <li>• <b>Terrace projection slab 15 meters casted. (Total 80% done).</b></li> <li>• <b>Machine room &amp; water tank roof slab casted.</b></li> <li>• <b>95% internal Plastering work completed.</b></li> <li>• <b>70% toilet wall tiles work completed from 4<sup>th</sup> to 6<sup>th</sup> floor.</b></li> </ul>
<p><b>Up to Last Month</b> <b>Block C16</b></p>	<ul style="list-style-type: none"> <li>• Machine room terrace stub columns casted.</li> <li>• Machine room terrace 90% brickwork completed.</li> <li>• External plaster 15% done. (Total 90%).</li> <li>• Tiles flooring work done in wing 2<sup>nd</sup>, from 1<sup>st</sup> to 8<sup>th</sup> floor.</li> <li>• Staircase plaster work completed.</li> <li>• External putty done on 2 faces.</li> <li>• Balcony waterproofing done in wing 1<sup>st</sup> &amp; 2<sup>nd</sup>.</li> </ul>



## MONTHLY PROGRESS REPORT CGEWHO – GREATER NOIDA PROJECT

<b>Current Month Activity</b>	<ul style="list-style-type: none"> <li>• Machine room terrace brickwork completed.</li> <li>• External plaster 5% done. (Total 95%).</li> <li>• Tiles flooring work done in wing 1<sup>st</sup>, from 9<sup>th</sup> to 1st floor.</li> <li>• Tiles flooring work done in wing 3<sup>rd</sup>, from 9<sup>th</sup> to 8<sup>th</sup> floor.</li> <li>• External putty done on 3 faces.</li> <li>• Balcony waterproofing done in wing 3<sup>rd</sup> up to 8<sup>th</sup> floor lvl.</li> </ul>
<b>Up to Last Month Non Tower</b>	<ul style="list-style-type: none"> <li>• 232 Sqm Basement Roof slab casted. (Total 10000 Sqm casted).</li> <li>• 700 sqm Basement PCC done.</li> <li>• 5% basement ceiling plaster done.</li> <li>• Basement drain excavation and dressing work is in progress.</li> </ul>
<b>Current Month Activity</b>	<ul style="list-style-type: none"> <li>• 3000 sqm Basement PCC done.</li> <li>• 8% basement ceiling plaster done.</li> <li>• 80 mtrs Basement drain casted.</li> </ul>





**MONTHLY PROGRESS REPORT  
CGEWHO – GREATER NOIDA PROJECT**

---

**PHOTOGRAPHS OF PACKAGE-V on 30<sup>th</sup> Novemeber-2018**

**In Blocks B-01 & B-02 outer Birla Putty work in progress.**



**Progress Report No. 31 (1<sup>st</sup> NOV- 18 – 30<sup>th</sup> NOV-18)**



# MONTHLY PROGRESS REPORT CGEWHO – GREATER NOIDA PROJECT

---

**In Block C-16 External Birla Putty work in progress.**



**Progress Report No. 31 (1<sup>st</sup> NOV- 18 – 30<sup>th</sup> NOV-18)**



# MONTHLY PROGRESS REPORT CGEWHO – GREATER NOIDA PROJECT

---

**In Block B-02 External Birla Putty work in progress.**



**Progress Report No. 31 (1<sup>st</sup> NOV- 18 – 30<sup>th</sup> NOV-18)**



# MONTHLY PROGRESS REPORT CGEWHO – GREATER NOIDA PROJECT

---

**In Block B-03 3<sup>rd</sup> floor Roof slab 75% casted.**



**Progress Report No. 31 (1<sup>st</sup> NOV- 18 – 30<sup>th</sup> NOV-18)**

