

MONTHLY PROGRESS REPORT CGEWHO – GREATER NOIDA PROJECT

30th-SEPT-2018

PACKAGE-II	STATUS AS ON 30/09/2018
Up to Last Month Block D03	<ul style="list-style-type: none"> • Terrace projection slab 30% casted. (Total 70%). • Balcony RCC wall casted up to 14th floor. • External Plaster wing-1 completed. (Total 70% completed). • External plaster in wings- 2 & 3 in progress. • 90% CI piping work done at 14th floor lvl. (Total 90%). • 100% Water proofing in Toilets completed at 6th & 7th floors. • Balcony water proofing in wing-1 completed up to 5th floor lvl. • Internal GI drainage works done up to 11th floor lvl.
Current Month Activity	<ul style="list-style-type: none"> • Balance 30% Terrace projection slab casted. (Total 100%). • Terrace water Tank wall casted. • Internal plaster at 14th floor 100% completed. • External plaster in wings- 2 & 3 completed. (Total 100%). • Balcony water proofing in wings-1 & 4 completed from 6th to 14th floor lvl. • Internal GI drainage works completed up to 14th floor lvl. • 90% external vertical GI Water supply piping work in shaft completed. • Wall conduiting & G.I boxes fixing completed at 14th floor lvl.
Up to Last Month Block D04	<ul style="list-style-type: none"> • Over head water tank base slab casted. • Terrace projection slab 15% casted. • Balcony RCC railing casted up to 11th floor lvl. • Balance 80% Brick work done at 14th floor lvl. • Balance 20% door frames fixed at 12th floor lvl & 100% at 13th floor lvl. • 100% plaster done at 10th & 11th floor lvl. • Balance 80% wall conduiting and G.I boxes fixing completed at 11th floor lvl and 80% at 12th floor lvl. • CI piping work completed up to 9th floor lvl.



MONTHLY PROGRESS REPORT

CGEWHO – GREATER NOIDA PROJECT

Current Month Activity	<ul style="list-style-type: none"> • Terrace projection slab 55% casted. (Total 70% casted). • Balcony RCC railing casted at 14th floor lvl. • 80% plaster done at 12th floor lvl. • 20% External Plaster completed. • CI piping work completed at 10th, 11th & 12th floor lvl. • Internal GI drainage works completed up to 3rd floor lvl. • Balance 20% wall conduiting and G.I boxes fixing completed at 12th floor lvl and 100% at 13th floor lvl.
Up to Last Month Block D05	<ul style="list-style-type: none"> • Mummtly slab 100% casted. • Machine Room columns 100% casted. • Terrace parapet Brick work 20% completed. • 30% Brick work done at 14th floor lvl. • Balance 60% plaster done at 10th floor lvl. • 70% Plaster done at 11th floor lvl. • POP cornice completed up to 3rd floor lvl. • 90% CI piping completed up to 10th floor lvl. • Balance 80% wall conduiting and G.I boxes fixing done at 11th floor lvl and at 12th floor lvl 50% completed.
Current Month Activity	<ul style="list-style-type: none"> • Over Head water tank base slab casted. • Terrace parapet Brick work 70% completed. (Total 90%). • Balcony RCC railing casted up to 10th floor lvl. • Balance 70% Brick work done at 14th floor lvl. (Total 100%). • Balance 30% plaster done at 11th floor lvl. (Total 100%). • 90% Plaster done at 12th floor lvl. • POP cornice completed from 4th upto 9th floor lvl. • 90% CI piping completed at 11th & 12th floor lvl. • Balance 80% wall conduiting and G.I boxes fixing done at 11th floor lvl and at 12th floor lvl 50% completed.
Up to Last Month Block D06	<ul style="list-style-type: none"> • 90% 14th floor Roof slab casted. • 90% Brick work done at 13th floor lvl. • Cpvc piping completed up to 3rd floor lvl. • 100% wall conduiting and G.I boxes fixing done up to 5th & 6th floor lvl.
Current Month Activity	<ul style="list-style-type: none"> • Balance 10% 14th floor Roof slab casted. • Terrace stub columns 100% casted. • Machine Room columns 100% casted. • 90% Brick work done at 13th floor lvl. • Internal Cpvc piping completed from 4th upto 9th floor lvl. • 100% wall conduiting and G.I boxes fixing done from 7th & 8th floor lvl.
Up to Last Month Block D07	<ul style="list-style-type: none"> • 80% Basement columns plaster completed.
Current Month Activity	<ul style="list-style-type: none"> • Stilt floor staircase 1st flight casted • Stilt Roof slab Wing-1 & 4 shuttering work in progress.



MONTHLY PROGRESS REPORT CGEWHO – GREATER NOIDA PROJECT

Up to Last Month Block D08	
Current Month Activity	
Up to Last Month Non Tower	<ul style="list-style-type: none"> • Basement Slab 777 Sqm casted. (Total 5800 Sqm). • Basement columns 5 Nos casted. (Total 206).
Current Month Activity	<ul style="list-style-type: none"> • PCC 160 Sqm done. (Total 13910/15886). • Pile caps 10 nos. casted. (Total 250/280). • Stitch slab 796 Sqm casted. (Total 13546/15886) • Basement roof Slab 1593 Sqm casted. (Total 7393 Sqm/15886).
Up to Last Month Retaining Wall	<ul style="list-style-type: none"> • Retaining wall-2 of length 60mtrs 2nd lift casted. • Retaining wall shuttering of 2nd lift in Progress.
Current Month Activity	<ul style="list-style-type: none"> • Retaining wall-2 of length 25mtrs 2nd lift casted. • Retaining wall -2 water proofing work in Progress.

PHOTOGRAPHS OF PACKAGE-II on 30th -SEPT-2018

In Block D-03 External Plaster completed.



MONTHLY PROGRESS REPORT CGEWHO – GREATER NOIDA PROJECT

In Block D-04 External Plastering work in progress.



Progress Report No. 29 (1st SEPT- 18 – 30th SEPT- 18)



MONTHLY PROGRESS REPORT CGEWHO – GREATER NOIDA PROJECT

In block D-05 Terrace Parapet brick work in progress.



Progress Report No. 29 (1st SEPT- 18 – 30th SEPT- 18)



MONTHLY PROGRESS REPORT CGEWHO – GREATER NOIDA PROJECT

**In Block D-06 Machine Room Columns & Stub columns casted.
In Block D-07 Stilt floor Roof slab shuttering work in progress.**



Progress Report No. 29 (1st SEPT- 18 – 30th SEPT- 18)



MONTHLY PROGRESS REPORT

CGEWHO – GREATER NOIDA PROJECT

PACKAGE-III	STATUS AS ON 30/09/2018
Up to Last Month Block C01	<ul style="list-style-type: none"> • Level 03: Remaining 50% slab & 100% column casting completed. • Level 04: 100% slab completed & 100% column completed. • Level 05: Slab shuttering & reinforcement work is on progress.
Current Month Activity	<ul style="list-style-type: none"> • Level 05: 100% slab & 100% column casting completed. • Level 06: 100% slab completed & 25% column casting completed. • Level 01: Brick work completed. • Level 02: Brick work is on progress.
Up to Last Month Block C02	<ul style="list-style-type: none"> • Level 05: Remaining 50% slab casting & 100% column casting completed. • Level 06: 100% slab completed & 40% column completed. • Level 01: Remaining 50% brick work completed. • Level 02: 60% brick work completed.
Current Month Activity	<ul style="list-style-type: none"> • Level 06: Remaining 60% column casting completed. • Level 07: 100% slab completed & 100% column completed. • Level 02: Remaining 40% brick work completed. • Level 03: Brick work 100% completed. • Level 04: Brick work is on progress. • Level 01&02: Door frame completed.
Up to Last Month Block C06	<ul style="list-style-type: none"> • Level 08: Remaining 75% column completed. • Level 09: 100% slab completed, 75% column completed. • Level 04&05: Brick work completed. • Level 06: Brick work is on progress. • Level 03&04: Door frame completed. • Level 05: Door frame is on progress. • Level 01: Remaining 50% plaster completed. • Level 02: Plaster completed. • Level 03: Plaster is on progress. • Level 03: Kitchen counter is on progress.
Current Month Activity	<ul style="list-style-type: none"> • Level 09: Remaining 25% column completed. • Level 10: 100% slab & 50% column completed. • Level 06: Brick work completed. • Level 07: Brick work is on progress. • Level 05: Door frame completed. • Level 06: Door frame is on progress. • Level 03: Plaster completed. • Level 04: Plaster is on progress. • Level 04&05: Kitchen counter, Electrical wall conduit & Internal CPVC completed.



MONTHLY PROGRESS REPORT

CGEWHO – GREATER NOIDA PROJECT

<p>Up to Last Month</p> <p>Block C07</p>	<ul style="list-style-type: none"> • Level 07: 100% slab & 100% column casting completed. • Level 08: 100% slab & 75% column casting completed. • Level 09: Slab shuttering is on progress. • Level 04: Brick work completed. • Level 05: Brick work is on progress. • Level 03: Door frame completed, electrical wall conduiting completed, kitchen counter completed. • Level 04: Door frame completed, electrical wall conduiting completed, kitchen counter completed. • Level 02&03: Plaster work completed. • Level 04: Plaster is on progress.
<p>Current Month Activity</p>	<ul style="list-style-type: none"> • Level 08: Remaining 25% column casting completed. • Level 09: 100% Slab & 100% column casting completed. • Level 05: Brick work completed. • Level 06: Brick work is on progress. • Level 05: Door frame completed, electrical wall conduiting completed, kitchen counter completed. • Level 04: Plaster is on progress.
<p>Up to Last Month</p> <p>Block C08</p>	<ul style="list-style-type: none"> • Level 09: 20% column casting completed. • Level 10: 100% slab & 100% column casting completed. • Level 11: 50% slab casting completed & remaining 50% slab shuttering and reinforcement work is on progress. • Level 07: Remaining 50% brickwork completed. • Level 08: Brick work completed. • Level 09: Brick work is on progress. • Level 07: Door frame completed, electrical wall conduiting completed, Kitchen counter completed. • Level 08: Door frame, electrical wall conduiting, Kitchen counter is on progress. • Level 07: Plaster is on progress.
<p>Current Month Activity</p>	<ul style="list-style-type: none"> • Level 11: Remaining 50% slab & 100% column casting completed. • Level 12: 50% slab completed & remaining shuttering and reinforcement work is on progress. • Level 09: Brick work completed. • Level 10: Brick work is on progress. • Level 08&09: Door frame, electrical wall conduiting, Kitchen counter completed. • Level 07&08: Plaster 100% completed.
<p>Up to Last Month</p> <p>Block C09</p>	<ul style="list-style-type: none"> • Pile casting completed.(195/195)
<p>Current Month Activity</p>	<ul style="list-style-type: none"> • Routine test conducted.



MONTHLY PROGRESS REPORT

CGEWHO – GREATER NOIDA PROJECT

Up to Last Month Block C10	<ul style="list-style-type: none"> • 24 nos. pile casted. (24/194).
Current Month Activity	<ul style="list-style-type: none"> • Routine test conducted.
Up to Last Month Block C11	<ul style="list-style-type: none"> • 75% P.C.C completed. • 50% pile cap casted. • 60% Stitch slab casted. • 25% column casting completed.
Current Month Activity	<ul style="list-style-type: none"> • 20% P.C.C completed. • 25% pile cap casted. • 15% Stitch slab casted. • 15% column casting completed. • Basement slab shuttering and reinforcement work is on progress.
Up to Last Month Block C12	<ul style="list-style-type: none"> • Level 02: Remaining 50% column casting completed. • Level 03: 100% slab & 100% column casting completed. • Level 04: 100% slab & 25% column casting completed.
Current Month Activity	<ul style="list-style-type: none"> • Level 04: Remaining 75% column casting completed. • Level 05: 100% slab & 100% column casting completed. • Level 06: 50% slab casted & remaining 50% slab shuttering and reinforcement work is on progress.
Up to Last Month UG Tank	<ul style="list-style-type: none"> • Domestic tank 2nos, Row water tank 2 no's, Fire tank 2nos & pump room base slab completed. • Domestic tank 2nos, Row water tank 2 no's, Fire tank 2nos & pump room wall completed.
Current Month Activity	<ul style="list-style-type: none"> • U.G Tank wall reinforcement work is in progress.
Up to Last Month Non Tower	<ul style="list-style-type: none"> • Laying completed. (Total 11221/18731)Sqm • Stitch slab casting completed. (Total 11121/18731)Sqm • Circular column casting completed. (Total 196/339)Nos. • Basement non tower slab casting completed (3587/18730)Sqm • Pile casting completed. (669/774)Nos.
Current Month Activity	<ul style="list-style-type: none"> • Basement non tower slab casted 607 Sqm (4194/18730)Sqm • Non tower column reinforcement is on progress.



**MONTHLY PROGRESS REPORT
CGEWHO – GREATER NOIDA PROJECT**

PHOTOGRAPHS OF PACKAGE-III on 30 SEP-2018

In Block C-11 basement slab shuttering is on progress.



MONTHLY PROGRESS REPORT CGEWHO – GREATER NOIDA PROJECT

Block C-02 Level-08 slab shuttering and reinforcement work is on progress.



Progress Report No. 29 (1st SEPT- 18 – 30th SEPT- 18)



MONTHLY PROGRESS REPORT CGEWHO – GREATER NOIDA PROJECT

Block C-09 & C-10 pile routine test loading is on progress.



MONTHLY PROGRESS REPORT CGEWHO – GREATER NOIDA PROJECT

Block C-08 Level -12 slab shuttering and reinforcement work is on progress.



MONTHLY PROGRESS REPORT

CGEWHO – GREATER NOIDA PROJECT

PACKAGE-IV	STATUS AS ON 30/09/2018
Block A01 UpTo Last Month	<ul style="list-style-type: none"> • 100% Terrace Floor slab casting work completed. • Twelfth floor brick work in progress. • Eleventh floor Door Frame fixing work completed. • Eleventh floor internal Electrical wall conduit work completed. • Tenth floor plaster work completed. • Eleventh floor internal water supply work completed. • Tenth floor SCI work completed. • Tenth floor toilet sunken water proofing work progress. • Third floor POP Cornices work completed. • Main GI Riser work in progress.
Current Month Activity	<ul style="list-style-type: none"> • 100% Terrace Floor slab casting work completed. • Twelfth & Thirteen floor brick work completed. • Twelfth floor Door Frame fixing work completed. • Twelfth floor internal Electrical wall conduit work completed. • Eleventh floor plaster work completed. • Twelfth floor internal water supply work completed. • Twelfth floor SCI work completed. • Tenth floor toilet sunken water proofing work completed. • Sixth floor POP Cornices work completed. • Tenth floor Main GI Riser work in progress. • External plaster work in progress. • Parasol brick work in progress. • Mumty slab shuttering work in progress.
Block B04 UpTo Last Month	<ul style="list-style-type: none"> • 100% Thirteen Floor slab casting work completed. • 100% thirteen to Terrace floor columns casting work completed. • Twelfth Floor brick work in progress. • Eleventh Floor Plaster work in progress. • Eleventh floor Door Frame fixing work completed. • Eleventh floor internal water supply work completed. • Eleventh floor SCI work in progress. • Eleventh floor internal Electrical wall conduit work completed. • Eighth floor POP Cornices work completed. • Eighth floor ceiling & walls putty one code work completed. • Tenth floor toilet sunken water proofing work completed.
Current Month Activity	<ul style="list-style-type: none"> • 100% Terrace Floor slab casting work completed. • Twelfth Floor brick work completed. • Thirteen Floor brick work in progress. • Twelfth Floor Plaster work in progress. • Twelfth floor Door Frame fixing work completed. • Twelfth floor internal water supply work completed. • Eleventh floor SCI work completed. • Twelfth floor internal Electrical wall conduit work completed. • Tenth floor POP Cornices work completed. • Tenth floor ceiling & walls putty one code work completed. • Eleventh floor toilet sunken water proofing work in progress.



MONTHLY PROGRESS REPORT

CGEWHO – GREATER NOIDA PROJECT

<p>Block B05 UpTo Last Month</p>	<ul style="list-style-type: none"> • 50% Terrace floor slab casting work completed & Remaining 50% Steel binding in progress. • Twelfth floor brick work in progress. • 100% Eleventh floor plastering work completed. • Eleventh floor door frame fixing work completed. • Twelfth floor internal water supply work in progress. • Eleventh floor SCI work completed. • Eleventh floor Electrical internal wall conducting work completed. • Eleventh floor toilet sunken water proofing work completed. • Fifth floor Cornice work in progress. • Main GI Riser work in progress.
<p>Current Month Activity</p>	<ul style="list-style-type: none"> • 100% Terrace floor slab casting work completed. • Thirteen floor brick work in progress. • 100% Twelfth floor plastering work completed. • Twelfth floor door frame fixing work completed. • Twelfth floor internal water supply work completed. • Twelfth floor SCI work completed. • Twelfth floor Electrical internal wall conducting work completed. • Eleventh floor toilet sunken water proofing work completed. • Eleventh floor Cornice work in progress. • Tenth floor ceiling & walls putty one code work completed. • Twelfth floor Main GI Riser work in progress. • Above terrace columns casting completed.
<p>Block C13 UpTo Last Month</p>	<ul style="list-style-type: none"> • 100% Parasol casting work completed. • 80% External plaster work completed. • Second to Eleventh Floor common area & Ceiling putty one code completed. • Second to Eleventh Floor POP Cornice work completed. • Eleventh toilet sunken water proofing work completed. • Eight floor kitchen counter tile fixing in progress. • Fire shaft Main riser work completed. • Balcony RCC work completed.
<p>Current Month Activity</p>	<ul style="list-style-type: none"> • 100% Parasol casting work completed. • 100% machine room columns casting work completed. • 90% External plaster work completed. • All Floor common area, Ceiling & Wall, putty one code completed. • Eleventh Floor POP Cornice work completed. • Twelfth toilet sunken water proofing work completed. • Eleventh floor kitchen counter tile fixing in progress. • Eleventh floor Indian toilet wall tile work completed. • Fire shaft Main riser work completed. • GI riser work completed. • Balcony RCC work completed.



MONTHLY PROGRESS REPORT

CGEWHO – GREATER NOIDA PROJECT

Block C14 UpTo Last Month	<ul style="list-style-type: none"> • Machine room columns casting work in progress. • Eight floor kitchen counter tile fixing in progress. • Fire shaft Main riser work completed. • Eleventh GI riser work completed. • POP Cornice & wall putty one code completed. • Balcony RCC work completed.
Current Month Activity	<ul style="list-style-type: none"> • Machine room & Water tank slab shuttering & steel binding work in progress. • Twelfth floor kitchen counter tile fixing in progress. • Seventh floor Indian toilet wall tile work completed. • Fire shaft Main riser work completed. • GI riser work completed. • POP Cornice & wall putty one code completed. • Balcony RCC work completed.
Block C03 UpTo Last Month	<ul style="list-style-type: none"> • 100% Columns casting Tenth to Eleventh floor completed. • 100% Eleventh floor slab casting work completed. • 100% Columns casting Eleventh to Twelfth floor completed. • 100% Twelfth floor slab casting work completed. • 100% Columns casting Twelfth to Thirteen floor completed. • Thirteen floor slab shuttering and steel binding in progress. • Seventh floor brick work in progress. • Fifth floor internal wall electrical conduiting work completed. • Fourth floor door frame fixing work completed. • Sixth floor internal water supply work completed. • Fifth floor SCI work in progress. • Second floor plaster work in progress.
Current Month Activity	<ul style="list-style-type: none"> • 100% thirteen floor slab casting work completed. • 100% Columns casting Thirteen to Fourteen floor completed. • 100% Fourteen floor slab casting work completed. • 80% Seventh floor brick work completed. & Eighth floor brick work started. • Sixth floor internal wall electrical conduiting work completed. • Fifth & Sixth floor door frame fixing work completed. • Seventh floor internal water supply work in progress. • Sixth floor SCI work in progress. • Fifth floor plaster work in progress.
Block C04 UpTo Last Month	<ul style="list-style-type: none"> • 100% Columns casting Seventh to Eighth Floor completed. • 100% Eight floor slab casting work completed. • 100% Columns casting Eighth to Ninth Floor completed. • 100% Ninth floor slab casting work completed. • 100% Columns casting Ninth to Tenth floor in progress. • Fifth floor brick work in progress. • Fourth floor internal water supply work in progress. • Fourth floor SCI work in progress. • First floor plaster work completed.



MONTHLY PROGRESS REPORT

CGEWHO – GREATER NOIDA PROJECT

Current Month Activity	<ul style="list-style-type: none"> • 100% Columns casting Ninth to Tenth floor work completed. • 100% Tenth floor slab casting work completed. • 100% Columns casting Tenth to Eleventh floor work completed. • 100% Eleventh floor slab casting work completed. • 100% Columns casting Eleventh to Twelfth floor work completed. • 100% Twelfth floor slab casting work completed. • Sixth floor brick work in progress. • Fifth floor internal wall electrical conduiting work completed. • Fifth floor door frame fixing work completed. • Fifth floor internal water supply work in progress. • Fifth floor SCI work in progress. • Second, Third & Fourth floor plaster work completed. & Fifth floor plaster work in progress.
Block C05 UpTo Last Month	<ul style="list-style-type: none"> • 100% Seventh floor slab casting work completed. • 100% columns casting Seventh to Eighth floor completed. • 100% Eighth floor slab casting work completed. • Fourth floor brick work in progress.
Current Month Activity	<ul style="list-style-type: none"> • 100% Columns casting Eighth to Ninth floor completed. • 100% Ninth floor slab casting work completed. • 100% Columns casting Ninth to Tenth floor completed. • 100% Tenth floor slab casting work completed. • 100% Columns casting Tenth to Eleventh floor completed. • Eleventh floor slab shuttering and steel binding work in progress. • Fifth floor brick work completed & sixth floor brick work in progress. • Fifth floor internal wall electrical conduiting work completed. • Second floor door frame fixing work in progress. • First floor plaster work completed.
Non Tower UpTo Last Month	<ul style="list-style-type: none"> • 850 sqm NTA slab casting work completed. (9100sqm/15900sqm) • 290 mtrs out of 314 mtr Kota stone water proofing work completed. • Basement round columns casting work in progress. • 100% STP Foundation casting work completed. • 30% STP RCC wall casting work completed. • RCC Drain work in progress.



MONTHLY PROGRESS REPORT

CGEWHO – GREATER NOIDA PROJECT

Current Month Activity	<ul style="list-style-type: none">• 1100 sqm NTA slab casting work completed. (10200sqm/15900sqm)• 2864 sqm Basement ceiling plaster work completed.• 290 mtrs out of 314 mtr Kota stone water proofing work completed.• Basement round columns casting work in progress.• 100% STP Foundation casting work completed.• 30% STP RCC wall casting work completed.• RCC Drain work in progress.
Sample Flat Type A,B & C Status	<ul style="list-style-type: none">• Painting work of walls & Ceiling completed.• Tile fixing work completed.• Internal Electrical work completed.• Water supply & Drainage work completed.



**MONTHLY PROGRESS REPORT
CGEWHO – GREATER NOIDA PROJECT**

PHOTOGRAPHS OF PACKAGE-IV on 30th SEPT -2018
IN BLOCK C03-FOURTEEN FLOOR SLAB CASTING WORK COMPLETED.
IN BLOCK C04- TWELFTH FLOOR SLAB CASTING WORK COMPLETED.
IN BLOCK C05- ELEVENTH FLOOR SLAB CASTING WORK COMPLETED.



MONTHLY PROGRESS REPORT CGEWHO – GREATER NOIDA PROJECT

**IN BLOCK C14 - OHT RCC SLAB SHUTTERING WORK IN PROGRESS.
IN BLOCK C13- OHT WALL SHUTTERING WORK IN PROGRESS.**



MONTHLY PROGRESS REPORT CGEWHO – GREATER NOIDA PROJECT

**IN BLOCK A01- OHT & MACHINE ROOM BASE SLAB SHUTTERING
WORK IN PROGRESS.**

IN BLOCK B05- PARAPET WALL BRICK WORK IN PROGRESS.

IN BLOCK C13- OHT RCC WALL SHUTTERING IN PROGRESS.



MONTHLY PROGRESS REPORT CGEWHO – GREATER NOIDA PROJECT

**IN BLOCK B04 – STUB COLUMNS CASTING WORK IN PROGRESS.
IN BLOCK B05 – PARAPET WALL BRICK WORK IN PROGRESS.**



MONTHLY PROGRESS REPORT

CGEWHO – GREATER NOIDA PROJECT

PACKAGE-V	STATUS AS ON 30/09/2018
Up to Last Month Block B01	<ul style="list-style-type: none"> • Water tank base slab casted. • Water proofing in balcony completed in wing 2 from 1st to 11th floor. • External plaster 10% completed. (Total 75%). • Kitchen wall tiling fixing work completed from 2nd to 12th floor. • Toilet wall tiles done on wing 2nd in 2nd & 3rd floor. • 90% Kitchen counter stone fixing work completed up to 12th floor lvl.
Current Month Activity	<ul style="list-style-type: none"> • Water tank wall reinforcement work is in progress. • External plaster 10% completed. (Total 85%). • External wall putty done on one face. • Waterproofing in balcony completed in wing 1st from 1st to 11th floor. • Kitchen wall tiling fixing work completed at 1st floor. • 80% Toilet wall tiles work completed in wing -1 & in wing 3rd & 4th completed from 1st to 7th floor. • Kitchen counter facia fixing work completed from 1st to 4th floor.
Up to Last Month Block B02	<ul style="list-style-type: none"> • Terrace parapet slab 10% casted. (Total 100%). • Terrace projection slab 25 meters casted. (Total 38%). • External plaster behind flat no 3 is in progress (Total 20%). • Kitchen wall tiling fixing work done from 3rd to 9th floor lvl. • 90% Kitchen counter stone fixing work completed up to 8th floor lvl.
Current Month Activity	<ul style="list-style-type: none"> • Terrace projection slab 50 meters casted. (Total 60%). • External plaster behind flat no 6 is in progress (Total 65%). • Kitchen wall tile fixing work done from 10th to 13th floor lvl. • Toilet wall tiles fixing work done in wing 2nd from 1st to 9th floor. • Wall putty 1st layer completed on 1st floor & in 2nd floor is in progress. • External wall putty done on two faces.
Up to Last Month Block B03	<ul style="list-style-type: none"> • 100% columns casted at Stilt flr lvl.
Current Month Activity	<ul style="list-style-type: none"> • 100% Stilt Roof slab casted. • 80% columns casted at 1st floor lvl. • 1st floor roof slab wing 1 shuttering work in progress.



MONTHLY PROGRESS REPORT

CGEWHO – GREATER NOIDA PROJECT

<p>Up to Last Month Block C15</p>	<ul style="list-style-type: none"> • Terrace to Mumnty staircase casted. • Terrace projection slab 30 meters casted. (Total 60%) • Plaster work done 10th at floor lvl and at 11th floor lvl in progress. • Water proofing of Toilets sunken area done at 9th floor lvl. • Kitchen wall tiling fixing work completed from 2nd to 10th floor. • 90% Kitchen counter stone fixing work completed up to 10th floor lvl.
<p>Current Month Activity</p>	<ul style="list-style-type: none"> • Terrace projection slab 20 meters casted. • Overhead water tank wall casted. • 90% internal Plastering work completed at 11th floor lvl. • One Staircase plaster work completed and 2nd staircase plastering work in progress at 5th floor lvl. • External plaster work in wing-3 completed up to 5th floor lvl. • Water proofing of Toilets sunken area done at 10th floor lvl. • CI & GI work done on 9th to 11th floor. • POP cornice work done up to 10th floor. • Ceiling putty work done up to 6th floor.
<p>Up to Last Month Block C16</p>	<ul style="list-style-type: none"> • Water tank wall casted. • Machine room base slab shuttering work is in progress. • Waterproofing in balcony & kitchen sunken done up to 9th floor in wing 2nd. • POP cornice work is done on 7th, 8th floor while 9th floor is in progress. • External plaster 20% completed. (Total 50%). • Kitchen wall tiling fixing completed 4th floor to 9th floor lvl. • Toilet wall tiles fixing done in wing 2nd from 1st to 9th floor, while 2nd floor is in progress. • Kitchen counter stone work is progress from 9th to 6th floor lvl.
<p>Current Month Activity</p>	<ul style="list-style-type: none"> • Machine room& water tank roof slab casted. • POP cornice work is done on 9th floor. • Wall putty completed on wing 2nd and in other wings work in progress. • External plaster 25% done. (Total 75%). • Toilet wall tiles fixing completed from 1st to 9th floor. • One Staircase plaster work completed and 2nd staircase plastering work in progress at 5th floor lvl. • Vitrified flooring done in wing 2nd from 1st to 3rd floor. • External putty done on 2 faces.
<p>Up to Last Month Non Tower</p>	<ul style="list-style-type: none"> • 1001 Sqm Basement Roof slab casted. (Total 9618 Sqm casted).



MONTHLY PROGRESS REPORT CGEWHO – GREATER NOIDA PROJECT

Current Activity	Month	<ul style="list-style-type: none">150 Sqm Basement Roof slab casted. (Total 9768 Sqm casted).
------------------	-------	---

PHOTOGRAPHS OF PACKAGE-V on 30th September-2018

In Blocks B-01, B-02 & C-16 outer Putty work in progress.



MONTHLY PROGRESS REPORT CGEWHO – GREATER NOIDA PROJECT

**In Block C-16 Machine Room Roof slab casted.
In Block C-15 Terrace projection slab 70% casted.**



MONTHLY PROGRESS REPORT CGEWHO – GREATER NOIDA PROJECT

In Block B-02 External plastering work in progress.



MONTHLY PROGRESS REPORT CGEWHO – GREATER NOIDA PROJECT

In Block B-03 columns casting at 1st floor lvl & 1st floor Roof slab shuttering work in progress



**MONTHLY PROGRESS REPORT
CGEWHO – GREATER NOIDA PROJECT**

QUALITY CONTROL

**DURING CONSTRUCTION FOLLOWING QUALITY CONTROL TESTS
CONDUCTED AT SITE:**

S. No.	Materials	Source From	Test Date	Tests done	Result
1	Coarse Sand	Bajpur		Each truck	Sieve Analysis & Silt content
2	Coarse Aggregate	Nangal		Each truck	Sieve Analysis & Impact Value
3	Fine Sand	Yamuna Nagar		Each truck	Sieve Analysis & Silt content
4	Bricks	Greater Noida		Each truck	Dimension, Water Absorption & Compressive strength
5	Cement	Third party testing is being done			
6	Steel	Third party testing is being done			
7	Piles Integrity	Third party testing is being done			
8	Soil Compaction	Third party testing is being done			
9	STP water	Third party testing is being done			
10	RCC Cubes are being tested and Register is being maintained.				
11	Slump test conducted at site to insure workability if concrete.				



PHOTOGRAPH OF QUALITY CONTROL AT SITE

Fine Aggregate Sieve Analysis Testing



MONTHLY PROGRESS REPORT CGEWHO – GREATER NOIDA PROJECT

Brick Compressive Strength Testing.



MONTHLY PROGRESS REPORT CGEWHO – GREATER NOIDA PROJECT

Cube Testing Of Concrete



MONTHLY PROGRESS REPORT CGEWHO – GREATER NOIDA PROJECT

20 & 10mm Aggregate Sieve Analysis Testing.

