

# MONTHLY PROGRESS REPORT CGEWHO – GREATER NOIDA PROJECT

31<sup>st</sup> AUG-2017

PACKAGE-II	STATUS AS ON 31/08/2017
Up to Last Month  Block D03	<ul style="list-style-type: none"> <li>• 100% 3<sup>rd</sup> floor Roof slab casting completed.</li> <li>• 26 columns casted at 4<sup>th</sup> floor level.</li> </ul>
Current Month Activity	<ul style="list-style-type: none"> <li>• <b>Balance 44 columns casted up to soffit of 4<sup>TH</sup> floor Roof beams.(100% columns casted)</b></li> <li>• <b>100% 4<sup>th</sup> &amp; 5<sup>th</sup> floor Roof slab casting done.</b></li> <li>• <b>100% columns casted at 6<sup>th</sup> floor level.</b></li> <li>• <b>Two flats Shuttering and Reinforcement binding of 6th floor Roof in progress.</b></li> <li>• <b>80% Brick work in Stilt floor completed.</b></li> <li>• <b>100% Brick work in 1<sup>st</sup> floor completed.</b></li> <li>• <b>90% Brick work in 2<sup>nd</sup> floor level completed.</b></li> <li>• <b>75% Brick work in 3<sup>rd</sup> floor level completed.</b></li> <li>• <b>10% Brick work in 4<sup>th</sup> floor level completed.</b></li> </ul>
Up to Last Month  Block D04	<ul style="list-style-type: none"> <li>• 50% Stilt Roof slab casting completed.</li> <li>• Shuttering and Reinforcement binding for two flats is in progress.</li> <li>• Total 22 Columns casted at 1<sup>st</sup> floor level.</li> </ul>
Current Month Activity	<ul style="list-style-type: none"> <li>• <b>Balance 50 % Stilt Roof Slab casted.(100% stilt roof casted)</b></li> <li>• <b>Balance 48 columns casted up to soffit of 1<sup>st</sup> floor Roof beams.(100% columns casted)</b></li> <li>• <b>100% 1<sup>st</sup> floor Roof slab casted.</b></li> <li>• <b>100% 2<sup>nd</sup> floor columns casted</b></li> <li>• <b>75% 2<sup>nd</sup> floor Roof slab casted.</b></li> </ul>
Up to Last Month  Block D05	<ul style="list-style-type: none"> <li>• 25% basement Roof slab casted</li> <li>• Both the staircases casted up to Basement Roof slab.</li> </ul>
Current Month Activity	<ul style="list-style-type: none"> <li>• <b>Balance 75% basement Roof slab casted. (100% basement casted).</b></li> <li>• <b>100% columns casted up to Soffit of Stilt Roof beam bottom.</b></li> <li>• <b>50% Stilt Roof slab casted.</b></li> <li>• <b>Shuttering and Reinforcement binding for two flats is in progress.</b></li> </ul>
Up to Last Month Block D06	<ul style="list-style-type: none"> <li>• Total 70 columns casted up to soffit of basement roof beam bottom.</li> <li>• Single flight of both the staircases shuttering &amp; Reinforcement work completed.</li> </ul>
Current Month Activity	<ul style="list-style-type: none"> <li>• <b>25% Basement Roof slab casted.</b></li> </ul>



# MONTHLY PROGRESS REPORT

## CGEWHO – GREATER NOIDA PROJECT

<b>Up to Last Month</b>	<ul style="list-style-type: none"> <li>Total 49 Columns 2nd lift casted and 21 columns casted up to soffit of Basement Roof beams.</li> </ul>
<b>Block D07</b>	
<b>Current Month Activity</b>	<ul style="list-style-type: none"> <li><b>Balance 21 Columns casted in 2nd lift. (100% columns casted upto basement roof soffit)</b></li> </ul>
<b>Up to Last Month</b>	<ul style="list-style-type: none"> <li>Total 51 columns casted in 1<sup>st</sup> lift and 40 columns casted in 2<sup>nd</sup> lift in Basement floor.</li> </ul>
<b>Block D08</b>	
<b>Current Month Activity</b>	<ul style="list-style-type: none"> <li>Balance 19 columns casted in 1<sup>st</sup> lift and 30 columns casted in 2<sup>nd</sup> lift in Basement floor. <b>(100% columns casted upto basement roof soffit)</b></li> </ul>
<b>Up to Last Month Non Tower</b>	<ul style="list-style-type: none"> <li>Total 593 nos. of piles casted out of 593 nos.</li> <li>25.57% P.C.C. for foundation work completed.</li> <li>14% of Stitch slab casted.</li> <li>18 Pile caps casted.</li> <li>Total 20 Columns casted up to soffit of Basement Roof beam bottom.</li> <li>Total 270 Sqm Basement Roof slab casting done.</li> </ul>
<b>Current Month Activity</b>	<ul style="list-style-type: none"> <li><b>P. C. C. 5% laid( 30.00% completed)</b></li> <li><b>Total 21 Pile caps casted.</b></li> <li><b>Basement Roof slab shuttering work in progress.</b></li> </ul>
<b>Up to Last Month Retaining Wall</b>	<ul style="list-style-type: none"> <li>Total 72 nos. of piles casted out of 72 nos.</li> <li>Retaining wall footing of length 40 mtrs.</li> <li>Retaining wall of length 40 mtrs casted.</li> </ul>
<b>Current Month Activity</b>	<ul style="list-style-type: none"> <li><b>Retaining wall of length 16mtrs casted (1st lift).</b></li> <li><b>Kota stone cladding (water proofing) on outer side wall is in Progress.</b></li> </ul>
<b>Sample Flat</b>	<ul style="list-style-type: none"> <li><b>Internal Electrical conduiting &amp; G.I. boxes completed</b></li> <li><b>Internal water supply piping work completed</b></li> <li><b>Internal soil &amp; waste piping work Completed</b></li> <li><b>Internal Wooden door frames fixed</b></li> <li><b>R.C.C. for balcony walls casted.</b></li> <li><b>70% Plaster work completed.</b></li> </ul>



**MONTHLY PROGRESS REPORT  
CGEWHO – GREATER NOIDA PROJECT**

---

**PHOTOGRAPHS OF PACKAGE-II on 31<sup>st</sup> AUGUST-2017**

**IN BLOCK D-04 COLUMNS CASTING AT 3<sup>RD</sup> FLR LVL IN PROGRESS.**



# MONTHLY PROGRESS REPORT CGEWHO – GREATER NOIDA PROJECT

**IN BLOCK D03 6<sup>TH</sup> FLR ROOF SLAB SHUTTERING WORK OF  
BALANCE TWO FLATS IN PROGRESS.**



**Progress Report No. 16 (1<sup>st</sup> Aug- 17 – 31<sup>st</sup> Aug- 17)**



# MONTHLY PROGRESS REPORT CGEWHO – GREATER NOIDA PROJECT

**IN BLOCK D-05 STILT ROOF SLAB BALANCE TWO FLATS  
REINFORCEMENT BINDING WORK IN PROGRESS.**



**Progress Report No. 16 (1<sup>st</sup> Aug- 17 – 31<sup>st</sup> Aug- 17)**



**MONTHLY PROGRESS REPORT  
CGEWHO – GREATER NOIDA PROJECT**

---

**IN BLOCK D-06 BASEMENT ROOF SLAB 2<sup>ND</sup> FLAT SHUTTERING  
WORK IN PROGRESS. IN BLOCKS D-07 & D08 BASEMENT COLUMNS  
100% COMPLETED.**



**MONTHLY PROGRESS REPORT  
CGEWHO – GREATER NOIDA PROJECT**

---

**IN D-TYPE SAMPLE FLAT PLASTER EXCEPT TOILET AND BALCONY  
COMPLETED.**



**MONTHLY PROGRESS REPORT  
CGEWHO – GREATER NOIDA PROJECT**

---

**IN D-TYPE SAMPLE FLAT CPVC INTERNAL WATER SUPPLY  
PRESSURE TESTING IN PROGRESS.**





# MONTHLY PROGRESS REPORT CGEWHO – GREATER NOIDA PROJECT

<b>PACKAGE-III</b>	<b>STATUS AS ON 31/08/2017</b>
Up to Last Month <b>Block C06</b>	<ul style="list-style-type: none"> <li>• Layout work completed.</li> </ul>
Current Month Activity	<ul style="list-style-type: none"> <li>• 53 nos. of piles completed out of 195 no's.</li> </ul>
Up to Last Month <b>Block C07</b>	<ul style="list-style-type: none"> <li>• Initial testing of pile completed successfully.</li> </ul>
Current Month Activity	<ul style="list-style-type: none"> <li>• 72 nos. of piles completed out of 195 no's.</li> </ul>
Up to Last Month <b>Block C08</b>	<ul style="list-style-type: none"> <li>• Excavation work 100% done.</li> </ul>
Current Month Activity	<ul style="list-style-type: none"> <li>• Layout of piles completed.</li> <li>• 115 nos. of piles completed out of 195 no's.</li> </ul>
Up to Last Month <b>Block C01</b>	<ul style="list-style-type: none"> <li>• Excavation work 100% done.</li> </ul>
Current Month Activity	<ul style="list-style-type: none"> <li>• Initial testing of pile completed successfully.</li> </ul>
Up to Last Month <b>Block C02</b>	<ul style="list-style-type: none"> <li>• Excavation work 100% done.</li> </ul>
Current Month Activity	<ul style="list-style-type: none"> <li>• No work.</li> </ul>



**MONTHLY PROGRESS REPORT  
CGEWHO – GREATER NOIDA PROJECT**

**PHOTOGRAPHS OF PACKAGE-III on 31<sup>ST</sup> AUGUST-2017**

**PILING WORK IN PROGRESS BLOCK C06, C07, C08**



# MONTHLY PROGRESS REPORT CGEWHO – GREATER NOIDA PROJECT

## PILING WORK IN PROGRESS BLOCK C06, C07, C08



# MONTHLY PROGRESS REPORT

## CGEWHO – GREATER NOIDA PROJECT

PACKAGE-IV	STATUS AS ON 31/08/2017
Block A01 UpTo Last Month	<ul style="list-style-type: none"> <li>• 100% Basement slab casting completed.</li> </ul>
Current Month Activity	<ul style="list-style-type: none"> <li>• Stilt floor columns casting work completed.</li> <li>• First floor slab 50% shuttering and steel binding work in progress.</li> </ul>
Block B04 UpTo Last Month	<ul style="list-style-type: none"> <li>• Second floor slab casting 100% (8 flats) completed.</li> <li>• First floor brick work 100% (8 flats) completed.</li> </ul>
Current Month Activity	<ul style="list-style-type: none"> <li>• Third floor slab casting 100% (8 flats) completed.</li> <li>• Fourth floor slab casting 50% (4 flats) completed.</li> <li>• Second floor brick work 50% (4 flats) completed.</li> </ul>
Block B05 UpTo Last Month	<ul style="list-style-type: none"> <li>• Fourth floor slab casting 100% (8 flats) completed.</li> </ul>
Current Month Activity	<ul style="list-style-type: none"> <li>• Fifth floor slab casting 50% (4 flats) completed.</li> <li>• Remaining Fifth floor slab shuttering and steel binding 50% (4 flats) in progress.</li> <li>• Third floor brick work 50% (4 flats) completed.</li> </ul>
Block C13 UpTo Last Month	<ul style="list-style-type: none"> <li>• Third floor slab casting 100% (4 flats) completed.</li> <li>• First floor brick work 100% (4 flats) completed.</li> </ul>
Current Month Activity	<ul style="list-style-type: none"> <li>• Fourth floor slab casting 100% (4 flats) completed.</li> <li>• Fifth floor slab casting 100% (4 flats) completed.</li> <li>• Second floor brick work 100% (8 flats) completed.</li> <li>• Third floor brick work in progress.</li> </ul>
Block C14 UpTo Last Month	<ul style="list-style-type: none"> <li>• Fourth floor slab casting 100% (4 flats) completed.</li> <li>• Second floor brick work 100% (4 flats) completed.</li> </ul>
Current Month Activity	<ul style="list-style-type: none"> <li>• Fifth floor slab casting 100% (4 flats) completed.</li> <li>• Sixth floor slab casting 100% (4 flats) completed.</li> <li>• Third floor brick work 100% (4 flats) completed.</li> <li>• Fourth floor brick work in progress.</li> </ul>
Block C03 UpTo Last Month	<ul style="list-style-type: none"> <li>• P.C.C work completed.</li> </ul>
Current Month Activity	<ul style="list-style-type: none"> <li>• Pile caps casted 22 no's out of 44 no's.</li> <li>• Stitch slab casting work in progress.</li> </ul>
Block C04 UpTo Last Month	<ul style="list-style-type: none"> <li>• Total 60 nos. of piles casted out of 194.</li> </ul>
Current Month Activity	<ul style="list-style-type: none"> <li>• Piling work in progress.</li> <li>• 140 piles casted out of 194.</li> </ul>
Block C05 UpTo Last Month	<ul style="list-style-type: none"> <li>• Total 120 nos. of piles casted out of 195.</li> </ul>
Current Month Activity	<ul style="list-style-type: none"> <li>• 195 piles casted out of 195 completed.</li> <li>• P.C.C work in progress.</li> </ul>
Non Tower UpTo Last Month	<ul style="list-style-type: none"> <li>• Total 630 nos. of piles casted out of 825.</li> <li>• 106 nos. Pile casting for STP completed.</li> <li>• 900 Sqm slab casting of extended basement completed.</li> </ul>



# MONTHLY PROGRESS REPORT

## CGEWHO – GREATER NOIDA PROJECT

<b>Current Month Activity</b>	<ul style="list-style-type: none"> <li>• 490 piles casting completed.</li> <li>• 20 no's Pile caps casting completed.</li> <li>• 300 Sqm stitch slab casting completed.</li> <li>• 500 Sqm slab casting completed.</li> </ul>
<b>Permission For Excavation</b>	<ul style="list-style-type: none"> <li>• Required permission obtained from the Mining Authority Greater Noida on 12th April 2017.</li> </ul>
<b>Sample Flat Type B Status</b>	<ul style="list-style-type: none"> <li>• Paint work of walls &amp; Ceiling completed.</li> <li>• Tile fixing work completed.</li> <li>• Electrical work completed.</li> <li>• Water supply work completed.</li> <li>• Drainage and Sewage work completed.</li> </ul>
<b>Sample flat Type C Status</b>	<ul style="list-style-type: none"> <li>• Paint work of walls &amp; Ceiling completed.</li> <li>• Tile fixing work completed.</li> <li>• Electrical work completed.</li> <li>• Water supply work completed.</li> <li>• Drainage and Sewage work completed.</li> </ul>



**MONTHLY PROGRESS REPORT  
CGEWHO – GREATER NOIDA PROJECT**

---

**PHOTOGRAPHS OF PACKAGE-IV on 31<sup>st</sup> August-2017**

**BLOCK A01: 50% SLAB STEEL & SHUTTERING WORK COMPLETED, READY TO CAST.**



# MONTHLY PROGRESS REPORT CGEWHO – GREATER NOIDA PROJECT

## **BLOCK B04: FOURTH FLOOR 50% SLAB CASTING COMPLETED.**



# MONTHLY PROGRESS REPORT CGEWHO – GREATER NOIDA PROJECT

---

## **BLOCK B05 : FIFTH FLOOR SLAB CASTING COMPLETED.**





# MONTHLY PROGRESS REPORT CGEWHO – GREATER NOIDA PROJECT

## BLOCK: B04, B05, A01, C13, C14 TOP VIEW



# MONTHLY PROGRESS REPORT

## CGEWHO – GREATER NOIDA PROJECT

PACKAGE-V	STATUS AS ON 31/08/2017
Up to Last Month <b>Block B01</b>	<ul style="list-style-type: none"> <li>• 50% 5<sup>th</sup> Floor Roof slab casting done.</li> <li>• 90% Brickwork done in Stilt Floor.</li> <li>• 80% Brickwork done in 1<sup>st</sup> floor.</li> <li>• 60% ceiling plaster done in Stilt floor.</li> <li>• 60% wall plaster done in 1<sup>st</sup> floor.</li> <li>• 100 % Sample flat plastering completed.</li> <li>• POP cornice work is completed.</li> <li>• One coat of Birla putty work completed.</li> <li>• Water proofing work in Toilets is completed.</li> </ul>
Current Month Activity	<ul style="list-style-type: none"> <li>• <b>75% columns casted at 7<sup>th</sup> floor lvl.</b></li> <li>• <b>25% casting of 7<sup>th</sup> Floor Roof slab done.</b></li> <li>• <b>5% Brickwork done in Stilt Floor.</b></li> <li>• <b>15% Brickwork done in 1<sup>st</sup> floor.</b></li> <li>• <b>95% Brick work done in 2<sup>nd</sup> floor lvl.</b></li> <li>• <b>25% Brickwork done in 3<sup>rd</sup> floor lvl.</b></li> <li>• <b>30% ceiling plaster done in Stilt floor.</b></li> <li>• <b>50% Ceiling plaster done in 1<sup>st</sup> floor.</b></li> <li>• <b>Except Aluminum doors &amp; windows sample flat work completed.</b></li> </ul>
Up to Last Month <b>Block B02</b>	<ul style="list-style-type: none"> <li>• 25% casting of 3<sup>rd</sup> floor Roof slab completed.</li> <li>• 90 % Brickwork completed in Stilt floor.</li> <li>• 25% ceiling plastering completed.</li> <li>• 25% Brickwork completed in 1<sup>st</sup> floor.</li> </ul>
Current Month Activity	<ul style="list-style-type: none"> <li>• <b>Balance 75% casting of 3<sup>rd</sup> floor Roof slab completed.</b></li> <li>• <b>100% casting of 4<sup>th</sup> floor Roof slab done.</b></li> <li>• <b>100% casting of columns done at 5<sup>th</sup> floor lvl.</b></li> <li>• <b>75% casting of 5<sup>th</sup> floor Roof slab completed.</b></li> <li>• <b>70% Brick work completed in 1<sup>st</sup> floor lvl.</b></li> <li>• <b>25% Brickwork done in 2<sup>nd</sup> floor lvl.</b></li> <li>• <b>90% ceiling plaster done in stilt floor lvl.</b></li> </ul>
Up to Last Month <b>Block B03</b>	<ul style="list-style-type: none"> <li>• 100% casting of Basement Roof slab done.</li> <li>• 60% columns casted at Stilt floor lvl.</li> </ul>
Current Month Activity	<ul style="list-style-type: none"> <li>• <b>40% Columns casted at Stilt floor level.</b></li> </ul>
Up to Last Month <b>Block C15</b>	<ul style="list-style-type: none"> <li>• Balance 25% casting of Stilt floor done.</li> <li>• 100% casting of First floor done.</li> <li>• 25 % casting of 2<sup>nd</sup> floor Roof slab casting completed.</li> <li>• 25% Brickwork completed in stilt floor.</li> <li>• 40% Brickwork completed in 1<sup>st</sup> floor.</li> <li>• 100% Brickwork of Sample flat completed.</li> <li>• Wall conduiting work is in progress.</li> </ul>



# MONTHLY PROGRESS REPORT

## CGEWHO – GREATER NOIDA PROJECT

<b>Current Month Activity</b>	<ul style="list-style-type: none"> <li>• <b>Balance 75% casting of 2<sup>nd</sup> floor Roof completed.</b></li> <li>• <b>100% casting of 3<sup>rd</sup> floor columns completed.</b></li> <li>• <b>25 % casting of 3<sup>rd</sup> floor Roof slab casting completed.</b></li> <li>• <b>15% Brickwork completed in stilt floor.</b></li> <li>• <b>50% Brickwork completed in 1<sup>st</sup> floor.</b></li> <li>• <b>70% Brick work completed in 2<sup>nd</sup> floor level.</b></li> </ul>
<b>Up to Last Month Block C16</b>	<ul style="list-style-type: none"> <li>• 100% casting of Stilt floor Roof slab completed.</li> <li>• 25% Columns casted at 1st floor level.</li> </ul>
<b>Current Month Activity</b>	<ul style="list-style-type: none"> <li>• <b>Balance 75% casting of columns at 1<sup>st</sup> floor lvl completed.</b></li> <li>• <b>100% casting of 1<sup>st</sup> floor Roof slab completed.</b></li> <li>• <b>80% Columns casted at 2<sup>nd</sup> floor level.</b></li> </ul>
<b>Up to Last Month Non Tower</b>	<ul style="list-style-type: none"> <li>• Piling work is completed.</li> <li>• 98% stitch slab casting completed.</li> <li>• 75 % columns casting completed.</li> </ul>
<b>Current Month Activity</b>	<ul style="list-style-type: none"> <li>• <b>Basement Roof slab shuttering and Reinforcement binding work is in progress.</b></li> </ul>
<b>Up to Last Month Retaining Wall</b>	<ul style="list-style-type: none"> <li>• Piling work is completed.</li> <li>• Casting of retaining wall upto a length of 155 mtr completed.</li> </ul>
<b>Current Month Activity</b>	<ul style="list-style-type: none"> <li>• <b>35 mtrs length of Retaining wall casting done.</b></li> </ul>
<b>Sample Flat</b>	<ul style="list-style-type: none"> <li>• <b>Internal water supply and drainage work completed.</b></li> <li>• <b>Water proofing work completed.</b></li> <li>• <b>100% Plaster work completed.</b></li> <li>• <b>Except Toilets Floor Tiling work completed.</b></li> <li>• <b>Wall putty work in progress.</b></li> </ul>



**MONTHLY PROGRESS REPORT  
CGEWHO – GREATER NOIDA PROJECT**

---

**PHOTOGRAPHS OF PACKAGE-V on 31<sup>st</sup> August-2017**

**IN BLOCK C-15 3RD FLR ROOF SLAB 4<sup>TH</sup> FLAT REINFORCEMENT  
BINDING WORK IN PROGRESS.  
IN BLOCK C-16 2<sup>ND</sup> FLR ROOF SLAB TWO FLATS REINFORCEMENT  
BINDING WORK IN PROGRESS.**



**MONTHLY PROGRESS REPORT  
CGEWHO – GREATER NOIDA PROJECT**

---

**IN BLOCK B-01 7<sup>TH</sup> FLR ROOF SLAB TWO FLATS REINFORCEMENT  
BINDING IN PROGRESS.**

**IN BLOCK B-02 5<sup>TH</sup> FLR ROOF SLAB 3<sup>RD</sup> WING SHUTTERING WORK  
IN PROGRESS.**



**MONTHLY PROGRESS REPORT  
CGEWHO – GREATER NOIDA PROJECT**

---

**IN BLOCK B-03 STILT FLOOR COLUMNS 100% COMPLETED.**



# MONTHLY PROGRESS REPORT CGEWHO – GREATER NOIDA PROJECT

## OVERALL VIEW BLOCKS C15, 16, B-01, 2 & B-03



**MONTHLY PROGRESS REPORT  
CGEWHO – GREATER NOIDA PROJECT**

---

**IN TYPE-C SAMPLE FLAT TILES FLOORING EXCEPT TOILETS  
COMPLETED.**





**MONTHLY PROGRESS REPORT  
CGEWHO – GREATER NOIDA PROJECT**

**QUALITY CONTROL**

**DURING CONSTRUCTION FOLLOWING QUALITY CONTROL TESTS  
CONDUCTED AT SITE:**

S. No	Materials	Source From	Test Date	Tests done	Result
1	Coarse Sand	Bajpur		Each truck	Sieve/ Silt
2	Coarse Aggregate	Nagal		Each truck	Sieve Analysis
3	Fine Sand				
4	Cement	Third party testing is being done			
5	Steel	Third party testing is being done			
6	RCC Cubes are being tested and Register is being maintained.				
7	Slump test conducted at site to insure workability if concrete.				

**PHOTOGRAPH OF QUALITY CONTROL AT SITE**

**Slump Testing**



# MONTHLY PROGRESS REPORT CGEWHO – GREATER NOIDA PROJECT

---



# MONTHLY PROGRESS REPORT CGEWHO – GREATER NOIDA PROJECT

## Brick Compressive Strength Testing



# MONTHLY PROGRESS REPORT CGEWHO – GREATER NOIDA PROJECT

## 20mm & 10mm Aggregate Testing



# MONTHLY PROGRESS REPORT CGEWHO – GREATER NOIDA PROJECT

## Cube Testing Of Concrete



# MONTHLY PROGRESS REPORT CGEWHO – GREATER NOIDA PROJECT

## Fine Aggregate Testing

