

MONTHLY PROGRESS REPORT

CGEWHO – GREATER NOIDA PROJECT

31st -JAN-2017

PACKAGE-II	STATUS AS ON 31/01/2018
Up to Last Month Block D03	<ul style="list-style-type: none"> • Balance 50% 12th floor Roof slab & 100% 13th floor Roof slab casted. • 100% columns casted at 13th & 14th floor level. • Balance 70% Brick work done at 9th floor lvl & 100% Brick work in 10th floor lvl completed. • Balance 30% Plaster work at 3rd floor lvl completed. • 100% Plaster work at 4th & 5th floor lvl completed. • 75% of Plaster done at 6th floor lvl. • Door frames 100% fixed in 6th & 7th flr lvl. • 100% cpvc piping work in 7th floor lvl completed. • CI piping work in 8th floor lvl completed.
Current Month Activity	<ul style="list-style-type: none"> • Terrace slab shuttering of two flats is in progress. • 100% Brickwork done at 11th floor lvl. • 50% Brick work done at 12th floor lvl. • Balance 25% plaster done at 6th floor lvl. • 100% plaster done at 7th, 8th & 9th floor lvl. • 100% door frames fixed at 8th, 9th & 10th floor lvl. • 100% Cpvc piping work completed at 8th & 9th floor lvl. • CI piping work at 9th floor lvl completed.
Up to Last Month Block D04	<ul style="list-style-type: none"> • Balance 38 columns casted at 9th floor lvl. • 100% columns casted at 10th floor lvl. • 46 columns casted at 11th floor lvl. • 100% 9th & 10th floor Roof slabs casted. • 11th floor Roof slab shuttering in progress. • 100% Brick work completed at 3rd & 4th floor lvl. • 100% Door frames fixed at 1st floor lvl.
Current Month Activity	<ul style="list-style-type: none"> • Balance 24 Columns casted at 11th floor lvl. • 100% 11th & 12th floor Roof slab casted. • 100% columns casted at 13th floor lvl. • 13th floor Roof slab Reinforcement binding work of two flats in progress. • 100% Brick work done at 5th floor lvl. • 50% Brick work done at 6th floor lvl. • 100% cPVC piping work done at 1st, 2nd & 3rd floor lvl.



MONTHLY PROGRESS REPORT

CGEWHO – GREATER NOIDA PROJECT

Up to Last Month Block D05	<ul style="list-style-type: none"> • 100% 6th & 7th floor Roof slab casted. • Balance 38 columns up to soffit of 6th floor Roof beams casted. • 100% columns casted at 7th & 8th floor lvl. • 8th floor Roof slab 50% casted. • Balance 50% Brick work completed at 1st floor lvl. • 100% Brick work in 3rd & 4th floor lvl completed. • 100% door frames fixed in 1st floor lvl.
Current Month Activity	<ul style="list-style-type: none"> • 100% columns casted at 9th & 10th floor lvl. • Balance 50% 8th floor Roof slab casted. • 100% 9th floor Roof slab casted. • 70% Brick work done at 5th floor lvl. • 100% Cpvc piping work done at 1st, 2nd & 3rd floor lvl.
Up to Last Month Block D06	<ul style="list-style-type: none"> • Balance 54 columns casted up to soffit of 4th floor Roof beams. • 100% columns casted at 5th floor lvl. • 26 columns casted at 6th floor lvl. • Balance 50% 3rd floor Roof slab & 100% 4th & 5th floor Roof slab casted.
Current Month Activity	<ul style="list-style-type: none"> • Balance 44 columns casted at 6th floor lvl. • 100% columns casted at 7th floor lvl. • 80% Columns casted at 8th floor lvl. • 100% 6th & 7th floor Roof slab casted.
Up to Last Month Block D07	<ul style="list-style-type: none"> • Balance 25% Basement Roof slab casted. (Total 100% casted).
Current Month Activity	<ul style="list-style-type: none"> • 100% Stilt floor columns casted.
Up to Last Month Block D08	<ul style="list-style-type: none"> • Basement Roof slab 50% casted. • Basement Roof slab Wing-01 shuttering work in progress.
Current Month Activity	<ul style="list-style-type: none"> • Balance 50% Basement Roof slab casted.
Up to Last Month Non Tower	<ul style="list-style-type: none"> • 400 Sqm Basement Roof slab casted. (Total 1090 Sqm casted.) • 730 Sqm PCC work done. (Total 6800 Sqm completed.) • 31 Pile caps casted. (Total 94 completed). • 1700 Sqm Stitch slab casted. (Total 5900 Sqm).
Current Month Activity	<ul style="list-style-type: none"> • 100 sqm PCC done. • 900 Sqm Stitch slab casted. (Total 6800 Sqm). • 10 Columns casted. • 12 Pile caps casted.



MONTHLY PROGRESS REPORT CGEWHO – GREATER NOIDA PROJECT

Up to Last Month Retaining Wall	<ul style="list-style-type: none">Retaining wall of 22 mtrs length casted in 1st lift and 24 mtrs casted in 2nd lift. (Total 78 mtrs casted).
Current Month Activity	<ul style="list-style-type: none">Retaining wall footing of length 30 mtrs casted.
Sample Flat Type-D	<ul style="list-style-type: none">All works completed except Aluminum Doors & Windows.

PHOTOGRAPHS OF PACKAGE-II on 31st JAN-2018

IN BLOCK D-03 TERRACE FLOOR SLAB REINFORCEMENT BINDING IN PROGRESS.



MONTHLY PROGRESS REPORT CGEWHO – GREATER NOIDA PROJECT

IN BLOCK D-04 13th FLOOR ROOF SLAB SHUTTERING IN PROGRESS.



Progress Report No. 21 (1st Jan- 18 – 31st Jan- 18)



MONTHLY PROGRESS REPORT CGEWHO – GREATER NOIDA PROJECT

**IN BLOCK D-05 10th FLOOR ROOF SLAB REINFORCEMENT BINDING
IN PROGRESS.**



Progress Report No. 21 (1st Jan- 18 – 31st Jan- 18)



MONTHLY PROGRESS REPORT CGEWHO – GREATER NOIDA PROJECT

IN BLOCK D-06 COLUMNS CASTING AT 8th FLR LVL IN PROGRESS

IN BLOCK D-07 100% STILT COLUMNS CASTED.



MONTHLY PROGRESS REPORT

CGEWHO – GREATER NOIDA PROJECT

PACKAGE-III	STATUS AS ON 31/01/2018
Up to Last Month Block C06	<ul style="list-style-type: none"> • Basement columns 100% casted. • Basement Roof slab shuttering 20% completed.
Current Month Activity	<ul style="list-style-type: none"> • Basement roof slab 100% casted. • Stilt floor lvl columns 50% casted.
Up to Last Month Block C07	<ul style="list-style-type: none"> • 70% Pile caps casted. • 70% stitch slab casted.
Current Month Activity	<ul style="list-style-type: none"> • 100% stitch slab casted. • Basement column 100% casted. • Basement roof slab shuttering 50% completed. • Basement roof slab reinforcement work is in progress.
Up to Last Month Block C08	<ul style="list-style-type: none"> • Basement Roof slab Wing-1 casted. • Wing-4 down portion casted.
Current Month Activity	<ul style="list-style-type: none"> • Basement roof slab 100% casted. • Stilt floor roof slab 100% casted. • Column at 1st floor lvl 75% casted. • 1st floor roof slab shuttering 30% done.
Up to Last Month Block C01	<ul style="list-style-type: none"> • Balance 59 piles casted (Total 100% casted)
Current Month Activity	<ul style="list-style-type: none"> • Piles 100% casted. • PCC 30% done.
Up to Last Month Block C02	<ul style="list-style-type: none"> • Excavation and dressing in Progress.
Current Month Activity	<ul style="list-style-type: none"> • PCC 100% completed. • Both lift Pit casted. • Pile cap & stitch slab reinforcement 25% done
Up to Last Month Block C12	<ul style="list-style-type: none"> • 99 Piles casted. (Total 195 casted.)



MONTHLY PROGRESS REPORT CGEWHO – GREATER NOIDA PROJECT

Current Month Activity	<ul style="list-style-type: none"> • 100% piles casted.
Up to Last Month Block C11	<ul style="list-style-type: none"> • Total 73 piles casted.
Current Month Activity	<ul style="list-style-type: none"> • 83 pile casted out of 195 no's piles
Up to Last Month UG Tank	<ul style="list-style-type: none"> • 26 nos. piles casted. (Total 95 casted).
Current Month Activity	<ul style="list-style-type: none"> • 100% piles casted. • 100% pile cap casted.
Up to Last Month Non Tower	<ul style="list-style-type: none"> • 122 Piles casted. (Total 268 Casted). • 8.5% Stich slab casted. • 21 mtrs Retaining wall casted.
Current Month Activity	<ul style="list-style-type: none"> • 472 piles casted. • 55 mtrs retaining wall casted. • 12.77% stich slab casted. • 11.49% column casted.



**MONTHLY PROGRESS REPORT
CGEWHO – GREATER NOIDA PROJECT**

PHOTOGRAPHS OF PACKAGE-III on 31st JAN-2018

IN BLOCK C-06 STILT FLOOR ROOF SLAB SHUTTERING IN PROGRESS.

IN BLOCK C-08 1ST FLOOR ROOF SLAB SHUTTERING IN PROGRESS.



MONTHLY PROGRESS REPORT CGEWHO – GREATER NOIDA PROJECT

IN BLOCK C-07 BASEMENT ROOF SLAB SHUTTERING IN PROGRESS.



Progress Report No. 21 (1st Jan- 18 – 31st Jan- 18)



MONTHLY PROGRESS REPORT

CGEWHO – GREATER NOIDA PROJECT

PACKAGE-IV	STATUS AS ON 31/01/2018
Block A01 UpTo Last Month	<ul style="list-style-type: none"> • 100% Fifth Floor slab casting work completed. • 100% columns casting from Fifth to Sixth floor completed. • 100% First floor brick work completed.
Current Month Activity	<ul style="list-style-type: none"> • 100% Sixth Floor slab casting work completed. • 100% columns casting from Sixth to Seventh floor completed. • 100% Seventh floor shuttering work completed steel binding in progress. • 80% Second floor brick work completed.
Block B04 UpTo Last Month	<ul style="list-style-type: none"> • 100% Seventh Floor slab casting work completed. • 25% Fifth Floor brick work completed. • Third floor Plaster work in progress. • Fourth floor Frame fixing work in progress. • Fourth floor internal water supply work in progress.
Current Month Activity	<ul style="list-style-type: none"> • 50% Eight Floor slab casting work completed. • 100% Fifth Floor brick work completed. • 80% Fourth floor Plaster work completed. • Fourth floor Frame fixing work completed. • Fourth floor internal water supply work completed. • Fourth floor internal wall conduiting work completed.
Block B05 UpTo Last Month	<ul style="list-style-type: none"> • 50% Ninth floor slab casting completed. • 25% columns casting from Ninth to Tenth floor completed. • Fifth floor brick work completed. • Fourth floor plastering work in progress. • Fourth floor door frame fixing work completed. • Fifth floor internal water supply work in progress. • Fourth floor Electrical internal wall conducting in progress.
Current Month Activity	<ul style="list-style-type: none"> • 100% Ninth floor slab casting completed. • 100% columns casting from Ninth to Tenth floor completed. • 70% Sixth floor brick work completed. • 70% Seventh floor plastering work completed. • Fifth floor door frame fixing work completed. • Fifth floor internal water supply work in progress. • Fifth floor Electrical internal wall conducting in progress.
Block C13 UpTo Last Month	<ul style="list-style-type: none"> • 100% Eleventh floor slab casting completed. • Eight floor brick work in progress. • First floor door frame fixing work in progress. • Fifth floor internal water supply work in progress. • Second floor Electrical internal wall conducting in progress.
Current Month Activity	<ul style="list-style-type: none"> • 100% Twelve floor slab casting completed. • 75% columns casting twelve to Terrace floor completed. • Ninth floor brick work completed. • Third floor door frame fixing work in progress. • Eight floor internal water supply work in progress. • Fourth floor Electrical internal wall conducting in progress.



MONTHLY PROGRESS REPORT

CGEWHO – GREATER NOIDA PROJECT

Block C14 UpTo Last Month	<ul style="list-style-type: none"> • 100% Twelfth floor slab casting completed. • Ninth floor brick work in progress. • Fourth floor plaster work in progress. • Sixth floor door frame fixing work in progress. • Eight floor internal water supply work in progress. • Sixth floor internal Electrical wall conduit work in progress.
Current Month Activity	<ul style="list-style-type: none"> • 100% columns casting Twelfth to Terrace floor completed. • Terrace floor shuttering work in progress. • 75% Tenth floor brick work completed. • 70% Seventh floor plaster work completed. • Eight floor door frame fixing work in progress. • Eight floor internal water supply work completed. • Eight floor internal Electrical wall conduit work in progress.
Block C03 UpTo Last Month	<ul style="list-style-type: none"> • 100% Basement slab casting completed. • 50% Stilt floor columns casting completed.
Current Month Activity	<ul style="list-style-type: none"> • 100% columns casting Stilt to First floor completed. • 100% First floor slab casting completed. • 40% columns casting First to second floor completed.
Block C04 UpTo Last Month	<ul style="list-style-type: none"> • 100% PCC work completed. • 100% Stitch slab & pile cap casting completed. • 40/50 Basement columns casting work completed.
Current Month Activity	<ul style="list-style-type: none"> • 100% Basement columns casting work completed. • 100% Basement slab casting completed. • Stilt to First floor columns steel binding in progress.
Block C05 UpTo Last Month	<ul style="list-style-type: none"> • 30 no's Pile caps casting completed. • 30/50 Basement columns casting work completed. • 75% Stitch slab completed & steel binding in progress.
Current Month Activity	<ul style="list-style-type: none"> • 100% Pile caps casting completed. • 30/50 Basement columns casting work completed. • Balance Basement columns binding work in progress.
Non Tower UpTo Last Month	<ul style="list-style-type: none"> • 100% piles casting completed (825/825). • 400 sqm NTA slab casting completed. • 25 M Retaining wall casting work completed. • Kota stone water proofing work in progress in retaining wall. • Basement round columns casting work in progress
Current Month Activity	<ul style="list-style-type: none"> • 450 sqm Stitch slab casting completed. • 150 sqm NTA slab casting completed. • 220 mtr out of 314 mtr Retaining wall casting work completed. • 150 mtr out of 314 mtr Kota stone water proofing work completed. • Basement round columns casting work in progress..



MONTHLY PROGRESS REPORT CGEWHO – GREATER NOIDA PROJECT

Sample Flat Type B & C Status	<ul style="list-style-type: none">• Paint work of walls & Ceiling completed.• Tile fixing work completed.• Electrical work completed.• Water supply work completed.• Drainage and Sewage work completed.
----------------------------------------------	----------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------

PHOTOGRAPHS OF PACKAGE-IV on 31st JAN-2018

**IN BLOCK C-13 COLUMNS CASTING AT 12TH FLOOR LVL IN PROGRESS & IN
BLOCK C-14 TERRACE FLOOR SLAB SHUTTERING IN PROGRESS.**



MONTHLY PROGRESS REPORT CGEWHO – GREATER NOIDA PROJECT

IN BLOCK C-03 1ST FLOOR ROOF SLAB SHUTTERING IN PROGRESS.



Progress Report No. 21 (1st Jan- 18 – 31st Jan- 18)



MONTHLY PROGRESS REPORT CGEWHO – GREATER NOIDA PROJECT

IN BLOCK B-04 8TH FLOOR ROOF SLAB REINFORCEMENT BINDING IN PROGRESS & IN BLOCK B-05 9TH FLOOR ROOF SLAB REINFORCEMENT BINDING IN PROGRESS.



MONTHLY PROGRESS REPORT CGEWHO – GREATER NOIDA PROJECT

IN BLOCK A-01 7TH FLOOR ROOF SLAB REINFORCEMENT BINDING IN PROGRESS.



Progress Report No. 21 (1st Jan- 18 – 31st Jan- 18)



MONTHLY PROGRESS REPORT

CGEWHO – GREATER NOIDA PROJECT

PACKAGE-V	STATUS AS ON 31/01/2018
Up to Last Month Block B01	<ul style="list-style-type: none"> • Terrace slab shuttering is in progress. • 90% Brick work done in 7th & 8th flr lvl. • 90% Plaster done in 5th flr lvl. • 40% Plaster done in 6th floor lvl. • 100% Door frames fixed in 6th floor lvl. • 100% cPVC piping work done in 6th & 7th floor lvl. • CI piping work in 5th floor lvl completed. • Water proofing in 3rd floor lvl completed. • POP cornice 1st, 2nd, 3rd floor lvl completed.
Current Month Activity	<ul style="list-style-type: none"> • Terrace slab 30% casted, further area shuttering & reinforcement work is in progress. • 25% stub columns casted. • 100% Brick work done at 9th floor lvl. • 80% Brick work done in 10th flr lvl. • 90% Plaster done in 7th floor lvl. • 90% Door frames fixed in 7th floor lvl. • 90% cPVC piping work done at 8th & 9th floor lvl. • CI piping work in 7th floor lvl completed. • Water proofing in toilet sunken area in progress from 1st to 3rd floor. • POP cornice completed up to 6th floor.
Up to Last Month Block B02	<ul style="list-style-type: none"> • 100% columns casted at 12th floor lvl. • 75% columns casted at 13th flr lvl. • 100% 11th & 12th floor Roof slabs casted. • 90% Brick work done in 8th & 9th floor lvl. • 90% Plaster done in 4th & 5th floor lvl. • 45% plaster done in 6th floor lvl. • 100% Door frames fixed in 6th & 7th flr lvl. • 100% cPVC piping done in 7th & 8th floor lvl. • CI piping done at 5th floor lvl.
Current Month Activity	<ul style="list-style-type: none"> • Balance 25% columns casted at 13th floor lvl. • Terrace slab shuttering is in progress. • 90% Brick work done in 10th floor lvl. • Balance 45% plaster done in 6th floor lvl. • 90% Plaster done in 7th floor lvl. • 25% plaster done in 8th floor lvl. • 90% Door frames fixed in 8th flr lvl. • 90% cPVC piping done in 9th & 10th floor lvl. • CI piping done at 7th floor lvl. • Water proofing in toilet sunken area in progress from 1st to 3rd floor. • POP cornice completed up to 3rd floor lvl.
Up to Last Month Block B03	<ul style="list-style-type: none"> • 100% columns casted at Stilt flr lvl.



MONTHLY PROGRESS REPORT

CGEWHO – GREATER NOIDA PROJECT

Current Month Activity	
Up to Last Month Block C15	<ul style="list-style-type: none"> • 100% columns casted at 7th floor lvl. • 75% columns casted at 8th floor lvl. • 100% casting of 7th floor Roof slab done. • Balance 20 % Brick work done in 4th flr lvl. • 90% Brick work done in 5th flr lvl. • 90% plaster done in 3rd & 4th floor lvl. • 100% Door frames fixed in 3rd & 4th floor lvl. • 100% Cpvc Piping work done in 3rd & 4th floor lvl.
Current Month Activity	<ul style="list-style-type: none"> • Balance 25% columns casted at 8th floor lvl. • 60% columns casted at 9th floor lvl. • 100% casting of 8th floor Roof slab done. • 90% Brick work done in 6th flr lvl. • 20% brickwork done in 7th floor level. • 90% Door frames fixed in 5th floor lvl. • 90% Cpvc Piping work done in 5th floor lvl. • POP cornice completed up to 4th floor lvl.
Up to Last Month Block C16	<ul style="list-style-type: none"> • 100% columns casted up to soffit of 5th & 6th floor Roof beams bottom. • 100% casting of 6th & 7th floor Roof slab done. • 25% 8th floor Roof slab casted. • 90% Brick work done in 2nd floor lvl. • 90% Plaster done in 1st floor lvl.
Current Month Activity	<ul style="list-style-type: none"> • 100% columns casted at 7th & 8th floor lvl. • 80% column casted at 9th floor lvl. • 100% casting of 8th floor Roof slab done. • Terrace slab shuttering work is in progress. • 70% Brick work done in 3rd floor lvl. • 20% Brick work done in 4th floor lvl. • 90% Door frames fixed in 1st floor lvl. • 90% cPVC piping done in 1st floor lvl.
Up to Last Month Non Tower	<ul style="list-style-type: none"> • 1250 Sqm Basement Roof slab casted. (Total 2700 Sqm casted).
Current Month Activity	<ul style="list-style-type: none"> • 1395 Sqm Basement Roof slab casted. (Total 5095 Sqm casted).
Up to Last Month Retaining Wall	<ul style="list-style-type: none"> • Retaining wall of length 55mtrs casted. • Water proofing (Kota stone) on outer side of Retaining wall in progress



MONTHLY PROGRESS REPORT CGEWHO – GREATER NOIDA PROJECT

Current Activity	Month	<ul style="list-style-type: none">• Retaining wall of length 25 mtrs in 2nd lift casted. (Total 190mtrs casted).• Water proofing (Kota stone) on outer side of Retaining wall in progress
Sample Type-C	Flat	<ul style="list-style-type: none">• Paint work of walls & Ceiling completed.• Tile fixing work completed.• Electrical work completed.• Water supply work completed.• Drainage and Sewage work completed.• Chinaware fixing done.• CP fittings is pending.

PHOTOGRAPHS OF PACKAGE-V on 31st JAN-2018

IN BLOCK B-01 TERRACE FLOOR SLAB REINFORCEMENT BINDING IN PROGRESS.



MONTHLY PROGRESS REPORT CGEWHO – GREATER NOIDA PROJECT

**IN BLOCK B-02 TERRACE FLOOR ROOF SLAB REINFORCEMENT
BINDING IN PROGRESS.**



MONTHLY PROGRESS REPORT CGEWHO – GREATER NOIDA PROJECT

**IN BLOCK C-15 COLUMNS CASTING AT 9TH FLOOR LVL IN
PROGRESS.**



MONTHLY PROGRESS REPORT CGEWHO – GREATER NOIDA PROJECT

IN BLOCK C-16 TERRACE FLOOR SLAB SHUTTERING IN PROGRESS.



Progress Report No. 21 (1st Jan- 18 – 31st Jan- 18)



**MONTHLY PROGRESS REPORT
CGEWHO – GREATER NOIDA PROJECT**

QUALITY CONTROL

**DURING CONSTRUCTION FOLLOWING QUALITY CONTROL TESTS
CONDUCTED AT SITE:**

S. No	Materials	Source From	Test Date	Tests done	Result
1	Coarse Sand	Bajpur		Each truck	Sieve/ Silt
2	Coarse Aggregate	Nagal		Each truck	Sieve Analysis
3	Fine Sand				
4	Cement	Third party testing is being done			
5	Steel	Third party testing is being done			
6	RCC Cubes are being tested and Register is being maintained.				
7	Slump test conducted at site to insure workability if concrete.				

PHOTOGRAPH OF QUALITY CONTROL AT SITE

IIT ROORKEE CONDUCTED QUALITY TESTS AT SITE



MONTHLY PROGRESS REPORT CGEWHO – GREATER NOIDA PROJECT

IIT ROORKEE CONDUCTED QUALITY TESTS AT SITE



MONTHLY PROGRESS REPORT CGEWHO – GREATER NOIDA PROJECT

IIT ROORKEE CONDUCTED QUALITY TESTS AT SITE



MONTHLY PROGRESS REPORT CGEWHO – GREATER NOIDA PROJECT

IIT ROORKEE CONDUCTED QUALITY TESTS AT SITE



MONTHLY PROGRESS REPORT CGEWHO – GREATER NOIDA PROJECT

Brick Compressive Strength Testing



MONTHLY PROGRESS REPORT CGEWHO – GREATER NOIDA PROJECT

20mm & 10mm Aggregate Testing



MONTHLY PROGRESS REPORT CGEWHO – GREATER NOIDA PROJECT

Cube Testing Of Concrete



MONTHLY PROGRESS REPORT CGEWHO – GREATER NOIDA PROJECT

Fine Aggregate Testing

