

MONTHLY PROGRESS REPORT CGEWHO – GREATER NOIDA PROJECT

31st MAY-2018

PACKAGE-II	STATUS AS ON 31/05/2018
Up to Last Month Block D03	<ul style="list-style-type: none"> • Machine Room Base Slab shuttering completed and Reinforcement binding in progress. • Terrace Projection bottom slab casted in wing-4. • 80% Brick work completed at 14th floor lvl. • 50% door frames fixed at 13th floor lvl. • 50% cPVC piping completed at 13th floor lvl. • Wall conduiting and G.I boxes fixing in progress at 13th floor lvl.
Current Month Activity	<ul style="list-style-type: none"> • Machine Room Base Slab casted and Columns casting above Machine Room in Progress. • Terrace Projection slab casted in wing-4. • Balance 20% Brick work completed at 14th floor lvl. • Balance 50% cPVC piping completed at 13th floor lvl. • 30% wall conduiting and G.I boxes fixing at 13th floor lvl completed.
Up to Last Month Block D04	<ul style="list-style-type: none"> • Terrace Slab 50% casted. • Terrace Slab shuttering of balance two flats in progress. • 100% Brick work completed at 12th floor lvl. • 70% Brick work completed at 13th floor lvl. • Balance 50% plaster done at 4th floor lvl. • 100% plaster done at 5th floor lvl. • 100% door frames fixed at 6th & 7th floor lvl. • 100% cPVC piping done at 9th floor lvl. • 80% CI piping completed at 2nd, 3rd & 4th floor lvl. • 100% wall conduiting and G.I boxes fixing completed at 5th floor lvl, 75% completed at 6th floor
Current Month Activity	<ul style="list-style-type: none"> • Balance 50% Terrace Slab casted. (Total 100% casted.) • Machine Room Base slab Reinforcement binding in progress. • 80% Terrace parapet wall brick work completed. • Balance 30% Brick work completed at 13th floor lvl. (Total 100% competed). • 100% plaster done at 6th & 7th floor lvl. • 100% door frames fixed at 8th floor lvl. • 100% cPVC piping done at 10th floor lvl. • 80% CI piping completed at 5th, 6th & 7th floor lvl. • Balance 25% wall conduiting and GI boxes fixing done at 6th floor lvl. • 100% wall conduiting and G.I boxes fixing completed at 7th floor lvl.



MONTHLY PROGRESS REPORT

CGEWHO – GREATER NOIDA PROJECT

<p>Up to Last Month</p> <p>Block D05</p>	<ul style="list-style-type: none"> • Balance 13th floor Roof slab 50% casted.(Total 100%). • 100% 14th floor columns casted. • 100% Brick work completed at 12th floor lvl. • 100% door frames fixed at 3rd to 7th floor lvl. • 100% plaster completed at 2nd & 3rd floor lvl. • Balance 50% plaster completed at 4th floor lvl. • 100% plaster done at 5th floor lvl & 50% at 6th floor lvl completed. • 100% cPVC piping completed up to 9th floor lvl. • CI work at 1st floor lvl in progress. • 100% wall conduiting and G.I boxes fixing completed at 5th & 80% at 6th floor lvl.
<p>Current Month</p> <p>Activity</p>	<ul style="list-style-type: none"> • Balance 13th floor Roof slab 50% casted. (Total 100%). • Terrace floor slab shuttering for 3 flats in progress. • 100% door frames fixed at 8th & 9th floor lvl. • 100% plaster completed at 2nd & 3rd floor lvl. • Balance 50% plaster completed at 4th floor lvl. • Balance 50% plaster done at 6th floor lvl & 50% plaster at 7th floor lvl. • 100% cPVC piping completed at 10th, 11th & 12th floor lvl. • 80% CI work at 2nd & 3rd floor lvl completed. • Balance 20% wall conduiting and G.I boxes fixing completed at 6th floor lvl. • 100% wall conduiting and G.I boxes fixing done at 7th floor lvl and 75% at 8th floor lvl.
<p>Up to Last Month</p> <p>Block D06</p>	<ul style="list-style-type: none"> • 100% 11th floor slab casted. • 100% columns casted at 12th floor lvl. • 100% 12th floor Roof slab casted. • 45% columns casted at 13th floor lvl. • 70% Brick work done at 1st floor lvl.
<p>Current Month</p> <p>Activity</p>	<ul style="list-style-type: none"> • Balance 45% columns casted at 13th floor lvl. • 100% 13th floor Roof slab casted. • 14th floor columns Reinforcement binding in progress. • Balance 20% Brick work done at 1st floor lvl. • 80% Brick work done from 2nd to 7th floor lvl. • 80% Basement ceiling plaster completed.
<p>Up to Last Month</p> <p>Block D07</p>	<ul style="list-style-type: none"> • 100% Stilt floor columns casted.
<p>Current Month</p> <p>Activity</p>	<ul style="list-style-type: none"> • 95% Basement Ceiling plaster completed.
<p>Up to Last Month</p> <p>Block D08</p>	<ul style="list-style-type: none"> • Basement Ceiling plaster 90% completed.
<p>Current Month</p> <p>Activity</p>	<ul style="list-style-type: none"> • 5% Basement Ceiling plaster completed.



MONTHLY PROGRESS REPORT

CGEWHO – GREATER NOIDA PROJECT

Up to Last Month Non Tower	<ul style="list-style-type: none"> • 1880 Sqm PCC completed. (Total 10265 Sqm/15886 Sqm) • 1500 Sqm Stitch slab casted. (Total 9000 Sqm/15886 Sqm) • Basement Roof slab 700 Sqm casted. (Total 3500 Sqm casted.) • 29 Pile caps casted. (Total 198 casted./312)
Current Month Activity	<ul style="list-style-type: none"> • 1885 Sqm PCC completed. (Total 12150 Sqm/15886 Sqm) • 3000 Sqm Stitch slab casted. (Total 12000 Sqm/15886 Sqm) • Basement Roof slab 700 Sqm casted. (Total 3500 Sqm casted.)
Up to Last Month Retaining Wall	<ul style="list-style-type: none"> • Retaining wall-2 of length 74 mtrs casted. • Water proofing with Kota stone on Retaining wall-1 & 2 in Progress.
Current Month Activity	<ul style="list-style-type: none"> • Retaining wall-2 of length 18mtrs casted in 1st lift. (Total 92 mtrs casted.) • Water proofing with Kota stone on Retaining wall-1 & 2 in Progress.
Sample Flat Type-D	<ul style="list-style-type: none"> • All works completed except Aluminum Doors & Windows.



**MONTHLY PROGRESS REPORT
CGEWHO – GREATER NOIDA PROJECT**

PHOTOGRAPHS OF PACKAGE-II on 31st MAY-2018

**In Block D-03 Projection casting at Terrace lvl in progress.
And water Tank Columns casting in progress.**



MONTHLY PROGRESS REPORT CGEWHO – GREATER NOIDA PROJECT

**In Block D-04 Mumty slab Steel binding in progress.
And Parapet brick work in progress.**



Progress Report No. 25 (1st May- 18 – 31st May- 18)



MONTHLY PROGRESS REPORT CGEWHO – GREATER NOIDA PROJECT

**In Block D-06 14th floor columns casting in progress.
Eight floor brick work also in progress.**



MONTHLY PROGRESS REPORT CGEWHO – GREATER NOIDA PROJECT

**In Block D-05 Terrace roof shuttering and steel binding in progress.
And 12th floor brick work is completed.**



MONTHLY PROGRESS REPORT

CGEWHO – GREATER NOIDA PROJECT

PACKAGE-III	STATUS AS ON 31/05/2018
Up to Last Month Block C01	<ul style="list-style-type: none"> • Stitch slab, grade beam and pile cap 100% completed. • Basement column 100% completed. • Level 00: Slab shuttering in progress.
Current Month Activity	<ul style="list-style-type: none"> • Level 00: 100% slab completed, 70% column casted. • Level 01: Slab shuttering & reinforcement work is on progress.
Up to Last Month Block C02	<ul style="list-style-type: none"> • Level 00: Slab 100% completed, column 100% completed. • Level 01: Slab 50% completed, Slab remaining shuttering and steel reinforcement work is on progress.
Current Month Activity	<ul style="list-style-type: none"> • Level 01: Remaining 50% slab completed, 100% column casted. • Level 02: 50% slab completed, slab remaining shuttering & reinforcement work is on progress.
Up to Last Month Block C06	<ul style="list-style-type: none"> • Level 03: column 100% completed. • Level 04: slab 100% casted, column 50% completed.
Current Month Activity	<ul style="list-style-type: none"> • Level 04: remaining 50% column casted. • Level 05: 100% slab completed, 100% column casted. • Level 06: Slab shuttering & reinforcement work is on progress.
Up to Last Month Block C07	<ul style="list-style-type: none"> • Level 02: slab 100% completed, column 100% completed. • Level 03: slab 50% completed, 25% completed, Remaining slab shuttering & reinforcement work is on progress.
Current Month Activity	<ul style="list-style-type: none"> • Level 03: Remaining 50% slab completed, 100% column casted. • Level 04: 100% slab completed, 30% column casted.
Up to Last Month Block C08	<ul style="list-style-type: none"> • Level 05: Slab 100% completed, column 100% completed. • Level 06: Slab 50% completed. Remaining slab shuttering & reinforcement work is on progress • Level 01&02: brick work 90% completed. • Level 01: plaster 40% completed.



MONTHLY PROGRESS REPORT

CGEWHO – GREATER NOIDA PROJECT

Current Month Activity	<ul style="list-style-type: none"> • Level 06: Remaining 50% slab completed, 100% column casted. • Level 07: 100% slab completed, 50% column casted. • Level 03: 90% brickwork completed. • Level 04: 25 % brickwork done. • Level 01: Remaining 60% plaster completed. • Level 02: 65% Plaster work done.
Up to Last Month	
Block C09	
Current Month Activity	<ul style="list-style-type: none"> • Initial load test completed.
Up to Last Month	<ul style="list-style-type: none"> • 83 pile casted out of 195 no's piles.
Block C11	
Current Month Activity	<ul style="list-style-type: none"> • 53 piles casted this month. (Total 136/194).
Up to Last Month	<ul style="list-style-type: none"> • Pile cap 100% completed. • Stitch slab & Grade beam 100% completed.
Block C12	
Current Month Activity	<ul style="list-style-type: none"> • Basement 100% column casted. • Level 00: slab shuttering & reinforcement work is on progress.
Up to Last Month	<ul style="list-style-type: none"> • Domestic tank 2nos, Row water tank 2 no's, Fire tank 2nos & pump room base slab completed. • Pump room wall reinforcement work is in progress.
UG Tank	
Current Month Activity	<ul style="list-style-type: none"> • U.G Tank wall reinforcement work is in progress.
Up to Last Month	<ul style="list-style-type: none"> • 105 mtrs retaining wall completed. • 45.70% PCC done. • 37.80 % stitch slab casted. • 29.411% circular column casted. • 1537 sqm basement non tower slab casted.
Non Tower	
Current Month Activity	<ul style="list-style-type: none"> • 57 mtrs retaining wall 1st lift casted. • 5% PCC done. (Total 50.72% done). • 7.96 % stitch slab casted.(Total 45.76% done). • 14.70% circular column casted.(Total 44.11% done). • 713 sqm basement non tower slab casted.(Total 2250/18730 sqm). • 34 nos. pile casted (602/774).



**MONTHLY PROGRESS REPORT
CGEWHO – GREATER NOIDA PROJECT**

PHOTOGRAPHS OF PACKAGE-III on 31st MAY-2018

**In Block C-08 6th floor Roof slab casting completed.
In Block C-07 4th floor columns reinforcement work in progress.
In Block C-06 5th floor Roof slab shuttering work in progress.**



MONTHLY PROGRESS REPORT CGEWHO – GREATER NOIDA PROJECT

Bird Eye view of Blocks- C01, C02, C03, C06 & C08



MONTHLY PROGRESS REPORT CGEWHO – GREATER NOIDA PROJECT

In Block C-12 Basement slab shuttering work in progress.

In Block C-01 Stilt floor columns reinforcement work in progress.

In Block C-02 First floor roof slab remaining 50% reinforcement work in progress.



MONTHLY PROGRESS REPORT

CGEWHO – GREATER NOIDA PROJECT

PACKAGE-IV	STATUS AS ON 31/05/2018
Block A01 UpTo Last Month	<ul style="list-style-type: none"> • 50% remaining Ninth to Tenth floor columns casting work completed. • 100% Tenth Floor slab casting work completed. • 100% Tenth to Eleventh Floor Columns casting work completed. • 50% Eleventh Floor slab shuttering work completed and steel binding work in progress. • 100% Fifth floor brick work completed. • Fourth floor Door Frame fixing work completed. • Third floor internal Electrical wall conduit work completed. • Second floor plaster work in progress. • Fourth & Fifth floor internal water supply work completed.
Current Month Activity	<ul style="list-style-type: none"> • 100% Eleventh Floor slab casting work completed. • 100% Eleventh to Twelfth Floor Columns casting work completed. • 50% Twelfth Floor slab casting work completed. Remaining 50% steel binding in progress. • 100% Sixth & Seventh floor brick work completed. • Fifth floor Door Frame fixing work in progress. • Fourth floor internal Electrical wall conduit work completed. • Third floor plaster work in progress. • Sixth floor internal water supply work completed.
Block B04 UpTo Last Month	<ul style="list-style-type: none"> • 75% remaining Ninth to Tenth floor columns casting completed. • 100% Tenth Floor slab casting work completed. • 20% Tenth to Eleventh Floor columns casting work completed. • Eight Floor brick work in progress. • 50% remaining Sixth floor plaster work completed. • Seventh floor Door Frame fixing work completed. • Sixth & Seventh floor internal water supply work completed. • Seventh floor internal Electrical wall conduit work completed.
Current Month Activity	<ul style="list-style-type: none"> • 80% Tenth to Eleventh Floor columns casting work completed. • 100% Eleventh Floor slab casting work completed. • Ninth Floor brick work in progress. • Seventh & Eight floor Plaster work completed. • Eight floor Door Frame fixing work completed. • Eight & Ninth floor internal water supply work completed. • Eight floor internal Electrical wall conduit work completed. • Seventh floor toilet sunken water proofing work completed.



MONTHLY PROGRESS REPORT

CGEWHO – GREATER NOIDA PROJECT

Block B05 UpTo Last Month	<ul style="list-style-type: none"> • 75% remaining Eleventh to Twelfth floor columns casting completed. • 50% Twelfth Floor slab casting work completed. • 50% Remaining Twelfth Floor slab shuttering work in progress. • 100% Tenth floor brick work completed. • 100% Eighth floor plastering work completed & Ninth floor plastering work in progress. • Ninth floor door frame fixing work completed. • Eighth floor internal water supply work completed. • Ninth floor Electrical internal wall conducting work completed.
Current Month Activity	<ul style="list-style-type: none"> • 50% Remaining Twelfth Floor slab casting work completed. • 100% Twelfth to Thirteen Floor columns casting work completed. • 50% thirteen floor shuttering and steel binding in progress. • 100% Tenth floor brick work completed. • 100% Ninth & Tenth floor plastering work completed. • Tenth floor door frame fixing work completed. • Ninth & Tenth floor internal water supply work completed. • Tenth floor Electrical internal wall conducting work completed. • Second floor toilet sunken water proofing work in progress.
Block C13 UpTo Last Month	<ul style="list-style-type: none"> • 50% Terrace slab casting work completed. • 50% Remaining Terrace slab shuttering work completed & steel binding work in progress. • Eleventh floor brick work completed. • 100% Ninth, Tenth & Eleventh floor plastering work completed. • Ninth, Tenth & Eleventh floor door frame fixing work completed. • Eleventh floor internal water supply work in progress. • Eleventh floor Electrical internal wall conducting work completed.
Current Month Activity	<ul style="list-style-type: none"> • 50% Remaining Terrace slab casting work completed. • 100% columns casting above Terrace floor. • Twelfth floor brick work in progress. • Eleventh floor staircase plaster work completed. • Tenth floor toilet sunken water proofing work completed.
Block C14 UpTo Last Month	<ul style="list-style-type: none"> • 100% Terrace floor slab casting work completed. • 100% Twelfth floor brick work completed. • Eleventh floor plaster work completed. • Twelfth floor door frame fixing work completed. • Twelfth floor internal water supply work completed. • Twelfth floor internal Electrical wall conduit work completed.
Current Month Activity	<ul style="list-style-type: none"> • 50% Columns casting completed for mumty machine room. • Twelfth floor plaster work completed. • Twelfth floor SCI work in progress. • Eleventh floor staircase plaster work completed. • Seventh floor toilet sunken water proofing work in progress.



MONTHLY PROGRESS REPORT

CGEWHO – GREATER NOIDA PROJECT

Block C03 UpTo Last Month	<ul style="list-style-type: none"> • 50% Remaining Fourth floor slab casting work completed. • 100% columns casting Fourth to Fifth floor completed. • 100% Fifth floor slab casting work completed. • 40% columns casting Fifth to Sixth floor completed. • 100% Basement & Stilt floor Brick work completed. • 70% First floor Brick work completed.
Current Month Activity	<ul style="list-style-type: none"> • 60% columns casting Fifth to Sixth floor completed. • 100% Sixth floor slab casting work completed. • 100% columns casting Sixth to Seventh floor completed. • 100% Seventh floor slab casting work completed. • 100% First & Second floor brick work completed. • First floor internal water supply work completed.
Block C04 UpTo Last Month	<ul style="list-style-type: none"> • 100% First floor slab casting work completed. • 100% columns casting First to Second floor completed. • 100% Second floor slab casting work completed.
Current Month Activity	<ul style="list-style-type: none"> • 100% columns casting Second to Third floor completed. • 100% Third floor slab casting work completed. • 100% columns casting Third to Fourth floor completed. • Fourth floor slab shuttering and steel binding in progress. • First floor brick work completed.
Block C05 UpTo Last Month	<ul style="list-style-type: none"> • 100% columns casting Stilt to First floor work completed. • 50% First floor slab casting work completed.
Current Month Activity	<ul style="list-style-type: none"> • 50% Remaining First floor slab casting work completed. • 100% columns casting First to Second floor completed. • 100% Second floor slab casting work completed.
Non Tower UpTo Last Month	<ul style="list-style-type: none"> • 350 sqm NTA slab casting completed.(7150 sqm/15913sqm) • 350 Sqm Stitch slab casting completed. (12650 sqm/15913 sqm) • 255 mtrs out of 314 mtr Retaining wall casting work completed. • 235 mtrs out of 314 mtr Kota stone water proofing work completed. • Basement round columns casting work in progress. • 30% STP Foundation work completed.
Current Month Activity	<ul style="list-style-type: none"> • 350 sqm NTA slab shuttering and steel binding in progress. • 200 Sqm Stitch slab casting completed. (12850 sqm/15913 sqm) • 278 mtrs out of 314 mtr Retaining wall casting work completed. • 260 mtrs out of 314 mtr Kota stone water proofing work completed. • Basement round columns casting work in progress. • STP Foundation PCC work in progress.
Sample Flat Type A,B & C Status	<ul style="list-style-type: none"> • Painting work of walls & Ceiling completed. • Tile fixing work completed. • Internal Electrical work completed. • Water supply & Drainage work completed.



**MONTHLY PROGRESS REPORT
CGEWHO – GREATER NOIDA PROJECT**

PHOTOGRAPHS OF PACKAGE-IV on 31st MAY -2018

**IN BLOCK C03- SEVENTH FLOOR SLAB CASTING WORK COMPLETED.
IN BLOCK C04- FOURTH FLOOR SLAB CASTING WORK IN PROGRESS.
IN BLOK C05- THIRD FLOOR SHUTTERING WORK IN PROGRESS.**



MONTHLY PROGRESS REPORT CGEWHO – GREATER NOIDA PROJECT

**IN BLOCK A01- TWELVETH FLOOR SLAB CASTING WORK COMPLETED.
IN BLOCK B-05 THIRTEEN FLOOR 50% SLAB SHUTTERING AND STEEL
BINDING IN PROGRESS.**



MONTHLY PROGRESS REPORT CGEWHO – GREATER NOIDA PROJECT

IN BLOCK B04- ELEVENTH FLOOR SLAB CASTING WORK COMPLETED.



Progress Report No. 25 (1st May- 18 – 31st May- 18)



MONTHLY PROGRESS REPORT CGEWHO – GREATER NOIDA PROJECT

**IN BLOCK C-13 PARAPET WALL BRICK WORK IN PROGRESS.
IN BLOCK C-14 PROJECTION SLAB SHUTTERING WORK IN PROGRESS.
BIRD EYE VIEW OF BLOCK C14, C13, A01, B04**



MONTHLY PROGRESS REPORT

CGEWHO – GREATER NOIDA PROJECT

PACKAGE-V	STATUS AS ON 31/05/2018
Up to Last Month Block B01	<ul style="list-style-type: none"> • Machine Room columns 100% casted. • Machine Room Base slab shuttering in progress. • Projection of length 50 mtrs casted. • 100% Brick work done at 12th floor lvl. • 100% Plaster done in 11th floor lvl. • CI piping work in 11th floor lvl completed. • Electrical wall conduiting & GI boxes fixing work in progress at 12th floor lvl. • Water proofing in toilet sunken area completed at 6th floor lvl. • POP cornice completed at 11th floor lvl. • External plaster back side (Wing-01) 1st layer is in progress.
Current Month Activity	<ul style="list-style-type: none"> • Machine Room Base slab casted. • Machine room column reinforcement work is in progress. • Projection of length 20 mtrs casted. • CI piping work in 12th floor lvl completed. • Electrical DB & ONT box fixing work in progress. • Water proofing in toilet sunken area completed at 7th, 8th & 9th floor lvl. • POP cornice completed at corridor area up to 11th floor lvl. • External plaster back side (Wing-01) 2nd layer is in progress.
Up to Last Month Block B02	<ul style="list-style-type: none"> • Machine rooms columns 100% casted. • Terrace parapet wall & slab 100% completed. • 80% Brick work done at 13th floor lvl. • 90% plaster done at 12th floor lvl. • CI piping done at 11th floor lvl. • Electrical wall conduiting & GI boxes fixing done up to 11th floor lvl. • Water proofing in toilet sunken area done at 5th & 6th floor lvl. • POP cornice completed up to 7th, 8th, 9th & 10th floor lvl.
Current Month Activity	<ul style="list-style-type: none"> • Machine Room Base slab casted. • Machine room column reinforcement work is in progress. • Plaster work is progress on 13th floor lvl. • CI piping done at 12th & 13th floor lvl. • Electrical wall conduiting & GI boxes fixing done up to 13th floor lvl. • Water proofing in toilet sunken area done at 7th floor lvl. • POP cornice completed up to 7th, 8th, 9th & 10th floor lvl.
Up to Last Month Block B03	<ul style="list-style-type: none"> • 100% columns casted at Stilt flr lvl.
Current Month Activity	<ul style="list-style-type: none"> •



MONTHLY PROGRESS REPORT

CGEWHO – GREATER NOIDA PROJECT

Up to Last Month Block C15	<ul style="list-style-type: none"> • 100% columns casted at 11th floor lvl. • 75% casting of 11th floor Roof slab done. • Balance 50% Brickwork done at 9th floor lvl. • 75% Brick work done at 10th floor lvl. • Electrical wall conduiting & GI boxes fixing done at 8th floor lvl. • 50% Door frames fixed in 7th floor lvl. • 90% cPVC Piping work done in 7th floor lvl. • 75% CI piping work done at 5th floor lvl. • POP cornice completed at 6th floor lvl.
Current Month Activity	<ul style="list-style-type: none"> • 100% casting of 11th floor Roof slab done. • 100% machine room base slab column casted. • Machine room base slab reinforcement work is progress. • Balance 50% Brickwork done at 9th floor lvl. • 100% Brick work done at 10th floor lvl. • 40% Brick work done at 11th floor lvl • Electrical wall conduiting & GI boxes fixing done at 9th floor lvl. • 90% cPVC piping work done in 8th & 9th floor lvl. • 90% CI piping work done at 6th floor lvl.
Up to Last Month Block C16	<ul style="list-style-type: none"> • 100% Machine Room Columns casted. • Machine Room Base slab Reinforcement binding in progress. • Projection of length 20 Mtrs Shuttering and Reinforcement binding completed. • Balance 70% Brick work done in 8th floor lvl. • 50% Brick work done at 9th floor lvl. • Electrical wall conduiting & GI boxes fixing done at 7th floor lvl. • 90% plaster done at 6th, 7th & 8th floor lvl. • 90% Door frames fixed in 8th floor lvl. • 90% cPVC piping done in 6th, 7th & 8th floor lvl. • Water proofing in Toilets done at 6th floor lvl. • POP cornice completed up to 5th floor lvl.



MONTHLY PROGRESS REPORT

CGEWHO – GREATER NOIDA PROJECT

Current Month Activity	<ul style="list-style-type: none"> • Machine Room Base slab casted. • 70% Machine Room floor Columns casted. • Overhead water tank base slab binding work is in progress. • Projection of length 30 Mtrs casted. • Projection of length 15 Mtrs Shuttering and Reinforcement binding completed • Balance 70% Brick work done in 8th floor lvl. • 90% Brick work done at 9th floor lvl. • Electrical wall conduiting & GI boxes fixing done at 8th floor lvl. • Electrical DB & ONT box fixing work in progress. • 90% plaster done at 9th floor lvl. • 25% Door frames fixed in 9th floor lvl. • 90% cPVC piping done in 9th floor lvl. • Water proofing in Toilets done at 6th floor lvl. • POP cornice completed up to 5th floor lvl.
Up to Last Month Non Tower	<ul style="list-style-type: none"> • Basement columns 99% casted. • 848 Sqm Basement Roof slab casted. (Total 7600 Sqm Casted). • 20% Basement ceiling plaster done.
Current Month Activity	<ul style="list-style-type: none"> • 515 Sqm Basement Roof slab casted. (Total 8115 Sqm Casted). • 10% Basement ceiling plaster done.
Up to Last Month Retaining Wall	<ul style="list-style-type: none"> • Retaining wall 100% casted. • Water proofing (Kota stone) on outer side of Retaining wall in progress
Current Month Activity	<ul style="list-style-type: none"> • Water proofing (Kota stone) on outer side of Retaining wall in progress
Up to Last Month Boundary Wall	<ul style="list-style-type: none"> • Excavation for foundation completed up to 45mtrs. • 10 footings casted. (Total 60/77). • Plinth beam of length 45 mtrs casted. • Brickwork above plinth lvl of length 45 mtrs completed.
Current Month Activity	<ul style="list-style-type: none"> • Plinth beam reinforcement work is on progress.
Sample Flat Type-C	<ul style="list-style-type: none"> • Paint work of walls & Ceiling completed. • Tile fixing work completed. • Electrical work completed. • Water supply work completed. • Drainage and Sewage work completed. • Chinaware fixing done. • CP fittings is pending.



**MONTHLY PROGRESS REPORT
CGEWHO – GREATER NOIDA PROJECT**

PHOTOGRAPHS OF PACKAGE-V on 31st MAY-2018

**In Block C-15 Machine Room base slab Reinforcement binding in progress.
In Block C-16 Water tank base slab Reinforcement binding work in progress.**



MONTHLY PROGRESS REPORT CGEWHO – GREATER NOIDA PROJECT

In Block B-01 Machine room columns casting in progress , Terrace Projection Reinforcement work in progress & External plaster work in progress.



MONTHLY PROGRESS REPORT CGEWHO – GREATER NOIDA PROJECT

In Block B-02 Machine room columns casting in progress.



MONTHLY PROGRESS REPORT CGEWHO – GREATER NOIDA PROJECT

Bird Eye view of Block C15,C16,B01 & B02.



**MONTHLY PROGRESS REPORT
CGEWHO – GREATER NOIDA PROJECT**

QUALITY CONTROL

**DURING CONSTRUCTION FOLLOWING QUALITY CONTROL TESTS
CONDUCTED AT SITE:**

S. No.	Materials	Source From	Test Date	Tests done	Result
1	Coarse Sand	Bajpur		Each truck	Sieve Analysis & Silt content
2	Coarse Aggregate	Nangal		Each truck	Sieve Analysis & Impact Value
3	Fine Sand	Yamuna Nagar		Each truck	Sieve Analysis & Silt content
4	Bricks	Greater Noida		Each truck	Dimension, Water Absorption & Compressive strength
5	Cement	Third party testing is being done			
6	Steel	Third party testing is being done			
7	Piles Integrity	Third party testing is being done			
8	Soil Compaction	Third party testing is being done			
9	STP water	Third party testing is being done			
10	RCC Cubes are being tested and Register is being maintained.				
11	Slump test conducted at site to insure workability if concrete.				



PHOTOGRAPH OF QUALITY CONTROL AT SITE

Initial Load Test In Block C09



MONTHLY PROGRESS REPORT CGEWHO – GREATER NOIDA PROJECT

Brick Compressive Strength Testing



MONTHLY PROGRESS REPORT CGEWHO – GREATER NOIDA PROJECT

Slump test of Concrete.



MONTHLY PROGRESS REPORT CGEWHO – GREATER NOIDA PROJECT

Cube Testing Of Concrete



MONTHLY PROGRESS REPORT CGEWHO – GREATER NOIDA PROJECT

Fine Aggregate Sieve analysis Testing

