

MONTHLY PROGRESS REPORT CGEWHO – GREATER NOIDA PROJECT

31st JULY- 2017

PACKAGE-II	STATUS AS ON 31/07/2017
Up to Last Month Block D03	<ul style="list-style-type: none"> • First Floor Slab 100% casting done. • 20 Columns casted upto soffit of 2nd Floor Roof beams
Current Month Activity	<ul style="list-style-type: none"> • Balance 50 columns casted up to soffit of 2nd floor Roof beams. • 100% 2nd floor Roof slab casting done. • 100% 3rd floor Roof slab casting completed. • 26 columns casted at 4th floor level.
Up to Last Month Block D04	<ul style="list-style-type: none"> • Basement Roof Slab 75% casted. • Basement Roof slab shuttering work for Remaining one flat is in progress. • Total 21 Columns casted up to Soffit of Stilt Roof beams.
Current Month Activity	<ul style="list-style-type: none"> • Balance 25 % Basement Roof Slab casted. • Balance 49 columns casted up to soffit of stilt Roof beams. • 50% Stilt Roof slab casting completed. • Shuttering and Reinforcement binding for two flats is in progress. • Total 22 Columns casted at 1st floor level.
Up to Last Month Block D05	<ul style="list-style-type: none"> • All columns casted up to soffit of basement roof beams. • Single flight Reinforcement binding of Both the Staircases done.
Current Month Activity	<ul style="list-style-type: none"> • 25% basement Roof slab casting done. • Both the staircases casted up to Basement Roof slab.
Up to Last Month Block D06	<ul style="list-style-type: none"> • Total 70 columns casted up to soffit of basement roof beam bottom.
Current Month Activity	<ul style="list-style-type: none"> • Single flight of both the staircases shuttering & Reinforcement work completed.
Up to Last Month Block D07	<ul style="list-style-type: none"> • Total 49 Columns casted upto a height of 2400mm. • Remaining Columns Reinforcement binding work completed.
Current Month Activity	<ul style="list-style-type: none"> • Total 49 Columns 2nd lift casted and 21 columns casted up to soffit of Basement Roof beams.
Up to Last Month Block D08	<ul style="list-style-type: none"> • Balance Stitch slab 50% & 50% Grade Beams casted. • 100% Pile Caps casted.
Current Month Activity	<ul style="list-style-type: none"> • Total 51 columns casted in 1st lift and 40 columns casted in 2nd lift in Basement floor.



MONTHLY PROGRESS REPORT CGEWHO – GREATER NOIDA PROJECT

Up to Last Month Non Tower	<ul style="list-style-type: none"> • Total 593 nos. of piles casted out of 593 nos. • 25.57% P.C.C. for foundation work completed. • 11% of Stitch slab casted.
Current Month Activity	<ul style="list-style-type: none"> • 3% Stitch slab casted. • Total 18 Pile caps casted. • Total 10 Columns casted up to soffit of Basement Roof beam bottom. • Total 270 Sqm Basement Roof slab casting done.
Up to Last Month Retaining Wall	<ul style="list-style-type: none"> • Total 72 nos. of piles casted out of 72 nos. • Retaining wall footing of length 40 mtrs. • Retaining wall of length 40 mtrs casted (1st lift).
Current Month Activity	<ul style="list-style-type: none"> • Retaining wall of length 15mtrs casted (2nd lift). • Kota stone cladding on outer side wall is in Progress.

PHOTOGRAPHS OF PACKAGE-II on 31st JULY-2017



MONTHLY PROGRESS REPORT CGEWHO – GREATER NOIDA PROJECT

**BLOCK D-04 STILT FLOOR SLAB REINFORCEMENT BINDING
WORK IN PROGRESS & D-05 BASEMENT ROOF SLAB SHUTTERING
WORK IS IN PROGRESS.**



Progress Report No. 15 (1st July- 17 – 31st July- 17)



MONTHLY PROGRESS REPORT CGEWHO – GREATER NOIDA PROJECT

BLOCK D-08 COLUMNS CASTING WORK IN PROGRESS



Progress Report No. 15 (1st July- 17 – 31st July- 17)



MONTHLY PROGRESS REPORT CGEWHO – GREATER NOIDA PROJECT

BLOCK D-06 & D-07 100% COLUMNS CASTING COMPLETED.



Progress Report No. 15 (1st July- 17 – 31st July- 17)



MONTHLY PROGRESS REPORT CGEWHO – GREATER NOIDA PROJECT

TYPE-D SAMPLE FLAT DRAWING ROOM CONDUITING WORK IN PROGRESS.



**MONTHLY PROGRESS REPORT
CGEWHO – GREATER NOIDA PROJECT**

**TYPE-D SAMPLE FLAT BRICKWORK COMPLETED WALL
CONDUITING WORK IN PROGRESS**



**MONTHLY PROGRESS REPORT
CGEWHO – GREATER NOIDA PROJECT**

PACKAGE-III	STATUS AS ON 31/07/2017
Up to Last Month Block C06	<ul style="list-style-type: none"> Excavation work 100% done.
Current Month Activity	<ul style="list-style-type: none"> Layout of piles completed.
Up to Last Month Block C07	<ul style="list-style-type: none"> Excavation work 100% done.
Current Month Activity	<ul style="list-style-type: none"> Initial testing of pile completed successfully.
Up to Last Month Block C08	<ul style="list-style-type: none"> Excavation work 100% done.
Current Month Activity	<ul style="list-style-type: none"> Layout of piles completed.
Up to Last Month Block C01	<ul style="list-style-type: none"> Excavation work 100% done.
Current Month Activity	<ul style="list-style-type: none"> Initial testing of pile completed successfully.
Up to Last Month Block C02	<ul style="list-style-type: none"> Excavation work 100% done.
Current Month Activity	<ul style="list-style-type: none"> No work.



**MONTHLY PROGRESS REPORT
CGEWHO – GREATER NOIDA PROJECT**

PHOTOGRAPHS OF PACKAGE-III on 11-12th July-2017

EXCAVATION WORK IN BLOCK C06, C07 & C08 COMPLETED



**MONTHLY PROGRESS REPORT
CGEWHO – GREATER NOIDA PROJECT**

**INITIAL TESTING OF PILES IS BEING CARRIED
OUT BY IIT-ROORKEE TEAM**



MONTHLY PROGRESS REPORT

CGEWHO – GREATER NOIDA PROJECT

PACKAGE-IV	STATUS AS ON 31/07/2017
Block A01 UpTo Last Month	<ul style="list-style-type: none"> • 50% Basement slab casting completed.
Current Month Activity	<ul style="list-style-type: none"> • 100% Basement slab casting completed. • Stilt floor columns casting work in progress.
Block B04 UpTo Last Month	<ul style="list-style-type: none"> • First floor slab casting 100% (8 flats) completed.
Current Month Activity	<ul style="list-style-type: none"> • 100% Columns casting of First floor completed. • Second floor slab casting 100% (8 flats) completed.
Block B05 UpTo Last Month	<ul style="list-style-type: none"> • Third floor slab casting 100% (8 flats) completed.
Current Month Activity	<ul style="list-style-type: none"> • 100% Third floor columns casting completed. • Fourth floor slab casting 100% (8 flats) completed. • First floor brick work 100% (8 flats) completed. • Second floor brick work 100% (8 flats) completed.
Block C13 UpTo Last Month	<ul style="list-style-type: none"> • Second floor slab casting 50% (2 flats) completed.
Current Month Activity	<ul style="list-style-type: none"> • Second floor slab casting 100% (4 flats) completed. • Third floor slab casting 100% (4 flats) completed. • First floor brick work in progress.
Block C14 UpTo Last Month	<ul style="list-style-type: none"> • Third floor slab casting 100% (4 flats) completed.
Current Month Activity	<ul style="list-style-type: none"> • Third floor columns casting 100% completed. • Fourth floor slab casting 100% (4 flats) completed. • First floor brick work 100% (4 flats) completed. • Second floor brick work 75% (3 flats) completed.
Block C03 UpTo Last Month	<ul style="list-style-type: none"> • Total 195 nos. of piles casted out of 195.
Current Month Activity	<ul style="list-style-type: none"> • P.C.C work under pile caps 85% completed. • Pile caps & stitch slab steel binding work in progress.
Block C04 UpTo Last Month	<ul style="list-style-type: none"> • Total 44 nos. of piles casted out of 194.
Current Month Activity	<ul style="list-style-type: none"> • Piling work in progress. • 52 piles casted out of 194.
Block C05 UpTo Last Month	<ul style="list-style-type: none"> • Total 120 nos. of piles casted out of 195.
Current Month Activity	<ul style="list-style-type: none"> • 175 piles casted out of 195. • Piling work in progress.
Non Tower UpTo Last Month	<ul style="list-style-type: none"> • Total 630 nos. of piles casted out of 825. • 106 nos. Pile casting for STP completed. • 800 Sqm slab casting of extended basement completed.
Current Month Activity	<ul style="list-style-type: none"> • 200 Sqm slab casting near block B04&B05. • Pile caps & stitch slab work in progress. • 500 Sqm Shuttering & steel binding work is in progress.



MONTHLY PROGRESS REPORT CGEWHO – GREATER NOIDA PROJECT

**Permission For
Excavation**

- Required permission obtained from the Mining Authority Greater Noida on 12th April 2017.

PHOTOGRAPHS OF PACKAGE-IV on 31st July-2017

BLOCK C14 FIFTH FLOOR STEEL & SHUTTERING IN PROGRESS



Progress Report No. 15 (1st July- 17 – 31st July- 17)



MONTHLY PROGRESS REPORT CGEWHO – GREATER NOIDA PROJECT

BLOCK C13 FIRST FLOOR COLUMNS CASTING IN PROGRESS



MONTHLY PROGRESS REPORT CGEWHO – GREATER NOIDA PROJECT

BLOCK C03 PILE CAP WORK IN PROGRESS



Progress Report No. 15 (1st July- 17 – 31st July- 17)



**MONTHLY PROGRESS REPORT
CGEWHO – GREATER NOIDA PROJECT**

TYPE-C SAMPLE FLAT POP CORNICE WORK IN PROGRESS.



MONTHLY PROGRESS REPORT

CGEWHO – GREATER NOIDA PROJECT

PACKAGE-V	STATUS AS ON 31/07/2017
Up to Last Month Block B01	<ul style="list-style-type: none"> • 100 % 3rd Floor slab Casting done. • 50% columns casted up to soffit of 3rd floor Roof Beam bottom. • Balance Sample flat Brick work is completed. Total (100%) • Total 50% Brick work in stilt floor done. • Total 3 Flats Brick work in First floor is completed.
Current Month Activity	<ul style="list-style-type: none"> • 50% 5th Floor Roof slab casting done. • Columns casting at 6th floor lvl are in progress. • 90% Brickwork done in Stilt Floor. • 80% Brickwork done in 1st floor. • 60% ceiling plaster done in Stilt floor. • 60% wall plaster done in 1st floor. • 100 % Sample flat plastering completed. • POP cornice work is completed. • One coat of Birla putty work completed. • Water proofing work in Toilets is completed.
Up to Last Month Block B02	<ul style="list-style-type: none"> • 100% casting of 1st floor Roof slab completed. • 75 % Columns casted at 2nd floor level. • 50% Brick work in Stilt floor done.
Current Month Activity	<ul style="list-style-type: none"> • Balance 25% columns casted at 2nd floor lvl. Total (100%) • 100% casting of 2nd floor Roof slab completed. • 25% casting of 3rd floor Roof slab completed. • 90 % Brickwork completed in Stilt floor. • 25% ceiling plastering completed. • 25% Brickwork completed in 1st floor.
Up to Last Month Block B03	<ul style="list-style-type: none"> • 100% casting of Basement Roof slab done. • 50% columns casted at Stilt floor lvl.
Current Month Activity	<ul style="list-style-type: none"> • 10% Columns casted at Stilt floor lvl.
Up to Last Month Block C15	<ul style="list-style-type: none"> • 75% casting of Stilt floor slab completed.
Current Month Activity	<ul style="list-style-type: none"> • Balance 25% casting of Stilt floor done.Total (100%) • 100% casting of First floor done. • 25 % casting of 2nd floor Roof slab casting completed. • 25% Brickwork completed in stilt floor. • 40% Brickwork completed in 1st floor. • 100% Brickwork of Sample flat completed. • Wall conduiting work is in progress.
Up to Last Month Block C16	<ul style="list-style-type: none"> • 100% casting of Basement roof slab done. • 100% columns casted up to Soffit of Stilt Roof Beam bottom.



MONTHLY PROGRESS REPORT CGEWHO – GREATER NOIDA PROJECT

Current Month Activity	<ul style="list-style-type: none"> • 100% casting of Stilt floor Roof slab completed. • 25% Columns casted at 1st floor level.
Up to Last Month Non Tower	<ul style="list-style-type: none"> • Piling work is completed. • 98% stitch slab casting completed. • 75 % columns casting completed.
Current Month Activity	<ul style="list-style-type: none"> • Basement Roof slab shuttering work is in progress.
Up to Last Month Retaining Wall	<ul style="list-style-type: none"> • Piling work is completed. • Casting of retaining wall upto a length of 140 mtr completed.
Current Month Activity	<ul style="list-style-type: none"> • Retaining wall Reinforcement & shuttering work of length 15mtrs done.

PHOTOGRAPHS OF PACKAGE-V on 31st July-2017 **IN BLOCK C-16 1ST FLOOR COLUMNS CASTING IN PROGRESS** **IN BLOCK B-01 5TH FLOOR ROOF SLAB SHUTTERING IN PROGRES.**



**MONTHLY PROGRESS REPORT
CGEWHO – GREATER NOIDA PROJECT**

**BLOCKS C-15 & C-16
BLOCK C-15 2nd FLOOR ROOF SLAB 3RD FLAT IN PROGRESS.
IN BLOCK C-16 1ST FLOOR COLUMNS CASTING IN PROGRESS.**



MONTHLY PROGRESS REPORT CGEWHO – GREATER NOIDA PROJECT

BLOCK B-03 STILT FLOOR COLUMNS 75% CASTED.



Progress Report No. **15** (1st July- 17 – 31st July- 17)



MONTHLY PROGRESS REPORT CGEWHO – GREATER NOIDA PROJECT

BLOCKS B-01, 2, 3 & C-15 & 16.



**MONTHLY PROGRESS REPORT
CGEWHO – GREATER NOIDA PROJECT**

TYPE-B SAMPLE FLAT WORK IN PROGRESS



MONTHLY PROGRESS REPORT CGEWHO – GREATER NOIDA PROJECT

TYPE-B KITCHEN



**MONTHLY PROGRESS REPORT
CGEWHO – GREATER NOIDA PROJECT**

QUALITY CONTROL

**DURING CONSTRUCTION FOLLOWING QUALITY CONTROL TESTS
CONDUCTED AT SITE:**

S. No	Materials	Source From	Test Date	Tests done	Result
1	Coarse Sand	Bajpur		Each truck	Sieve/ Silt
2	Coarse Aggregate	Nagal		Each truck	Sieve Analysis
3	Fine Sand				
4	Cement	Third party testing is being done			
5	Steel	Third party testing is being done			
6	RCC Cubes are being tested and Register is being maintained.				
7	Slump test conducted at site to insure workability if concrete.				

PHOTOGRAPH OF QUALITY CONTROL AT SITE

Slump Testing



MONTHLY PROGRESS REPORT CGEWHO – GREATER NOIDA PROJECT

20mm & 10mm Aggregate Testing



MONTHLY PROGRESS REPORT CGEWHO – GREATER NOIDA PROJECT

Fine Aggregate Testing



MONTHLY PROGRESS REPORT CGEWHO – GREATER NOIDA PROJECT

Cube Testing Of Concrete

