

PROGRESS REPORT
CGEWHO – CHENNAI PHASE-III PROJECT

31.07.2019

| BLOCK | STATUS AS ON 31.07.2019 |
|----------|--|
| A1 BLOCK | <ul style="list-style-type: none"> • Piling work 100% completed. • Earth work excavation for Pile Cap works 100% completed. • Plain Cement Concrete (PCC) For Pile Cap work 100% completed. • Pile Chipping Work 100% completed. • Pile Cap casting 100% completed. • Earthwork backfilling work on Progress • Stilt floor Columns Concrete 10% completed • Bar Bending and Shuttering work on Progress for balance 90% of Columns in Stilt floor. |
| BLOCK | STATUS AS ON 31.07.2019 |
| A2 BLOCK | <ul style="list-style-type: none"> • Piling work 100% completed. • Earth work excavation for Pile Cap works 100% completed. • Plain Cement Concrete (PCC) For Pile Cap work 100% completed. • Pile Chipping Work 100% completed. • Pile Cap casting 100% completed • Earthwork backfilling work on Progress |
| BLOCK | STATUS AS ON 31.07.2019 |
| B1 BLOCK | <ul style="list-style-type: none"> • Piling work 100% completed. • Pile cap casting 100% completed. • Columns up to First floor level 100% completed. • First floor level slab Concrete Casting 100% Completed • Columns up to Second floor level 100% completed. • Second floor level slab Concrete Casting 100% Completed • Columns up to Third floor Level 100%Completed. • Third floor level slab Concrete Casting 100% Completed. • Columns up to Fourth floor Level 100% Completed • Fourth floor level slab Concrete Casting 100% Completed. • Columns up to Fifth floor Level 100%Completed. • Fifth floor level slab Concrete Casting 100% Completed. • Columns up to Sixth floor Level 55%Completed • Barbending & Shuttering work on progress for balance 45% of Columns upto Sixth Floor level. • Shuttering & Barbending work for First half of Sixth Floor level slab 50% completed and balance work on progress. |



PROGRESS REPORT
CGEWHO – CHENNAI PHASE-III PROJECT

| | |
|--------------|---|
| | <ul style="list-style-type: none"> • Block work for Model Flat at First Floor 100% completed. • Ceiling & Wall Plastering work for Model flat 100% Completed. • Finishing works for Model Flat on progress in fullswing |
| BLOCK | STATUS AS ON 31.07.2019 |
| B2 BLOCK | <ul style="list-style-type: none"> • Piling work 100% completed. • Earth work excavation for Pile Cap works 100% completed. • PCC for pile cap 100% completed. • Pile Cap Casting 100% completed • Columns up to First floor level 100% completed. • First floor level slab First Half Concrete Casting 100% Completed. • Shuttering & Barbending work for Second Half of First Floor Level slab on progress |
| BLOCK | STATUS AS ON 31.07.2019 |
| C1 BLOCK | <ul style="list-style-type: none"> • Piling work 100% completed. • Pile cap casting 100% completed. • Columns up to First floor level 100% completed. • First floor level slab Concrete Casting 100% Completed. • Columns up to Second floor level 100% completed. • Second floor level slab Concrete Casting 100% Completed • Columns up to Third floor level 100% completed. • Third floor level slab Concrete Casting 100% Completed. • Columns up to Fourth floor level 100% completed. • Fourth floor level slab Concrete Casting 100% Completed. • Columns up to Fifth floor level 100% completed. • Fifth floor level slab First Half Concrete Casting 100% Completed. • Shuttering & Barbending work for Second half of Fifth Floor level slab 95% completed and balance work on progress • Columns up to Sixth Floor Level 50% Completed. • Shuttering & Barbending work for First half of Sixth Floor level slab 75% completed and balance work on progress. • Block work for Model Flat at First Floor 100% completed. • Ceiling & Wall Plastering work for Model flat 100% Completed. • Finishing works for Model Flat on progress in fullswing |
| BLOCK | STATUS AS ON 31.07.2019 |
| C2 BLOCK | <ul style="list-style-type: none"> • Piling work 100% completed. • Pile cap casting 100% completed. • Columns up to First floor level 100% completed. • First floor level slab Concrete Casting 100% Completed. • Columns up to Second Floor level 100% Completed. |



PROGRESS REPORT
CGEWHO – CHENNAI PHASE-III PROJECT

| | |
|--------------|---|
| | <ul style="list-style-type: none"> • Second floor level slab Concrete Casting 100% Completed. • Columns up to Third Floor level 100% Completed. • Third floor level slab First Half Concrete Casting 100% Completed. • Shuttering & bar bending work for Second Half of Third floor level slab 65% completed and balance work on progress. • Columns up to Fourth Floor level 50% Completed. • Shuttering work for First Half of Fourth floor level slab 60% completed and balance work on progress. • Barbending Fabrication work for First Half of Fourth floor level slab 30% completed and balance work on progress. |
| BLOCK | STATUS AS ON 31.07.2019 |
| C3 BLOCK | <ul style="list-style-type: none"> • Piling work 100% completed. • Pile cap casting 100% completed. • Columns up to Stilt floor level 100% completed. • PCC flooring for Stilt Floor 100% Completed. • Columns up to First floor level 100% completed. • First floor level slab Concrete Casting 100% Completed. • Columns up to Second Floor level 50% Completed. • Shuttering & bar bending work on progress for balance 50% of Columns upto Second floor level |
| BLOCK | STATUS AS ON 31.07.2019 |
| D1 BLOCK | <ul style="list-style-type: none"> • Piling work 100% completed. • Earth work excavation for Pile Cap works 100% completed. • Plain Cement Concrete for Pile Cap work 100% completed. • Pile Chipping Works 100% completed. • Pile cap Concrete casting 100% completed. • Earthwork Backfilling 100% Completed • Short columns upto Stilt floor Level 90% Completed and balance work on progress |
| BLOCK | STATUS AS ON 31.07.2019 |
| D2 BLOCK | <ul style="list-style-type: none"> • Piling work 100% completed. • Pile cap casting 100% completed. • Columns up to First floor level 100% completed. • First floor level slab Concrete Casting 100% Completed • Columns up to Second floor level 100% completed. • Second floor level slab Concrete Casting 100% Completed • Columns up to Third floor level 100% completed. • Third floor level slab Concrete Casting 100% Completed. • Columns up to Fourth floor level 100% completed. |



PROGRESS REPORT
CGEWHO – CHENNAI PHASE-III PROJECT

| | |
|----------------|---|
| | <ul style="list-style-type: none"> • Fourth floor level slab Concrete Casting 100% Completed. • Columns upto Fifth Floor level Slab 50% Completed • Shuttering & Bar bending work for columns upto Fifth floor level on progress for balance 50% of Columns. • Shuttering & Bar bending work for First half of Fifth floor level slab 40% completed and balance work on progress. • Block work for Model Flat at First Floor 100% completed. • Ceiling & Wall Plastering work for Model flat 100% Completed. • Model Flat Finishing works on progress in full swing |
| BLOCK | STATUS AS ON 31.07.2019 |
| D3 BLOCK | <ul style="list-style-type: none"> • Piling work 100% completed. • Pile cap casting 100% completed. • Columns up to First floor level 100% completed. • First floor level slab Concrete Casing 100% Completed. • Columns up to Second floor level 100% completed. • Second floor level slab Concrete Casing 100% Completed. • Columns up to Third floor level 70% completed. • Shuttering & Bar bending work on progress for balance 30% columns upto Third floor level. • Third floor level First Half Slab Concrete Casing 100% Completed. • Barbending Fabrication Work on progress for Columns upto Fourth Floor Level. |
| BLOCK | STATUS AS ON 31.07.2019 |
| COMMUNITY HALL | <ul style="list-style-type: none"> • Piling work 100% completed. • Earth work excavation for Pile Cap works 100% Completed. • PCC for pile cap 100% completed • Pile cap casting 100% completed. • Earthwork backfilling 90% completed • Stilt Floor Columns Concrete 50% completed. • Bar bending & shuttering work on progress for balance 50% of Stilt floor columns. |



PROGRESS REPORT **CGEWHO – CHENNAI PHASE-III PROJECT**

PHOTOGRAPHS OF WORK PROGRESS AS ON 31.07.2019

In Block A1: Stilt Floor Levelling & Stilt Floor Column Concrete on progress..



PROGRESS REPORT **CGEWHO – CHENNAI PHASE-III PROJECT**

In Block A2 : Pile Cap & Plinth beam Work Completed and Earthwork Backfilling on progress.



PROGRESS REPORT **CGEWHO – CHENNAI PHASE-III PROJECT**

In Block B1: Sixth Floor level slab Shuttering work on progress.



PROGRESS REPORT **CGEWHO – CHENNAI PHASE-III PROJECT**

In Block B2: First Floor First Half Slab Concreted completed.



PROGRESS REPORT **CGEWHO – CHENNAI PHASE-III PROJECT**

In Block C1: Sixth Floor level slab shuttering work on progress.



PROGRESS REPORT **CGEWHO – CHENNAI PHASE-III PROJECT**

In Block C2: Third Floor level First Half Concrete Complete & Second Half Shuttering complete. Shuttering & Bar bending work on progress for First Half of Fourth Floor level slab.



PROGRESS REPORT **CGEWHO – CHENNAI PHASE-III PROJECT**

In Block C3: First Floor level Columns 50% completed & balance work on progress.



In Block D1: Pile Cap Works Complete. Short Column work and Earthwork backfilling for on Progress.



PROGRESS REPORT **CGEWHO – CHENNAI PHASE-III PROJECT**

In Block D2 : Fourth floor level slab Completed. Fifth floor level Slab Shuttering on progress.



PROGRESS REPORT **CGEWHO – CHENNAI PHASE-III PROJECT**

In Block D3: Second floor Level Slab Concrete 100% Completed. Third Floor level Slab First Half Completed.



PROGRESS REPORT **CGEWHO – CHENNAI PHASE-III PROJECT**

In Community Hall : Pile cap Concrete casting completed. Stilt floor Column work on progress.



PROGRESS REPORT
CGEWHO – CHENNAI PHASE-III PROJECT

QUALITY CONTROL

DURING CONSTRUCTION FOLLOWING QUALITY CONTROL TESTS CONDUCTED AT SITE:

| Sl.No. | Materials | Source from | Test Done | Result |
|--------|---|--|---------------|----------------------------------|
| 1 | M-Sand | Sriperambathur, Kanchipuram (Dt) | Each Truck | Sieve Analysis & Silt content |
| 2 | Coarse Aggregate (20mm) | Sriperambathur, Kanchipuram (Dt) | Each Truck | Sieve Analysis |
| 3 | Coarse Aggregate (12mm) | Sriperambathur, Kanchipuram (Dt) | Each Truck | Sieve Analysis |
| 4 | Cement | Third party testing is being done. | | |
| 5 | Steel | Third party testing is being done. | | |
| 6 | Pile Integrity | Third party testing is being done. | | |
| 7 | Soil Compaction | Third party testing is being done. | | |
| 8 | RCC cubes are being tested and Register is being maintained. | | | |
| 9 | Slump test conducted at site to insure workability if concrete. | | | |



PROGRESS REPORT
CGEWHO – CHENNAI PHASE-III PROJECT

PHOTOGRAPH OF QUALITY CONTROL AT SITE

Concrete Cube Compressive Strength Testing



PROGRESS REPORT
CGEWHO – CHENNAI PHASE-III PROJECT

20mm & 12mm Aggregate Sieve Analysis Testing



PROGRESS REPORT
CGEWHO – CHENNAI PHASE-III PROJECT

Fine Aggregate Sieve Analysis Testing

