

MONTHLY PROGRESS REPORT

CGEWHO – GREATER NOIDA PROJECT

28th-FEB-2019

PACKAGE-II	STATUS AS ON 28/02/2019
Up to Last Month Block D03	<ul style="list-style-type: none"> • Terrace Machine Room & Overhead water tank Roof slab casted. • Machine Room above Parapet Brick work is in progress. • Cpvc piping pressure Testing completed up to 14th Floor lvl. • Hot water pipe insulation completed from 9th to 14th floor lvl. • Dado Tiling work completed from 7th to 14th floor lvl except Kitchen. • Staircase Plaster work completed up to 13th floor lvl.
Current Month Activity	<ul style="list-style-type: none"> • Terrace Projection slab shuttering & Reinforcement binding work above Machine Room Roof is in progress. • Terrace Machine Room & Overhead water tank Brick work completed. • Dado Tiling work in Kitchen completed up to 2nd floor lvl. • Tiles flooring in Toilets completed at 1st floor lvl. • Kitchen counter stone fixing completed up to 4th floor lvl.
Up to Last Month Block D04	<ul style="list-style-type: none"> • Terrace Machine Room & Over head water tank Roof slab Reinforcement binding work completed. • Toilet water proofing work completed up to 5th floor lvl. • Hot water pipe insulation completed up to 10th floor lvl. • Water supply Vertical GI piping work 90% completed. • Internal GI waste piping work completed up to 13th floor lvl. • DB fixing work completed in 14th floor lvl. • ONT box fixing completed from 11th to 14th floor lvl. • POP cornice work completed from 13th to 14th floor lvl.
Current Month Activity	<ul style="list-style-type: none"> • Terrace Machine Room & Over head water tank Roof slab casted. • Stub columns casted above Machine Room Roof. • Toilet water proofing work completed at 6th to 9th floor lvl. • Hot water pipe insulation completed at 11th floor lvl. • Cpvc piping pressure Testing completed up to 13th Floor lvl.
Up to Last Month Block D05	<ul style="list-style-type: none"> • 45% Terrace lvl Projection slab casted. • 90% internal plaster done at 14th floor lvl. • External Plaster work in progress. • CI piping work 90% completed. • Vertical GI work 60% completed.
Current Month Activity	<ul style="list-style-type: none"> • Balance 30% Terrace lvl Projection slab casted. (Total 75%). • External Plaster work 50% completed. • POP cornice completed up to 14th floor lvl. • Internal Toilets GI waste piping work completed up to 3rd floor lvl. • Vertical GI work 20% completed. (Total 80%).



MONTHLY PROGRESS REPORT CGEWHO – GREATER NOIDA PROJECT

PPUp to Last Month Block D06	<ul style="list-style-type: none"> • Parapet wall Slab 25% casted at Terrace lvl. • Balcony RCC railing casted at 14th floor lvl. • Internal Door frames fixed up to 11th floor lvl. • Cpvc Piping work completed up to 11th floor lvl. • 90% Plaster completed at 7th floor lvl. • 50% Plaster completed at 8th floor lvl. • POP cornice work completed up to 6th floor lvl. • 100% wall conduiting and G.I boxes fixing done at 14th floor lvl.
Current Month Activity	<ul style="list-style-type: none"> • Parapet wall Slab 50% casted at Terrace lvl. (Total 75%). • Terrace Projection slab 15% casted. • Balance 50% plaster completed at 8th floor lvl. • 90% Plaster work completed at 9th & 10th floor lvl. • Internal Door frames fixed at 12th & 13th floor lvl. • cPVC piping work completed from 12th to 14th floor lvl. • CI piping work completed up to 8th floor lvl.
Up to Last Month Block D07	<ul style="list-style-type: none"> • 100% 5th floor columns casted. • 5th floor Roof slab 100% casted. • 6th floor columns 100% casted. • 6th floor Roof slab Shuttering & Reinforcement work for four flats in progress.
Current Month Activity	<ul style="list-style-type: none"> • 100% 6th floor Roof slab casted. • 7th floor columns 100% casted. • 7th floor Roof slab Reinforcement work for Two flats completed.
Up to Last Month Block D08	<ul style="list-style-type: none"> •
Current Month Activity	<ul style="list-style-type: none"> •
Up to Last Month Non-Tower	<ul style="list-style-type: none"> • 400 Sqm Stitch slab casted. (Total 15172/15886). • PCC at basement under Floor lvl 1070Sqm done. (Total 2170 Sqm). • Pile caps 8nos. casted. (Total 294/312). • Columns 5 nos. casted. (273/280). • Basement Ceiling Plaster 650 Sqm completed. • Basement Drain Base slab of length 195 mtrs casted.
Current Month Activity	<ul style="list-style-type: none"> • PCC at basement under Floor lvl 1800Sqm done. (Total 3970 Sqm). • Basement Ceiling Plaster 1925 Sqm completed. (Total 2575 Sqm). • Basement Drain Base slab of length 75 mtrs casted. (Total 275 Mtrs). • Basement Roof slab 1190 Sqm casted. (Total 10943/15886).
Up to Last Month Retaining Wall	<ul style="list-style-type: none"> • Retaining wall -2 5% water proofing completed. (Total 85%).



**MONTHLY PROGRESS REPORT
CGEWHO – GREATER NOIDA PROJECT**

PHOTOGRAPHS OF PACKAGE-II on 28th -FEB-2019

**In Block D-03 Terrace Projection slab Reinforcement binding is in progress
above Machine Room Roof.**



Progress Report No. 34 (1st FEB- 19 – 28th FEB-19)



MONTHLY PROGRESS REPORT CGEWHO – GREATER NOIDA PROJECT

In Block D-04 Machine Room above Stub columns casted.



In block D-05 External Plaster work is in progress.



Progress Report No. 34 (1st FEB- 19 – 28th FEB-19)



MONTHLY PROGRESS REPORT CGEWHO – GREATER NOIDA PROJECT

In Block D-07 7th floor Roof slab 50% casted.



Progress Report No. 34 (1st FEB- 19 – 28th FEB-19)



MONTHLY PROGRESS REPORT

CGEWHO – GREATER NOIDA PROJECT

PACKAGE-III	STATUS AS ON 28/02/2019
Up to Last Month Block C01	<ul style="list-style-type: none"> • Level 11: 100% slab casting completed, 100% column casting completed. • Level 12: 100% slab casting and column reinforcement is on progress. • Level 04&05: Brick work completed. • Level 06: Brick work is on progress. • Level 03&04: Door frame completed. • Level 05: Door frame is on progress. • Level 03&04: Internal plaster completed. • Level 05: Internal plaster is on progress. • Level 03, 04&05: Electrical wall conduit completed. • Level 06: Electrical wall conduit is on progress. • Level 04: Internal plumbing (CPVC) work completed. • Level 05: Internal plumbing (CPVC) work is on progress.
Current Month Activity	<ul style="list-style-type: none"> • Level 12: 100% column casting completed. • Level 13: 100% slab & column casting completed. • Level 14: Slab shuttering and reinforcement work is on progress. • Level 06&07: Brick work completed. • Level 08: Brick work is on progress. • Level 05&06: Door frame completed. • Level 07: Door frame is on progress. • Level 05&06: Internal plaster completed. • Level 07: Internal plaster is on progress. • Level 06: Electrical wall conduit completed. • Level 07: Electrical wall conduit is on progress. • Level 05,06&07: Internal plumbing (CPVC) work completed. • Level 08: Internal plumbing (CPVC) work is on progress.



MONTHLY PROGRESS REPORT CGEWHO – GREATER NOIDA PROJECT

<p>Up to Last Month</p> <p>Block C02</p>	<ul style="list-style-type: none"> • Level 11: Remaining 50% column casting completed. • Level 12: 100% slab and 100% column casting completed. • Level 13: Slab shuttering is on progress. • Level 08&09: Brick work 100% completed. • Level 10: Brick work is on progress. • Level 07&08: Door frame completed. • Level 09: Door frame is on progress. • Level 07: Internal plaster completed. • Level 08: Internal plaster is on progress. • Level 07&08: Electrical wall conduit completed. • Level 09: Electrical wall conduit is on progress. • Level 08: Internal plumbing (cPVC) work completed. • Level 09: Internal plumbing (cPVC) work is on progress.
<p>Current Month Activity</p>	<ul style="list-style-type: none"> • Level 13: 100% slab & 100% column casting completed. • Level 14: 50% slab & 100% column casting completed & remaining slab reinforcement is on progress. • Level 10&11: Brick work 100% completed. • Level 12: Brick work is on progress. • Level 09: Door frame completed. • Level 10: Door frame is on progress. • Level 08&09: Internal plaster completed. • Level 10: Internal plaster is on progress. • Level 09&10: Electrical wall conduit completed. • Level 11: Electrical wall conduit is on progress. • Level 09&10: Internal plumbing (cPVC) work completed. • Level 11: Internal plumbing (cPVC) work is on progress.
<p>Up to Last Month</p> <p>Block C06</p>	<ul style="list-style-type: none"> • Level 13: Remaining 75% column casting completed. • Level 14: 50% slab casting completed and remaining slab shuttering and reinforcement work is on progress. • Level 11: Brick work completed. • Level 12: Brick work is on progress. • Level 10: Door frame completed. • Level 11: Door frame is on progress. • Level 09&10: Internal plaster completed. • Level 11: Internal plaster is on progress. • Level 10&11: Electrical wall conduit completed. • Level 12: Electrical wall conduit is on progress. • Level 10: Internal plumbing (CPVC) work completed. • Level 11: Internal plumbing (CPVC) work is on progress.



MONTHLY PROGRESS REPORT

CGEWHO – GREATER NOIDA PROJECT

<p>Current Month Activity</p>	<ul style="list-style-type: none"> • Level 14: Remaining 50% slab & 100% column casting completed. • Level 15: Slab shuttering and reinforcement work is on progress. • Level 12: Brick work completed. • Level 13: Brick work is on progress. • Level 11&12: Door frame completed. • Level 13: Door frame is on progress. • Level 11&12: Internal plaster completed. • Level 13: Internal plaster is on progress. • Level 12: Electrical wall conduit completed. • Level 13: Electrical wall conduit is on progress. • Level 11&12: Internal plumbing (CPVC) work completed. • Level 13: Internal plumbing (CPVC) work is on progress.
<p>Up to Last Month Block C07</p>	<ul style="list-style-type: none"> • Level 13: 100% slab & 100% column casting completed. • Level 14: 50% slab casting completed& remaining slab shuttering and reinforcement work is on progress. • Level 10&11: Brick work 100% completed. • Level 12: Brick work is on progress. • Level 10: Door frame completed. • Level 11: Door frame is on progress. • Level 10: Internal plaster completed. • Level 11: Internal plaster is on progress. • Level 10: Electrical wall conduit completed. • Level 11: Electrical wall conduit is on progress. • Level 10: Internal plumbing (CPVC) work completed. • Level 11: Internal plumbing (CPVC) work is on progress.



MONTHLY PROGRESS REPORT

CGEWHO – GREATER NOIDA PROJECT

Current Month Activity	<ul style="list-style-type: none"> • Level 14: Remaining 50% slab & 100% column casting completed. • Level 15: 50% slab casting completed and remaining slab shuttering and reinforcement work is on progress. • Level 12: Brick work 100% completed. • Level 13: Brick work is on progress. • Level 11: Door frame completed. • Level 12: Door frame is on progress. • Level 11: Internal plaster completed. • Level 12: Internal plaster is on progress. • Level 11: Electrical wall conduit completed. • Level 12: Electrical wall conduit is on progress. • Level 11: Internal plumbing (CPVC) work completed. • Level 12: Internal plumbing (CPVC) work is on progress. • Level 10: External & internal plumbing (CI) work completed.
Up to Last Month Block C08	<ul style="list-style-type: none"> • Level 15(Terrace): Remaining 50% slab & 50% column casting completed & remaining column reinforcement is on progress. • Level 13: Brick work 100% completed. • Level 14: Brick work is on progress. • Level 12: Door frame completed. • Level 13: Door frame is on progress. • Level 12: Internal plaster completed. • Level 13: Internal plaster is on progress. • Level 12: Electrical wall conduit completed. • Level 13: Electrical wall conduit is on progress. • Level 12: Internal plumbing (CPVC) work completed. • Level 13: Internal plumbing (CPVC) work is on progress.
Current Month Activity	<ul style="list-style-type: none"> • Level 15(Terrace): Remaining 50% column casting completed. • Mummy roof slab 100% completed & Projection stub column 50% completed. • Level 13: Brick work 100% completed. • Level 14: Brick work is on progress. • Level 13: Door frame completed. • Level 14: Door frame is on progress. • Level 13: Internal plaster completed. • Level 14: Internal plaster is on progress. • Level 13: Electrical wall conduit completed. • Level 14: Electrical wall conduit is on progress. • Level 13: Internal plumbing (CPVC) work completed. • Level 14: Internal plumbing (CPVC) work is on progress. • Level 13: External & internal plumbing (CI) work completed.



MONTHLY PROGRESS REPORT CGEWHO – GREATER NOIDA PROJECT

Up to Last Month Block C09	<ul style="list-style-type: none"> • Remaining 50% basement column casting completed. • Basement slab shuttering and reinforcement is on progress.
Current Month Activity	<ul style="list-style-type: none"> • Level 00: 100% slab & 100% column casting completed. • Level 01: Slab shuttering is on progress.
Up to Last Month Block C10	<ul style="list-style-type: none"> • Routine test conducted.
Current Month Activity	<ul style="list-style-type: none"> • Excavation is on progress.
Up to Last Month Block C11	<ul style="list-style-type: none"> • Level 01: 100% slab & 100% column casting completed. • Level 02: 100% slab casting completed & column reinforcement is on progress.
Current Month Activity	<ul style="list-style-type: none"> • Level 02: 100% column casting completed. • Level 03:100% slab & 100% column casting completed. • Level 04: 50% slab casting completed & remaining slab shuttering and reinforcement work is on progress.
Up to Last Month Block C12	<ul style="list-style-type: none"> • Level 10: Remaining 50% slab & 100% column casting completed. • Level 11: 100% slab casting completed & column reinforcement is on progress. • Level 01: Brick work 100% completed. • Level 02: Brick work is on progress.
Current Month Activity	<ul style="list-style-type: none"> • Level 11: 100% column casting completed. • Level 12: 100% slab & 100% column casting completed. • Level 13: 50% slab casting completed & remaining slab shuttering and reinforcement work is on progress. • Level 02&03: Brick work 100% completed. • Level 04: Brick work is on progress.
Up to Last Month UG Tank	<ul style="list-style-type: none"> • Domestic tank 2nos, Row water tank 2 no's, Fire tank 2nos& pump room base slab completed. • Domestic tank 2nos, Row water tank 2 no's, Fire tank 2nos& pump room wall completed.
Current Month Activity	<ul style="list-style-type: none"> • U.G. Tank slab shuttering is on progress.



MONTHLY PROGRESS REPORT CGEWHO – GREATER NOIDA PROJECT

Up to Last Month Non-Tower	<ul style="list-style-type: none">• Pile casting completed. (669/774) Nos.• Laying P.C.C completed. (Total 13000/18731) Sqm• Stitch slab casting completed. (Total 12998/18731) Sqm• Circular column casting completed. (Total 226/339) Nos.• Basement non-tower slab casting completed Total (6813/18731) Sqm• Retaining wall casting completed (178/294) m
Current Month Activity	<ul style="list-style-type: none">• Basement non-tower slab casted 930 Sqm (7743/18731) Sqm

PHOTOGRAPHS OF PACKAGE-III on 28Th -FEB-2019

Block C-06 Level-15 slab shuttering and reinforcement work is on progress.
Block C-07 Level-15 slab shuttering and reinforcement work is on progress.
Block C-08 Terrace slab projection column reinforcement is on progress.



MONTHLY PROGRESS REPORT CGEWHO – GREATER NOIDA PROJECT

Block C-01 Level-14 slab shuttering and reinforcement work is on progress.
Block C-02 Level-14 slab shuttering and reinforcement work is on progress.
Block C-12 Level-13 slab shuttering and reinforcement work is on progress.



Progress Report No. 34 (1st FEB- 19 – 28th FEB-19)



MONTHLY PROGRESS REPORT CGEWHO – GREATER NOIDA PROJECT

Block C-01 Level-14 slab shuttering and reinforcement work is on progress.
Block C-02 Level-14 slab shuttering and reinforcement work is on progress.
Block C-12 Level-13 slab shuttering and reinforcement work is on progress.



Progress Report No. 34 (1st FEB- 19 – 28th FEB-19)



**MONTHLY PROGRESS REPORT
CGEWHO – GREATER NOIDA PROJECT**

Block C-09 Level-01 slab shuttering is on progress.

Block C-10 Excavation is on progress.

Block C-11 Level-04 slab shuttering and reinforcement work is on progress.



Progress Report No. 34 (1st FEB- 19 – 28th FEB-19)



MONTHLY PROGRESS REPORT

CGEWHO – GREATER NOIDA PROJECT

PACKAGE-IV	STATUS AS ON 28/02/2019
Block A01 UpTo Last Month	<ul style="list-style-type: none"> • 100% above machine room Stub columns & 50% Parasol shuttering & steel binding work completed. • All floor brick work completed. • All floor plaster work completed. • All floor internal water supply work completed. • All floor SCI work completed. • All floor toilet sunken water proofing completed. • Tenth floor POP Cornices work completed. • Tenth floor ceiling & walls putty one coat work completed. • Kitchen shaft GI Riser work completed. • 95% External plaster work completed. • 90% External wall putty one coat work completed. • Twelfth floor kitchen sink fixing work completed. • Thirteen floor kitchen & toilet Wall tiles fixing work in progress. • Second to Twelfth Floor internal flat's tile fixing work completed.
Current Month Activity	<ul style="list-style-type: none"> • 100% above machine room Parasol work completed. • All floor brick work completed. • All floor plaster work completed. • All floor internal water supply work completed. • All floor SCI work completed. • All floor toilet sunken water proofing completed. • Eleventh floor POP Cornices work completed. • Thirteen floor ceiling & walls putty one coat work completed. • Kitchen shaft GI Riser work completed. • 95% External plaster work completed. • 90% External wall putty one coat work completed. • Thirteen floor kitchen sink fixing work completed. • Thirteen floor kitchen & toilet Wall tiles work completed. • Second to Thirteen Floor internal flat's tile fixing work completed. • First to Thirteen floor toilets floor tile fixing work completed.
Block B04 UpTo Last Month	<ul style="list-style-type: none"> • Water tank wall casting work completed. • All floor brick work completed. • All floor internal water supply work completed. • All floor SCI work completed. • All floor internal Electrical wall conduit work completed. • Thirteen floor POP Cornices work completed. • Thirteen floor ceiling & walls putty one code work completed. • All floor toilet sunken water proofing work completed. • Twelfth floor kitchen Counter & wall tile fixing work completed. • Tenth floor toilets wall tile fixing work completed. • On Eighth floor internal flats tile fixing work in progress. • 85% External plaster work completed.



MONTHLY PROGRESS REPORT

CGEWHO – GREATER NOIDA PROJECT

Current Month Activity	<ul style="list-style-type: none"> • Water tank slab casting work completed. • Above Water tank stub columns casting work completed. • All floor brick work completed. • All floor internal water supply work completed. • All floor SCI work completed. • All floor internal Electrical wall conduit work completed. • All floor POP Cornices work completed. • All floor ceiling & walls putty one code work completed. • All floor toilet sunken water proofing work completed. • Thirteen floor kitchen Counter & wall tile fixing work completed. • Thirteen floor toilets wall tile fixing work completed. • First floor to Tenth floor toilets floor tile fixing work completed. • First floor to Eleventh floor internal flats tile fixing work completed. • 90% External plaster work completed.
Block B05 UpTo Last Month	<ul style="list-style-type: none"> • Water tank slab casting work completed. • 80% Parasol casting work completed. • All floor brick work completed. • All floor plastering work completed. • All floor internal water supply work completed. • All floor SCI work completed. • All floor Electrical internal wall conducting work completed. • All floor toilet sunken water proofing work completed. • Thirteen floor POP Cornice work completed. • Thirteen floor ceiling & walls putty one code work completed. • All floor Main GI Riser work in completed. • Ninth floor kitchen counter & wall tile work completed. • Ninth floor toilets wall tile fixing work completed. • 50% External plaster work completed.
Current Month Activity	<ul style="list-style-type: none"> • Above Water tank stub columns casting work completed. • 90% Parasol casting work completed. • All floor brick work completed. • All floor plastering work completed. • All floor internal water supply work completed. • All floor SCI work completed. • All floor Electrical internal wall conducting work completed. • All floor toilet sunken water proofing work completed. • All floor POP Cornice work completed. • All floor ceiling & walls putty one code work completed. • All floor Main GI Riser work in completed. • Thirteen floor kitchen counter & wall tile work completed. • Twelfth floor toilets wall tile fixing work completed. • Fifth floor to Ninth floor toilets floor tile fixing work completed. • Fifth floor to Ninth floor internal flats tile fixing work completed. • 90% External plaster work completed.



MONTHLY PROGRESS REPORT

CGEWHO – GREATER NOIDA PROJECT

<p>Block C13 UpTo Last Month</p>	<ul style="list-style-type: none"> • Eighth & Ninth floor internal flats tile fixing work in progress. • Above machine room & OHT tank Parasol casting work completed. • All slab casting work completed. • External plaster work completed. • All Floor common area, Ceiling & Wall, putty one coat completed. • All Floor POP Cornice work completed. • All toilet sunken water proofing work completed. • All floor kitchen counter tile fixing in progress. • All floor Indian toilet wall tile work completed. • Fire shaft Main riser work completed. • GI riser work completed. • Balcony RCC work completed. • All floor Kitchen sink fixing work completed.
<p>Current Month Activity</p>	<ul style="list-style-type: none"> • Third floor to Twelfth floor internal flats tile fixing work in completed. • All slab casting work completed. • External plaster work completed. • All Floor common area, Ceiling & Wall, putty one coat completed. • All Floor POP Cornice work completed. • All toilet sunken water proofing work completed. • All floor kitchen counter tile fixing in progress. • All floor Indian toilet wall tile work completed. • Fire shaft Main riser work completed. • GI riser work completed. • Balcony RCC work completed. • All floor Kitchen sink fixing work completed.
<p>Block C14 UpTo Last Month</p>	<ul style="list-style-type: none"> • Second to Twelfth floor flat tile fixing work completed. • Above terrace all RCC work completed. • All floors slab casting work completed. • All floor kitchen counter tile fixing work completed. • All floor Indian toilet wall tile work completed. • Fire shaft Main riser work completed. • GI riser work completed. • POP Cornice & wall putty one coat completed. • Balcony RCC work completed. • All Floor Kitchen sink work completed.
<p>Current Month Activity</p>	<ul style="list-style-type: none"> • First to Twelfth floor flat tile fixing work completed. • First to twelfth floor toilets floor tile fixing work completed. • All floors slab casting work completed. • All floor kitchen counter tile fixing work completed. • All floor Indian toilet wall tile work completed. • Fire shaft Main riser work completed. • GI riser work completed. • POP Cornice & wall putty one coat completed. • Balcony RCC work completed. • All Floor Kitchen sink work completed.



MONTHLY PROGRESS REPORT

CGEWHO – GREATER NOIDA PROJECT

Block C03 UpTo Last Month	<ul style="list-style-type: none"> • 100% Mumty Machine room columns casting in completed. • 50% Parasol casting work completed. • All floors slab casting work completed. • Fourteen floor brick work in progress. • Twelfth floor internal wall electrical conduiting work in progress. • Twelfth floor door frame fixing work completed. • Thirteen floor internal water supply work in progress. • Thirteen floor SCI work in progress. • Second to Eighth floor toilet sunken water proofing work completed. • Tenth floor plaster work completed. • Ninth Floor POP Cornice & wall putty one coat completed.
Current Month Activity	<ul style="list-style-type: none"> • 100% Parasol casting work completed. • 100% Machine room columns casting work completed. • All floors slab casting work completed. • Fourteen floor brick work completed. • Fourteen floor internal wall electrical conduiting work completed. • Fourteen floor door frame fixing work completed. • Fourteen floor internal water supply work completed. • Fourteen floor SCI work completed. • Second to Twelfth floor toilet sunken water proofing work completed. • Fourteen floor plaster work completed. • Twelfth Floor POP Cornice & wall putty one coat completed.
Block C04 UpTo Last Month	<ul style="list-style-type: none"> • 100% Machine room columns casting work completed. • 100% stub columns casting work completed. • All floor slab casting work completed. • Thirteen floor brick work in progress. • Eleventh floor internal wall electrical conduiting work completed. • Twelfth floor door frame fixing work completed. • Twelfth floor internal water supply work completed. • Twelfth floor SCI work in progress. • Tenth floor plaster work in progress. • Eight Floor wall putty one coat completed.
Current Month Activity	<ul style="list-style-type: none"> • 50% Parasol casting work completed. • 100% OHT base slab & OHT wall casting work completed. • All floor slab casting work completed. • Fourteen floor brick work completed. • Fourteen floor internal wall electrical conduiting work completed. • Thirteen floor door frame fixing work completed. • Thirteen floor internal water supply work completed. • Fourteen floor SCI work completed. • Thirteen floor plaster work in progress. • Eleventh Floor wall putty one coat completed.



MONTHLY PROGRESS REPORT CGEWHO – GREATER NOIDA PROJECT

Block C05 UpTo Last Month	<ul style="list-style-type: none"> • 100% Mumty slab casting work completed. • 100% stub columns casting work completed. • All floor slab casting work completed. • Thirteen floor brick work in progress. • Tenth floor internal wall electrical conduiting work completed. • Eleventh floor door frame fixing work completed. • Tenth floor plaster work completed. • Twelfth floor internal water supply work completed. • Twelfth floor SCI work in progress.
Current Month Activity	<ul style="list-style-type: none"> • 100% OHT base slab casting work completed. • 100% Machine room columns casting work completed. • All floor slab casting work completed. • Fourteen floor brick work completed. • Thirteen floor internal wall electrical conduiting work completed. • Thirteen floor door frame fixing work completed. • Twelfth floor plaster work completed. • Thirteen floor internal water supply work completed. • Fourteen floor SCI work in progress.
Non-Tower UpTo Last Month	<ul style="list-style-type: none"> • 750 sqm NTA slab casting work completed. (14000sqm/15900sqm) • 6500 sqm Basement ceiling plaster work completed. • 290 mtrs out of 314 mtr Kota stone water proofing work completed. • Basement round columns casting work in progress. • 100% STP Foundation casting work completed. • 70% STP RCC wall casting work completed. • STP FBR1 & FBR2 Tank roof slab casting work completed. • RCC Drain work in progress. • 2300 Sqm PCC for basement flooring work completed. (4800/15900sqm)
Current Month Activity	<ul style="list-style-type: none"> • 500 sqm NTA slab casting work completed. (14500sqm/15900sqm) • 11600 sqm Basement ceiling plaster work completed. • 290 mtrs out of 314 mtr Kota stone water proofing work completed. • Basement round columns casting work in progress. • 100% STP Foundation casting work completed. • 80% STP RCC wall casting work completed. • STP FBR1 & FBR2 Tank roof slab casting work completed. • RCC Drain work in progress. • 5900 Sqm PCC for basement flooring work completed. (8200/15900sqm)
Sample Flat Type A, B & C Status	<ul style="list-style-type: none"> • Painting work of walls & Ceiling completed. • Tile fixing work completed. • Internal Electrical work completed. • Water supply & Drainage work completed.



**MONTHLY PROGRESS REPORT
CGEWHO – GREATER NOIDA PROJECT**

PHOTOGRAPHS OF PACKAGE-IV on 28th FEB -2019

**IN BLOCK C03-ABOVE TERRACE PARASOL CASTING WORK COMPLETED.
IN BLOCK C04- ABOVE TERRACE PARASOL CASTING WORK IN PROGRESS.
IN BLOCK C05- MACHINE ROOM COLUMNS CASTING WORK COMPETED.**



MONTHLY PROGRESS REPORT CGEWHO – GREATER NOIDA PROJECT

IN BLOCK C14 – 100% CASTING WORK COMPLETED.

IN BLOCK C13- 100% CASTING WORK COMPLETED.

IN BLOCK A01- 100% CASTING WORK COMPLETED.

IN BLOCK B04 – MACHINE ROOM SLAB CASTING WORK COMPLETED.

**IN BLOCK B05 – ABOVE MACHINE ROOM PARASOL BRICK WORK & COPING
IN PROGRESS**



Progress Report No. 34 (1st FEB- 19 – 28th FEB-19)



MONTHLY PROGRESS REPORT CGEWHO – GREATER NOIDA PROJECT

BIRD EYE VIEW OF BLOCKS A01, B04, B05, C13, C14, C03, C04, C05



Progress Report No. 34 (1st FEB- 19 – 28th FEB-19)



MONTHLY PROGRESS REPORT

CGEWHO – GREATER NOIDA PROJECT

PACKAGE-V	STATUS AS ON 28/02/2019
Up to Last Month Block B01	<ul style="list-style-type: none"> • Balance Terrace Projection slab 5% casted. (Total 100%). • Machine Room & Over Head water Tank Roof slab casted. • Machine Room above Parapet wall Brick work completed. • Stub columns above Machine Room 100% casted. • Brick work in Machine Room completed. • Aluminum Window frames in wings-1,2 & 3 fixing completed up to 11th floor lvl.
Current Month Activity	<ul style="list-style-type: none"> • Projection slab above Machine Room 50% casted. • Brick coba water proofing work completed in one wing. • Internal Plaster in Machine Room completed. • Tiles flooring in wing-4 (one flat) completed from 8th to 11th floor Except balcony & Toilet-2. • Aluminum Door Window frames in wings-1,2 & 3 fixing completed up to 11th floor lvl.
Up to Last Month Block B02	<ul style="list-style-type: none"> • Machine Room & Over Head water Tank Roof slab casted. • Machine Room above Parapet wall slab 100% casted. • Stub columns above Machine Room 100% casted. • Brick work in Machine Room completed.
Current Month Activity	<ul style="list-style-type: none"> • Internal Plaster in Machine Room completed. • Both Lift well plaster work completed up to 13th floor lvl. • Tiles flooring in Wing-1 (one flat) completed from 2nd to 13th floor lvl. • Water proofing work in wing-3 completed from 2nd to 13th floor lvl. • Aluminum window frames fixing completed in wings-1 & 2 (2 flats) from 3rd to 13th floor lvl.
Up to Last Month Block B03	<ul style="list-style-type: none"> • Balance 25% 5th floor Roof slab casted. • 100% 6th floor columns casted. • 75% 6th floor Roof slab casted. • Balance 50% brickwork completed on 3rd floor lvl. • 50% Brick work done at 4th floor lvl • 90% Plaster work completed at 1st floor lvl.



MONTHLY PROGRESS REPORT CGEWHO – GREATER NOIDA PROJECT

Current Month Activity	<ul style="list-style-type: none"> • Balance 25% 6th floor Roof slab casted. • 100% 7th floor columns casted. • 50% 7th floor Roof slab casted. • Balance 50% brickwork completed at 4th floor lvl. • 75% Brick work done at 5th floor lvl.
Up to Last Month Block C15	<ul style="list-style-type: none"> • Stub columns above Machine Room 100% casted. • Machine Room above Parapet wall Brick work & Slab casting work completed. • External plaster 35% done (Total 85%). • External Birla Putty work in progress. • Wall tiling work 95% completed up to 11th floor lvl. • Tiles flooring work in progress at 2nd & 3rd floor lvl.
Current Month Activity	<ul style="list-style-type: none"> • Terrace Projection slab 100% casted above Machine Room Roof. • Internal Plaster in Mummtly & Machine Room completed. • Projection slab plaster at terrace lvl 60% completed. • External plaster 10% done (Total 95%). • Tiles flooring work completed in wing-3 from 2nd to 11th floor lvl. • Tiles flooring work completed in wing-4 from 4th to 11th floor lvl.
Up to Last Month Block C16	<ul style="list-style-type: none"> • Machine room above Projection slab 100% casted. • Brick coba water proofing in wings-1,2 & 4 completed. • Internal Plaster in Machine Room completed. • 90% Tiles flooring completed up to 9th floor lvl. • Wall tiling work 95% completed up to 9th floor lvl. • Terrace Projection slab above Plaster work in progress.
Current Month Activity	<ul style="list-style-type: none"> • Brick coba water proofing in wing-3 is in progress. • Brick coba water proofing in Machine Room in Progress. • Projection slab plaster work completed. • Kitchen counter stone fixing completed up to 9th floor lvl. • Terrace Projection slab Plaster work completed.



MONTHLY PROGRESS REPORT

CGEWHO – GREATER NOIDA PROJECT

Up to Last Month Non-Tower	<ul style="list-style-type: none">• 1000 sqm Basement PCC done. (Total 85%).• 5% basement ceiling plaster done. (Total 85%).• Basement drain 10 % casted. (Total 90%).• Dressing & Levelling for PCC is in Progress.• ATT work is in Progress.• Fire fighting Piping work in progress.• Basement Rain water, soil & waste CI piping work in progress.
Current Month Activity	<ul style="list-style-type: none">• 700sqm Basement PCC done. (Total 90%).• 5% basement ceiling plaster done. (Total 90%).• Dressing & Levelling for PCC is in Progress.• Fire fighting Piping work 20% completed.• Basement Rain water, soil & waste CI piping work 35 % completed.



**MONTHLY PROGRESS REPORT
CGEWHO – GREATER NOIDA PROJECT**

PHOTOGRAPHS OF PACKAGE-V on 28th FEB-2019

In Block B-01 Projection slab above Machine Room casted.

In Block B-02 Parapet wall Slab casted above Machine Room Roof.



MONTHLY PROGRESS REPORT CGEWHO – GREATER NOIDA PROJECT

In Block C-16 Terrace Projection Slab above Plaster work is in progress.



Progress Report No. 34 (1st FEB- 19 – 28th FEB-19)



MONTHLY PROGRESS REPORT CGEWHO – GREATER NOIDA PROJECT

In Block C-15 Machine Room above parapet wall slab casted.



Progress Report No. 34 (1st FEB- 19 – 28th FEB-19)



MONTHLY PROGRESS REPORT CGEWHO – GREATER NOIDA PROJECT

In Block B-03 7th floor Roof slab 50% casted.



Progress Report No. 34 (1st FEB- 19 – 28th FEB-19)



**MONTHLY PROGRESS REPORT
CGEWHO – GREATER NOIDA PROJECT**

QUALITY CONTROL

**DURING CONSTRUCTION FOLLOWING QUALITY CONTROL TESTS
CONDUCTED AT SITE:**

S. No.	Materials	Source From	Test Date	Tests done	Result
1	Coarse Sand	Bajpur		Each truck	Sieve Analysis & Silt content
2	Coarse Aggregate	Nangal		Each truck	Sieve Analysis & Impact Value
3	Fine Sand	Yamuna Nagar		Each truck	Sieve Analysis & Silt content
4	Bricks	Greater Noida		Each truck	Dimension, Water Absorption & Compressive strength
5	Cement	Third party testing is being done			
6	Steel	Third party testing is being done			
7	Piles Integrity	Third party testing is being done			
8	Soil Compaction	Third party testing is being done			
9	STP water	Third party testing is being done			
10	RCC Cubes are being tested and Register is being maintained.				
11	Slump test conducted at site to insure workability if concrete.				



**MONTHLY PROGRESS REPORT
CGEWHO – GREATER NOIDA PROJECT**

PHOTOGRAPH OF QUALITY CONTROL AT SITE

Fine Aggregate Sieve Analysis Testing



Progress Report No. 34 (1st FEB- 19 – 28th FEB-19)



MONTHLY PROGRESS REPORT CGEWHO – GREATER NOIDA PROJECT

Brick Compressive Strength Testing.



MONTHLY PROGRESS REPORT CGEWHO – GREATER NOIDA PROJECT

Cube Testing Of Concrete



Progress Report No. 34 (1st FEB- 19 – 28th FEB-19)



MONTHLY PROGRESS REPORT CGEWHO – GREATER NOIDA PROJECT

20 & 10mm Aggregate Sieve Analysis Testing.



Progress Report No. 34 (1st FEB- 19 – 28th FEB-19)



**MONTHLY PROGRESS REPORT
CGEWHO – GREATER NOIDA PROJECT**

**PHOTOGRAPHS TAKEN DURING POST
CONSTRUCTION QUALITY CONTROL TESTS
CONDUCTED BY IIT-ROORKEE:**



Progress Report No. 34 (1st FEB- 19 – 28th FEB-19)



MONTHLY PROGRESS REPORT CGEWHO – GREATER NOIDA PROJECT



Progress Report No. 34 (1st FEB- 19 – 28th FEB-19)



MONTHLY PROGRESS REPORT CGEWHO – GREATER NOIDA PROJECT



Progress Report No. 34 (1st FEB- 19 – 28th FEB-19)

