

# MONTHLY PROGRESS REPORT

## CGEWHO – GREATER NOIDA PROJECT

31<sup>st</sup>-March-2019

PACKAGE-II	STATUS AS ON 31/03/2019
<b>Up to Last Month</b>  <b>Block D03</b>	<ul style="list-style-type: none"> <li>• Terrace Projection slab shuttering &amp; Reinforcement binding work above Machine Room Roof is in progress.</li> <li>• Terrace Machine Room &amp; Overhead water tank Brick work completed.</li> <li>• Dado Tiling work in Kitchen completed up to 2<sup>nd</sup> floor lvl.</li> <li>• Tiles flooring in Toilets completed at 1<sup>st</sup> floor lvl.</li> <li>• Kitchen counter stone fixing completed up to 4<sup>th</sup> floor lvl.</li> </ul>
<b>Current Month Activity</b>	<ul style="list-style-type: none"> <li>• <b>Terrace Projection slab 100% casted above Machine Room Roof.</b></li> <li>• <b>Dado Tiling work in Kitchen completed from 3<sup>rd</sup> to 11<sup>th</sup> floor lvl.</b></li> <li>• <b>Tiles flooring in Bed rooms &amp; in Kitchen completed up to 7<sup>th</sup> floor lvl.</b></li> <li>• <b>Kitchen counter stone fixing completed from 5<sup>th</sup> to 11<sup>th</sup> floor lvl.</b></li> </ul>
<b>Up to Last Month</b>  <b>Block D04</b>	<ul style="list-style-type: none"> <li>• Terrace Machine Room &amp; Over head water tank Roof slab casted.</li> <li>• Stub columns casted above Machine Room Roof.</li> <li>• Toilet water proofing work completed at 6<sup>th</sup> to 9<sup>th</sup> floor lvl.</li> <li>• Hot water pipe insulation completed at 11<sup>th</sup> floor lvl.</li> <li>• Cpvc piping pressure Testing completed up to 13<sup>th</sup> Floor lvl.</li> </ul>
<b>Current Month Activity</b>	<ul style="list-style-type: none"> <li>• <b>Parapet wall Brick work above Machine Room Roof completed.</b></li> <li>• <b>Toilet water proofing work completed from 10<sup>th</sup> to 14<sup>th</sup> floor lvl.</b></li> <li>• <b>Hot water pipe insulation completed up to 12<sup>th</sup> floor lvl.</b></li> <li>• <b>Cpvc piping pressure Testing completed at 14<sup>th</sup> Floor lvl.</b></li> </ul>
<b>Up to Last Month</b>  <b>Block D05</b>	<ul style="list-style-type: none"> <li>• Balance 30% Terrace lvl Projection slab casted. (Total 75%).</li> <li>• External Plaster work 50% completed.</li> <li>• POP cornice completed up to 14<sup>th</sup> floor lvl.</li> <li>• Internal Toilets GI waste piping work completed up to 3<sup>rd</sup> floor lvl.</li> <li>• Vertical GI work 20% completed. (Total 80% ).</li> </ul>
<b>Current Month Activity</b>	<ul style="list-style-type: none"> <li>• <b>Terrace lvl Projection slab 15% casted. (Total 90%).</b></li> <li>• <b>External Plaster work 20% completed. (Total 70%).</b></li> <li>• <b>Internal Toilets GI waste piping work completed from 4<sup>th</sup> to 10<sup>th</sup> floor lvl.</b></li> </ul>



## MONTHLY PROGRESS REPORT CGEWHO – GREATER NOIDA PROJECT

<b>Up to Last Month Block D06</b>	<ul style="list-style-type: none"> <li>• Parapet wall Slab 50% casted at Terrace lvl. (Total 75%).</li> <li>• Terrace Projection slab 15% casted.</li> <li>• Balance 50% plaster completed at 8<sup>th</sup> floor lvl.</li> <li>• 90% Plaster work completed at 9<sup>th</sup> &amp; 10<sup>th</sup> floor lvl.</li> <li>• Internal Door frames fixed at 12<sup>th</sup> &amp; 13<sup>th</sup> floor lvl.</li> <li>• cPVC Piping work completed from 12<sup>th</sup> to 14<sup>th</sup> floor lvl.</li> <li>• CI piping work completed up to 8<sup>th</sup> floor lvl.</li> </ul>
<b>Current Month Activity</b>	<ul style="list-style-type: none"> <li>• <b>Parapet wall Slab 15% casted at Terrace lvl. (Total 90%).</b></li> <li>• <b>Terrace Projection slab 15% casted. (Total 30%).</b></li> <li>• <b>Balance 50% plaster completed at 8<sup>th</sup> floor lvl.</b></li> <li>• <b>90% Plaster work completed from 11<sup>th</sup> to 13<sup>th</sup> floor lvl.</b></li> <li>• <b>Internal Door frames fixed at 14<sup>th</sup> floor lvl.</b></li> <li>• <b>POP cornice work completed up to 11<sup>th</sup> floor lvl.</b></li> <li>• <b>CI piping work completed up to 9<sup>th</sup> to 13<sup>th</sup> floor lvl.</b></li> </ul>
<b>Up to Last Month Block D07</b>	<ul style="list-style-type: none"> <li>• 100% 6<sup>th</sup> floor Roof slab casted.</li> <li>• 7<sup>th</sup> floor columns 100% casted.</li> <li>• 7<sup>th</sup> floor Roof slab Reinforcement work for Two flats completed.</li> </ul>
<b>Current Month Activity</b>	<ul style="list-style-type: none"> <li>• <b>100% 7<sup>th</sup> floor Roof slab casted.</b></li> <li>• <b>8<sup>th</sup> floor columns 100% casted.</b></li> <li>• <b>100% 8<sup>th</sup> floor Roof slab casted.</b></li> <li>• <b>50% 9<sup>th</sup> floor columns casted.</b></li> <li>• <b>Brick work in 1<sup>st</sup> floor 80% completed.</b></li> </ul>
<b>Up to Last Month Block D08</b>	<ul style="list-style-type: none"> <li>•</li> </ul>
<b>Current Month Activity</b>	<ul style="list-style-type: none"> <li>•</li> </ul>
<b>Up to Last Month Non-Tower</b>	<ul style="list-style-type: none"> <li>• PCC at basement under Floor lvl 1800Sqm done. (Total 3970 Sqm).</li> <li>• Basement Ceiling Plaster 1925 Sqm completed. (Total 2575 Sqm).</li> <li>• Basement Drain Base slab of length 75 mtrs casted. (Total 275 Mtrs).</li> <li>• Basement Roof slab 1190 Sqm casted. (Total 10943/15886 ).</li> </ul>
<b>Current Month Activity</b>	<ul style="list-style-type: none"> <li>• <b>PCC at basement under Floor lvl 3500Sqm done. (Total 7470 Sqm).</b></li> <li>• <b>Basement Ceiling Plaster 1800 Sqm completed. (Total 4375 Sqm).</b></li> <li>• <b>Basement Drain Base slab of length 25 mtrs casted. (Total 300 Mtrs).</b></li> <li>• <b>Basement Roof slab 638 Sqm casted. (Total 11581/15886 ).</b></li> </ul>
<b>Up to Last Month Retaining Wall</b>	<ul style="list-style-type: none"> <li>• <b>Retaining wall -2 5% water proofing completed. (Total 90%).</b></li> </ul>
<b>Current Month Activity</b>	<ul style="list-style-type: none"> <li>•</li> </ul>



**MONTHLY PROGRESS REPORT  
CGEWHO – GREATER NOIDA PROJECT**

**PHOTOGRAPHS OF PACKAGE-II on 31<sup>st</sup>-MAR-2019**

**In Block D-03 Terrace Projection slab above Machine Room 100% casted.**



**In Block D-04 Machine Room above Stub columns casted.**



# MONTHLY PROGRESS REPORT CGEWHO – GREATER NOIDA PROJECT

**In block D-05 External Plaster work is in progress.**



**In Block D-07 8<sup>th</sup> floor Roof slab 100% casted.**



Progress Report No. 35 (1<sup>st</sup> MAR- 19 – 31<sup>st</sup> MAR-19)



# MONTHLY PROGRESS REPORT

## CGEWHO – GREATER NOIDA PROJECT

PACKAGE-III	STATUS AS ON 31/03/2019
<b>Up to Last Month Block C01</b>	<ul style="list-style-type: none"> <li>• Level 12: 100% column casting completed.</li> <li>• Level 13: 100% slab &amp; column casting completed.</li> <li>• Level 14: Slab shuttering and reinforcement work is on progress.</li> <li>• Level 06&amp;07: Brick work completed.</li> <li>• Level 08: Brick work is on progress.</li> <li>• Level 05&amp;06: Door frame completed.</li> <li>• Level 07: Door frame is on progress.</li> <li>• Level 05&amp;06: Internal plaster completed.</li> <li>• Level 07: Internal plaster is on progress.</li> <li>• Level 06: Electrical wall conduit completed.</li> <li>• Level 07: Electrical wall conduit is on progress.</li> <li>• Level 05,06&amp;07: Internal plumbing (CPVC) work completed.</li> <li>• Level 08: Internal plumbing (CPVC) work is on progress.</li> </ul>
<b>Current Month Activity</b>	<ul style="list-style-type: none"> <li>• <b>Level 14: 100% slab &amp; 100% column casting completed.</b></li> <li>• <b>Level 15(Terrace): Slab shuttering and reinforcement work is on progress.</b></li> <li>• <b>Level 08,09&amp;10: Brick work completed.</b></li> <li>• <b>Level 11: Brick work is on progress.</b></li> <li>• <b>Level 07,08&amp;09: Door frame completed.</b></li> <li>• <b>Level 09: Door frame is on progress.</b></li> <li>• <b>Level 07&amp;08: Internal plaster completed.</b></li> <li>• <b>Level 09: Internal plaster is on progress.</b></li> <li>• <b>Level 07,08&amp;09: Electrical wall conduit completed.</b></li> <li>• <b>Level 10: Electrical wall conduit is on progress.</b></li> <li>• <b>Level 07,08&amp;09: Internal plumbing (CPVC) work completed.</b></li> <li>• <b>Level 10: Internal plumbing (CPVC) work is on progress.</b></li> </ul>



# MONTHLY PROGRESS REPORT

## CGEWHO – GREATER NOIDA PROJECT

<p><b>Up to Last Month</b></p> <p><b>Block C02</b></p>	<ul style="list-style-type: none"> <li>• Level 13: 100% slab &amp; 100% column casting completed.</li> <li>• Level 14: 50% slab &amp; 100% column casting completed &amp; remaining slab reinforcement is on progress.</li> <li>• Level 10&amp;11: Brick work 100% completed.</li> <li>• Level 12: Brick work is on progress.</li> <li>• Level 09: Door frame completed.</li> <li>• Level 10: Door frame is on progress.</li> <li>• Level 08&amp;09: Internal plaster completed.</li> <li>• Level 10: Internal plaster is on progress.</li> <li>• Level 09&amp;10: Electrical wall conduit completed.</li> <li>• Level 11: Electrical wall conduit is on progress.</li> <li>• Level 09&amp;10: Internal plumbing (CPVC) work completed.</li> <li>• Level 11: Internal plumbing (CPVC) work is on progress.</li> </ul>
<p><b>Current Month Activity</b></p>	<ul style="list-style-type: none"> <li>• <b>Level 15(Terrace): 50% slab completed and remaining slab shuttering and reinforcement work is on progress.</b></li> <li>• <b>Level 11&amp;12: Brick work 100% completed.</b></li> <li>• <b>Level 13: Brick work is on progress.</b></li> <li>• <b>Level 10&amp;11: Door frame completed.</b></li> <li>• <b>Level 12: Door frame is on progress.</b></li> <li>• <b>Level 10: Internal plaster completed.</b></li> <li>• <b>Level 11: Internal plaster is on progress.</b></li> <li>• <b>Level 11: Electrical wall conduit completed.</b></li> <li>• <b>Level 12: Electrical wall conduit is on progress.</b></li> <li>• <b>Level 11: Internal plumbing (CPVC) work completed.</b></li> <li>• <b>Level 12: Internal plumbing (CPVC) work is on progress.</b></li> </ul>
<p><b>Up to Last Month</b></p> <p><b>Block C06</b></p>	<ul style="list-style-type: none"> <li>• Level 14: Remaining 50% slab &amp; 100% column casting completed.</li> <li>• Level 15: Slab shuttering and reinforcement work is on progress.</li> <li>• Level 12: Brick work completed.</li> <li>• Level 13: Brick work is on progress.</li> <li>• Level 11&amp;12: Door frame completed.</li> <li>• Level 13: Door frame is on progress.</li> <li>• Level 11&amp;12: Internal plaster completed.</li> <li>• Level 13: Internal plaster is on progress.</li> <li>• Level 12: Electrical wall conduit completed.</li> <li>• Level 13: Electrical wall conduit is on progress.</li> <li>• Level 11&amp;12: Internal plumbing (CPVC) work completed.</li> <li>• Level 13: Internal plumbing (CPVC) work is on progress.</li> </ul>



## MONTHLY PROGRESS REPORT CGEWHO – GREATER NOIDA PROJECT

<p><b>Current Month Activity</b></p>	<ul style="list-style-type: none"> <li>• <b>Level 15(Terrace): 100% slab casting completed.</b></li> <li>• <b>Mummtly &amp; stub column reinforcement is on progress.</b></li> <li>• <b>Level 12: Brick work completed.</b></li> <li>• <b>Level 13: Brick work is on progress.</b></li> <li>• <b>Level 12: Door frame completed.</b></li> <li>• <b>Level 13: Door frame is on progress.</b></li> <li>• <b>Level 12: Internal plaster completed.</b></li> <li>• <b>Level 13: Internal plaster is on progress.</b></li> <li>• <b>Level 12: Electrical wall conduit completed.</b></li> <li>• <b>Level 13: Electrical wall conduit is on progress.</b></li> <li>• <b>Level 13: Internal plumbing (CPVC) work completed.</b></li> <li>• <b>Level 14: Internal plumbing (CPVC) work is on progress.</b></li> <li>• <b>Level 12: External &amp; internal plumbing (CI) work completed.</b></li> </ul>
<p><b>Up to Last Month Block C07</b></p>	<ul style="list-style-type: none"> <li>• <b>Level 14: Remaining 50% slab &amp;100% column casting completed.</b></li> <li>• <b>Level 15: 50% slab casting completed and remaining slab shuttering and reinforcement work is on progress.</b></li> <li>• <b>Level 12: Brick work 100% completed.</b></li> <li>• <b>Level 13: Brick work is on progress.</b></li> <li>• <b>Level 11: Door frame completed.</b></li> <li>• <b>Level 12: Door frame is on progress.</b></li> <li>• <b>Level 11: Internal plaster completed.</b></li> <li>• <b>Level 12: Internal plaster is on progress.</b></li> <li>• <b>Level 11: Electrical wall conduit completed.</b></li> <li>• <b>Level 12: Electrical wall conduit is on progress.</b></li> <li>• <b>Level 11: Internal plumbing (CPVC) work completed.</b></li> <li>• <b>Level 12: Internal plumbing (CPVC) work is on progress.</b></li> <li>• <b>Level 10: External &amp; internal plumbing (CI) work completed.</b></li> </ul>
<p><b>Current Month Activity</b></p>	<ul style="list-style-type: none"> <li>• <b>Level 15(Terrace): 100% slab casting completed.</b></li> <li>• <b>Mummtly &amp; stub column reinforcement is on progress.</b></li> <li>• <b>Level 12: Brick work 100% completed.</b></li> <li>• <b>Level 13: Brick work is on progress.</b></li> <li>• <b>Level 12: Door frame completed.</b></li> <li>• <b>Level 13: Door frame is on progress.</b></li> <li>• <b>Level 11: Internal plaster completed.</b></li> <li>• <b>Level 12: Internal plaster is on progress.</b></li> <li>• <b>Level 12: Electrical wall conduit completed.</b></li> <li>• <b>Level 13: Electrical wall conduit is on progress.</b></li> <li>• <b>Level 12&amp;13: Internal plumbing (CPVC) work completed.</b></li> <li>• <b>Level 14: Internal plumbing (CPVC) work is on progress.</b></li> <li>• <b>Level 11: External &amp; internal plumbing (CI) work completed.</b></li> </ul>



## MONTHLY PROGRESS REPORT CGEWHO – GREATER NOIDA PROJECT

<b>Up to Last Month</b> <b>Block C08</b>	<ul style="list-style-type: none"> <li>• Level 15(Terrace): Remaining 50% column casting completed.</li> <li>• Mumnty roof slab 100% completed &amp; Projection stub column 50% completed.</li> <li>• Level 13: Brick work 100% completed.</li> <li>• Level 14: Brick work is on progress.</li> <li>• Level 13: Door frame completed.</li> <li>• Level 14: Door frame is on progress.</li> <li>• Level 13: Internal plaster completed.</li> <li>• Level 14: Internal plaster is on progress.</li> <li>• Level 13: Electrical wall conduit completed.</li> <li>• Level 14: Electrical wall conduit is on progress.</li> <li>• Level 13: Internal plumbing (CPVC) work completed.</li> <li>• Level 14: Internal plumbing (CPVC) work is on progress.</li> <li>• Level 13: External &amp; internal plumbing (CI) work completed.</li> </ul>
<b>Current Month Activity</b>	<ul style="list-style-type: none"> <li>• <b>Level 15(Terrace): 100% slab casting completed.</b></li> <li>(a) <b>Stub column for projection 100% completed.</b></li> <li>(b) <b>Terrace elevation of parapet wall 70% completed &amp; remaining b/w is on progress.</b></li> <li>(c) <b>Mumnty slab 100% completed.</b></li> <li>(d) <b>Over head tank base slab casting completed.</b></li> <li>• <b>Level 14: Brick work 100% completed.</b></li> <li>• <b>Level 14: Door frame completed.</b></li> <li>• <b>Level 13: Internal plaster completed.</b></li> <li>• <b>Level 14: Internal plaster is on progress.</b></li> <li>• <b>Level 14: Electrical wall conduit completed.</b></li> <li>• <b>Level 14: Internal plumbing (CPVC) work completed.</b></li> <li>• <b>Level 13: External &amp; internal plumbing (CI) work completed.</b></li> </ul>
<b>Up to Last Month</b> <b>Block C09</b>	<ul style="list-style-type: none"> <li>• Level 00: 100% slab &amp; 100% column casting completed.</li> <li>• Level 01: Slab shuttering is on progress.</li> </ul>
<b>Current Month Activity</b>	<ul style="list-style-type: none"> <li>• <b>Level 01: 100% slab &amp; 50% column casting completed &amp; remaining column reinforcement is on progress.</b></li> </ul>
<b>Up to Last Month</b> <b>Block C10</b>	<ul style="list-style-type: none"> <li>• <b>Excavation is on progress.</b></li> </ul>
<b>Current Month Activity</b>	<ul style="list-style-type: none"> <li>• <b>Piling is on progress (54/194 Nos.)</b></li> </ul>





# MONTHLY PROGRESS REPORT

## CGEWHO – GREATER NOIDA PROJECT

<b>Up to Last Month</b> <b>Block C11</b>	<ul style="list-style-type: none"> <li>• Level 02: 100% column casting completed.</li> <li>• Level 03: 100% slab &amp; 100% column casting completed.</li> <li>• Level 04: 50% slab casting completed &amp; remaining slab shuttering and reinforcement work is on progress.</li> </ul>
<b>Current Month Activity</b>	<ul style="list-style-type: none"> <li>• <b>Level 04: Remaining 50% slab &amp; 100% column casting completed.</b></li> <li>• <b>Level 05: 50% slab casting completed &amp; remaining slab shuttering and reinforcement work is on progress.</b></li> </ul>
<b>Up to Last Month</b> <b>Block C12</b>	<ul style="list-style-type: none"> <li>• Level 11: 100% column casting completed.</li> <li>• Level 12: 100% slab &amp; 100% column casting completed.</li> <li>• Level 13: 50% slab casting completed &amp; remaining slab shuttering and reinforcement work is on progress.</li> <li>• Level 02&amp;03: Brick work 100% completed.</li> <li>• Level 04: Brick work is on progress.</li> </ul>
<b>Current Month Activity</b>	<ul style="list-style-type: none"> <li>• <b>Level 13: Remaining 50% slab &amp; 100% column casting completed.</b></li> <li>• <b>Level 14: 100% slab casting completed &amp; column reinforcement is on progress.</b></li> <li>• <b>Level 15(Terrace): Slab shuttering is on progress.</b></li> <li>• <b>Level 04: Brick work 100% completed.</b></li> <li>• <b>Level 05: Brick work is on progress.</b></li> <li>• <b>Level 01,02&amp;03: Door frame completed.</b></li> <li>• <b>Level 04: Door frame is on progress.</b></li> </ul>
<b>Up to Last Month</b> <b>UG Tank</b>	<ul style="list-style-type: none"> <li>• Domestic tank 2nos, Row water tank 2 no's, Fire tank 2nos&amp; pump room base slab completed.</li> <li>• Domestic tank 2nos, Row water tank 2 no's, Fire tank 2nos&amp; pump room wall completed.</li> </ul>
<b>Current Month Activity</b>	<ul style="list-style-type: none"> <li>• <b>U.G. Tank 30% slab casting completed &amp; remaining slab shuttering is on progress.</b></li> </ul>
<b>Up to Last Month</b> <b>Non-Tower</b>	<ul style="list-style-type: none"> <li>• Pile casting completed. (669/774) Nos.</li> <li>• Laying P.C.C completed. (Total 13000/18731) Sqm</li> <li>• Stitch slab casting completed. (Total 12998/18731) Sqm</li> <li>• Circular column casting completed. (Total 226/339) Nos.</li> <li>• Basement non-tower slab casting completed Total (7743/18731) Sqm</li> <li>• Retaining wall casting completed (178/294) m</li> </ul>



# MONTHLY PROGRESS REPORT CGEWHO – GREATER NOIDA PROJECT

Current Month  
Activity

- Pile casting 41 Nos. (Total 710/774) Nos.
- Circular column 5 Nos. casting completed. (Total 231/339) Nos.
- Basement non-tower slab casted 265 Sqm (8008/18731) Sqm

## PHOTOGRAPHS OF PACKAGE-III on 31st -MAR-2019

Block C-09 Level-02 slab shuttering and reinforcement work is on progress.

Block C-10 Piling work is on progress.

Block C-11 Level-05 Slab shuttering is on progress.



Progress Report No. 35 (1<sup>st</sup> MAR- 19 – 31<sup>st</sup> MAR-19)



**MONTHLY PROGRESS REPORT  
CGEWHO – GREATER NOIDA PROJECT**

---

**Block C-06 Level-15(Terrace) mummy and stub column reinforcement work is in progress.**

**Block C-07 Level-15(Terrace) mummy and stub column reinforcement work is in progress.**

**Block C-08 Level-15(Terrace) Over head tank wall reinforcement is in progress.**



**MONTHLY PROGRESS REPORT  
CGEWHO – GREATER NOIDA PROJECT**

**Block C-09 Level-02 slab shuttering and reinforcement work is in progress.**

**Block C-10 Piling work is on progress.**

**Block C-11 Level-05 Slab shuttering is in progress.**



**Progress Report No. 35 (1<sup>st</sup> MAR- 19 – 31<sup>st</sup> MAR-19)**



**MONTHLY PROGRESS REPORT  
CGEWHO – GREATER NOIDA PROJECT**

---

**Block C-01 Level-15(Terrace) slab shuttering and reinforcement work is in progress.**

**Block C-02 Level-15(Terrace) slab shuttering and reinforcement work is in progress.**

**Block C-12 Level-15(Terrace) slab shuttering is in progress.**



## MONTHLY PROGRESS REPORT CGEWHO – GREATER NOIDA PROJECT

**Block C-01 Level-14 slab shuttering and reinforcement work is on progress.**  
**Block C-02 Level-14 slab shuttering and reinforcement work is on progress.**  
**Block C-12 Level-13 slab shuttering and reinforcement work is on progress.**



Progress Report No. 35 (1<sup>st</sup> MAR- 19 – 31<sup>st</sup> MAR-19)



# MONTHLY PROGRESS REPORT CGEWHO – GREATER NOIDA PROJECT

**Block C-01 Level-14 slab shuttering and reinforcement work is on progress.**  
**Block C-02 Level-14 slab shuttering and reinforcement work is on progress.**  
**Block C-12 Level-13 slab shuttering and reinforcement work is on progress.**



Progress Report No. 35 (1<sup>st</sup> MAR- 19 – 31<sup>st</sup> MAR-19)



**MONTHLY PROGRESS REPORT  
CGEWHO – GREATER NOIDA PROJECT**

---

**Block C-09 Level-01 slab shuttering is on progress.**

**Block C-10 Excavation is on progress.**

**Block C-11 Level-04 slab shuttering and reinforcement work is on progress..**



**Progress Report No. 35 (1<sup>st</sup> MAR- 19 – 31<sup>st</sup> MAR-19)**





# MONTHLY PROGRESS REPORT

## CGEWHO – GREATER NOIDA PROJECT

PACKAGE-IV	STATUS AS ON 31/03/2019
<b>Block A01</b> <b>UpTo Last Month</b>	<ul style="list-style-type: none"> <li>• 100% above machine room Parasol work completed.</li> <li>• All floor brick work completed.</li> <li>• All floor plaster work completed.</li> <li>• All floor internal water supply work completed.</li> <li>• All floor SCI work completed.</li> <li>• All floor toilet sunken water proofing completed.</li> <li>• Eleventh floor POP Cornices work completed.</li> <li>• Thirteen floor ceiling &amp; walls putty one coat work completed.</li> <li>• Kitchen shaft GI Riser work completed.</li> <li>• 95% External plaster work completed.</li> <li>• 90% External wall putty one coat work completed.</li> <li>• Thirteen floor kitchen sink fixing work completed.</li> <li>• Thirteen floor kitchen &amp; toilet Wall tiles work completed.</li> <li>• Second to Thirteen Floor internal flat's tile fixing work completed.</li> <li>• First to Thirteen floor toilets floor tile fixing work completed.</li> </ul>
<b>Current Month</b> <b>Activity</b>	<ul style="list-style-type: none"> <li>• <b>100% RCC work completed.</b></li> <li>• <b>All floor brick work completed.</b></li> <li>• <b>All floor plaster work completed.</b></li> <li>• <b>All floor internal water supply work completed.</b></li> <li>• <b>All floor SCI work completed.</b></li> <li>• <b>All floor toilet sunken water proofing completed.</b></li> <li>• <b>Eleventh floor POP Cornices work completed.</b></li> <li>• <b>Seventh to Thirteen floor ceiling &amp; walls putty second coat work completed.</b></li> <li>• <b>95% External plaster work completed.</b></li> <li>• <b>90% External wall putty one coat work completed.</b></li> <li>• <b>All floor kitchen sinks fixing work completed.</b></li> <li>• <b>All floor kitchen &amp; toilet Wall tiles work completed.</b></li> <li>• <b>All Floor internal flat's tile fixing work completed.</b></li> <li>• <b>All floor toilets floor tile fixing work completed.</b></li> </ul>
<b>Block B04</b> <b>UpTo Last Month</b>	<ul style="list-style-type: none"> <li>• Water tank slab casting work completed.</li> <li>• Above Water tank stub columns casting work completed.</li> <li>• All floor brick work completed.</li> <li>• All floor internal water supply work completed.</li> <li>• All floor SCI work completed.</li> <li>• All floor internal Electrical wall conduit work completed.</li> <li>• All floor POP Cornices work completed.</li> <li>• All floor ceiling &amp; walls putty one code work completed.</li> <li>• All floor toilet sunken water proofing work completed.</li> <li>• Thirteen floor kitchen Counter &amp; wall tile fixing work completed.</li> <li>• Thirteen floor toilets wall tile fixing work completed.</li> <li>• First floor to Tenth floor toilets floor tile fixing work completed.</li> <li>• First floor to Eleventh floor internal flats tile fixing work completed.</li> <li>• 90% External plaster work completed.</li> </ul>



## MONTHLY PROGRESS REPORT CGEWHO – GREATER NOIDA PROJECT

<b>Current Month Activity</b>	<ul style="list-style-type: none"> <li>• Above Water tank parasol casting work completed.</li> <li>• All floor brick work completed.</li> <li>• All floor internal water supply work completed.</li> <li>• All floor SCI work completed.</li> <li>• All floor internal Electrical wall conduit work completed.</li> <li>• All floor POP Cornices work completed.</li> <li>• All floor ceiling &amp; walls putty one code work completed.</li> <li>• All floor toilet sunken water proofing work completed.</li> <li>• All floor kitchen Counter &amp; wall tile fixing work completed.</li> <li>• All floor toilets wall tile fixing work completed.</li> <li>• All floor toilets floor tile fixing work completed.</li> <li>• Second to Thirteen floor internal flats tile fixing work completed.</li> <li>• 90% External plaster work completed.</li> <li>• 80% External wall putty work completed.</li> </ul>
<b>Block B05 UpTo Last Month</b>	<ul style="list-style-type: none"> <li>• Above Water tank stub columns casting work completed.</li> <li>• 90% Parasol casting work completed.</li> <li>• All floor brick work completed.</li> <li>• All floor plastering work completed.</li> <li>• All floor internal water supply work completed.</li> <li>• All floor SCI work completed.</li> <li>• All floor Electrical internal wall conducting work completed.</li> <li>• All floor toilet sunken water proofing work completed.</li> <li>• All floor POP Cornice work completed.</li> <li>• All floor ceiling &amp; walls putty one code work completed.</li> <li>• All floor Main GI Riser work in completed.</li> <li>• Thirteen floor kitchen counter &amp; wall tile work completed.</li> <li>• Twelfth floor toilets wall tile fixing work completed.</li> <li>• Fifth floor to Ninth floor toilets floor tile fixing work completed.</li> <li>• Fifth floor to Ninth floor internal flats tile fixing work completed.</li> <li>• 90% External plaster work completed.</li> </ul>
<b>Current Month Activity</b>	<ul style="list-style-type: none"> <li>• 100% Parasol casting work completed.</li> <li>• All floor brick work completed.</li> <li>• All floor plastering work completed.</li> <li>• All floor internal water supply work completed.</li> <li>• All floor SCI work completed.</li> <li>• All floor toilet sunken water proofing work completed.</li> <li>• All floor POP Cornice work completed.</li> <li>• All floor ceiling &amp; walls putty one code work completed.</li> <li>• All floor kitchen counter &amp; wall tile work completed.</li> <li>• Thirteen floor toilets wall tile fixing work completed.</li> <li>• Second to Tenth floor toilets floor tile fixing work completed.</li> <li>• Second to Ninth floor internal flats tile fixing work completed.</li> <li>• 90% External plaster work completed.</li> <li>• 80% External one coat wall putty work completed.</li> </ul>



## MONTHLY PROGRESS REPORT CGEWHO – GREATER NOIDA PROJECT

<b>Block C13 UpTo Last Month</b>	<ul style="list-style-type: none"> <li>• Third floor to Twelfth floor internal flats tile fixing work in completed.</li> <li>• All slab casting work completed.</li> <li>• External plaster work completed.</li> <li>• All Floor common area, Ceiling &amp; Wall, putty one coat completed.</li> <li>• All Floor POP Cornice work completed.</li> <li>• All toilet sunken water proofing work completed.</li> <li>• All floor kitchen counter tile fixing in progress.</li> <li>• All floor Indian toilet wall tile work completed.</li> <li>• Fire shaft Main riser work completed.</li> <li>• GI riser work completed.</li> <li>• Balcony RCC work completed.</li> </ul>
<b>Current Month Activity</b>	<ul style="list-style-type: none"> <li>• <b>All floor internal flats tile fixing work in completed.</b></li> <li>• <b>External plaster work completed.</b></li> <li>• <b>All Floor common area, Ceiling &amp; Wall, putty one coat completed.</b></li> <li>• <b>All Floor POP Cornice work completed.</b></li> <li>• <b>All toilet sunken water proofing work completed.</b></li> <li>• <b>All floor kitchen counter tile fixing work completed.</b></li> <li>• <b>All floor Indian toilet wall tile work completed.</b></li> <li>• <b>Balcony RCC work completed.</b></li> <li>• <b>All floor Kitchen sink fixing work completed.</b></li> </ul>
<b>Block C14 UpTo Last Month</b>	<ul style="list-style-type: none"> <li>• Second to Twelfth floor flat tile fixing work completed.</li> <li>• Above terrace all RCC work completed.</li> <li>• All floors slab casting work completed.</li> <li>• All floor kitchen counter tile fixing work completed.</li> <li>• All floor Indian toilet wall tile work completed.</li> <li>• Fire shaft Main riser work completed.</li> <li>• GI riser work completed.</li> <li>• POP Cornice &amp; wall putty one coat completed.</li> <li>• Balcony RCC work completed.</li> <li>• All Floor Kitchen sink work completed.</li> </ul>
<b>Current Month Activity</b>	<ul style="list-style-type: none"> <li>• <b>First to Twelfth floor flat tile fixing work completed.</b></li> <li>• <b>First to twelfth floor toilets floor tile fixing work completed.</b></li> <li>• <b>All floors slab casting work completed.</b></li> <li>• <b>All floor kitchen counter tile fixing work completed.</b></li> <li>• <b>All floor Indian toilet wall tile work completed.</b></li> <li>• <b>POP Cornice &amp; wall putty one coat completed.</b></li> <li>• <b>Balcony RCC work completed.</b></li> <li>• <b>All Floor Kitchen sink work completed.</b></li> </ul>



# MONTHLY PROGRESS REPORT

## CGEWHO – GREATER NOIDA PROJECT

<b>Block C03</b> <b>UpTo Last Month</b>	<ul style="list-style-type: none"> <li>• 100% Parasol casting work completed.</li> <li>• 100% Machine room columns casting work completed.</li> <li>• All floors slab casting work completed.</li> <li>• Fourteen floor brick work completed.</li> <li>• Fourteen floor internal wall electrical conduiting work completed.</li> <li>• Fourteen floor door frame fixing work completed.</li> <li>• Fourteen floor internal water supply work completed.</li> <li>• Fourteen floor SCI work completed.</li> <li>• Second to Twelfth floor toilet sunken water proofing work completed.</li> <li>• Fourteen floor plaster work completed.</li> <li>• Twelfth Floor POP Cornice &amp; wall putty one coat completed.</li> </ul>
<b>Current Month</b> <b>Activity</b>	<ul style="list-style-type: none"> <li>• <b>100% Machine room slab casting work completed.</b></li> <li>• <b>Above machine room parasol brick in progress.</b></li> <li>• <b>All floors slab casting work completed.</b></li> <li>• <b>All floor brick work completed.</b></li> <li>• <b>All floor internal wall electrical conduiting work completed.</b></li> <li>• <b>All floor door frame fixing work completed.</b></li> <li>• <b>All floor internal water supply work completed.</b></li> <li>• <b>All floor SCI work completed.</b></li> <li>• <b>Thirteen floor toilet sunken water proofing work completed.</b></li> <li>• <b>All floor plaster work completed.</b></li> <li>• <b>Thirteen Floor POP Cornice &amp; wall putty one coat completed.</b></li> </ul>
<b>Block C04</b> <b>UpTo Last Month</b>	<ul style="list-style-type: none"> <li>• 50% Parasol casting work completed.</li> <li>• 100% OHT base slab &amp; OHT wall casting work completed.</li> <li>• All floor slab casting work completed.</li> <li>• Fourteen floor brick work completed.</li> <li>• Fourteen floor internal wall electrical conduiting work completed.</li> <li>• Thirteen floor door frame fixing work completed.</li> <li>• Thirteen floor internal water supply work completed.</li> <li>• Fourteen floor SCI work completed.</li> <li>• Thirteen floor plaster work in progress.</li> <li>• Eleventh Floor wall putty one coat completed.</li> </ul>
<b>Current Month</b> <b>Activity</b>	<ul style="list-style-type: none"> <li>• <b>80% Parasol casting work completed.</b></li> <li>• <b>OHT tank slab shuttering and steel binding in progress.</b></li> <li>• <b>All floor slab casting work completed.</b></li> <li>• <b>All floor brick work completed.</b></li> <li>• <b>All floor internal wall electrical conduiting work completed.</b></li> <li>• <b>Fourteen floor door frame fixing work completed.</b></li> <li>• <b>Thirteen floor internal water supply work completed.</b></li> <li>• <b>Thirteen floor SCI work completed.</b></li> <li>• <b>Fourteen floor plaster work completed.</b></li> <li>• <b>Twelfth Floor wall putty one coat completed.</b></li> </ul>



## MONTHLY PROGRESS REPORT CGEWHO – GREATER NOIDA PROJECT

<b>Block C05 UpTo Last Month</b>	<ul style="list-style-type: none"> <li>• 100% OHT base slab casting work completed.</li> <li>• 100% Machine room columns casting work completed.</li> <li>• All floor slab casting work completed.</li> <li>• Fourteen floor brick work completed.</li> <li>• Thirteen floor internal wall electrical conduiting work completed.</li> <li>• Thirteen floor door frame fixing work completed.</li> <li>• Twelfth floor plaster work completed.</li> <li>• Thirteen floor internal water supply work completed.</li> <li>• Fourteen floor SCI work in progress.</li> </ul>
<b>Current Month Activity</b>	<ul style="list-style-type: none"> <li>• <b>50% Parasol casting work completed.</b></li> <li>• <b>100% OHT wall casting work completed.</b></li> <li>• <b>All floor slab casting work completed.</b></li> <li>• <b>Fourteen floor brick work completed.</b></li> <li>• <b>Fourteen floor internal wall electrical conduiting work completed.</b></li> <li>• <b>Fourteen floor door frame fixing work completed.</b></li> <li>• <b>Thirteen floor plaster work completed.</b></li> <li>• <b>Fourteen floor internal water supply work completed.</b></li> <li>• <b>Fourteen floor SCI work completed.</b></li> </ul>
<b>Non-Tower UpTo Last Month</b>	<ul style="list-style-type: none"> <li>• 500 sqm NTA slab casting work completed. (14500sqm/15900sqm)</li> <li>• 11600 sqm Basement ceiling plaster work completed.</li> <li>• 290 mtrs out of 314 mtr Kota stone water proofing work completed.</li> <li>• Basement round columns casting work in progress.</li> <li>• 100% STP Foundation casting work completed.</li> <li>• 80% STP RCC wall casting work completed.</li> <li>• STP FBR1 &amp; FBR2 Tank roof slab casting work completed.</li> <li>• RCC Drain work in progress.</li> <li>• 5900 Sqm PCC for basement flooring work <b>completed.</b> <b>(8200/15900sqm)</b></li> </ul>
<b>Current Month Activity</b>	<ul style="list-style-type: none"> <li>• <b>450 sqm NTA slab casting work completed.</b> <b>(14916sqm/15900sqm)</b></li> <li>• <b>12850 sqm Basement ceiling plaster work completed.</b></li> <li>• <b>290 mtrs out of 314 mtr Kota stone water proofing work completed.</b></li> <li>• <b>Basement round columns casting work in progress.</b></li> <li>• <b>100% STP Foundation casting work completed.</b></li> <li>• <b>90% STP RCC wall casting work completed.</b></li> <li>• <b>STP FBR1 &amp; FBR2 Tank roof slab casting work completed.</b></li> <li>• <b>235 R/M RCC Drain work completed.</b></li> <li>• <b>4300 Sqm PCC for basement flooring work completed.</b> <b>(12500/15900sqm)</b></li> </ul>
<b>Sample Flat Type A, B &amp; C Status</b>	<ul style="list-style-type: none"> <li>• Painting work of walls &amp; Ceiling completed.</li> <li>• Tile fixing work completed.</li> <li>• Internal Electrical work completed.</li> <li>• Water supply &amp; Drainage work completed.</li> </ul>



**MONTHLY PROGRESS REPORT  
CGEWHO – GREATER NOIDA PROJECT**

---

**PHOTOGRAPHS OF PACKAGE-IV on 31<sup>st</sup> MARCH -2019**

**IN BLOCK C03-ABOVE TERRACE PARASOL CASTING WORK COMPLETED.  
IN BLOCK C04- 80% ABOVE TERRACE PARASOL CASTING WORK  
COMPLETED.  
IN BLOCK C05- OHT TANK WALL CASTING WORK COMPETED.**



**MONTHLY PROGRESS REPORT  
CGEWHO – GREATER NOIDA PROJECT**

---

**IN BLOCK C14 – 100% CASTING WORK COMPLETED.  
IN BLOCK C13- 100% CASTING WORK COMPLETED.  
IN BLOCK A01- 100% CASTING WORK COMPLETED.**



**Progress Report No. 35 (1<sup>st</sup> MAR- 19 – 31<sup>st</sup> MAR-19)**



# MONTHLY PROGRESS REPORT CGEWHO – GREATER NOIDA PROJECT

---

## BIRD EYE VIEW OF BLOCKS A01, B04, B05, C13, C14, C03, C04, C05



Progress Report No. 35 (1<sup>st</sup> MAR- 19 – 31<sup>st</sup> MAR-19)





# MONTHLY PROGRESS REPORT

## CGEWHO – GREATER NOIDA PROJECT

PACKAGE-V	STATUS AS ON 31/03/2019
<b>Up to Last Month</b>  <b>Block B01</b>	<ul style="list-style-type: none"> <li>• Projection slab above Machine Room 50% casted.</li> <li>• Brick coba water proofing work completed in one wing.</li> <li>• Internal Plaster in Machine Room completed.</li> <li>• Tiles flooring in wing-4 (one flat) completed from 8<sup>th</sup> to 11<sup>th</sup> floor Except balcony &amp; Toilet-2.</li> <li>• Aluminum Door Window frames in wings-1,2 &amp; 3 fixing completed up to 11<sup>th</sup> floor lvl.</li> </ul>
<b>Current Month Activity</b>	<ul style="list-style-type: none"> <li>• <b>Projection slab above Machine Room 50% casted. (Total 100%).</b></li> <li>• <b>Brick coba water proofing work 50% completed. (Total 75%).</b></li> <li>• <b>Staircase-2 Stone flooring completed from Stilt to 11<sup>th</sup> floor lvl.</b></li> <li>• <b>Staircase-1 stone flooring completed from Stilt to 2<sup>nd</sup> floor lvl.</b></li> <li>• <b>Tiles flooring in wing-4 (one flat) completed from 1<sup>st</sup> to 10<sup>th</sup> floor lvl.</b></li> <li>• <b>Aluminum Door Window glass fixing is in progress at 5<sup>th</sup> &amp; 6<sup>th</sup> floor lvl.</b></li> </ul>
<b>Up to Last Month</b>  <b>Block B02</b>	<ul style="list-style-type: none"> <li>• Internal Plaster in Machine Room completed.</li> <li>• Both Lift well plaster work completed up to 13<sup>th</sup> floor lvl.</li> <li>• Tiles flooring in Wing-1 (one flat) completed from 2<sup>nd</sup> to 13<sup>th</sup> floor lvl.</li> <li>• Water proofing work in wing-3 completed from 2<sup>nd</sup> to 13<sup>th</sup> floor lvl.</li> <li>• Aluminum window frames fixing completed in wings-1 &amp; 2 (2 flats) from 3<sup>rd</sup> to 13<sup>th</sup> floor lvl.</li> </ul>
<b>Current Month Activity</b>	<ul style="list-style-type: none"> <li>• <b>Terrace Projection slab above Machine Room Roof 50% casted.</b></li> <li>• <b>Staircase-2 stone flooring completed up to 12<sup>th</sup> floor lvl.</b></li> <li>• <b>Tiles flooring in Wing-1 (2<sup>nd</sup> flat) completed from 1<sup>st</sup> to 10<sup>th</sup> floor lvl.</b></li> </ul>
<b>Up to Last Month</b>  <b>Block B03</b>	<ul style="list-style-type: none"> <li>• Balance 25% 6<sup>th</sup> floor Roof slab casted.</li> <li>• 100% 7<sup>th</sup> floor columns casted.</li> <li>• 50% 7<sup>th</sup> floor Roof slab casted.</li> <li>• Balance 50% brickwork completed at 4<sup>th</sup> floor lvl.</li> <li>• 75% Brick work done at 5<sup>th</sup> floor lvl.</li> </ul>
<b>Current Month Activity</b>	<ul style="list-style-type: none"> <li>• <b>Balance 50% 7<sup>th</sup> floor Roof slab casted.</b></li> <li>• <b>100% 8<sup>th</sup> floor columns casted.</b></li> <li>• <b>8<sup>th</sup> floor Roof slab shuttering work is in progress.</b></li> <li>• <b>Balance 25% brickwork completed at 5<sup>th</sup> floor lvl.</b></li> <li>• <b>50% Brick work done at 6<sup>th</sup> floor lvl.</b></li> </ul>



## MONTHLY PROGRESS REPORT CGEWHO – GREATER NOIDA PROJECT

<b>Up to Last Month Block C15</b>	<ul style="list-style-type: none"> <li>• Terrace Projection slab 100% casted above Machine Room Roof.</li> <li>• Internal Plaster in Mummtly &amp; Machine Room completed.</li> <li>• Projection slab plaster at terrace lvl 60% completed.</li> <li>• External plaster 10% done (Total 95%).</li> <li>• Tiles flooring work completed in wing-3 from 2<sup>nd</sup> to 11<sup>th</sup> floor lvl.</li> <li>• Tiles flooring work completed in wing-4 from 4<sup>th</sup> to 11<sup>th</sup> floor lvl.</li> </ul>
<b>Current Month Activity</b>	<ul style="list-style-type: none"> <li>• <b>Brick coba water proofing 75% completed.</b></li> <li>• <b>Machine Room internal &amp; External plaster completed.</b></li> <li>• <b>Projection slab plaster at terrace lvl in progress.</b></li> <li>• <b>Tiles flooring work completed in wing-2 from 2<sup>nd</sup> to 11<sup>th</sup> floor lvl.</b></li> <li>• <b>Tiles flooring work completed in wing-1<sup>st</sup> from 2<sup>nd</sup> to 11<sup>th</sup> floor lvl.</b></li> </ul>
<b>Up to Last Month Block C16</b>	<ul style="list-style-type: none"> <li>• Brick coba water proofing in wing-3 is in progress.</li> <li>• Brick coba water proofing in Machine Room in Progress.</li> <li>• Projection slab plaster work completed.</li> <li>• Kitchen counter stone fixing completed up to 9<sup>th</sup> floor lvl.</li> <li>• Terrace Projection slab Plaster work completed.</li> </ul>
<b>Current Month Activity</b>	<ul style="list-style-type: none"> <li>• <b>Brick coba water proofing 75% completed.</b></li> <li>• <b>Brick coba water proofing in wing-3 is in progress.</b></li> <li>• <b>Machine Room internal &amp; external plaster completed.</b></li> <li>• <b>Terrace Projection slab Plaster work completed.</b></li> </ul>
<b>Up to Last Month Non-Tower</b>	<ul style="list-style-type: none"> <li>• 700sqm Basement PCC done. (Total 90%).</li> <li>• 5% basement ceiling plaster done. (Total 90%).</li> <li>• Dressing &amp; Levelling for PCC is in Progress.</li> <li>• Fire fighting Piping work 20% completed.</li> <li>• Basement Rain water, soil &amp; waste CI piping work 35 % completed.</li> </ul>
<b>Current Month Activity</b>	<ul style="list-style-type: none"> <li>• <b>7% Basement PCC done. (Total 97%).</b></li> <li>• <b>5% basement ceiling plaster done. (Total 95%).</b></li> <li>• <b>Dressing &amp; Levelling for PCC is in Progress.</b></li> <li>• <b>Fire fighting Piping work 40% completed. (Total 60%)</b></li> <li>• <b>Basement Rain water, soil &amp; waste CI piping work 80 % completed.</b></li> </ul>



**MONTHLY PROGRESS REPORT  
CGEWHO – GREATER NOIDA PROJECT**

---

**PHOTOGRAPHS OF PACKAGE-V on 31<sup>st</sup>-MAR-2019**

**In Block B-01 Projection slab above Machine Room 100% casted.  
In Block B-02 Projection slab above Machine Room 50% casted.**



# MONTHLY PROGRESS REPORT CGEWHO – GREATER NOIDA PROJECT

---

**In Block C-16 Machine Room Putty work is in progress.**



**Progress Report No. 35 (1<sup>st</sup> MAR- 19 – 31<sup>st</sup> MAR-19)**



# MONTHLY PROGRESS REPORT CGEWHO – GREATER NOIDA PROJECT

**In Block C-15 Terrace Projection slab plaster work is in progress.**



**Progress Report No. 35 (1<sup>st</sup> MAR- 19 – 31<sup>st</sup> MAR-19)**



# MONTHLY PROGRESS REPORT CGEWHO – GREATER NOIDA PROJECT

---

**In Block B-03 7<sup>th</sup> floor Roof slab 100% casted.**



**Progress Report No. 35 (1<sup>st</sup> MAR- 19 – 31<sup>st</sup> MAR-19)**



**MONTHLY PROGRESS REPORT  
CGEWHO – GREATER NOIDA PROJECT**

**QUALITY CONTROL**

**DURING CONSTRUCTION FOLLOWING QUALITY CONTROL TESTS  
CONDUCTED AT SITE:**

<b>S. No.</b>	<b>Materials</b>	<b>Source From</b>	<b>Test Date</b>	<b>Tests done</b>	<b>Result</b>
1	Coarse Sand	Bajpur		Each truck	Sieve Analysis & Silt content
2	Coarse Aggregate	Nangal		Each truck	Sieve Analysis & Impact Value
3	Fine Sand	Yamuna Nagar		Each truck	Sieve Analysis & Silt content
4	Bricks	Greater Noida		Each truck	Dimension, Water Absorption & Compressive strength
5	Cement	Third party testing is being done			
6	Steel	Third party testing is being done			
7	Piles Integrity	Third party testing is being done			
8	Soil Compaction	Third party testing is being done			
9	STP water	Third party testing is being done			
10	RCC Cubes are being tested and Register is being maintained.				
11	Slump test conducted at site to insure workability if concrete.				



**MONTHLY PROGRESS REPORT  
CGEWHO – GREATER NOIDA PROJECT**

---

**PHOTOGRAPH OF QUALITY CONTROL AT SITE**

**Fine Aggregate Sieve Analysis Testing**





# MONTHLY PROGRESS REPORT CGEWHO – GREATER NOIDA PROJECT

---

## Brick Compressive Strength Testing.



Progress Report No. 35 (1<sup>st</sup> MAR- 19 – 31<sup>st</sup> MAR-19)



# MONTHLY PROGRESS REPORT CGEWHO – GREATER NOIDA PROJECT

---

## Cube Testing Of Concrete



# MONTHLY PROGRESS REPORT CGEWHO – GREATER NOIDA PROJECT

---

## 20 & 10mmAggregate Sieve Analysis Testing.

