

# MONTHLY PROGRESS REPORT CGEWHO – GREATER NOIDA PROJECT

31<sup>st</sup> AUG-2020

PACKAGE-II	STATUS AS ON 31/08/2020
Up to Last Month Block D03	<ul style="list-style-type: none"> <li>• Shaft brick work at -750mm lvl completed.</li> <li>• Visitors Room sunken filling work completed at stilt floor lvl.</li> <li>• Stilt floor vdf flooring in wings-2 &amp; 4 completed.</li> <li>• Diverter fixing work completed from 1<sup>st</sup> to 14<sup>th</sup> floor.</li> <li>• Door frame paint completed from 1<sup>st</sup> to 14<sup>th</sup> floor.</li> <li>• Internal wiring work completed up to 14<sup>th</sup> floor.</li> <li>• Switch &amp; Socket fixing completed up to 14<sup>th</sup> floor.</li> <li>• Stilt floor plumbing shaft louvers fixing completed.</li> <li>• Bracket fixing in lifts completed.</li> </ul>
Current Month Activity	<ul style="list-style-type: none"> <li>• <b>Tiles Dado in Diverter area fixing work completed from 1<sup>st</sup> to 14<sup>th</sup> floor.</b></li> <li>• <b>Stilt floor Toilets internal CI &amp; cPVC piping work completed.</b></li> <li>• <b>Stilt floor Tiles flooring in Guard Room, Visitor &amp; Corridor completed.</b></li> <li>• <b>Lift Door frame fixing work is in progress.</b></li> <li>• <b>MCB fixing completed up to 14<sup>th</sup> floor.</b></li> </ul>
Up to Last Month Block D04	<ul style="list-style-type: none"> <li>• Stilt floor vdf flooring in wings-1,3 &amp; 4 completed.</li> <li>• Machine Room Ms door frame fixing completed.</li> <li>• Stilt floor plumbing shaft louvers fixing completed.</li> <li>• Machine Room staircase Railing fixing completed.</li> <li>• Lift Guide Rails fixing work completed.</li> </ul>
Current Month Activity	<ul style="list-style-type: none"> <li>• <b>Tiles Dado in Diverter area fixing work completed from 1<sup>st</sup> to 5<sup>th</sup> floor.</b></li> <li>• <b>Stilt floor Toilets internal CI &amp; Cpvc piping work completed.</b></li> <li>• <b>Stilt floor Tiles flooring in Guard Room, Visitor &amp; Corridor completed.</b></li> <li>• <b>Tiles flooring in Basement Corridor &amp; Room completed.</b></li> <li>• <b>Staircase Basement flooring work completed.</b></li> <li>• <b>Lift Door frame fixing work completed.</b></li> </ul>
Up to Last Month Block D05	<ul style="list-style-type: none"> <li>• Stilt floor vdf flooring in wings-1,3 &amp; 4 completed.</li> <li>• Stilt floor plumbing shaft louvers fixing completed.</li> <li>• Balcony SS Top rail fixing work completed from 1<sup>st</sup> to 14<sup>th</sup> floor.</li> <li>• Door shutter paint completed from 1<sup>st</sup> to 14<sup>th</sup> floor.</li> <li>• 1<sup>st</sup> coat paint work completed up to 14<sup>th</sup> floor.</li> <li>• Lift Guide Rails fixing work completed.</li> <li>• Aluminum Door window frames fixing work 85% completed.</li> <li>• Aluminum Door window glass fixing work 45% completed.</li> <li>• Machine Room staircase Railing fixing completed.</li> </ul>



Progress Report No. 50 (1<sup>st</sup> AUG-2020– 31<sup>st</sup> AUG-2020)



## MONTHLY PROGRESS REPORT CGEWHO – GREATER NOIDA PROJECT

<b>Current Month Activity</b>	<ul style="list-style-type: none"> <li>• Stilt floor Toilets internal CI &amp; Cpvc piping work completed.</li> <li>• Stilt floor Tiles flooring in Guard Room, Visitor &amp; Corridor completed.</li> <li>• Basement Tile flooring in corridor &amp; Room completed.</li> <li>• Staircase Basement flooring work completed.</li> <li>• Lift Door shutter fixing work completed.</li> </ul>
<b>Up to Last Month Block D06</b>	<ul style="list-style-type: none"> <li>• Stilt floor shaft brick work completed.</li> <li>• Lift well white wash work completed.</li> <li>• Staircases-1 &amp; 2 stone flooring completed from Basement to 14<sup>th</sup> floor.</li> <li>• Balcony SS Railing fixing work 85% completed.</li> <li>• Wall putty work completed from 1<sup>st</sup> to 12<sup>th</sup> floor.</li> <li>• Main door fixing work completed from 1<sup>st</sup> to 7<sup>th</sup> floor.</li> <li>• Door frame beading fixing completed up to 3<sup>rd</sup> floor.</li> <li>• Aluminum door window frames fixing work 50% completed.</li> <li>• Aluminum door window glass fixing work 20% completed.</li> <li>• Internal 1<sup>st</sup> coat painting work completed from 1<sup>st</sup> to 6<sup>th</sup> floor.</li> </ul>
<b>Current Month Activity</b>	<ul style="list-style-type: none"> <li>• Machine Room Internal &amp; external plaster work completed.</li> <li>• Balcony SS Railing fixing work 95% completed.</li> <li>• Wall putty work completed from 13<sup>th</sup> to 14<sup>th</sup> floor.</li> <li>• Main door fixing work completed from 8<sup>th</sup> to 14<sup>th</sup> floor.</li> <li>• Door frame beading fixing completed from 4<sup>th</sup> to 9<sup>th</sup> floor.</li> <li>• Door shutters paint work completed up to 7<sup>th</sup> floor.</li> <li>• Aluminum door window frames fixing work 90% completed.</li> <li>• Aluminum door window glass fixing work 90% completed.</li> <li>• Internal 1<sup>st</sup> coat painting work completed from 7<sup>th</sup> to 14<sup>th</sup> floor.</li> </ul>
<b>Up to Last Month Block D07</b>	<ul style="list-style-type: none"> <li>• Terrace floor lvl parapet slab 50% casted.</li> <li>• Overhead water tank base slab casted.</li> <li>• Internal plaster work completed from 2<sup>nd</sup> to 13<sup>th</sup> floor lvl.</li> <li>• Internal plaster at 14<sup>th</sup> floor lvl is in progress.</li> <li>• Vertical CI piping work completed from 2<sup>nd</sup> to 9<sup>th</sup> floor.</li> <li>• Internal wall conduiting work completed from 9<sup>th</sup> to 14<sup>th</sup> floor.</li> </ul>
<b>Current Month Activity</b>	<ul style="list-style-type: none"> <li>• Terrace floor lvl projection slab 70% casted.</li> <li>• Overhead water tank wall shuttering work is in progress.</li> <li>• Internal plaster work completed at 14<sup>th</sup> floor lvl.</li> <li>• Internal plaster from 14<sup>th</sup> to Mummtly completed.</li> <li>• Internal water proofing work in Toilets &amp; Balcony completed up to 8<sup>th</sup> floor.</li> <li>• POP cornice work completed up to 13<sup>th</sup> floor.</li> <li>• Vertical CI piping work completed from 10<sup>th</sup> to 14<sup>th</sup> floor.</li> <li>• External plaster in wing-1 is in progress.</li> </ul>
<b>Up to Last Month Block D08</b>	<ul style="list-style-type: none"> <li>• Balance 1<sup>st</sup> floor columns 40 nos. casted. (Total 100%).</li> <li>• 1<sup>st</sup> floor Roof slab 100% casted.</li> <li>• 2<sup>nd</sup> floor columns 25 casted. (25/70).</li> </ul>



## MONTHLY PROGRESS REPORT CGEWHO – GREATER NOIDA PROJECT

<b>Current Month Activity</b>	<ul style="list-style-type: none"> <li>• Balance 2<sup>nd</sup> floor columns 45 casted. (70/70).</li> <li>• 2<sup>nd</sup> floor Roof slab 100% casted.</li> <li>• 3<sup>rd</sup> floor columns 100% casted.</li> <li>• 3<sup>rd</sup> floor Roof slab Reinforcement work in wings-2 &amp; 3 is in progress.</li> <li>• 3<sup>rd</sup> floor Roof slab shuttering work is in progress in wings-1 &amp; 4.</li> </ul>
<b>Up to Last Month Non-Tower</b>	<ul style="list-style-type: none"> <li>• Basement ceiling plaster 2500 Sqm completed. (Total 85 % completed).</li> <li>• 1500 Sqm PCC at Basement floor lvl completed. (Total 75% completed).</li> <li>• Basement floor drain work 50 mtrs completed. (Total 350mtrs completed).</li> <li>• 5560 Sqm APP membrane fixing work completed. (Total 39%).</li> <li>• IGL Trench Brick work 90 mtrs front of blocks D-03 &amp; D-04 completed.</li> <li>• Drain Brick work 350 mtrs completed at -750mm lvl.</li> <li>• 3100 Sqm Screeding work on Water proofing membrane completed. (Total 32% completed).</li> <li>• Ramp-5 base slab casted.</li> </ul>
<b>Current Month Activity</b>	<ul style="list-style-type: none"> <li>• 2000 Sqm APP membrane fixing work completed. (Total 60%).</li> <li>• IGL Trench Brick work 120 mtrs front of block D-05 completed.</li> <li>• Drain Brick work 126 mtrs completed at -750mm lvl.</li> <li>• 330 Sqm Screeding work on Water proofing membrane completed. (Total 60% completed).</li> <li>• Ramp-6 Roof slab Reinforcement work is in progress.</li> </ul>
<b>Up to Last Month Retaining Wall &amp; Boundary wall</b>	<ul style="list-style-type: none"> <li>• Retaining wall-3 of length 170mtrs casted.</li> <li>• Retaining wall waterproofing with kota stone is in progress.</li> <li>• Boundary wall up to plinth lvl of length 70 mtrs casted.</li> </ul>
<b>Current Month Activity</b>	<ul style="list-style-type: none"> <li>• Boundary wall casting work balance 5% completed. (Total 100%).</li> <li>• Boundary wall balance brick work completed. (100% completed.)</li> <li>• Boundary wall Railing fixing work (100% completed.)</li> </ul>



**MONTHLY PROGRESS REPORT  
CGEWHO – GREATER NOIDA PROJECT**

---

**PHOTOGRAPHS OF PACKAGE-II on 31<sup>st</sup> AUG-2020**

**RAMP ROOF SLAB REINFORCEMENT WORK IS IN PROGRESS.**



**Progress Report No. 50 (1<sup>st</sup> AUG-2020– 31<sup>st</sup> AUG-2020)**



**MONTHLY PROGRESS REPORT  
CGEWHO – GREATER NOIDA PROJECT**

---

**APP WATER PROOFING WORK IS IN PROGRESS FRONT OF BLOK D-05.**



**Progress Report No. 50 (1<sup>st</sup> AUG-2020– 31<sup>st</sup> AUG-2020)**



**MONTHLY PROGRESS REPORT  
CGEWHO – GREATER NOIDA PROJECT**

---

**BLOCK D-06 MACHINE ROOM EXTERNAL PLASTER COMPLETED.**  
**BLOCK D-07 TERRACE LVL PARAPET SLAB 50% CASTED.**  
**OVERHEAD WATER TANK BASE SLAB CASTED.**



**Progress Report No. 50 (1<sup>st</sup> AUG-2020– 31<sup>st</sup> AUG-2020)**



**MONTHLY PROGRESS REPORT  
CGEWHO – GREATER NOIDA PROJECT**

**3<sup>RD</sup> FLOOR COLUMNS 100% CASTED.**  
**3<sup>RD</sup> FLOOR ROOF SLAB REINFORCEMENT WORK IS IN PROGRESS.**



**Progress Report No. 50 (1<sup>st</sup> AUG-2020– 31<sup>st</sup> AUG-2020)**



# MONTHLY PROGRESS REPORT CGEWHO – GREATER NOIDA PROJECT

PACKAGE-III	STATUS AS ON 31/08/2020
<p><b>Up to Last Month</b></p> <p><b>Block C01</b></p>	<ul style="list-style-type: none"> <li>• Level 15(Terrace): 100% slab casting completed. <ul style="list-style-type: none"> <li>▪ Above Terrace stub column of projection slab casting completed.</li> <li>▪ Terrace elevation of parapet wall casting completed.</li> <li>▪ Mumty slab 100% completed.</li> <li>▪ Overhead Tank base slab and wall casting completed.</li> <li>▪ Machine room slab casting completed &amp; column reinforcement &amp; shuttering work is on progress.</li> </ul> </li> <li>• Level 14: Brick work completed.</li> <li>• Level 14: Door frame completed.</li> <li>• Level 14: Electrical wall conduit completed.</li> <li>• Level 14: Internal plaster completed.</li> <li>• External plaster 90% completed.</li> <li>• Level 12: Water proofing completed.</li> <li>• Level 13: Water proofing is on progress.</li> <li>• Level 10: Wall tile (Toilet &amp; Kitchen) completed.</li> <li>• Level 11: Wall tile (Toilet &amp; Kitchen) is on progress.</li> <li>• Level 01 to 04: Floor tile completed.</li> <li>• Level 05: Floor tile is on progress.</li> <li>• Level 14: Internal plumbing (CPVC) work completed.</li> <li>• Level 14: External &amp; internal plumbing (CI) work is on progress.</li> <li>• Level 14: External vertical (GI) work completed.</li> <li>• Level 11: POP cornice completed.</li> <li>• Level 12: POP cornice is on progress.</li> <li>• Level 06&amp;07: Internal wall putty completed.</li> <li>• Level 08: Internal wall putty is on progress.</li> <li>• Level 01 to 07: S.S balcony railing completed.</li> </ul>





# MONTHLY PROGRESS REPORT

## CGEWHO – GREATER NOIDA PROJECT

### Current Month Activity

- **Level 15(Terrace): 100% slab casting completed.**
  - Above Terrace stub column of projection slab casting completed.
  - Terrace elevation of parapet wall casting completed.
  - Mumty slab 100% completed.
  - Overhead Tank base slab and wall casting completed.
  - Machine room slab casting completed & column reinforcement & shuttering work is on progress.
- **Level 14: Brick work completed.**
- **Level 14: Door frame completed.**
- **Level 14: Electrical wall conduit completed.**
- **Level 14: Internal plaster completed.**
- **External plaster 90% completed.**
- **Level 12: Water proofing completed.**
- **Level 13: Water proofing is on progress.**
- **Level 10: Wall tile (Toilet & Kitchen) completed.**
- **Level 11: Wall tile (Toilet & Kitchen) is on progress.**
- **Level 05&06: Floor tile completed.**
- **Level 07: Floor tile is on progress.**
- **Level 14: Internal plumbing (CPVC) work completed.**
- **Level 14: External & internal plumbing (CI) work is on progress.**
- **Level 14: External vertical (GI) work completed.**
- **Level 12: POP cornice completed.**
- **Level 13: POP cornice is on progress.**
- **Level 08 to 12: Internal wall putty completed.**
- **Level 13: Internal wall putty is on progress.**
- **Level 01 to 07: S.S balcony railing completed.**
- **Level 14: Fire staircase railing completed.**
- **Level 01 to 12: S.S balcony railing completed.**



# MONTHLY PROGRESS REPORT

## CGEWHO – GREATER NOIDA PROJECT

**Up To Last  
Month**

**Block C02**

- Level 15 (Terrace): 100% slab casting completed.
  - Above Terrace stub column of projection slab casting completed.
  - Terrace elevation of parapet wall casting completed.
  - Mumty slab 100% completed.
  - Overhead Tank base slab and wall casting completed.
  - Machine room slab completed.
  - Projection above machine room column completed & slab reinforcement work completed.
  - Brick coba work is on progress.
- Level 14: Brick work 100% completed.
- Level 14: Door frame completed.
- Level 14: Electrical wall conduit completed.
- Level 14: Internal plaster completed.  
External plaster 100% completed.
- Level 12: Water proofing completed.
- Level 13: Water proofing is on progress.
- Level 12: Wall tile (Toilet & Kitchen) completed.
- Level 13: Wall tile (Toilet & Kitchen) is on progress.
- Level 09: Floor tile completed.
- Level 10: Floor tile is on progress.
- Level 14: Internal plumbing (CPVC) work completed.
- Level 14: External & internal plumbing (CI) work completed.
- Level 14: External vertical (GI) work completed.
- Level 14: POP cornice completed.
- Level 14: Internal wall putty completed.
- Level 14: Both Staircase railing completed.
- Level 01: Staircase marble started.
- Level 01 to 10: S.S balcony railing completed.
- Aluminium (Louvers) work 60% completed.



**Progress Report No. 50 (1<sup>st</sup> AUG-2020– 31<sup>st</sup> AUG-2020)**



# MONTHLY PROGRESS REPORT

## CGEWHO – GREATER NOIDA PROJECT

### Current Month Activity

- **Level 15 (Terrace): 100% slab casting completed.**
  - Above Terrace stub column of projection slab casting completed.
  - Terrace elevation of parapet wall casting completed.
  - Mumty slab 100% completed.
  - Overhead Tank base slab and wall casting completed.
  - Machine room slab completed.
  - Projection above machine room column completed & slab reinforcement work completed.
  - Brick coba work is on progress.
- **Level 14: Brick work 100% completed.**
- **Level 14: Door frame completed.**
- **Level 14: Electrical wall conduit completed.**
- **Level 14: Internal plaster completed.**  
External plaster 100% completed.
- **Level 12: Water proofing completed.**
- **Level 13: Water proofing is on progress.**
- **Level 12: Wall tile (Toilet & Kitchen) completed.**
- **Level 13: Wall tile (Toilet & Kitchen) is on progress.**
- **Level 09: Floor tile completed.**
- **Level 10: Floor tile is on progress.**
- **Level 14: Internal plumbing (CPVC) work completed.**
- **Level 14: External & internal plumbing (CI) work completed.**
- **Level 14: External vertical (GI) work completed.**
- **Level 14: POP cornice completed.**
- **Level 14: Internal wall putty completed.**
- **Level 14: Both Staircase railing completed.**
- **Level 01: Staircase marble started.**
- **Level 11 to 12: S.S balcony railing completed.**
- **Level 13: S.S balcony railing is on progress.**
- **Aluminium (Louvers) work 87% completed.**
- **Aluminium (Schueco) work 26% completed.**



# MONTHLY PROGRESS REPORT

## CGEWHO – GREATER NOIDA PROJECT

**Up to Last Month**

**Block C06**

- Level 15(Terrace): 100% slab casting completed.
  - Above Terrace stub column of projection slab casting completed.
  - Terrace elevation of parapet wall casting completed.
  - Mumty slab 100% completed.
  - Overhead Tank base slab and wall casting completed.
  - Machine room slab casting completed.
  - Projection above machine room casting completed.
  - Brick coba work completed up to 75%.
- Level 14: Brick work completed.
- Level 14: Door frame completed.
- Level 14: Electrical wall conduit completed.
- Level 14: Internal plaster completed.
  - External plaster 95% completed.
- Level 14: Water proofing completed.
- Level 14: Wall tile (Toilet &Kitchen) completed.
- Level 14: Floor tile completed.
- Level 14: Internal plumbing (CPVC) work completed.
- Level 14: External & internal plumbing (CI) work completed.
- Level 14: External vertical (GI) work completed.
- Level 14: POP cornice completed.
- Level 14: Wall putty completed.
- Level 14: Both Staircase railing completed.
- Aluminium (Schueco) work 60% completed.
- Aluminium (Louvers) work 80% completed.



**Progress Report No. 50 (1<sup>st</sup> AUG-2020– 31<sup>st</sup> AUG-2020)**



# MONTHLY PROGRESS REPORT

## CGEWHO – GREATER NOIDA PROJECT

<p><b>Current Month Activity</b></p>	<ul style="list-style-type: none"><li>• <b>Level 15 (Terrace): 100% slab casting completed.</b><ul style="list-style-type: none"><li>▪ Above Terrace stub column of projection slab casting completed.</li><li>▪ Terrace elevation of parapet wall casting completed.</li><li>▪ Mumty slab 100% completed.</li><li>▪ Overhead Tank base slab and wall casting completed.</li><li>▪ Machine room slab casting completed.</li><li>▪ Projection above machine room casting completed.</li><li>▪ Brick coba work completed up to 75%.</li></ul></li><li>• <b>Level 14: Brick work completed.</b></li><li>• <b>Level 14: Door frame completed.</b></li><li>• <b>Level 14: Electrical wall conduit completed.</b></li><li>• <b>Level 14: Internal plaster completed.</b><ul style="list-style-type: none"><li>• External plaster 95% completed.</li></ul></li><li>• <b>Level 14: Water proofing completed.</b></li><li>• <b>Level 14: Wall tile (Toilet &amp;Kitchen) completed.</b></li><li>• <b>Level 14: Floor tile completed.</b></li><li>• <b>Level 14: Internal plumbing (CPVC) work completed.</b></li><li>• <b>Level 14: External &amp; internal plumbing (CI) work completed.</b></li><li>• <b>Level 14: External vertical (GI) work completed.</b></li><li>• <b>Level 14: POP cornice completed.</b></li><li>• <b>Level 14: Wall putty completed.</b></li><li>• <b>Level 01 to 12: Both Staircase marble work completed.</b></li><li>• <b>Level 13: Both staircase marble work is on progress.</b></li><li>• <b>Level 14: Both Staircase railing completed.</b></li><li>• <b>Aluminium (Schueco) work 90% completed.</b></li><li>• <b>Aluminium (Louvers) work 95% completed.</b></li></ul>
--------------------------------------	-------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------



# MONTHLY PROGRESS REPORT

## CGEWHO – GREATER NOIDA PROJECT

<p><b>Up To Last Month</b></p> <p><b>Block C-07</b></p>	<ul style="list-style-type: none"><li>• Level 15(Terrace): 100% slab casting completed.<ul style="list-style-type: none"><li>▪ Above Terrace stub column of projection slab casting completed.</li><li>▪ Terrace elevation of parapet wall casting completed.</li><li>▪ Mumty slab 100% completed.</li><li>▪ Overhead Tank base slab and wall casting completed.</li><li>▪ Machine room slab casting completed.</li><li>▪ Projection above machine room casting completed.</li><li>▪ Brick coba 50% completed.</li></ul></li><li>• Level 14: Brick work 100% completed.</li><li>• Level 14: Door frame completed.</li><li>• Level 14: Electrical wall conduit completed.</li><li>• Level 14: Internal plaster completed.<ul style="list-style-type: none"><li>• External plaster 95% completed.</li></ul></li><li>• Level 14: Water proofing completed.</li><li>• Level 14: Wall tile (Toilet &amp; Kitchen) completed.</li><li>• Level 14: Floor tile completed.</li><li>• Level 14: Internal plumbing (CPVC) work completed.</li><li>• Level 14: External &amp; internal plumbing (CI) work completed.</li><li>• Level 14: External vertical (GI) work completed.</li><li>• Level 14: POP cornice completed.</li><li>• Level 14: Wall putty is completed.</li><li>• Level 14: Both Staircase railing completed.</li><li>• Aluminium (Schueco) work 85% completed.</li><li>• Aluminium (Louvers) work 90% completed.</li><li>• Level 10: Door shutter completed.</li></ul>
---------------------------------------------------------	-----------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------



# MONTHLY PROGRESS REPORT

## CGEWHO – GREATER NOIDA PROJECT

<p><b>Current Month Activity</b></p>	<ul style="list-style-type: none"><li>• <b>Level 15(Terrace): 100% slab casting completed.</b><ul style="list-style-type: none"><li>▪ Above Terrace stub column of projection slab casting completed.</li><li>▪ Terrace elevation of parapet wall casting completed.</li><li>▪ Mumty slab 100% completed.</li><li>▪ Overhead Tank base slab and wall casting completed.</li><li>▪ Machine room slab casting completed.</li><li>▪ Projection above machine room casting completed.</li><li>▪ Brick coba 50% completed.</li></ul></li><li>• <b>Level 14: Brick work 100% completed.</b></li><li>• <b>Level 14: Door frame completed.</b></li><li>• <b>Level 14: Electrical wall conduit completed.</b></li><li>• <b>Level 14: Internal plaster completed.</b><ul style="list-style-type: none"><li>• External plaster 95% completed.</li></ul></li><li>• <b>Level 14: Water proofing completed.</b></li><li>• <b>Level 14: Wall tile (Toilet &amp; Kitchen) completed.</b></li><li>• <b>Level 14: Floor tile completed.</b></li><li>• <b>Level 14: Internal plumbing (CPVC) work completed.</b></li><li>• <b>Level 14: External &amp; internal plumbing (CI) work completed.</b></li><li>• <b>Level 14: External vertical (GI) work completed.</b></li><li>• <b>Level 14: POP cornice completed.</b></li><li>• <b>Level 14: Wall putty is completed.</b></li><li>• <b>Level 10 To 13: Staircase marble work completed.</b></li><li>• <b>Level 14: Staircase marble work is on progress.</b></li><li>• <b>Level 14: Both Staircase railing completed.</b></li><li>• <b>Aluminium (Schueco) work 95% completed.</b></li><li>• <b>Aluminium (Louvers) work 95% completed.</b></li><li>• <b>Level 11 to 14: Door shutter completed.</b></li><li>• <b>Level 01 to 12: S.S balcony railing work completed.</b></li><li>• <b>Level 13: S.S balcony railing work is on progress.</b></li></ul>
--------------------------------------	--------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------



# MONTHLY PROGRESS REPORT

## CGEWHO – GREATER NOIDA PROJECT

**Up to Last  
Month**

**Block C08**

- Level 15(Terrace): 100% slab casting completed.
  - Above Terrace Stub column of projection slab casting completed.
  - Terrace elevation of parapet wall casting completed.
  - Mumty slab 100% completed.
  - Overhead tank base slab & wall casting completed.
  - Machine room slab casting completed.
  - Projection above machine room casting completed.
  - Brick coba work completed.
- Level 14: Brick work 100% completed.
- Level 14: Door frame completed.
- Level 14: Electrical wall conduit completed.
- Level 14: Internal plaster completed.
  - External plaster 100% completed.
- Level 14: Water proofing completed.
- Level 14: Wall tile (Toilet & kitchen) completed.
- Level 14: Floor tile completed.
- Level 14: Internal plumbing (CPVC) work completed.
- Level 14: External & internal plumbing (CI) work completed.
- Level 14: External vertical (GI) work completed.
- Level 14: POP cornice completed.
- Level 14: Wall putty completed.
- Level 14: Both Staircase railing completed.
- Level 14: Both Staircase marble completed.
- Aluminium (Schueco) work 100% completed.
- Aluminium (Louvers) work 95% completed.
- Level 06 to 14: Door shutter completed.
- Level 09 to 14: S.S balcony railing completed.



**Progress Report No. 50 (1<sup>st</sup> AUG-2020– 31<sup>st</sup> AUG-2020)**





# MONTHLY PROGRESS REPORT

## CGEWHO – GREATER NOIDA PROJECT

<b>Current Month Activity</b>	<ul style="list-style-type: none"> <li>• <b>Level 15(Terrace): 100% slab casting completed.</b> <ul style="list-style-type: none"> <li>▪ Above Terrace Stub column of projection slab casting completed.</li> <li>▪ Terrace elevation of parapet wall casting completed.</li> <li>▪ Mumty slab 100% completed.</li> <li>▪ Overhead tank base slab &amp; wall casting completed.</li> <li>▪ Machine room slab casting completed.</li> <li>▪ Projection above machine room casting completed.</li> <li>▪ Brick coba work completed.</li> </ul> </li> <li>• <b>Level 14: Brick work 100% completed.</b></li> <li>• <b>Level 14: Door frame completed.</b></li> <li>• <b>Level 14: Electrical wall conduit completed.</b></li> <li>• <b>Level 14: Internal plaster completed.</b> <ul style="list-style-type: none"> <li>• External plaster 100% completed.</li> </ul> </li> <li>• <b>Level 14: Water proofing completed.</b></li> <li>• <b>Level 14: Wall tile (Toilet &amp; kitchen) completed.</b></li> <li>• <b>Level 14: Floor tile completed.</b></li> <li>• <b>Level 14: Internal plumbing (CPVC) work completed.</b></li> <li>• <b>Level 14: External &amp; internal plumbing (CI) work completed.</b></li> <li>• <b>Level 14: External vertical (GI) work completed.</b></li> <li>• <b>Level 14: POP cornice completed.</b></li> <li>• <b>Level 14: Wall putty completed.</b></li> <li>• <b>Level 14: Both Staircase railing completed.</b></li> <li>• <b>Level 14: Both Staircase marble completed.</b></li> <li>• <b>Aluminium (Schueco) work 100% completed.</b></li> <li>• <b>Aluminium (Louvers) work 95% completed.</b></li> <li>• <b>Level 14: Door shutter completed.</b></li> <li>• <b>Level 14: S.S balcony railing completed.</b></li> </ul>
<b>Up to Last Month Block C09</b>	<ul style="list-style-type: none"> <li>• <b>Level 11: Remaining 50% slab casting completed &amp; column reinforcement is on progress.</b></li> <li>• <b>Level 08: Brick work completed.</b></li> <li>• <b>Level 09: Brick work is on progress.</b></li> <li>• <b>Level 07: Door frame completed.</b></li> <li>• <b>Level 08: Door frame is on progress.</b></li> <li>• <b>Level 07: Electrical wall conduit completed.</b></li> <li>• <b>Level 08: Electrical wall conduit is on progress.</b></li> <li>• <b>Level 06: Internal plaster completed.</b></li> <li>• <b>Level 07: Internal plaster is on progress.</b></li> </ul>



# MONTHLY PROGRESS REPORT

## CGEWHO – GREATER NOIDA PROJECT

<b>Current Month Activity</b>	<ul style="list-style-type: none"> <li>• <b>Level 12: 100% slab &amp; column casting completed.</b></li> <li>• <b>Level 13: 50% slab casting completed and remaining slab shuttering is on progress.</b></li> <li>• <b>Level 08: Brick work completed.</b></li> <li>• <b>Level 09: Brick work is on progress.</b></li> <li>• <b>Level 07: Door frame completed.</b></li> <li>• <b>Level 08: Door frame is on progress.</b></li> <li>• <b>Level 08: Electrical wall conduit completed.</b></li> <li>• <b>Level 09: Electrical wall conduit is on progress.</b></li> <li>• <b>Level 07: Internal plaster completed.</b></li> <li>• <b>Level 08: Internal plaster is on progress.</b></li> <li>• <b>Level 01 to 08: Internal plumbing (CPVC) completed.</b></li> <li>• <b>Level 09: Internal plumbing (CPVC) is on progress.</b></li> </ul>
<b>Up to Last Month Block C10</b>	<ul style="list-style-type: none"> <li>• <b>Level 03&amp;04: Brick work completed.</b></li> <li>• <b>Level 05: Brick work is on progress.</b></li> <li>• <b>Level 02: Door frame completed.</b></li> <li>• <b>Level 03: Door frame is on progress.</b></li> <li>• <b>Level 02: Electrical wall conduit completed.</b></li> <li>• <b>Level 03: Electrical wall conduit is on progress.</b></li> <li>• <b>Level 02: Internal plaster completed.</b></li> <li>• <b>Level 03: Internal plaster is on progress.</b></li> <li>• <b>Level 02: Internal plumbing (CPVC) completed.</b></li> <li>• <b>Level 03: Internal plumbing (CPVC) is on progress.</b></li> </ul>
<b>Current Month Activity</b>	<ul style="list-style-type: none"> <li>• <b>Level 09: 100% slab &amp; column casting completed</b></li> <li>• <b>Level 05: Brick work completed.</b></li> <li>• <b>Level 06: Brick work is on progress.</b></li> <li>• <b>Level 03&amp;04: Door frame completed.</b></li> <li>• <b>Level 05: Door frame is on progress.</b></li> <li>• <b>Level 03&amp;04: Electrical wall conduit completed.</b></li> <li>• <b>Level 05: Electrical wall conduit is on progress.</b></li> <li>• <b>Level 03&amp;04: Internal plaster completed.</b></li> <li>• <b>Level 05: Internal plaster is on progress.</b></li> <li>• <b>Level 03 to 05: Internal plumbing (cPVC) completed.</b></li> <li>• <b>Level 06: Internal plumbing (cPVC) is on progress.</b></li> </ul>



# MONTHLY PROGRESS REPORT

## CGEWHO – GREATER NOIDA PROJECT

<p><b>Up to Last Month</b></p> <p><b>Block C11</b></p>	<ul style="list-style-type: none"> <li>• Level 15(Terrace): Remaining 50% slab casting completed.</li> <li>• Level 09&amp;10: Brick work completed.</li> <li>• Level 11: Brick work is on progress.</li> <li>• Level 09: Door frame completed.</li> <li>• Level 10: Door frame is on progress.</li> <li>• Level 09: Electrical wall conduit completed.</li> <li>• Level 10: Electrical wall conduit is on progress.</li> <li>• Level 09: Internal plaster completed.</li> <li>• Level 10: Internal plaster is on progress.</li> <li>• Level 09: Internal plumbing (CPVC) completed.</li> <li>• Level 10: Internal plumbing (CPVC) is on progress.</li> </ul>
<p><b>Current Month Activity</b></p>	<ul style="list-style-type: none"> <li>• <b>Level 15(Terrace): 100% slab casting completed.</b> <ul style="list-style-type: none"> <li>▪ <b>Above Terrace Mumnty column reinforcement work is on progress.</b></li> </ul> </li> <li>• <b>Level 11: Brick work completed.</b></li> <li>• <b>Level 12: Brick work is on progress.</b></li> <li>• <b>Level 10: Door frame completed.</b></li> <li>• <b>Level 11: Door frame is on progress.</b></li> <li>• <b>Level 10: Electrical wall conduit completed.</b></li> <li>• <b>Level 11: Electrical wall conduit is on progress.</b></li> <li>• <b>Level 10: Internal plaster completed.</b></li> <li>• <b>Level 11: Internal plaster is on progress.</b></li> <li>• <b>Level 10: Internal plumbing (CPVC) completed.</b></li> <li>• <b>Level 11: Internal plumbing (CPVC) is on progress.</b></li> </ul>
<p><b>Up to Last Month</b></p> <p><b>Block C12</b></p>	<ul style="list-style-type: none"> <li>• Level 15(Terrace): 100% slab casting completed. <ul style="list-style-type: none"> <li>▪ Above Terrace Stub column of projection slab casting completed.</li> <li>▪ Terrace elevation of parapet wall casting completed.</li> <li>▪ Mumty slab 100% completed.</li> <li>▪ Overhead tank wall casting completed.</li> <li>▪ Machine room slab shuttering is on progress.</li> </ul> </li> <li>• Level 14: Brick work 100% completed.</li> <li>• Level 14: Door frame completed.</li> <li>• Level 14: Electrical wall conduit completed.</li> <li>• Level 13: Internal plaster completed.</li> <li>• Level 14: Internal plaster is on progress. <ul style="list-style-type: none"> <li>• External Plaster 40% completed.</li> </ul> </li> <li>• Level 13: Wall tile kitchen completed.</li> <li>• Level 14: Internal plumbing (CPVC) work completed.</li> <li>• Level 14: External &amp; internal plumbing (CI) work completed.</li> <li>• Level 10: POP cornice completed.</li> <li>• Level 11: POP cornice is on progress.</li> </ul>



# MONTHLY PROGRESS REPORT

## CGEWHO – GREATER NOIDA PROJECT

<b>Current Month Activity</b>	<ul style="list-style-type: none"> <li>• <b>Level 15(Terrace): 100% slab casting completed.</b> <ul style="list-style-type: none"> <li>▪ Above Terrace Stub column of projection slab casting completed.</li> <li>▪ Terrace elevation of parapet wall casting completed.</li> <li>▪ Mumty slab 100% completed.</li> <li>▪ Overhead tank wall casting completed.</li> <li>▪ Machine room slab shuttering is on progress.</li> </ul> </li> <li>• <b>Level 14: Brick work 100% completed.</b></li> <li>• <b>Level 14: Door frame completed.</b></li> <li>• <b>Level 14: Electrical wall conduit completed.</b></li> <li>• <b>Level 13: Internal plaster completed.</b></li> <li>• <b>Level 14: Internal plaster is on progress.</b> <ul style="list-style-type: none"> <li>• External Plaster 50% completed.</li> </ul> </li> <li>• <b>Level 01 to 06: Water proofing completed.</b></li> <li>• <b>Level 07: Water proofing work is on progress.</b></li> <li>• <b>Level 13: Wall tile kitchen completed.</b></li> <li>• <b>Level 14: Internal plumbing (CPVC) work completed.</b></li> <li>• <b>Level 14: External &amp; internal plumbing (CI) work completed.</b></li> <li>• <b>Level 01 to 08: External vertical (CI) work completed.</b></li> <li>• <b>Level 09: External vertical (CI) work is on progress.</b></li> <li>• <b>Level 10: POP cornice completed.</b></li> <li>• <b>Level 11: POP cornice is on progress.</b></li> </ul>
<b>Up to last month UG Tank</b>	<ul style="list-style-type: none"> <li>• U.G. Tank water proofing work is on progress.</li> </ul>
<b>Current Month Activity</b>	<ul style="list-style-type: none"> <li>• <b>U.G. Tank water proofing work is on progress.</b></li> </ul>
<b>Up to last month Non-Tower</b>	<ul style="list-style-type: none"> <li>• Pile casting completed. (848/848) Nos.</li> <li>• Laying P.C.C completed. (Total 18217/18731) Sqm</li> <li>• Stitch slab casting completed. (Total 17708/18731) Sqm</li> <li>• Circular column casting completed. (Total 294/339) Nos.</li> <li>• Basement non-tower slab casting completed Total (16160/18731) Sqm</li> <li>• Retaining wall casting completed (277/294) m</li> <li>• Boundary wall casted (242/277) RMT</li> <li>• Basement plaster (15450/23636) sqm.</li> <li>• Basement PCC for VDC flooring 17700 sqm.</li> <li>• Basement ATT 17700 sqm.</li> <li>• Basement VDC Flooring 4600 sqm.</li> <li>• Non tower slab water proofing 1550 sqm.</li> </ul>



# MONTHLY PROGRESS REPORT CGEWHO – GREATER NOIDA PROJECT

<b>Current Month Activity</b>	<ul style="list-style-type: none"><li>• Basement VDC Flooring 1900 sqm.</li><li>• Non tower slab water proofing sqm.</li></ul>
-------------------------------	--------------------------------------------------------------------------------------------------------------------------------

## PHOTOGRAPHS OF PACKAGE-III on 31<sup>st</sup>AUGUST -2020

**Block C-01 Above terrace over head tank slab reinforcement is on progress.**

**Block C-02 Above terrace over head tank slab reinforcement is on progress.**

**Block C-12 Above terrace water tank wall reinforcement is on progress.**



**MONTHLY PROGRESS REPORT  
CGEWHO – GREATER NOIDA PROJECT**

---

**Block C-06 Above terrace plaster work is on progress.**

**Block C-07 Above terrace plaster work is on progress.**

**Block C-08 Brick coba completed.**



**Progress Report No. 50 (1<sup>st</sup> AUG-2020– 31<sup>st</sup> AUG-2020)**



**MONTHLY PROGRESS REPORT  
CGEWHO – GREATER NOIDA PROJECT**

---

**Block C-09 Level -13 50% slab casting completed & Remaining slab shuttering & reinforcement work is on progress.**

**Block C-10 Level -09 100% slab casting completed.**

**Block C-11 Terrace 100% slab casting completed.**



**Progress Report No. 50 (1<sup>st</sup> AUG-2020– 31<sup>st</sup> AUG-2020)**



# MONTHLY PROGRESS REPORT CGEWHO – GREATER NOIDA PROJECT

## Complete Site view



Progress Report No. 50 (1<sup>st</sup> AUG-2020– 31<sup>st</sup> AUG-2020)





**MONTHLY PROGRESS REPORT**  
**CGEWHO – GREATER NOIDA PROJECT**  
**Basement plumbing (CI) work is on progress.**



**Progress Report No. 50 (1<sup>st</sup> AUG-2020– 31<sup>st</sup> AUG-2020)**



**MONTHLY PROGRESS REPORT  
CGEWHO – GREATER NOIDA PROJECT**

---

**Non tower slab water proofing work is on progress.**



**Progress Report No. 50 (1<sup>st</sup> AUG-2020– 31<sup>st</sup> AUG-2020)**



# MONTHLY PROGRESS REPORT

## CGEWHO – GREATER NOIDA PROJECT

PACKAGE-IV	STATUS AS ON 31/08/2020
<b>Up to Last Month Block A01</b>	<ul style="list-style-type: none"> <li>• 75% Stilt floor VDF work completed.</li> <li>• Stilt floor common area flooring work completed.</li> <li>• Staircase window fixing work completed.</li> <li>• Basement Aluminum window frame fixing work completed.</li> <li>• Basement common area tile fixing work completed.</li> <li>• Lift car body work completed.</li> <li>• Water proofing work completed of OHT.</li> <li>• Wash basin fixing work completed.</li> <li>• Stilt floor conduit and DB work completed.</li> </ul>
<b>Current Month Activity</b>	<ul style="list-style-type: none"> <li>• <b>Lift car body work and motor fixing work completed.</b></li> <li>• <b>Second floor Lift wall cladding work in progress.</b></li> <li>• <b>Guard room counter work completed.</b></li> <li>• <b>Third floor Kitchen false ceiling for CI covering in progress.</b></li> <li>• <b>Stilt floor Aluminum window fixing work completed.</b></li> <li>• <b>Stilt floor Expansion joint RCC work completed.</b></li> </ul>
<b>Up to Last Month Block B04</b>	<ul style="list-style-type: none"> <li>• 75% Stilt floor VDF work completed.</li> <li>• Basement Aluminum window frame fixing work completed.</li> <li>• Basement and stilt floor common area tile fixing work completed.</li> <li>• Lift Door frame work completed.</li> <li>• Staircase first coat OBD work completed.</li> <li>• Staircase Railing primer work completed.</li> <li>• Stilt floor conduit and DB work completed.</li> </ul>
<b>Current Month Activity</b>	<ul style="list-style-type: none"> <li>• <b>Lift Motor fixing work completed and wiring work in progress.</b></li> <li>• <b>Fifth floor Lift wall cladding work in progress.</b></li> <li>• <b>OH Tank Machine room brick wall work completed.</b></li> <li>• <b>Third floor Kitchen false ceiling for CI covering in progress.</b></li> <li>• <b>Guard room counter work completed.</b></li> <li>• <b>Stilt floor Aluminum window fixing work completed.</b></li> <li>• <b>Stilt floor Expansion joint RCC work completed.</b></li> </ul>
<b>Up to Last Month Block B05</b>	<ul style="list-style-type: none"> <li>• Stilt floor common area flooring work completed.</li> <li>• Staircase window fixing work completed.</li> <li>• Guide rail fixing work in progress.</li> <li>• Basement Aluminum window frame fixing work completed.</li> <li>• Basement common area tile fixing work completed.</li> <li>• Staircase first coat OBD work completed.</li> <li>• Staircase Railing primer work completed.</li> <li>• Stilt floor conduit and DB work completed.</li> </ul>
<b>Current Month Activity</b>	<ul style="list-style-type: none"> <li>• <b>Lift Motor fixing work completed and wiring work in progress.</b></li> <li>• <b>First floor Lift wall cladding work in progress.</b></li> <li>• <b>OH Tank wall tile work completed.</b></li> <li>• <b>OH Tank Machine room brick wall work completed.</b></li> <li>• <b>Guard room counter work completed.</b></li> <li>• <b>Second floor Kitchen false ceiling for CI covering in progress.</b></li> <li>• <b>Stilt floor Aluminum window fixing work completed.</b></li> <li>• <b>Stilt floor Expansion joint RCC work completed.</b></li> </ul>



## MONTHLY PROGRESS REPORT CGEWHO – GREATER NOIDA PROJECT

<b>Up to Last Month Block C-13</b>	<ul style="list-style-type: none"> <li>• Stilt floor one coat putty work in progress.</li> <li>• Basement common area tile fixing work completed.</li> <li>• WC seat and Wash Basin fixing work completed.</li> <li>• Basement Rooms Door frame fixing completed.</li> <li>• Lift car body work completed.</li> <li>• Staircase railing primer work completed.</li> <li>• Staircase first coat OBD work completed.</li> <li>• Stilt floor conduit and DB work completed.</li> </ul>
<b>Current Month Activity</b>	<ul style="list-style-type: none"> <li>• <b>Twelfth floor Lift wall cladding work in progress.</b></li> <li>• <b>Lift Motor fixing work completed and wiring work in progress.</b></li> <li>• <b>Twelfth floor Kitchen false ceiling for CI covering in progress.</b></li> <li>• <b>Fourth floor Toilets false ceiling frame fixing work completed.</b></li> <li>• <b>Stilt floor Expansion joint RCC work completed.</b></li> </ul>
<b>Up to Last Month Block C-14</b>	<ul style="list-style-type: none"> <li>• 75% Stilt floor VDF work completed.</li> <li>• O.H. Tank tile fixing work completed.</li> <li>• Stilt floor common area tile fixing work completed.</li> <li>• Lift door frame fixing work in progress.</li> <li>• Staircase railing primer work completed.</li> <li>• Staircase first coat OBD work completed.</li> <li>• Main door first coat polishing work completed.</li> <li>• WC seat and Wash basin fixing work completed.</li> <li>• Stilt floor conduit and DB work completed.</li> </ul>
<b>Current Month Activity</b>	<ul style="list-style-type: none"> <li>• <b>OH tank wall fixing work in progress.</b></li> <li>• <b>Drive way Granite stone fixing work completed.</b></li> <li>• <b>Fourth floor Lift wall cladding work in progress.</b></li> <li>• <b>Twelfth floor Kitchen false ceiling for CI covering in progress.</b></li> <li>• <b>Fourth floor Toilets false ceiling frame fixing work completed.</b></li> <li>• <b>Lift Motor fixing work completed and wiring work in progress.</b></li> <li>• <b>Stilt floor Expansion joint RCC work completed.</b></li> </ul>
<b>Up to Last Month Block C-03</b>	<ul style="list-style-type: none"> <li>• Basement and stilt floor common area tile fixing work completed.</li> <li>• Mumty flooring work completed.</li> <li>• Basement Aluminum window frame fixing work completed.</li> <li>• Lift bracket erection work in progress.</li> <li>• Basement wooden frame fixing work completed.</li> <li>• Staircase railing primer work completed.</li> <li>• Main door first coat polishing work completed.</li> <li>• Stilt floor conduit and DB work in progress.</li> </ul>
<b>Current Month Activity</b>	<ul style="list-style-type: none"> <li>• <b>Guard room counter work completed.</b></li> <li>• <b>Lift Guard rail and door frame fixing work in progress.</b></li> <li>• <b>Staircase OBD first coat in progress.</b></li> <li>• <b>Staircase case railing painting work in progress.</b></li> </ul>



## MONTHLY PROGRESS REPORT CGEWHO – GREATER NOIDA PROJECT

<b>Up to Last Month Block C-04</b>	<ul style="list-style-type: none"> <li>• Stilt floor plaster work completed.</li> <li>• Stilt floor common area tile fixing work completed.</li> <li>• Basement common area tile fixing work completed.</li> <li>• Basement wooden frame fixing work completed.</li> <li>• Diverter tile fixing work completed.</li> <li>• Lift scaffolding work in progress.</li> <li>• Staircase railing primer work completed.</li> <li>• Main door first coat polishing work completed.</li> <li>• Stilt floor conduit and DB work in progress.</li> </ul>
<b>Current Month Activity</b>	<ul style="list-style-type: none"> <li>• <b>Guard room counter work completed.</b></li> <li>• <b>Stilt &amp; Terrace Expansion joint RCC work completed.</b></li> <li>• <b>Lift Guard rail and door frame fixing work in progress.</b></li> <li>• <b>Staircase OBD first coat in progress.</b></li> <li>• <b>Staircase case railing painting work in progress.</b></li> </ul>
<b>Up to Last Month Block C-05</b>	<ul style="list-style-type: none"> <li>• Stilt floor plaster work completed.</li> <li>• Stilt floor common area tile fixing work completed.</li> <li>• Basement common area tile fixing work completed.</li> <li>• Basement wooden frame fixing work completed.</li> <li>• Diverter tile fixing work completed.</li> <li>• Lift scaffolding work in progress.</li> <li>• Staircase railing primer work completed.</li> <li>• Main door first coat polishing work completed.</li> <li>• Stilt floor conduit and DB work in progress.</li> </ul>
<b>Current Month Activity</b>	<ul style="list-style-type: none"> <li>• <b>Stilt &amp; Terrace Expansion joint RCC work completed.</b></li> <li>• <b>Lift Guard rail fixing work in progress.</b></li> <li>• <b>Basement common area and rooms tile fixing work completed.</b></li> <li>• <b>Guard room brick work completed.</b></li> </ul>
<b>Up to Last Month NTA</b>	<ul style="list-style-type: none"> <li>• 2700 Sqm APP waterproofing membrane fixing work completed. (9700/15900).</li> <li>• Three tower Connection of Sewage and storm line done with Manholes.</li> <li>• Harvesting Pit Brick work completed.</li> <li>• Expansion joint casted of length 70 mtrs.</li> <li>• Storm water pipe laying completed.</li> <li>• De silting chamber brick work completed.</li> <li>• Soil filling work in Road is in progress.</li> <li>• Basement parking electrical wiring work 50% completed.</li> </ul>
<b>Current Month Activity</b>	<ul style="list-style-type: none"> <li>• <b>2200 Sqm APP waterproofing membrane fixing work completed. (11900/15900).</b></li> <li>• <b>2 nos Harvesting Pit and stiling slab casting completed.</b></li> <li>• <b>Expansion joint casted of length 80 mtrs</b></li> <li>• <b>Soil filling work in Road is in progress.</b></li> <li>• <b>Amphitheatre brick work in progress.</b></li> <li>• <b>Drain screeding work in progress.</b></li> <li>• <b>Green area development work in progress.</b></li> <li>• <b>Basement parking electrical wiring work 60% completed.</b></li> </ul>



# MONTHLY PROGRESS REPORT CGEWHO – GREATER NOIDA PROJECT

Sample Flat Type  
A, B & C Status

- Painting work of walls & Ceiling completed.
- Tile fixing work completed.
- Internal Electrical work completed.
- Water supply & Drainage work completed.

## PHOTOGRAPHS OF PACKAGE-IV on 31<sup>th</sup> AUG - 2020

### BIRD EYE VIEW OF PROJECT



Progress Report No. 50 (1<sup>st</sup> AUG-2020– 31<sup>st</sup> AUG-2020)



**MONTHLY PROGRESS REPORT  
CGEWHO – GREATER NOIDA PROJECT**

---

**CENTER AREA DEVELOPMENT AND AMPITHEATER BRICK WORK  
IS IN PROGRESS.**



**Progress Report No. 50 (1<sup>st</sup> AUG-2020– 31<sup>st</sup> AUG-2020)**



**MONTHLY PROGRESS REPORT  
CGEWHO – GREATER NOIDA PROJECT**

---

**APP WATER PROOFING & SCREEDING WORK IS IN PROGRESS.**



**Progress Report No. 50 (1<sup>st</sup> AUG-2020– 31<sup>st</sup> AUG-2020)**





**MONTHLY PROGRESS REPORT  
CGEWHO – GREATER NOIDA PROJECT**

---

**STAIRCASE MS RAILING PAINTING WORK IS IN PROGRESS.**



**Progress Report No. 50 (1<sup>st</sup> AUG-2020– 31<sup>st</sup> AUG-2020)**



# MONTHLY PROGRESS REPORT

## CGEWHO – GREATER NOIDA PROJECT

PACKAGE-V	STATUS AS ON 31/08/2020
<b>Up to Last Month</b> <b>Block B01</b>	<ul style="list-style-type: none"> <li>• WC &amp; Washbasin fixing work completed up to 12<sup>th</sup> floor.</li> <li>• Staircase moulding work completed up to 12<sup>th</sup> floor.</li> </ul>
<b>Current Activity</b>	<ul style="list-style-type: none"> <li>• <b>Stilt floor Stone flooring work completed.</b></li> <li>• <b>Lift cladding work in stilt &amp; 1<sup>st</sup> floor completed.</b></li> <li>• <b>Stilt floor tiling work completed.</b></li> </ul>
<b>Up to Last Month</b> <b>Block B02</b>	<ul style="list-style-type: none"> <li>• Lifts door shutter fixing work completed up to 13<sup>th</sup> floor.</li> <li>• Lifts-1 &amp; 2 guide rail fixing work completed from 10<sup>th</sup> to 13<sup>th</sup> floor.</li> <li>• Internal Wall paint 1<sup>st</sup> coat completed from 4<sup>th</sup> to 9<sup>th</sup> floor.</li> <li>• Entry Door shutter polish work completed up to 8<sup>th</sup> floor.</li> </ul>
<b>Current Activity</b>	<ul style="list-style-type: none"> <li>• <b>Internal Door shutter painting 1<sup>st</sup> coat completed at 1<sup>st</sup> floor lvl.</b></li> </ul>
<b>Up to Last Month</b> <b>Block B03</b>	<ul style="list-style-type: none"> <li>• Terrace Projection slab 50% casted. (Total 75%).</li> <li>• Machine Room Roof slab casted.</li> <li>• Parapet wall brick work above Machine Room is in progress.</li> <li>• Mumnty Brick work completed.</li> <li>• Balance 50% Brick work completed at 13<sup>th</sup> floor. (Total 100%).</li> <li>• Internal Door frames fixing completed at 12<sup>th</sup> &amp; 13<sup>th</sup> floor.</li> <li>• Internal plaster work from 10<sup>th</sup> to 13<sup>th</sup> floor completed.</li> <li>• External plaster 35% completed.</li> <li>• External putty work 25% completed.</li> <li>• Internal Cpvc Piping work completed from 6<sup>th</sup> to 13<sup>th</sup> floor.</li> <li>• Indian WC wall tiles completed from 10<sup>th</sup> to 12<sup>th</sup> floor.</li> <li>• Tiles flooring work (one flat) in wing-2 completed up to 10<sup>th</sup> floor.</li> <li>• Tiles flooring work (one flat) in wing-1 completed up to 10<sup>th</sup> floor.</li> <li>• Kitchen counter stone fixing work completed up to 9<sup>th</sup> floor.</li> <li>• GI vertical piping work completed from 6<sup>th</sup> to 13<sup>th</sup> floor.</li> <li>• Staircase-1 Ms railing completed up to 6<sup>th</sup> floor lvl.</li> </ul>
<b>Current Activity</b>	<ul style="list-style-type: none"> <li>• <b>Terrace Projection slab 25% casted. (Total 100%).</b></li> <li>• <b>Machine Room Projection 40% casted.</b></li> <li>• <b>Machine Room Brick work completed.</b></li> <li>• <b>External plaster 40% completed. (Total 75%)</b></li> <li>• <b>External putty work 25% completed. (Total 45%).</b></li> <li>• <b>Wall tiling work in 24 Nos Toilets completed at 11<sup>th</sup> &amp; 12<sup>th</sup> floor lvl.</b></li> <li>• <b>Tiles flooring work in 16 flats completed.</b></li> <li>• <b>Toilet waterproofing in 32 nos Toilets completed at 11<sup>th</sup> &amp; 12<sup>th</sup> floor lvl.</b></li> <li>• <b>Kitchen counter stone fixing work completed in 24 nos flats.</b></li> <li>• <b>Aluminium Door window frames fixing work 20% completed.</b></li> <li>• <b>Plumbing shaft louvers fixing work in 12 flats completed.</b></li> <li>• <b>Stilt floor columns plaster 75% completed.</b></li> </ul>



# MONTHLY PROGRESS REPORT

## CGEWHO – GREATER NOIDA PROJECT

<b>Up to Last Month</b>	<ul style="list-style-type: none"> <li>• Lift cladding work from stilt to 4<sup>th</sup> floor lvl completed.</li> </ul>
<b>Block C15</b>	
<b>Current Activity</b>	<ul style="list-style-type: none"> <li>• <b>Stone flooring work at stilt floor completed.</b></li> <li>• <b>Stilt floor Aluminium Door window framing fixing completed.</b></li> </ul>
<b>Up to Last Month</b>	<ul style="list-style-type: none"> <li>• Lift-1 cladding work at stilt floor completed.</li> <li>• Lift-1 &amp; 2 cladding at 1<sup>st</sup> floor completed.</li> </ul>
<b>Block C16</b>	
<b>Current Activity</b>	<ul style="list-style-type: none"> <li>• <b>Stone flooring work at stilt floor completed.</b></li> <li>• <b>Lift-1 &amp; 2 cladding work in 2<sup>nd</sup> &amp; 3<sup>rd</sup> floor lvl completed.</b></li> </ul>
<b>Up to Last Month</b>	<ul style="list-style-type: none"> <li>• Extended basement APP water proofing work between blocks C-15 &amp; C-16 Road side completed.</li> <li>• APP membrane fixing work is in progress in back side block B-02.</li> <li>• IGL trench brick work front of block C-16 completed.</li> <li>• External Sewer Pipe line work 10% completed. (Total 90%).</li> <li>• Storm water pipe line work 5% completed. (Total 85%).</li> <li>• Rainwater Harvesting pit 1 no brick work completed. (Total 3/5).</li> <li>• Drain line Brick work in front of block C-16 completed.</li> <li>• Drain line brick work front of block C-15 is in progress.</li> </ul>
<b>Non-Tower</b>	
<b>Current Activity</b>	<ul style="list-style-type: none"> <li>• <b>Extended basement APP water proofing work 600 Sqm completed (Total 85%).</b></li> <li>• <b>600 Sqm Screeding work completed on Waterproofing membrane. (Total 84%)</b></li> <li>• <b>APP membrane waterproofing work is in progress in front of block B-03.</b></li> <li>• <b>Road drain brick work 150 mtrs completed front of blocks B-01 &amp; B-02.</b></li> <li>• <b>Dressing &amp; levelling work is in progress in Green area for PCC.</b></li> <li>• <b>External fire hydrant piping work is in progress.</b></li> </ul>



**MONTHLY PROGRESS REPORT**  
**CGEWHO – GREATER NOIDA PROJECT**  
**PHOTOGRAPHS OF PACKAGE-V on 31<sup>st</sup> AUG-2020**  
**BLOCK B-03 TERRACE PROJECTION SLAB 100% CASTED.**  
**EXTERNAL PLASTER WORK IS IN PROGRESS.**



**Progress Report No. 50 (1<sup>st</sup> AUG-2020– 31<sup>st</sup> AUG-2020)**



**MONTHLY PROGRESS REPORT  
CGEWHO – GREATER NOIDA PROJECT  
OVERALL VIEW**

---

**APP WATER PROOFING WORK FRONT OF BLCOK B-01& B-02 IS COMPLETED.  
ROAD DRAIN BRICK WORK IS IN PROGRESS.**



**Progress Report No. 50 (1<sup>st</sup> AUG-2020– 31<sup>st</sup> AUG-2020)**



# MONTHLY PROGRESS REPORT CGEWHO – GREATER NOIDA PROJECT

---

**BLOCK C-16 SIDE GREEN AREA DRESSING & LEVELLING WORK IS IN  
PROGRESS.**



**Progress Report No. 50 (1<sup>st</sup> AUG-2020– 31<sup>st</sup> AUG-2020)**



**MONTHLY PROGRESS REPORT  
CGEWHO – GREATER NOIDA PROJECT**

---

**LIFT CLADDING WORK IN BLOCK C-15 COMPLETED UP TO 4<sup>TH</sup> FLOOR.**



**Progress Report No. 50 (1<sup>st</sup> AUG-2020– 31<sup>st</sup> AUG-2020)**



# MONTHLY PROGRESS REPORT

## CGEWHO – GREATER NOIDA PROJECT

PACKAGE-VI	STATUS AS ON 31/08/2020
<b>Up to Last Month Boundary Wall &amp; Gates</b>	<ul style="list-style-type: none"> <li>• Boundary wall internal plaster completed up to a length of 50 mtrs. (450/454).</li> <li>• Boundary wall outer plaster completed up to a length of 40mtrs. (450/454).</li> <li>• Gate no-1 columns 1<sup>st</sup> lift casted.</li> <li>• Main Gate no-2 Roof beams casted.</li> <li>• Main Gate-3 Guard Room slab casted.</li> <li>• Main Gate no-3 columns above Guard Room casted.</li> </ul>
<b>Current Month Activity</b>	<ul style="list-style-type: none"> <li>• <b>Main Gate no-2 STRUCTURE COMPLETED.</b></li> <li>• <b>Main Gate no-2 Guard Room Toilet internal CpvC &amp; CI piping work completed.</b></li> <li>• <b>Main Gate no-2 Roof Ms framing roof Cut outs completed</b></li> </ul>
<b>Up to Last Month Shopping.</b>	<ul style="list-style-type: none"> <li>• Basement 2<sup>nd</sup> lift columns 7 nos casted. (Total 71/71).</li> <li>• Roof slab 100% casted.</li> <li>• G floor columns 100% casted.</li> <li>• G floor Roof Slab Shuttering &amp; Reinforcement work is in progress.</li> </ul>
<b>Current Month Activity</b>	<ul style="list-style-type: none"> <li>• <b>Gfloor Roof slab 100% casted.</b></li> <li>• <b>1<sup>st</sup> floor columns 100% casted.</b></li> <li>• <b>1<sup>st</sup> floor Roof Slab Shuttering &amp; Reinforcement work is in progress.</b></li> <li>• <b>AAC block work 45% completed at Ground floor.</b></li> </ul>
<b>Up to Last Month Nursing</b>	<ul style="list-style-type: none"> <li>• Nursing Home columns 1<sup>st</sup> lift 8 nos casted. (44/44).</li> <li>• Nursing home columns 2<sup>nd</sup> lift 24 nos casted. (44/44).</li> <li>• Staircase 1<sup>st</sup> flight casted.</li> </ul>
<b>Current Month Activity</b>	<ul style="list-style-type: none"> <li>•</li> </ul>
<b>Up to Last Month School</b>	<ul style="list-style-type: none"> <li>• <b>School columns 1<sup>st</sup> lift 12 nos casted. (Total 31/31).</b></li> <li>• <b>School columns 2<sup>nd</sup> lift 2 nos casted. (Total 2/31).</b></li> </ul>
<b>Current Month Activity</b>	<ul style="list-style-type: none"> <li>•</li> </ul>
<b>Up to Last Month Community Center</b>	<ul style="list-style-type: none"> <li>• Community center stitch slab 50% casted. (Total 100%).</li> <li>• Footings 100% casted.</li> <li>• Community center Columns 1<sup>st</sup> lift 36 nos casted.</li> <li>• Community Columns 2<sup>nd</sup> lift 17 nos casted.</li> <li>• Staircase-1 shuttering work is in progress.</li> </ul>
<b>Current Month Activity</b>	<ul style="list-style-type: none"> <li>• <b>Community center columns 24 nos casted. (Total 60/64)</b></li> <li>• <b>Staircase-1 &amp; 2 landing &amp; 2 flights casted.</b></li> <li>• <b>Basement Roof slab shuttering work 80 % completed.</b></li> </ul>





# MONTHLY PROGRESS REPORT

## CGEWHO – GREATER NOIDA PROJECT

<b>Up to Last Month Non-Tower Area</b>	<ul style="list-style-type: none"><li>• Stitch slab 1780 Sqm casted. (5930/6350)</li><li>• Basement Roof slab 1200Sqm casted. (Total 1800/6350).</li><li>• Retaining wall 1<sup>st</sup> lift of length 120 mtrs casted. (Total 390/585)</li><li>• Retaining wall 2<sup>nd</sup> lift casted up to a length of 100mtrs casted. (Total 300/585).</li><li>• Kota stone waterproofing on wall of length 110 mtrs in 1<sup>st</sup> lift completed. (380/585).</li><li>• Kota stone waterproofing on wall of length 150mtrs (Total 210/585).</li><li>• Basement ceiling plaster 800 Sqm completed.</li></ul>
<b>Current Month Activity</b>	<ul style="list-style-type: none"><li>• <b>Basement Roof slab 750Sqm casted. (Total 2550/6350).</b></li><li>• <b>Retaining wall 2<sup>nd</sup> lift casted up to a length of 140mtrs casted. (Total 440/585).</b></li><li>• <b>Kota stone waterproofing on wall of length 130mtrs (Total 340/585).</b></li><li>• <b>Basement ceiling plaster 1200 Sqm completed. (Total 2400).</b></li></ul>



**MONTHLY PROGRESS REPORT**  
**CGEWHO – GREATER NOIDA PROJECT**  
**PHOTOGRAPHS OF PACKAGE-VI on 31<sup>st</sup> AUG- 2020**

**FFLOOR COLUMNS 100% CASTED.**  
**FFLOOR SLAB SHUTTERING & REINFORCEMENT WORK IS IN PROGRESS.**



**Progress Report No. 50 (1<sup>st</sup> AUG-2020– 31<sup>st</sup> AUG-2020)**



# MONTHLY PROGRESS REPORT CGEWHO – GREATER NOIDA PROJECT

---

**COMMUNITY BASEMENT ROOF SLAB SHUTTERING WORK IS IN PROGRESS.**

**GATE NO-2 ROOF MS FRAMING WORK IS IN PROGRESS.**



Progress Report No. 50 (1<sup>st</sup> AUG-2020– 31<sup>st</sup> AUG-2020)



**MONTHLY PROGRESS REPORT  
CGEWHO – GREATER NOIDA PROJECT**

**QUALITY CONTROL**

**DURING CONSTRUCTION FOLLOWING QUALITY CONTROL TESTS  
CONDUCTED AT SITE:**

<b>S. No.</b>	<b>Materials</b>	<b>Source From</b>	<b>Test Date</b>	<b>Tests done</b>	<b>Result</b>
1	Coarse Sand	Bajpur		Each truck	Sieve Analysis & Silt content
2	Coarse Aggregate	Nangal		Each truck	Sieve Analysis & Impact Value
3	Fine Sand	Yamuna Nagar		Each truck	Sieve Analysis & Silt content
4	Bricks	Greater Noida		Each truck	Dimension, Water Absorption & Compressive strength
5	Cement	Third party testing is being done			
6	Steel	Third party testing is being done			
7	Piles Integrity	Third party testing is being done			
8	Soil Compaction	Third party testing is being done			
9	STP water	Third party testing is being done			
10	Wood	Third party testing is being done			
11	Wires	Third party testing is being done			
12	Tiles	Third party testing is being done			
13	VDF	Third party testing is being done (Flexural Strength done.).			
14	RCC Cubes are being tested and Register is being maintained.				
15	Slump test conducted at site to insure workability if concrete.				



# MONTHLY PROGRESS REPORT CGEWHO – GREATER NOIDA PROJECT

## BRICKS COMPRESSIVE STRENGTH TESTING



Progress Report No. 50 (1<sup>st</sup> AUG-2020– 31<sup>st</sup> AUG-2020)



# MONTHLY PROGRESS REPORT CGEWHO – GREATER NOIDA PROJECT

## CUBE COMPRESSIVE STRENGTH TESTING



Progress Report No. 50 (1<sup>st</sup> AUG-2020– 31<sup>st</sup> AUG-2020)



**MONTHLY PROGRESS REPORT  
CGEWHO – GREATER NOIDA PROJECT**

**COARSE AGGREGATE 20MM TESTING**



**Progress Report No. 50 (1<sup>st</sup> AUG-2020– 31<sup>st</sup> AUG-2020)**



# MONTHLY PROGRESS REPORT CGEWHO – GREATER NOIDA PROJECT

## COARSE SAND SIEVE ANALYSIS TESTING.



Progress Report No. 50 (1<sup>st</sup> AUG-2020– 31<sup>st</sup> AUG-2020)

