

MONTHLY PROGRESS REPORT

CGEWHO – GREATER NOIDA PROJECT

30th NOV-2020

PACKAGE-II	STATUS AS ON 30/11/2020
Up to Last Month Block D03	<ul style="list-style-type: none"> • Balance 5% stilt floor granite fixing work completed. • Lift wall cladding work completed from 6th floor to 14th floor. • Lift Car body erected.
Current Month Activity	<ul style="list-style-type: none"> • Lift Car body & Motor fixing work completed.
Up to Last Month Block D04	<ul style="list-style-type: none"> • Lift wall cladding work completed from 6th floor to 14th floor. • 100% stilt floor Granite flooring completed. • Lift Car body erected.
Current Month Activity	<ul style="list-style-type: none"> • Lift Car body & Motor fixing work completed.
Up to Last Month Block D05	<ul style="list-style-type: none"> • Lift wall cladding work completed from 6th floor to 8th floor. • Balance 5% stilt floor granite fixing work completed. (Total 100%). • Lift Car body erected.
Current Month Activity	<ul style="list-style-type: none"> • Lift wall cladding work completed from 9th floor to 14th floor. • Lift Car body & Motor fixing work completed.
Up to Last Month Block D06	<ul style="list-style-type: none"> • Door frame beading work completed from 12th to 14th floor. • Door frame painting work completed from 1st to 14th floor. • Lift door frame fixing work is in progress.
Current Month Activity	<ul style="list-style-type: none"> • Lift car body & Motor fixing work completed. • Lift wall cladding work completed from stilt to 13th floor.
Up to Last Month Block D07	<ul style="list-style-type: none"> • 15% Terrace parasol work completed. (Total 80%). • O.H. tank and machine room slab casted. • Vertical GI piping work completed from 11th to 14th floor. • Toilet and balcony water proofing work completed from 13th to 14th floor. • 1st coat wall putty work completed from 11th to 14th floor. • POP cornice work completed at 14th floor. • Toilet wall tile fixing work completed from 7th to 14th floor. • Floor tiling work is in progress at 3rd,4th & 5th floor. • 35% External Plaster work completed. (Total 75%). • 35% external wall putty work completed. (Total 50%).
Current Month Activity	<ul style="list-style-type: none"> • Terrace parasol 20% casted. (Total 100%). • Machine Room parasol 50% casted. • Machine Room Brick work 50% completed. • Terrace Brick coba waterproofing 50% completed. • Floor tiling work completed from 3rd floor to 6th floor. • Lift well internal plaster work 100% completed. • Terrace GI pipe line work 25% completed. • 25% external putty work completed. (Total 75%).



MONTHLY PROGRESS REPORT

CGEWHO – GREATER NOIDA PROJECT

Up to Last Month Block D08	<ul style="list-style-type: none"> • Balance 43 columns casted at 5th floor. • 5th floor Roof slab 100% casted. • 6th floor columns 100% casted. • 6th floor roof slab 100% casted. • 60% First floor brick work completed.
Current Month Activity	<ul style="list-style-type: none"> • 7th floor columns 100% casted. • 7th floor roof slab 100% casted. • 8th floor columns 100% casted. • 8th floor Roof slab 100% casted. • 9th floor columns 50% casted. • 30% First floor brick work completed. (Total 90%). • 60% 2nd floor Brick work completed.
Up to Last Month Non-Tower	<ul style="list-style-type: none"> • 2000 Sqm APP membrane fixing work completed. (Total 78%). • Drain Brick work 80 mtrs completed at -750mm lvl. • 1200Sqm Screeding work on Water proofing membrane completed. (Total 76% completed). • 1400 sqm basement putty work completed. (Total 82% completed). • 1165 sqm VDF work completed. (Total 82% completed). • 92% Basement ceiling plaster work completed. (15323/16656) • Ramp-6 Roof slab casting work completed. • Feature wall brick work completed in front of block D03, D04 & D05.
Current Month Activity	<ul style="list-style-type: none"> • APP water proofing membrane fixing work 6% completed. (Total 84%). • Drain Brick work 110 mtrs completed at -750mm lvl. (Total 50%). • Screeding work on Water proofing membrane 8% completed. (Total 84% completed). • VDF flooring 3% work completed. (Total 85% completed). • 5% Basement ceiling plaster work completed. (Total 97%) • Feature wall brick work completed in front of block D06. • Kerb stone fixing work in Green area completed in front of Bocks D-03 & D-04. • Drain brick work side of Block D-03 is in progress. • Basement LT panel Room internal & External plaster work completed.
Up to Last Month Retaining Wall & Boundary wall	<ul style="list-style-type: none"> • 100% Boundary wall plaster work completed. • 03 nos Rain water harvesting boring work completed. • 03 nos Brick work of rain water harvesting pit completed. • Storm water Manhole Brick is in progress.
Current Month Activity	<ul style="list-style-type: none"> • Sewer line piping work 25% completed. • Storm water line piping work 35% completed. • Storm water piping excavation work is in progress. • Sewer & Storm water manhole brick work is in progress.



**MONTHLY PROGRESS REPORT
CGEWHO – GREATER NOIDA PROJECT**

PHOTOGRAPHS OF PACKAGE-II on 31ST-OCT-2020

**VIEW OF BLOCK D03, D04, D05, D06 AND ADJOINING AREA DEVELOPMENT IN
PROGRESS.**



Progress Report No. 53 (1st NOV-2020– 30th NOV-2020)



**MONTHLY PROGRESS REPORT
CGEWHO – GREATER NOIDA PROJECT**

BLOK D-04, D-03 EXTERNAL DEVELOPMENT WORK IN PROGRESS.



BLOCK D-07 MACHINE ROOM PARASOL 50% CASTED.
BLOCK D-08 8th FLOOR SLAB 100% CASTED.



Progress Report No. 53 (1st NOV-2020– 30th NOV-2020)



**MONTHLY PROGRESS REPORT
CGEWHO – GREATER NOIDA PROJECT**

BLOCK D-07 EXTERNAL PUTTY 75% COMPLETED.

FEATURE WALL BRICK WORK FRONT OF BLOCK D-06 COMPLETED.
DEVELOPMENT WORKS BETWEEN D-06 & D-05



Progress Report No. 53 (1st NOV-2020– 30th NOV-2020)



MONTHLY PROGRESS REPORT

CGEWHO – GREATER NOIDA PROJECT

PACKAGE-III	STATUS AS ON 30/11/2020
<p>Up to Last Month</p> <p>Block C01</p>	<ul style="list-style-type: none"> • Level 15(Terrace): 100% slab casting completed. <ul style="list-style-type: none"> ▪ Above Terrace Stub column of projection slab casting completed. ▪ Terrace elevation of parapet wall casting completed. ▪ Mumty slab 100% completed. ▪ Overhead tank base slab & wall casting completed. ▪ Machine room slab casting completed. ▪ Projection above machine room casting completed. • Level 14: Brick work completed. • Level 14: Door frame completed. • Level 14: Electrical wall conduit completed. • Level 14: Internal plaster completed. • External plaster 90% completed. • Level 12: Water proofing completed. • Level 13: Water proofing is on progress. • Level 10: Wall tile (Toilet & Kitchen) completed. • Level 11: Wall tile (Toilet & Kitchen) is on progress. • Level 06: Floor tile completed. • Level 07: Floor tile is on progress. • Level 14: Internal plumbing (CPVC) work completed. • Level 14: External & internal plumbing (CI) work is on progress. • Level 14: External vertical (GI) work completed. • Level 14: POP cornice completed. • Level 14: Internal wall putty completed. • Level 01 to 12: M.S railing Staircase completed. • Level 12: S.S railing balcony completed. • Aluminium (Schueco) work 15% completed. • Aluminium (Louvers) work 45% completed. • Level 13: S.S balcony railing is on progress.



MONTHLY PROGRESS REPORT

CGEWHO – GREATER NOIDA PROJECT

<p>Current Month Activity</p>	<ul style="list-style-type: none">• Level 15(Terrace): 100% slab casting completed.<ul style="list-style-type: none">▪ Above Terrace Stub column of projection slab casting completed.▪ Terrace elevation of parapet wall casting completed.▪ Mumty slab 100% completed.▪ Overhead tank base slab & wall casting completed.▪ Machine room slab casting completed.▪ Projection above machine room casting completed.• Level 14: Brick work completed.• Level 14: Door frame completed.• Level 14: Electrical wall conduit completed.• Level 14: Internal plaster completed.• External plaster 90% completed.• Level 12: Water proofing completed.• Level 13: Water proofing is on progress.• Level 11&12: Wall tile (Toilet & Kitchen) completed.• Level 13: Wall tile (Toilet & Kitchen) is on progress.• Level 07&08: Floor tile completed.• Level 09: Floor tile is on progress.• Level 14: Internal plumbing (CPVC) work completed.• Level 14: External & internal plumbing (CI) work is on progress.• Level 14: External vertical (GI) work completed.• Level 14: POP cornice completed.• Level 14: Internal wall putty completed.• Level 13&14: M.S railing Staircase completed.• Level 13: S.S railing balcony completed.• Level 14: S.S railing balcony is on progress.• Aluminium (Schueco) work 51% completed.• Aluminium (Louvers) work 75% completed.
--------------------------------------	--



MONTHLY PROGRESS REPORT

CGEWHO – GREATER NOIDA PROJECT

Up to Last Month

Block C02

- Level 15(Terrace): 100% slab casting completed.
 - Above Terrace Stub column of projection slab casting completed.
 - Terrace elevation of parapet wall casting completed.
 - Mumty slab 100% completed.
 - Overhead tank base slab & wall casting completed.
 - Machine room slab casting completed.
 - Projection above machine room casting completed.
 - Brick coba work is on progress.
- Level 14: Brick work 100% completed.
- Level 14: Door frame completed.
- Level 14: Electrical wall conduit completed.
- Level 14: Internal plaster completed.
 - External plaster 100% completed.
- Level 14: Water proofing completed.
- Level 13&14: Wall tile (Toilet & Kitchen) completed.
- Level 13&14: Floor tile completed.
- Level 14: Internal plumbing (CPVC) work completed.
- Level 14: External & internal plumbing (CI) work completed.
- Level 14: External vertical (GI) work completed.
- Level 14: POP cornice completed.
- Level 14: Internal wall putty completed.
- Level 14: M.S railing staircase completed.
- Aluminium (Schueco) work 60% completed.
- Aluminium (Louvers) work 95% completed.
- Level 14: S.S railing balcony completed.



MONTHLY PROGRESS REPORT

CGEWHO – GREATER NOIDA PROJECT

<p>Current Month Activity</p>	<ul style="list-style-type: none">• Level 15(Terrace): 100% slab casting completed.<ul style="list-style-type: none">▪ Above Terrace Stub column of projection slab casting completed.▪ Terrace elevation of parapet wall casting completed.▪ Mumty slab 100% completed.▪ Overhead tank base slab & wall casting completed.▪ Machine room slab casting completed.▪ Projection above machine room casting completed.▪ Brick coba work is on progress.• Level 14: Brick work 100% completed.• Level 14: Door frame completed.• Level 14: Electrical wall conduit completed.• Level 14: Internal plaster completed.<ul style="list-style-type: none">External plaster 100% completed.• Level 14: Water proofing completed.• Level 14: Wall tile (Toilet & Kitchen) completed.• Level 14: Floor tile completed.• Level 14: Internal plumbing (CPVC) work completed.• Level 14: External & internal plumbing (CI) work completed.• Level 14: External vertical (GI) work completed.• Level 14: POP cornice completed.• Level 14: Internal wall putty completed.• Level 14: M.S railing staircase completed.• Aluminium (Schueco) work 80% completed.• Aluminium (Louvers) work 100% completed.• Level 14: S.S railing balcony completed.• Level 01 to 14: Staircase marble work completed.
--------------------------------------	--



MONTHLY PROGRESS REPORT

CGEWHO – GREATER NOIDA PROJECT

Up to Last Month

Block C06

- Level 15(Terrace): 100% slab casting completed.
 - Above Terrace Stub column of projection slab casting completed.
 - Terrace elevation of parapet wall casting completed.
 - Mumty slab 100% completed.
 - Overhead tank base slab & wall casting completed.
 - Machine room slab casting completed.
 - Projection above machine room casting completed.
 - Brick coba work completed up to 75%.
- Level 14: Brick work completed.
- Level 14: Door frame completed.
- Level 14: Electrical wall conduit completed.
- Level 14: Internal plaster completed.
 - External plaster 95% completed.
- Level 14: Water proofing completed.
- Level 14: Wall tile (Toilet &Kitchen) completed.
- Level 14: Floor tile completed.
- Level 14: Internal plumbing (CPVC) work completed.
- Level 14: External & internal plumbing (CI) work completed.
- Level 14: External vertical (GI) work completed.
- Level 14: POP cornice completed.
- Level 14: Internal Wall putty completed.
- Level 14: Staircase marble work completed.
- Level 14: M.S railing staircase completed.
- Aluminium (Schueco) work 93% completed.
- Aluminium (Louvers) work 95% completed.
- Level 06 to 10: S.S railing balcony work completed.
- Level 11: S.S railing balcony work is on progress.
- Level 11 to 13: Door shutter completed.
- Level 14: Door shutter work is on progress.
- Level 01 to 10: Flat internal electrical wiring completed.



MONTHLY PROGRESS REPORT

CGEWHO – GREATER NOIDA PROJECT

<p>Current Month Activity</p>	<ul style="list-style-type: none">• Level 15(Terrace): 100% slab casting completed.<ul style="list-style-type: none">▪ Above Terrace Stub column of projection slab casting completed.▪ Terrace elevation of parapet wall casting completed.▪ Mumty slab 100% completed.▪ Overhead tank base slab & wall casting completed.▪ Machine room slab casting completed.▪ Projection above machine room casting completed.▪ Brick coba work completed up to 75%.• Level 14: Brick work completed.• Level 14: Door frame completed.• Level 14: Electrical wall conduit completed.• Level 14: Internal plaster completed.<ul style="list-style-type: none">• External plaster 95% completed.• Level 14: Water proofing completed.• Level 14: Wall tile (Toilet &Kitchen) completed.• Level 14: Floor tile completed.• Level 14: Internal plumbing (CPVC) work completed.• Level 14: External & internal plumbing (CI) work completed.• Level 14: External vertical (GI) work completed.• Level 14: POP cornice completed.• Level 14: Internal Wall putty completed.• Level 14: Staircase marble work completed.• Level 14: M.S railing staircase completed.• Aluminium (Schueco) work 100% completed.• Aluminium (Louvers) work 100% completed.• Level 11&12: S.S railing balcony work completed.• Level 13: S.S railing balcony work is on progress.• Level 13: Door shutter completed.• Level 14: Door shutter work is on progress.• Level 01 to 10: Flat internal electrical wiring completed.
--------------------------------------	---



MONTHLY PROGRESS REPORT

CGEWHO – GREATER NOIDA PROJECT

Up to Last Month

Block C-07

- Level 15(Terrace): 100% slab casting completed.
 - Above Terrace Stub column of projection slab casting completed.
 - Terrace elevation of parapet wall casting completed.
 - Mumty slab 100% completed.
 - Overhead tank base slab & wall casting completed.
 - Machine room slab casting completed.
 - Projection above machine room casting completed.
 - Brick coba 100% completed.
- Level 14: Brick work 100% completed.
- Level 14: Door frame completed.
- Level 14: Electrical wall conduit completed.
- Level 14: Internal plaster completed.
 - External plaster 95% completed.
- Level 14: Water proofing completed.
- Level 14: Wall tile (Toilet & Kitchen) completed.
- Level 14: Floor tile completed.
- Level 14: Internal plumbing (CPVC) work completed.
- Level 14: External & internal plumbing (CI) work completed.
- Level 14: External vertical (GI) work completed.
- Level 14: POP cornice completed.
- Level 14: Internal Wall putty completed.
- Level 14: Staircase marble work completed.
- Level 14: M.S railing staircase completed.
- Aluminium (Schueco) work 95% completed.
- Aluminium (Louvers) work 95% completed.
- Level 14: S.S railing balcony work completed.
- Level 14: Door shutter completed.
- Level 01 to 14: Flat internal electrical wiring completed.



Progress Report No. 53 (1st NOV-2020– 30th NOV-2020)



MONTHLY PROGRESS REPORT

CGEWHO – GREATER NOIDA PROJECT

Current Month Activity	<ul style="list-style-type: none">• Level 15(Terrace): 100% slab casting completed.<ul style="list-style-type: none">▪ Above Terrace Stub column of projection slab casting completed.▪ Terrace elevation of parapet wall casting completed.▪ Mumty slab 100% completed.▪ Overhead tank base slab & wall casting completed.▪ Machine room slab casting completed.▪ Projection above machine room casting completed.▪ Brick coba 100% completed.• Level 14: Brick work 100% completed.• Level 14: Door frame completed.• Level 14: Electrical wall conduit completed.• Level 14: Internal plaster completed.<ul style="list-style-type: none">• External plaster 95% completed.• Level 14: Water proofing completed.• Level 14: Wall tile (Toilet & Kitchen) completed.• Level 14: Floor tile completed.• Level 14: Internal plumbing (CPVC) work completed.• Level 14: External & internal plumbing (CI) work completed.• Level 14: External vertical (GI) work completed.• Level 14: POP cornice completed.• Level 14: Internal Wall putty completed.• Level 14: Staircase marble work completed.• Level 14: M.S railing staircase completed.• Aluminium (Schueco) work 100% completed.• Aluminium (Louvers) work 100% completed.• Level 14: S.S railing balcony work completed.• Level 14: Door shutter completed.• Level 14: Flat internal electrical wiring completed.
-------------------------------	---



MONTHLY PROGRESS REPORT

CGEWHO – GREATER NOIDA PROJECT

**Up to Last
Month**

Block C08

- Level 15(Terrace): 100% slab casting completed.
 - Above Terrace Stub column of projection slab casting completed.
 - Terrace elevation of parapet wall casting completed.
 - Mumty slab 100% completed.
 - Overhead tank base slab & wall casting completed.
 - Machine room slab casting completed.
 - Projection above machine room casting completed.
 - Brick coba work completed.
- Level 14: Brick work 100% completed.
- Level 14: Door frame completed.
- Level 14: Electrical wall conduit completed.
- Level 14: Internal plaster completed.
 - External plaster 100% completed.
- Level 14: Water proofing completed.
- Level 14: Wall tile (Toilet & kitchen) completed.
- Level 14: Floor tile completed.
- Level 14: Internal plumbing (CPVC) work completed.
- Level 14: External & internal plumbing (CI) work completed.
- Level 14: External vertical (GI) work completed.
- Level 14: POP cornice completed.
- Level 14: Internal Wall putty completed.
- Level 14: M.S railing Staircase completed.
- Level 14: Staircase marble completed.
- Aluminium (Schueco) work 100% completed.
- Aluminium (Louvers) work 95% completed.
- Level 14: Door shutter completed.
- Level 14: S.S railing balcony completed.
- Level 01 to 14: Flat internal electrical wiring completed.



MONTHLY PROGRESS REPORT

CGEWHO – GREATER NOIDA PROJECT

Current Month Activity	<ul style="list-style-type: none"> • Level 15(Terrace): 100% slab casting completed. <ul style="list-style-type: none"> ▪ Above Terrace Stub column of projection slab casting completed. ▪ Terrace elevation of parapet wall casting completed. ▪ Mumty slab 100% completed. ▪ Overhead tank base slab & wall casting completed. ▪ Machine room slab casting completed. ▪ Projection above machine room casting completed. ▪ Brick coba work completed. • Level 14: Brick work 100% completed. • Level 14: Door frame completed. • Level 14: Electrical wall conduit completed. • Level 14: Internal plaster completed. <ul style="list-style-type: none"> • External plaster 100% completed. • Level 14: Water proofing completed. • Level 14: Wall tile (Toilet & kitchen) completed. • Level 14: Floor tile completed. • Level 14: Internal plumbing (CPVC) work completed. • Level 14: External & internal plumbing (CI) work completed. • Level 14: External vertical (GI) work completed. • Level 14: POP cornice completed. • Level 14: Internal Wall putty completed. • Level 14: M.S railing Staircase completed. • Level 14: Staircase marble completed. • Aluminium (Schueco) work 100% completed. • Aluminium (Louvers) work 100% completed. • Level 14: Door shutter completed. • Level 14: S.S railing balcony completed. • Level 14: Flat internal electrical wiring completed.
Up to Last Month Block C09	<ul style="list-style-type: none"> • Level 15(Terrace): 100% slab casting completed. • Level 10: Brick work completed. • Level 11: Brick work is on progress. • Level 08: Door frame completed. • Level 09: Door frame is on progress. • Level 08: Electrical wall conduit completed. • Level 09: Electrical wall conduit is on progress. • Level 08: Internal plaster completed. • Level 09: Internal plaster is on progress. • Level 08: Internal plumbing (CPVC) completed. • Level 09: Internal plumbing (CPVC) is on progress. • Level 01&02: External & internal plumbing (CI) work completed. • Level 03: External & internal plumbing (CI) work is on progress.



MONTHLY PROGRESS REPORT

CGEWHO – GREATER NOIDA PROJECT

Current Month Activity	<ul style="list-style-type: none"> • Level 15(Terrace): 100% slab casting completed. • Above terrace Mumty column & slab casting completed & O.H tank wall reinforcement work is on progress. • Level 11&12: Brick work completed. • Level 13: Brick work is on progress. • Level 09,10&11: Door frame completed. • Level 12: Door frame is on progress. • Level 09,10&11: Electrical wall conduit completed. • Level 12: Electrical wall conduit is on progress. • Level 09&10: Internal plaster completed. • Level 11: Internal plaster is on progress. • Level 09,10&11: Internal plumbing (CPVC) completed. • Level 12: Internal plumbing (CPVC) is on progress. • Level 03 to 08: External & internal plumbing (CI) work completed. • Level 09: External & internal plumbing (CI) work is on progress.
Up to Last Month Block C10	<ul style="list-style-type: none"> • Level 12&13: Slab casting completed & column reinforcement work is on progress. • Level 05: Brick work completed. • Level 06: Brick work is on progress. • Level 05: Door frame completed. • Level 06: Door frame is on progress. • Level 05: Electrical wall conduit completed. • Level 06: Electrical wall conduit is on progress. • Level 05: Internal plaster completed. • Level 06: Internal plaster is on progress. • Level 05: Internal plumbing (cPVC) completed. • Level 06: Internal plumbing (cPVC) is on progress.
Current Month Activity	<ul style="list-style-type: none"> • Level 15(Terrace): 50% slab casted & remaining slab shuttering is on progress. • Level 06&07: Brick work completed. • Level 08: Brick work is on progress. • Level 06: Door frame completed. • Level 07: Door frame is on progress. • Level 06: Electrical wall conduit completed. • Level 07: Electrical wall conduit is on progress. • Level 06: Internal plaster completed. • Level 07: Internal plaster is on progress. • Level 06: Internal plumbing (cPVC) completed. • Level 07: Internal plumbing (cPVC) is on progress.



MONTHLY PROGRESS REPORT

CGEWHO – GREATER NOIDA PROJECT

<p>Up to Last Month</p> <p>Block C11</p>	<ul style="list-style-type: none"> • Level 15(Terrace): 100% slab casting completed. <ul style="list-style-type: none"> ▪ Above Terrace Mumty column reinforcement work is on progress. • Level 14: Brick work completed. • Level 12 to 14: Door frame completed. • Level 12 to 14: Electrical wall conduit completed. • Level 12 to 14: Internal plaster completed. <ul style="list-style-type: none"> • External plaster 30% completed. • Level 11: Internal plumbing (CPVC) completed. • Level 12: Internal plumbing (CPVC) is on progress. • Level 08: External & internal plumbing (CI) work completed. • Level 09: External vertical (CI) work completed.
<p>Current Month</p> <p>Activity</p>	<ul style="list-style-type: none"> • Level 15(Terrace): 100% slab casting completed. <ul style="list-style-type: none"> ▪ Above Terrace Stub column of projection slab casting completed. ▪ Terrace elevation of parapet wall casting completed. ▪ Mumty slab 100% completed. ▪ Overhead tank base slab & wall casting completed. ▪ Machine room slab casting completed. ▪ Projection above machine room casting completed. • Level 14: Brick work completed. • Level 14: Door frame completed. • Level 14: Electrical wall conduit completed. • Level 14: Internal plaster completed. <ul style="list-style-type: none"> • External plaster 62% completed. • Level 12,13&14: Internal plumbing (CPVC) completed. • Level 08: External & internal plumbing (CI) work completed. • Level 09: External vertical (CI) work completed.



MONTHLY PROGRESS REPORT

CGEWHO – GREATER NOIDA PROJECT

<p>Up to Last Month</p> <p>Block C12</p>	<ul style="list-style-type: none"> • Level 15(Terrace): 100% slab casting completed. <ul style="list-style-type: none"> ▪ Above Terrace Stub column of projection slab casting completed. ▪ Terrace elevation of parapet wall casting completed. ▪ Mumty slab 100% completed. ▪ Overhead tank base slab & wall casting completed. ▪ Machine room slab casting completed. ▪ Projection above machine room casting completed. • Level 14: Brick work 100% completed. • Level 14: Door frame completed. • Level 14: Electrical wall conduit completed. • Level 14: Internal plaster completed. <ul style="list-style-type: none"> • External Plaster up to 95% completed. • Level 09 to13: Water proofing completed. • Level 14: Water proofing work is on progress. • Level 01 to 08: Wall tile (Toilet & kitchen) completed. • Level 09: Wall tile (Toilet & Kitchen) is on progress. • Level 14: Internal plumbing (CPVC) work completed. • Level 14: External & internal plumbing (CI) work completed. • Level 08: External vertical (GI) work completed. • Level 09: External vertical (GI) work is on progress. • Level 11 to 14: POP cornice completed.
<p>Current Month</p> <p>Activity</p>	<ul style="list-style-type: none"> • Level 15(Terrace): 100% slab casting completed. <ul style="list-style-type: none"> ▪ Above Terrace Stub column of projection slab casting completed. ▪ Terrace elevation of parapet wall casting completed. ▪ Mumty slab 100% completed. ▪ Overhead tank base slab & wall casting completed. ▪ Machine room slab casting completed. ▪ Projection above machine room casting completed. • Level 14: Brick work 100% completed. • Level 14: Door frame completed. • Level 14: Electrical wall conduit completed. • Level 14: Internal plaster completed. <ul style="list-style-type: none"> • External Plaster up to 95% completed. • Level 14: Water proofing completed. • Level 09 to 12: Wall tile (Toilet & kitchen) completed. • Level 13: Wall tile (Toilet & Kitchen) is on progress. • Level 14: Internal plumbing (CPVC) work completed. • Level 14: External & internal plumbing (CI) work completed. • Level 09 to14: External vertical (GI) work completed • Level 14: POP cornice completed.
<p>Up to last month</p> <p>UG Tank</p>	<ul style="list-style-type: none"> • U.G. Tank water proofing work is on progress.



MONTHLY PROGRESS REPORT

CGEWHO – GREATER NOIDA PROJECT

Current Month Activity	<ul style="list-style-type: none"> • U.G. Tank water proofing work is on progress.
Up to last month Non-Tower	<ul style="list-style-type: none"> • Pile casting completed. (848/848) Nos. • Laying P.C.C completed. (Total 18217/18731) Sqm • Stitch slab casting completed. (Total 17708/18731) Sqm • Circular column casting completed. (Total 294/339) Nos. • Basement non-tower slab casting completed Total (17810/18731) Sqm • Retaining wall casting completed (277/294) m • Boundary wall casted (242/277) RMT • Basement plaster (16750/23636) Sqm. • Basement PCC for VDC flooring 19400 sqm • Basement ATT 19500 sqm • Basement VDC Flooring 11600 sqm • Non tower slab water proofing 5172 sqm
Current Month Activity	<ul style="list-style-type: none"> • Basement VDC Flooring 2360 sqm • Non tower slab water proofing 1050 sqm • Basement plaster 390 sqm • Basement PCC for VDC flooring 800 sqm



MONTHLY PROGRESS REPORT
CGEWHO – GREATER NOIDA PROJECT
PHOTOGRAPHS OF PACKAGE-III on 30th NOV -2020

Block C-01 Brick coba is on progress.
Block C-02 Terrace Ring Line work in progress.
Block C-12 Brick coba is on progress.



**MONTHLY PROGRESS REPORT
CGEWHO – GREATER NOIDA PROJECT**

Block C-06 Brick coba completed.

Block C-07 Brick coba completed.

Block C-08 Brick coba completed.



Progress Report No. 53 (1st NOV-2020– 30th NOV-2020)



MONTHLY PROGRESS REPORT
CGEWHO – GREATER NOIDA PROJECT

Block C-09 Level-15 (Terrace) mummy projection & O.H Tank shuttering work is on progress.

Block C-10 Level -15 (Terrace) remaining slab reinforcement work is on progress.

Block C-11 Above terrace Brick Work is on progress.



Progress Report No. 53 (1st NOV-2020– 30th NOV-2020)



**MONTHLY PROGRESS REPORT
CGEWHO – GREATER NOIDA PROJECT**

Complete Site view



Progress Report No. 53 (1st NOV-2020– 30th NOV-2020)



MONTHLY PROGRESS REPORT CGEWHO – GREATER NOIDA PROJECT

Basement plumbing (CI) work is on progress.



Progress Report No. 53 (1st NOV-2020– 30th NOV-2020)



MONTHLY PROGRESS REPORT CGEWHO – GREATER NOIDA PROJECT

Ramp brick work is on progress.



Progress Report No. 53 (1st NOV-2020– 30th NOV-2020)



MONTHLY PROGRESS REPORT CGEWHO – GREATER NOIDA PROJECT

Landscaping work is on progress.



Progress Report No. 53 (1st NOV-2020– 30th NOV-2020)



MONTHLY PROGRESS REPORT

CGEWHO – GREATER NOIDA PROJECT

PACKAGE-IV	STATUS AS ON 30/11/2020
Up to Last Month Block A01	<ul style="list-style-type: none"> • Lift installation work completed. • Stilt floor granite fixing work completed. • Basement Stilt floor aluminum window glass fixing work completed. • Stilt floor wall and ceiling putty work completed. • Flat numbering work completed. • Kitchen CI pipe covering with false ceiling completed. • Washbasin fixing work completed. • Solar panel fixing work completed.
Current Month Activity	<ul style="list-style-type: none"> • Stilt floor shutter fixing work completed. • Stilt floor toilets wall tile fixing work completed. • Guard room counter and sill Granite fixing work completed.
Up to Last Month Block B04	<ul style="list-style-type: none"> • Lift installation work completed. • Stilt floor granite fixing work in progress. • Stilt floor wall and ceiling putty work completed. • Stilt floor aluminum window glass fixing work completed. • Kitchen CI pipe covering with false ceiling completed. • Toilet false ceiling grid fixing work completed.
Current Month Activity	<ul style="list-style-type: none"> • Stilt floor shutter fixing work completed. • Stilt floor toilets wall tile fixing work completed. • Guard room counter and sill Granite fixing work completed.
Up to Last Month Block B05	<ul style="list-style-type: none"> • Lift installation work completed. • Lift wall cladding work completed. • Kitchen false ceiling for CI covering work completed. • Toilet false ceiling grid fixing work completed. • Solar panel fixing work completed. • Stilt floor aluminum window glass fixing work completed.
Current Month Activity	<ul style="list-style-type: none"> • Stilt floor shutter fixing work completed. • Stilt floor toilets wall tile fixing work completed. • Guard room counter and sill Granite fixing work completed.
Up to Last Month Block C-16	<ul style="list-style-type: none"> • Lift installation work completed. • Kitchen false ceiling for CI covering work completed. • Toilet false ceiling grid fixing work completed. • Stilt floor aluminum window glass fixing work completed. • O.H. tank plaster work completed.
Current Month Activity	<ul style="list-style-type: none"> • Stilt floor shutter fixing work completed. • Stilt floor toilets wall tile fixing work completed. • Guard room counter and sill Granite fixing work completed.
Up to Last Month Block C-17	<ul style="list-style-type: none"> • Lift installation work completed. • Kitchen false ceiling for CI covering work completed. • Toilet false ceiling grid fixing work completed. • Stilt floor granite fixing work completed.



MONTHLY PROGRESS REPORT CGEWHO – GREATER NOIDA PROJECT

Current Month Activity	<ul style="list-style-type: none"> • Stilt floor shutter fixing work completed. • Stilt floor toilets wall tile fixing work completed. • Guard room counter and sill Granite fixing work completed.
Up to Last Month Block C-02	<ul style="list-style-type: none"> • Lift installation work completed. • Lift wall cladding work completed. • Basement & Stilt floor aluminum window glass fixing work completed. • SS railing work completed. • Stilt floor granite fixing work in progress.
Current Month Activity	<ul style="list-style-type: none"> • Stilt floor granite fixing work completed. • Stilt floor shutter fixing work completed. • Stilt floor toilets wall tile fixing work completed. • Guard room counter and sill Granite fixing work completed.
Up to Last Month Block C-03	<ul style="list-style-type: none"> • Lift installation work completed. • Lift wall cladding work completed. • Toilet false ceiling grid fixing work completed.
Current Month Activity	<ul style="list-style-type: none"> • Stilt floor shutter fixing work completed. • Stilt floor toilets wall tile fixing work completed. • Guard room counter and sill Granite fixing work completed.
Up to Last Month Block C-04	<ul style="list-style-type: none"> • Lift installation work completed. • Lift wall cladding work completed. • External plaster work completed.
Current Month Activity	<ul style="list-style-type: none"> • Stilt floor Granite fixing work in progress. • Staircase OBD work completed.
Up to Last Month NTA	<ul style="list-style-type: none"> • 500 Sqm APP waterproofing membrane fixing work completed. (14500/15900). • 4 nos Harvesting Pit and stilt slab casting completed. • Expansion joint casted of length 160 mtrs (1340/1350) • 45% Soil filling work in Road completed. • Drain brick work in progress. (1300/1400). • IGL brick work in progress. (500/600). • PCC for green area work in progress. • Amphitheatre brick work in progress. • Green area development work in progress. • Guniting work in progress. (400/3000). • External fire fighting work in progress



MONTHLY PROGRESS REPORT CGEWHO – GREATER NOIDA PROJECT

Current Month Activity	<ul style="list-style-type: none"> • 1000 Sqm APP waterproofing membrane fixing work completed. (15500/15900). • 5 nos Harvesting Pit and stiling slab casting completed. • Expansion joint casting work completed. • 75% Soil filling work in Road completed. • Drain brick work in progress. (1350/1400). • IGL brick work in progress. (550/600). • PCC for green area work in progress. • Amphitheatre brick work in progress. • Green area development work in progress. • Guniting work in progress. (1700/3000). • External fire fighting work in progress. • Garden water supply HDPE pipe laying work in progress. • D.I Water supply pipe laying work in progress. • 50% Kerb stone fixing work completed.
Sample Flat Type A, B & C Status	<ul style="list-style-type: none"> • Painting work of walls & Ceiling completed. • Tile fixing work completed. • Internal Electrical work completed. • Water supply & Drainage work completed.

PHOTOGRAPHS OF PACKAGE-IV on 30TH NOV - 2020

BIRD EYE VIEW OF PROJECT



**MONTHLY PROGRESS REPORT
CGEWHO – GREATER NOIDA PROJECT**

CENTER AREA DEVELOPMENT & ROAD IS IN PROGRESS.



Progress Report No. 53 (1st NOV-2020– 30th NOV-2020)



MONTHLY PROGRESS REPORT
CGEWHO – GREATER NOIDA PROJECT
EXTERNAL DEVELOPMENT WORK IN PROGRESS.



Progress Report No. 53 (1st NOV-2020– 30th NOV-2020)



MONTHLY PROGRESS REPORT
CGEWHO – GREATER NOIDA PROJECT
PARK DEVELOPMENT & ROAD WORK IS IN PROGRESS



Progress Report No. 53 (1st NOV-2020– 30th NOV-2020)



MONTHLY PROGRESS REPORT

CGEWHO – GREATER NOIDA PROJECT

PACKAGE-V	STATUS AS ON 30/11/2020
Up to Last Month Block B01	<ul style="list-style-type: none"> • Lift cladding work completed at 10th & 11th floor. • Water tank tiling work completed. • Birla putty work at stilt floor is in progress. • Lift cladding in Basement is in progress.
Current Activity	<ul style="list-style-type: none"> • Tiles flooring in Basement corridor & Rooms completed. • Lift cladding in Basement is completed.
Up to Last Month Block B02	<ul style="list-style-type: none"> • Stilt floor granite fixing work completed. • Lift cladding work completed from 4th to 13th floor. • Lift cladding in Basement is in progress.
Current Activity	<ul style="list-style-type: none"> • Tiles flooring in Basement corridor & Rooms completed. • Lift cladding in Basement is completed.
Up to Last Month Block B03	<ul style="list-style-type: none"> • 8% External plaster work completed. (Total 98%). • External putty work 95% completed. • Terrace brick coba waterproofing 75% completed. • Machine Room Brick coba water proofing work completed. • Floor tiling work 80% completed. • Plumbing shaft louver fixing work 80% completed. • Aluminum door window frame fixing work 70% completed. • 10% Staircase MS railing fixing work completed. (Total 90%). • 30% Staircase stone fixing work completed. (Total 90%). • Door shutters fixing work completed from 2nd to 3rd floor. • Balcony SS Railing work 40% completed.
Current Activity	<ul style="list-style-type: none"> • 2% External plaster work completed. (Total 100%). • External putty work 100% completed. • Terrace brick coba waterproofing 15% completed. (Total 90%). • Floor tiling work 7% completed. (Total 87%). • Plumbing shaft louver fixing work 18% completed. (Total 98%). • Aluminum door window frame fixing work 15% completed. (Total 85%). • Aluminum door window glazing work 75% completed. • 10% Staircase MS railing fixing work completed, (Total 100%). • Balcony SS Railing work 10% completed. (Total 50%). • Stilt vdf flooring 100% completed.
Up to Last Month Block C15	<ul style="list-style-type: none"> • Overhead Water tank tiling work completed. • Balcony Birla putty work completed up to 7th floor. • Lift cladding in Basement is in progress.
Current Activity	<ul style="list-style-type: none"> • Tiles flooring in Basement corridor & Rooms completed. • Lift cladding in Basement is completed. • Balcony Birla putty work completed from 8th to 9th floor.



MONTHLY PROGRESS REPORT

CGEWHO – GREATER NOIDA PROJECT

Up to Last Month	<ul style="list-style-type: none"> • Overhead Water tank tiling work completed. • Lift cladding work completed up to 7th floor. • Lift cladding in Basement is in progress.
Block C16	
Current Activity	<ul style="list-style-type: none"> • Tiles flooring in Basement corridor & Rooms completed. • Lift cladding in Basement is completed. • Lift cladding work in 8th & 9th floor lvl completed.
Up to Last Month	
Non-Tower	<ul style="list-style-type: none"> • Guniting work 50% completed. • Laying of welded wire mesh and Guniting working progress. • Extended basement APP water proofing work 450Sqm completed (Total 93%). • 300Sqm Screeding work completed on Waterproofing membrane. (Total 90%) • Brick work for drain is in progress. • Dressing & levelling work is in progress in Green area for PCC. • External fire hydrant piping work is in progress. • Tube well piping work completed. • Kerb stone fixing work is in progress. • Garden hydrant piping work is in progress. • LT panel Room brick work is in progress.
Current Activity	<ul style="list-style-type: none"> • Guniting work 30% completed. (Total 80%). • Laying of welded wire mesh and Guniting working progress. • Extended basement APP water proofing work 500Sqm completed (Total 98%). • 500Sqm Screeding work completed on Waterproofing membrane. (Total 95%) • Brick work for Road drain is in progress. • Dressing & levelling work is in progress in Green area for PCC. • External fire hydrant piping work 90% completed. • Kerb stone fixing work 60% completed. • Garden hydrant piping work 75% completed. • LT panel Room brick work & Plaster work completed. • Road Hord core laying and compaction work is in progress.



**MONTHLY PROGRESS REPORT
CGEWHO – GREATER NOIDA PROJECT**

PHOTOGRAPHS OF PACKAGE-V on 30th NOV-2020

BLOCK B-03 EXTERNAL WALL PUTTY WORK 100% COMPLETED.



Progress Report No. 53 (1st NOV-2020– 30th NOV-2020)



MONTHLY PROGRESS REPORT CGEWHO – GREATER NOIDA PROJECT

**CENTER PARK DEVELOPMENT WORK IN PROGRESS AND PATH WAY PCC
WORK COMPLETED.**



Progress Report No. 53 (1st NOV-2020– 30th NOV-2020)



MONTHLY PROGRESS REPORT CGEWHO – GREATER NOIDA PROJECT

WBM ROAD WORK FROM GATE NO-1 IS IN PROGRESS.



Progress Report No. 53 (1st NOV-2020– 30th NOV-2020)



MONTHLY PROGRESS REPORT CGEWHO – GREATER NOIDA PROJECT

VIEW OF BLOCK B01, B02, B03.



Progress Report No. 53 (1st NOV-2020– 30th NOV-2020)



MONTHLY PROGRESS REPORT

CGEWHO – GREATER NOIDA PROJECT

PACKAGE-VI	STATUS AS ON 30/11/2020
Up to Last Month Boundary Wall & Gates	<ul style="list-style-type: none"> • Boundary wall putty work from Main gate no-1 to Main gate no-2 is completed. • Boundary wall Railing 1st coat painting work is in progress. • Main Gate no-1 Roof slab 50% casted.
Current Month Activity	<ul style="list-style-type: none"> • Boundary wall 1st coat painting work from Main gate no-1 to Main gate no-2 is completed. • Boundary wall Railing 1st coat painting work completed from Gate no-1 to Gate no-2. • Main Gate no-1 Roof slab 100% casted. • Guard Room Brick work & Parapet wall brick work completed. • Gate no-3 Roof shuttering work is in progress.
Up to Last Month Shopping.	<ul style="list-style-type: none"> • Balance 85% Stub columns casting work completed. (Total 100%). • Terrace projection slab 45% casted. • AAC block work 90% completed at 1st floor. • AAC block work 60% completed at 2nd floor. • Internal plaster 90% completed at Gfloor & 1st floor. • Shops Rolling shutters fixing work 80% completed at G. floor.
Current Month Activity	<ul style="list-style-type: none"> • Terrace projection slab 15% casted. (Total 60%). • AAC block work 100% completed at 1st & 2nd floor. • Internal plaster 90% completed at 2nd floor. • Shops Rolling shutters fixing work 100% completed at Gfloor. • Terrace Rain water piping work 50% completed. • External plaster work 25% completed.
Up to Last Month Nursing	<ul style="list-style-type: none"> • G. floor slab casting work completed. • 1st floor columns casted. • 1st floor Roof slab casted. • 2nd floor columns 50% casted. • Terrace slab shuttering and steel binding work in progress.
Current Month Activity	<ul style="list-style-type: none"> • Terrace slab 100% casted. • Stub columns 50% casted. • Mummtly & stub columns Reinforcement work is in progress.
Up to Last Month School	<ul style="list-style-type: none"> • Basement Roof slab shuttering work is in progress.
Current Month Activity	<ul style="list-style-type: none"> • Basement Roof slab shuttering work is in progress.
Up to Last Month Community Center	<ul style="list-style-type: none"> • Balance 50% slab Reinforcement work completed. • G. floor columns 25% casted. • G. floor Roof slab shuttering work is in progress.
Current Month Activity	<ul style="list-style-type: none"> • Basement Roof slab 100% casted. • G. floor columns 25% casted. • G. floor slab shuttering & Reinforcement work is in progress.



MONTHLY PROGRESS REPORT

CGEWHO – GREATER NOIDA PROJECT

Up to Last Month Non-Tower Area	<ul style="list-style-type: none"> • Basement Roof slab 500Sqm casted. (Total 4100/6350). • Retaining wall 2nd lift casted up to a length of 40mtrs casted. (Total 480/585). • Kota stone waterproofing on wall of length 50mtrs (Total 450/585). • Basement ceiling plaster work 500 Sqm completed. (Total 2200/6350).
Current Month Activity	<ul style="list-style-type: none"> • Basement Roof slab 900Sqm casted. (Total 78%). • Retaining wall 2nd lift casted up to a length of 40mtrs casted. (Total 520/585). • Kota stone waterproofing on wall of length 30mtrs (Total 480/585). • Basement ceiling plaster work 300 completed. (Total 39%).

PHOTOGRAPHS OF PACKAGE-VI on 30th NOV - 2020

OVERALL VIEW OF PACKAGE VI.
SHOPPING TERRACE PROJECTION 60% CASTED.
NURSING HOME TERRACE SLAB 100% CASTED.
COMMUNITY BASEMENT SLAB BALANCE SLAB CASTED.



Progress Report No. 53 (1st NOV-2020– 30th NOV-2020)



MONTHLY PROGRESS REPORT CGEWHO – GREATER NOIDA PROJECT

COMMUNITY CENTER BASEMENT 100% SLAB CASTED.

G. FLOOR SLAB SHUTTERING & REINFORCEMENT WORK IS IN PROGRESS.



Progress Report No. 53 (1st NOV-2020– 30th NOV-2020)



**MONTHLY PROGRESS REPORT
CGEWHO – GREATER NOIDA PROJECT**

QUALITY CONTROL

**DURING CONSTRUCTION FOLLOWING QUALITY CONTROL TESTS
CONDUCTED AT SITE:**

S. No.	Materials	Source From	Test Date	Tests done	Result
1	Coarse Sand	Bajpur		Each truck	Sieve Analysis & Silt content
2	Coarse Aggregate	Nangal		Each truck	Sieve Analysis & Impact Value
3	Fine Sand	Yamuna Nagar		Each truck	Sieve Analysis & Silt content
4	Bricks	Greater Noida		Each truck	Dimension, Water Absorption & Compressive strength
5	Cement	Third party testing is being done			
6	Steel	Third party testing is being done			
7	Piles Integrity	Third party testing is being done			
8	Soil Compaction	Third party testing is being done			
9	STP water	Third party testing is being done			
10	Wood	Third party testing is being done			
11	Wires	Third party testing is being done			
12	Tiles	Third party testing is being done			
13	VDF	Third party testing is being done (Flexural Strength done.).			
14	RCC Cubes are being tested and Register is being maintained.				
15	Slump test conducted at site to insure workability if concrete.				



**MONTHLY PROGRESS REPORT
CGEWHO – GREATER NOIDA PROJECT**

BRICKS COMPRESSIVE STRENGTH TESTING



Progress Report No. 53 (1st NOV-2020– 30th NOV-2020)



MONTHLY PROGRESS REPORT CGEWHO – GREATER NOIDA PROJECT

CUBE COMPRESSIVE STRENGTH TESTING



**MONTHLY PROGRESS REPORT
CGEWHO – GREATER NOIDA PROJECT**

COARSE AGGREGATE 20MM TESTING



**MONTHLY PROGRESS REPORT
CGEWHO – GREATER NOIDA PROJECT**

COARSE SAND SIEVE ANALYSIS TESTING.

