

# MONTHLY PROGRESS REPORT CGEWHO – GREATER NOIDA PROJECT

31<sup>st</sup> JULY-2020

CGEWHO, Gr. Noida Project, Progress Report No. 49 from 1<sup>st</sup> MAR-2020 to 31<sup>st</sup> JULY-2020

## 1. PACKAGE-II

Contractor: M/S KANWARJI CONSTRUCTION COMPANY

S. NO.	DURATION	PARTICULARS
1	22.03.2020	National bandh due to Public Curfew
2	23.03.2020 TO 31.03.2020	National lockdown vide letter no: F.51/DGHS/PH-IV/COVID-19/2020/prsecyhw/3064-3163 on dtd: 22.03.2020.
3	01.04.2020 TO 08.05.2020.	National lock down.
4	D.M Noida letter no: 381/2020/CX-3 stating to take permission from OSD GNIDA in connection to start the construction activities for the project.	03.05.2020.
5	Permission given by OSD GNIDA on	Dtd: 08.05.2020.
6	Work Resume on	Dtd: 09.05.2020.
7	09.05.2020 TO 31.07.2020	Labour force is low in strength and progress is slowly picking up
8	28.07.2020	Site Review Meeting & site visit Project Managers of CGEWHO and Architect representative, General Manager and Project Managers of RTA and Contractors of Packages -4,5 & 6.
9	31.07.2020	Site visit of Dir (Tech), General Manager, Project Managers of CGEWHO and Chief Architect, General Manager and Project Managers of RTA & Contractors of all Packages.

•  
NOTE: - BLOCK D-08 RELEASED ON DTD: 06.02.2020.

(A) Comparative Progress of Site works: -



Progress Report No. 49 (1<sup>st</sup> MAR-2020– 31<sup>st</sup> JULY-2020)



# MONTHLY PROGRESS REPORT

## CGEWHO – GREATER NOIDA PROJECT

PACKAGE-II	STATUS AS ON 31/07/2020
<b>As on 29.02.2020. Block D03</b>	<ul style="list-style-type: none"> <li>• Staircase-1 stone flooring completed from Stilt to Basement.</li> <li>• Bedroom-1 floor tiling work completed from 1<sup>st</sup> to 14<sup>th</sup> floor.</li> <li>• Internal Door Shutters Painting work completed up to 14<sup>th</sup> floor.</li> <li>• Basement ceiling plaster in wing-1 completed.</li> <li>• Machine Room entry door fixed.</li> <li>• Machine Room staircase railing fixing completed.</li> </ul>
<b>1.3.2020 to 21.3.2020 &amp; After getting Permission from OSD G. Noida dtd:08.05.2020 till 31.07.2020</b>	<ul style="list-style-type: none"> <li>• <b>Shaft brick work at -750mm lvl completed.</b></li> <li>• <b>Visitors Room sunken filling work completed at stilt floor lvl.</b></li> <li>• <b>Stilt floor vdf flooring in wings-2 &amp; 4 completed.</b></li> <li>• <b>Diverter fixing work completed from 1<sup>st</sup> to 14<sup>th</sup> floor.</b></li> <li>• <b>Door frame paint completed from 1<sup>st</sup> to 14<sup>th</sup> floor.</b></li> <li>• <b>Internal wiring work completed up to 14<sup>th</sup> floor.</b></li> <li>• <b>Switch &amp; Socket fixing completed up to 14<sup>th</sup> floor.</b></li> <li>• <b>Stilt floor plumbing shaft louvers fixing completed.</b></li> <li>• <b>Bracket fixing in lifts completed.</b></li> </ul>
<b>As on 29.02.2020. Block D04</b>	<ul style="list-style-type: none"> <li>• Internal Door shutters fixing work completed at 14<sup>th</sup> floor.</li> <li>• Internal door shutters painting work completed up to 14<sup>th</sup> floor.</li> <li>• Internal door frames beading fixing work completed from 6<sup>th</sup> to 14<sup>th</sup> floor.</li> <li>• S.S Railing fixing work in wings-3 &amp; 4 completed up to 14<sup>th</sup> floor.</li> <li>• Stilt floor ceiling plaster completed in wings-2 &amp; 3.</li> <li>• Stilt floor VDF flooring completed.</li> <li>• Machine Room entry MS door fixing completed.</li> </ul>
<b>1.3.2020 to 21.03.2020 &amp; After getting Permission from OSD G. Noida dtd:08.05.2020 till 31.07.2020</b>	<ul style="list-style-type: none"> <li>• <b>Stilt floor vdf flooring in wings-1,3 &amp; 4 completed.</b></li> <li>• <b>Machine Room Ms door frame fixing completed.</b></li> <li>• <b>Stilt floor plumbing shaft louvers fixing completed.</b></li> <li>• <b>Machine Room staircase Railing fixing completed.</b></li> <li>• <b>Lift Guide Rails fixing work completed.</b></li> <li>• <b>Internal wiring work completed up to 8<sup>th</sup> floor.</b></li> </ul>
<b>As on 29.02.2020. Block D05</b>	<ul style="list-style-type: none"> <li>• Machine Room entry MS door fixing work completed.</li> <li>• Stilt floor Ceiling plaster work completed.</li> <li>• Door frame beading fixing work completed up to 14<sup>th</sup> floor.</li> <li>• Internal Door shutters fixing work completed up to 14<sup>th</sup> floor.</li> <li>• 2<sup>nd</sup> coat Internal wall putty work completed up to 14<sup>th</sup> floor.</li> <li>• Internal 1<sup>st</sup> coat painting work completed up to 8<sup>th</sup> floor.</li> <li>• Staircase-2 stone flooring completed up to 14<sup>th</sup> floor.</li> <li>• Balcony SS Railing fixing work in wings-1 &amp; 2 completed from 1<sup>st</sup> to 14<sup>th</sup> floor.</li> <li>• Balcony SS Railing work in wings-3 &amp; 4 completed from 6<sup>th</sup> to 14<sup>th</sup></li> </ul>



# MONTHLY PROGRESS REPORT

## CGEWHO – GREATER NOIDA PROJECT

<p><b>1.3.2020 to 21.03.2020 &amp; After getting Permission from OSD G.Noida dtd:08.05.2020 till 31.07.2020</b></p>	<ul style="list-style-type: none"> <li>• Stilt floor vdf flooring in wings-1,3 &amp; 4 completed.</li> <li>• Stilt floor plumbing shaft louvers fixing completed.</li> <li>• Balcony SS Top rail fixing work completed from 1<sup>st</sup> to 14<sup>th</sup> floor.</li> <li>• Door shutter paint completed from 1<sup>st</sup> to 14<sup>th</sup> floor.</li> <li>• 1<sup>st</sup> coat paint work completed up to 14<sup>th</sup> floor.</li> <li>• Lift Guide Rails fixing work completed.</li> <li>• Aluminum Door window frames fixing work 85% completed.</li> <li>• Aluminum Door window glass fixing work 45% completed.</li> <li>• Machine Room staircase Railing fixing completed.</li> </ul>
<p><b>As on 29.02.2020. Block D06</b></p>	<ul style="list-style-type: none"> <li>• Terrace Projection above Machine Room 100% casted.</li> <li>• Brick coba at terrace floor in wings-3 &amp; 4 completed.</li> <li>• Tiles flooring completed from 7<sup>th</sup> to 14<sup>th</sup> floor.</li> <li>• Tiles dado in Toilets completed from 11<sup>th</sup> to 14<sup>th</sup> floor.</li> <li>• Staircase-1 Ms Railing fixing work completed from Stilt to 14<sup>th</sup> floor and in Staicase-2 from 12<sup>th</sup> to 14<sup>th</sup> floor.</li> <li>• Aluminium louvers in Plumbing shafts fixing work completed from 4<sup>th</sup> floor to 14<sup>th</sup> floor.</li> <li>• GI piping work at terrace floor completed.</li> </ul>
<p><b>1.3.2020 to 21.03.2020 &amp; After getting Permission from OSD G.Noida dtd:08.05.2020 till 31.07.2020</b></p>	<ul style="list-style-type: none"> <li>• Stilt floor shaft brick work completed.</li> <li>• Lift well white wash work completed.</li> <li>• Staircases-1 &amp; 2 stone flooring completed from Basement to 14<sup>th</sup> floor.</li> <li>• Balcony SS Railing fixing work 85% completed.</li> <li>• Wall putty work completed from 1<sup>st</sup> to 12<sup>th</sup> floor.</li> <li>• Main door fixing work completed from 1<sup>st</sup> to 7<sup>th</sup> floor.</li> <li>• Door frame beading fixing completed up to 3<sup>rd</sup> floor.</li> <li>• Aluminum door window frames fixing work 50% completed.</li> <li>• Aluminum door window glass fixing work 20% completed.</li> <li>• Internal 1<sup>st</sup> coat painting work completed from 1<sup>st</sup> to 6<sup>th</sup> floor.</li> </ul>
<p><b>As on 29.02.2020. Block D07</b></p>	<ul style="list-style-type: none"> <li>• Machine Room columns 100% casted.</li> <li>• Brick work completed at 14<sup>th</sup> floor.</li> <li>• Internal door frames fixing work completed from 10<sup>th</sup> to 13<sup>th</sup> floor.</li> <li>• Balcony RCC wall casted up to 14<sup>th</sup> floor.</li> </ul>
<p><b>1.3.2020 to 21.03.2020 &amp; After getting Permission from OSD G. Noida dtd:08.05.2020 till 31.07.2020</b></p>	<ul style="list-style-type: none"> <li>• Terrace floor lvl parapet slab 50% casted.</li> <li>• Overhead water tank base slab casted.</li> <li>• Internal plaster work completed from 2<sup>nd</sup> to 13<sup>th</sup> floor lvl.</li> <li>• Internal plaster at 14<sup>th</sup> floor lvl is in progress.</li> <li>• Vertical CI piping work completed from 2<sup>nd</sup> to 9<sup>th</sup> floor.</li> <li>• Internal wall conduiting work completed from 9<sup>th</sup> to 14<sup>th</sup> floor.</li> </ul>
<p><b>As on 29.02.2020. Block D08</b></p>	<ul style="list-style-type: none"> <li>• Stilt floor Roof slab 100% casted.</li> <li>• 1<sup>st</sup> floor columns 30 nos casted. Total (30/70).</li> </ul>



## MONTHLY PROGRESS REPORT CGEWHO – GREATER NOIDA PROJECT

<b>1.3.2020 to 21.03.2020 &amp; After getting Permission from OSD G.Noida dtd:08.05.2020 till 31.07.2020</b>	<ul style="list-style-type: none"> <li>• Balance 1<sup>st</sup> floor columns 40 nos. casted. (Total 100%).</li> <li>• 1<sup>st</sup> floor Roof slab 100% casted.</li> <li>• 2<sup>nd</sup> floor columns 25 casted. (25/70).</li> </ul>
<b>As on 29.02.2020. Non-Tower</b>	<ul style="list-style-type: none"> <li>• Basement Roof slab 1390 Sqm casted. (Total 84%).</li> <li>• Basement ceiling plaster 1500 Sqm completed. (Total 75%).</li> <li>• Ramp-6 Stub columns casted.</li> <li>• Ramp-6 side wall Reinforcement work is in progress.</li> <li>• Ramp-5 shuttering work is in progress.</li> <li>• Basement firefighting work 10% completed. (Total 40%).</li> <li>• Basement water supply piping work 15% completed. (Total 70%).</li> <li>• 8 nos ventilation cut outs casted.</li> <li>• 7 nos ventilation cut outs brick work completed.</li> <li>• 5 nos ventilation cutout plaster work completed.</li> <li>• 900 Sqm APP membrane fixing work completed.</li> </ul>
<b>1.3.2020 to 21.03.2020 &amp; After getting Permission from OSD G.Noida dtd:08.05.2020 till 31.07.2020</b>	<ul style="list-style-type: none"> <li>• Basement ceiling plaster 2500 Sqm completed. (Total 85 % completed).</li> <li>• 1500 Sqm PCC at Basement floor lvl completed. (Total 75% completed).</li> <li>• Basement floor drain work 50 mtrs completed. (Total 350mtrs completed).</li> <li>• 5560 Sqm APP membrane fixing work completed. (Total 39%).</li> <li>• IGL Trench Brick work 90 mtrs front of blocks D-03 &amp; D-04 completed.</li> <li>• Drain Brick work 350 mtrs completed at -750mm lvl.</li> <li>• 3100 Sqm Screeding work on Water proofing membrane completed. (Total 32% completed).</li> <li>• Ramp-5 base slab casted.</li> </ul>
<b>As on 29.02.2020. Retaining Wall &amp; Boundary wall</b>	<ul style="list-style-type: none"> <li>• Retaining wall-3 of length 170mtrs casted.</li> <li>• Retaining wall waterproofing with kota stone is in progress.</li> <li>• Boundary wall up to plinth lvl of length 70 mtrs casted.</li> </ul>
<b>1.3.2020 to 21.03.2020 &amp; After getting Permission from OSD G. Noida dtd:08.05.2020 till 31.07.2020</b>	<ul style="list-style-type: none"> <li>• Retaining wall waterproofing with kota stone is in progress.</li> <li>• Boundary wall casting work 95% completed.</li> <li>• Boundary wall brick work 87 mtr. completed. (77% completed.)</li> </ul>

### (B) MATERIAL RECEIVED UPTO 31/07/2020

PARTICULARS	MAKE	QUANTITY
STEEL (FE 500D)	JSW, RINL, TATA & SAIL	6428.53 MT
CEMENT P.P.C (53 GRADE)	SHREE	82400 Bag



Progress Report No. 49 (1<sup>st</sup> MAR-2020– 31<sup>st</sup> JULY-2020)



**MONTHLY PROGRESS REPORT  
CGEWHO – GREATER NOIDA PROJECT**

**CEMENT O.P.C (43GRADE)**

**SHREE & ULTRATECH**

**197240 Bag**



**Progress Report No. 49 (1<sup>st</sup> MAR-2020– 31<sup>st</sup> JULY-2020)**



**MONTHLY PROGRESS REPORT  
CGEWHO – GREATER NOIDA PROJECT  
PHOTOGRAPHS OF PACKAGE-III on 31<sup>st</sup> JULY-2020**

**PATHWAY BRICK WORK IS IN PROGRESS BACK SIDE OF BLOCK D-03.**



**Progress Report No. 49 (1<sup>st</sup> MAR-2020– 31<sup>st</sup> JULY-2020)**



**MONTHLY PROGRESS REPORT  
CGEWHO – GREATER NOIDA PROJECT**

**APP WATER PROOFING WORK IS IN PROGRESS FRONT OF BLOK D-05.**



**Progress Report No. 49 (1<sup>st</sup> MAR-2020– 31<sup>st</sup> JULY-2020)**



**MONTHLY PROGRESS REPORT**  
**CGEWHO – GREATER NOIDA PROJECT**  
**BLOCK D-07 TERRACE LVL PARAPET SLAB 50% CASTED.**  
**OVERHEAD WATER TANK BASE SLAB CASTED.**



**Progress Report No. 49 (1<sup>st</sup> MAR-2020– 31<sup>st</sup> JULY-2020)**





**MONTHLY PROGRESS REPORT**  
**CGEWHO – GREATER NOIDA PROJECT**  
**BLOCK D-08 1<sup>ST</sup> FLOOR ROOF SLAB WINGS-3 & 4 CASTED.**  
**2<sup>ND</sup> FLOOR COLUMNS 25 NOS CASTED.**



**Progress Report No. 49 (1<sup>st</sup> MAR-2020– 31<sup>st</sup> JULY-2020)**



**MONTHLY PROGRESS REPORT  
CGEWHO – GREATER NOIDA PROJECT**

**1. PACKAGE-III**

**Contractor: M/S N.G. CONSTRUCTIONS**

<b>S. NO.</b>	<b>DURATION</b>	<b>PARTICULARS</b>
1	22.03.2020	National bandh due to Public Curfew
2	23.03.2020 TO 31.03.2020	National lockdown vide letter no: F.51/DGHS/PH-IV/COVID-19/2020/prsecyhfw/3064-3163 on dtd: 22.03.2020.
3	01.04.2020 TO 08.05.2020.	National lock down.
4	D.M Noida letter no: 381/2020/CX-3 stating to take permission from OSD GNIDA in connection to start the construction activities for the project.	03.05.2020.
5	Permission given by OSD GNIDA on	Dtd: 08.05.2020
6	Work Resume on	Dtd: 09.05.2020.
7	09.05.2020 TO 31.07.2020	Labour force is low in strength and progress is slowly picking up
8	28.07.2020	Site Review Meeting & site visit Project Managers of CGEWHO and Architect representative, General Manager and Project Managers of RTA and Contractors of Packages -4, 5 & 6.
9	31.07.2020	Site visit of Dir (Tech), General Manager, Project Managers of CGEWHO and Chief Architect, General Manager and Project Managers of RTA & Contractors of all Packages.



# MONTHLY PROGRESS REPORT

## CGEWHO – GREATER NOIDA PROJECT

### • SITE OBSERVATIONS AND RECOMMENDATIONS:

#### (A) Comparative Progress of Site works: -

PACKAGE-III	STATUS AS ON 31/07/2020
As on 29.02.2020.  Block C01	<ul style="list-style-type: none"><li>• Level 15(Terrace): 100% slab casting completed.<ul style="list-style-type: none"><li>▪ Above Terrace stub column of projection slab casting completed.</li><li>▪ Terrace elevation of parapet wall casting completed.</li><li>▪ Mumty slab 100% completed.</li><li>▪ Overhead Tank base slab and wall casting completed.</li><li>▪ Machine room slab casting completed &amp; column reinforcement &amp; shuttering work is on progress.</li></ul></li><li>• Level 14: Brick work completed.</li><li>• Level 14: Door frame completed.</li><li>• Level 14: Electrical wall conduit completed.</li><li>• Level 14: Internal plaster completed.</li><li>• External plaster 90% completed.</li><li>• Level 11: Water proofing completed.</li><li>• Level 12: Water proofing is on progress.</li><li>• Level 04: Wall tile (Toilet &amp; Kitchen) completed.</li><li>• Level 05: Wall tile (Toilet &amp; Kitchen) is on progress.</li><li>• Level 14: Internal plumbing (CPVC) work completed.</li><li>• Level 14: External &amp; internal plumbing (CI) work is on progress.</li><li>• Level 14: External vertical (GI) work completed.</li><li>• Level 11: POP cornice completed.</li><li>• Level 12: POP cornice is on progress.</li><li>• Level 05: Internal wall putty completed.</li><li>• Level 06: Internal wall putty is on progress.</li></ul>



# MONTHLY PROGRESS REPORT

## CGEWHO – GREATER NOIDA PROJECT

1.03.2020 to  
21.03.2020 &  
After getting  
Permission from  
OSD G.Noida  
dtd:08.05.2020  
till 31.07.2020

- **Level 15(Terrace): 100% slab casting completed.**
  - Above Terrace stub column of projection slab casting completed.
  - Terrace elevation of parapet wall casting completed.
  - Mumty slab 100% completed.
  - Overhead Tank base slab and wall casting completed.
  - Machine room slab casting completed & column reinforcement & shuttering work is on progress.
- **Level 14: Brick work completed.**
- **Level 14: Door frame completed.**
- **Level 14: Electrical wall conduit completed.**
- **Level 14: Internal plaster completed.**
- **External plaster 90% completed.**
- **Level 12: Water proofing completed.**
- **Level 13: Water proofing is on progress.**
- **Level 10: Wall tile (Toilet & Kitchen) completed.**
- **Level 11: Wall tile (Toilet & Kitchen) is on progress.**
- **Level 01 to 04: Floor tile completed.**
- **Level 05: Floor tile is on progress.**
- **Level 14: Internal plumbing (CPVC) work completed.**
- **Level 14: External & internal plumbing (CI) work is on progress.**
- **Level 14: External vertical (GI) work completed.**
- **Level 11: POP cornice completed.**
- **Level 12: POP cornice is on progress.**
- **Level 06&07: Internal wall putty completed.**
- **Level 08: Internal wall putty is on progress.**
- **Level 01 to 07: S.S balcony railing completed.**



# MONTHLY PROGRESS REPORT

## CGEWHO – GREATER NOIDA PROJECT

As on 29.02.2020.

### Block C02

- Level 15 (Terrace): 100% slab casting completed.
  - Above Terrace stub column of projection slab casting completed.
  - Terrace elevation of parapet wall casting completed.
  - Mumty slab 100% completed.
  - Overhead Tank base slab and wall casting completed.
  - Machine room slab completed.
  - Projection above machine room column completed & slab reinforcement work completed.
- Level 14: Brick work 100% completed.
- Level 14: Door frame completed.
- Level 14: Electrical wall conduit completed.
- Level 14: Internal plaster completed.
  - External plaster 100% completed.
- Level 12: Water proofing completed.
- Level 13: Water proofing is on progress.
- Level 12: Wall tile (Toilet & Kitchen) completed.
- Level 13: Wall tile (Toilet & Kitchen) is on progress.
- Level 09: Floor tile completed.
- Level 10: Floor tile is on progress.
- Level 14: Internal plumbing (CPVC) work completed.
- Level 14: External & internal plumbing (CI) work completed.
- Level 14: External vertical (GI) work completed.
- Level 14: POP cornice completed.
- Level 14: Internal wall putty completed.
- Level 14: Both Staircase railing completed.
- Level 01: Staircase marble started.



# MONTHLY PROGRESS REPORT

## CGEWHO – GREATER NOIDA PROJECT

1.3.2020 to  
21..3.2020 &  
After getting  
Permission from  
OSD G.Noida  
dtd:08.05.2020  
till 31.07.2020

- **Level 15 (Terrace): 100% slab casting completed.**
  - Above Terrace stub column of projection slab casting completed.
  - Terrace elevation of parapet wall casting completed.
  - Mumty slab 100% completed.
  - Overhead Tank base slab and wall casting completed.
  - Machine room slab completed.
  - Projection above machine room column completed & slab reinforcement work completed.
  - Brick coba work is on progress.
- **Level 14: Brick work 100% completed.**
- **Level 14: Door frame completed.**
- **Level 14: Electrical wall conduit completed.**
- **Level 14: Internal plaster completed.**  
**External plaster 100% completed.**
- **Level 12: Water proofing completed.**
- **Level 13: Water proofing is on progress.**
- **Level 12: Wall tile (Toilet & Kitchen) completed.**
- **Level 13: Wall tile (Toilet & Kitchen) is on progress.**
- **Level 09: Floor tile completed.**
- **Level 10: Floor tile is on progress.**
- **Level 14: Internal plumbing (CPVC) work completed.**
- **Level 14: External & internal plumbing (CI) work completed.**
- **Level 14: External vertical (GI) work completed.**
- **Level 14: POP cornice completed.**
- **Level 14: Internal wall putty completed.**
- **Level 14: Both Staircase railing completed.**
- **Level 01: Staircase marble started.**
- **Level 01 to 10: S.S balcony railing completed.**
- **Aluminium (Louvers) work 60% completed.**



# MONTHLY PROGRESS REPORT

## CGEWHO – GREATER NOIDA PROJECT

As on 29.02.2020.

### Block C06

- Level 15(Terrace): 100% slab casting completed.
  - Above Terrace stub column of projection slab casting completed.
  - Terrace elevation of parapet wall casting completed.
  - Mumty slab 100% completed.
  - Overhead Tank base slab and wall casting completed.
  - Machine room slab casting completed.
  - Projection above machine room casting completed.
  - Brick coba work completed up to 75%.
- Level 14: Brick work completed.
- Level 14: Door frame completed.
- Level 14: Electrical wall conduit completed.
- Level 14: Internal plaster completed.
  - External plaster 95% completed.
- Level 14: Water proofing completed.
- Level 14: Wall tile (Toilet &Kitchen) completed.
- Level 14: Floor tile completed.
- Level 14: Internal plumbing (CPVC) work completed.
- Level 14: External & internal plumbing (CI) work completed.
- Level 14: External vertical (GI) work completed.
- Level 14: POP cornice completed.
- Level 14: Wall putty completed.
- Level 14: Both Staircase railing completed.
- Aluminium (Schueco) work 40% completed.
- Aluminium (Louvers) work 25% completed.



Progress Report No. 49 (1<sup>st</sup> MAR-2020– 31<sup>st</sup> JULY-2020)



# MONTHLY PROGRESS REPORT

## CGEWHO – GREATER NOIDA PROJECT

1.03.2020 to  
21.03.2020 &  
After getting  
Permission from  
OSD G.Noida  
dtd:08.05.2020  
till 31.07.2020

- **Level 15(Terrace): 100% slab casting completed.**
  - Above Terrace stub column of projection slab casting completed.
  - Terrace elevation of parapet wall casting completed.
  - Mumty slab 100% completed.
  - Overhead Tank base slab and wall casting completed.
  - Machine room slab casting completed.
  - Projection above machine room casting completed.
  - Brick coba work completed up to 75%.
- **Level 14: Brick work completed.**
- **Level 14: Door frame completed.**
- **Level 14: Electrical wall conduit completed.**
- **Level 14: Internal plaster completed.**
  - External plaster 95% completed.
- **Level 14: Water proofing completed.**
- **Level 14: Wall tile (Toilet &Kitchen) completed.**
- **Level 14: Floor tile completed.**
- **Level 14: Internal plumbing (CPVC) work completed.**
- **Level 14: External & internal plumbing (CI) work completed.**
- **Level 14: External vertical (GI) work completed.**
- **Level 14: POP cornice completed.**
- **Level 14: Wall putty completed.**
- **Level 14: Both Staircase railing completed.**
- **Aluminium (Schueco) work 60% completed.**
- **Aluminium (Louvers) work 80% completed.**





# MONTHLY PROGRESS REPORT

## CGEWHO – GREATER NOIDA PROJECT

As on 29.02.2020.  
Block C07

- Level 15(Terrace): 100% slab casting completed.
  - Above Terrace stub column of projection slab casting completed.
  - Terrace elevation of parapet wall casting completed.
  - Mumty slab 100% completed.
  - Overhead Tank base slab and wall casting completed.
  - Machine room slab casting completed.
  - Projection above machine room casting completed.
  - Brick coba 50% completed.
- Level 14: Brick work 100% completed.
- Level 14: Door frame completed.
- Level 14: Electrical wall conduit completed.
- Level 14: Internal plaster completed.
- External plaster 95% completed.
- Level 14: Water proofing completed.
- Level 14: Wall tile (Toilet & Kitchen) completed.
- Level 14: Floor tile completed.
- Level 14: Internal plumbing (CPVC) work completed.
- Level 14: External & internal plumbing (CI) work completed.
- Level 14: External vertical (GI) work completed.
- Level 14: POP cornice completed.
- Level 14: Wall putty is completed.
- Level 14: Both Staircase railing completed.
- Aluminium (Schueco) work 80% completed.
- Aluminium (Louvers) work 50% completed.



# MONTHLY PROGRESS REPORT

## CGEWHO – GREATER NOIDA PROJECT

1.03.2020 to  
21.03.2020 &  
After getting  
Permission from  
OSD G.Noida  
dtd:08.05.2020  
till 31.07.2020

- **Level 15(Terrace): 100% slab casting completed.**
  - Above Terrace stub column of projection slab casting completed.
  - Terrace elevation of parapet wall casting completed.
  - Mumty slab 100% completed.
  - Overhead Tank base slab and wall casting completed.
  - Machine room slab casting completed.
  - Projection above machine room casting completed.
  - Brick coba 50% completed.
- **Level 14: Brick work 100% completed.**
- **Level 14: Door frame completed.**
- **Level 14: Electrical wall conduit completed.**
- **Level 14: Internal plaster completed.**
  - External plaster 95% completed.
- **Level 14: Water proofing completed.**
- **Level 14: Wall tile (Toilet & Kitchen) completed.**
- **Level 14: Floor tile completed.**
- **Level 14: Internal plumbing (CPVC) work completed.**
- **Level 14: External & internal plumbing (CI) work completed.**
- **Level 14: External vertical (GI) work completed.**
- **Level 14: POP cornice completed.**
- **Level 14: Wall putty is completed.**
- **Level 14: Both Staircase railing completed.**
- **Aluminium (Schueco) work 85% completed.**
- **Aluminium (Louvers) work 90% completed.**
- **Level 10: Door shutter completed.**



# MONTHLY PROGRESS REPORT

## CGEWHO – GREATER NOIDA PROJECT

As on 29.02.2020.

### Block C08

- Level 15(Terrace): 100% slab casting completed.
  - Above Terrace Stub column of projection slab casting completed.
  - Terrace elevation of parapet wall casting completed.
  - Mumty slab 100% completed.
  - Overhead tank base slab & wall casting completed.
  - Machine room slab casting completed.
  - Projection above machine room casting completed.
  - Brick coba work completed.
- Level 14: Brick work 100% completed.
- Level 14: Door frame completed.
- Level 14: Electrical wall conduit completed.
- Level 14: Internal plaster completed.
  - External plaster 100% completed.
- Level 14: Water proofing completed.
- Level 14: Wall tile (Toilet & kitchen) completed.
- Level 14: Floor tile completed.
- Level 14: Internal plumbing (CPVC) work completed.
- Level 14: External & internal plumbing (CI) work completed.
- Level 14: External vertical (GI) work completed.
- Level 14: POP cornice completed.
- Level 14: Wall putty completed.
- Level 14: Both Staircase railing completed.
- Level 14: Both Staircase marble completed.
- Aluminium (Schueco) work 100% completed.
- Aluminium (Louvers) work 25% completed.
- Level 05: Door shutter completed.
- Level 08: S.S balcony railing completed.



# MONTHLY PROGRESS REPORT

## CGEWHO – GREATER NOIDA PROJECT

<p><b>1.03.2020 to 21.03.2020 &amp; After getting Permission from OSD G.Noida dtd:08.05.2020 till 31.07.2020</b></p>	<ul style="list-style-type: none"> <li>• <b>Level 15(Terrace): 100% slab casting completed.</b> <ul style="list-style-type: none"> <li>▪ Above Terrace Stub column of projection slab casting completed.</li> <li>▪ Terrace elevation of parapet wall casting completed.</li> <li>▪ Mumty slab 100% completed.</li> <li>▪ Overhead tank base slab &amp; wall casting completed.</li> <li>▪ Machine room slab casting completed.</li> <li>▪ Projection above machine room casting completed.</li> <li>▪ Brick coba work completed.</li> </ul> </li> <li>• <b>Level 14: Brick work 100% completed.</b></li> <li>• <b>Level 14: Door frame completed.</b></li> <li>• <b>Level 14: Electrical wall conduit completed.</b></li> <li>• <b>Level 14: Internal plaster completed.</b> <ul style="list-style-type: none"> <li>• External plaster 100% completed.</li> </ul> </li> <li>• <b>Level 14: Water proofing completed.</b></li> <li>• <b>Level 14: Wall tile (Toilet &amp; kitchen) completed.</b></li> <li>• <b>Level 14: Floor tile completed.</b></li> <li>• <b>Level 14: Internal plumbing (CPVC) work completed.</b></li> <li>• <b>Level 14: External &amp; internal plumbing (CI) work completed.</b></li> <li>• <b>Level 14: External vertical (GI) work completed.</b></li> <li>• <b>Level 14: POP cornice completed.</b></li> <li>• <b>Level 14: Wall putty completed.</b></li> <li>• <b>Level 14: Both Staircase railing completed.</b></li> <li>• <b>Level 14: Both Staircase marble completed.</b></li> <li>• <b>Aluminium (Schueco) work 100% completed.</b></li> <li>• <b>Aluminium (Louvers) work 95% completed.</b></li> <li>• <b>Level 06 to 14: Door shutter completed.</b></li> <li>• <b>Level 09 to 14: S.S balcony railing completed.</b></li> </ul>
<p><b>As on 29.02.2020.</b></p> <p><b>Block C09</b></p>	<ul style="list-style-type: none"> <li>• <b>Level 10: 100% slab casting completed &amp; column reinforcement is on progress.</b></li> <li>• <b>Level 07: Brick work completed.</b></li> <li>• <b>Level 08: Brick work is on progress.</b></li> <li>• <b>Level 06: Door frame completed.</b></li> <li>• <b>Level 07: Door frame is on progress.</b></li> <li>• <b>Level 07: Electrical wall conduit completed.</b></li> <li>• <b>Level 08: Electrical wall conduit is on progress.</b></li> <li>• <b>Level 06: Internal plaster completed.</b></li> <li>• <b>Level 07: Internal plaster is on progress.</b></li> </ul>



# MONTHLY PROGRESS REPORT

## CGEWHO – GREATER NOIDA PROJECT

<p><b>1.03.2020 to 21.03.2020 &amp; After getting Permission from OSD G.Noida dtd:08.05.2020 till 31.07.2020</b></p>	<ul style="list-style-type: none"> <li>• <b>Level 11: Remaining 50% slab casting completed &amp; column reinforcement is on progress.</b></li> <li>• <b>Level 08: Brick work completed.</b></li> <li>• <b>Level 09: Brick work is on progress.</b></li> <li>• <b>Level 07: Door frame completed.</b></li> <li>• <b>Level 08: Door frame is on progress.</b></li> <li>• <b>Level 07: Electrical wall conduit completed.</b></li> <li>• <b>Level 08: Electrical wall conduit is on progress.</b></li> <li>• <b>Level 06: Internal plaster completed.</b></li> <li>• <b>Level 07: Internal plaster is on progress.</b></li> </ul>
<p><b>As on 29.02.2020.</b></p> <p><b>Block C10</b></p>	<ul style="list-style-type: none"> <li>• <b>Level 06: 100% slab &amp; 100% column casting completed.</b></li> <li>• <b>Level 02: Brick work completed.</b></li> <li>• <b>Level 03: Brick work is on progress.</b></li> <li>• <b>Level 01: Door frame completed.</b></li> <li>• <b>Level 02: Door frame is on progress.</b></li> <li>• <b>Level 01: Electrical wall conduit completed.</b></li> <li>• <b>Level 02: Electrical wall conduit is on progress.</b></li> <li>• <b>Level 01: Internal plaster completed.</b></li> <li>• <b>Level 02: Internal plaster is on progress.</b></li> <li>• <b>Level 01: Internal plumbing (CPVC) completed.</b></li> <li>• <b>Level 02: Internal plumbing (CPVC) is on progress.</b></li> </ul>
<p><b>1.03.2020 to 21.03.2020 &amp; After getting Permission from OSD G.Noida dtd:08.05.2020 till 31.07.2020</b></p>	<ul style="list-style-type: none"> <li>• <b>Level 03&amp;04: Brick work completed.</b></li> <li>• <b>Level 05: Brick work is on progress.</b></li> <li>• <b>Level 02: Door frame completed.</b></li> <li>• <b>Level 03: Door frame is on progress.</b></li> <li>• <b>Level 02: Electrical wall conduit completed.</b></li> <li>• <b>Level 03: Electrical wall conduit is on progress.</b></li> <li>• <b>Level 02: Internal plaster completed.</b></li> <li>• <b>Level 03: Internal plaster is on progress.</b></li> <li>• <b>Level 02: Internal plumbing (CPVC) completed.</b></li> <li>• <b>Level 03: Internal plumbing (CPVC) is on progress.</b></li> </ul>



# MONTHLY PROGRESS REPORT CGEWHO – GREATER NOIDA PROJECT

<p><b>As on 29.02.2020.</b></p> <p><b>Block C11</b></p>	<ul style="list-style-type: none"> <li>• Level 14: 100% slab &amp; 50% column casting completed.</li> <li>• Level 08: Brick work completed.</li> <li>• Level 09: Brick work is on progress.</li> <li>• Level 08: Door frame completed.</li> <li>• Level 09: Door frame is on progress.</li> <li>• Level 08: Electrical wall conduit completed.</li> <li>• Level 09: Electrical wall conduit is on progress.</li> <li>• Level 07: Internal plaster completed.</li> <li>• Level 08: Internal plaster is on progress.</li> <li>• Level 08: Internal plumbing (CPVC) completed.</li> <li>• Level 09: Internal plumbing (CPVC) is on progress.</li> </ul>
<p><b>1.03.2020 to 21.03.2020 &amp; After getting Permission from OSD G.Noida dtd:08.05.2020 till 31.07.2020</b></p>	<ul style="list-style-type: none"> <li>• <b>Level 15(Terrace): Remaining 50% slab casting completed.</b></li> <li>• <b>Level 09&amp;10: Brick work completed.</b></li> <li>• <b>Level 11: Brick work is on progress.</b></li> <li>• <b>Level 09: Door frame completed.</b></li> <li>• <b>Level 10: Door frame is on progress.</b></li> <li>• <b>Level 09: Electrical wall conduit completed.</b></li> <li>• <b>Level 10: Electrical wall conduit is on progress.</b></li> <li>• <b>Level 09: Internal plaster completed.</b></li> <li>• <b>Level 10: Internal plaster is on progress.</b></li> <li>• <b>Level 09: Internal plumbing (CPVC) completed.</b></li> <li>• <b>Level 10: Internal plumbing (CPVC) is on progress.</b></li> </ul>
<p><b>As on 29.02.2020.</b></p> <p><b>Block C12</b></p>	<ul style="list-style-type: none"> <li>• Level 15(Terrace): 100% slab casting completed.             <ul style="list-style-type: none"> <li>▪ Above Terrace Stub column of projection slab casting completed.</li> <li>▪ Terrace elevation of parapet wall casting completed.</li> <li>▪ Mumty slab 100% completed.</li> <li>▪ Overhead tank wall casting completed.</li> <li>▪ Machine room slab shuttering is on progress.</li> </ul> </li> <li>• Level 14: Brick work 100% completed.</li> <li>• Level 14: Door frame completed.</li> <li>• Level 14: Electrical wall conduit completed.</li> <li>• Level 13: Internal plaster completed.</li> <li>• Level 14: Internal plaster is on progress.</li> <li>• Level 13: Wall tile kitchen completed.</li> <li>• Level 14: Internal plumbing (CPVC) work completed.</li> <li>• Level 14: External &amp; internal plumbing (CI) work completed.</li> <li>• Level 09: POP cornice completed.</li> <li>• Level 10: POP cornice is on progress.</li> </ul>



# MONTHLY PROGRESS REPORT

## CGEWHO – GREATER NOIDA PROJECT

<p><b>1.03.2020 to 21.03.2020 &amp; After getting Permission from OSD G.Noida dtd:08.05.2020 till 31.07.2020</b></p>	<ul style="list-style-type: none"> <li>• <b>Level 15(Terrace): 100% slab casting completed.</b> <ul style="list-style-type: none"> <li>▪ Above Terrace Stub column of projection slab casting completed.</li> <li>▪ Terrace elevation of parapet wall casting completed.</li> <li>▪ Mumty slab 100% completed.</li> <li>▪ Overhead tank wall casting completed.</li> <li>▪ Machine room slab shuttering is on progress.</li> </ul> </li> <li>• <b>Level 14: Brick work 100% completed.</b></li> <li>• <b>Level 14: Door frame completed.</b></li> <li>• <b>Level 14: Electrical wall conduit completed.</b></li> <li>• <b>Level 13: Internal plaster completed.</b></li> <li>• <b>Level 14: Internal plaster is on progress.</b> <ul style="list-style-type: none"> <li>• External Plaster 40% completed.</li> </ul> </li> <li>• <b>Level 13: Wall tile kitchen completed.</b></li> <li>• <b>Level 14: Internal plumbing (CPVC) work completed.</b></li> <li>• <b>Level 14: External &amp; internal plumbing (CI) work completed.</b></li> <li>• <b>Level 10: POP cornice completed.</b></li> <li>• <b>Level 11: POP cornice is on progress.</b></li> </ul>
<p><b>As on 29.02.2020.</b> <b>UG Tank</b></p>	<ul style="list-style-type: none"> <li>• U.G. Tank water proofing work is on progress.</li> </ul>
<p><b>1.03.2020 to 21.03.2020 &amp; After getting Permission from OSD G. Noida dtd:08.05.2020 till 31.07.2020</b></p>	<ul style="list-style-type: none"> <li>• <b>U.G. Tank water proofing work is on progress.</b></li> </ul>
<p><b>As on 29.02.2020.</b> <b>Non-Tower</b></p>	<ul style="list-style-type: none"> <li>• Pile casting completed. (848/848) Nos.</li> <li>• Laying P.C.C completed. (Total 18217/18731) Sqm</li> <li>• Stitch slab casting completed. (Total 17708/18731) Sqm</li> <li>• Circular column casting completed. (Total 294/339) Nos.</li> <li>• Basement non-tower slab casting completed Total (12720/18731) Sqm</li> <li>• Retaining wall casting completed (277/294) m</li> <li>• Boundary wall casted (242/277) RMT</li> <li>• Basement plaster (14000/23636) Sqm.</li> </ul>



# MONTHLY PROGRESS REPORT CGEWHO – GREATER NOIDA PROJECT

<p>1.03.2020 to 21.03.2020 &amp; After getting Permission from OSD G. Noida dtd:08.05.2020 till 31.07.2020</p>	<ul style="list-style-type: none"> <li>• Basement PCC for VDC flooring 17700 sqm</li> <li>• Basement ATT 17700 sqm</li> <li>• Basement VDC Flooring 4600 sqm</li> <li>• Non tower slab water proofing 1550 sqm</li> <li>• Basement non-tower slab casting 3440 sqm</li> <li>• Basement plaster 1450 sqm</li> </ul>
--	--

**(B) Status of Test Piles: -**

Location	Status
Block C01, C02, C06, C07, C08, C09, C10, C11 & C12	Routine test completed.
Block C07, C08, C11 & Non-Tower	Initial test conducted.

**(C) MATERIAL RECEIVED UPTO: 31/07/2020**

PRTICULARS	MAKE	QUANTITY
STEEL (FE 500 D)	JSW, TATA, JINDAL, SHYAM & RINL	7758.696 MT
CEMENT	ULTRA TECH & SHREE(OPC&PPC)	358350 Bags





**MONTHLY PROGRESS REPORT  
CGEWHO – GREATER NOIDA PROJECT**

**PHOTOGRAPHS OF PACKAGE-III on 31<sup>st</sup> JULY -2020**

**Block C-01 Above terrace over head tank slab reinforcement is on progress.**

**Block C-02 Above terrace over head tank slab reinforcement is on progress.**

**Block C-12 Above terrace water tank wall reinforcement is on progress.**



**Progress Report No. 49 (1<sup>st</sup> MAR-2020– 31<sup>st</sup> JULY-2020)**



**MONTHLY PROGRESS REPORT  
CGEWHO – GREATER NOIDA PROJECT**

---

**Block C-06 Above terrace plaster work is on progress.**

**Block C-07 Above terrace plaster work is on progress.**

**Block C-08 Brick coba completed.**



**Progress Report No. 49 (1<sup>st</sup> MAR-2020– 31<sup>st</sup> JULY-2020)**



# MONTHLY PROGRESS REPORT CGEWHO – GREATER NOIDA PROJECT

---

**Block C-09 Level -11 50% slab casting completed & reinforcement work is on progress.**

**Block C-10 Level -07 column reinforcement work is on progress.**

**Block C-11 Terrace 50% slab casting completed & remaining slab shuttering and reinforcement is on progress.**



Progress Report No. 49 (1<sup>st</sup> MAR-2020– 31<sup>st</sup> JULY-2020)



# MONTHLY PROGRESS REPORT CGEWHO – GREATER NOIDA PROJECT

---

## Complete Site view



**Progress Report No. 49 (1<sup>st</sup> MAR-2020– 31<sup>st</sup> JULY-2020)**



**MONTHLY PROGRESS REPORT  
CGEWHO – GREATER NOIDA PROJECT**

---

**Boundary wall brick work is on progress.**



**Progress Report No. 49 (1<sup>st</sup> MAR-2020– 31<sup>st</sup> JULY-2020)**



**MONTHLY PROGRESS REPORT  
CGEWHO – GREATER NOIDA PROJECT**

---

**Basement plumbing (CI) work is on progress.**



**Progress Report No. 49 (1<sup>st</sup> MAR-2020– 31<sup>st</sup> JULY-2020)**



**MONTHLY PROGRESS REPORT  
CGEWHO – GREATER NOIDA PROJECT**

---

**Non tower slab water proofing work is on progress**



**Progress Report No. 49 (1<sup>st</sup> MAR-2020– 31<sup>st</sup> JULY-2020)**



**MONTHLY PROGRESS REPORT  
CGEWHO – GREATER NOIDA PROJECT**

---

**3. PACKAGE-IV**

**Contractor: M/S JRC GRID ENGINEERS (P) LTD.**

<b>S. NO.</b>	<b>DURATION</b>	<b>PARTICULARS</b>
1	22.03.2020	National bandh due to Public Curfew
2	23.03.2020 TO 31.03.2020	National lockdown vide letter no: F.51/DGHS/PH-IV/COVID-19/2020/prsecyhfw/3064-3163 on dtd: 22.03.2020.
3	01.04.2020 TO 08.05.2020.	National lock down.
4	D.M Noida letter no: 381/2020/CX-3 stating to take permission from OSD GNIDA in connection to start the construction activities for the project.	03.05.2020.
5	Permission given by OSD GNIDA on	Dtd: 08.05.2020
6	Work Resume on	Dtd: 09.05.2020.
7	09.05.2020 TO 31.07.2020	Labour force is low in strength and progress is slowly picking up
8	28.07.2020	Site Review Meeting & site visit Project Managers of CGEWHO and Architect representative, General Manager and Project Managers of RTA and Contractors of Packages -4, 5 & 6.
9	31.07.2020	Site visit of Dir (Tech), General Manager, Project Managers of CGEWHO and Chief Architect, General Manager and Project Managers of RTA & Contractors of all Packages.





# MONTHLY PROGRESS REPORT

## CGEWHO – GREATER NOIDA PROJECT

### (A) Comparative Progress of Site works.

PACKAGE-IV	STATUS AS ON 31/07/2020
<b>Block A01</b> As on 29.02.2020.	<ul style="list-style-type: none"> <li>• Lift erection bracket with rail work in progress.</li> <li>• All floor deviator fixing work completed.</li> <li>• Stilt floor water proofing work completed.</li> <li>• Basement Room and corridor floor tile fixing work completed.</li> <li>• Basement VDF flooring work completed.</li> <li>• Mumty tile fixing work completed.</li> <li>• Internal door shutter 1<sup>st</sup> coat paint work completed.</li> <li>• Electrical wiring, MCB, RCCB work completed.</li> <li>• Aluminum door window frame with glass fixing work completed.</li> <li>• 100% RCC, Brick work, Internal plaster, SCI, POP Cornices, Wall tiles, Floor tiles and Wall putty, first coat paint work completed.</li> </ul>
1.03.2020 to 21.03.2020 & After getting Permission from OSD G.Noida dtd:08.05.2020 till 31.07.2020	<ul style="list-style-type: none"> <li>• <b>75% Stilt floor VDF work completed.</b></li> <li>• <b>Stilt floor common area flooring work completed.</b></li> <li>• <b>Staircase window fixing work completed.</b></li> <li>• <b>Basement Aluminum window frame fixing work completed.</b></li> <li>• <b>Basement common area tile fixing work completed.</b></li> <li>• <b>Lift car body work completed.</b></li> <li>• <b>Water proofing work completed of OHT.</b></li> <li>• <b>Wash basin fixing work completed.</b></li> <li>• <b>Stilt floor conduit and DB work completed.</b></li> </ul>
As on 29.02.2020.  <b>Block B04</b>	<ul style="list-style-type: none"> <li>• Basement Room and corridor floor tile fixing work completed.</li> <li>• Stilt floor water proofing work completed.</li> <li>• Basement VDF flooring work completed.</li> <li>• Mumty tile fixing work completed.</li> <li>• All floor deviator fixing work completed.</li> <li>• All Internal door shutter 1<sup>st</sup> coat paint work completed.</li> <li>• 100% RCC, Brick work, Internal plaster, SCI, POP Cornices, Floor tiles, Wall tiles and Wall putty. First coat paint work completed.</li> </ul>
1.03.2020 to 21.03.2020 & After getting Permission from OSD G.Noida dtd:08.05.2020 till 31.07.2020	<ul style="list-style-type: none"> <li>• <b>75% Stilt floor VDF work completed.</b></li> <li>• <b>Basement Aluminium window frame fixing work completed.</b></li> <li>• <b>Basement and stilt floor common area tile fixing work completed.</b></li> <li>• <b>Lift Door frame work completed.</b></li> <li>• <b>Staircase first coat OBD work completed.</b></li> <li>• <b>Staircase Railing primer work completed.</b></li> <li>• <b>Stilt floor conduit and DB work completed.</b></li> </ul>



# MONTHLY PROGRESS REPORT

## CGEWHO – GREATER NOIDA PROJECT

<p><b>BlockB05 up to Last Month</b></p>	<ul style="list-style-type: none"> <li>• Lift Scaffolding work in progress for erection.</li> <li>• Basement Room and corridor floor tile fixing work completed.</li> <li>• Stilt floor water proofing work completed.</li> <li>• Basement VDF flooring work completed.</li> <li>• Mumty tile fixing work completed.</li> <li>• All floor deviator fixing work completed.</li> <li>• All Internal door shutter 1<sup>st</sup> coat paint work completed.</li> <li>• MCCB, RCCB and Switch work completed from 1<sup>st</sup> to 10<sup>th</sup> floor.</li> <li>• 100% RCC, Brick work, Internal plaster, SCI, POP Cornices, Floor tiles, Wall tiles and Wall putty work completed.</li> </ul>
<p><b>1.03.2020 to 21.03.2020 &amp; After getting Permission from OSD G.Noida dtd:08.05.2020 till 31.07.2020</b></p>	<ul style="list-style-type: none"> <li>• <b>Stilt floor common area flooring work completed.</b></li> <li>• <b>Staircase window fixing work completed.</b></li> <li>• <b>Guide rail fixing work in progress.</b></li> <li>• <b>Basement Aluminium window frame fixing work completed.</b></li> <li>• <b>Basement common area tile fixing work completed.</b></li> <li>• <b>Staircase first coat OBD work completed.</b></li> <li>• <b>Staircase Railing primer work completed.</b></li> <li>• <b>Stilt floor conduit and DB work completed.</b></li> </ul>
<p><b>Block C13 As on 29.02.2020.</b></p>	<ul style="list-style-type: none"> <li>• Lift erection bracket with rail work in progress.</li> <li>• All toilets Diverter fixing work completed.</li> <li>• Basement Room and corridor floor tile fixing work completed.</li> <li>• Stilt floor water proofing work completed.</li> <li>• Basement VDF flooring work completed.</li> <li>• Mumty tile fixing work completed.</li> <li>• All floor Internal door shutter, SS railing, Aluminium Door shutters fixing work completed.</li> <li>• All floor internal wiring, MCB, Switch socket work completed.</li> <li>• 100% RCC, Brick work, Internal plaster, SCI, POP Cornices, Floor tiles, Wall tiles and Wall putty, first coat paint work completed</li> </ul>
<p><b>1.03.2020 to 21.03.2020 &amp; After getting Permission from OSD G.Noida dtd:08.05.2020 till 31.07.2020</b></p>	<ul style="list-style-type: none"> <li>• <b>Stilt floor one coat putty work in progress.</b></li> <li>• <b>Basement common area tile fixing work completed.</b></li> <li>• <b>WC seat and Wash Basin fixing work completed.</b></li> <li>• <b>Basement Rooms Door frame fixing completed.</b></li> <li>• <b>Lift car body work completed.</b></li> <li>• <b>Staircase railing primer work completed.</b></li> <li>• <b>Staircase first coat OBD work completed.</b></li> <li>• <b>Stilt floor conduit and DB work completed.</b></li> </ul>



# MONTHLY PROGRESS REPORT

## CGEWHO – GREATER NOIDA PROJECT

<p><b>Block C14</b> As on 29.02.2020.</p>	<ul style="list-style-type: none"> <li>• All floor Washbasin fixing work completed.</li> <li>• Lift Scaffolding work in progress for erection.</li> <li>• Basement Room and corridor floor tile fixing work completed.</li> <li>• Stilt floor water proofing work completed.</li> <li>• Basement VDF flooring work completed.</li> <li>• Mumty tile fixing work completed.</li> <li>• All toilets Diverter fixing work completed.</li> <li>• All floor Internal door shutter, SS railing, Aluminium Door shutters fixing work completed.</li> <li>• All floor internal wiring, MCB, RCCB, switch socket work completed.</li> <li>• 100% RCC, Brick work, Internal plaster, SCI, POP Cornices, Floor tiles, Wall tiles and Wall putty, first coat paint work completed.</li> </ul>
<p><b>1.03.2020 to 21.03.2020 &amp; After getting Permission from OSD G. Noida dtd:08.05.2020 till 31.07.2020</b></p>	<ul style="list-style-type: none"> <li>• <b>75% Stilt floor VDF work completed.</b></li> <li>• <b>O.H. Tank tile fixing work completed.</b></li> <li>• <b>Stilt floor common area tile fixing work completed.</b></li> <li>• <b>Lift door frame fixing work in progress.</b></li> <li>• <b>Staircase railing primer work completed.</b></li> <li>• <b>Staircase first coat OBD work completed.</b></li> <li>• <b>Main door first coat polishing work completed.</b></li> <li>• <b>WC seat and Wash basin fixing work completed.</b></li> <li>• <b>Stilt floor conduit and DB work completed.</b></li> </ul>
<p><b>Block C03</b> As on 29.02.2020.</p>	<ul style="list-style-type: none"> <li>• Lift Scaffolding work in progress for erection.</li> <li>• All floor Aluminium louvers fixing work completed.</li> <li>• All floor Aluminium door window fixing work completed.</li> <li>• Mumty room floor tile fixing work completed.</li> <li>• Indian WC floor tile fixing work completed.</li> <li>• 100% 1<sup>st</sup> coat internal paint of flats and corridor work completed.</li> <li>• Door shutter paint 1<sup>st</sup> coat completed.</li> <li>• 100% RCC, Brick work, Door frame, SCI, POP Cornice, Wall tiles work completed.</li> </ul>
<p><b>1.03.2020 to 21.03.2020 &amp; After getting Permission from OSD G.Noida dtd:08.05.2020 till 31.07.2020</b></p>	<ul style="list-style-type: none"> <li>• <b>Basement and stilt floor common area tile fixing work completed.</b></li> <li>• <b>Mumty flooring work completed.</b></li> <li>• <b>Basement Aluminium window frame fixing work completed.</b></li> <li>• <b>Lift bracket erection work in progress.</b></li> <li>• <b>Basement wooden frame fixing work completed.</b></li> <li>• <b>Staircase railing primer work completed.</b></li> <li>• <b>Main door first coat polishing work completed.</b></li> <li>• <b>Stilt floor conduit and DB work in progress.</b></li> </ul>



## MONTHLY PROGRESS REPORT CGEWHO – GREATER NOIDA PROJECT

<p><b>Block C04</b> As on 29.02.2020.</p>	<ul style="list-style-type: none"> <li>• All Aluminium door window frame fixing work completed.</li> <li>• All floor Balcony SS railing work completed.;</li> <li>• Indian WC floor tile fixing work completed.</li> <li>• All floor internal door fixing work completed.</li> <li>• All floor Main door teak wood fixing work completed.</li> <li>• All floor Internal paint 1<sup>st</sup> coat work completed.</li> <li>• Door shutter paint 1<sup>st</sup> coat completed.</li> <li>• 100% switch, wiring, work completed.</li> <li>• 100% RCC, Brick work, Door frame, SCI, POP Cornice, Wall tiles work completed.</li> </ul>
<p>1.03.2020 to 21.03.2020 &amp; After getting Permission from OSD G. Noida dtd:08.05.2020 till 31.07.2020</p>	<ul style="list-style-type: none"> <li>• <b>Stilt floor plaster work completed.</b></li> <li>• <b>Stilt floor common area tile fixing work completed.</b></li> <li>• <b>Basement common area tile fixing work completed.</b></li> <li>• <b>Basement wooden frame fixing work completed.</b></li> <li>• <b>Diverter tile fixing work completed.</b></li> <li>• <b>Lift scaffolding work in progress.</b></li> <li>• <b>Staircase railing primer work completed.</b></li> <li>• <b>Main door first coat polishing work completed.</b></li> <li>• <b>Stilt floor conduit and DB work in progress.</b></li> </ul>
<p><b>Block C05</b> As on 29.02.2020.</p>	<ul style="list-style-type: none"> <li>• All Floor Indian WC floor tile fixing work completed.</li> <li>• Tenth floor internal first coat paint work completed.</li> <li>• Fourth floor internal door first coat paint work completed.</li> <li>• All floor plumbing shafts louvers fixing work completed.</li> <li>• 80% SS railing making work completed.</li> <li>• 70% staircase stone fixing work completed.</li> <li>• 100% RCC, Brick work, Door frame, SCI, POP Cornice, Wall tiles work completed</li> </ul>
<p>1.03.2020 to 21.03.2020 &amp; After getting Permission from OSD G. Noida dtd:08.05.2020 till 31.07.2020</p>	<ul style="list-style-type: none"> <li>• <b>Stilt floor plaster work completed.</b></li> <li>• <b>Stilt floor common area tile fixing work completed.</b></li> <li>• <b>Basement common area tile fixing work completed.</b></li> <li>• <b>Basement wooden frame fixing work completed.</b></li> <li>• <b>Diverter tile fixing work completed.</b></li> <li>• <b>Lift scaffolding work in progress.</b></li> <li>• <b>Staircase railing primer work completed.</b></li> <li>• <b>Main door first coat polishing work completed.</b></li> <li>• <b>Stilt floor conduit and DB work in progress.</b></li> </ul>



## MONTHLY PROGRESS REPORT CGEWHO – GREATER NOIDA PROJECT

<b>Non-Tower As on 29.02.2020.</b>	<ul style="list-style-type: none"> <li>• 309 M Boundary wall MS railing work completed.</li> <li>• PCC for basement flooring work completed. (15900/15900sqm)</li> <li>• VDF for basement flooring work completed. (15300/15806 sqm)</li> <li>• 96% SCI work in basement ceiling fixing work completed.</li> <li>• 75% Fire fighting work in basement ceiling work completed.</li> <li>• 95% Domestic Water supply and Flushing Water supply work completed.</li> <li>• 5000 Sqm APP waterproofing membrane fixing work completed.</li> <li>• All Harvesting pit boring work completed, brick work in progress.</li> <li>• 500 M Internal roads drain brick work completed.</li> <li>• Amphitheatre brick work in progress.</li> <li>• Expansion joint casting work is in progress.</li> <li>• Expansion joint filling with Polysulphide is in progress.</li> <li>• Sewer line excavation and laying work is in progress.</li> </ul>
<b>1.03.2020 to 21.03.2020 &amp; After getting Permission from OSD G.Noida dtd:08.05.2020 till 31.07.2020</b>	<ul style="list-style-type: none"> <li>• <b>2700 Sqm APP waterproofing membrane fixing work completed. (9700/15900).</b></li> <li>• <b>Three tower Connection of Sewage and storm line done with Manholes.</b></li> <li>• <b>Harvesting Pit Brick work completed.</b></li> <li>• <b>Expansion joint casted of length 70 mtrs.</b></li> <li>• <b>Storm water pipe laying completed.</b></li> <li>• <b>De silting chamber brick work completed.</b></li> <li>• <b>Soil filling work in Road is in progress.</b></li> <li>• <b>Basement parking electrical wiring work 50% completed.</b></li> </ul>
<b>Sample Flat Type A, B &amp; C Status</b>	<ul style="list-style-type: none"> <li>• Painting work of walls &amp; Ceiling completed.</li> <li>• Tile fixing work completed.</li> <li>• Internal Electrical work completed.</li> <li>• Water supply &amp; Drainage work completed.</li> </ul>

### **(B) Status of Test Piles: -**

Location	Status
Block A01, B04, B05, C03, C04, C05, C13 & C14	Routine test completed.

### **(C) MATERIAL RECEIVED UPTO: 31/07/2020**

PARTICULARS	MAKE	QUANTITY
STEEL (FE 500 D)	JSW, SAIL, TATA, SHAYAM	8135.942 MT
CEMENT P.P.C (53 GRADE)	ULTRATECH	114740 Bag
CEMENT O.P.C (43GRADE)	SHREE	289928 Bag



**MONTHLY PROGRESS REPORT  
CGEWHO – GREATER NOIDA PROJECT**

---

**PHOTOGRAPHS OF PACKAGE-IV on 31<sup>th</sup> JULY-2020**

**BIRD EYE VIEW OF PROJECT**



**Progress Report No. 49 (1<sup>st</sup> MAR-2020– 31<sup>st</sup> JULY-2020)**



**MONTHLY PROGRESS REPORT  
CGEWHO – GREATER NOIDA PROJECT**

---

**CENTER AREA DEVELOPMENT AND SOIL FILLING WORK IS IN  
PROGRESS.**



**Progress Report No. 49 (1<sup>st</sup> MAR-2020– 31<sup>st</sup> JULY-2020)**



**MONTHLY PROGRESS REPORT  
CGEWHO – GREATER NOIDA PROJECT**

---

**WATER PROOFING TESTING WORK IN PROGRESS.**



**Progress Report No. 49 (1<sup>st</sup> MAR-2020– 31<sup>st</sup> JULY-2020)**





**MONTHLY PROGRESS REPORT**  
**CGEWHO – GREATER NOIDA PROJECT**  
**LIFT DOOR SHUTTER, MOTOR LOCATION AND FIXING WORK IN**  
**PROGRESS.**



**Progress Report No. 49 (1<sup>st</sup> MAR-2020– 31<sup>st</sup> JULY-2020)**



**MONTHLY PROGRESS REPORT  
CGEWHO – GREATER NOIDA PROJECT**

**4. PACKAGE-V**

**Contractor: M/S BAHL BUILDERS (P) LTD**

S. NO.	DURATION	PARTICULARS
1	22.03.2020	National bandh due to Public Curfew
2	23.03.2020 TO 31.03.2020	National lockdown vide letter no: F.51/DGHS/PH-IV/COVID-19/2020/prsecyhfw/3064-3163 on dtd: 22.03.2020.
3	01.04.2020 TO 08.05.2020.	National lock down.
4	D.M Noida letter no: 381/2020/CX-3 stating to take permission from OSD GNIDA in connection to start the construction activities for the project.	03.05.2020.
5	Permission given by OSD GNIDA on	Dtd: 08.05.2020
6	Work Resume on	Dtd: 09.05.2020.
7	09.05.2020 TO 31.07.2020	Labour force is low in strength and progress is slowly picking up
8	28.07.2020	Site Review Meeting & site visit Project Managers of CGEWHO and Architect representative, General Manager and Project Managers of RTA and Contractors of Packages -4,5 & 6.
9	31.07.2020	Site visit of Dir (Tech), General Manager, Project Managers of CGEWHO and Chief Architect, General Manager and Project Managers of RTA & Contractors of all Packages.

**(A) Comparative Progress of Site Works: -**

PACKAGE-V	STATUS AS ON 31/07/2020
As on 29.02.2020.	<ul style="list-style-type: none"> <li>Lift -1 &amp; 2 door shutters fixing work completed up to 12<sup>th</sup> floor.</li> <li>Over head water tank waterproofing work completed.</li> </ul>
<b>Block B01</b>	
1.03.2020 to 21.03.2020 & After getting Permission from OSD G.Noida dtd:08.05.2020 till 31.07.2020	<ul style="list-style-type: none"> <li>WC &amp; Washbasin fixing work completed up to 12<sup>th</sup> floor.</li> <li>Staircase moulding work completed up to 12<sup>th</sup> floor.</li> </ul>



# MONTHLY PROGRESS REPORT

## CGEWHO – GREATER NOIDA PROJECT

<p>As on 29.02.2020.</p> <p><b>Block B02</b></p>	<ul style="list-style-type: none"> <li>• Entry door shutters fixing completed at 13<sup>th</sup> floor.</li> <li>• Internal paint 1<sup>st</sup> coat completed up to 3<sup>rd</sup> floor.</li> <li>• Lifts -1 &amp; 2 Guide rail fixing work completed up to 9<sup>th</sup> floor.</li> <li>• Over head water tank waterproofing work completed.</li> </ul>
<p>1.03.2020 to 21.03.2020 &amp; After getting Permission from OSD G.Noida dtd:08.05.2020 till 31.07.2020</p>	<ul style="list-style-type: none"> <li>• Lifts door shutter fixing work completed up to 13<sup>th</sup> floor.</li> <li>• Lifts-1 &amp; 2 guide rail fixing work completed from 10<sup>th</sup> to 13<sup>th</sup> floor.</li> <li>• Internal Wall paint 1<sup>st</sup> coat completed from 4<sup>th</sup> to 9<sup>th</sup> floor.</li> <li>• Entry Door shutter polish work completed up to 8<sup>th</sup> floor.</li> </ul>
<p>As on 29.02.2020.</p> <p><b>Block B03</b></p>	<ul style="list-style-type: none"> <li>• 13<sup>th</sup> floor Roof slab 25% casted. (Total 100%).</li> <li>• Mumnty roof slab 100% casted.</li> <li>• Parapet wall brick work 100% completed.</li> <li>• Stub columns 100% casted.</li> <li>• Brick work 50% completed in 13<sup>th</sup> floor.</li> <li>• Cpvc piping work completed at 12<sup>th</sup> floor.</li> <li>• Open to sky internal plaster completed in wings-1 &amp; 3.</li> <li>• Tiles dado work completed up to 8<sup>th</sup> floor.</li> <li>• CI piping work completed up to 12<sup>th</sup> floor.</li> <li>• GI vertical piping work completed up to 9<sup>th</sup> floor.</li> <li>• External plaster in wings-1 &amp; 2 completed.</li> </ul>
<p>1.03.2020 to 21.03.2020 &amp; After getting Permission from OSD G. Noida dtd:08.05.2020 till 31.07.2020</p>	<ul style="list-style-type: none"> <li>• Terrace Projection slab 50% casted. (Total 75%).</li> <li>• Machine Room Roof slab casted.</li> <li>• Parapet wall brick work above Machine Room is in progress.</li> <li>• Mumnty Brick work completed.</li> <li>• Balance 50% Brick work completed at 13<sup>th</sup> floor. (Total 100%).</li> <li>• Internal Door frames fixing completed at 12<sup>th</sup> &amp; 13<sup>th</sup> floor.</li> <li>• Internal plaster work from 10<sup>th</sup> to 13<sup>th</sup> floor completed.</li> <li>• External plaster 35% completed.</li> <li>• External putty work 25% completed.</li> <li>• Internal Cpvc Piping work completed from 6<sup>th</sup> to 13<sup>th</sup> floor.</li> <li>• Indian WC wall tiles completed from 10<sup>th</sup> to 12<sup>th</sup> floor.</li> <li>• Tiles flooring work (one flat) in wing-2 completed up to 10<sup>th</sup> floor.</li> <li>• Tiles flooring work (one flat) in wing-1 completed up to 10<sup>th</sup> floor.</li> <li>• Kitchen counter stone fixing work completed up to 9<sup>th</sup> floor.</li> <li>• GI vertical piping work completed from 6<sup>th</sup> to 13<sup>th</sup> floor.</li> <li>• Staircase-1 Ms railing completed up to 6<sup>th</sup> floor lvl.</li> </ul>
<p>As on 29.02.2020.</p> <p><b>Block C15</b></p>	<ul style="list-style-type: none"> <li>• Lifts-1 &amp; 2 door shutters fixing work completed up to 11<sup>th</sup> floor.</li> <li>• Lift car work in Machine Room is in progress.</li> </ul>



# MONTHLY PROGRESS REPORT CGEWHO – GREATER NOIDA PROJECT

<p>01.03.2020 to 21.03.2020 &amp; After getting Permission from OSD G. Noida dtd:08.05.2020 till 31.07.2020</p>	<ul style="list-style-type: none"> <li>• Lift cladding work from stilt to 4<sup>th</sup> floor lvl completed.</li> </ul>
<p>As on 29.02.2020.  Block C16</p>	<ul style="list-style-type: none"> <li>• Lifts-1 &amp; 2 door shutters fixing work completed up to 9<sup>th</sup> floor.</li> <li>• Lift car work in Machine Room is in progress.</li> </ul>
<p>01.03.2020 to 21.03.2020 &amp; After getting Permission from OSD G. Noida dtd:08.05.2020 till 31.07.2020</p>	<ul style="list-style-type: none"> <li>• Lift-1 cladding work at stilt floor completed.</li> <li>• Lift-1 &amp; 2 cladding at 1<sup>st</sup> floor completed.</li> </ul>
<p>As on 29.02.2020.  Non-Tower</p>	<ul style="list-style-type: none"> <li>• Extended basement APP water proofing work between blocks C-15 &amp; C-16 Road side completed.</li> <li>• APP membrane fixing work is in progress in back side block B-02.</li> <li>• IGL trench brick work front of block C-16 completed.</li> <li>• External Sewer Pipe line work 10% completed. (Total 90%).</li> <li>• Storm water pipe line work 5% completed. (Total 85%).</li> <li>• Rainwater Harvesting pit 1 no brick work completed. (Total 3/5).</li> <li>• Drain line Brick work in front of block C-16 completed.</li> <li>• Drain line brick work front of block C-15 is in progress.</li> </ul>
<p>01.03.2020 to 21.03.2020 &amp; After getting Permission from OSD G. Noida dtd:08.05.2020 till 31.07.2020</p>	<ul style="list-style-type: none"> <li>• Extended basement APP water proofing work 3500 Sqm completed (Total 80%).</li> <li>• 2800 Sqm Screeding work completed on Waterproofing membrane.</li> <li>• APP membrane fixing work is in progress in front of block B-01.</li> <li>• Expansion joint of length 230 mtrs casted. (Total 80%).</li> <li>• Landscape Drain brick work 200 mtrs completed. (Total 70%).</li> <li>• Road drain brick work 50 mtrs completed.</li> <li>• External Sewer Pipe line work 10% completed. (Total 100%).</li> <li>• Storm water pipe line work 15% completed. (Total 100%).</li> </ul>

**(B) Status of Test Piles: -**

Location	Status
Block B01, B02, B03, C15 & C16	Routine test completed.



# MONTHLY PROGRESS REPORT CGEWHO – GREATER NOIDA PROJECT

(C) MATERIAL RECEIVED UP TO 31/07/2020

PARTICULARS	MAKE	QUANTITY
STEEL (FE 500 D)	JSW	4986.758 MT
CEMENT	SHREE & ULTRATECH	223121 Bags

## PHOTOGRAPHS OF PACKAGE-V on 31<sup>st</sup> JULY-2020

**BLOCK B-03 TERRACE PROJECTION SLAB 75% CASTED.  
PERAPET WALL ABOVE MACHINE ROOM BRICK WORK IS IN PROGRESS.**



**OVERALL VIEW**



**Progress Report No. 49 (1<sup>st</sup> MAR-2020– 31<sup>st</sup> JULY-2020)**



**MONTHLY PROGRESS REPORT  
CGEWHO – GREATER NOIDA PROJECT**

**APP WATER PROOFING WORK FRONT OF BLCOK B-01 IS IN PROGRESS.**



**BLOCK B-03 EXTERNAL PLASTER & PUTTY WORK IS IN PROGRESS.**



**Progress Report No. 49 (1<sup>st</sup> MAR-2020– 31<sup>st</sup> JULY-2020)**



# MONTHLY PROGRESS REPORT CGEWHO – GREATER NOIDA PROJECT

---



**LIFT CLADDING WORK IN BLOCK C-15 COMPLETED UP TO 4<sup>TH</sup> FLOOR.**



**Progress Report No. 49 (1<sup>st</sup> MAR-2020– 31<sup>st</sup> JULY-2020)**



# MONTHLY PROGRESS REPORT CGEWHO – GREATER NOIDA PROJECT

---



**Progress Report No. 49 (1<sup>st</sup> MAR-2020– 31<sup>st</sup> JULY-2020)**





**MONTHLY PROGRESS REPORT**  
**CGEWHO – GREATER NOIDA PROJECT**  
**PACKAGE-VI**

**Contractor: PURVANCHAL PROJECTS PVT LTD**

S. NO.	DURATION	PARTICULARS
1	22.03.2020	National bandh due to Public Curfew
2	23.03.2020 TO 31.03.2020	National lockdown vide letter no: F.51/DGHS/PH-IV/COVID-19/2020/prsecyhfw/3064-3163 on dtd: 22.03.2020.
3	01.04.2020 TO 08.05.2020.	National lock down.
4	D.M Noida letter no: 381/2020/CX-3 stating to take permission from OSD GNIDA in connection to start the construction activities for the project.	03.05.2020.
5	Permission given by OSD GNIDA on	Dtd: 08.05.2020
6	Work Resume on	Dtd: 09.05.2020.
7	09.05.2020 TO 31.07.2020	Labour force is low in strength and progress is slowly picking up
8	28.07.2020	Site Review Meeting & site visit Project Managers of CGEWHO and Architect representative, General Manager and Project Managers of RTA and Contractors of Packages -4,5 & 6.
9	31.07.2020	Site visit of Dir (Tech), General Manager, Project Managers of CGEWHO and Chief Architect, General Manager and Project Managers of RTA & Contractors of all Packages.



# MONTHLY PROGRESS REPORT CGEWHO – GREATER NOIDA PROJECT

## Comparative Progress of Site works: -

PACKAGE-VI	STATUS AS ON 31/07/2020
<b>As on 29.02.2020. Boundary Wall &amp; Gates</b>	<ul style="list-style-type: none"> <li>• Boundary wall up to Plinth beam of length 30 mtrs casted. (Total 450mtrs)</li> <li>• Boundary wall Brick work of length 30 mtrs completed. (450/454)</li> <li>• Boundary wall Railing of length 20 mtrs completed. (440/454).</li> <li>• Boundary wall internal plaster completed up to a length of 100 mtrs. (400/454).</li> <li>• Boundary wall outer plaster completed up to a length of 90mtrs. (410/454).</li> <li>• Main Gate-2 Guard Room slab casted.</li> <li>• Main gate-2 Columns casted up to top lvl shuttering work for Roof slab is in progress.</li> <li>• Main Gate-3 columns 1st lift casted and Guard room roof slab reinforcement work is in progress.</li> </ul>
<b>01.03.2020 to 21.03.2020 &amp; After getting Permission from OSD G. Noida dtd:08.05.2020 till 31.07.2020</b>	<ul style="list-style-type: none"> <li>• <b>Boundary wall internal plaster completed up to a length of 50 mtrs. (450/454).</b></li> <li>• <b>Boundary wall outer plaster completed up to a length of 40mtrs. (450/454).</b></li> <li>• <b>Gate no-1 columns 1<sup>st</sup> lift casted.</b></li> <li>• <b>Main Gate no-2 Roof beams casted.</b></li> <li>• <b>Main Gate-3 Guard Room slab casted.</b></li> <li>• <b>Main Gate no-3 columns above Guard Room casted.</b></li> </ul>
<b>As on 29.02.2020. Shopping.</b>	<ul style="list-style-type: none"> <li>• Shopping Complex Columns 1<sup>st</sup> lift 11% casted. (Total 100%).</li> <li>• 2<sup>nd</sup> lift columns 54 nos casted. (Total 54/71).</li> </ul>
<b>01.03.2020 to 21.03.2020 &amp; After getting Permission from OSD G. Noida dtd:08.05.2020 till 31.07.2020</b>	<ul style="list-style-type: none"> <li>• <b>Basement 2<sup>nd</sup> lift columns 7 nos casted. (Total 71/71).</b></li> <li>• <b>Roof slab 100% casted.</b></li> <li>• <b>G floor columns 100% casted.</b></li> <li>• <b>G floor Roof Slab Shuttering &amp; Reinforcement work is in progress.</b></li> </ul>
<b>As on 29.02.2020. Nursing</b>	<ul style="list-style-type: none"> <li>• Nursing Home columns 1<sup>st</sup> lift 36 nos casted. (36/44).</li> <li>• Staircase shuttering work is in progress.</li> </ul>
<b>01.03.2020 to 21.03.2020 &amp; After getting Permission from OSD G. Noida dtd:08.05.2020 till 31.07.2020</b>	<ul style="list-style-type: none"> <li>• <b>Nursing Home columns 1<sup>st</sup> lift 8 nos casted. (44/44).</b></li> <li>• <b>Nursing home columns 2<sup>nd</sup> lift 24 nos casted. (44/44).</b></li> <li>• <b>Staircase 1<sup>st</sup> flight casted.</b></li> </ul>
<b>As on 29.02.2020. School</b>	<ul style="list-style-type: none"> <li>• School Stitch slab &amp; footings 100% casted.</li> <li>• School columns 1<sup>st</sup> lift 10 nos casted. (Total 10/31).</li> </ul>



## MONTHLY PROGRESS REPORT CGEWHO – GREATER NOIDA PROJECT

01.03.2020 to 21.03.2020 & After getting Permission from OSD G. Noida dtd:08.05.2020 till 31.07.2020	<ul style="list-style-type: none"> <li>• School columns 1<sup>st</sup> lift 12 nos casted. (Total 31/31).</li> <li>• School columns 2<sup>nd</sup> lift 2 nos casted. (Total 2/31).</li> </ul>
As on 29.02.2020. Community Center	<ul style="list-style-type: none"> <li>• Community center foundation PCC work 100% completed.</li> <li>• Community center stitch slab 50% casted.</li> </ul>
01.03.2020 to 21.03.2020 & After getting Permission from OSD G. Noida dtd:08.05.2020 till 31.07.2020	<ul style="list-style-type: none"> <li>• Community center stitch slab 50% casted. (Total 100%).</li> <li>• Footings 100% casted.</li> <li>• Community center Columns 1<sup>st</sup> lift 36 nos casted.</li> <li>• Community Columns 2<sup>nd</sup> lift 17 nos casted.</li> <li>• Staircase-1 shuttering work is in progress.</li> </ul>
As on 29.02.2020. Non-Tower Area	<ul style="list-style-type: none"> <li>• Non tower area Excavation work 2345 Sqm completed. (Total 7345 /7645 Sqm)</li> <li>• Non tower area foundation PCC work 2400 Sqm completed. (Total 6845/7645 Sqm).</li> <li>• Non-Tower area Stitch slab 1000 Sqm casted. Total (3400/6350).</li> <li>• Retaining wall 1<sup>st</sup> lift casted up to a length of 125 Mtrs. Total (285/583).</li> <li>• Retaining wall 2<sup>nd</sup> lift casted up to a length of 100mtrs casted. (Total 100/585).</li> <li>• Retaining wall water proofing up to length 130 Mtrs completed. (Total 270/585).</li> <li>• Basement Roof slab 490Sqm casted.</li> <li>• Non-Tower footing Reinforcement work is in progress.</li> </ul>
01.03.2020 to 21.03.2020 & After getting Permission from OSD G. Noida dtd:08.05.2020 till 31.07.2020	<ul style="list-style-type: none"> <li>• Stitch slab 1780 Sqm casted. (5930/6350)</li> <li>• Basement Roof slab 1200Sqm casted. (Total 1800/6350).</li> <li>• Retaining wall 1<sup>st</sup> lift of length 120 mtrs casted. (Total 390/585)</li> <li>• Retaining wall 2<sup>nd</sup> lift casted up to a length of 100mtrs casted. (Total 200/585).</li> <li>• Kota stone waterproofing on wall of length 110 mtrs in 1<sup>st</sup> lift completed. (380/585).</li> <li>• Kota stone waterproofing on wall of length 150mtrs (Total 210/585).</li> <li>• Basement ceiling plaster 800 Sqm completed.</li> </ul>

### (B) MATERIAL RECEIVED UP TO 31/07/2020

PARTICULARS	MAKE	QUANTITY
STEEL (FE 500 D)	JSW	783.895 MT
CEMENT	SHREE(PPC)	2990 BAGS



**MONTHLY PROGRESS REPORT  
CGEWHO – GREATER NOIDA PROJECT**

**PHOTOGRAPHS OF PACKAGE-VI on 31<sup>st</sup> JULY 2020**

**SHOPPING COMPLEX BALANCE BASEMENT ROOF SLAB CASTED.  
GFLOOR COLUMNS 100% CASTED.GFLOOR SLAB SHUTTERING & REINFORCEMENT  
WORK IS IN PROGRESS.**



**Progress Report No. 49 (1<sup>st</sup> MAR-2020– 31<sup>st</sup> JULY-2020)**



# MONTHLY PROGRESS REPORT CGEWHO – GREATER NOIDA PROJECT

---

**NON TOWER SHUTTERING WORK FRONT OF NURSING IS IN PROGRESS.**



Progress Report No. 49 (1<sup>st</sup> MAR-2020– 31<sup>st</sup> JULY-2020)



**MONTHLY PROGRESS REPORT  
CGEWHO – GREATER NOIDA PROJECT**

**QUALITY CONTROL**

**DURING CONSTRUCTION FOLLOWING QUALITY CONTROL TESTS  
CONDUCTED AT SITE:**

S. No.	Materials	Source From	Test Date	Tests done	Result
1	Coarse Sand	Bajpur		Each truck	Sieve Analysis & Silt content
2	Coarse Aggregate	Nangal		Each truck	Sieve Analysis & Impact Value
3	Fine Sand	Yamuna Nagar		Each truck	Sieve Analysis & Silt content
4	Bricks	Greater Noida		Each truck	Dimension, Water Absorption & Compressive strength
5	Cement	Third party testing is being done			
6	Steel	Third party testing is being done			
7	Piles Integrity	Third party testing is being done			
8	Soil Compaction	Third party testing is being done			
9	STP water	Third party testing is being done			
10	Wood	Third party testing is being done			
11	Wires	Third party testing is being done			
12	Tiles	Third party testing is being done			
13	VDF	Third party testing is being done (Flexural Strength done.).			
14	RCC Cubes are being tested and Register is being maintained.				
15	Slump test conducted at site to insure workability if concrete.				



**MONTHLY PROGRESS REPORT  
CGEWHO – GREATER NOIDA PROJECT**

---

**BRICKS COMPRESSIVE STRENGTH TESTING**



**Progress Report No. 49 (1<sup>st</sup> MAR-2020– 31<sup>st</sup> JULY-2020)**



# MONTHLY PROGRESS REPORT CGEWHO – GREATER NOIDA PROJECT

## CUBE COMPRESSIVE STRENGTH TESTING



Progress Report No. 49 (1<sup>st</sup> MAR-2020– 31<sup>st</sup> JULY-2020)





# MONTHLY PROGRESS REPORT CGEWHO – GREATER NOIDA PROJECT

## COARSE AGGREGATE 20MM TESTING



Progress Report No. 49 (1<sup>st</sup> MAR-2020– 31<sup>st</sup> JULY-2020)



**MONTHLY PROGRESS REPORT  
CGEWHO – GREATER NOIDA PROJECT**

---

**COARSE SAND SIEVE ANALYSIS TESTING.**



**Progress Report No. 49 (1<sup>st</sup> MAR-2020– 31<sup>st</sup> JULY-2020)**

