

MONTHLY PROGRESS REPORT

CGEWHO – GREATER NOIDA PROJECT

29th FEB-2020

PACKAGE-II	STATUS AS ON 29/02/2020
Up to Last Month Block D03	<ul style="list-style-type: none"> • Staircase-2 stone flooring completed from 9th floor to 14th floor. • Bedroom-1 floor tiling work completed from 1st to 14th floor. • Door Shutters fixing work completed from 1st floor to 14th floor. • Over Head water tank water proofing work completed. • Basement ceiling plaster in wings-2,3 & 4 completed. • Lift pit waterproofing completed.
Current Month Activity	<ul style="list-style-type: none"> • Staircase-1 stone flooring completed from Stilt to Basement. • Bedroom-1 floor tiling work completed from 1st to 14th floor. • Internal Door Shutters Painting work completed up to 14th floor. • Basement ceiling plaster in wing-1 completed. • Machine Room entry door fixed. • Machine Room staircase railing fixing completed.
Up to Last Month Block D04	<ul style="list-style-type: none"> • Door frame beading fixing work completed up to 14th floor. • Internal Door shutters fixing work completed up to 13th floor. • Internal door frames beading fixing work completed from 3rd to 5th floor. • S.S Railing fixing work in wings-1 & 2 completed up to 14th floor. • Stilt floor ceiling plaster completed in wings-1 & 4. • Overhead water tank water proofing work completed.
Current Month Activity	<ul style="list-style-type: none"> • Internal Door shutters fixing work completed at 14th floor. • Internal door shutters painting work completed up to 14th floor. • Internal door frames beading fixing work completed from 6th to 14th floor. • S.S Railing fixing work in wings-3 & 4 completed up to 14th floor. • Stilt floor ceiling plaster completed in wings-2 & 3. • Stilt floor VDF flooring completed. • Machine Room entry MS door fixing completed.
Up to Last Month Block D05	<ul style="list-style-type: none"> • Machine Room & Terrace floor Brick coba waterproofing work completed. • Terrace floor GI piping work 95% completed. • Tiles flooring work completed up to 14th floor. • Staircase -1 stone flooring fixing work completed up to 14th floor. • Staircase-1 & 2 MS Railing work completed up to 14th floor. • Door frame beading fixing work completed up to 8th floor.



MONTHLY PROGRESS REPORT CGEWHO – GREATER NOIDA PROJECT

Current Month Activity	<ul style="list-style-type: none"> • Machine Room entry MS door fixing work completed. • Stilt floor Ceiling plaster work completed. • Door frame beading fixing work completed up to 14th floor. • Internal Door shutters fixing work completed up to 14th floor. • 2nd coat Internal wall putty work completed up to 14th floor. • Internal 1st coat painting work completed up to 8th floor. • Staircase-2 stone flooring completed up to 14th floor. • Balcony SS Railing fixing work in wings-1 & 2 completed from 1st to 14th floor. • Balcony SS Railing work in wings-3 & 4 completed from 6th to 14th
Up to Last Month Block D06	<ul style="list-style-type: none"> • Terrace Projection above Machine Room reinforcement work is in progress. • Brick coba at terrace floor in wings-1&2 30% completed. • Tiles flooring completed up to 6th floor. • Tiles dado in Toilets completed from 9th to 10th floor. • Aluminium louvers in Plumbing shafts fixing work completed from 1st floor to 3rd floor.
Current Month Activity	<ul style="list-style-type: none"> • Terrace Projection above Machine Room 100% casted. • Brick coba at terrace floor in wings-3 & 4 completed. • Tiles flooring completed from 7th to 14th floor. • Tiles dado in Toilets completed from 11th to 14th floor. • Staircase-1 Ms Railing fixing work completed from Stilt to 14th floor and in Staicase-2 from 12th to 14th floor. • Aluminium louvers in Plumbing shafts fixing work completed from 4th floor to 14th floor. • GI piping work at terrace floor completed.
Up to Last Month Block D07	<ul style="list-style-type: none"> • Cpvc Piping work completed up to 13th floor. • Mumnty Roof slab 100% casted. • Brick work completed at 13th floor. • Door frames fixing completed at 9th floor. • Internal Plaster work completed at 4th floor.
Current Month Activity	<ul style="list-style-type: none"> • Machine Room columns 100% casted. • Brick work completed at 14th floor. • Internal door frames fixing work completed from 10th to 13th floor. • Balcony RCC wall casted up to 14th floor.
Up to Last Month Block D08	<ul style="list-style-type: none"> • Stilt floor columns Reinforcement work completed.
Current Month Activity	<ul style="list-style-type: none"> • Stilt floor Roof slab 100% casted. • 1st floor columns 30 nos casted. Total (30/70).



MONTHLY PROGRESS REPORT CGEWHO – GREATER NOIDA PROJECT

Up to Last Month Non-Tower	<ul style="list-style-type: none"> • Stitch slab 125 Sqm casted. (Total 97%). • Basement Roof slab 965 Sqm casted. (Total 76%). • Basement Primer 10% completed. (Total 70%). • Basement putty work 70% completed. • Ramp-6 Base slab casted. • Basement firefighting work 10% completed. • Basement water supply piping work 25% completed. (Total 55%).
Current Month Activity	<ul style="list-style-type: none"> • Basement Roof slab 1390 Sqm casted. (Total 84%). • Basement ceiling plaster 1500 Sqm completed. (Total 75%). • Ramp-6 Stub columns casted. • Ramp-6 side wall Reinforcement work is in progress. • Ramp-5 shuttering work is in progress. • Basement firefighting work 10% completed. (Total 40%). • Basement water supply piping work 15% completed. (Total 70%). • 8 nos ventilation cut outs casted. • 7 nos ventilation cut outs brick work completed. • 5 nos ventilation cutout plaster work completed. • 900 Sqm APP membrane fixing work completed.
Up to Last Month Retaining Wall	<ul style="list-style-type: none"> • Retaining wall of length 15mtrs casted. (Total 115 mtrs). • Retaining wall waterproofing with kota stone is in progress. • Boundary wall foundation PCC work 70 mtrs completed.
Current Month Activity	<ul style="list-style-type: none"> • Retaining wall-3 of length 170mtrs casted. • Retaining wall waterproofing with kota stone is in progress. • Boundary wall up to plinth lvl of length 70 mtrs casted.



**MONTHLY PROGRESS REPORT
CGEWHO – GREATER NOIDA PROJECT
PHOTOGRAPHS OF PACKAGE-III on 29th FEB-2020**

APP WATER PROOFING INFRONT OF BLOCK D-03 IS IN PROGRESS.



Progress Report No. 46 (1st FEB-2020– 29th FEB-2020)



MONTHLY PROGRESS REPORT CGEWHO – GREATER NOIDA PROJECT

BLOCK D-06 PARASOL ABOVE MACHINE ROOM 100% CASTED.



Progress Report No. 46 (1st FEB-2020– 29th FEB-2020)



**MONTHLY PROGRESS REPORT
CGEWHO – GREATER NOIDA PROJECT**

BLOCK D-07 MACHINE ROOM COLUMNS 100% CASTED.



Progress Report No. 46 (1st FEB-2020– 29th FEB-2020)



MONTHLY PROGRESS REPORT CGEWHO – GREATER NOIDA PROJECT

BLOCK D-08 STILT FLOOR ROOF SLAB 100% CASTED.



Progress Report No. 46 (1st FEB-2020– 29th FEB-2020)



MONTHLY PROGRESS REPORT CGEWHO – GREATER NOIDA PROJECT

BASEMENT FIRE FIGHTING & WATER SUPPLY PIPING WORK IS IN PROGRESS.



Progress Report No. 46 (1st FEB-2020– 29th FEB-2020)



MONTHLY PROGRESS REPORT

CGEWHO – GREATER NOIDA PROJECT

<u>PACKAGE-III</u>	
Up to Last Month Block C01	<ul style="list-style-type: none">• Level 15(Terrace): 100% slab casting completed.<ul style="list-style-type: none">▪ Above Terrace stub column of projection slab casting completed.▪ Terrace elevation of parapet wall casting completed.▪ Mumty slab 100% completed.▪ Overhead Tank base slab and wall casting completed.▪ Machine room slab shuttering is on progress.• Level 14: Brick work completed.• Level 14: Door frame completed.• Level 14: Electrical wall conduit completed.• Level 13: Internal plaster completed.• Level 14: Internal plaster is on progress.• External plaster 60% completed.• Level 01 to 05: Water proofing completed.• Level 06: Water proofing is on progress.• Level 01: Wall tile (Toilet & Kitchen) completed.• Level 02: Wall tile (Toilet & Kitchen) is on progress.• Level 14: Internal plumbing (CPVC) work completed.• Level 14: External & internal plumbing (CI) work is on progress.• Level 05 to 11: POP cornice completed.• Level 12: POP cornice is on progress.• Level 01: Internal wall putty completed.• Level 02: Internal wall putty is on progress.



MONTHLY PROGRESS REPORT

CGEWHO – GREATER NOIDA PROJECT

Current Activity	Month	
		<ul style="list-style-type: none">• Level 15(Terrace): 100% slab casting completed.<ul style="list-style-type: none">▪ Above Terrace stub column of projection slab casting completed.▪ Terrace elevation of parapet wall casting completed.▪ Mumty slab 100% completed.▪ Overhead Tank base slab and wall casting completed.▪ Machine room slab casting completed & column reinforcement & shuttering work is on progress.• Level 14: Brick work completed.• Level 14: Door frame completed.• Level 14: Electrical wall conduit completed.• Level 14: Internal plaster completed.• External plaster 90% completed.• Level 06 to 11: Water proofing completed.• Level 12: Water proofing is on progress.• Level 02 to 04: Wall tile (Toilet & Kitchen) completed.• Level 05: Wall tile (Toilet & Kitchen) is on progress.• Level 14: Internal plumbing (CPVC) work completed.• Level 14: External & internal plumbing (CI) work is on progress.• Level 14: External vertical (GI) work completed.• Level 05 to 11: POP cornice completed.• Level 12: POP cornice is on progress.• Level 02 to 05: Internal wall putty completed.• Level 06: Internal wall putty is on progress.



MONTHLY PROGRESS REPORT

CGEWHO – GREATER NOIDA PROJECT

Up to Last Month

Block C02

- Level 15 (Terrace): 100% slab casting completed.
 - Above Terrace stub column of projection slab casting completed.
 - Terrace elevation of parapet wall casting completed.
 - Mumty slab 100% completed.
 - Overhead Tank base slab and wall casting completed.
 - Machine room slab completed.
 - Projection above machine room column reinforcement is on progress.
- Level 14: Brick work 100% completed.
- Level 14: Door frame completed.
- Level 14: Electrical wall conduit completed.
- Level 14: Internal plaster completed.
- External plaster 100% completed.
- Level 12: Water proofing completed.
- Level 13: Water proofing is on progress.
- Level 10: Wall tile (Toilet & Kitchen) completed.
- Level 11: Wall tile (Toilet & Kitchen) is on progress.
- Level 01 to 04: Floor tile completed.
- Level 05: Floor tile is on progress.
- Level 14: Internal plumbing (CPVC) work completed.
- Level 14: External & internal plumbing (CI) work completed.
- Level 14: POP cornice completed.
- Level 09 to 13: Internal wall putty completed.
- Level 14: Internal wall putty is on progress.



Progress Report No. 46 (1st FEB-2020– 29th FEB-2020)



MONTHLY PROGRESS REPORT

CGEWHO – GREATER NOIDA PROJECT

Current Activity	Month
	<ul style="list-style-type: none"> • Level 15 (Terrace): 100% slab casting completed. <ul style="list-style-type: none"> ▪ Above Terrace stub column of projection slab casting completed. ▪ Terrace elevation of parapet wall casting completed. ▪ Mumty slab 100% completed. ▪ Overhead Tank base slab and wall casting completed. ▪ Machine room slab completed. ▪ Projection above machine room column completed & slab reinforcement work completed. • Level 14: Brick work 100% completed. • Level 14: Door frame completed. • Level 14: Electrical wall conduit completed. • Level 14: Internal plaster completed. External plaster 100% completed. • Level 12: Water proofing completed. • Level 13: Water proofing is on progress. • Level 11&12: Wall tile (Toilet & Kitchen) completed. • Level 13: Wall tile (Toilet & Kitchen) is on progress. • Level 05 to 09: Floor tile completed. • Level 10: Floor tile is on progress. • Level 14: Internal plumbing (CPVC) work completed. • Level 14: External & internal plumbing (CI) work completed. • Level 14: External vertical (GI) work completed. • Level 14: POP cornice completed. • Level 14: Internal wall putty completed. • Level 14: Both Staircase railing completed. • Level 01: Staircase marble started.



MONTHLY PROGRESS REPORT

CGEWHO – GREATER NOIDA PROJECT

Up to Last Month

Block C06

- Level 15(Terrace): 100% slab casting completed.
 - Above Terrace stub column of projection slab casting completed.
 - Terrace elevation of parapet wall casting completed.
 - Mumty slab 100% completed.
 - Overhead Tank base slab and wall casting completed.
 - Machine room slab casting completed.
 - Projection above machine room casting completed.
 - Brick coba work is on progress.
- Level 14: Brick work completed.
- Level 14: Door frame completed.
- Level 14: Electrical wall conduit completed.
- Level 14: Internal plaster completed.
 - External plaster 95% completed.
- Level 14: Water proofing completed.
- Level 14: Wall tile (Toilet &Kitchen) completed.
- Level 08 to 13: Floor tile completed.
- Level 14: Floor tile is on progress.
- Level 14: Internal plumbing (CPVC) work completed.
- Level 14: External & internal plumbing (CI) work completed.
- Level 14: External vertical (GI) work completed.
- Level 14: POP cornice completed.
- Level 14: Wall putty completed.
- Level 14: Both Staircase railing completed.



Progress Report No. 46 (1st FEB-2020– 29th FEB-2020)



MONTHLY PROGRESS REPORT

CGEWHO – GREATER NOIDA PROJECT

Current Month Activity

- **Level 15(Terrace): 100% slab casting completed.**
 - Above Terrace stub column of projection slab casting completed.
 - Terrace elevation of parapet wall casting completed.
 - Mumty slab 100% completed.
 - Overhead Tank base slab and wall casting completed.
 - Machine room slab casting completed.
 - Projection above machine room casting completed.
 - Brick coba work completed up to 75%.
- **Level 14: Brick work completed.**
- **Level 14: Door frame completed.**
- **Level 14: Electrical wall conduit completed.**
- **Level 14: Internal plaster completed.**
 - External plaster 95% completed.
- **Level 14: Water proofing completed.**
- **Level 14: Wall tile (Toilet &Kitchen) completed.**
- **Level 14: Floor tile completed.**
- **Level 14: Internal plumbing (CPVC) work completed.**
- **Level 14: External & internal plumbing (CI) work completed.**
- **Level 14: External vertical (GI) work completed.**
- **Level 14: POP cornice completed.**
- **Level 14: Wall putty completed.**
- **Level 14: Both Staircase railing completed.**
- **Aluminium (Schueco) work 40% completed.**
- **Aluminium (Louvers) work 25% completed.**



MONTHLY PROGRESS REPORT

CGEWHO – GREATER NOIDA PROJECT

Up to Last Month

Block C07

- Level 15(Terrace): 100% slab casting completed.
 - Above Terrace stub column of projection slab casting completed.
 - Terrace elevation of parapet wall casting completed.
 - Mumty slab 100% completed.
 - Overhead Tank base slab and wall casting completed.
 - Machine room slab casting completed.
 - Projection above machine room casting completed.
- Level 14: Brick work 100% completed.
- Level 14: Door frame completed.
- Level 14: Electrical wall conduit completed.
- Level 14: Internal plaster completed.
 - External plaster 95% completed.
- Level 14: Water proofing completed.
- Level 14: Wall tile (Toilet & Kitchen) completed.
- Level 14: Floor tile completed.
- Level 14: Internal plumbing (CPVC) work completed.
- Level 14: External & internal plumbing (CI) work completed.
- Level 14: External vertical (GI) work completed.
- Level 14: POP cornice completed.
- Level 14: Wall putty is completed.
- Level 14: Both Staircase railing completed.
- Aluminium (Schueco) work started.



Progress Report No. 46 (1st FEB-2020– 29th FEB-2020)



MONTHLY PROGRESS REPORT

CGEWHO – GREATER NOIDA PROJECT

Current Activity	Month	
		<ul style="list-style-type: none">• Level 15(Terrace): 100% slab casting completed.<ul style="list-style-type: none">▪ Above Terrace stub column of projection slab casting completed.▪ Terrace elevation of parapet wall casting completed.▪ Mumty slab 100% completed.▪ Overhead Tank base slab and wall casting completed.▪ Machine room slab casting completed.▪ Projection above machine room casting completed.▪ Brick coba 50% completed.• Level 14: Brick work 100% completed.• Level 14: Door frame completed.• Level 14: Electrical wall conduit completed.• Level 14: Internal plaster completed.• External plaster 95% completed.• Level 14: Water proofing completed.• Level 14: Wall tile (Toilet & Kitchen) completed.• Level 14: Floor tile completed.• Level 14: Internal plumbing (CPVC) work completed.• Level 14: External & internal plumbing (CI) work completed.• Level 14: External vertical (GI) work completed.• Level 14: POP cornice completed.• Level 14: Wall putty is completed.• Level 14: Both Staircase railing completed.• Aluminium (Schueco) work 80% completed.• Aluminium (Louvers) work 50% completed.



MONTHLY PROGRESS REPORT

CGEWHO – GREATER NOIDA PROJECT

Up to Last Month

Block C08

- Level 15(Terrace): 100% slab casting completed.
 - Above Terrace Stub column of projection slab casting completed.
 - Terrace elevation of parapet wall casting completed.
 - Mumty slab 100% completed.
 - Overhead tank base slab & wall casting completed.
 - Machine room slab casting completed.
 - Projection above machine room casting completed.
 - Brick coba 80% completed & remaining work is on progress.
- Level 14: Brick work 100% completed.
- Level 14: Door frame completed.
- Level 14: Electrical wall conduit completed.
- Level 14: Internal plaster completed.
 - External plaster 95% completed.
- Level 14: Water proofing completed.
- Level 14: Wall tile (Toilet & kitchen) completed.
- Level 14: Floor tile completed.
- Level 14: Internal plumbing (CPVC) work completed.
- Level 14: External & internal plumbing (CI) work completed.
- Level 14: External vertical (GI) work completed.
- Level 14: POP cornice completed.
- Level 14: Wall putty completed.
- Level 14: Both Staircase railing completed.
- Aluminium (Schueco) 80% completed.



Progress Report No. 46 (1st FEB-2020– 29th FEB-2020)



MONTHLY PROGRESS REPORT

CGEWHO – GREATER NOIDA PROJECT

<p>Current Month Activity</p>	<ul style="list-style-type: none"> • Level 15(Terrace): 100% slab casting completed. <ul style="list-style-type: none"> ▪ Above Terrace Stub column of projection slab casting completed. ▪ Terrace elevation of parapet wall casting completed. ▪ Mumty slab 100% completed. ▪ Overhead tank base slab & wall casting completed. ▪ Machine room slab casting completed. ▪ Projection above machine room casting completed. ▪ Brick coba work completed. • Level 14: Brick work 100% completed. • Level 14: Door frame completed. • Level 14: Electrical wall conduit completed. • Level 14: Internal plaster completed. <ul style="list-style-type: none"> • External plaster 100% completed. • Level 14: Water proofing completed. • Level 14: Wall tile (Toilet & kitchen) completed. • Level 14: Floor tile completed. • Level 14: Internal plumbing (CPVC) work completed. • Level 14: External & internal plumbing (CI) work completed. • Level 14: External vertical (GI) work completed. • Level 14: POP cornice completed. • Level 14: Wall putty completed. • Level 14: Both Staircase railing completed. • Level 01 to 14: Both Staircase marble completed. • Aluminium (Schueco) work 100% completed. • Aluminium (Louvers) work 25% completed. • Level 01 to 05: Door shutter completed. • Level 01 to 08: S.S balcony railing completed.
<p>Up to Last Month</p> <p>Block C09</p>	<ul style="list-style-type: none"> • Level 08: Remaining 50% slab & 100% column casting completed. • Level 09: 100% slab casting completed & column reinforcement is on progress. • Level 06: Brick work completed. • Level 07: Brick work is on progress. • Level 04&05: Door frame completed. • Level 06: Door frame is on progress. • Level 05: Electrical wall conduit completed. • Level 06: Electrical wall conduit is on progress. • Level 03 to 05: Internal plaster completed. • Level 06: Internal plaster is on progress.



MONTHLY PROGRESS REPORT

CGEWHO – GREATER NOIDA PROJECT

Current Month Activity	<ul style="list-style-type: none"> • Level 10: 100% slab casting completed & column reinforcement is on progress. • Level 07: Brick work completed. • Level 08: Brick work is on progress. • Level 06: Door frame completed. • Level 07: Door frame is on progress. • Level 07: Electrical wall conduit completed. • Level 08: Electrical wall conduit is on progress. • Level 06: Internal plaster completed. • Level 07: Internal plaster is on progress.
Up to Last Month	<ul style="list-style-type: none"> • Level 04: Remaining 50% slab & 100% column casting completed. • Level 05: 100% slab casting completed & column reinforcement is on progress.
Block C10	
Current Month Activity	<ul style="list-style-type: none"> • Level 06: 100% slab & 100% column casting completed. • Level 01&02: Brick work completed. • Level 03: Brick work is on progress. • Level 01: Door frame completed. • Level 02: Door frame is on progress. • Level 01: Electrical wall conduit completed. • Level 02: Electrical wall conduit is on progress. • Level 01: Internal plaster completed. • Level 02: Internal plaster is on progress. • Level 01: Internal plumbing (CPVC) completed. • Level 02: Internal plumbing (CPVC) is on progress.
Up to Last Month	
Block C11	<ul style="list-style-type: none"> • Level 12: Remaining 50% column casting completed. • Level 13: 100% slab & 50% column casting completed. • Level 07: Brick work completed. • Level 08: Brick work is on progress. • Level 07: Door frame completed. • Level 08: Door frame is on progress. • Level 07: Electrical wall conduit completed. • Level 08: Electrical wall conduit is on progress. • Level 07: Internal plaster completed. • Level 08: Internal plaster is on progress. • Level 06: Internal plumbing (CPVC) completed. • Level 07: Internal plumbing (CPVC) is on progress.



MONTHLY PROGRESS REPORT

CGEWHO – GREATER NOIDA PROJECT

<p>Current Month Activity</p>	<ul style="list-style-type: none"> • Level 14: 100% slab & 50% column casting completed. • Level 08: Brick work completed. • Level 09: Brick work is on progress. • Level 08: Door frame completed. • Level 09: Door frame is on progress. • Level 08: Electrical wall conduit completed. • Level 09: Electrical wall conduit is on progress. • Level 07: Internal plaster completed. • Level 08: Internal plaster is on progress. • Level 07&08: Internal plumbing (CPVC) completed. • Level 09: Internal plumbing (CPVC) is on progress.
<p>Up to Last Month Block C12</p>	<ul style="list-style-type: none"> • Level 15(Terrace): 100% slab casting completed. <ul style="list-style-type: none"> ▪ Above Terrace Stub column of projection slab casting completed. ▪ Terrace elevation of parapet wall casting completed. ▪ Mumty slab 100% completed. ▪ Overhead tank base slab casting completed. • Level 14: Brick work 100% completed. • Level 14: Door frame completed. • Level 14: Electrical wall conduit completed. • Level 11: Internal plaster completed. • Level 12: Internal plaster is on progress. • Level 14: Internal plumbing (CPVC) work completed. • Level 09: External & internal plumbing (CI) work completed. • Level 10: External & internal plumbing (CI) work is on progress. • Level 01 to 09: POP cornice completed. • Level 10: POP cornice is on progress.



MONTHLY PROGRESS REPORT CGEWHO – GREATER NOIDA PROJECT

Current Month Activity	<ul style="list-style-type: none"> • Level 15(Terrace): 100% slab casting completed. <ul style="list-style-type: none"> ▪ Above Terrace Stub column of projection slab casting completed. ▪ Terrace elevation of parapet wall casting completed. ▪ Mumty slab 100% completed. ▪ Overhead tank wall casting completed. ▪ Machine room slab shuttering is on progress. • Level 14: Brick work 100% completed. • Level 14: Door frame completed. • Level 14: Electrical wall conduit completed. • Level 12&13: Internal plaster completed. • Level 14: Internal plaster is on progress. • Level 01 to 13: Wall tile (Toilet & kitchen) completed. • Level 14: Internal plumbing (CPVC) work completed. • Level 10 to 14: External & internal plumbing (CI) work completed. • Level 09: POP cornice completed. • Level 10: POP cornice is on progress.
Up to Last Month UG Tank	<ul style="list-style-type: none"> • U.G. Tank 100% RCC work completed.
Current Month Activity	<ul style="list-style-type: none"> • U.G. Tank water proofing work is on progress.
Up to Last Month Non-Tower	<ul style="list-style-type: none"> • Pile casting completed. (848/848) Nos. • Laying P.C.C completed. (Total 18217/18731) Sqm • Stitch slab casting completed. (Total 17708/18731) Sqm • Circular column casting completed. (Total 294/339) Nos. • Basement non-tower slab casting completed Total (12720/18731) Sqm • Retaining wall casting completed (277/294) m • Boundary wall casted (212/277) RMT • Basement plaster (6000/23636) Sqm.
Current Month Activity	<ul style="list-style-type: none"> • Non tower slab 780 Sqm (13500/18731) Sqm. • Boundary wall 30 RMT casting (242/277) RMT. • Basement plaster 8000 Sqm. (14000/23636) Sqm.



**MONTHLY PROGRESS REPORT
CGEWHO – GREATER NOIDA PROJECT**

PHOTOGRAPHS OF PACKAGE-III on 29th FEB-2020

Block C-09 9TH floor roof slab 100% casted.

Block C-11, 14th floor roof slab shuttering work is in progress.



Progress Report No. 46 (1st FEB-2020– 29th FEB-2020)



MONTHLY PROGRESS REPORT CGEWHO – GREATER NOIDA PROJECT

Block C-07 Parapet wall Above Machine Room plaster work is in progress.
Block C-08 Brick coba is on progress.



Progress Report No. 46 (1st FEB-2020– 29th FEB-2020)



**MONTHLY PROGRESS REPORT
CGEWHO – GREATER NOIDA PROJECT**

Block C-01 Machine Room roof slab 100% casted.
Block C-02 Parasol above Machine Room casted.
Block C-12 Machine Room slab shuttering work is in progress.



Progress Report No. 46 (1st FEB-2020– 29th FEB-2020)



MONTHLY PROGRESS REPORT CGEWHO – GREATER NOIDA PROJECT

Block C-06 Level -08 slab reinforcement work is on progress.

Block C-07 Machine Room external plaster is in progress.

Block C-08 Brick coba is in progress.



Progress Report No. 46 (1st FEB-2020– 29th FEB-2020)



**MONTHLY PROGRESS REPORT
CGEWHO – GREATER NOIDA PROJECT**

Boundary wall Railing work is on progress.



Progress Report No. 46 (1st FEB-2020– 29th FEB-2020)



MONTHLY PROGRESS REPORT

CGEWHO – GREATER NOIDA PROJECT

PACKAGE-IV	STATUS AS ON 29/02/2020
Block A01 upto Last Month	<ul style="list-style-type: none"> • 1st coat of paint work completed in flats completed. • Internal door shutter 1st code paint work completed. • CI and GI pipes in shaft paint work completed. • Electrical wiring, MCB, RCCB work completed. • All floor SS balcony railing work completed. • Aluminum door window frame with glass fixing work completed. • 100% RCC, Brick work, Internal plaster, SCI, POP Cornices, Wall tiles, Floor tiles and Wall putty work completed.
Current Month Activity	<ul style="list-style-type: none"> • Lift erection bracket with rail work in progress. • All floor deviator fixing work completed. • Stilt floor water proofing work completed. • Basement Room and corridor floor tile fixing work completed. • Basement VDF flooring work completed. • Mumty tile fixing work completed. • Internal door shutter 1st code paint work completed. • Electrical wiring, MCB, RCCB work completed. • Aluminum door window frame with glass fixing work completed. • 100% RCC, Brick work, Internal plaster, SCI, POP Cornices, Wall tiles, Floor tiles and Wall putty, first coat paint work completed.
Block B04 upto Last Month	<ul style="list-style-type: none"> • Internal door shutter fixing work completed. • All floor SS balcony railing fixing work completed. • All floor first code internal paint work completed. • All Internal door shutter 1st code paint work completed. • CI and GI pipes in shaft paint work completed. • 100% RCC, Brick work, Internal plaster, SCI, POP Cornices, Floor tiles, Wall tiles and Wall putty work completed.
Current Month Activity	<ul style="list-style-type: none"> • Lift erection bracket with rail work in progress. • Basement Room and corridor floor tile fixing work completed. • Stilt floor water proofing work completed. • Basement VDF flooring work completed. • Mumty tile fixing work completed. • All floor deviator fixing work completed. • All Internal door shutter 1st code paint work completed. • 100% RCC, Brick work, Internal plaster, SCI, POP Cornices, Floor tiles, Wall tiles and Wall putty. First coat paint work completed.
BlockB05 upto Last Month	<ul style="list-style-type: none"> • All Internal door shutter fixing work completed. • All floor SS balcony railing fixing work completed. • All floor first code internal paint work completed. • All Internal door shutter 1st code paint work completed. • MCCB, RCCB and Switch work completed from 1st to 10th floor. • CI and GI pipes in shaft paint work completed. • 100% RCC, Brick work, Internal plaster, SCI, POP Cornices, Floor tiles, Wall tiles and Wall putty work completed.



MONTHLY PROGRESS REPORT CGEWHO – GREATER NOIDA PROJECT

Current Month Activity	<ul style="list-style-type: none"> • Lift Scaffolding work in progress for erection. • Basement Room and corridor floor tile fixing work completed. • Stilt floor water proofing work completed. • Basement VDF flooring work completed. • Mumty tile fixing work completed. • All floor deviator fixing work completed. • All Internal door shutter 1st code paint work completed. • MCCB, RCCB and Switch work completed from 1st to 10th floor. • 100% RCC, Brick work, Internal plaster, SCI, POP Cornices, Floor tiles, Wall tiles and Wall putty work completed.
Block C13 upto Last Month	<ul style="list-style-type: none"> • All floor Washbasin fixing work completed. • Lift Scaffolding work in progress for erection. • All toilets Diverter fixing work completed. • All floor Internal door shutter, SS railing, Aluminium Door shutters fixing work completed. • All floor first code internal paint work completed. • All floor Internal door shutter 1st code paint work completed. • All floor internal wiring, MCB, Switch socket work completed. • 100% RCC, Brick work, Internal plaster, SCI, POP Cornices, Floor tiles, Wall tiles and Wall putty work completed
Current Month Activity	<ul style="list-style-type: none"> • Lift erection bracket with rail work in progress. • All toilets Diverter fixing work completed. • Basement Room and corridor floor tile fixing work completed. • Stilt floor water proofing work completed. • Basement VDF flooring work completed. • Mumty tile fixing work completed. • All floor Internal door shutter, SS railing, Aluminium Door shutters fixing work completed. • All floor internal wiring, MCB, Switch socket work completed. • 100% RCC, Brick work, Internal plaster, SCI, POP Cornices, Floor tiles, Wall tiles and Wall putty, first coat paint work completed.
Block C14 upto Last Month	<ul style="list-style-type: none"> • All floor Washbasin fixing work completed. • Lift Scaffolding work in progress for erection. • All toilets Diverter fixing work completed. • All floor Internal door shutter, SS railing, Aluminium Door shutters fixing work completed. • All floor first code internal paint work completed. • All floor Internal door shutter 1st code paint work completed. • All floor internal wiring, MCB, RCCB, switch socket work completed. • 100% RCC, Brick work, Internal plaster, SCI, POP Cornices, Floor tiles, Wall tiles and Wall putty work completed



MONTHLY PROGRESS REPORT

CGEWHO – GREATER NOIDA PROJECT

Current Month Activity	<ul style="list-style-type: none"> • All floor Washbasin fixing work completed. • Lift Scaffolding work in progress for erection. • Basement Room and corridor floor tile fixing work completed. • Stilt floor water proofing work completed. • Basement VDF flooring work completed. • Mumty tile fixing work completed. • All toilets Diverter fixing work completed. • All floor Internal door shutter, SS railing, Aluminium Door shutters fixing work completed. • All floor internal wiring, MCB, RCCB, switch socket work completed. • 100% RCC, Brick work, Internal plaster, SCI, POP Cornices, Floor tiles, Wall tiles and Wall putty, first coat paint work completed.
Block C03 upto Last Month	<ul style="list-style-type: none"> • All floor staircase Baroda green fixing work completed. • Indian WC floor tile fixing work completed. • CI and GI pipes in shaft paint work completed. • Second coat wall putty work of corridor completed. • All Floor internal door fixing work completed. • 100% Main door teak wood fixing work completed. • 100% 1st coat internal paint of flats work completed. • Door shutter paint 1st code completed. • 100% RCC, Brick work, Door frame, SCI, POP Cornice, Wall tiles work completed.
Current Month Activity	<ul style="list-style-type: none"> • Lift Scaffolding work in progress for erection. • All floor Aluminium louvers fixing work completed. • All floor Aluminium door window fixing work completed. • Mumty room floor tile fixing work completed. • Indian WC floor tile fixing work completed. • 100% 1st coat internal paint of flats and corridor work completed. • Door shutter paint 1st code completed. • 100% RCC, Brick work, Door frame, SCI, POP Cornice, Wall tiles work completed.
Block C04 upto Last Month	<ul style="list-style-type: none"> • All floor staircase Baroda green fixing work completed. • Indian WC floor tile fixing work completed. • CI and GI pipes in shaft paint work completed. • Second coat wall putty work of corridor completed. • Aluminium door window frame fixing work completed. • All floor internal door fixing work completed. • All floor Main door teak wood fixing work completed. • All floor Internal paint 1st code work completed. • Door shutter paint 1st code completed. • 100% switch, wiring, work completed. • 100% RCC, Brick work, Door frame, SCI, POP Cornice, Wall tiles work completed.



MONTHLY PROGRESS REPORT CGEWHO – GREATER NOIDA PROJECT

Current Month Activity	<ul style="list-style-type: none"> • All Aluminium door window frame fixing work completed. • All floor Balcony SS railing work completed.; • Indian WC floor tile fixing work completed. • All floor internal door fixing work completed. • All floor Main door teak wood fixing work completed. • All floor Internal paint 1st code work completed. • Door shutter paint 1st code completed. • 100% switch, wiring, work completed. • 100% RCC, Brick work, Door frame, SCI, POP Cornice, Wall tiles work completed.
Block C05 upto Last Month	<ul style="list-style-type: none"> • 70% Indian WC floor tile fixing work completed • All floor internal door fixing work completed. • 100% plumbing shafts louvers fixing work completed. • 50% SS railing making work completed. • 50% staircase stone fixing work completed. • 100% RCC, Brick work, Door frame, SCI, POP Cornice, Wall tiles work completed
Current Month Activity	<ul style="list-style-type: none"> • All Floor Indian WC floor tile fixing work completed. • Tenth floor internal first coat paint work completed. • Fourth floor internal door first coat paint work completed. • All floor plumbing shafts louvers fixing work completed. • 80% SS railing making work completed. • 70% staircase stone fixing work completed. • 100% RCC, Brick work, Door frame, SCI, POP Cornice, Wall tiles work completed
Non-Tower upto Last Month	<ul style="list-style-type: none"> • 309 M Boundary wall MS railing work completed. • PCC for basement flooring work completed. (15900/15900sqm) • VDF for basement flooring work completed. (15200/15806 sqm) • 96% SCI work in basement ceiling fixing work completed. • 75% Firefighting work in basement ceiling work completed. • 90% Domestic Water supply and Flushing Water supply work completed. • 4500 Sqm APP waterproofing membrane fixing work completed. • All Harvesting pit boring work completed, brick work in progress. • 300 M Internal roads drain brick work in progress. • Expansion joint casting work is in progress. • Expansion joint filling with Polysulphide is in progress. • Sewer line excavation and laying work is in progress.



MONTHLY PROGRESS REPORT CGEWHO – GREATER NOIDA PROJECT

Current Month Activity	<ul style="list-style-type: none"> • 309 M Boundary wall MS railing work completed. • PCC for basement flooring work completed. (15900/15900sqm) • VDF for basement flooring work completed. (15300/15806 sqm) • 96% SCI work in basement ceiling fixing work completed. • 75% Firefighting work in basement ceiling work completed. • 95% Domestic Water supply and Flushing Water supply work completed. • 5000 Sqm APP waterproofing membrane fixing work completed. • All Harvesting pit boring work completed, brick work in progress. • 500 M Internal roads drain brick work completed. • Amphitheatre brick work in progress. • Expansion joint casting work is in progress. • Expansion joint filling with Polysulphide is in progress. • Sewer line excavation and laying work is in progress.
Sample Flat Type A, B & C Status	<ul style="list-style-type: none"> • Painting work of walls & Ceiling completed. • Tile fixing work completed. • Internal Electrical work completed. • Water supply & Drainage work completed.

PHOTOGRAPHS OF PACKAGE-IV on 29th FEB-2020 BIRD EYE VIEW OF PROJECT



Progress Report No. 46 (1st FEB-2020– 29th FEB-2020)



**MONTHLY PROGRESS REPORT
CGEWHO – GREATER NOIDA PROJECT**

**BLOCK C04, C05 - ALUMINIUM DOOR WINDOW FIXING
WORK IN PROGRESS**



Progress Report No. 46 (1st FEB-2020– 29th FEB-2020)



**MONTHLY PROGRESS REPORT
CGEWHO – GREATER NOIDA PROJECT**

**DRAIN, PATHWAY & AMPHITHEATRE WORK IS IN
PROGRESS.**



Progress Report No. 46 (1st FEB-2020– 29th FEB-2020)



**MONTHLY PROGRESS REPORT
CGEWHO – GREATER NOIDA PROJECT**

APP SHEET WATER PROOFING WORK IN PROGRESS.



Progress Report No. 46 (1st FEB-2020– 29th FEB-2020)



**MONTHLY PROGRESS REPORT
CGEWHO – GREATER NOIDA PROJECT**

BASEMENT VDF GROOVE FILLING WORK IS IN PROGRESS.



Progress Report No. 46 (1st FEB-2020– 29th FEB-2020)



**MONTHLY PROGRESS REPORT
CGEWHO – GREATER NOIDA PROJECT**

BLOCK A01, C13, B04 LIFTS WORK IS IN PROGRESS.



Progress Report No. 46 (1st FEB-2020– 29th FEB-2020)



MONTHLY PROGRESS REPORT

CGEWHO – GREATER NOIDA PROJECT

PACKAGE-V	STATUS AS ON 29/02/2020
Up to Last Month Block B01	<ul style="list-style-type: none"> • Internal Door shutters fixing completed at 12th floor. • Electrical & LV shaft Louvers fixing work completed. • Lift Guide Rail fixing work completed. • Internal door shutters paint 1st coat completed up to 12th floor. • Over head water tank waterproofing work is in progress.
Current Month Activity	<ul style="list-style-type: none"> • Lift -1 & 2 door shutters fixing work completed up to 12th floor. • Over head water tank waterproofing work completed.
Up to Last Month Block B02	<ul style="list-style-type: none"> • Internal door shutters fixing is completed at 13th floor. • Entry door shutters fixing completed at 13th floor. • Kitchen Sink fixing work completed up to 13th floor. • Lift Scoffolding work is in progress.
Current Month Activity	<ul style="list-style-type: none"> • Entry door shutters fixing completed at 13th floor. • Internal paint 1st coat completed up to 3rd floor. • Lifts -1 & 2 Guide rail fixing work completed up to 9th floor. • Over head water tank waterproofing work completed.
Up to Last Month Block B03	<ul style="list-style-type: none"> • 13th floor Roof slab 50% casted. (Total 75%). • Brick work 95% completed in 12th floor. • Brick work at 13th floor is in progress. • Cpvc piping work completed at 11th floor. • Internal Plaster at 11th floor completed. • Internal Plaster at 12th floor is in progress. • CI Piping work 55% completed. • GI vertical piping work 45% completed.
Current Month Activity	<ul style="list-style-type: none"> • 13th floor Roof slab 25% casted. (Total 100%). • Mumnty roof slab 100% casted. • Parapet wall brick work 100% completed. • Stub columns 100% casted. • Brick work 50% completed in 13th floor. • Cpvc piping work completed at 12th floor. • Open to sky internal plaster completed in wings-1 & 3. • Tiles dado work completed up to 8th floor. • CI piping work completed up to 12th floor. • GI vertical piping work completed up to 9th floor. • External plaster in wings-1 & 2 completed.
Up to Last Month Block C15	<ul style="list-style-type: none"> • Internal Painting work 1st coat completed from 4th to 7th floor. • Internal Painting work 1st coat is in progress at 8th floor. • Internal door shutter paint 1st coat completed up to 4th floor. • Lift door frames fixing work completed up to 11th floor. • Over head water tank waterproofing work completed.



MONTHLY PROGRESS REPORT CGEWHO – GREATER NOIDA PROJECT

Current Month Activity	<ul style="list-style-type: none"> • Lifts-1 & 2 door shutters fixing work completed up to 11th floor. • Lift car work in Machine Room is in progress.
Up to Last Month	<ul style="list-style-type: none"> • Overhead water tank waterproofing work completed. • Lift door frames fixing work completed in both lifts. • Lift door fixing work in One lift completed up to 9th floor.
Block C16	
Current Month Activity	<ul style="list-style-type: none"> • Lifts-1 & 2 door shutters fixing work completed up to 9th floor. • Lift car work in Machine Room is in progress.
Up to Last Month	<ul style="list-style-type: none"> • Extended basement APP water proofing work in central area between blocks C-15, C-16 & B-01 is completed. • External Sewer Pipe line work 80% completed. • Storm water pipe line work 80% completed. • Rainwater Harvesting boring work 100% completed. • Harvesting pit Brick work 70% completed. • Drain line Brick work is in progress. • APP membrane fixing work is in progress in front of block C-16. • Boundary wall Plaster work 80% completed.
Non-Tower	
Current Month Activity	<ul style="list-style-type: none"> • Extended basement APP water proofing work between blocks C-15 & C-16 Road side completed. • APP membrane fixing work is in progress in back side block B-02. • IGL trench brick work front of block C-16 completed. • External Sewer Pipe line work 10% completed. (Total 90%). • Storm water pipe line work 5% completed. (Total 85%). • Rainwater Harvesting pit 1 no brick work completed. (Total 3/5). • Drain line Brick work in front of block C-16 completed. • Drain line brick work front of block C-15 is in progress.



**MONTHLY PROGRESS REPORT
CGEWHO – GREATER NOIDA PROJECT**

PHOTOGRAPHS OF PACKAGE-V on 29th FEB-2020

BLOCK B-03 MUMMTY ROOF SLAB 100% CASTED.



Progress Report No. 46 (1st FEB-2020– 29th FEB-2020)



MONTHLY PROGRESS REPORT CGEWHO – GREATER NOIDA PROJECT

OVERALL VIEW

IGL TRENCH & DRAIN BRICK WORK FRONT & SIDE OF BLOCK C-16 IS IN PROGRESS.



Progress Report No. 46 (1st FEB-2020– 29th FEB-2020)



MONTHLY PROGRESS REPORT CGEWHO – GREATER NOIDA PROJECT

IGL & DRAIN BRICK WORK IS IN PROGRESS FRONT & SIDE OF BLOCK C-16.



Progress Report No. 46 (1st FEB-2020– 29th FEB-2020)



**MONTHLY PROGRESS REPORT
CGEWHO – GREATER NOIDA PROJECT**

SCREEDING WORK OVER MEMBRANE WATER PROOFING SIDE OF BLOCK C-15 IS IN PROGRESS.



Progress Report No. 46 (1st FEB-2020– 29th FEB-2020)



MONTHLY PROGRESS REPORT

CGEWHO – GREATER NOIDA PROJECT

PACKAGE-VI	STATUS AS ON 29/02/2020
Up to Last Month Boundary Wall	<ul style="list-style-type: none"> • Excavation for Boundary wall foundation of length 10 mtrs completed. Total (454/454 Mtrs). • PCC for Boundary wall foundation of length 24 mtrs completed. Total (450/454). • Boundary wall up to Plinth beam of length 20 mtrs casted. (Total 420mtrs) • Boundary wall Brick work of length 170 mtrs completed. (420/454) • Boundary wall Railing of length 170 mtrs completed. (420/454). • Boundary wall internal plaster completed up to a length of 240 mtrs. (300/454). • Boundary wall outer plaster completed up to a length of 200mtrs. (320/454). • Main Gate -2 Plinth beams casted. • Main gate-2 Columns Reinforcement work above plinth is in progress. • Main Gate-3 foundation work completed up to plinth lvl.
Current Month Activity	<ul style="list-style-type: none"> • Boundary wall up to Plinth beam of length 30 mtrs casted. (Total 450mtrs) • Boundary wall Brick work of length 30 mtrs completed. (450/454) • Boundary wall Railing of length 20 mtrs completed. (440/454). • Boundary wall internal plaster completed up to a length of 100 mtrs. (400/454). • Boundary wall outer plaster completed up to a length of 90mtrs. (410/454). • Main Gate-2 Guard Room slab casted. • Main gate-2 Columns casted up to top lvl shuttering work for Roof slab is in progress. • Main Gate-3 columns 1st lift casted and Guard room roof slab reinforcement work is in progress.
Up to Last Month Shopping.	<ul style="list-style-type: none"> • Shopping Complex Columns 1st lift 89% casted. • 2nd lift columns Reinforcement work is in progress.
Current Month Activity	<ul style="list-style-type: none"> • Shopping Complex Columns 1st lift 11% casted. (Total 100%). • 2nd lift columns 54 nos casted. (Total 54/71).
Up to Last Month Nursing	<ul style="list-style-type: none"> • Nursing Home foundation work completed. • Column Reinforcement work is in progress.
Current Month Activity	<ul style="list-style-type: none"> • Nursing Home columns 1st lift 36 nos casted. (36/44). • Staircase shuttering work is in progress.
Up to Last Month School	<ul style="list-style-type: none"> • School foundation PCC work 100% completed. • Stitch slab Reinforcement work is in progress.
Current Month Activity	<ul style="list-style-type: none"> • School Stitch slab & footings 100% casted. • School columns 1st lift 10 nos casted. (Total 10/31).
Up to Last Month Community Center	<ul style="list-style-type: none"> • Community center Excavation work 100% completed.



MONTHLY PROGRESS REPORT CGEWHO – GREATER NOIDA PROJECT

Current Month Activity	<ul style="list-style-type: none"> • Community center foundation PCC work 100% completed. • Community center stitch slab 50% casted.
Up to Last Month Non-Tower Area	<ul style="list-style-type: none"> • Non tower area Excavation work 700 Sqm completed. (Total 5000 /7645 Sqm) • Non tower area foundation PCC work 350 Sqm completed. (Total 4506/7645 Sqm). • Non-Tower area Stitch slab 1458 Sqm casted. Total (2400/7645). • Retaining wall footing 1st lift casted up to a length of 115 Mtrs. Total (160/583). • Retaining wall water proofing up to ht 1800mm length 140 Mtrs completed. • Non-Tower footing Reinforcement work is in progress.
Current Month Activity	<ul style="list-style-type: none"> • Non tower area Excavation work 2345 Sqm completed. (Total 7345 /7645 Sqm) • Non tower area foundation PCC work 2400 Sqm completed. (Total 6845/7645 Sqm). • Non-Tower area Stitch slab 1000 Sqm casted. Total (3400/7645). • Retaining wall 1st lift casted up to a length of 125 Mtrs. Total (285/583). • Retaining wall 2nd lift casted up to a length of 100mtrs casted. (Total 100/585). • Retaining wall water proofing up to length 130 Mtrs completed. (Total 270/585). • Basement Roof slab 490Sqm casted. • Non-Tower footing Reinforcement work is in progress.



**MONTHLY PROGRESS REPORT
CGEWHO – GREATER NOIDA PROJECT**

PHOTOGRAPHS OF PACKAGE-VI on 29th FEB-2020

**SHOPPING CENTER 2nd
LIFT COLUMNS 100% CASTED.**

NURSING HOME FOUNDATION WORK 100% COMPLETED.

SCHOOL STITCH SLAB 100% CASTED.



Progress Report No. 46 (1st FEB-2020– 29th FEB-2020)



MONTHLY PROGRESS REPORT CGEWHO – GREATER NOIDA PROJECT

COMMUNITY CENTER FOUNDATION 50% CASTED.

RETAINING WALL FOOTING REINFORCEMENT WORK IS IN PROGRESS.



Progress Report No. 46 (1st FEB-2020– 29th FEB-2020)



MONTHLY PROGRESS REPORT CGEWHO – GREATER NOIDA PROJECT

MAIN GATE-2 ROOF SLAB REINFORCEMENT WORK IS IN PROGRESS.



Progress Report No. 46 (1st FEB-2020– 29th FEB-2020)



**MONTHLY PROGRESS REPORT
CGEWHO – GREATER NOIDA PROJECT**

QUALITY CONTROL

**DURING CONSTRUCTION FOLLOWING QUALITY CONTROL TESTS
CONDUCTED AT SITE:**

S. No.	Materials	Source From	Test Date	Tests done	Result
1	Coarse Sand	Bajpur		Each truck	Sieve Analysis & Silt content
2	Coarse Aggregate	Nangal		Each truck	Sieve Analysis & Impact Value
3	Fine Sand	Yamuna Nagar		Each truck	Sieve Analysis & Silt content
4	Bricks	Greater Noida		Each truck	Dimension, Water Absorption & Compressive strength
5	Cement	Third party testing is being done			
6	Steel	Third party testing is being done			
7	Piles Integrity	Third party testing is being done			
8	Soil Compaction	Third party testing is being done			
9	STP water	Third party testing is being done			
10	RCC Cubes are being tested and Register is being maintained.				
11	Slump test conducted at site to insure workability if concrete.				



MONTHLY PROGRESS REPORT CGEWHO – GREATER NOIDA PROJECT

BRICKS COMPRESSIVE STRENGTH TESTING



Progress Report No. 46 (1st FEB-2020– 29th FEB-2020)



MONTHLY PROGRESS REPORT CGEWHO – GREATER NOIDA PROJECT

CUBE COMPRESSIVE STRENGTH TESTING



Progress Report No. 46 (1st FEB-2020– 29th FEB-2020)



MONTHLY PROGRESS REPORT CGEWHO – GREATER NOIDA PROJECT

COARSE AGGREGATE 20MM TESTING



Progress Report No. 46 (1st FEB-2020– 29th FEB-2020)



MONTHLY PROGRESS REPORT CGEWHO – GREATER NOIDA PROJECT

COARSE SAND SIEVE ANALYSIS TESTING.



Progress Report No. 46 (1st FEB-2020– 29th FEB-2020)

