

MONTHLY PROGRESS REPORT CGEWHO – GREATER NOIDA PROJECT

31st JAN-2020

PACKAGE-II	STATUS AS ON 31/01/2020
Up to Last Month Block D03	<ul style="list-style-type: none">• Staircase-2 stone flooring completed from 7th floor to 8th floor• Aluminium louvers in Plumbing shafts fixing work completed from 12th floor to 14th floor.• Door frame beading fixing work completed from 7th floor to 14th floor.
Current Month Activity	<ul style="list-style-type: none">• Staircase-2 stone flooring completed from 9th floor to 14th floor.• Bedroom-1 floor tiling work completed from 1st to 14th floor.• Door Shutters fixing work completed from 1st floor to 14th floor.• Over Head water tank water proofing work completed.• Basement ceiling plaster in wings-2,3 & 4 completed.• Lift pit waterproofing completed.



Progress Report No. 45 (1st JAN-2020– 31st JAN-2020)



MONTHLY PROGRESS REPORT

CGEWHO – GREATER NOIDA PROJECT

<p>Up to Last Month</p> <p>Block D04</p>	<ul style="list-style-type: none">• Tiles flooring in corridor completed from 1st to 14th floor lvl.• Internal 2nd Coat Birla putty work completed at 114th floor.• 1st coat paint work completed up to 14th floor.• Internal Door shutters fixing work completed up to 13th floor.• Internal door frames beading fixing work completed from 3rd to 5th floor.• Staircases-1 & 2 stone flooring completed up to Terrace floor.• S.S Railing fixing work in wings-1 & 4 completed up to 7th floor.• Aluminium louvers in Plumbing shafts fixing work completed from 1st floor to 14th floor.• Kota stone flooring in Machine Room completed.
--------------------------------------------------------	--------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------



MONTHLY PROGRESS REPORT

CGEWHO – GREATER NOIDA PROJECT

Current Month Activity	<ul style="list-style-type: none"> • Door frame beading fixing work completed up to 14th floor. • Internal Door shutters fixing work completed up to 13th floor. • Internal door frames beading fixing work completed from 3rd to 5th floor. • S.S Railing fixing work in wings-1 & 2 completed up to 14th floor. • Stilt floor ceiling plaster completed in wings-1 & 4. • Overhead water tank water proofing work completed.
Up to Last Month Block D05	<ul style="list-style-type: none"> • Tiles flooring in Indian WC completed up to 12th floor. • Tiles dado in Toilets & Kitchen completed up to 14th floor. • Internal Primer completed up to 8th floor. • Internal 1st coat paint work completed up to 7th floor. • Staircase-2 MS Railing completed 1st to 14th floor. • Machine Room Kota stone fixing work completed. • Aluminium louvers in Plumbing shafts fixing work completed from 1st floor to 14th floor.
Current Month Activity	<ul style="list-style-type: none"> • Machine Room & Terrace floor Brick coba waterproofing work completed. • Terrace floor GI piping work 95% completed. • Tiles flooring work completed up to 14th floor. • Staircase -1 stone flooring fixing work completed up to 14th floor. • Staircase-1 & 2 MS Railing work completed up to 14th floor. • Door frame beading fixing work completed up to 8th floor.
Up to Last Month Block D06	<ul style="list-style-type: none"> • Stub columns above Machine Room 100% casted. • Parapet slab above Machine Room 80% completed. • Toilets Water proofing completed up to 13th floor. • Tiles dado in Toilets completed from 1st to 8th floor.



MONTHLY PROGRESS REPORT CGEWHO – GREATER NOIDA PROJECT

Current Month Activity	<ul style="list-style-type: none"> • Terrace Projection above Machine Room reinforcement work is in progress. • Brick coba at terrace floor in wings-1&2 30% completed. • Tiles flooring completed up to 6th floor. • Tiles dado in Toilets completed from 9th to 10th floor. • Aluminium louvers in Plumbing shafts fixing work completed from 1st floor to 3rd floor.
Up to Last Month Block D07	<ul style="list-style-type: none"> • 14th floor Roof slab wings 2 & 3 casted. • Mumnty columns 100% casted. • Mumnty slab shuttering work completed. • Stub columns 75% casted. • Balcony RCC wall casted at 11th floor. • Door frames fixing completed from 7th to 8th floor. • Internal Plaster work completed from 2nd to 3rd floor.
Current Month Activity	<ul style="list-style-type: none"> • Cpvc Piping work completed up to 13th floor. • Mumnty Roof slab 100% casted. • Brick work completed at 13th floor. • Door frames fixing completed at 9th floor. • Internal Plaster work completed at 4th floor.
Up to Last Month Block D08	<ul style="list-style-type: none"> • Stilt floor columns Reinforcement work completed.
Current Month Activity	<ul style="list-style-type: none"> • Stilt floor wings-3 & 4 Roof slab shuttering work completed.
Up to Last Month Non-Tower	<ul style="list-style-type: none"> • Basement ceiling plaster 200Sqm completed. (11005/16656 Sqm). • VDF Flooring 3275 Sqm completed. (Total 9661/16656). • Basement Firefighting piping work 20% completed. • Basement Water supply piping work is in progress. • Ramp-06 Shuttering work is in Progress.
Current Month Activity	<ul style="list-style-type: none"> • Stitch slab 125 Sqm casted. (Total 97%). • Basement Roof slab 965 Sqm casted. (Total 76%). • Basement Primer 10% completed. (Total 70%). • Basement putty work 70% completed. • Ramp-6 Base slab casted. • Basement firefighting work 10% completed. • Basement water supply piping work 25% completed. (Total 55%).
Up to Last Month Retaining Wall	<ul style="list-style-type: none"> • Front Retaining wall of length 100mtrs casted. Total 100/187Mtrs).
Current Month Activity	<ul style="list-style-type: none"> • Retaining wall of length 15mtrs casted. (Total 115 mtrs). • Retaining wall waterproofing with kota stone is in progress. • Boundary wall foundation PCC work 70 mtrs completed.



**MONTHLY PROGRESS REPORT
CGEWHO – GREATER NOIDA PROJECT**

(B) MATERIAL RECEIVED UPTO 31/01/2020

PARTICULARS	MAKE	QUANTITY
STEEL (FE 500D)	JSW, RINL, TATA & SAIL	6329.55 MT
CEMENT P.P.C (53 GRADE)	SHREE	74900 Bag
CEMENT O.P.C (43GRADE)	SHREE & ULTRATECH	189140 Bag



MONTHLY PROGRESS REPORT CGEWHO – GREATER NOIDA PROJECT

RAMP-06 NEAR BLOCK D-03 BASE SLAB CASTED.



Progress Report No. 45 (1st JAN-2020– 31st JAN-2020)



MONTHLY PROGRESS REPORT CGEWHO – GREATER NOIDA PROJECT

BLOCK D-06 PARASOL REINFORCEMENT WORK IS IN PROGRESS.



Progress Report No. 45 (1st JAN-2020– 31st JAN-2020)



**MONTHLY PROGRESS REPORT
CGEWHO – GREATER NOIDA PROJECT**

BLOCK D-07 MUMMTY ROOF SLAB 100% CASTED.



Progress Report No. 45 (1st JAN-2020– 31st JAN-2020)



**MONTHLY PROGRESS REPORT
CGEWHO – GREATER NOIDA PROJECT**

**BLOCK D-04 BALCONY SS RAILING FIXING WORK COMPLETED UP TO 14TH
FLOOR.**



Progress Report No. 45 (1st JAN-2020– 31st JAN-2020)



MONTHLY PROGRESS REPORT CGEWHO – GREATER NOIDA PROJECT

BASEMENT FIRE FIGHTING PIPING WORK IS IN PROGRESS.



Progress Report No. 45 (1st JAN-2020– 31st JAN-2020)



MONTHLY PROGRESS REPORT

CGEWHO – GREATER NOIDA PROJECT

PACKAGE-III	STATUS AS ON 31/01/2020
Up to Last Month Block C01	<ul style="list-style-type: none">• Level 15(Terrace): 100% slab casting completed.<ul style="list-style-type: none">▪ Above Terrace stub column of projection slab casting completed.▪ Terrace elevation of parapet wall casting completed.▪ Mumty slab 100% completed.▪ Overhead Tank base slab and wall casting completed.▪ Machine room slab shuttering is on progress.• Level 14: Brick work completed.• Level 14: Door frame completed.• Level 14: Electrical wall conduit completed.• Level 13: Internal plaster completed.• Level 14: Internal plaster is on progress.<ul style="list-style-type: none">▪ External plaster 50% completed.• Level 14: Internal plumbing (CPVC) work completed.• Level 10: External & internal plumbing (CI) work completed.• Level 11: External & internal plumbing (CI) work is on progress.• Level 05 to 11: POP cornice completed.• Level 12: POP cornice is on progress.



MONTHLY PROGRESS REPORT

CGEWHO – GREATER NOIDA PROJECT

Current Activity	Month	
		<ul style="list-style-type: none">• Level 15(Terrace): 100% slab casting completed.<ul style="list-style-type: none">▪ Above Terrace stub column of projection slab casting completed.▪ Terrace elevation of parapet wall casting completed.▪ Mumty slab 100% completed.▪ Overhead Tank base slab and wall casting completed.▪ Machine room slab shuttering is on progress.• Level 14: Brick work completed.• Level 14: Door frame completed.• Level 14: Electrical wall conduit completed.• Level 13: Internal plaster completed.• Level 14: Internal plaster is on progress.• External plaster 60% completed.• Level 01 to 05: Water proofing completed.• Level 06: Water proofing is on progress.• Level 01: Wall tile (Toilet & Kitchen) completed.• Level 02: Wall tile (Toilet & Kitchen) is on progress.• Level 14: Internal plumbing (CPVC) work completed.• Level 14: External & internal plumbing (CI) work is on progress.• Level 05 to 11: POP cornice completed.• Level 12: POP cornice is on progress.• Level 01: Internal wall putty completed.• Level 02: Internal wall putty is on progress.



MONTHLY PROGRESS REPORT

CGEWHO – GREATER NOIDA PROJECT

Up to Last Month

Block C02

- Level 15 (Terrace): 100% slab casting completed.
 - Above Terrace stub column of projection slab casting completed.
 - Terrace elevation of parapet wall casting completed.
 - Mumty slab 100% completed.
 - Overhead Tank base slab and wall casting completed.
 - Machine room slab reinforcement work is on progress.
- Level 14: Brick work 100% completed.
- Level 14: Door frame completed.
- Level 14: Electrical wall conduit completed.
- Level 14: Internal plaster completed.
 - External plaster 95% completed.
- Level 12: Water proofing completed.
- Level 13: Water proofing is on progress.
- Level 10: Wall tile (Toilet & Kitchen) completed.
- Level 11: Wall tile (Toilet & Kitchen) is on progress.
- Level 14: Internal plumbing (CPVC) work completed.
- Level 14: External & internal plumbing (CI) work completed.
- Level 14: POP cornice completed.
- Level 08: Internal wall putty completed.
- Level 09: Internal wall putty is on progress.



MONTHLY PROGRESS REPORT

CGEWHO – GREATER NOIDA PROJECT

Current Activity	Month	
		<ul style="list-style-type: none">• Level 15 (Terrace): 100% slab casting completed.<ul style="list-style-type: none">▪ Above Terrace stub column of projection slab casting completed.▪ Terrace elevation of parapet wall casting completed.▪ Mumty slab 100% completed.▪ Overhead Tank base slab and wall casting completed.▪ Machine room slab completed.▪ Projection above machine room column reinforcement is on progress.• Level 14: Brick work 100% completed.• Level 14: Door frame completed.• Level 14: Electrical wall conduit completed.• Level 14: Internal plaster completed.• External plaster 100% completed.• Level 12: Water proofing completed.• Level 13: Water proofing is on progress.• Level 10: Wall tile (Toilet & Kitchen) completed.• Level 11: Wall tile (Toilet & Kitchen) is on progress.• Level 01 to 04: Floor tile completed.• Level 05: Floor tile is on progress.• Level 14: Internal plumbing (CPVC) work completed.• Level 14: External & internal plumbing (CI) work completed.• Level 14: POP cornice completed.• Level 09 to 13: Internal wall putty completed.• Level 14: Internal wall putty is on progress.



MONTHLY PROGRESS REPORT

CGEWHO – GREATER NOIDA PROJECT

Up to Last Month

Block C06

- Level 15(Terrace): 100% slab casting completed.
 - Above Terrace stub column of projection slab casting completed.
 - Terrace elevation of parapet wall casting completed.
 - Mumty slab 100% completed.
 - Overhead Tank base slab and wall casting completed.
 - Machine room slab casting completed.
 - Projection above machine room casting completed.
- Level 14: Brick work completed.
- Level 14: Door frame completed.
- Level 14: Electrical wall conduit completed.
- Level 14: Internal plaster completed.
 - External plaster 95% completed.
- Level 14: Water proofing completed.
- Level 14: Wall tile (Toilet &Kitchen) completed.
- Level 05 to 07: Floor tile completed.
- Level 08: Floor tile is on progress.
- Level 14: Internal plumbing (CPVC) work completed.
- Level 14: External & internal plumbing (CI) work completed.
- Level 14: External vertical (GI) work completed.
- Level 14: POP cornice completed.
- Level 12 to 14: Wall putty completed.



Progress Report No. 45 (1st JAN-2020– 31st JAN-2020)



MONTHLY PROGRESS REPORT

CGEWHO – GREATER NOIDA PROJECT

Current Month Activity	
	<ul style="list-style-type: none">• Level 15 (Terrace): 100% slab casting completed.<ul style="list-style-type: none">▪ Above Terrace stub column of projection slab casting completed.▪ Terrace elevation of parapet wall casting completed.▪ Mumty slab 100% completed.▪ Overhead Tank base slab and wall casting completed.▪ Machine room slab casting completed.▪ Projection above machine room casting completed.▪ Brick coba work is on progress.• Level 14: Brick work completed.• Level 14: Door frame completed.• Level 14: Electrical wall conduit completed.• Level 14: Internal plaster completed.<ul style="list-style-type: none">• External plaster 95% completed.• Level 14: Water proofing completed.• Level 14: Wall tile (Toilet &Kitchen) completed.• Level 08 to 13: Floor tile completed.• Level 14: Floor tile is on progress.• Level 14: Internal plumbing (CPVC) work completed.• Level 14: External & internal plumbing (CI) work completed.• Level 14: External vertical (GI) work completed.• Level 14: POP cornice completed.• Level 14: Wall putty completed.• Level 14: Both Staircase railing completed.



MONTHLY PROGRESS REPORT

CGEWHO – GREATER NOIDA PROJECT

<p>Up to Last Month</p> <p>Block C07</p>	<ul style="list-style-type: none"> • Level 15(Terrace): 100% slab casting completed. <ul style="list-style-type: none"> ▪ Above Terrace stub column of projection slab casting completed. ▪ Terrace elevation of parapet wall casting completed. ▪ Mumty slab 100% completed. ▪ Overhead Tank base slab and wall casting completed. ▪ Machine room slab casting completed. ▪ Projection above machine room casting 100% completed. • Level 14: Brick work 100% completed. • Level 14: Door frame completed. • Level 14: Electrical wall conduit completed. • Level 14: Internal plaster completed. <ul style="list-style-type: none"> ▪ External plaster 95% completed. • Level 14: Water proofing completed. • Level 14: Wall tile (Toilet & Kitchen) completed. • Level 11 to 14: Floor tile completed. • Level 14: Internal plumbing (CPVC) work completed. • Level 14: External & internal plumbing (CI) work completed. • Level 14: External vertical (GI) work completed. • Level 14: POP cornice completed. • Level 06 to14: Wall putty is completed. • Level 01 to 14: Both Staircase railing completed.
<p>Current Month Activity</p>	<ul style="list-style-type: none"> • Level 15(Terrace): 100% slab casting completed. <ul style="list-style-type: none"> ▪ Above Terrace stub column of projection slab casting completed. ▪ Terrace elevation of parapet wall casting completed. ▪ Mumty slab 100% completed. ▪ Overhead Tank base slab and wall casting completed. ▪ Machine room slab casting completed. ▪ Projection above machine room casting completed. • Level 14: Brick work 100% completed. • Level 14: Door frame completed. • Level 14: Electrical wall conduit completed. • Level 14: Internal plaster completed. <ul style="list-style-type: none"> ▪ External plaster 95% completed. • Level 14: Water proofing completed. • Level 14: Wall tile (Toilet & Kitchen) completed. • Level 14: Floor tile completed. • Level 14: Internal plumbing (CPVC) work completed. • Level 14: External & internal plumbing (CI) work completed. • Level 14: External vertical (GI) work completed. • Level 14: POP cornice completed. • Level 14: Wall putty is completed. • Level 14: Both Staircase railing completed. • Aluminium (Schueco) work started.



MONTHLY PROGRESS REPORT

CGEWHO – GREATER NOIDA PROJECT

Up to Last Month

Block C08

- Level 15(Terrace): 100% slab casting completed.
 - Above Terrace Stub column of projection slab casting completed.
 - Terrace elevation of parapet wall casting completed.
 - Mumty slab 100% completed.
 - Overhead tank base slab & wall casting completed.
 - Machine room slab casting completed.
 - Projection above machine room casting completed.
 - Brick coba 80% completed & remaining work is on progress.
- Level 14: Brick work 100% completed.
- Level 14: Door frame completed.
- Level 14: Electrical wall conduit completed.
- Level 14: Internal plaster completed.
 - External plaster 95% completed.
- Level 14: Water proofing completed.
- Level 14: Wall tile (Toilet & kitchen) completed.
- Level 14: Floor tile completed.
- Level 14: Internal plumbing (CPVC) work completed.
- Level 14: External & internal plumbing (CI) work completed.
- Level 14: External vertical (GI) work completed.
- Level 14: POP cornice completed.
- Level 10 to 14: Wall putty completed.
- Level 01 to 14: Both Staircase railing completed.



Progress Report No. 45 (1st JAN-2020– 31st JAN-2020)



MONTHLY PROGRESS REPORT

CGEWHO – GREATER NOIDA PROJECT

<p>Current Month Activity</p>	<ul style="list-style-type: none"> • Level 15(Terrace): 100% slab casting completed. <ul style="list-style-type: none"> ▪ Above Terrace Stub column of projection slab casting completed. ▪ Terrace elevation of parapet wall casting completed. ▪ Mumty slab 100% completed. ▪ Overhead tank base slab & wall casting completed. ▪ Machine room slab casting completed. ▪ Projection above machine room casting completed. ▪ Brick coba 80% completed & remaining work is on progress. • Level 14: Brick work 100% completed. • Level 14: Door frame completed. • Level 14: Electrical wall conduit completed. • Level 14: Internal plaster completed. • External plaster 95% completed. • Level 14: Water proofing completed. • Level 14: Wall tile (Toilet & kitchen) completed. • Level 14: Floor tile completed. • Level 14: Internal plumbing (CPVC) work completed. • Level 14: External & internal plumbing (CI) work completed. • Level 14: External vertical (GI) work completed. • Level 14: POP cornice completed. • Level 14: Wall putty completed. • Level 14: Both Staircase railing completed. • Aluminium (Schueco) 80% completed.
<p>Up to Last Month Block C09</p>	<ul style="list-style-type: none"> • Level 07: Remaining 50% column casted. • Level 08: 50% slab casting completed & remaining slab shuttering and reinforcement work is on progress. • Level 05: Brick work completed. • Level 06: Brick work is on progress. • Level 03: Door frame completed. • Level 04: Door frame is on progress. • Level 03&04: Electrical wall conduit completed. • Level 05: Electrical wall conduit is on progress. • Level 01&02: Internal plaster completed. • Level 03: Internal plaster is on progress.



MONTHLY PROGRESS REPORT

CGEWHO – GREATER NOIDA PROJECT

<p>Current Month Activity</p>	<ul style="list-style-type: none"> • Level 08: Remaining 50% slab & 100% column casting completed. • Level 09: 100% slab casting completed & column reinforcement is on progress. • Level 06: Brick work completed. • Level 07: Brick work is on progress. • Level 04&05: Door frame completed. • Level 06: Door frame is on progress. • Level 05: Electrical wall conduit completed. • Level 06: Electrical wall conduit is on progress. • Level 03 to 05: Internal plaster completed. • Level 06: Internal plaster is on progress.
<p>Up to Last Month Block C10</p>	<ul style="list-style-type: none"> • Level 03: Remaining 50% column casting completed. • Level 04: 50% slab casting completed & remaining slab shuttering and reinforcement is on progress.
<p>Current Month Activity</p>	<ul style="list-style-type: none"> • Level 04: Remaining 50% slab & 100% column casting completed. • Level 05: 100% slab casting completed & column reinforcement is on progress.
<p>Up to Last Month Block C11</p>	<ul style="list-style-type: none"> • Level 12: 100% slab & 50% column casting completed. • Level 13: Slab shuttering is on progress. • Level 07: Brick work completed. • Level 08: Brick work is on progress. • Level 06: Door frame completed. • Level 07: Door frame is on progress. • Level 06: Electrical wall conduit completed. • Level 07: Electrical wall conduit is on progress. • Level 06: Internal plaster completed. • Level 07: Internal plaster is on progress. • Level 06: Internal plumbing (CPVC) completed. • Level 07: Internal plumbing (CPVC) is on progress.



MONTHLY PROGRESS REPORT

CGEWHO – GREATER NOIDA PROJECT

<p>Current Month Activity</p>	<ul style="list-style-type: none"> • Level 12: Remaining 50% column casting completed. • Level 13: 100% slab & 50% column casting completed. • Level 07: Brick work completed. • Level 08: Brick work is on progress. • Level 07: Door frame completed. • Level 08: Door frame is on progress. • Level 07: Electrical wall conduit completed. • Level 08: Electrical wall conduit is on progress. • Level 07: Internal plaster completed. • Level 08: Internal plaster is on progress. • Level 06: Internal plumbing (CPVC) completed. • Level 07: Internal plumbing (CPVC) is on progress.
<p>Up to Last Month Block C12</p>	<ul style="list-style-type: none"> • Level 15(Terrace): 100% slab casting completed. <ul style="list-style-type: none"> ▪ Above Terrace Stub column of projection slab casting completed. ▪ Terrace elevation of parapet wall casting completed. ▪ Mumty slab 100% completed. ▪ Overhead tank base slab reinforcement is on progress. • Level 14: Brick work 100% completed. • Level 14: Door frame completed. • Level 14: Electrical wall conduit completed. • Level 11: Internal plaster completed. • Level 12: Internal plaster is on progress. • Level 14: Internal plumbing (CPVC) work completed. • Level 09: External & internal plumbing (CI) work completed. • Level 10: External & internal plumbing (CI) work is on progress. • Level 01 to 09: POP cornice completed. • Level 10: POP cornice is on progress.



MONTHLY PROGRESS REPORT

CGEWHO – GREATER NOIDA PROJECT

Current Month Activity	<ul style="list-style-type: none"> • Level 15(Terrace): 100% slab casting completed. <ul style="list-style-type: none"> ▪ Above Terrace Stub column of projection slab casting completed. ▪ Terrace elevation of parapet wall casting completed. ▪ Mumty slab 100% completed. ▪ Overhead tank base slab casting completed. • Level 14: Brick work 100% completed. • Level 14: Door frame completed. • Level 14: Electrical wall conduit completed. • Level 11: Internal plaster completed. • Level 12: Internal plaster is on progress. • Level 14: Internal plumbing (CPVC) work completed. • Level 09: External & internal plumbing (CI) work completed. • Level 10: External & internal plumbing (CI) work is on progress. • Level 01 to 09: POP cornice completed. • Level 10: POP cornice is on progress.
Up to Last Month UG Tank	<ul style="list-style-type: none"> • U.G. Tank 100% RCC work completed.
Current Month Activity	<ul style="list-style-type: none"> • U.G. Tank water proofing work is on progress.
Up to Last Month Non-Tower	<ul style="list-style-type: none"> • Pile casting completed. (848/848) Nos. • Laying P.C.C completed. (Total 17257/18731) Sqm • Stitch slab casting completed. (Total 17048/18731) Sqm • Circular column casting completed. (Total 294/339) Nos. • Basement non-tower slab casting completed Total (12293/18731) Sqm • Retaining wall casting completed (277/294) m • Boundary wall casted (187/277) RMT
Current Month Activity	<ul style="list-style-type: none"> • Laying PCC 960 Sqm (18217/18731) Sqm. • Stitch slab 660 Sqm (17708/18731) Sqm. • Non tower slab 427 Sqm (12720/18731) Sqm. • Boundary wall 25 RMT casting (212/277) RMT • Basement plaster 6000 Sqm. (6000/23636) Sqm.



**MONTHLY PROGRESS REPORT
CGEWHO – GREATER NOIDA PROJECT**

PHOTOGRAPHS OF PACKAGE-III on 31st JAN-2020

Block C-01 Above terrace over head tank slab reinforcement is on progress.

Block C-02 Above terrace over head tank slab reinforcement is on progress.

Block C-12 Above terrace water tank wall reinforcement is on progress.



MONTHLY PROGRESS REPORT CGEWHO – GREATER NOIDA PROJECT

Block C-06 Above terrace plater work is on progress.
Block C-07 Above terrace plater work is on progress.
Block C-08 Brick coba is on progress.



Progress Report No. 45 (1st JAN-2020– 31st JAN-2020)



MONTHLY PROGRESS REPORT CGEWHO – GREATER NOIDA PROJECT

Block C-09 Level -08 slab reinforcement work is on progress.

Block C-10 Level -04 slab reinforcement work is on progress.

Block C-11 Level-13 column shuttering and reinforcement is on progress.



Progress Report No. 45 (1st JAN-2020– 31st JAN-2020)



MONTHLY PROGRESS REPORT CGEWHO – GREATER NOIDA PROJECT

Block C-09 Level -08 slab reinforcement work is on progress.

Block C-10 Level -04 slab reinforcement work is on progress.

Block C-11 Level-13 column shuttering and reinforcement is on progress.



Progress Report No. 45 (1st JAN-2020– 31st JAN-2020)



MONTHLY PROGRESS REPORT CGEWHO – GREATER NOIDA PROJECT

Boundary wall brick work is on progress.



Progress Report No. 45 (1st JAN-2020– 31st JAN-2020)



MONTHLY PROGRESS REPORT

CGEWHO – GREATER NOIDA PROJECT

PACKAGE-IV	STATUS AS ON 31/01/2020
Block A01 upto Last Month	<ul style="list-style-type: none"> • All toilets Diverter fixing work completed. • All floor internal Shutter and Main Teak wood door fixing work completed. • OHT tank water proofing work completed. • 1st coat of paint work from 1st to 8th floor in flats completed. • 1st to 10th Internal door shutter 1st code paint work completed. • Electrical wiring, MCB, RCCB work on 2nd to 13th floor completed. • 1st to 13th floor SS balcony railing work completed. • Lift pit water proofing work completed. • 70% Stilt floor VDF flooring work completed. • Stilt to basement CI connection work completed. • Aluminum door window frame with glass fixing work completed. • 100% RCC, Brick work, Internal plaster, SCI, POP Cornices, Wall tiles, Floor tiles and Wall putty work completed.
Current Month Activity	<ul style="list-style-type: none"> • 1st coat of paint work completed in flats completed. • Internal door shutter 1st code paint work completed. • CI and GI pipes in shaft paint work completed. • Electrical wiring, MCB, RCCB work completed. • All floor SS balcony railing work completed. • Aluminum door window frame with glass fixing work completed. • 100% RCC, Brick work, Internal plaster, SCI, POP Cornices, Wall tiles, Floor tiles and Wall putty work completed.
Block B04 upto Last Month	<ul style="list-style-type: none"> • All toilets Diverter fixing work completed. • Up to 10th Internal door shutter fixing work completed. • All floor aluminium door and windows work completed. • Plumbing shaft Aluminium door fixing work completed. • All floor SS balcony railing fixing work completed. • All floor first code internal paint work completed. • 1st to 10th Internal door shutter 1st code paint work completed. • All floor internal wiring work completed. • Lift pit water proofing work completed. • OHT tank work proofing work completed. • Stilt to basement CI connection work completed. • 100% RCC, Brick work, Internal plaster, SCI, POP Cornices, Floor tiles, Wall tiles and Wall putty work completed.
Current Month Activity	<ul style="list-style-type: none"> • Internal door shutter fixing work completed. • All floor SS balcony railing fixing work completed. • All floor first code internal paint work completed. • All Internal door shutter 1st code paint work completed. • CI and GI pipes in shaft paint work completed. • 100% RCC, Brick work, Internal plaster, SCI, POP Cornices, Floor tiles, Wall tiles and Wall putty work completed.



MONTHLY PROGRESS REPORT CGEWHO – GREATER NOIDA PROJECT

BlockB05 upto Last Month	<ul style="list-style-type: none"> • All toilets Diverter fixing work completed. • Up to 10th Internal door shutter fixing work completed. • All floor aluminium door and windows work completed. • Plumbing shaft Aluminium door fixing work completed. • 12th floor SS balcony railing fixing work completed. • All floor first code internal paint work completed. • 1st to 10th Internal door shutter 1st code paint work completed. • All floor internal wiring work completed. • Lift pit water proofing work completed. • OHT tank work proofing work completed. • Stilt to basement CI connection work completed. • 100% RCC, Brick work, Internal plaster, SCI, POP Cornices, Floor tiles, Wall tiles and Wall putty work completed
Current Month Activity	<ul style="list-style-type: none"> • All Internal door shutter fixing work completed. • All floor SS balcony railing fixing work completed. • All floor first code internal paint work completed. • All Internal door shutter 1st code paint work completed. • MCCB, RCCB and Switch work completed from 1st to 10th floor. • CI and GI pipes in shaft paint work completed. • 100% RCC, Brick work, Internal plaster, SCI, POP Cornices, Floor tiles, Wall tiles and Wall putty work completed.
Block C13 upto Last Month	<ul style="list-style-type: none"> • All toilets Diverter fixing work completed. • All floor Internal door shutter fixing work completed. • All floor aluminium door and windows work completed. • Plumbing shaft Aluminium door fixing work completed. • All floor SS balcony railing fixing work completed. • All floor first code internal paint work completed. • All floor Internal door shutter 1st code paint work completed. • All floor internal wiring, MCB, Switch socket work completed. • Lift pit water proofing work completed. • OHT tank work proofing work completed. • Stilt to basement CI connection work completed. • 100% RCC, Brick work, Internal plaster, SCI, POP Cornices, Floor tiles, Wall tiles and Wall putty work completed.
Current Month Activity	<ul style="list-style-type: none"> • All floor Washbasin fixing work completed. • Lift Scaffolding work in progress for erection. • All toilets Diverter fixing work completed. • All floor Internal door shutter, SS railing, Aluminium Door shutters fixing work completed. • All floor first code internal paint work completed. • All floor Internal door shutter 1st code paint work completed. • All floor internal wiring, MCB, Switch socket work completed. • 100% RCC, Brick work, Internal plaster, SCI, POP Cornices, Floor tiles, Wall tiles and Wall putty work completed.



MONTHLY PROGRESS REPORT CGEWHO – GREATER NOIDA PROJECT

Block C14 upto Last Month	<ul style="list-style-type: none"> • All toilets Diverter fixing work completed. • All floor Internal door shutter fixing work completed. • All floor aluminium door and windows work completed. • Plumbing shaft Aluminium door fixing work completed. • All floor SS balcony railing fixing work completed. • All floor first code internal paint work completed. • All floor Internal door shutter 1st code paint work completed. • All floor internal wiring, MCB, switch socket work completed. • Lift pit water proofing work completed. • OHT tank work proofing work completed. • Stilt to basement CI connection work completed. • 100% RCC, Brick work, Internal plaster, SCI, POP Cornices, Floor tiles, Wall tiles and Wall putty work completed.
Current Month Activity	<ul style="list-style-type: none"> • All floor Washbasin fixing work completed. • Lift Scaffolding work in progress for erection. • All toilets Diverter fixing work completed. • All floor Internal door shutter, SS railing, Aluminium Door shutters fixing work completed. • All floor first code internal paint work completed. • All floor Internal door shutter 1st code paint work completed. • All floor internal wiring, MCB, RCCB, switch socket work completed. • 100% RCC, Brick work, Internal plaster, SCI, POP Cornices, Floor tiles, Wall tiles and Wall putty work completed.
Block C03 upto Last Month	<ul style="list-style-type: none"> • All toilets Diverter fixing work completed. • Aluminium door window frame fixing work completed. • 100% plumbing shafts louvers fixing work completed. • All floor SS railing fixing work completed. • All Floor internal door fixing work completed. • 100% Main door teak wood fixing work completed. • 100% 1st coat internal paint of flats work completed. • Door shutter paint 1st code completed. • 100% switch, wiring, DB work completed. • OHT tank water proofing work completed. • Lift pit water proofing work completed. • 100% RCC, Brick work, Door frame, SCI, POP Cornice, Wall tiles work completed.
Current Month Activity	<ul style="list-style-type: none"> • All floor staircase Baroda green fixing work completed. • Indian WC floor tile fixing work completed. • CI and GI pipes in shaft paint work completed. • Second coat wall putty work of corridor completed. • All Floor internal door fixing work completed. • 100% Main door teak wood fixing work completed. • 100% 1st coat internal paint of flats work completed. • Door shutter paint 1st code completed. • 100% RCC, Brick work, Door frame, SCI, POP Cornice, Wall tiles work completed.



MONTHLY PROGRESS REPORT CGEWHO – GREATER NOIDA PROJECT

Block C04 upto Last Month	<ul style="list-style-type: none"> • All toilets Diverter fixing work completed. • All floor internal door fixing work completed. • All floor Main door teak wood fixing work completed. • 100% plumbing shafts louvers fixing work completed. • SS railing making work completed. • All floor Internal paint 1st code work completed. • Door shutter paint 1st code completed. • 100% switch, wiring work completed. • OHT tank water proofing work completed. • 100% RCC, Brick work, Door frame, SCI, POP Cornice, Wall tiles work completed
Current Month Activity	<ul style="list-style-type: none"> • All floor staircase Baroda green fixing work completed. • Indian WC floor tile fixing work completed. • CI and GI pipes in shaft paint work completed. • Second coat wall putty work of corridor completed. • Aluminium door window frame fixing work completed. • All floor internal door fixing work completed. • All floor Main door teak wood fixing work completed. • All floor Internal paint 1st code work completed. • Door shutter paint 1st code completed. • 100% switch, wiring, work completed. • 100% RCC, Brick work, Door frame, SCI, POP Cornice, Wall tiles work completed.
Block C05 upto Last Month	<ul style="list-style-type: none"> • All floor internal door fixing work completed. • 100% plumbing shafts louvers fixing work completed • OHT tank water proofing work completed. • 100% RCC, Brick work, Door frame, SCI, POP Cornice, Wall tiles work completed
Current Month Activity	<ul style="list-style-type: none"> • 70% Indian WC floor tile fixing work completed • All floor internal door fixing work completed. • 100% plumbing shafts louvers fixing work completed. • 50% SS railing making work completed. • 50% staircase stone fixing work completed. • 100% RCC, Brick work, Door frame, SCI, POP Cornice, Wall tiles work completed



MONTHLY PROGRESS REPORT

CGEWHO – GREATER NOIDA PROJECT

Non-Tower upto Last Month	<ul style="list-style-type: none"> • 99% Retaining Wall work completed. • 309 M Boundary wall columns, Tie beams casting and brick work, plaster work completed. • 309 M Boundary wall MS railing work completed. • 610 R/M RCC Drain work completed. • 200 Sqm PCC for basement flooring work completed. (15800/15900sqm) • 500 Sqm VDF for basement flooring work completed. (15200/15806 sqm) • 96% SCI work in basement ceiling fixing work completed. • 75% Fire fighting work in basement ceiling work completed. • 80% Domestic Water supply and Flushing Water supply work completed. • 96% Kota stone water proofing work completed. • 3000 Sqm APP waterproofing membrane fixing work completed. • Expansion joint casting work is in progress. • Expansion joint filling with Polysulphide is in progress. • Sewer line excavation and laying work is in progress.
Current Month Activity	<ul style="list-style-type: none"> • 309 M Boundary wall MS railing work completed. • PCC for basement flooring work completed. (15900/15900sqm) • VDF for basement flooring work completed. (15200/15806 sqm) • 96% SCI work in basement ceiling fixing work completed. • 75% Firefighting work in basement ceiling work completed. • 90% Domestic Water supply and Flushing Water supply work completed. • 4500 Sqm APP waterproofing membrane fixing work completed. • All Harvesting pit boring work completed, brick work in progress. • 300 M Internal roads drain brick work in progress. • Expansion joint casting work is in progress. • Expansion joint filling with Polysulphide is in progress. • Sewer line excavation and laying work is in progress.
Sample Flat Type A, B & C Status	<ul style="list-style-type: none"> • Painting work of walls & Ceiling completed. • Tile fixing work completed. • Internal Electrical work completed. • Water supply & Drainage work completed.



MONTHLY PROGRESS REPORT CGEWHO – GREATER NOIDA PROJECT

BIRD EYE VIEW OF PROJECT



Progress Report No. 45 (1st JAN-2020– 31st JAN-2020)



**MONTHLY PROGRESS REPORT
CGEWHO – GREATER NOIDA PROJECT**

**BLOCK C04, C05 - ALUMINIUM DOOR WINDOW FIXING
WORK IN PROGRESS**



Progress Report No. 45 (1st JAN-2020– 31st JAN-2020)



**MONTHLY PROGRESS REPORT
CGEWHO – GREATER NOIDA PROJECT**

DRAIN & AMPHITHEATRE WORK IS IN PROGRESS.



Progress Report No. 45 (1st JAN-2020– 31st JAN-2020)



**MONTHLY PROGRESS REPORT
CGEWHO – GREATER NOIDA PROJECT**

APP SHEET WATER PROOFING WORK IN PROGRESS.



Progress Report No. 45 (1st JAN-2020– 31st JAN-2020)



**MONTHLY PROGRESS REPORT
CGEWHO – GREATER NOIDA PROJECT**

**BASEMENT FIREFIGHTING & WATER SUPPLY WORK IS IN
PROGRESS.**



Progress Report No. 45 (1st JAN-2020– 31st JAN-2020)



**MONTHLY PROGRESS REPORT
CGEWHO – GREATER NOIDA PROJECT**

SEWER PIPE LINE WORK IS IN PROGRESS.



Progress Report No. 45 (1st JAN-2020– 31st JAN-2020)



MONTHLY PROGRESS REPORT CGEWHO – GREATER NOIDA PROJECT

HARVESTING PIT BORE WORK IN PROGRESS.



Progress Report No. 45 (1st JAN-2020– 31st JAN-2020)



MONTHLY PROGRESS REPORT CGEWHO – GREATER NOIDA PROJECT

4. PACKAGE-V

Contractor: M/S BAHL BUILDERS (P) LTD

• **SITE ADMINISTRATION:**

S. NO.	DESCRIPTION	QUANTITY
1	NOS. OF DWELLING UNITS	280
2	PROGRESS ACHIEVED (FINANCIAL)	75%

S. No.	DATE	DESCRIPTION
1	23.01.2020	Site Visit and Site Review Meeting of General Manager, Project Managers of CGEWHO & Chief Architect, General Manager, Project Managers of RTA and Contractor Representatives.

(A) Comparative Progress of Site Works: -

PACKAGE-V	STATUS AS ON 31/01/2020
Up to Last Month Block B01	<ul style="list-style-type: none"> • Internal Door shutters fixing completed at 11th floor. • Electrical & LV shaft Louvers fixing work completed. • Lift scaffolding work is in progress. • Internal door shutters paint 1st coat completed up to 10th floor.
Current Month Activity	<ul style="list-style-type: none"> • Internal Door shutters fixing completed at 12th floor. • Electrical & LV shaft Louvers fixing work completed. • Lift Guide Rail fixing work completed. • Internal door shutters paint 1st coat completed up to 12th floor. • Over head water tank waterproofing work is in progress.
Up to Last Month Block B02	<ul style="list-style-type: none"> • Internal door shutters fixing is completed at 12th floor. • Entry door shutters fixing completed up to 12th floor. • Balcony SS Railing top rail fixing work in wings-1 & 4 completed at 13th floor lvl. • Plumbing shaft louvers fixing work completed at 12th & 13th floor. • Electrical & LV shaft Louvers fixing work completed.
Current Month Activity	<ul style="list-style-type: none"> • Internal door shutters fixing is completed at 13th floor. • Entry door shutters fixing completed at 13th floor. • Kitchen Sink fixing work completed up to 13th floor. • Lift Scaffolding work is in progress.



Progress Report No. 45 (1st JAN-2020– 31st JAN-2020)



MONTHLY PROGRESS REPORT CGEWHO – GREATER NOIDA PROJECT

<p>Up to Last Month</p> <p>Block B03</p>	<ul style="list-style-type: none"> • Balance 25% 13th floor columns casted. • 13th floor Roof slab 25% casted. • Balance Brick work 40% completed in 11th floor. • Brick work at 12th floor is in progress. • Cpvc piping work completed up to 10th floor. • Internal Plaster at 10th floor completed. • Internal Plaster at 11th floor is in progress.
<p>Current Month Activity</p>	<ul style="list-style-type: none"> • 13th floor Roof slab 50% casted. (Total 75%). • Brick work 95% completed in 12th floor. • Brick work at 13th floor is in progress. • Cpvc piping work completed at 11th floor. • Internal Plaster at 11th floor completed. • Internal Plaster at 12th floor is in progress. • CI Piping work 55% completed. • GI vertical piping work 45% completed.
<p>Up to Last Month</p> <p>Block C15</p>	<ul style="list-style-type: none"> • Internal door shutters fixing completed up to 11th floor. • Internal Painting work 1st coat completed from 1st to 3rd floor. • Internal Painting work 1st coat is in progress at 4th floor. • Electrical & LV shaft Louvers fixing work completed. • Lift bracket fixing work is in progress. • MCB fixing work is in progress at 2nd floor.
<p>Current Month Activity</p>	<ul style="list-style-type: none"> • Internal Painting work 1st coat completed from 4th to 7th floor. • Internal Painting work 1st coat is in progress at 8th floor. • Internal door shutter paint 1st coat completed up to 4th floor. • Lift door frames fixing work completed up to 11th floor. • Over head water tank waterproofing work completed.
<p>Up to Last Month</p> <p>Block C16</p>	<ul style="list-style-type: none"> • Terrace projection putty work is in progress. • Plumbing shaft Louvers fixing work completed at 9th floor lvl. • Electrical & LV shaft Louvers fixing work completed. • Lift Bracket fixing work is in progress.
<p>Current Month Activity</p>	<ul style="list-style-type: none"> • Overhead water tank waterproofing work completed. • Lift door frames fixing work completed in both lifts. • Lift door fixing work in One lift completed up to 9th floor.



MONTHLY PROGRESS REPORT CGEWHO – GREATER NOIDA PROJECT

<p>Up to Last Month</p> <p>Non-Tower</p>	<ul style="list-style-type: none"> • Extended basement APP water proofing work 300 Sqm completed. (Total 800 Sqm) • External Sewer Pipe line work 120mtrs completed. • Storm water pipe line work completed of length 90 Mtrs. • Screeding on Road area over Geotextile is completed near blocks C15 & C16. • Rainwater Harvesting boring work is in progress. • APP membrane fixing work is in progress Infront of block C-16.
<p>Current Month Activity</p>	<ul style="list-style-type: none"> • Extended basement APP water proofing work in central area between blocks C-15, C-16 & B-01 is completed. • External Sewer Pipe line work 80% completed. • Storm water pipe line work 80% completed. • Rainwater Harvesting boring work 100% completed. • Harvesting pit Brick work 70% completed. • Drain line Brick work is in progress. • APP membrane fixing work is in progress in front of block C-16. • Boundary wall Plaster work 80% completed.

BLOCK B-03 13TH FLOOR ROOF SLAB 75% CASTED.



Progress Report No. 45 (1st JAN-2020– 31st JAN-2020)



**MONTHLY PROGRESS REPORT
CGEWHO – GREATER NOIDA PROJECT
OVERALL VIEW**

MEMRANE WATER PROOFING FRONT OF BLOCCK C-16 IS IN PROGRESS.



Progress Report No. 45 (1st JAN-2020– 31st JAN-2020)



**MONTHLY PROGRESS REPORT
CGEWHO – GREATER NOIDA PROJECT**

**IN CENTER AREA MEMBRANE WATER PROOFING WORK COMPLETED NEAR
BLOCK C-15 & C16
IGL & DRAIN BRICK WORK IS IN PROGRESS.
MEMBRANE WATER PROOFING ON RAMP-01 IS COMPLETED.**



Progress Report No. 45 (1st JAN-2020– 31st JAN-2020)



**MONTHLY PROGRESS REPORT
CGEWHO – GREATER NOIDA PROJECT**

MEMBRANE WATER PROOFING FRONT OF BLOCK C-15 IS IN PROGRESS.



Progress Report No. 45 (1st JAN-2020– 31st JAN-2020)



MONTHLY PROGRESS REPORT CGEWHO – GREATER NOIDA PROJECT

PACKAGE-VI	STATUS AS ON 31/01/2020
Up to Last Month Boundary Wall	<ul style="list-style-type: none"> • Excavation for Boundary wall foundation of length 24 mtrs completed. Total (444/454 Mtrs). • PCC for Boundary wall foundation of length 24 mtrs completed. Total (444/454). • Boundary wall up to Plinth beam of length 125 mtrs casted. (Total 400mtrs) • Boundary wall Brick work of length 175 mtrs completed. (250/454) • Boundary wall Railing of length 200 mtrs completed. (250/454). • Boundary wall internal plaster completed up to a length of 60 mtrs. • Boundary wall outer plaster completed up to a length of 120mtrs. • Main Gate -2 & 3 Layout completed.
Current Month Activity	<ul style="list-style-type: none"> • Excavation for Boundary wall foundation of length 10 mtrs completed. Total (454/454 Mtrs). • PCC for Boundary wall foundation of length 24 mtrs completed. Total (450/454). • Boundary wall up to Plinth beam of length 20 mtrs casted. (Total 420mtrs) • Boundary wall Brick work of length 170 mtrs completed. (420/454) • Boundary wall Railing of length 170 mtrs completed. (420/454). • Boundary wall internal plaster completed up to a length of 240 mtrs. (300/454). • Boundary wall outer plaster completed up to a length of 200mtrs. (320/454). • Main Gate -2 Plinth beams casted. • Main gate-2 Columns Reinforcement work above plinth is in progress. • Main Gate-3 foundation work completed up to plinth lvl.
Up to Last Month Shopping.	<ul style="list-style-type: none"> • Shopping building Stitch slab & footings casted. • Columns Reinforcement work is in progress.
Current Month Activity	<ul style="list-style-type: none"> • Shopping Complex Columns 1st lift 89% casted. • 2nd lift columns Reinforcement work is in progress.
Up to Last Month Nursing	<ul style="list-style-type: none"> • Nursing Home foundation PCC work completed. • Layout work is in Progress.
Current Month Activity	<ul style="list-style-type: none"> • Nursing Home foundation work completed. • Column Reinforcement work is in progress.
Up to Last Month School	<ul style="list-style-type: none"> • School foundation 394 Sqm PCC work completed. (Total 574/574).
Current Month Activity	<ul style="list-style-type: none"> • School foundation PCC work 100% completed. • Stitch slab Reinforcement work is in progress.
Up to Last Month Community Center	<ul style="list-style-type: none"> •



MONTHLY PROGRESS REPORT CGEWHO – GREATER NOIDA PROJECT

Current Month Activity	<ul style="list-style-type: none"> • Community center Excavation work 100% completed.
Up to Last Month Non-Tower Area	<ul style="list-style-type: none"> • Non tower area Excavation work 1400 Sqm completed. (Total 4300 /7645 Sqm) • Non tower area foundation PCC work 2106 Sqm completed. (Total 4156/7645 Sqm). • Non-Tower area Stitch slab 942 Sqm casted • Retaining wall footing casted up to a length of 45 Mtrs. • Non-Tower footing Reinforcement work is in progress.
Current Month Activity	<ul style="list-style-type: none"> • Non tower area Excavation work 700 Sqm completed. (Total 5000 /7645 Sqm) • Non tower area foundation PCC work 350 Sqm completed. (Total 4506/7645 Sqm). • Non-Tower area Stitch slab 1458 Sqm casted. Total (2400/7645). • Retaining wall footing 1st lift casted up to a length of 115 Mtrs. Total (160/583). • Retaining wall water proofing up to ht 1800mm length 140 Mtrs completed. • Non-Tower footing Reinforcement work is in progress.

SHOPPING CENTER 1ST LIFT COLUMNS 100% CASTED.



Progress Report No. 45 (1st JAN-2020– 31st JAN-2020)



**MONTHLY PROGRESS REPORT
CGEWHO – GREATER NOIDA PROJECT
NURSING HOME FOUNDATION WORK COMPLETED.**

SCHOOL STITCH SLAB REINFORCEMENT WORK IS IN PROGRESS.



Progress Report No. 45 (1st JAN-2020– 31st JAN-2020)



MONTHLY PROGRESS REPORT
CGEWHO – GREATER NOIDA PROJECT
COMMUNITY CENTER EXCAVATION WORK COMPLETED

DRESSING WORK FOR PCC IS IN PROGRESS.



Progress Report No. 45 (1st JAN-2020– 31st JAN-2020)



MONTHLY PROGRESS REPORT CGEWHO – GREATER NOIDA PROJECT

MAIN GATE-2 COLUMNS REINFORCEMENT WORK ABOVE PLINTH IS IN PROGRES.



Progress Report No. 45 (1st JAN-2020– 31st JAN-2020)



**MONTHLY PROGRESS REPORT
CGEWHO – GREATER NOIDA PROJECT**

QUALITY CONTROL

**DURING CONSTRUCTION FOLLOWING QUALITY CONTROL TESTS
CONDUCTED AT SITE:**

S. No.	Materials	Source From	Test Date	Tests done	Result
1	Coarse Sand	Bajpur		Each truck	Sieve Analysis & Silt content
2	Coarse Aggregate	Nangal		Each truck	Sieve Analysis & Impact Value
3	Fine Sand	Yamuna Nagar		Each truck	Sieve Analysis & Silt content
4	Bricks	Greater Noida		Each truck	Dimension, Water Absorption & Compressive strength
5	Cement	Third party testing is being done			
6	Steel	Third party testing is being done			
7	Piles Integrity	Third party testing is being done			
8	Soil Compaction	Third party testing is being done			
9	STP water	Third party testing is being done			
10	RCC Cubes are being tested and Register is being maintained.				
11	Slump test conducted at site to insure workability if concrete.				



MONTHLY PROGRESS REPORT CGEWHO – GREATER NOIDA PROJECT

BRICKS COMPRESSIVE STRENGTH TESTING



MONTHLY PROGRESS REPORT CGEWHO – GREATER NOIDA PROJECT

CUBE COMPRESSIVE STRENGTH TESTING



Progress Report No. 45 (1st JAN-2020– 31st JAN-2020)



**MONTHLY PROGRESS REPORT
CGEWHO – GREATER NOIDA PROJECT
COARSE AGGREGATE 20MM TESTING**



**MONTHLY PROGRESS REPORT
CGEWHO – GREATER NOIDA PROJECT
COARSE SAND SIEVIE ANALASYS TESTING.**



Progress Report No. 45 (1st JAN-2020– 31st JAN-2020)

