

MONTHLY PROGRESS REPORT

CGEWHO – GREATER NOIDA PROJECT

31st OCT-2020

PACKAGE-II	STATUS AS ON 31/10/2020
Up to Last Month Block D03	<ul style="list-style-type: none"> • 100% Aluminum door window frame fixing work completed. • 100% Aluminum door window glazing fixing work completed. • 95% stilt floor granite fixing work completed. • Stilt floor to fifth floor lift wall cladding work completed. • Lift Car body erection work in progress.
Current Month Activity	<ul style="list-style-type: none"> • Balance 5% stilt floor granite fixing work completed. • Lift wall cladding work completed from 6th floor to 14th floor. • Lift Car body erected.
Up to Last Month Block D04	<ul style="list-style-type: none"> • 100% Aluminum door window frame fixing work completed. • 100% Aluminum door window glazing fixing work completed. • Stilt floor to fifth floor lift wall cladding work completed. • Wing – 3 First floor to Fourteen floor balcony tile fixing work completed. • Lift Car body erection is in progress.
Current Month Activity	<ul style="list-style-type: none"> • Lift wall cladding work completed from 6th floor to 14th floor. • 100% stilt floor Granite flooring completed. • Lift Car body erected.
Up to Last Month Block D05	<ul style="list-style-type: none"> • 100% Aluminum door window frame fixing work completed. • 100% Aluminum door window glazing fixing work completed. • Stilt floor to fifth floor lift wall cladding work completed. • Second floor to fourteen floor Tiles Dado in Diverter area fixing work completed. • First to Fourteen floor electrical shaft Aluminum louvers fixing work completed. • 95% stilt floor granite fixing work completed. • Lift Car body erection in progress
Current Month Activity	<ul style="list-style-type: none"> • Lift wall cladding work completed from 6th floor to 8th floor. • Balance 5% stilt floor granite fixing work completed. (Total 100%). • Lift Car body erected.
Up to Last Month Block D06	<ul style="list-style-type: none"> • First to Eleventh floor Door frame beading work completed. • 100% Aluminum door window frame fixing work completed. • 100% Aluminum door window glazing fixing work completed. • 100% Balcony SS Railing fixing work completed. • Machine Room Internal & external putty work completed. • First to Fourteen floors Door shutters paint work completed. • Basement to Fifth floor Lift bracket erection work completed. • O.H. Tank tile fixing work completed. • Machine room door trap, door, staircase railing fixing work completed. • First to Fourteen floors Wing – 3 bedroom-1 floor tile fixing work completed.



Progress Report No. 52 (1st OCT-2020– 31st OCT-2020)



MONTHLY PROGRESS REPORT

CGEWHO – GREATER NOIDA PROJECT

Current Month Activity	<ul style="list-style-type: none"> • Door frame beading work completed from 12th to 14th floor. • Door frame painting work completed from 1st to 14th floor. • Lift door frame fixing work is in progress.
Up to Last Month Block D07	<ul style="list-style-type: none"> • First to tenth floor vertical G.I fixing work completed. • Second to twelfth floor toilet and balcony water proofing work completed. • Stilt to Fourteen floor C.I vertical pipe fixing work completed. • Second to tenth floor first coat wall putty work completed. • Second to thirteen floor POP cornice work completed. • Second to sixth floor toilet wall tile fixing work completed. • 40% External work completed. • 80% first floor internal plaster work completed. • Eleventh to terrace floor staircase MS railing fixing work completed. • 15% external wall putty work completed. • O.H. tank RCC wall casted. • O.H. tank and machine room slab shuttering work in progress. • 65% Terrace parasol work casted.
Current Month Activity	<ul style="list-style-type: none"> • 15% Terrace parasol work completed. (Total 80%). • O.H. tank and machine room slab casted. • Vertical GI piping work completed from 11th to 14th floor. • Toilet and balcony water proofing work completed from 13th to 14th floor. • 1st coat wall putty work completed from 11th to 14th floor. • POP cornice work completed at 14th floor. • Toilet wall tile fixing work completed from 7th to 14th floor. • Floor tiling work is in progress at 3rd, 4th & 5th floor. • 35% External Plaster work completed. (Total 75%). • 35% external wall putty work completed. (Total 50%).
Up to Last Month Block D08	<ul style="list-style-type: none"> • Fourth floor roof slab casted. • Fifth floor columns casting work completed. (27/70) • 30% First floor brick work completed.
Current Month Activity	<ul style="list-style-type: none"> • Balance 43 columns casted at 5th floor. • 5th floor Roof slab 100% casted. • 6th floor columns 100% casted. • 6th floor roof slab 100% casted. • 60% First floor brick work completed.
Up to Last Month Non-Tower	<ul style="list-style-type: none"> • 2000 Sqm APP membrane fixing work completed. (Total 60%). • IGL Trench Brick work 120 mtrs front of block D-05 completed. • Drain Brick work 126 mtrs completed at -750mm lvl. • 330 Sqm Screeding work on Water proofing membrane completed. (Total 60% completed). • Ramp-6 Roof slab Reinforcement work is in progress.



MONTHLY PROGRESS REPORT CGEWHO – GREATER NOIDA PROJECT

Current Month Activity	<ul style="list-style-type: none"> • 2000 Sqm APP membrane fixing work completed. (Total 78%). • Drain Brick work 80 mtrs completed at -750mm lvl. • 1200Sqm Screeding work on Water proofing membrane completed. (Total 76% completed). • 1400 sqm basement putty work completed. (Total 82% completed). • 1165 sqm VDF work completed. (Total 82% completed). • 92% Basement ceiling plaster work completed. (15323/16656) • Ramp-6 Roof slab casting work completed. • Feature wall brick work completed in front of block D03, D04 & D05.
Up to Last Month Retaining Wall & Boundary wall	<ul style="list-style-type: none"> • Boundary wall casting work balance 5% completed. (Total 100%). • Boundary wall balance brick work completed. (100% completed.) • Boundary wall Railing fixing work (100% completed.)
Current Month Activity	<ul style="list-style-type: none"> • 100%Boundary wall plaster work completed. • 03 nos Rain water harvesting boring work completed. • 03 nos Brick work of rain water harvesting pit completed. • Storm water Manhole Brick is in progress.



**MONTHLY PROGRESS REPORT
CGEWHO – GREATER NOIDA PROJECT**

PHOTOGRAPHS OF PACKAGE-II on 31ST OCT -2020

**VIEW OF BLOCK D03, D04, D05 AND ADJOINING AREA DEVELOPMENT IN
PROGRESS.**



Progress Report No. 52 (1st OCT-2020– 31st OCT-2020)



**MONTHLY PROGRESS REPORT
CGEWHO – GREATER NOIDA PROJECT**

NEAR BLOK D-04, D-05 EXTERNAL DEVELOPMENT WORK IN PROGRESS.



Progress Report No. 52 (1st OCT-2020– 31st OCT-2020)



MONTHLY PROGRESS REPORT CGEWHO – GREATER NOIDA PROJECT

BLOCK D-07 MACHINE ROOM & WATER TANK SLAB CASTED.
BLOCK D-08 7TH FLOOR SLAB REINFORCEMENT WORK IS IN PROGRESS.



Progress Report No. 52 (1st OCT-2020– 31st OCT-2020)



MONTHLY PROGRESS REPORT CGEWHO – GREATER NOIDA PROJECT

BLOCK D-08 7TH FLOOR ROOF SLAB REINFORCEMENT WORK IS IN PROGRESS.



Progress Report No. 52 (1st OCT-2020– 31st OCT-2020)



MONTHLY PROGRESS REPORT

CGEWHO – GREATER NOIDA PROJECT

PACKAGE-III	STATUS AS ON 31/10/2020
<p>Up to Last Month</p> <p>Block C01</p>	<ul style="list-style-type: none"> • Level 15(Terrace): 100% slab casting completed. <ul style="list-style-type: none"> ▪ Above Terrace stub column of projection slab casting completed. ▪ Terrace elevation of parapet wall casting completed. ▪ Mumty slab 100% completed. ▪ Overhead Tank base slab and wall casting completed. ▪ Machine room slab casting completed & column reinforcement & shuttering work is on progress. • Level 14: Brick work completed. • Level 14: Door frame completed. • Level 14: Electrical wall conduit completed. • Level 14: Internal plaster completed. • External plaster 90% completed. • Level 12: Water proofing completed. • Level 13: Water proofing is on progress. • Level 10: Wall tile (Toilet & Kitchen) completed. • Level 11: Wall tile (Toilet & Kitchen) is on progress. • Level 06: Floor tile completed. • Level 07: Floor tile is on progress. • Level 14: Internal plumbing (CPVC) work completed. • Level 14: External & internal plumbing (CI) work is on progress. • Level 14: External vertical (GI) work completed. • Level 13&14: POP cornice completed. • Level 13&14: Internal wall putty completed. • Level 14: Fire staircase railing completed. • Level 12: S.S balcony railing completed. • Level 13: S.S balcony railing is on progress.



MONTHLY PROGRESS REPORT

CGEWHO – GREATER NOIDA PROJECT

<p>Current Month Activity</p>	<ul style="list-style-type: none">• Level 15(Terrace): 100% slab casting completed.<ul style="list-style-type: none">▪ Above Terrace Stub column of projection slab casting completed.▪ Terrace elevation of parapet wall casting completed.▪ Mumty slab 100% completed.▪ Overhead tank base slab & wall casting completed.▪ Machine room slab casting completed.▪ Projection above machine room casting completed.• Level 14: Brick work completed.• Level 14: Door frame completed.• Level 14: Electrical wall conduit completed.• Level 14: Internal plaster completed.• External plaster 90% completed.• Level 12: Water proofing completed.• Level 13: Water proofing is on progress.• Level 10: Wall tile (Toilet & Kitchen) completed.• Level 11: Wall tile (Toilet & Kitchen) is on progress.• Level 06: Floor tile completed.• Level 07: Floor tile is on progress.• Level 14: Internal plumbing (CPVC) work completed.• Level 14: External & internal plumbing (CI) work is on progress.• Level 14: External vertical (GI) work completed.• Level 14: POP cornice completed.• Level 14: Internal wall putty completed.• Level 01 to 12: M.S railing Staircase completed.• Level 12: S.S railing balcony completed.• Aluminium (Schueco) work 15% completed.• Aluminium (Louvers) work 45% completed.• Level 13: S.S balcony railing is on progress.
-------------------------------	---------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------



MONTHLY PROGRESS REPORT

CGEWHO – GREATER NOIDA PROJECT

Up to Last Month

Block C02

- Level 15 (Terrace): 100% slab casting completed.
 - Above Terrace stub column of projection slab casting completed.
 - Terrace elevation of parapet wall casting completed.
 - Mumty slab 100% completed.
 - Overhead Tank base slab and wall casting completed.
 - Machine room slab completed.
 - Projection above machine room column completed & slab reinforcement work completed.
 - Brick coba work is on progress.
- Level 14: Brick work 100% completed.
- Level 14: Door frame completed.
- Level 14: Electrical wall conduit completed.
- Level 14: Internal plaster completed.
 - External plaster 100% completed.
- Level 13: Water proofing completed.
- Level 14: Water proofing is on progress.
- Level 12: Wall tile (Toilet & Kitchen) completed.
- Level 13: Wall tile (Toilet & Kitchen) is on progress.
- Level 10 to 13: Floor tile completed.
- Level 14: Floor tile is on progress.
- Level 14: Internal plumbing (CPVC) work completed.
- Level 14: External & internal plumbing (CI) work completed.
- Level 14: External vertical (GI) work completed.
- Level 14: POP cornice completed.
- Level 14: Internal wall putty completed.
- Level 14: Both Staircase railing completed.
- Level 13&14: S.S balcony railing completed.
- Aluminium (Louvers) work 90% completed.
- Aluminium (Schueco) work 30% completed.



Progress Report No. 52 (1st OCT-2020– 31st OCT-2020)



MONTHLY PROGRESS REPORT

CGEWHO – GREATER NOIDA PROJECT

<p>Current Month Activity</p>	<ul style="list-style-type: none">• Level 15(Terrace): 100% slab casting completed.<ul style="list-style-type: none">▪ Above Terrace Stub column of projection slab casting completed.▪ Terrace elevation of parapet wall casting completed.▪ Mumty slab 100% completed.▪ Overhead tank base slab & wall casting completed.▪ Machine room slab casting completed.▪ Projection above machine room casting completed.▪ Brick coba work is on progress.• Level 14: Brick work 100% completed.• Level 14: Door frame completed.• Level 14: Electrical wall conduit completed.• Level 14: Internal plaster completed. External plaster 100% completed.• Level 14: Water proofing completed.• Level 13&14: Wall tile (Toilet & Kitchen) completed.• Level 13&14: Floor tile completed.• Level 14: Internal plumbing (CPVC) work completed.• Level 14: External & internal plumbing (CI) work completed.• Level 14: External vertical (GI) work completed.• Level 14: POP cornice completed.• Level 14: Internal wall putty completed.• Level 14: M.S railing staircase completed.• Aluminium (Schueco) work 60% completed.• Aluminium (Louvers) work 95% completed.• Level 14: S.S railing balcony completed.
--------------------------------------	-------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------



MONTHLY PROGRESS REPORT

CGEWHO – GREATER NOIDA PROJECT

Up to Last Month

Block C06

- Level 15(Terrace): 100% slab casting completed.
 - Above Terrace stub column of projection slab casting completed.
 - Terrace elevation of parapet wall casting completed.
 - Mumty slab 100% completed.
 - Overhead Tank base slab and wall casting completed.
 - Machine room slab casting completed.
 - Projection above machine room casting completed.
 - Brick coba work completed up to 75%.
- Level 14: Brick work completed.
- Level 14: Door frame completed.
- Level 14: Electrical wall conduit completed.
- Level 14: Internal plaster completed.
 - External plaster 95% completed.
- Level 14: Water proofing completed.
- Level 14: Wall tile (Toilet &Kitchen) completed.
- Level 14: Floor tile completed.
- Level 14: Internal plumbing (CPVC) work completed.
- Level 14: External & internal plumbing (CI) work completed.
- Level 14: External vertical (GI) work completed.
- Level 14: POP cornice completed.
- Level 14: Wall putty completed.
- Level 13&14: Both Staircase marble work completed.
- Level 14: Both Staircase railing completed.
- Aluminium (Schueco) work 90% completed.
- Aluminium (Louvers) work 95% completed.
- Level 01 to 10: Door shutter completed.
- Level 01 to 04: S.S balcony railing work completed.
- Level 05: S.S balcony railing work is on progress.



Progress Report No. 52 (1st OCT-2020– 31st OCT-2020)



MONTHLY PROGRESS REPORT

CGEWHO – GREATER NOIDA PROJECT

Current Month Activity

- **Level 15(Terrace): 100% slab casting completed.**
 - Above Terrace Stub column of projection slab casting completed.
 - Terrace elevation of parapet wall casting completed.
 - Mumty slab 100% completed.
 - Overhead tank base slab & wall casting completed.
 - Machine room slab casting completed.
 - Projection above machine room casting completed.
 - Brick coba work completed up to 75%.
- **Level 14: Brick work completed.**
- **Level 14: Door frame completed.**
- **Level 14: Electrical wall conduit completed.**
- **Level 14: Internal plaster completed.**
 - External plaster 95% completed.
- **Level 14: Water proofing completed.**
- **Level 14: Wall tile (Toilet &Kitchen) completed.**
- **Level 14: Floor tile completed.**
- **Level 14: Internal plumbing (CPVC) work completed.**
- **Level 14: External & internal plumbing (CI) work completed.**
- **Level 14: External vertical (GI) work completed.**
- **Level 14: POP cornice completed.**
- **Level 14: Internal Wall putty completed.**
- **Level 14: Staircase marble work completed.**
- **Level 14: M.S railing staircase completed.**
- **Aluminium (Schueco) work 93% completed.**
- **Aluminium (Louvers) work 95% completed.**
- **Level 06 to 10: S.S railing balcony work completed.**
- **Level 11: S.S railing balcony work is on progress.**
- **Level 11 to 13: Door shutter completed.**
- **Level 14: Door shutter work is on progress.**
- **Level 01 to 10: Flat internal electrical wiring completed.**



MONTHLY PROGRESS REPORT

CGEWHO – GREATER NOIDA PROJECT

Up to Last Month

Block C-07

- Level 15(Terrace): 100% slab casting completed.
 - Above Terrace stub column of projection slab casting completed.
 - Terrace elevation of parapet wall casting completed.
 - Mumty slab 100% completed.
 - Overhead Tank base slab and wall casting completed.
 - Machine room slab casting completed.
 - Projection above machine room casting completed.
 - Brick coba 50% completed.
- Level 14: Brick work 100% completed.
- Level 14: Door frame completed.
- Level 14: Electrical wall conduit completed.
- Level 14: Internal plaster completed.
 - External plaster 95% completed.
- Level 14: Water proofing completed.
- Level 14: Wall tile (Toilet & Kitchen) completed.
- Level 14: Floor tile completed.
- Level 14: Internal plumbing (CPVC) work completed.
- Level 14: External & internal plumbing (CI) work completed.
- Level 14: External vertical (GI) work completed.
- Level 14: POP cornice completed.
- Level 14: Wall putty is completed.
- Level 14: Staircase marble work completed.
- Level 14: Both Staircase railing completed.
- Aluminium (Schueco) work 95% completed.
- Aluminium (Louvers) work 95% completed.
- Level 14: Door shutter completed.
- Level 13&14: S.S balcony railing work completed.



Progress Report No. 52 (1st OCT-2020– 31st OCT-2020)



MONTHLY PROGRESS REPORT

CGEWHO – GREATER NOIDA PROJECT

<p>Current Month Activity</p>	<ul style="list-style-type: none">• Level 15(Terrace): 100% slab casting completed.<ul style="list-style-type: none">▪ Above Terrace Stub column of projection slab casting completed.▪ Terrace elevation of parapet wall casting completed.▪ Mumty slab 100% completed.▪ Overhead tank base slab & wall casting completed.▪ Machine room slab casting completed.▪ Projection above machine room casting completed.▪ Brick coba 100% completed.• Level 14: Brick work 100% completed.• Level 14: Door frame completed.• Level 14: Electrical wall conduit completed.• Level 14: Internal plaster completed.<ul style="list-style-type: none">• External plaster 95% completed.• Level 14: Water proofing completed.• Level 14: Wall tile (Toilet & Kitchen) completed.• Level 14: Floor tile completed.• Level 14: Internal plumbing (CPVC) work completed.• Level 14: External & internal plumbing (CI) work completed.• Level 14: External vertical (GI) work completed.• Level 14: POP cornice completed.• Level 14: Internal Wall putty completed.• Level 14: Staircase marble work completed.• Level 14: M.S railing staircase completed.• Aluminium (Schueco) work 95% completed.• Aluminium (Louvers) work 95% completed.• Level 14: S.S railing balcony work completed.• Level 14: Door shutter completed.• Level 01 to 14: Flat internal electrical wiring completed.
--------------------------------------	-------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------



MONTHLY PROGRESS REPORT

CGEWHO – GREATER NOIDA PROJECT

**Up to Last
Month**

Block C08

- Level 15(Terrace): 100% slab casting completed.
 - Above Terrace Stub column of projection slab casting completed.
 - Terrace elevation of parapet wall casting completed.
 - Mumty slab 100% completed.
 - Overhead tank base slab & wall casting completed.
 - Machine room slab casting completed.
 - Projection above machine room casting completed.
 - Brick coba work completed.
- Level 14: Brick work 100% completed.
- Level 14: Door frame completed.
- Level 14: Electrical wall conduit completed.
- Level 14: Internal plaster completed.
 - External plaster 100% completed.
- Level 14: Water proofing completed.
- Level 14: Wall tile (Toilet & kitchen) completed.
- Level 14: Floor tile completed.
- Level 14: Internal plumbing (CPVC) work completed.
- Level 14: External & internal plumbing (CI) work completed.
- Level 14: External vertical (GI) work completed.
- Level 14: POP cornice completed.
- Level 14: Wall putty completed.
- Level 14: Both Staircase railing completed.
- Level 14: Both Staircase marble completed.
- Aluminium (Schueco) work 100% completed.
- Aluminium (Louvers) work 95% completed.
- Level 14: Door shutter completed.
- Level 14: S.S balcony railing completed.
- Level 01 to 14: Flat internal electrical wiring completed.



Progress Report No. 52 (1st OCT-2020– 31st OCT-2020)



MONTHLY PROGRESS REPORT

CGEWHO – GREATER NOIDA PROJECT

Current Month Activity	<ul style="list-style-type: none">• Level 15(Terrace): 100% slab casting completed.<ul style="list-style-type: none">▪ Above Terrace Stub column of projection slab casting completed.▪ Terrace elevation of parapet wall casting completed.▪ Mumty slab 100% completed.▪ Overhead tank base slab & wall casting completed.▪ Machine room slab casting completed.▪ Projection above machine room casting completed.▪ Brick coba work completed.• Level 14: Brick work 100% completed.• Level 14: Door frame completed.• Level 14: Electrical wall conduit completed.• Level 14: Internal plaster completed.<ul style="list-style-type: none">• External plaster 100% completed.• Level 14: Water proofing completed.• Level 14: Wall tile (Toilet & kitchen) completed.• Level 14: Floor tile completed.• Level 14: Internal plumbing (CPVC) work completed.• Level 14: External & internal plumbing (CI) work completed.• Level 14: External vertical (GI) work completed.• Level 14: POP cornice completed.• Level 14: Internal Wall putty completed.• Level 14: M.S railing Staircase completed.• Level 14: Staircase marble completed.• Aluminium (Schueco) work 100% completed.• Aluminium (Louvers) work 95% completed.• Level 14: Door shutter completed.• Level 14: S.S railing balcony completed.• Level 01 to 14: Flat internal electrical wiring completed.
-------------------------------	-----------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------



MONTHLY PROGRESS REPORT CGEWHO – GREATER NOIDA PROJECT

<p>Up to Last Month</p> <p>Block C09</p>	<ul style="list-style-type: none"> • Level 13: Remaining 50% slab & 100% column casting completed. • Level 14: 100% slab & column completed. • Level 15(Terrace): Slab shuttering & reinforcement work is on progress. • Level 09: Brick work completed. • Level 10: Brick work is on progress. • Level 08: Door frame completed. • Level 09: Door frame is on progress. • Level 08: Electrical wall conduit completed. • Level 09: Electrical wall conduit is on progress. • Level 08: Internal plaster completed. • Level 09: Internal plaster is on progress. • Level 08: Internal plumbing (CPVC) completed. • Level 09: Internal plumbing (CPVC) is on progress. • Level 01&02: External & internal plumbing (CI) work completed. • Level 03: External & internal plumbing (CI) work is on progress.
<p>Current Month Activity</p>	<ul style="list-style-type: none"> • Level 15(Terrace): 100% slab casting completed. • Level 10: Brick work completed. • Level 11: Brick work is on progress. • Level 08: Door frame completed. • Level 09: Door frame is on progress. • Level 08: Electrical wall conduit completed. • Level 09: Electrical wall conduit is on progress. • Level 08: Internal plaster completed. • Level 09: Internal plaster is on progress. • Level 08: Internal plumbing (CPVC) completed. • Level 09: Internal plumbing (CPVC) is on progress. • Level 01&02: External & internal plumbing (CI) work completed. • Level 03: External & internal plumbing (CI) work is on progress.
<p>Up to Last Month</p> <p>Block C10</p>	<ul style="list-style-type: none"> • Level 10: 100% slab & column casting completed. • Level 11: Slab shuttering and reinforcement work is on progress. • Level 05: Brick work completed. • Level 06: Brick work is on progress. • Level 05: Door frame completed. • Level 06: Door frame is on progress. • Level 05: Electrical wall conduit completed. • Level 06: Electrical wall conduit is on progress. • Level 05: Internal plaster completed. • Level 06: Internal plaster is on progress. • Level 05: Internal plumbing (cPVC) completed. • Level 06: Internal plumbing (cPVC) is on progress.



MONTHLY PROGRESS REPORT

CGEWHO – GREATER NOIDA PROJECT

Current Month Activity	<ul style="list-style-type: none"> • Level 12&13: Slab casting completed & column reinforcement work is on progress. • Level 05: Brick work completed. • Level 06: Brick work is on progress. • Level 05: Door frame completed. • Level 06: Door frame is on progress. • Level 05: Electrical wall conduit completed. • Level 06: Electrical wall conduit is on progress. • Level 05: Internal plaster completed. • Level 06: Internal plaster is on progress. • Level 05: Internal plumbing (cPVC) completed. • Level 06: Internal plumbing (cPVC) is on progress.
Up to Last Month Block C11	<ul style="list-style-type: none"> • Level 15(Terrace): 100% slab casting completed. <ul style="list-style-type: none"> ▪ Above Terrace Mumty column reinforcement work is on progress. • Level 12&13: Brick work completed. • Level 14: Brick work is on progress. • Level 11: Door frame completed. • Level 12: Door frame is on progress. • Level 11: Electrical wall conduit completed. • Level 12: Electrical wall conduit is on progress. • Level 11: Internal plaster completed. • Level 12: Internal plaster is on progress. • Level 11: Internal plumbing (CPVC) completed. • Level 12: Internal plumbing (CPVC) is on progress. • Level 01 to 08: External & internal plumbing (CI) work completed. • Level 09: External vertical (CI) work completed.
Current Month Activity	<ul style="list-style-type: none"> • Level 15(Terrace): 100% slab casting completed. <ul style="list-style-type: none"> ▪ Above Terrace Mumty column reinforcement work is on progress. • Level 14: Brick work completed. • Level 12 to 14: Door frame completed. • Level 12 to 14: Electrical wall conduit completed. • Level 12 to 14: Internal plaster completed. <ul style="list-style-type: none"> • External plaster 30% completed. • Level 11: Internal plumbing (CPVC) completed. • Level 12: Internal plumbing (CPVC) is on progress. • Level 08: External & internal plumbing (CI) work completed. • Level 09: External vertical (CI) work completed.



MONTHLY PROGRESS REPORT

CGEWHO – GREATER NOIDA PROJECT

<p>Up to Last Month</p> <p>Block C12</p>	<ul style="list-style-type: none"> • Level 15(Terrace): 100% slab casting completed. <ul style="list-style-type: none"> ▪ Above Terrace Stub column of projection slab casting completed. ▪ Terrace elevation of parapet wall casting completed. ▪ Mumty slab 100% completed. ▪ Overhead tank wall casting completed. ▪ Machine room slab shuttering is on progress. • Level 14: Brick work 100% completed. • Level 14: Door frame completed. • Level 14: Electrical wall conduit completed. • Level 13: Internal plaster completed. • Level 14: Internal plaster is on progress. <ul style="list-style-type: none"> • External Plaster up to 75% completed. • Level 07&08: Water proofing completed. • Level 09: Water proofing work is on progress. • Level 13: Wall tile kitchen completed. • Level 14: Internal plumbing (CPVC) work completed. • Level 14: External & internal plumbing (CI) work completed. • Level 08: External vertical (GI) work completed. • Level 09: External vertical (GI) work is on progress. • Level 10: POP cornice completed. • Level 11: POP cornice is on progress.
<p>Current Month</p> <p>Activity</p>	<ul style="list-style-type: none"> • Level 15(Terrace): 100% slab casting completed. <ul style="list-style-type: none"> ▪ Above Terrace Stub column of projection slab casting completed. ▪ Terrace elevation of parapet wall casting completed. ▪ Mumty slab 100% completed. ▪ Overhead tank base slab & wall casting completed. ▪ Machine room slab casting completed. ▪ Projection above machine room casting completed. • Level 14: Brick work 100% completed. • Level 14: Door frame completed. • Level 14: Electrical wall conduit completed. • Level 14: Internal plaster completed. <ul style="list-style-type: none"> • External Plaster up to 95% completed. • Level 09 to13: Water proofing completed. • Level 14: Water proofing work is on progress. • Level 01 to 08: Wall tile (Toilet & kitchen) completed. • Level 09: Wall tile (Toilet & Kitchen) is on progress. • Level 14: Internal plumbing (CPVC) work completed. • Level 14: External & internal plumbing (CI) work completed. • Level 08: External vertical (GI) work completed. • Level 09: External vertical (GI) work is on progress. • Level 11 to 14: POP cornice completed.



MONTHLY PROGRESS REPORT CGEWHO – GREATER NOIDA PROJECT

Up to last month UG Tank	<ul style="list-style-type: none"> • U.G. Tank water proofing work is on progress.
Current Month Activity	<ul style="list-style-type: none"> • U.G. Tank water proofing work is on progress.
Up to last month Non-Tower	<ul style="list-style-type: none"> • Pile casting completed. (848/848) Nos. • Laying P.C.C completed. (Total 18217/18731) Sqm • Stitch slab casting completed. (Total 17708/18731) Sqm • Circular column casting completed. (Total 294/339) Nos. • Basement non-tower slab casting completed Total (16750/18731) Sqm • Retaining wall casting completed (277/294) m • Boundary wall casted (242/277) RMT • Basement plaster (16200/23636) Sqm. • Basement PCC for VDC flooring 17700 sqm • Basement ATT 17700 sqm • Basement VDC Flooring 10000 sqm • Non tower slab water proofing 3700 sqm
Current Month Activity	<ul style="list-style-type: none"> • Basement VDC Flooring 1600 sqm • Basement ATT 1800 sqm • Non tower slab water proofing 1471 sqm • Basement non-tower slab casting 1060 sqm • Basement plaster 550 sqm • Basement PCC for VDC flooring 1700 sqm



**MONTHLY PROGRESS REPORT
CGEWHO – GREATER NOIDA PROJECT**

PHOTOGRAPHS OF PACKAGE-III on 31st OCT -2020

Block C-01 Brick coba is on progress.

Block C-02 Brick coba is on progress.

Block C-12 Above terrace Plaster work is on progress.



**MONTHLY PROGRESS REPORT
CGEWHO – GREATER NOIDA PROJECT**

Block C-06 Brick coba completed.

Block C-07 Brick coba completed.

Block C-08 Brick coba completed.



Progress Report No. 52 (1st OCT-2020– 31st OCT-2020)



MONTHLY PROGRESS REPORT CGEWHO – GREATER NOIDA PROJECT

Block C-09 Level-15 (Terrace) mummy column reinforcement work is in progress.

Block C-10 Level -13 remaining slab shuttering and reinforcement work is on progress.

Block C-11 Above terrace water tank wall reinforcement work is on progress.



Progress Report No. 52 (1st OCT-2020– 31st OCT-2020)



MONTHLY PROGRESS REPORT CGEWHO – GREATER NOIDA PROJECT

Complete Site view



Progress Report No. 52 (1st OCT-2020– 31st OCT-2020)



**MONTHLY PROGRESS REPORT
CGEWHO – GREATER NOIDA PROJECT**

Basement plumbing (CI) work is on progress.



Progress Report No. 52 (1st OCT-2020– 31st OCT-2020)



**MONTHLY PROGRESS REPORT
CGEWHO – GREATER NOIDA PROJECT**

Ramp brick work is on progress.



Progress Report No. 52 (1st OCT-2020– 31st OCT-2020)



MONTHLY PROGRESS REPORT CGEWHO – GREATER NOIDA PROJECT

Landscaping work is on progress.



Progress Report No. 52 (1st OCT-2020– 31st OCT-2020)



MONTHLY PROGRESS REPORT

CGEWHO – GREATER NOIDA PROJECT

PACKAGE-IV	STATUS AS ON 31/10/2020
Up to Last Month Block A01	<ul style="list-style-type: none"> • Fifth floor Lift wall cladding work in progress. • 100% VDF work completed. • Fourth floor Kitchen false ceiling for CI covering in progress. • Solar panel fixing of 3 wings work in progress
Current Month Activity	<ul style="list-style-type: none"> • Lift installation work completed. • Stilt floor granite fixing work completed. • Basement Stilt floor aluminum window glass fixing work completed. • Stilt floor wall and ceiling putty work completed. • Flat numbering work completed. • Fire shaft aluminum door fixing work completed. • Kitchen CI pipe covering with false ceiling completed. • Washbasin fixing work completed. • Solar panel fixing work completed.
Up to Last Month Block B04	<ul style="list-style-type: none"> • All floor Lift wall cladding work completed. • 100% VDF work completed. • Eight floor Kitchen false ceiling for CI covering in progress. • Fourth floor toilet false ceiling grid fixing work in progress.
Current Month Activity	<ul style="list-style-type: none"> • Lift installation work completed. • Stilt floor granite fixing work in progress. • Stilt floor wall and ceiling putty work completed. • Stilt floor aluminum window glass fixing work completed. • Kitchen CI pipe covering with false ceiling completed. • Toilet false ceiling grid fixing work completed.
Up to Last Month Block B05	<ul style="list-style-type: none"> • Eight floor Lift wall cladding work completed. • 100% VDF work completed. • Second floor Kitchen false ceiling for CI covering in progress. • Third floor toilet false ceiling grid fixing work in progress. • Solar panel fixing of 4 wings work in progress
Current Month Activity	<ul style="list-style-type: none"> • Lift installation work completed. • Lift wall cladding work completed. • Kitchen false ceiling for CI covering work completed. • Toilet false ceiling grid fixing work completed. • Solar panel fixing work completed. • Fire shaft aluminum door fixing work completed. • Stilt floor aluminum window glass fixing work completed.
Up to Last Month Block C-16	<ul style="list-style-type: none"> • Lift wall cladding work completed. • Kitchen false ceiling for CI covering work completed. • Fifth floor Toilets false ceiling frame fixing work in progress. • Stilt common area tile fixing work completed. • O.H. tank tile fixing work completed.



MONTHLY PROGRESS REPORT CGEWHO – GREATER NOIDA PROJECT

Current Month Activity	<ul style="list-style-type: none"> • Lift installation work completed. • Kitchen false ceiling for CI covering work completed. • Toilet false ceiling grid fixing work completed. • Stilt floor aluminum window glass fixing work completed. • O.H. tank plaster work completed.
Up to Last Month Block C-17	<ul style="list-style-type: none"> • O.H. tank wall fixing work completed. • Lift wall cladding work completed. • Twelfth floor Kitchen false ceiling for CI covering completed. • Eight floor Toilets false ceiling frame fixing work in progress
Current Month Activity	<ul style="list-style-type: none"> • Lift installation work completed. • Kitchen false ceiling for CI covering work completed. • Toilet false ceiling grid fixing work completed. • Stilt floor granite fixing work completed.
Up to Last Month Block C-02	<ul style="list-style-type: none"> • Lift door frame fixing work completed. • Tenth floor Lift wall cladding work in progress. • Staircase OBD first coat completed. • Staircase case railing painting work completed. • Stilt floor common area tile fixing work completed. • 75% VDF work completed.
Current Month Activity	<ul style="list-style-type: none"> • Lift installation work completed. • Lift wall cladding work completed. • Basement & Stilt floor aluminum window glass fixing work completed. • SS railing work completed. • Stilt floor granite fixing work in progress.
Up to Last Month Block C-03	<ul style="list-style-type: none"> • Lift door frame fixing work completed. • Staircase OBD first coat work completed. • Staircase case railing painting work completed. • 100% VDF work completed.
Current Month Activity	<ul style="list-style-type: none"> • Lift installation work completed. • Lift wall cladding work completed. • Toilet false ceiling grid fixing work completed.
Up to Last Month Block C-04	<ul style="list-style-type: none"> • Lift door frame fixing work completed. • Fourth floor Lift wall cladding work in progress. • 90% VDF work completed.
Current Month Activity	<ul style="list-style-type: none"> • Lift installation work completed. • Lift wall cladding work completed. • External plaster work completed.



MONTHLY PROGRESS REPORT CGEWHO – GREATER NOIDA PROJECT

Up to Last Month NTA	<ul style="list-style-type: none"> • 2100 Sqm APP waterproofing membrane fixing work completed. (14000/15900). • 1 nos Harvesting Pit and stiling slab casting completed. • Expansion joint casted of length 50 mtrs (1180/1350) • Soil filling work in Road is in progress. • PCC for road VDF work in progress. • Amphitheatre brick work in progress. • Green area development work in progress. • Water body foundation work completed. • Basement parking electrical wiring work 70% completed.
Current Month Activity	<ul style="list-style-type: none"> • 500 Sqm APP waterproofing membrane fixing work completed. (14500/15900). • 4 nos Harvesting Pit and stiling slab casting completed. • Expansion joint casted of length 160 mtrs (1340/1350) • 45% Soil filling work in Road completed. • Drain brick work in progress. (1300/1400). • IGL brick work in progress. (500/600). • PCC for green area work in progress. • Amphitheatre brick work in progress. • Green area development work in progress. • Guniting work in progress. (400/3000). • External fire fighting work in progress.
Sample Flat Type A, B & C Status	<ul style="list-style-type: none"> • Painting work of walls & Ceiling completed. • Tile fixing work completed. • Internal Electrical work completed. • Water supply & Drainage work completed.



**MONTHLY PROGRESS REPORT
CGEWHO – GREATER NOIDA PROJECT**

PHOTOGRAPHS OF PACKAGE-IV on 31ST OCT - 2020

BIRD EYE VIEW OF PROJECT



Progress Report No. 52 (1st OCT-2020– 31st OCT-2020)



MONTHLY PROGRESS REPORT
CGEWHO – GREATER NOIDA PROJECT
CENTER AREA DEVELOPMENT, GUNTING & DRAIN BOARD WORK
IS IN PROGRESS.



Progress Report No. 52 (1st OCT-2020– 31st OCT-2020)



**MONTHLY PROGRESS REPORT
CGEWHO – GREATER NOIDA PROJECT**

DRIVE THROUGH AREA GRANITE WORK IN PROGRESS.



Progress Report No. 52 (1st OCT-2020– 31st OCT-2020)



MONTHLY PROGRESS REPORT
CGEWHO – GREATER NOIDA PROJECT
PARK DEVELOPMENT WORK IS IN PROGRESS.



Progress Report No. 52 (1st OCT-2020– 31st OCT-2020)



MONTHLY PROGRESS REPORT

CGEWHO – GREATER NOIDA PROJECT

PACKAGE-V	STATUS AS ON 31/10/2020
Up to Last Month Block B01	<ul style="list-style-type: none"> • Second to ninth floor Lift cladding work completed. • Stilt floor Aluminum door frame fixing work completed.
Current Activity	<ul style="list-style-type: none"> • Lift cladding work completed at 10th & 11th floor. • Water tank tiling work completed. • Birla putty work at stilt floor is in progress. • Lift cladding in Basement is in progress.
Up to Last Month Block B02	<ul style="list-style-type: none"> • Stilt floor granite fixing work completed. • First to third floor lift cladding work completed.
Current Activity	<ul style="list-style-type: none"> • Stilt floor granite fixing work completed. • Lift cladding work completed from 4th to 13th floor. • Lift cladding in Basement is in progress.
Up to Last Month Block B03	<ul style="list-style-type: none"> • 90% External plaster work completed. • Machine room projection slab casting work completed. • Machine room internal and external plaster work completed. • Eight floor flooring tile fixing work in progress. • Seventh floor plumbing shaft louver fixing work in progress. • Eight floor Aluminum door window frame fixing work in progress. • 80% Staircase MS railing fixing work completed. • 60% Staircase stone fixing work completed. • All floor toilet water proofing work completed.
Current Activity	<ul style="list-style-type: none"> • 8% External plaster work completed. (Total 98%). • External putty work 95% completed. • Terrace brick coba waterproofing 75% completed. • Machine Room Brick coba water proofing work completed. • Floor tiling work 80% completed. • Plumbing shaft louver fixing work 80% completed. • Aluminum door window frame fixing work 70% completed. • 10% Staircase MS railing fixing work completed. (Total 90%). • 30% Staircase stone fixing work completed. (Total 90%). • Door shutters fixing work completed from 2nd to 3rd floor. • Balcony SS Railing work 40% completed.
Up to Last Month Block C15	<ul style="list-style-type: none"> • Stone flooring work at stilt floor completed. • Stilt floor Aluminium Door window framing fixing completed.
Current Activity	<ul style="list-style-type: none"> • Overhead Water tank tiling work completed. • Balcony Birla putty work completed up to 7th floor. • Lift cladding in Basement is in progress.



MONTHLY PROGRESS REPORT CGEWHO – GREATER NOIDA PROJECT

Up to Last Month	<ul style="list-style-type: none"> • Lift-1 & 2 cladding work in 4th & 5th floor lvl completed.
Block C16	
Current Activity	<ul style="list-style-type: none"> • Overhead Water tank tiling work completed. • Lift cladding work completed up to 7th floor. • Lift cladding in Basement is in progress.
Up to Last Month	
Non-Tower	<ul style="list-style-type: none"> • Water body and pergola foundation work completed. • Laying of welded wire mesh and Guniting working progress. • Feature wall brick work in front block C16 & C15 completed. • Extended basement APP water proofing work 400 Sqm completed (Total 87%). • 300 Sqm Screeding work completed on Waterproofing membrane. (Total 85%) • Brick work for drain +400 in progress. • Dressing & levelling work is in progress in Green area for PCC. • External fire hydrant piping work is in progress.
Current Activity	<ul style="list-style-type: none"> • Guniting work 50% completed. • Laying of welded wire mesh and Guniting working progress. • Extended basement APP water proofing work 450Sqm completed (Total 93%). • 300Sqm Screeding work completed on Waterproofing membrane. (Total 90%) • Brick work for drain is in progress. • Dressing & levelling work is in progress in Green area for PCC. • External fire hydrant piping work is in progress. • Tube well piping work completed. • Kerb stone fixing work is in progress. • Garden hydrant piping work is in progress. • LT panel Room brick work is in progress.



**MONTHLY PROGRESS REPORT
CGEWHO – GREATER NOIDA PROJECT**

PHOTOGRAPHS OF PACKAGE-V on 31ST OCT-2020
BLOCK B-03 TERRACE PROJECTION SLAB 100% CASTED.
EXTERNAL WALL PUTTY WORK 90% COMPLETED.



Progress Report No. 52 (1st OCT-2020– 31st OCT-2020)



MONTHLY PROGRESS REPORT CGEWHO – GREATER NOIDA PROJECT

CENTER PARK DEVELOPMENT WORK IN PROGRESS AND WATER BODY FOUNDATION WORK COMPLETED.



Progress Report No. 52 (1st OCT-2020– 31st OCT-2020)



MONTHLY PROGRESS REPORT CGEWHO – GREATER NOIDA PROJECT

KERB STONE FIXING WORK IN PROGRESS.



Progress Report No. 52 (1st OCT-2020– 31st OCT-2020)



MONTHLY PROGRESS REPORT CGEWHO – GREATER NOIDA PROJECT

VIEW OF BLOCK B01, B02, B03.



Progress Report No. 52 (1st OCT-2020– 31st OCT-2020)



MONTHLY PROGRESS REPORT

CGEWHO – GREATER NOIDA PROJECT

PACKAGE-VI	STATUS AS ON 31/10/2020
Up to Last Month Boundary Wall & Gates	<ul style="list-style-type: none"> • Main Gate no-1 Columns casting work completed. • Main Gate no-1 Guard room slab casting work completed. • Main Gate no-2 Guard room counter granite fixing work in progress.
Current Month Activity	<ul style="list-style-type: none"> • Boundary wall putty work from Main gate no-1 to Main gate no-2 is completed. • Boundary wall Railing 1st coat painting work is in progress. • Main Gate no-1 Roof slab 50% casted.
Up to Last Month Shopping.	<ul style="list-style-type: none"> • First floor Roof Slab casting work completed. • Terrace floor slab casting work completed. • 15% Stub columns casting work completed. • AAC block work 90% completed at Ground floor. • AAC block work 40% completed at First floor. • Ground floor 75% internal plaster work completed.
Current Month Activity	<ul style="list-style-type: none"> • Balance 85% Stub columns casting work completed. (Total 100%). • Terrace projection slab 45% casted. • AAC block work 90% completed at 1st floor. • AAC block work 60% completed at 2nd floor. • Internal plaster 90% completed at Gfloor & 1st floor. • Shops Rolling shutters fixing work 80% completed at Gfloor.
Up to Last Month Nursing	<ul style="list-style-type: none"> • Basement slab casting work completed. • Ground floor columns casting work completed. • Ground floor roof slab shuttering and steel binding work in progress.
Current Month Activity	<ul style="list-style-type: none"> • Gfloor slab casting work completed. • 1st floor columns casting work completed. • 1st floor Roof slab casted. • 2nd floor columns 50% casted. • Terrace slab shuttering and steel binding work in progress.
Up to Last Month School	<ul style="list-style-type: none"> • 100% till basement slab columns casting work completed.
Current Month Activity	<ul style="list-style-type: none"> • Basement Roof slab shuttering work is in progress.
Up to Last Month Community Center	<ul style="list-style-type: none"> • 100% basement columns casting till slab level completed. • 50% Basement Roof slab casting work completed.
Current Month Activity	<ul style="list-style-type: none"> • Balance 50% slab Reinforcement work completed. • Gfloor columns 25% casted. • Gfloor Roof slab shuttering work is in progress.
Up to Last Month Non-Tower Area	<ul style="list-style-type: none"> • Basement Roof slab 450Sq.m casted. (Total 3600/6350). • Retaining wall 2nd lift casted up to a length of 65mtrs casted. (Total 545/585). • Kota stone waterproofing on wall of length 60mtrs (Total 400/585).



MONTHLY PROGRESS REPORT CGEWHO – GREATER NOIDA PROJECT

Current Month Activity	<ul style="list-style-type: none">• Basement Roof slab 500Sqm casted. (Total 4100/6350).• Retaining wall 2nd lift casted up to a length of 40mtrs casted. (Total 480/585).• Kota stone waterproofing on wall of length 50mtrs (Total 450/585).• Basement ceiling plaster work 500 Sqm completed. (Total 2200/6350).
-------------------------------	-------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------

PHOTOGRAPHS OF PACKAGE-VI on 31ST OCT - 2020

OVERALL VIEW OF PACKAGE VI

SHOPPING TERRACE PROJECTION 45% CASTED.

NURSING HOME TERRACE SLAB SHUTTERING WORK IS IN PROGRESS.

COMMUNITY BASEMENT SLAB BALANCE SLAB REINFORCEMENT WORK COMPLETED.



Progress Report No. 52 (1st OCT-2020– 31st OCT-2020)



MONTHLY PROGRESS REPORT CGEWHO – GREATER NOIDA PROJECT

COMMUNITY CENTER BASEMENT P.T SLAB WORK IS IN PROGRESS.
SOIL FILLING IN NON-TOWER AREA IS IN PROGRESS.



Progress Report No. 52 (1st OCT-2020– 31st OCT-2020)



MONTHLY PROGRESS REPORT
CGEWHO – GREATER NOIDA PROJECT

QUALITY CONTROL

DURING CONSTRUCTION FOLLOWING QUALITY CONTROL TESTS
CONDUCTED AT SITE:

S. No.	Materials	Source From	Test Date	Tests done	Result
1	Coarse Sand	Bajpur		Each truck	Sieve Analysis & Silt content
2	Coarse Aggregate	Nangal		Each truck	Sieve Analysis & Impact Value
3	Fine Sand	Yamuna Nagar		Each truck	Sieve Analysis & Silt content
4	Bricks	Greater Noida		Each truck	Dimension, Water Absorption & Compressive strength
5	Cement	Third party testing is being done			
6	Steel	Third party testing is being done			
7	Piles Integrity	Third party testing is being done			
8	Soil Compaction	Third party testing is being done			
9	STP water	Third party testing is being done			
10	Wood	Third party testing is being done			
11	Wires	Third party testing is being done			
12	Tiles	Third party testing is being done			
13	VDF	Third party testing is being done (Flexural Strength done.).			
14	RCC Cubes are being tested and Register is being maintained.				
15	Slump test conducted at site to insure workability if concrete.				



MONTHLY PROGRESS REPORT CGEWHO – GREATER NOIDA PROJECT

BRICKS COMPRESSIVE STRENGTH TESTING



Progress Report No. 52 (1st OCT-2020– 31st OCT-2020)



MONTHLY PROGRESS REPORT CGEWHO – GREATER NOIDA PROJECT

CUBE COMPRESSIVE STRENGTH TESTING



Progress Report No. 52 (1st OCT-2020– 31st OCT-2020)



MONTHLY PROGRESS REPORT CGEWHO – GREATER NOIDA PROJECT

COARSE AGGREGATE 20MM TESTING



Progress Report No. 52 (1st OCT-2020– 31st OCT-2020)



MONTHLY PROGRESS REPORT CGEWHO – GREATER NOIDA PROJECT

COARSE SAND SIEVE ANALYSIS TESTING.

