

MONTHLY PROGRESS REPORT

CGEWHO – GREATER NOIDA PROJECT

31st-MAY -2021

PACKAGE-II	STATUS AS ON 31/05/2021
Up to Last Month Block D01	<ul style="list-style-type: none"> • External painting work 1st coat 3% completed. (Total 98%). • 100% Fire shaft door Fixing work completed. • 100% False ceiling framing in Toilet's work completed. • 15% Chinaware fixing work completed. • 100% staircase first coat paint work completed.
Current Month Activity	<ul style="list-style-type: none"> • External painting work 1st coat 3% completed. (Total 98%). • 16% Chinaware fixing work completed. • Toilet ceiling painting work completed.
Up to Last Month Block D02	<ul style="list-style-type: none"> • External painting work 1st coat 05% completed. (Total 80%). • Meter board panel fixing work completed. • 100% Fire shaft door Fixing work completed. • 100% staircase first coat paint work completed. • 100% False ceiling framing in Toilet's work completed.
Current Month Activity	<ul style="list-style-type: none"> • External painting work 1st coat 05% completed. (Total 80%). • Toilet ceiling painting work completed.
Up to Last Month Block D03	<ul style="list-style-type: none"> • External painting work 25% completed. (Total 75%). • Meter board panel fixing work completed. • 100% Fire shaft door fixing work completed. • 100% staircase first coat paint work completed.
Current Month Activity	<ul style="list-style-type: none"> • External painting work 25% completed. (Total 75%). • Toilet ceiling painting work completed. • Up to 11th floor false ceiling framing work completed.
Up to Last Month Block D04	<ul style="list-style-type: none"> • External painting work 35% completed. (Total 55%). • 100% Fire shaft door fixing work completed.
Current Month Activity	<ul style="list-style-type: none"> • External painting work completed. (Total 57%)
Up to Last Month Block D05	<ul style="list-style-type: none"> • 100% Stilt floor VDF flooring completed. • 90% Balcony SS Railing fixing work completed. • 55% Aluminum door window frames fixing work completed. • 25% Aluminum door window glazing fixing work completed. • Lift door, car body and motor location work completed.
Current Month Activity	<ul style="list-style-type: none"> • 92% Balcony SS Railing fixing work completed. • 95% Aluminum door window frames fixing work completed. • 65% Aluminum door window glazing fixing work completed. • Main entry door shutter fixed from 2nd to 14th floor. • Main staircase railing first coat paint work completed. • Stilt floor wing -1 internal plaster work completed.



Progress Report No. 58 (1st MAY-2021– 31st MAY-2021)



MONTHLY PROGRESS REPORT CGEWHO – GREATER NOIDA PROJECT

Up to Last Month Block D06	<ul style="list-style-type: none"> • 14th floor slab casting work completed. • 100% Stub & Mumty Columns casting work completed. • 5th floor to 9th floor Brick completed. (Total 100%). • 10th floor to 12th floor Brick work 90% completed. • 3rd floor to 7th floor Internal Plaster work completed. (Total 100%). • 8th floor Internal Plaster work completed. (Total 60%). • Up to 8th floor Door frames fixing completed. • Internal cPVC piping work completed up to 8th floor. • Electrical wall conduiting work completed up to 8th floor. • Balcony RCC wall casted up to 5st floor. • POP cornice work completed up to 5th floor.
Current Month Activity	<ul style="list-style-type: none"> • 13th floor Brick completed. (Total 100%). • 9th floor Internal Plaster work completed. (Total 100%). • Up to 11th floor Door frames fixing completed. • Internal cPVC piping work completed up to 8th floor. • Electrical wall conduiting work completed up to 11th floor. • Balcony RCC wall casted up to 8st floor. • POP cornice work completed up to 5th floor.
Up to Last Month Non-Tower	<ul style="list-style-type: none"> • APP membrane water proofing work 600 Sq. m completed. (Total 94%). • APP membrane water proofing screeding work 600 Sq. m completed. (Total 94%). • Green area pressure Guniting waterproofing in front of blocks D-02 & D-03 completed. • Green area Drain board fixing work completed front of blocks D-01, D-2 & D-03. • PCC in Road's area front of blocks D-01, D-02 & D-03 is completed. • Front portion of blocks D-02, D-3, D-04 & D-05 development work is in progress. • Garden hydrant piping work is in progress. • Ventilation Cut out Polycarbonate sheet covering and Aluminium louvers work 90% completed. • Grass paver fixing work completed near block D01, D02 & D03. • Ramp-5 APP Membrane sheet fixing work in progress. • 100 R/M drain brick work completed. (-750 lvl) • Chequered tile fixing work in progress near block D01. (Central Park) • Feature wall brick completed in front of block D05. • Kerb stone fixing work in progress near block D04 & D05. (Between package II & III park)



MONTHLY PROGRESS REPORT

CGEWHO – GREATER NOIDA PROJECT

Current Month Activity	<ul style="list-style-type: none"> • 60% Green area pressure Guniting waterproofing central park. • 500 sqm PCC work completed for green area pressure Guniting waterproofing in back side of block D06. • PCC in Road's area front of blocks D-01, D-02 & D-03 is completed. • Front portion of blocks D-02, D-3, D-04 & D-05 development work is in progress. • Garden hydrant piping work is in progress. • Ventilation Cut out Polycarbonate sheet covering and Aluminium louvers work 90% completed. • Grass paver fixing work completed near block D01, D02, D03& D04. • Ramp-5 APP Membrane sheet fixing work completed. • 80 R/M drain brick work completed. (-750 lvl) • 60% Chequered tile fixing work in progress central park • Kerb stone fixing work in progress near block D04 & D05. (Between package II & III park) • Kerb stone fixing work in progress back side of Block D06. • Steel binding work in progress for road VDF in front and back side of Block D01 & D02. • Soil dressing, preparation work and Plantation work in progress.
Up to Last Month Retaining Wall & Boundary wall	<ul style="list-style-type: none"> • Boundary wall Putty work completed. • Boundary wall Railing painting work completed.
Current Month Activity	



**MONTHLY PROGRESS REPORT
CGEWHO – GREATER NOIDA PROJECT**

PHOTOGRAPHS OF PACKAGE-II on 31st MAY -2021

VIEW OF BLOCK D01,02,04,05,06 & EXTERNAL DEVELOPMENT



Progress Report No. 58 (1st MAY-2021– 31st MAY-2021)



**MONTHLY PROGRESS REPORT
CGEWHO – GREATER NOIDA PROJECT**

GREEN AREA DEVELOPMENT BLOCK D01,02,03



Progress Report No. 58 (1st MAY-2021– 31st MAY-2021)



**MONTHLY PROGRESS REPORT
CGEWHO – GREATER NOIDA PROJECT**

CENTER PARK DEVELOPMENT WORK IN PROGRESS



Progress Report No. 58 (1st MAY-2021– 31st MAY-2021)



MONTHLY PROGRESS REPORT CGEWHO – GREATER NOIDA PROJECT

BLOCK D06 ALL SLAB CASTING WORK COMPLETED.



Progress Report No. 58 (1st MAY-2021– 31st MAY-2021)



MONTHLY PROGRESS REPORT

CGEWHO – GREATER NOIDA PROJECT

PACKAGE-III	STATUS AS ON 31/05/2021
Up to Last Month Block C01	<ul style="list-style-type: none"> • 100% RCC work completed. • 100% Tile work CI, GI & CPVC work completed. • 100% M.S staircase & S.S balcony Railing work completed. • 100% Aluminum Door window & Louvers fixing completed. • 100% Door shutter & staircase marble completed. • 100% Flat internal electrical wiring & switches completed. • 100% Internal POP cornice & Wall putty completed. • Up to Level 12: Internal primer work completed. • 50% External First coat Paint work completed. • Lift bulk head light point wiring completed. • Lift car body work is on progress.
Current Month Activity	<ul style="list-style-type: none"> • Level 13&14: Internal primer work completed. • 60% External First coat Paint work completed. • Lift earthing GI strip work completed. • Lift car body and motor location work completed. • Lift cladding work is on progress. • Fire fighting frame & Common area louvers completed.
Up to Last Month Block C05	<ul style="list-style-type: none"> • 100% RCC work completed. • 100% Tile work CI, GI&CPVC work completed. • 100% M.S staircase & S.S balcony Railing work completed. • 100% Aluminum Door window & Louvers fixing completed. • 100% Door shutter & staircase marble completed. • 100% Flat internal electrical wiring, switches & MCB completed. • 100% Internal POP cornice & Wall putty completed. • 100%: Internal primer & 1st coat paint work completed. • 70% External First coat Paint work completed. • Up to Level 12: common area First coat paint work in progress. • Lift stone cladding work completed. • Lift bulk head light point wiring completed. • Lift car body and motor location work completed. • Lift earthing GI strip work completed.
Current Month Activity	<ul style="list-style-type: none"> • 90% External First coat Paint work completed. • Level 13&14: Common area & Stilt First coat paint work completed.



MONTHLY PROGRESS REPORT

CGEWHO – GREATER NOIDA PROJECT

<p>Up to Last Month</p> <p>Block C-06</p>	<ul style="list-style-type: none"> • 100% RCC work completed. • 100% Tile work CI, GI&CPVC work completed. • 100% M.S staircase & S.S balcony Railing work completed. • 100% Aluminum Door window & Louvers fixing completed. • 100% Door shutter & staircase marble completed. • 100% Flat internal electrical wiring, switches & MCB completed. • 100% Internal POP cornice & Wall putty completed. • 100%: Internal primer & 1st coat paint including common area work completed. • 70% External First coat Paint work completed. • Lift stone cladding work completed. • Lift bulk head light point wiring completed. • Lift car body and motor location work completed. • Lift earthing GI strip work completed.
<p>Current Month Activity</p>	<ul style="list-style-type: none"> • 90% External First coat Paint work completed. • Silicon filling in Aluminium door window is on progress.
<p>Up to Last Month</p> <p>Block C07</p>	<ul style="list-style-type: none"> • 100% RCC work completed. • 100% Tile work CI, GI&CPVC work completed. • 100% M.S staircase & S.S balcony Railing work completed. • 100% Aluminum Door window & Louvers fixing completed. • 100% Door shutter & staircase marble completed. • 100% Flat internal electrical wiring, switches & MCB completed. • 100% Internal POP cornice & Wall putty completed. • 100%: Internal primer & 1st coat paint including common area work completed. • 75% External First coat Paint work completed. • Lift stone cladding work completed. • Lift bulk head light point wiring completed. • Lift car body and motor location work completed. • Lift earthing GI strip work completed.
<p>Current Month Activity</p>	<ul style="list-style-type: none"> • 95% External First coat Paint work completed. • Silicon filling in Aluminium door window is on progress.



MONTHLY PROGRESS REPORT

CGEWHO – GREATER NOIDA PROJECT

<p>Up to Last Month</p> <p>Block C08</p>	<ul style="list-style-type: none"> • Level 15(Terrace): 100% slab casting and all structure work completed. • Level 14: Brick work completed. • Level 14: Door frame completed. • Level 14: Electrical wall conduit completed. • Level 14: Internal plaster completed. • Level 12: POP Cornice work in progress. • 100% External plaster work completed. • External wall putty work in progress. • Level 14: Internal plumbing (CPVC) completed. • Level 09 to 11: External & internal plumbing (CI) work completed. • Level 12: External & internal plumbing (CI) work is on progress. • Lift Material received at site.
<p>Current Month</p> <p>Activity</p>	<ul style="list-style-type: none"> • 30% External wall putty work completed. • Level 13&14: Water proofing completed. • Level 01 to 06: Wall tile (Toilet & kitchen) completed. • Level 07: Wall tile (Toilet & Kitchen) is on progress. • Level 01 to 05: Floor tile completed. • Level 06: Floor tile is on progress. • Level 12 to 14: External & internal plumbing (CI) work completed. • Terrace coba work is on progress.
<p>Up to Last Month</p> <p>Block C09</p>	<ul style="list-style-type: none"> • Level 15(Terrace): 100% slab casting completed. • Above terrace over head tank wall casted. • Level 14: Brick work completed. • Level 11: Door frame completed. • Level 12: Door frame is on progress. • Level 14: Electrical wall conduit completed. • Level 14: Internal plaster completed. • External plaster is on progress. • Level 09,10&11: Internal plumbing (cPVC) completed. • Level 12: Internal plumbing (cPVC) is on progress.
<p>Current Month</p> <p>Activity</p>	<ul style="list-style-type: none"> • Level 15(Terrace): 100% slab casting completed. • Above terrace over head tank wall casted. • Level 14: Brick work completed. • Level 13: Door frame completed. • Level 14: Door frame is on progress. • Level 14: Electrical wall conduit completed. • Level 14: Internal plaster completed. • 25% External plaster is on progress. • Level 12: Internal plumbing (cPVC) completed. • Level 13: Internal plumbing (cPVC) is on progress.



MONTHLY PROGRESS REPORT CGEWHO – GREATER NOIDA PROJECT

Up To Last Month Block C10	<ul style="list-style-type: none"> • 100% RCC work completed. • 100% Tile work CI, GI&CPVC work completed. • 100% M.S staircase & S.S balcony Railing work completed. • 100% Aluminum Door window & Louvers fixing completed. • 100% Door shutter (Teak) & staircase marble completed. • 100% Internal POP cornice & Wall putty completed.
Current Month Activity	<ul style="list-style-type: none"> • 40% External paint completed. • 100% Terrace brick coba. • Common area putty is on progress.
Up to Last Month Block C11	<ul style="list-style-type: none"> • 100% RCC work completed. • 100% Tile work CI, GI & CPVC work completed. • 100% M.S staircase & S.S balcony Railing work completed. • 100% Aluminum Door window & Louvers fixing completed. • 100% Door shutter & staircase marble completed. • 100% Internal POP cornice & Wall putty completed. • Lift bulk head light point wiring completed. • Lift car body work is on progress.
Current Month Activity	<ul style="list-style-type: none"> • 25% External First coat Paint work completed. • Lift car body work completed • Level 13&14: Flat internal electrical wiring work completed.

Up to Last Month Block C12	<ul style="list-style-type: none"> • 100% RCC work completed. • 100% Tile work CI, GI & CPVC work completed. • 100% M.S staircase & S.S balcony Railing work completed. • 100% Aluminum Door window & Louvers fixing completed. • 100% Door shutter & staircase marble completed. • 100% Internal POP cornice & Wall putty completed. • Lift bulk head light point wiring completed. • Lift car body and motor location work completed. • Lift stone cladding work completed.
Current Month Activity	<ul style="list-style-type: none"> • 60% External painting work completed. • Internal electrical wiring completed. • Internal primer is on progress. • Expansion joint B/W and plaster completed. • Common area louvers and fire fighting frame completed.



MONTHLY PROGRESS REPORT

CGEWHO – GREATER NOIDA PROJECT

Up to last month UG Tank	<ul style="list-style-type: none"> • U.G. Tank water proofing work is on progress.
Current Month Activity	<ul style="list-style-type: none"> • U.G. Tank Tile work is on progress.
Up to last month Non-Tower	<ul style="list-style-type: none"> • Stitch slab casting completed. (Total 18571/18731) Sqm • Circular column casting completed. (Total 329/339) Nos. • Basement non-tower slab casting completed Total (18731/18731) Sqm • Retaining wall casting completed (277/294) m • Boundary wall casted (277/277) RMT • Basement plaster (18030/18731) Sqm. • Basement PCC for VDC flooring (17760/20840) sqm • Non tower slab APP membrane water proofing (13600/20700) sqm • Amphitheater Granite fixing work completed. • NP2 pipe laying for sewage work completed. • Harvesting pit brick completed.
Current Month Activity	<ul style="list-style-type: none"> • Non tower slab APP membrane water proofing 2100 sqm. (15700/20700) • Kerb stone fixing work in progress. • Drain brick work in progress. • IGL brick work in progress. • Planter & Drain brick wall Granite fixing work in progress. • Grass paver near block C05, C06 & C07 work in progress. • NP2 pipe laying for sewage work completed. • Harvesting pit brick completed. • HDPE pipe work garden hydrant work in progress. • External firefighting line laying work in progress. • Basement fire fighting work in progress. • MS frame fixing work completed of cut out. (19/19) Nos • Basement VDC Flooring 210 Sqm • Basement plaster 500 Sqm. (18530/18731) Sqm.



**MONTHLY PROGRESS REPORT
CGEWHO – GREATER NOIDA PROJECT**

PHOTOGRAPHS OF PACKAGE-III on 31st-MAY -2021

BIRD EYE VIEW OF PROJECT



Progress Report No. 58 (1st MAY-2021– 31st MAY-2021)



MONTHLY PROGRESS REPORT CGEWHO – GREATER NOIDA PROJECT

BLOCK C08 & C09 EXTERNAL PUTTY AND PLASTER WORK IN PROGRESS.



Progress Report No. 58 (1st MAY-2021– 31st MAY-2021)



MONTHLY PROGRESS REPORT CGEWHO – GREATER NOIDA PROJECT

BLOCK C05,06,07 EXTERNAL DEVELOPMENT WORK IN PROGRESS.



Progress Report No. 58 (1st MAY-2021– 31st MAY-2021)



MONTHLY PROGRESS REPORT CGEWHO – GREATER NOIDA PROJECT

CENTER PARK DEVELOPMENT WORK IN PROGRESS.



Progress Report No. 58 (1st MAY-2021– 31st MAY-2021)



MONTHLY PROGRESS REPORT

CGEWHO – GREATER NOIDA PROJECT

PACKAGE-IV	STATUS AS ON 31/05/2021
Up to Last Month Block A01	<ul style="list-style-type: none"> • 95% External Paint 1st coat work completed. • One Staircase railing one coat paint work completed. • Staircase flush door fixing work completed. • Aluminium door windows silicon filling work completed. • Common area light fixture fixing work completed.
Current Month Activity	<ul style="list-style-type: none"> • 96% External Paint 1st coat work completed.
Up to Last Month Block B04	<ul style="list-style-type: none"> • 95% External Paint 1st coat work completed. • Chinaware work completed. • Staircase railing one coat paint work completed. • Staircase flush door fixing work completed. • 12th Floor Aluminium door windows silicon filling work in progress. • Common area light fixture fixing work completed.
Current Month Activity	<ul style="list-style-type: none"> • 96% External Paint 1st coat work completed. • 13th Floor Aluminium door windows silicon filling work in progress. • Common area shaft paint work in progress.
Up to Last Month Block B05	<ul style="list-style-type: none"> • 90% External Paint 1st coat work completed. • Flats meter board fixing work in progress. • 64/104 Chinaware fixing work completed. • Staircase railing one coat paint work completed. • Staircase flush door fixing work completed. • Common area light fixture fixing work in progress.
Current Month Activity	<ul style="list-style-type: none"> • 92% External Paint 1st coat work completed. • Flats meter board fixing work in progress. • 88/104 Chinaware fixing work completed. • Common area shaft paint work in progress.
Up to Last Month Block C-16	<ul style="list-style-type: none"> • 100% First coat External Painting work completed. • Common area light fixture fixing work completed. • Smoke detector fixing work in progress. • Staircase railing one coat paint work completed. • Staircase flush door fixing work completed.
Current Month Activity	<ul style="list-style-type: none"> • Smoke detector fixing work completed. • Mumty Machine room external paint work in progress. • Common area shaft paint work in progress. • Meter board fixing work in progress. • Rising main fixing work in progress.
Up to Last Month Block C-17	<ul style="list-style-type: none"> • 100% First coat External Painting work completed. • Common area light fixture fixing work completed. • Smoke detector fixing work in progress. • Staircase railing one coat paint work completed. • Staircase flush door fixing work in progress.



MONTHLY PROGRESS REPORT CGEWHO – GREATER NOIDA PROJECT

Current Month Activity	<ul style="list-style-type: none"> • Smoke detector fixing work completed. • Staircase flush door fixing work completed. • Mumty Machine room external paint work in progress. • Common area shaft paint work in progress. • Meter board fixing work in progress. • Rising main fixing work in progress.
Up to Last Month Block C-02	<ul style="list-style-type: none"> • 100% First coat External Painting work completed. • Staircase railing one coat paint work completed. • Staircase flush door fixing work completed. • Lift installation work completed testing work pending.
Current Month Activity	<ul style="list-style-type: none"> • Lift testing work in progress. • Meter board fixing work in progress. • Rising main fixing work completed. • Exhaust fan fixing work completed.
Up to Last Month Block C-03	<ul style="list-style-type: none"> • Chinaware fixing work completed. • 80% First coat External Painting work completed. • Staircase railing one coat paint work completed. • Staircase flush door fixing work completed. • Lift installation work completed testing work pending.
Current Month Activity	<ul style="list-style-type: none"> • 85% First coat External Painting work completed. • Lift testing work in progress. • Meter board fixing work in progress. • Rising main fixing work completed. • Exhaust fan fixing work completed.
Up to Last Month Block C-04	<ul style="list-style-type: none"> • 90% First coat External Painting work completed. • Staircase railing one coat paint work completed. • Staircase flush door fixing work completed. • Lift installation work completed testing work pending.
Current Month Activity	<ul style="list-style-type: none"> • 95% First coat External Painting work completed. • Lift testing work in progress. • Meter board fixing work in progress. • Rising main fixing work completed.



MONTHLY PROGRESS REPORT CGEWHO – GREATER NOIDA PROJECT

<p>Up to Last Month NTA</p>	<ul style="list-style-type: none"> • 90% STP mechanical fixing work completed. • 97% Soil filling work in Road completed. • Steel binding for VDF in progress. • VDF casting work completed of Road. (1500 /6161.0 Sqm) • PCC for VDF work completed. (1500 /6161.0 Sqm) • Amphitheatre granite fixing work completed. • Green area development work in progress. • 72% Kerb stone fixing work completed. • Boundary wall first coat putty work in progress. • Feature wall Granite fixing work completed. • 95% Foot path chequered tile fixing work completed. • Drain wall granite fixing work in progress. • Cut out Polycarbonate sheet and louver fixing work completed.
<p>Current Month Activity</p>	<ul style="list-style-type: none"> • 95% STP mechanical fixing work completed. • 98% Soil filling work in Road completed. • Steel binding for VDF in progress. • VDF casting work completed of Road. (5200 /6161.0 Sqm) • PCC for VDF work completed. (5200 /6161.0 Sqm) • Green area development work in progress. • 95% Green Area Kerb stone fixing work completed. • 30% Parking area Kerb stone fixing work completed. • Boundary wall first coat putty work completed. • 98% Foot path chequered tile fixing work completed. • Drain wall granite fixing work in progress.



**MONTHLY PROGRESS REPORT
CGEWHO – GREATER NOIDA PROJECT**

PHOTOGRAPHS OF PACKAGE-IV on 31st MAY - 2021

BIRD EYE VIEW OF PROJECT



Progress Report No. 58 (1st MAY-2021– 31st MAY-2021)



**MONTHLY PROGRESS REPORT
CGEWHO – GREATER NOIDA PROJECT**

EXTERNAL ROAD DEVELOPMENT IS IN PROGRESS.



Progress Report No. 58 (1st MAY-2021– 31st MAY-2021)



**MONTHLY PROGRESS REPORT
CGEWHO – GREATER NOIDA PROJECT**

BLOCK C02, C03 & C04 EXTERNAL PAINT WORK IN PROGRESS.



Progress Report No. 58 (1st MAY-2021– 31st MAY-2021)



**MONTHLY PROGRESS REPORT
CGEWHO – GREATER NOIDA PROJECT**

GREEN AREA AND ROAD DEVELOPMENT WORK IN PROGRESS.



Progress Report No. 58 (1st MAY-2021– 31st MAY-2021)



**MONTHLY PROGRESS REPORT
CGEWHO – GREATER NOIDA PROJECT**

CENTER PARK DEVELOPMENT WORK IN PROGRESS.



Progress Report No. 58 (1st MAY-2021– 31st MAY-2021)



MONTHLY PROGRESS REPORT

CGEWHO – GREATER NOIDA PROJECT

PACKAGE-V	STATUS AS ON 31/05/2021
Up to Last Month Block B01	<ul style="list-style-type: none"> • External painting 1st coat work 23% completed. (Total 98%). • Main Staircase Door Shutter fixing work completed. • Lift testing work in progress. • 6th floor Aluminium door window silicon filling work in progress.
Current Activity	<ul style="list-style-type: none"> • Lift testing work in progress. • 7th floor Aluminium door window silicon filling work in progress.
Up to Last Month Block B02	<ul style="list-style-type: none"> • External painting work 1st coat 5% completed. (Total 75%). • Main Staircase Door Shutter fixing work completed. • Aluminium door window silicon filling work in progress.
Current Activity	<ul style="list-style-type: none"> • External painting work 1st coat 5% completed. (Total 80%). • 9th Floor Aluminium door window silicon filling work completed.
Up to Last Month Block B03	<ul style="list-style-type: none"> • Internal putty work 2nd coat completed up to 13th floor. • Internal door shutters fixing work 5% completed. (Total 100%). • Aluminum door window glass fixing work 95% completed. • 7th floor Internal painting 1st coat completed. • Diverter fixing work 100% completed. • Lift Car body and motor location work completed. • 100% Lift cladding work completed. • 70% External Painting work completed. • 100% tile fixing work completed.
Current Activity	<ul style="list-style-type: none"> • 12th floor Internal painting 1st coat completed. • 80% External Painting work completed.
Up to Last Month Block C15	<ul style="list-style-type: none"> • 60% External Painting work completed. • Toilets Exhaust fans fixing work completed. • Wash basins fixing work completed. • Main Staircase Door Shutter fixing work completed. • Lift testing work in progress. • Rising main fixing work in progress. • Meter board fixing work completed.
Current Activity	<ul style="list-style-type: none"> • 70% External Painting work completed. • Lift testing work in progress. • Rising main fixing work in progress.



MONTHLY PROGRESS REPORT CGEWHO – GREATER NOIDA PROJECT

<p>Up to Last Month</p> <p>Block C14</p>	<ul style="list-style-type: none"> • External painting work 1st coat work 20% completed. (Total 90%). • Entry door polish work completed. • Wash basins fixing work completed. • Toilets & Kitchen Exhaust fans fixing work completed. • Main Staircase Door Shutter fixing work completed. • Lift testing work in progress. • Aluminium door window silicon filling work completed. • Rising main fixing work in progress. • Meter board fixing work completed.
<p>Current Activity</p>	<ul style="list-style-type: none"> • Lift testing work in progress. • Rising main fixing work in progress.
<p>Up to Last Month</p> <p>Non-Tower</p>	<ul style="list-style-type: none"> • WBM Road work PCC completed (Total 98%). • Grass Pavers fixing work near blocks completed. • Kerb stone and Graver Pavers Fixing work in parking in progress. (07 parking / 10 parking) • Garden hydrant piping work 4% completed. (Total 99%). • 90% Road PCC work completed. • 80% Road VDF work completed. • Pergola Ms structure work completed. • Granite fixing on planter and drain wall work completed. • Green area development work in progress. • Basement fire fighting main line connection work in progress.
<p>Current Activity</p>	<ul style="list-style-type: none"> • Kerb stone and Graver Pavers Fixing work in parking in progress. (08 parking / 10 parking) • 85% Road VDF work completed. • Green area development work in progress. • Basement fire fighting main line connection work in progress. • Near Block B01, B02 & C14 Road Grass paver fixing work completed. (40%) • Wall Tile fixing work in progress around cut out bottom.



**MONTHLY PROGRESS REPORT
CGEWHO – GREATER NOIDA PROJECT**

PHOTOGRAPHS OF PACKAGE-V on 31st MAY -2021

BIRD EYE VIEW OF PROJECT.



Progress Report No. 58 (1st MAY-2021– 31st MAY-2021)



**MONTHLY PROGRESS REPORT
CGEWHO – GREATER NOIDA PROJECT**

CENTER PARK TOP VIEW.



**MONTHLY PROGRESS REPORT
CGEWHO – GREATER NOIDA PROJECT**

BLOCK B01,B02,B03 EXTRNAL PAINT WORK IN PROGRESS.



Progress Report No. 58 (1st MAY-2021– 31st MAY-2021)



**MONTHLY PROGRESS REPORT
CGEWHO – GREATER NOIDA PROJECT**

EXTERNAL ROAD VDF WORK IS IN PROGRESS.



Progress Report No. 58 (1st MAY-2021– 31st MAY-2021)



**MONTHLY PROGRESS REPORT
CGEWHO – GREATER NOIDA PROJECT**

GREEN AREA DEVELOPMENT WORK IN PROGRESS.



Progress Report No. 58 (1st MAY-2021– 31st MAY-2021)



MONTHLY PROGRESS REPORT

CGEWHO – GREATER NOIDA PROJECT

PACKAGE-VI	STATUS AS ON 31/05/2021
Up to Last Month Boundary Wall & Gates	<ul style="list-style-type: none"> • Main Gate no-1 & 2 external wall Granite fixing work in progress. • Main Gate no- 1,2 &3 Door frame fixing work completed.
Current Month Activity	<ul style="list-style-type: none"> • Main Gate Main Gate no-1 & 2 external wall Granite fixing work in progress. • Main Gate no- 03 Brick coba work is on progress.
Up to Last Month Shopping.	<ul style="list-style-type: none"> • One Water tank Roof slab casting work completed. • 95% Internal putty work completed. • 95% External plaster Putty work completed. • 100% floor tile fixing work completed on First & Second floor. • 70% floor tile fixing work completed on ground floor shops. • Staircase Kota stone fixing work in progress. • SS Railing work completed in corridor on First & Second Floor. • MS Framing work in progress of Cut Out. • Basement C. I. work in progress.
Current Month Activity	<ul style="list-style-type: none"> • Water tank -02 Roof slab shuttering work is on progress. • 95% Internal putty work completed. • 100% External plaster Putty work completed. • Floor tile fixing work is on progress on ground floor shops. • 100% Staircase Kota stone fixing work completed. • MS Framing work in progress of Cut Out. • Basement C. I. work in progress. • Ground floor entrance Kota work is on progress.
Up to Last Month Nursing	<ul style="list-style-type: none"> • 100% Terrace projection casting work completed. • 100% AAC block fixing work completed on Ground, First & Second Floor. • Mumty slab casting work completed. • 100% Internal plaster completed. • 90% External plaster & Putty work completed. • CPVC fixing work in progress.
Current Month Activity	<ul style="list-style-type: none"> • Remaining 10% External plaster & Putty work completed. • CPVC fixing work in progress. • Staircase Kota work in progress. • 75% Internal putty work completed. • Water tank base slab reinforcement work is on progress.
Up to Last Month School	<ul style="list-style-type: none"> • First floor columns casting work completed. • First Floor slab casting work completed.
Current Month Activity	<ul style="list-style-type: none"> • Stub column casting work is on progress. • Ground floor ACC block layout work is on progress.



MONTHLY PROGRESS REPORT CGEWHO – GREATER NOIDA PROJECT

Up to Last Month Community Center	<ul style="list-style-type: none"> • 100% First floor Roof slab casted. • 100% Second floor casting work completed. • 90% Third floor column casting work completed. • Third floor slab shuttering and reinforcement work in progress. • 50% Ground floor ACC Block fixing work completed.
Current Month Activity	<ul style="list-style-type: none"> • Remaining 10% Third floor column casting work completed. • 40% Third floor slab casted & remaining slab shuttering & reinforcement work is on progress. • 40% terrace floor column reinforcement work completed. • 20% Ground floor ACC Block fixing work completed.
Up to Last Month Non-Tower Area	<ul style="list-style-type: none"> • 100% Kota stone waterproofing on Retaining wall completed. • 80% Basement VDF flooring completed. • 30% APP membrane water proofing work completed. • 30% Screeding on water proofing membrane completed. • MS framing fixing work in progress. (2/8) cut out. • Harvesting brick work in progress. (1/2). • Basement fire fighting work in progress. • Basement putty work in progress. • Kerb stone fixing work in progress.
Current Month Activity	<ul style="list-style-type: none"> • 90% Basement VDF flooring completed. • 40% APP membrane water proofing work completed. • 10% Screeding on water proofing membrane completed. • MS framing fixing work in progress. (3/8) cut out. • Harvesting brick work completed (2/2). • Basement fire fighting work in progress. • Kerb stone fixing work in progress. • Sewer manhole B/W is on progress. • 90% Basement plaster work completed. • 20% Basement putty work completed.



**MONTHLY PROGRESS REPORT
CGEWHO – GREATER NOIDA PROJECT**

PHOTOGRAPHS OF PACKAGE-VI on 31st MAY - 2021

OVERALL VIEW OF PACKAGE VI



Progress Report No. 58 (1st MAY-2021– 31st MAY-2021)



MONTHLY PROGRESS REPORT CGEWHO – GREATER NOIDA PROJECT

SHOPPING AREA EXTERNAL PUTTY & NTA WATER PROOFING WORK IN PROGRESS.



Progress Report No. 58 (1st MAY-2021– 31st MAY-2021)



MONTHLY PROGRESS REPORT CGEWHO – GREATER NOIDA PROJECT

COUMNITY HALL SECOND FLOOR ROOF SLAB SHUTTERING WORK IN PROGRESS.



Progress Report No. 58 (1st MAY-2021– 31st MAY-2021)



MONTHLY PROGRESS REPORT CGEWHO – GREATER NOIDA PROJECT

GATE NO.-2



Progress Report No. 58 (1st MAY-2021– 31st MAY-2021)



MONTHLY PROGRESS REPORT
CGEWHO – GREATER NOIDA PROJECT

QUALITY CONTROL

DURING CONSTRUCTION FOLLOWING QUALITY CONTROL TESTS
CONDUCTED AT SITE:

S. No.	Materials	Source From	Test Date	Tests done	Result
1	Coarse Sand	Bajpur		Each truck	Sieve Analysis & Silt content
2	Coarse Aggregate	Nangal		Each truck	Sieve Analysis & Impact Value
3	Fine Sand	Yamuna Nagar		Each truck	Sieve Analysis & Silt content
4	Bricks	Greater Noida		Each truck	Dimension, Water Absorption & Compressive strength
5	Cement	Third party testing is being done			
6	Steel	Third party testing is being done			
7	Piles Integrity	Third party testing is being done			
8	Soil Compaction	Third party testing is being done			
9	STP water	Third party testing is being done			
10	Wood	Third party testing is being done			
11	Wires	Third party testing is being done			
12	Tiles	Third party testing is being done			
13	VDF	Third party testing is being done (Flexural Strength done.)			
14	RCC Cubes are being tested and Register is being maintained.				
15	Slump test conducted at site to insure workability if concrete.				



MONTHLY PROGRESS REPORT CGEWHO – GREATER NOIDA PROJECT

BRICKS COMPRESSIVE STRENGTH TESTING



Progress Report No. 58 (1st MAY-2021– 31st MAY-2021)



MONTHLY PROGRESS REPORT CGEWHO – GREATER NOIDA PROJECT

CUBE COMPRESSIVE STRENGTH TESTING



Progress Report No. 58 (1st MAY-2021– 31st MAY-2021)



MONTHLY PROGRESS REPORT CGEWHO – GREATER NOIDA PROJECT

COARSE AGGREGATE 20MM TESTING



MONTHLY PROGRESS REPORT CGEWHO – GREATER NOIDA PROJECT

COARSE SAND SIEVE ANALYSIS TESTING.



MONTHLY PROGRESS REPORT

CGEWHO – GREATER NOIDA PROJECT

PACKAGE-E (a)	STATUS AS ON 31/05/2021
Up to Last Month	<ul style="list-style-type: none"> • Substation -3, 5A, 4 Brick work 100% completed. • DG set foundation 70% completed. • ESS-3, 5A Transformer installing work completed. • ESS-3 LT room cable tray work in progress. • DG set installing work in progress. (2/6) Nos. • 6mtrs pole fixing work is in progress. (24/68) Nos. • 3mtrs pole fixing work is in progress. (23/176) Nos. • Cable laying with GI wire work in progress for lights. • 33/11kv substation Transformer foundation work completed. • 33/11Kv substation panel room slab shuttering and steel binding work in progress. • Main meter/receiver room foundation work completed and brick work in progress. • Chemical & Plate earthing work is in progress. • Substation earthing work in progress.
Current Month Activity	<ul style="list-style-type: none"> • DG set foundation 100% completed. • ESS-3 LT room cable tray work completed. • DG set installing work in progress. (4/6) Nos. • 6mtrs pole fixing work is in progress. (40/68) Nos. • 3mtrs pole fixing work is in progress. (35/176) Nos. • Cable laying with GI wire work in progress for lights. • 33/11Kv substation panel room slab casting work completed. • 33/11Kv substation boundary wall excavation work completed. • 33/11Kv substation Guard room foundation work completed. • Main meter/receiver room slab casting work completed. • Chemical & Plate earthing work is in progress. (32/40) • Substation earthing work in progress. (38/48)



MONTHLY PROGRESS REPORT CGEWHO – GREATER NOIDA PROJECT

TRANSFORMER INSTALASTION WORK IN PROGRESS.



Progress Report No. 58 (1st MAY-2021– 31st MAY-2021)



MONTHLY PROGRESS REPORT CGEWHO – GREATER NOIDA PROJECT

D.G SET INSTALASTION WORK IN PROGRESS.



Progress Report No. 58 (1st MAY-2021– 31st MAY-2021)



MONTHLY PROGRESS REPORT

CGEWHO – GREATER NOIDA PROJECT

PACKAGE-E (b)	STATUS AS ON 31/05/2021
Up to Last Month	<ul style="list-style-type: none">• DG foundation at Substation -1, 2 & 5b completed.• ESS-1 DG set installing work completed. (2/6) Nos.• ESS-1, 2 & 5b Transformer installing work completed.• ESS-2 earthing work in progress. (14/28) Nos.• 3mtrs pole fixing work is in progress. (30/65) Nos.• 90% Basement cable tray work completed.• Chemical & Plate earthing work is in progress.
Current Month Activity	<ul style="list-style-type: none">• ESS-1 DG set installing work completed. (4/6) Nos.• ESS-2 earthing work in progress. (18/28) Nos.• 3mtrs pole fixing work is in progress. (30/65) Nos.• 95% Basement cable tray work completed.• Chemical & Plate earthing work is in progress.• LT Panel installation work in progress.



**MONTHLY PROGRESS REPORT
CGEWHO – GREATER NOIDA PROJECT**

TRANSFORMER INSTALASTION WORK IN PROGRESS.



Progress Report No. 58 (1st MAY-2021– 31st MAY-2021)



MONTHLY PROGRESS REPORT CGEWHO – GREATER NOIDA PROJECT

D.G. SET INSTALASTION WORK IN PROGRESS



Progress Report No. 58 (1st MAY-2021– 31st MAY-2021)

