

MONTHLY PROGRESS REPORT

CGEWHO – GREATER NOIDA PROJECT

31st -OCT-2021

PACKAGE-II	STATUS AS ON 31/10/2021
Up to Last Month Block D01	<ul style="list-style-type: none"> • Kitchen sink fixing work in 50 flats completed. (Total 56) • False ceiling tile fixing work in toilets completed from 6th to 14th floor. • Vertical expansion joint sheet fixing work completed. • Balcony drain grating fixing work completed. • 2nd coat External painting work in open to sky shaft area completed. • Internal fire alarm work is in progress. • Common area light fixing work is in progress. • CCTV camera fixing in progress in stilt floor.
Current Month Activity	<ul style="list-style-type: none"> • Kitchen area false ceiling work completed. • Vertical expansion joint sheet painting work completed. • Columns skirting at stilt floor completed. • Lift testing work in progress. • Common area light fixing work is in progress. • CCTV camera fixing completed in stilt floor. • Toilets exhaust fans fixing completed. • Fire shaft glass fixing completed. • Internal fire shaft fittings fixing work completed up to 4th floor. • Terrace fire pump fixing in progress.
Up to Last Month Block D02	<ul style="list-style-type: none"> • Kitchen sink fixing work in 56 flats completed. • False ceiling tiles fixing work completed up to 11th floor. • Vertical expansion joint aluminum sheet fixing work completed. • Balcony drain grating fixing work completed.
Current Month Activity	<ul style="list-style-type: none"> • False ceiling tiles fixing work completed from 12th to 14th floor. • Kitchen area false ceiling work completed. • 2nd coat Painting in open to sky area is completed. • Stilt columns skirting work in progress. • Stilt floor guard room fix glass fixing work completed. • Toilets exhaust fans fixing completed. • Lift testing work is in progress. • Fire shaft glass fixing completed. • Terrace fire pump fixing in progress. • Internal fire shaft fittings fixing work completed up to 4th floor.
Up to Last Month Block D03	<ul style="list-style-type: none"> • Kitchen sink fixing work in 56 flats completed. • False ceiling tiles fixing work completed up to 11th floor. • Vertical expansion joint aluminum sheet fixing work completed. • Balcony drain grating fixing work completed. • Chinaware fixing work completed from 8th floor to 10th floor.



MONTHLY PROGRESS REPORT CGEWHO – GREATER NOIDA PROJECT

Current Month Activity	<ul style="list-style-type: none"> • False ceiling tiles fixing work completed from 12th to 14th floor. • Chinaware fixing work completed from 9th floor to 14th floor. • Stilt floor guard room fix glass fixing work completed. • Stilt columns skirting work in progress. • Lift testing work is in progress. • Terrace fire pump fixing in progress. • Fire shaft glass fixing completed.
Up to Last Month Block D04	<ul style="list-style-type: none"> • Balance Mumty & Machine Room external painting work completed. • Kitchen sink fixing work in 56 flats completed. • Balcony drain grating fixing work completed.
Current Month Activity	<ul style="list-style-type: none"> • Toilets false ceiling work completed. • Chinaware fixing work completed up to 11th floor. • Stilt floor guard room fix glass fixing work completed. • Fire shaft glass fixing completed.
Up to Last Month Block D05	<ul style="list-style-type: none"> • External painting works 90% completed. • Kitchen sink fixing work in 56 flats completed. • Basement floor tiling in corridor completed. • Mumty & machine Room external painting work completed. • Over head water tank tiling work completed.
Current Month Activity	<ul style="list-style-type: none"> • Terrace Brick coba waterproofing work completed. • Balcony drain grating work completed. • Stilt floor granite flooring work completed. • Stilt floor Guard room fix glass fixing work completed. • Fire shaft glass fixing completed.
Up to Last Month Block D06	<ul style="list-style-type: none"> • Over head water tank wall casted. • Machine Room shuttering work is in progress. • Terrace projection slab 35% casted. (Total 60%). • Basement Brick work completed. • Vertical CI piping work completed from 7th to 12th floor. • Cpvc piping work completed from 12th to 13th floor. • Wings-3 & 4 external plaster work 30% completed. • Internal wall putty work completed up to 6th floor.



MONTHLY PROGRESS REPORT

CGEWHO – GREATER NOIDA PROJECT

Current Month Activity	<ul style="list-style-type: none"> • Machine Room and overhead tank top slab casted. • Terrace projection slab 35% casted. (Total 95%). • Machine Room stub columns casted. • POP cornice work completed. • Vertical CI piping work completed from 13th to 14th floor. • CpvC piping work completed at 14th floor. • Toilets water proofing completed up to 3rd floor. • Kitchen counter fixing work completed up to 8th floor. • Kitchen wall tiling work completed up to 2nd floor. • External plaster work 50% completed. • External putty work 15% completed. • Internal wall putty work completed from 7th floor to 11th floor.
Up to Last Month Non-Tower	<ul style="list-style-type: none"> • Balance Road VDF completed front of block D-02. • Soil filling work in Road area is in progress near boundary wall. • Basket ball & Tennis court soil compaction work is in progress. • Front portion of blocks D-02, D-3, D-04 & D-05 development work is in progress. • Soil dressing, preparation work and Plantation work in progress. • Pergola 3nos erection & painting work completed. (Total 100% completed). • Basement firefighting work is in progress. • CCTV camera fixing in progress.
Current Month Activity	<ul style="list-style-type: none"> • Road VDF completed from Tennis court to block D-05 near boundary wall. • Soil filling work in Road area is in progress near boundary wall. • Tennis court base PCC work completed. • Front portion of blocks D-02, D-3, D-04 & D-05 development work is in progress. • Soil dressing, preparation work and Plantation work in progress. • Water body piping work completed. • Green are Guiniting work is in progress. • Drain plaster work is in progress. • Drain covers laying work front of blocks from D-01 to D-02 completed. • Basement sprinklers fixing work is in progress. • Basement wiring is in progress. • CCTV camera fixing in progress.
Up to Last Month Retaining Wall & Boundary wall	<ul style="list-style-type: none"> • Boundary wall Putty work completed. • Boundary wall Railing painting work completed.
Current Month Activity	



**MONTHLY PROGRESS REPORT
CGEWHO – GREATER NOIDA PROJECT**

PHOTOGRAPHS OF PACKAGE-II on 31st OCT -2021

DEVELOPMENT WORK IS IN PROGRESS FRONT OF BLOCK D-04 & D05.



Progress Report No. 63 (1st OCT-2021– 31st OCT-2021)



**MONTHLY PROGRESS REPORT
CGEWHO – GREATER NOIDA PROJECT**

EXTERNAL PLASTER WORK 50% COMPLETED.
OF BOCK D-06.
EXTERNAL PUTTY WORK IS IN PROGRESS.



Progress Report No. 63 (1st OCT-2021– 31st OCT-2021)



MONTHLY PROGRESS REPORT CGEWHO – GREATER NOIDA PROJECT

CENTER PARK DEVELOPMENT WORK IN PROGRESS



Progress Report No. 63 (1st OCT-2021– 31st OCT-2021)



MONTHLY PROGRESS REPORT CGEWHO – GREATER NOIDA PROJECT

**GREEN AREA DEVELOPMENT WORK FRONT OF BLOCKS D-02, D-3 D-04 IS
IN PROGRESS.**



Progress Report No. 63 (1st OCT-2021– 31st OCT-2021)



MONTHLY PROGRESS REPORT

CGEWHO – GREATER NOIDA PROJECT

PACKAGE-III	STATUS AS ON 31/10/2021
Up to Last Month Block C01	<ul style="list-style-type: none"> • 100% RCC work completed. • 100% Tile work CI, GI & CPVC work completed. • 100% M.S staircase & S.S balcony Railing work completed. • 100% Aluminum Door window & Louvers fixing completed. • 100% Door shutter & staircase marble completed. • 100% Flat internal electrical wiring, switches & MCB completed. • 100% Internal POP cornice & Wall putty completed. • 100% Internal primer & 1st coat paint work completed. • 70% External First coat Paint work completed. • Lift ready for testing.
Current Month Activity	<ul style="list-style-type: none"> • Chinaware fitting completed. • Electrical Rising main completed. • Exhaust fan of toilet and kitchen is completed. • Main door teak polish is on progress.
Up to Last Month Block C05	<ul style="list-style-type: none"> • 100% RCC work completed. • 100% Tile work CI, GI & CPVC work completed. • 100% M.S staircase & S.S balcony Railing work completed. • 100% Aluminum Door window & Louvers fixing completed. • 100% Door shutter & staircase marble completed. • 100% Flat internal electrical wiring, switches & MCB completed. • 100% Internal POP cornice & Wall putty completed. • 100%: Internal flat primer & 1st coat paint work completed. • 90% External First coat Paint work completed. • 100% Common area First coat paint work completed.
Current Month Activity	<ul style="list-style-type: none"> • Electrical rising main work completed. • 100% Chinaware fitting work completed. • Stilt corridor aluminium frame and glass completed. • One lift preliminary testing completed.
Up to Last Month Block C-06	<ul style="list-style-type: none"> • 100% RCC work completed. • 100% Tile work CI, GI & CPVC work completed. • 100% M.S staircase & S.S balcony Railing work completed. • 100% Aluminum Door window & Louvers fixing completed. • 100% Door shutter & staircase marble completed. • 100% Flat internal electrical wiring, switches & MCB completed. • 100% Internal POP cornice & Wall putty completed. • 100% Internal 1st coat paint including common area work completed. • 90% External First coat Paint work completed.



MONTHLY PROGRESS REPORT CGEWHO – GREATER NOIDA PROJECT

Current Month Activity	<ul style="list-style-type: none"> • Electrical rising main work completed. • 100% Chinaware fitting work completed. • Stilt corridor aluminium frame and glass completed. • One lift preliminary testing completed.
Up to Last Month Block C07	<ul style="list-style-type: none"> • 100% RCC work completed. • 100% Tile work CI, GI&CPVC work completed. • 100% M.S staircase & S.S balcony Railing work completed. • 100% Aluminum Door window & Louvers fixing completed. • 100% Door shutter & staircase marble completed. • 100% Flat internal electrical wiring, switches & MCB completed. • 100% Internal POP cornice & Wall putty completed. • 100%: Internal 1st coat paint including common area work completed. • 95% External First coat Paint work completed.
Current Month Activity	<ul style="list-style-type: none"> • Electrical rising main work completed. • 100% Chinaware fitting work completed. • Exhaust fan of toilet and kitchen is completed. • Stilt corridor aluminium frame and glass completed. • One preliminary lift testing is in progress.
Up to Last Month Block C08	<ul style="list-style-type: none"> • 100% RCC work completed. • 100% CI & CPVC work completed. • 100% Flat POP cornice & 1st coat putty work completed. • 100% Floor tile and wall tile completed. • 100% External 1st coat wall putty work completed. • 100% M.S staircase railing & marble completed. • 100% S.S balcony railing work completed. • Terrace brick coba 80% completed.
Current Month Activity	<ul style="list-style-type: none"> • Level 01 to 08: Lift stone cladding work completed. • Level 09: Lift stone cladding work is in progress. • Remaining 20% Terrace brick coba work completed. • Aluminum door & window making 100% and fixing 70% completed. • Aluminum louvers making 100% and fixing 50% completed and remaining is in progress. • Level 01 to 12: Internal door fixing completed. • Feature wall B/W is in progress. • Lift installation is in progress.



MONTHLY PROGRESS REPORT CGEWHO – GREATER NOIDA PROJECT

Up to Last Month Block C09	<ul style="list-style-type: none"> • 100% RCC work completed. • Level 01 to 06: Water proofing work completed. • Level 09: External CI work completed. • Level 12: Internal 1st coat putty completed. • 100% External plaster completed. • Level 14: Internal plumbing (cPVC) completed. • Level 06: External CI work completed. • 100% M.S staircase railing work completed. • Terrace brick coba 80% completed.
Current Month Activity	<ul style="list-style-type: none"> • Level 13: Internal 1st coat putty is in progress. • Level 07 to 11: Water proofing work completed. • Level 01 to 08: Toilet Wall tile fixing work completed. • Level 10: External CI work is in progress. • Level 01 to 12: S.S railing work completed. • Remaining 20% Terrace brick coba work is in progress. • Lift installation work is in progress.
Up To Last Month Block C10	<ul style="list-style-type: none"> • 100% RCC work completed. • 100% Tile work CI, GI & CPVC work completed. • 100% M.S staircase & S.S balcony Railing work completed. • 100% Aluminum Door window & Louvers fixing completed. • 100% Door shutter (Teak) & staircase marble completed. • 100% Internal POP cornice & Wall putty completed. • Level 01 to 05: Electrical wiring completed • 85% External paint completed. • Aluminium glass fixing 90% completed.
Current Month Activity	<ul style="list-style-type: none"> • Level 01 to 07: Internal 1st coat Painting work completed. • 10% External paint work completed. • Lift installation work is on progress. • Level 06&07: Electrical wiring completed. • Stilt granite flooring & feature wall completed.
Up to Last Month Block C11	<ul style="list-style-type: none"> • 100% RCC work completed. • 100% Tile work CI, GI & CPVC work completed. • 100% M.S staircase & S.S balcony Railing work completed. • 100% Aluminum Door window & Louvers fixing completed. • 100% Door shutter & staircase marble completed. • 100% Flat Electrical wiring completed. • 100% Internal POP cornice & Wall putty completed. • Level 01 to 04: Electrical switch socket completed. • 75% External First coat Paint work completed.



MONTHLY PROGRESS REPORT

CGEWHO – GREATER NOIDA PROJECT

Current Month Activity	<ul style="list-style-type: none"> • 100% Stilt granite flooring & feature wall completed. • Lift earthing work completed. • Lift ready for testing. • Level 01 to 12: Electrical switch socket completed. • Internal switch socket 100% completed.
Up to Last Month Block C12	<ul style="list-style-type: none"> • 100% RCC work completed. • 100% Tile work CI, GI & CPVC work completed. • 100% M.S staircase & S.S balcony Railing work completed. • 100% Aluminum Door window & Louvers fixing completed. • 100% Door shutter & staircase marble completed. • 100% flat internal electrical wiring completed. • 100% Internal POP cornice & Wall putty completed. • 85% Internal primer & 1st coat paint work completed. • Lift ready for testing. • 80% External painting work completed.
Current Month Activity	<ul style="list-style-type: none"> • Level 01 to 12 :1st coat painting completed. • Level 01 to 12: Internal Electrical switches completed. • Level 01 to 11: Chinaware fixing completed. • Stilt granite flooring work completed. • 10% External painting work completed
Up to last month UG Tank	<ul style="list-style-type: none"> • U.G. Tank Putty work completed.
Current Month Activity	<ul style="list-style-type: none"> • U.G. Tank wiring is on progress.
Up to last month Non-Tower	<ul style="list-style-type: none"> • Basement putty & 1st coat paint 50% completed. • Basement plumbing Block C-01,05,06,07,11&12 completed. • Basement firefighting fire hydrant, Sprinkler and curtain line 75% completed. • Basement VDC flooring 94% completed. • External development Sewer & rainwater harvesting work 100% completed. • Non tower slab APP membrane water proofing (17720/20700) sqm completed. • Green area Guniting work (3200/6000) sqm completed. • Road VDF 490/931 RMT completed.



MONTHLY PROGRESS REPORT CGEWHO – GREATER NOIDA PROJECT

Current Month Activity	<ul style="list-style-type: none">• Basement firefighting fire hydrant, Sprinkler and curtain line work is on progress.• Chequered tile Kerb stone work in progress.• Drain brick work in progress.• IGL brick work in progress.• Planter & Drain brick wall Granite fixing work in progress.• HDPE pipe work garden hydrant work in progress.• External firefighting line laying work in progress.• Basement fire fighting work in progress.• Road VDF 250 RMT complete• Non tower slab APP membrane water proofing 700 sqm complete.• Basement VDC flooring 1000 Sqm complete
-------------------------------	---

PHOTOGRAPHS OF PACKAGE-III on 31 -OCT -2021

BIRD EYE VIEW OF PROJECT



**MONTHLY PROGRESS REPORT
CGEWHO – GREATER NOIDA PROJECT**

BLOCK C05, C6 & C-7 EXTERNAL PAINTING WORK COMPLETED.



Progress Report No. 63 (1st OCT-2021– 31st OCT-2021)



**MONTHLY PROGRESS REPORT
CGEWHO – GREATER NOIDA PROJECT**

BLOCK C11, C12&C-01 EXTERNAL PAINTING WORK COMPLETED.



Progress Report No. 63 (1st OCT-2021– 31st OCT-2021)



**MONTHLY PROGRESS REPORT
CGEWHO – GREATER NOIDA PROJECT**

BLOCK C08,09&10 EXTERNAL PAINTING WORK IS IN PROGRESS.



Progress Report No. 63 (1st OCT-2021– 31st OCT-2021)



MONTHLY PROGRESS REPORT CGEWHO – GREATER NOIDA PROJECT

LANDSCAPING WORK IS ON PROGRESS



Progress Report No. 63 (1st OCT-2021– 31st OCT-2021)



MONTHLY PROGRESS REPORT

CGEWHO – GREATER NOIDA PROJECT

PACKAGE-IV	STATUS AS ON 31/10/2021
Up to Last Month Block A01	<ul style="list-style-type: none"> • Second Lift testing work in progress. • Twelfth floor sub main work in progress. • Fire door glass fixing work in progress. • Expansion joint sheet fixing work in progress. • Lift machine room light point work completed. • Numbering of block completed.
Current Month Activity	<ul style="list-style-type: none"> • Second Lift testing work in progress. • Twelfth floor sub main work in progress. • Fire door glass fixing work in progress. • Fire staircase door fixing work in progress. • Expansion joint sheet fixing work completed.
Up to Last Month Block B04	<ul style="list-style-type: none"> • Second Lift testing work in progress. • Expansion joint Aluminium sheet covering work completed. • Fire door glass fixing work in progress. • Fifth floor ceiling final coat of paint work completed. • Fire pump installation work in progress. • Numbering of block completed.
Current Month Activity	<ul style="list-style-type: none"> • Second Lift testing work in progress. • Fire door glass fixing work in progress. • Fire staircase door fixing work in progress. • Fifth floor ceiling final coat of paint work completed. • Fire pump installation work completed.
Up to Last Month Block B05	<ul style="list-style-type: none"> • Second lift Testing work in progress. • Expansion joint Aluminium sheet covering work in progress. • 98% External Paint 1st coat work completed. • Tenth floor sub main work completed. • Twelfth floor ceiling final coat of paint work completed. • First floor wall final coat of paint work completed. • Fire door glass fixing work in progress. • Fire pump installation work completed. • Electrical testing work in progress. • Numbering of block completed.
Current Month Activity	<ul style="list-style-type: none"> • Second lift Testing work in progress. • Expansion joint Aluminium sheet covering work completed. • 98% External Paint 1st coat work completed. • Thirteen floor sub main work completed. • Thirteen floor ceiling final coat of paint work completed. • Fire door glass fixing work in progress. • Fire staircase door fixing work in progress.
Up to Last Month Block C-16	<ul style="list-style-type: none"> • 98% Mumty Machine room external paint work completed. • Meter board fixing work in progress. • Tenth floor Sub main work completed. • Twelfth floor ceiling final coat of paint work in progress. • Numbering of block completed.



MONTHLY PROGRESS REPORT CGEWHO – GREATER NOIDA PROJECT

Current Month Activity	<ul style="list-style-type: none"> • 98% Mumty Machine room external paint work completed. • Meter board fixing work in progress. • Twelfth floor Sub main work completed. • Twelfth floor ceiling final coat of paint work completed. • Twelfth floor fixing of Grating in balcony and bath room work in progress.
Up to Last Month Block C-17	<ul style="list-style-type: none"> • 98% Mumty Machine room external paint work in progress. • Meter board fixing work in progress. • Expansion joint Aluminum sheet covering work in progress. • Fifth floor fixing of Grating in balcony and bath room work in progress. • Electrical testing work in progress. • Numbering of block completed.
Current Month Activity	<ul style="list-style-type: none"> • 98% Mumty Machine room external paint work in progress. • Meter board fixing work in progress. • Expansion joint Aluminum sheet covering work completed. • Twelfth floor fixing of Grating in balcony and bath room work in progress. • Electrical testing work in progress. • Numbering of block completed.
Up to Last Month Block C-02	<ul style="list-style-type: none"> • Expansion joint Aluminum sheet covering work in progress. • Aluminium Door and Windows Silicon filling work in progress. • Numbering of block completed.
Current Month Activity	<ul style="list-style-type: none"> • Expansion joint Aluminum sheet covering work completed. • Aluminium Door and Windows Silicon filling work in progress. • Sub main work completed. • Rising main work completed.
Up to Last Month Block C-03	<ul style="list-style-type: none"> • First coat External Painting work completed. • Expansion joint Aluminium sheet covering work in progress. • Expansion joint Aluminum sheet covering work in progress. • Electrical testing work in progress. • Numbering of block completed.
Current Month Activity	<ul style="list-style-type: none"> • Expansion joint Aluminium sheet covering work completed. • Stilt floor skirting work in progress.
Up to Last Month Block C-04	<ul style="list-style-type: none"> • First coat External Painting work completed. • Expansion joint Aluminium sheet covering work in progress. • Aluminium Door and Windows Silicon filling work in progress. • Numbering of block completed.
Current Month Activity	<ul style="list-style-type: none"> • Expansion joint Aluminium sheet covering work completed. • Aluminium Door and Windows Silicon filling work in progress. • Stilt floor skirting work in progress.



MONTHLY PROGRESS REPORT

CGEWHO – GREATER NOIDA PROJECT

Up to Last Month NTA	<ul style="list-style-type: none">• Ramp No-3- 100% slab casting work completed.• Ramp No-3- brick work and plaster work in progress.• Darin covering work in progress.• Water Body stone fixing work in progress.• Green area development work in progress.• Green Area Kerb stone fixing work completed.• Parking area Kerb stone fixing work completed.• Basket ball & Tennis court work in progress.• IGL Drain water proofing plaster work in progress.• Basement Fire Fighting main line connection work in progress.• Basement painting work in progress.• Basement light fixing work in progress.
Current Month Activity	<ul style="list-style-type: none">• Ramp No-3- brick work and plaster work completed.• Darin covering work in progress.• Water Body stone fixing work in progress.• Green area development work in progress.• Basket ball & Tennis court work in progress.• IGL Drain water proofing plaster work in progress.• Basement Fire Fighting main line connection work in progress.• Sprinkler fixing work in progress.• Basement painting work in progress.• Basement light fixing work in progress.



MONTHLY PROGRESS REPORT
CGEWHO – GREATER NOIDA PROJECT
PHOTOGRAPHS OF PACKAGE-IV on 31st OCT 2021

BIRD EYE VIEW OF PROJECT



Progress Report No. 63 (1st OCT-2021– 31st OCT-2021)



MONTHLY PROGRESS REPORT
CGEWHO – GREATER NOIDA PROJECT
CENTRAL PARK DEVELOPMENT IS IN PROGRESS.



Progress Report No. 63 (1st OCT-2021– 31st OCT-2021)



MONTHLY PROGRESS REPORT
CGEWHO – GREATER NOIDA PROJECT
EXTERNAL ROAD WORK COMPLETED.



Progress Report No. 63 (1st OCT-2021– 31st OCT-2021)



MONTHLY PROGRESS REPORT
CGEWHO – GREATER NOIDA PROJECT
ROAD GREEN AREA WORK IN PROGRESS.



Progress Report No. 63 (1st OCT-2021– 31st OCT-2021)



MONTHLY PROGRESS REPORT

CGEWHO – GREATER NOIDA PROJECT

PACKAGE-V	STATUS AS ON 31/10/2021
Up to Last Month Block B01	<ul style="list-style-type: none"> • Balance 5% Toilet false ceiling tile fixing work completed. (Total 100%). • Balance 10% Floor drain gratings in Toilets fixing work completed. (Total 100%). • Expansion joint covering with Aluminum sheet is completed. • Tower bolt fixing work 80% completed. • Main door polish work is in progress. • Internal 2nd coat ceiling painting work is in progress. • 2nd lift testing work completed. • WC & washbasin fixing work completed. • Internal fire alarm fixing work 90% completed. • Terrace Fire pump fixing work completed. • CCTV camera fixing in progress.
Current Activity	<ul style="list-style-type: none"> • Expansion joint covering with Aluminum sheet painting work completed. • Stilt floor columns skirting work is in progress. • Balance 20% Tower bolt fixing work completed. (Total 100%). • Main door polish 1st coat work completed. • Internal 2nd coat ceiling painting work is completed. • Fire door shutters fixing work completed. • Internal fire shaft fittings fixing work completed up to 4th floor. • CCTV camera fixing work completed at stilt floor.
Up to Last Month Block B02	<ul style="list-style-type: none"> • Balance 5% Toilet false ceiling tile fixing work completed. (Total 100%). • Balance 15% Floor drain gratings in Toilets fixing work completed. (Total 100%). • Tower bolt fixing work 80% completed. • Main door polish work is completed. • Internal ceiling 2nd coat painting work is in progress. • WC & washbasin fixing work completed. • 2nd lift testing work completed. • Internal fire alarm fixing work in progress. • Terrace Fire pump fixing work completed.
Current Activity	<ul style="list-style-type: none"> • Balance 20% Tower bolt fixing work completed. (Total 100%). • Internal ceiling 2nd coat painting work is completed. • Internal fire alarm fixing work 80% completed. • Internal fire shaft fittings fixing work completed up to 4th floor.



MONTHLY PROGRESS REPORT CGEWHO – GREATER NOIDA PROJECT

<p>Up to Last Month</p> <p>Block B03</p>	<ul style="list-style-type: none"> • Tower bolt fixing work completed up to 10th floor. • Both Lifts testing work is completed. • Internal 2nd coat ceiling painting work is in progress. • Expansion joint covering with Aluminum sheet is completed. • WC & wash basin fixing work 80% completed. • Terrace fire pump fixing work completed.
<p>Current Activity</p>	<ul style="list-style-type: none"> • Internal 2nd coat ceiling painting work is completed. • Expansion joint covering sheet painting work completed. • Internal fire shaft fittings fixing work completed up to 4th floor. • Internal fire alarm fixing work 80% completed.
<p>Up to Last Month</p> <p>Block C15</p>	<ul style="list-style-type: none"> • WC & washbasin fixing work completed. • Balcony & Toilet floor drain grating fixing work is in progress. • Fire shaft glass fixing work completed. • Expansion joint covering with Aluminum sheet is completed. • Internal fire alarm fixing work 80% completed. • Terrace fire pump fixing work completed. • CCTV camera fixing in progress.
<p>Current Activity</p>	<ul style="list-style-type: none"> • Balcony & Toilet floor drain grating fixing work is in progress. • Stilt columns painting work is in progress. • Fire door shutters fixing work completed. • Expansion joint covering sheet painting work completed. • Internal fire alarm fixing work completed. • Internal fire shaft fittings fixing work completed up to 4th floor. • CCTV camera fixing work completed at stilt floor.
<p>Up to Last Month</p> <p>Block C14</p>	<ul style="list-style-type: none"> • Tower bolt fixing work is in progress. • WC & washbasin fixing work completed. • Balcony & Toilet floor drain grating fixing work is in progress. • Expansion joint covering with GI sheet is completed. • Internal fire alarm fixing work 80% completed. • Terrace fire pump fixing work completed. • CCTV camera fixing in progress.
<p>Current Activity</p>	<ul style="list-style-type: none"> • Tower bolt fixing work 50% completed. • Balcony & Toilet floor drain grating fixing work is in progress. • Internal fire door shutters fixing work completed. • Expansion joint covering sheet painting work completed. • Internal fire alarm fixing work completed. • Internal fire shaft fittings fixing work completed up to 4th floor. • CCTV camera fixing work completed at stilt floor.



MONTHLY PROGRESS REPORT CGEWHO – GREATER NOIDA PROJECT

Up to Last Month	<ul style="list-style-type: none">• Ramp-1 & 2 fire fighting work is completed.• External Road Drain plaster work 5% completed. (Total 95%).• Horticulture work is in progress.
Non-Tower	<ul style="list-style-type: none">• Drain SFRC covers fixing work 40% completed.• Water body granite cladding work is in progress.• IGL trench waterproofing plaster work is in progress near block C-14.• Basement fire fighting ITV valves fixing work is in progress.
Current Activity	<ul style="list-style-type: none">• Horticulture work is in progress.• Drain SFRC covers fixing work 30% completed. (Total 70%).• IGL trench waterproofing plaster work is completed near block C-14.• Water body granite cladding & Tiling work is in progress.• Basement fire fighting ITV valves fixing work is in progress.• Basement sprinklers fixing work is in progress.

PHOTOGRAPHS OF PACKAGE-V on 31st OCT -2021

BIRD EYE VIEW OF PROJECT



**MONTHLY PROGRESS REPORT
CGEWHO – GREATER NOIDA PROJECT**

CENTER PARK VIEW.

WATER BODY TILING & GRANITE CLADDING WORK IS IN PROGRESS.



Progress Report No. 63 (1st OCT-2021– 31st OCT-2021)



**MONTHLY PROGRESS REPORT
CGEWHO – GREATER NOIDA PROJECT**

**ROAD DRAIN COVERS LAYING WORK COMPLETED FRONT OF BLOCKS C-14
& C-15.**
IGL TRENCH PLASTER WORK COMPLETED SIDE OF BLOCK C-14.



Progress Report No. 63 (1st OCT-2021– 31st OCT-2021)



**MONTHLY PROGRESS REPORT
CGEWHO – GREATER NOIDA PROJECT
ROAD DRAIN COVERS LAYING WORK IS IN PROGRESS.**



Progress Report No. 63 (1st OCT-2021– 31st OCT-2021)



MONTHLY PROGRESS REPORT

CGEWHO – GREATER NOIDA PROJECT

PACKAGE-VI	STATUS AS ON 31/10/2021
Up to Last Month Boundary Wall & Gates	<ul style="list-style-type: none"> • Gate no-3 Wall & floor tiling work in Guard Room completed. • Main gate no-2 ACP & HPL cladding work completed. • Main Gate no-3 ACP & HPL cladding work is in progress. • Gate no-1 SS gate fixing work completed. • Gate no-2 Ss gate fixing work is in progress.
Current Month Activity	<ul style="list-style-type: none"> • Gate no-2 Ss gate fixing work completed. • Horticulture work front of gates- 1 & 2 completed.
Up to Last Month Shopping.	<ul style="list-style-type: none"> • Mumty external plaster work completed. • External painting work 1st coat 80% completed. • Toilets Tiling & Granite work completed in 1st, 2nd & 3rd floors. • Entrance Planter granite cladding 90% work completed.
Current Month Activity	<ul style="list-style-type: none"> • Entrance Planter granite cladding work completed. • Planters Granite top fixing work is in progress. • Entry planters' pressure Guniting work completed. • Terrace brick coba waterproofing work completed. • Staircase railing work is in progress.
Up to Last Month Nursing	<ul style="list-style-type: none"> • Over head water tank wall casted. • Entrance Ramps chequered tile flooring work completed. • Internal drainage work at Gfloor & 1st floor is completed. • Toilet's cistern fixing work completed at Gfloor & 1st floor. • Internal fire fighting work is in progress.
Current Month Activity	<ul style="list-style-type: none"> • Over head water tank top slab shuttering is in progress. • Entry kerb stone fixing work completed. • Internal fire fighting work is in progress. • Internal toilets sunken water proofing work completed at Gfloor. • Toilet wall tiling work is in progress.
Up to Last Month School	<ul style="list-style-type: none"> • Mumty slab casted. • Terrace parapet wall brick work 90% completed. • Internal plaster 90% completed at 1st floor.
Current Month Activity	<ul style="list-style-type: none"> • Terrace parapet wall brick work 8% completed. (Total 98%). • Internal plaster 10% completed at 1st floor. (Total 100%). • External plaster work 30% completed.
Up to Last Month Community Center	<ul style="list-style-type: none"> • 25 % Terrace stub columns casted. (Total 50%). • Terrace projection shuttering work is in progress. • Balance 35% 3rd floor slab casted. (Total 100%). • AAC block work 90% completed in 2nd floor. • Internal plaster work 15% completed at 1st floor. (Total 100%). • Internal plaster 50% completed at 2nd floor. • Toilets Cpvc piping work at Gfloor is in progress. • Internal putty work 80% completed at Gfloor & 1st floor. • Internal HVAC ducting work 60% completed at Gfloor. • Internal fire fighting work is in progress. • Swimming pool piping work is in progress.



MONTHLY PROGRESS REPORT CGEWHO – GREATER NOIDA PROJECT

Current Month Activity	<ul style="list-style-type: none"> • Balance 50 % Terrace stub columns casted. (Total 100%). • Terrace projection slab 50% casted. • AAC block work 10% completed in 2nd floor. (Total 100%) • AAC block work at 3rd floor is in progress. • Internal plaster 30% completed at 2nd floor. (Total 80%). • Toilets Cpvc piping work at Gfloor is completed. • Internal putty work 90% completed in Gfloor,1st floor. • Gfloor floor tiling work in Restaurant area completed. • Internal HVAC ducting work 98% completed at Ground Floor & 1st floor. • Internal fire fighting work is in progress. • Swimming pool waterproofing work completed.
Up to Last Month Non-Tower Area	<ul style="list-style-type: none"> • Road soil filling work front of shopping to nursing home is in progress. • APP water proofing work front of community center is in progress. • Green area PCC front of shopping completed. • VDF flooring front of shopping is completed. • Kerb stone fixing work front of shopping completed.
Current Month Activity	<ul style="list-style-type: none"> • APP water proofing work front of community center is completed. • Road area PCC front of Shopping completed. • Road area VDF between shopping & Nursing home completed. • Road hord core laying & compaction work is in progress from Nursing home to Gate no-2. • Horticulture work in Road from Gate no-2 divider area completed.



**MONTHLY PROGRESS REPORT
CGEWHO – GREATER NOIDA PROJECT**

PHOTOGRAPHS OF PACKAGE-VI on 31st OCT – 2021

OVERALL VIEW OF PACKAGE VI FROM GATE NO -02



Progress Report No. 63 (1st OCT-2021– 31st OCT-2021)



**MONTHLY PROGRESS REPORT
CGEWHO – GREATER NOIDA PROJECT**

**SHOPPING AREA FRONT PLANTERS' GRANITE CLADDING WORK
COMPLETED.**



Progress Report No. 63 (1st OCT-2021– 31st OCT-2021)



MONTHLY PROGRESS REPORT CGEWHO – GREATER NOIDA PROJECT

TERRACE PROJECTION SHUTTERING WORK IS IN PROGRESS.
ROAD WBM WORK IS IN PROGRESS FRONT OF COMMUNITY CENTER.



Progress Report No. 63 (1st OCT-2021– 31st OCT-2021)



MONTHLY PROGRESS REPORT CGEWHO – GREATER NOIDA PROJECT

GATE NO -2 ENTRY HORTICULTURE WORK COMPLETED.



Progress Report No. 63 (1st OCT-2021– 31st OCT-2021)



MONTHLY PROGRESS REPORT
CGEWHO – GREATER NOIDA PROJECT

QUALITY CONTROL

DURING CONSTRUCTION FOLLOWING QUALITY CONTROL TESTS
CONDUCTED AT SITE:

S. No.	Materials	Source From	Test Date	Tests done	Result
1	Coarse Sand	Bajpur		Each truck	Sieve Analysis & Silt content
2	Coarse Aggregate	Nangal		Each truck	Sieve Analysis & Impact Value
3	Fine Sand	Yamuna Nagar		Each truck	Sieve Analysis & Silt content
4	Bricks	Greater Noida		Each truck	Dimension, Water Absorption & Compressive strength
5	Cement	Third party testing is being done			
6	Steel	Third party testing is being done			
7	Piles Integrity	Third party testing is being done			
8	Soil Compaction	Third party testing is being done			
9	STP water	Third party testing is being done			
10	Wood	Third party testing is being done			
11	Wires	Third party testing is being done			
12	Tiles	Third party testing is being done			
13	VDF	Third party testing is being done (Flexural Strength done.).			
14	RCC Cubes are being tested and Register is being maintained.				
15	Slump test conducted at site to insure workability if concrete.				



MONTHLY PROGRESS REPORT CGEWHO – GREATER NOIDA PROJECT

CUBE COMPRESSIVE STRENGTH TESTING



**MONTHLY PROGRESS REPORT
CGEWHO – GREATER NOIDA PROJECT**

BRICK COMPRESSIVE STRENGTH TESTING



MONTHLY PROGRESS REPORT CGEWHO – GREATER NOIDA PROJECT

COARSE SAND SIEVE ANALYSIS TESTING.



MONTHLY PROGRESS REPORT CGEWHO – GREATER NOIDA PROJECT

20MM COARSE AGGREGATE TESTING



MONTHLY PROGRESS REPORT

CGEWHO – GREATER NOIDA PROJECT

PACKAGE-E (a)	STATUS AS ON 31/10/2021
Up to Last Month	<ul style="list-style-type: none">• LT panel installation work is in progress.• Substation fencing work in progress.• 3mtrs pole light fixing work in progress.• 3mtrs Pole foundation work is in progress.• NPCL substation work is in progress.• LT cable laying work is in progress.
Current Month Activity	<ul style="list-style-type: none">• LT panel installation work is in progress.• Substation fencing work in progress.• 3mtrs pole light fixing work in progress.• 3mtrs Pole foundation work is in progress.• NPCL substation work is in progress.• LT cable laying work is in progress.• 33 KV substation trench work is in progress.

SUB-STATION FENCING WORK IS IN PROGRESS.



MONTHLY PROGRESS REPORT CGEWHO – GREATER NOIDA PROJECT

NPCL SUBSTATION TRENCH WORK IS IN PROGRESS.



Progress Report No. 63 (1st OCT-2021– 31st OCT-2021)



MONTHLY PROGRESS REPORT CGEWHO – GREATER NOIDA PROJECT

PACKAGE-E (b)	STATUS AS ON 31/10/2021
Up to Last Month	<ul style="list-style-type: none">• Hoarding boarding 1 no. installation work completed.• Bollard light foundation work is in progress.• 3mtr Pole & light installation work in progress.• 6mtr Pole & light installation work in progress.• LT cable installation work is in progress.
Current Month Activity	<ul style="list-style-type: none">• Bollard light foundation work is in progress.• 3mtr Pole foundation & pole light installation work in progress.• LT cable installation work is in progress.

3 MTR HIGH POLE & LIGHT INSTALLATION WORK IN PROGRESS.

