

MONTHLY PROGRESS REPORT

CGEWHO – GREATER NOIDA PROJECT

30th -JUNE -2021

| PACKAGE-II | STATUS AS ON 30/06/2021 |
|-----------------------------------|--|
| Up to Last Month Block D01 | <ul style="list-style-type: none"> • External painting work 1st coat 3% completed. (Total 98%). • 16% Chinaware fixing work completed. • Toilet ceiling painting work completed. |
| Current Month Activity | <ul style="list-style-type: none"> • 12% Chinaware fixing work completed. (Total 38%). • Staircase-2 laminated flush door shutter fixing work completed from basement to 14th floor. • Machine Room electrical wiring work is completed. |
| Up to Last Month Block D02 | <ul style="list-style-type: none"> • External painting work 1st coat 05% completed. (Total 80%). • Toilet ceiling painting work completed. |
| Current Month Activity | <ul style="list-style-type: none"> • Staircase-2 laminated flush door shutter fixing work completed from basement to 14th floor. • Machine Room electrical wiring work is completed. |
| Up to Last Month Block D03 | <ul style="list-style-type: none"> • External painting work 25% completed. (Total 75%). • Toilet ceiling painting work completed. • Up to 11th floor false ceiling framing work completed. |
| Current Month Activity | <ul style="list-style-type: none"> • Toilet false ceiling framing work completed from 12th to 14th floor. • Machine room electrical wiring work is in progress. • Staircase-2 laminated flush door shutter fixing work completed from basement to 14th floor. |
| Up to Last Month Block D04 | <ul style="list-style-type: none"> • External painting work completed. (Total 57%) |
| Current Month Activity | <ul style="list-style-type: none"> • 28% External painting work completed. (Total 85%) • Internal corridor Painting 1st coat completed from 1st to 14th floor. • Staircase-2 laminated flush door shutter fixing work completed from Basement to 14th floor. |
| Up to Last Month Block D05 | <ul style="list-style-type: none"> • 92% Balcony SS Railing fixing work completed. • 95% Aluminum door window frames fixing work completed. • 65% Aluminum door window glazing fixing work completed. • Main entry door shutter fixed from 2nd to 14th floor. • Main staircase railing first coat paint work completed. • Stilt floor wing -1 internal plaster work completed. |
| Current Month Activity | <ul style="list-style-type: none"> • Balance 8% Balcony SS Railing fixing work completed. (Total 100%). • Balance 5% Aluminum door window frames fixing work completed. (Total 100%). • 15% Aluminum door window glazing fixing work completed. (Total 80%). • Internal door shutters fixed from 2nd to 12th floor. • Internal wall putty work completed from 2nd to 12th floor. • Internal electrical wiring work completed from 2nd to 14th floor. • Toilets false ceiling framing work completed from 2nd to 9th floor. |



Progress Report No. 59 (1st JUNE-2021– 30th JUNE-2021)



MONTHLY PROGRESS REPORT

CGEWHO – GREATER NOIDA PROJECT

| | |
|---------------------------------------|--|
| Up to Last Month Block D06 | <ul style="list-style-type: none"> • 13th floor Brick completed. (Total 100%). • 9th floor Internal Plaster work completed. (Total 100%). • Up to 11th floor Door frames fixing completed. • Internal cPVC piping work completed up to 8th floor. • Electrical wall conduiting work completed up to 11th floor. • Balcony RCC wall casted up to 8st floor. • POP cornice work completed up to 5th floor. |
| Current Month Activity | <ul style="list-style-type: none"> • 14th floor Brick 75% completed. • 10th & 11th floors Internal Plaster work completed. (Total 100%). • Door frames fixing completed at 12th floor. • Internal cPVC piping work completed at 9th floor. • Staircase-1 railing fixing work completed. • Electrical wall conduiting work completed at 12th floor. |
| Up to Last Month Non-Tower | <ul style="list-style-type: none"> • 60% Green area pressure Guniting waterproofing central park. • 500 sqm PCC work completed for green area pressure Guniting waterproofing in back side of block D06. • PCC in Road's area front of blocks D-01, D-02 & D-03 is completed. • Front portion of blocks D-02, D-3, D-04 & D-05 development work is in progress. • Garden hydrant piping work is in progress. • Ventilation Cut out Polycarbonate sheet covering and Aluminium louvers work 90% completed. • Grass paver fixing work completed near block D01, D02, D03 & D04. • Ramp-5 APP Membrane sheet fixing work completed. • 80 R/M drain brick work completed. (-750 lvl) • 60% Chequered tile fixing work in progress central park • Kerb stone fixing work in progress near block D04 & D05. (Between package II & III park) • Kerb stone fixing work in progress back side of Block D06. • Steel binding work in progress for road VDF in front and back side of Block D01 & D02. • Soil dressing, preparation work and Plantation work in progress. |
| Current Month Activity | <ul style="list-style-type: none"> • 35% Green area pressure Guniting waterproofing work completed in between packages II & III central park. (Total 95%). • 500 sqm PCC work completed for internal road area side of blocks D-04. • VDF in road area 1000Sqm competed front of blocks D-01, D-02 & D-03. • Front portion of blocks D-02, D-3, D-04 & D-05 development work is in progress. • Kerb stone fixing work in progress near block D04 & D05. (Between package II & III park) • Kerb stone fixing work in progress back side of Block D06. • Steel binding work in progress for road VDF in front of Blocks D-04 & D-05 • Soil dressing, preparation work and Plantation work in progress. • Central Park granite stone work is in progress. |



MONTHLY PROGRESS REPORT CGEWHO – GREATER NOIDA PROJECT

| | |
|--|--|
| Up to Last Month Retaining Wall & Boundary wall | <ul style="list-style-type: none">Boundary wall Putty work completed.Boundary wall Railing painting work completed. |
| Current Month Activity | |

PHOTOGRAPHS OF PACKAGE-II on 30th JUNE -2021

VIEW OF BLOCK D01,02,04,05,06 & EXTERNAL DEVELOPMENT



MONTHLY PROGRESS REPORT CGEWHO – GREATER NOIDA PROJECT

GREEN AREA DEVELOPMENT IS IN PROGRESS FRONT OF BLOCKS D04, D03 & D-02



Progress Report No. 59 (1st JUNE-2021– 30th JUNE-2021)



MONTHLY PROGRESS REPORT CGEWHO – GREATER NOIDA PROJECT

CENTER PARK DEVELOPMENT WORK IN PROGRESS



Progress Report No. 59 (1st JUNE-2021– 30th JUNE-2021)



MONTHLY PROGRESS REPORT CGEWHO – GREATER NOIDA PROJECT

ROAD VDF FRONT OF BLOCKS D-04, D-3 D-02& D-01 COMPLETED.



Progress Report No. 59 (1st JUNE-2021– 30th JUNE-2021)



MONTHLY PROGRESS REPORT

CGEWHO – GREATER NOIDA PROJECT

| PACKAGE-III | STATUS AS ON 30/06/2021 |
|---|---|
| Up to Last Month Block C01 | <ul style="list-style-type: none"> • 100% RCC work completed. • 100% Tile work CI, GI & CPVC work completed. • 100% M.S staircase & S.S balcony Railing work completed. • 100% Aluminum Door window & Louvers fixing completed. • 100% Door shutter & staircase marble completed. • 100% Flat internal electrical wiring & switches completed. • 100% Internal POP cornice & Wall putty completed. • 100% Internal primer work completed. • 60% External First coat Paint work completed. • Lift bulk head light point wiring completed. • Lift earthing GI strip work completed. • Lift car body and motor location work completed. • Fire fighting frame & Common area louvers completed. |
| Current Month Activity | <ul style="list-style-type: none"> • 05% External First coat Paint work complete. • Internal flat 1st coat painting is on progress. • Switch socket fixing is on progress. • Lift cladding work is on progress. • Feature wall B/W is on progress. |
| Up to Last Month Block C05 | <ul style="list-style-type: none"> • 100% RCC work completed. • 100% Tile work CI, GI&CPVC work completed. • 100% M.S staircase & S.S balcony Railing work completed. • 100% Aluminum Door window & Louvers fixing completed. • 100% Door shutter & staircase marble completed. • 100% Flat internal electrical wiring, switches & MCB completed. • 100% Internal POP cornice & Wall putty completed. • 100%: Internal flat primer & 1st coat paint work completed. • 90% External First coat Paint work completed. • 100% Common area First coat paint work in progress. • Lift stone cladding work completed. • Lift bulk head light point wiring completed. • Lift car body and motor location work completed. • Lift earthing GI strip work completed. |
| Current Month Activity | <ul style="list-style-type: none"> • Main door polish work is on progress. • S.S railing grinding is on progress. |



MONTHLY PROGRESS REPORT CGEWHO – GREATER NOIDA PROJECT

| | |
|---|---|
| <p>Up to Last Month</p> <p>Block C-06</p> | <ul style="list-style-type: none"> • 100% RCC work completed. • 100% Tile work CI, GI&CPVC work completed. • 100% M.S staircase & S.S balcony Railing work completed. • 100% Aluminum Door window & Louvers fixing completed. • 100% Door shutter & staircase marble completed. • 100% Flat internal electrical wiring, switches & MCB completed. • 100% Internal POP cornice & Wall putty completed. • 100%: Internal primer & 1st coat paint including common area work completed. • 90% External First coat Paint work completed. • Lift stone cladding work completed. • Lift bulk head light point wiring completed. • Lift car body and motor location work completed. • Lift earthing GI strip work completed. |
| <p>Current Month Activity</p> | <ul style="list-style-type: none"> • Electrical rising main work is on progress. |
| <p>Up to Last Month</p> <p>Block C07</p> | <ul style="list-style-type: none"> • 100% RCC work completed. • 100% Tile work CI, GI&CPVC work completed. • 100% M.S staircase & S.S balcony Railing work completed. • 100% Aluminum Door window & Louvers fixing completed. • 100% Door shutter & staircase marble completed. • 100% Flat internal electrical wiring, switches & MCB completed. • 100% Internal POP cornice & Wall putty completed. • 100%: Internal primer & 1st coat paint including common area work completed. • 95% External First coat Paint work completed. • Lift stone cladding work completed. • Lift bulk head light point wiring completed. • Lift car body and motor location work completed. • Lift earthing GI strip work completed. |
| <p>Current Month Activity</p> | <ul style="list-style-type: none"> • Silicon filling in Aluminium door window is on progress. |



MONTHLY PROGRESS REPORT CGEWHO – GREATER NOIDA PROJECT

| | |
|---|---|
| Up to Last Month Block C08 | <ul style="list-style-type: none"> • Level 15(Terrace): 100% slab casting and all structure work completed. • Level 14: Brick work completed. • Level 14: Door frame completed. • Level 14: Electrical wall conduit completed. • Level 14: Internal plaster completed. • Level 12: POP Cornice work in progress. • 100% External plaster work completed. • 30% External wall putty work completed. • Level 14: Internal plumbing (CPVC) completed. • Level 09 to 11: External & internal plumbing (CI) work completed. • Level 12: External & internal plumbing (CI) work is on progress. • Lift Material received at site. |
| Current Month Activity | <ul style="list-style-type: none"> • 10% External wall putty work completed. • Level 13&14: Water proofing completed. • Level 07: Wall tile (Toilet & kitchen) completed. • Level 08: Wall tile (Toilet & Kitchen) is on progress. • Level 05: Floor tile completed. • Level 06: Floor tile is on progress. • Level 14: External & internal plumbing (CI) work completed. • Terrace coba work is on progress. |
| Up to Last Month Block C09 | <ul style="list-style-type: none"> • Level 15(Terrace): 100% slab casting completed. • Above terrace over head tank wall casted. • Level 14: Brick work completed. • Level 14: Door frame completed. • Level 14: Door frame is on progress. • Level 14: Electrical wall conduit completed. • Level 14: Internal plaster completed. • 25% External plaster completed. • Level 09,10&11: Internal plumbing (cPVC) completed. • Level 12: Internal plumbing (cPVC) completed. |
| Current Month Activity | <ul style="list-style-type: none"> • Level 15(Terrace): 100% slab casting completed. • Above terrace machine room B/W is on progress. • 15% External plaster complete. • Level 13: Internal plumbing (cPVC) is on progress. |



MONTHLY PROGRESS REPORT CGEWHO – GREATER NOIDA PROJECT

| | |
|---|---|
| Up To Last Month Block C10 | <ul style="list-style-type: none"> • 100% RCC work completed. • 100% Tile work CI, GI&CPVC work completed. • 100% M.S staircase & S.S balcony Railing work completed. • 100% Aluminum Door window & Louvers fixing completed. • 100% Door shutter (Teak) & staircase marble completed. • 100% Internal POP cornice & Wall putty completed. • 40% External paint completed. |
| Current Month Activity | <ul style="list-style-type: none"> • 05% External paint completed. • Common area putty is on progress. • Lift motor location work is on progress. |
| Up to Last Month Block C11 | <ul style="list-style-type: none"> • 100% RCC work completed. • 100% Tile work CI, GI & CPVC work completed. • 100% M.S staircase & S.S balcony Railing work completed. • 100% Aluminum Door window & Louvers fixing completed. • 100% Door shutter & staircase marble completed. • 100% Internal POP cornice & Wall putty completed. • Lift bulk head light point wiring completed. • Lift car body work completed. • 25% External First coat Paint work completed. |
| Current Month Activity | <ul style="list-style-type: none"> • 15% External First coat Paint work completed. • Lift cladding work is on progress. |

| | |
|---|---|
| Up to Last Month Block C12 | <ul style="list-style-type: none"> • 100% RCC work completed. • 100% Tile work CI, GI & CPVC work completed. • 100% M.S staircase & S.S balcony Railing work completed. • 100% Aluminum Door window & Louvers fixing completed. • 100% Door shutter & staircase marble completed. • 100% Internal POP cornice & Wall putty completed. • Lift bulk head light point wiring completed. • Lift car body and motor location work completed. • Lift stone cladding work completed. • 60% External painting work completed. |
| Current Month Activity | <ul style="list-style-type: none"> • Internal primer is on progress. • Feature wall B/W is on progress. • Staircase railing painting is on progress. |



MONTHLY PROGRESS REPORT

CGEWHO – GREATER NOIDA PROJECT

| | |
|---|--|
| Up to last month UG Tank | <ul style="list-style-type: none"> • U.G. Tank water proofing work is on progress. |
| Current Month Activity | <ul style="list-style-type: none"> • U.G. Tank Tile work is on progress. |
| Up to last month Non-Tower | <ul style="list-style-type: none"> • Stitch slab casting completed. (Total 18571/18731) Sqm • Circular column casting completed. (Total 329/339) Nos. • Basement non-tower slab casting completed Total (18731/18731) Sqm • Retaining wall casting completed (277/294) m • Boundary wall casted (277/277) RMT • Basement plaster (18530/18731) Sqm. • Basement VDC flooring (18260/20840) sqm • Non tower slab APP membrane water proofing (15700/20700) sqm • Amphitheater Granite fixing work completed. • NP2 pipe laying for sewage work completed. • Harvesting pit brick completed. • MS frame fixing work completed of cut out. (19/19) Nos |
| Current Month Activity | <ul style="list-style-type: none"> • Non tower slab APP membrane water proofing 1000 sqm. • Kerb stone fixing work in progress. • Drain brick work in progress. • IGL brick work in progress. • Planter & Drain brick wall Granite fixing work in progress. • Grass paver near block C05, C06 & C07 work in progress. • HDPE pipe work garden hydrant work in progress. • External firefighting line laying work in progress. • Basement fire fighting work in progress. • Basement VDC Flooring 900 Sqm |



MONTHLY PROGRESS REPORT
CGEWHO – GREATER NOIDA PROJECT
PHOTOGRAPHS OF PACKAGE-III on 30th -JUN -2021

BIRD EYE VIEW OF PROJECT



Progress Report No. 59 (1st JUNE-2021– 30th JUNE-2021)



MONTHLY PROGRESS REPORT CGEWHO – GREATER NOIDA PROJECT

BLOCK C08, C09&C-10 EXTERNAL PAINTING AND PLASTER WORK IN PROGRESS.



Progress Report No. 59 (1st JUNE-2021– 30th JUNE-2021)



MONTHLY PROGRESS REPORT CGEWHO – GREATER NOIDA PROJECT

BLOCK C05, 06, 07 EXTERNAL DEVELOPMENT WORK IN PROGRESS.



Progress Report No. 59 (1st JUNE-2021– 30th JUNE-2021)



MONTHLY PROGRESS REPORT CGEWHO – GREATER NOIDA PROJECT

ROAD WORK IN PROGRESS.



Progress Report No. 59 (1st JUNE-2021– 30th JUNE-2021)



MONTHLY PROGRESS REPORT CGEWHO – GREATER NOIDA PROJECT

GREEN AREA GUNNING WORK IS ON PROGRESS



Progress Report No. 59 (1st JUNE-2021– 30th JUNE-2021)



MONTHLY PROGRESS REPORT

CGEWHO – GREATER NOIDA PROJECT

| PACKAGE-IV | STATUS AS ON 30/06/2021 |
|-----------------------------|---|
| Up to Last Month Block A01 | <ul style="list-style-type: none"> 96% External Paint 1st coat work completed. |
| Current Month Activity | <ul style="list-style-type: none"> 98% External Paint 1st coat work completed. 13th Floor Aluminium door windows silicon filling work completed. |
| Up to Last Month Block B04 | <ul style="list-style-type: none"> 96% External Paint 1st coat work completed. 13th Floor Aluminium door windows silicon filling work in progress. Common area shaft paint work in progress. |
| Current Month Activity | <ul style="list-style-type: none"> 97% External Paint 1st coat work completed. 13th Floor Aluminium door windows silicon filling work completed. Common area shaft paint work in progress. |
| Up to Last Month Block B05 | <ul style="list-style-type: none"> 92% External Paint 1st coat work completed. Flats meter board fixing work in progress. 88/104 Chinaware fixing work completed. Common area shaft paint work in progress. |
| Current Month Activity | <ul style="list-style-type: none"> 96% External Paint 1st coat work completed. Flats meter board fixing work in progress. 104/104 Chinaware fixing work completed. Common area shaft paint work in progress. 4th Floor Aluminium door windows silicon filling work completed. |
| Up to Last Month Block C-16 | <ul style="list-style-type: none"> Smoke detector fixing work completed. Mumty Machine room external paint work in progress. Common area shaft paint work in progress. Meter board fixing work in progress. Rising main fixing work in progress. |
| Current Month Activity | <ul style="list-style-type: none"> 80% Mumty Machine room external paint work completed. Common area shaft paint work completed. Meter board fixing work in progress. Rising main fixing work in progress. |
| Up to Last Month Block C-17 | <ul style="list-style-type: none"> Smoke detector fixing work completed. Staircase flush door fixing work completed. Mumty Machine room external paint work in progress. Common area shaft paint work in progress. Meter board fixing work in progress. Rising main fixing work in progress. |
| Current Month Activity | <ul style="list-style-type: none"> 80% Mumty Machine room external paint work in progress. Common area shaft paint work in progress. Meter board fixing work in progress. Rising main fixing work in progress. |



MONTHLY PROGRESS REPORT CGEWHO – GREATER NOIDA PROJECT

| | |
|------------------------------------|---|
| Up to Last Month Block C-02 | <ul style="list-style-type: none"> • Lift testing work in progress. • Meter board fixing work in progress. • Rising main fixing work completed. • Exhaust fan fixing work completed. |
| Current Month Activity | <ul style="list-style-type: none"> • Lift testing work in progress. • Meter board fixing work in progress. |
| Up to Last Month Block C-03 | <ul style="list-style-type: none"> • 85% First coat External Painting work completed. • Lift testing work in progress. • Meter board fixing work in progress. • Rising main fixing work completed. • Exhaust fan fixing work completed. |
| Current Month Activity | <ul style="list-style-type: none"> • 95% First coat External Painting work completed. • Lift testing work in progress. • Meter board fixing work in progress. |
| Up to Last Month Block C-04 | <ul style="list-style-type: none"> • 95% First coat External Painting work completed. • Lift testing work in progress. • Meter board fixing work in progress. • Rising main fixing work completed. |
| Current Month Activity | <ul style="list-style-type: none"> • 98% First coat External Painting work completed. • Lift testing work in progress. • Meter board fixing work in progress. |
| Up to Last Month NTA | <ul style="list-style-type: none"> • 95% STP mechanical fixing work completed. • 98% Soil filling work in Road completed. • Steel binding for VDF in progress. • VDF casting work completed of Road. (5200 /6161.0 Sqm) • PCC for VDF work completed. (5200 /6161.0 Sqm) • Green area development work in progress. • 95% Green Area Kerb stone fixing work completed. • 30% Parking area Kerb stone fixing work completed. • Boundary wall first coat putty work completed. • 98% Foot path chequered tile fixing work completed. • Drain wall granite fixing work in progress. |
| Current Month Activity | <ul style="list-style-type: none"> • STP mechanical fixing work completed. • 99% Soil filling work in Road completed. • VDF casting work completed of Road. (5853 /6161.0 Sqm) • PCC for VDF work completed. (6161.0 /6161.0 Sqm) • Green area development work in progress. • 97% Green Area Kerb stone fixing work completed. • 80% Parking area Kerb stone fixing work completed. • Foot path chequered tile fixing work completed. • 98% Drain wall granite fixing work completed. |



**MONTHLY PROGRESS REPORT
CGEWHO – GREATER NOIDA PROJECT**

PHOTOGRAPHS OF PACKAGE-IV on 30th JUNE - 2021

BIRD EYE VIEW OF PROJECT



Progress Report No. 59 (1st JUNE-2021– 30th JUNE-2021)



**MONTHLY PROGRESS REPORT
CGEWHO – GREATER NOIDA PROJECT**

PARK DEVELOPMENT IS IN PROGRESS.



Progress Report No. 59 (1st JUNE-2021– 30th JUNE-2021)



**MONTHLY PROGRESS REPORT
CGEWHO – GREATER NOIDA PROJECT**

STP MECHINICAL WORK IN PROGRESS.



Progress Report No. 59 (1st JUNE-2021– 30th JUNE-2021)



**MONTHLY PROGRESS REPORT
CGEWHO – GREATER NOIDA PROJECT**

GREEN AREA AND PARKING DEVELOPMENT WORK IN PROGRESS.



Progress Report No. 59 (1st JUNE-2021– 30th JUNE-2021)



**MONTHLY PROGRESS REPORT
CGEWHO – GREATER NOIDA PROJECT**

CENTER PARK DEVELOPMENT WORK IN PROGRESS.



Progress Report No. 59 (1st JUNE-2021– 30th JUNE-2021)



MONTHLY PROGRESS REPORT

CGEWHO – GREATER NOIDA PROJECT

| PACKAGE-V | STATUS AS ON 30/06/2021 |
|--------------------------------------|---|
| Up to Last Month Block B01 | <ul style="list-style-type: none"> • Lift testing work in progress. • 7th floor Aluminium door window silicon filling work in progress. |
| Current Activity | <ul style="list-style-type: none"> • Lift testing work in progress. • Entry door locks fixing work completed from 1st to 12th floor. |
| Up to Last Month Block B02 | <ul style="list-style-type: none"> • External painting work 1st coat 5% completed. (Total 80%). • 9th Floor Aluminium door window silicon filling work completed. |
| Current Activity | <ul style="list-style-type: none"> • Lift testing work in progress. • Entry door locks fixing work completed from 1st to 13th floor. • Aluminum door windows silicon sealant filling work completed from 4th floor to 13th floor. |
| Up to Last Month Block B03 | <ul style="list-style-type: none"> • 12th floor Internal painting 1st coat completed. • 80% External Painting work completed. |
| Current Activity | <ul style="list-style-type: none"> • 13th floor Internal painting 1st coat completed. • 15% External Painting work completed. (Total 95%). • Internal Door shutters polish work completed up to 13th floor. |
| Up to Last Month Block C15 | <ul style="list-style-type: none"> • 70% External Painting work completed. • Lift testing work in progress. • Rising main fixing work in progress. |
| Current Activity | <ul style="list-style-type: none"> • Lift testing work in progress. • Rising main fixing work completed. |
| Up to Last Month Block C14 | <ul style="list-style-type: none"> • Lift testing work in progress. • Rising main fixing work in progress. |
| Current Activity | <ul style="list-style-type: none"> • Lift testing work in progress. • Rising main fixing work completed. |



MONTHLY PROGRESS REPORT

CGEWHO – GREATER NOIDA PROJECT

| | |
|---|--|
| Up to Last Month Non-Tower | <ul style="list-style-type: none">• WBM Road work PCC completed (Total 98%).• Grass Pavers fixing work near blocks completed.• Kerb stone and Graver Pavers Fixing work in parking in progress. (07 parking / 10 parking)• Garden hydrant piping work 4% completed. (Total 99%).• 90% Road PCC work completed.• 80% Road VDF work completed.• Pergola Ms structure work completed.• Granite fixing on planter and drain wall work completed.• Green area development work in progress.• Basement fire fighting main line connection work in progress. |
| Current Activity | <ul style="list-style-type: none">• Kerb stone and Graver Pavers Fixing work completed.• 15% Road VDF work completed. (Total 100%).• Green area development work in progress.• Basement fire fighting main line connection work in progress.• Wall Tile fixing work around cut out bottom completed.• Road VDF near Gate no-1 & front of block C-14 completed. (Total 100%). |



**MONTHLY PROGRESS REPORT
CGEWHO – GREATER NOIDA PROJECT**

PHOTOGRAPHS OF PACKAGE-V on 30th JUNE -2021

BIRD EYE VIEW OF PROJECT



Progress Report No. 59 (1st JUNE-2021– 30th JUNE-2021)



MONTHLY PROGRESS REPORT CGEWHO – GREATER NOIDA PROJECT

CENTER PARK TOP VIEW.



Progress Report No. 59 (1st JUNE-2021– 30th JUNE-2021)



**MONTHLY PROGRESS REPORT
CGEWHO – GREATER NOIDA PROJECT**

ROAD VDF FRONT OF BLOCK C-14 IS COMPLETED.



Progress Report No. 59 (1st JUNE-2021– 30th JUNE-2021)



MONTHLY PROGRESS REPORT CGEWHO – GREATER NOIDA PROJECT

HORTICULTURE WORK IS IN PROGRESS FRONT OF BLOCK B-02 & B-03.



Progress Report No. 59 (1st JUNE-2021– 30th JUNE-2021)



MONTHLY PROGRESS REPORT

CGEWHO – GREATER NOIDA PROJECT

| PACKAGE-VI | STATUS AS ON 30/06/2021 |
|---|---|
| Up to Last Month Boundary Wall & Gates | <ul style="list-style-type: none"> • Main Gate Main Gate no-1 & 2 external wall Granite fixing work in progress. • Main Gate no- 03 Brick coba work is on progress. |
| Current Month Activity | <ul style="list-style-type: none"> • Main Gate Main Gate no-1 & 2 external wall Granite fixing work in progress. • Main Gate no- 03 Brick coba work completed. • Main gate no-1 & 2 ACP cladding work is in progress. |
| Up to Last Month Shopping. | <ul style="list-style-type: none"> • Water tank -02 Roof slab shuttering work is on progress. • 95% Internal putty work completed. • 100% External plaster Putty work completed. • Floor tile fixing work is on progress on ground floor shops. • 100% Staircase Kota stone fixing work completed. • MS Framing work in progress of Cut Out. • Basement C. I. work in progress. • Ground floor entrance Kota work is on progress. |
| Current Month Activity | <ul style="list-style-type: none"> • Water tank -02 Roof slab casted. • Tiles flooring work 85% completed at Gfloor. • Staircase SS Railing work is in progress. • Cut out MS Framing work in progress at terrace lvl. • Basement C. I piping work in progress. |
| Up to Last Month Nursing | <ul style="list-style-type: none"> • Remaining 10% External plaster & Putty work completed. • CPVC fixing work in progress. • Staircase Kota work in progress. • 75% Internal putty work completed. • Water tank base slab reinforcement work is on progress. |
| Current Month Activity | <ul style="list-style-type: none"> • Water tank wall Reinforcement work is in progress. • 20% internal putty work completed. (Total 95%). • Cpvc piping work is in progress. • Staircase kota stone flooring work completed. • Tiles flooring work in Gfloor,1st floor & 2nd floor 85% completed. |
| Up to Last Month School | <ul style="list-style-type: none"> • Stub column casting work is on progress. • Ground floor ACC block layout work is on progress. |
| Current Month Activity | <ul style="list-style-type: none"> • Projection stub columns 100% casted. • Terrace projection slab 60% casted. • Ground floor ACC block work 90% completed. |
| Up to Last Month Community Center | <ul style="list-style-type: none"> • Remaining 10% Third floor column casting work completed. • 40% Third floor slab casted & remaining slab shuttering & reinforcement work is on progress. • 40% terrace floor column reinforcement work completed. • 20% Ground floor ACC Block fixing work completed. |



MONTHLY PROGRESS REPORT CGEWHO – GREATER NOIDA PROJECT

| | |
|--|---|
| Current Month Activity | <ul style="list-style-type: none"> • 2nd floor Roof slab 70% casted. • Balance slab Reinforcement work is in progress. • 3rd floor slab shuttering & Reinforcement work is in progress. • AAC block work is in progress at Gfloor & 1st floor is in progress. |
| Up to Last Month Non-Tower Area | <ul style="list-style-type: none"> • 90% Basement VDF flooring completed. • 40% APP membrane water proofing work completed. • 10% Screeding on water proofing membrane completed. • MS framing fixing work in progress. (3/8) cut out. • Harvesting brick work completed (2/2). • Basement fire fighting work in progress. • Kerb stone fixing work in progress. • Sewer manhole B/W is on progress. • 90% Basement plaster work completed. • 20% Basement putty work completed. |
| Current Month Activity | <ul style="list-style-type: none"> • 8% Basement VDF flooring completed. (Total 98%). • 30% APP membrane water proofing work completed. (Total 70%). • Cut out polycarbonate sheet covering is in progress. • Basement fire fighting work in progress. • External sewerage piping work 70% completed. • External drainage work 80% completed. • Sewer manhole B/W is on progress. • 40% Basement putty work completed. (Total 60%). • Road Reinforcement work for vdf is in progress. |



**MONTHLY PROGRESS REPORT
CGEWHO – GREATER NOIDA PROJECT**

PHOTOGRAPHS OF PACKAGE-VI on 30th JUNE - 2021

OVERALL VIEW OF PACKAGE VI FROM GATE NO -02



Progress Report No. 59 (1st JUNE-2021– 30th JUNE-2021)



MONTHLY PROGRESS REPORT CGEWHO – GREATER NOIDA PROJECT

SHOPPING AREA EXTERNAL PUTTY & NTA WATER PROOFING WORK IN PROGRESS.



Progress Report No. 59 (1st JUNE-2021– 30th JUNE-2021)



MONTHLY PROGRESS REPORT CGEWHO – GREATER NOIDA PROJECT

COUMNITY SECOND FLOOR ROOF SLAB REINFORCEMENT WORK IN PROGRESS.



Progress Report No. 59 (1st JUNE-2021– 30th JUNE-2021)



MONTHLY PROGRESS REPORT
CGEWHO – GREATER NOIDA PROJECT

QUALITY CONTROL

DURING CONSTRUCTION FOLLOWING QUALITY CONTROL TESTS
CONDUCTED AT SITE:

| S. No. | Materials | Source From | Test Date | Tests done | Result |
|--------|---|--|-----------|------------|--|
| 1 | Coarse Sand | Bajpur | | Each truck | Sieve Analysis & Silt content |
| 2 | Coarse Aggregate | Nangal | | Each truck | Sieve Analysis & Impact Value |
| 3 | Fine Sand | Yamuna Nagar | | Each truck | Sieve Analysis & Silt content |
| 4 | Bricks | Greater Noida | | Each truck | Dimension, Water Absorption & Compressive strength |
| 5 | Cement | Third party testing is being done | | | |
| 6 | Steel | Third party testing is being done | | | |
| 7 | Piles Integrity | Third party testing is being done | | | |
| 8 | Soil Compaction | Third party testing is being done | | | |
| 9 | STP water | Third party testing is being done | | | |
| 10 | Wood | Third party testing is being done | | | |
| 11 | Wires | Third party testing is being done | | | |
| 12 | Tiles | Third party testing is being done | | | |
| 13 | VDF | Third party testing is being done (Flexural Strength done.). | | | |
| 14 | RCC Cubes are being tested and Register is being maintained. | | | | |
| 15 | Slump test conducted at site to insure workability if concrete. | | | | |



MONTHLY PROGRESS REPORT CGEWHO – GREATER NOIDA PROJECT

BRICKS COMPRESSIVE STRENGTH TESTING



Progress Report No. 59 (1st JUNE-2021– 30th JUNE-2021)



MONTHLY PROGRESS REPORT CGEWHO – GREATER NOIDA PROJECT

CUBE COMPRESSIVE STRENGTH TESTING



Progress Report No. 59 (1st JUNE-2021– 30th JUNE-2021)



MONTHLY PROGRESS REPORT CGEWHO – GREATER NOIDA PROJECT

20MM COARSE AGGREGATE TESTING



Progress Report No. 59 (1st JUNE-2021– 30th JUNE-2021)



MONTHLY PROGRESS REPORT CGEWHO – GREATER NOIDA PROJECT

COARSE SAND SIEVE ANALYSIS TESTING.



Progress Report No. 59 (1st JUNE-2021– 30th JUNE-2021)



MONTHLY PROGRESS REPORT

CGEWHO – GREATER NOIDA PROJECT

| PACKAGE-E (a) | STATUS AS ON 30/06/2021 |
|-------------------------------|--|
| Up to Last Month | <ul style="list-style-type: none">• DG set foundation 100% completed.• Transformer & RMU foundation 100% completed• ESS-3 LT room cable tray work completed.• DG set installing work in progress. (4/5) Nos.• 6mtrs pole fixing work is in progress. (40/68) Nos.• 3mtrs pole fixing work is in progress. (35/65) Nos.• Cable laying with GI wire work in progress for external lights.• 33/11Kv substation panel room slab casting work completed.• 33/11Kv substation boundary wall excavation work completed.• 33/11Kv substation Guard room foundation work completed.• Main meter/receiver room slab casting work completed.• Chemical earthing work is in progress. (32/40)• Substation earthing work in progress. (38/48) |
| Current Month Activity | <ul style="list-style-type: none">• DG set installing work in progress. (4/5) Nos.• 6mtrs pole fixing work is in progress. (42/68) Nos.• 3mtrs pole fixing work is in progress. (40/65) Nos.• ESS-5a LT room cable tray work in progress.• Cable laying with GI wire work in progress for external lights.• 33/11Kv substation panel room Brick work is in progress.• 33/11Kv substation Guard room Brick work in progress.• Main meter/receiver room Brick work is in progress.• Chemical earthing work completed. (40/40)• Substation earthing work in progress. (38/48). |



MONTHLY PROGRESS REPORT CGEWHO – GREATER NOIDA PROJECT

TRANSFORMER INSTALASTION WORK IN PROGRESS.



Progress Report No. 59 (1st JUNE-2021– 30th JUNE-2021)



MONTHLY PROGRESS REPORT CGEWHO – GREATER NOIDA PROJECT

D.G SET INSTALASTION WORK IN PROGRESS.



Progress Report No. 59 (1st JUNE-2021– 30th JUNE-2021)



MONTHLY PROGRESS REPORT

CGEWHO – GREATER NOIDA PROJECT

| PACKAGE-E (b) | STATUS AS ON 30/06/2021 |
|-------------------------------|--|
| Up to Last Month | <ul style="list-style-type: none">• DG set installing work completed. (4/6) Nos.• Transformer & RMU foundation 100% completed• ESS-1&2 LT room cable tray work completed.• DG set installing work in progress. (4/6) Nos.• 3mtrs pole fixing work is in progress. (30/65) Nos.• Chemical earthing work is in progress. (16/72)• Substation earthing work in progress. (18/72)• ESS-1 LT Panel installation work in progress. |
| Current Month Activity | <ul style="list-style-type: none">• Substation earthing work in progress. (18/72) Nos.• 3mtrs pole fixing work is in progress. (30/65) Nos.• Chemical earthing work is in progress. (16/72).• LT Room-1 panel installation work in progress.• LT Room-2 panel installation work in progress.• LT Room-5B panel installation work in progress.• ESS-1 LT cable laying work in progress.• ESS-5B LT room cable tray work in progress. |



MONTHLY PROGRESS REPORT CGEWHO – GREATER NOIDA PROJECT

LT CABLE LAYING WORK IN PROGRESS.



Progress Report No. 59 (1st JUNE-2021– 30th JUNE-2021)



MONTHLY PROGRESS REPORT CGEWHO – GREATER NOIDA PROJECT

LT PANEL INSTALASTION WORK IN PROGRESS



Progress Report No. 59 (1st JUNE-2021– 30th JUNE-2021)

