

# MONTHLY PROGRESS REPORT

## CGEWHO – GREATER NOIDA PROJECT

28<sup>th</sup> FEB-2021

PACKAGE-II	STATUS AS ON 28/02/2021
<b>Up to Last Month Block D01</b>	<ul style="list-style-type: none"> <li>• External painting work 1<sup>st</sup> coat 70% completed. (Total 95%).</li> </ul>
<b>Current Month Activity</b>	<ul style="list-style-type: none"> <li>• <b>External painting work 1<sup>st</sup> coat 3% completed. (Total 98%).</b></li> <li>• <b>Fire shaft door making work is in progress.</b></li> <li>• <b>False ceiling framing in Toilets is in progress.</b></li> <li>• <b>Meter board panel fixing work completed.</b></li> </ul>
<b>Up to Last Month Block D02</b>	<ul style="list-style-type: none"> <li>• External painting work 1<sup>st</sup> coat 25% completed. (Total 50% ).</li> </ul>
<b>Current Month Activity</b>	<ul style="list-style-type: none"> <li>• <b>External painting work 1<sup>st</sup> coat 25% completed. (Total 75%).</b></li> <li>• <b>Meter board panel fixing work is in progress.</b></li> </ul>
<b>Up to Last Month Block D03</b>	<ul style="list-style-type: none"> <li>• External painting work 10% completed.</li> </ul>
<b>Current Month Activity</b>	<ul style="list-style-type: none"> <li>• <b>External painting work 40% completed. (Total 50% ).</b></li> </ul>
<b>Up to Last Month Block D04</b>	<ul style="list-style-type: none"> <li>• External painting work in wing-4 10% completed.</li> </ul>
<b>Current Month Activity</b>	<ul style="list-style-type: none"> <li>• <b>External painting work 10% completed. (Total 20%).</b></li> </ul>
<b>Up to Last Month Block D05</b>	<ul style="list-style-type: none"> <li>• Terrace Brick coba waterproofing 25% completed. (Total 100%).</li> <li>• Machine Room kota stone flooring work completed.</li> <li>• Floor tiling work completed from 8<sup>th</sup> to 13<sup>th</sup> floor.</li> <li>• Balcony SS Railing fixing work completed from 6<sup>th</sup> to 9<sup>th</sup> floor.</li> <li>• Staircases-1 &amp; 2 stone flooring work completed from 12<sup>th</sup> to 14<sup>th</sup> floor.</li> <li>• Staircase-2 M.S. Railing work completed.</li> <li>• Lift guide rail fixing work is in progress.</li> </ul>
<b>Current Month Activity</b>	<ul style="list-style-type: none"> <li>• <b>Stilt floor Plaster work completed.</b></li> <li>• <b>Stilt floor vdf flooring 50% completed.</b></li> <li>• <b>Balcony SS Railing in wings-1 &amp; 2 completed from 2<sup>nd</sup> to 14<sup>th</sup> floor.</b></li> <li>• <b>Aluminum door window frames fixing work 20% completed.</b></li> <li>• <b>Lift door frames fixing work completed up to 14<sup>th</sup> floor.</b></li> <li>• <b>Wing-1 &amp; 4 external putty work completed.</b></li> </ul>
<b>Up to Last Month Block D06</b>	<ul style="list-style-type: none"> <li>• 11<sup>th</sup> &amp; 12<sup>th</sup> floor Roof slab 100% casted.</li> <li>• 13<sup>th</sup> floor columns 50% casted.</li> <li>• 4<sup>th</sup> floor Brick work 75% completed. (Total 100%).</li> <li>• 5<sup>th</sup> floor Brick work 65% completed.</li> </ul>



Progress Report No. 56 (1<sup>st</sup> FEB-2021– 28<sup>th</sup> FEB-2021)



# MONTHLY PROGRESS REPORT

## CGEWHO – GREATER NOIDA PROJECT

<b>Current Month Activity</b>	<ul style="list-style-type: none"> <li>• 13<sup>th</sup> floor Roof slab 100% casted.</li> <li>• 14<sup>th</sup> floor columns 100% casted.</li> <li>• 4<sup>th</sup> floor Brick work 75% completed. (Total 100%).</li> <li>• 5<sup>th</sup> floor Brick work 30% completed. (Total 95%).</li> <li>• 6<sup>th</sup> &amp; 7<sup>th</sup> floors Brick work 90% completed.</li> <li>• Internal Plaster 2<sup>nd</sup> floor completed and 3<sup>rd</sup> floor 50% completed.</li> <li>• Door frames fixing completed from 2<sup>nd</sup> to 6<sup>th</sup> floor.</li> <li>• Internal Cpvc piping work completed from 2<sup>nd</sup> to 5<sup>th</sup> floor.</li> <li>• Electrical wall conduiting work completed from 2<sup>nd</sup> to 5<sup>th</sup> floor.</li> <li>• Balcony RCC wall casted at 1<sup>st</sup> &amp; 2<sup>nd</sup> floor.</li> </ul>
<b>Up to Last Month Non-Tower</b>	<ul style="list-style-type: none"> <li>• VDF flooring 4% work completed. (Total 100% completed).</li> <li>• Path way flooring PCC work completed back side of blocks D-01, D-02 &amp; D-03.</li> <li>• Amphitheater Brick work completed.</li> <li>• Central portion kerb stone fixing in Path way back side of blocks D-01, D-02 &amp; D-03 completed.</li> <li>• Green area pressure Guniting waterproofing in back side of blocks D-01, D-02 &amp; D-03 70% completed.</li> <li>• Central portion Brickwork for Path way &amp; Green area back side of blocks D-01, D-02 &amp; D-03 is completed.</li> <li>• Earth work filling in Road's area front of blocks D-01, D-02 &amp; D-03 is in progress.</li> <li>• Basement water curtain piping work is in progress.</li> <li>• DI water supply piping work completed.</li> <li>• Cut out Polycarbonate sheet fixing work in progress.</li> </ul>
<b>Current Month Activity</b>	<ul style="list-style-type: none"> <li>• APP membrane water proofing work 500 Sqm completed. (Total 90%).</li> <li>• Green area pressure Guniting waterproofing in front of blocks D-02 &amp; D-03 completed.</li> <li>• Green area Drain board fixing work completed front of blocks D-01, D-2 &amp; D-03.</li> <li>• Earth work filling in Road's area front of blocks D-01, D-02 &amp; D-03 is in progress.</li> <li>• Front portion of blocks D-02, D-3, D-04 &amp; D-05 development work is in progress.</li> <li>• Garden hydrant piping work is in progress.</li> <li>• Ventilation Cut out Polycarbonate sheet covering work 50% completed.</li> </ul>
<b>Up to Last Month Retaining Wall &amp; Boundary wall</b>	<ul style="list-style-type: none"> <li>• Sewer line piping work 65% completed. (Total 100%).</li> <li>• Storm water line piping work 10% completed. (Total 100% ).</li> </ul>
<b>Current Month Activity</b>	<ul style="list-style-type: none"> <li>• Boundary wall Putty work completed.</li> <li>• Boundary wall Railing painting work completed.</li> </ul>



**MONTHLY PROGRESS REPORT  
CGEWHO – GREATER NOIDA PROJECT**

---

**PHOTOGRAPHS OF PACKAGE-II on 28<sup>th</sup> FEB -2021**

**GREEN AREA DRAIN BOARD FIXING WORK COMPLETED FRONT OF BLOCKS  
D-01 & D-02.**



**Progress Report No. 56 (1<sup>st</sup> FEB-2021– 28<sup>th</sup> FEB-2021)**



**MONTHLY PROGRESS REPORT  
CGEWHO – GREATER NOIDA PROJECT**

**CENTRAL PORTION EXTERNAL DEVELOPMENT WORK IN PROGRESS.**



**Progress Report No. 56 (1<sup>st</sup> FEB-2021– 28<sup>th</sup> FEB-2021)**



# MONTHLY PROGRESS REPORT CGEWHO – GREATER NOIDA PROJECT

**BLOCK D-06 13<sup>th</sup> FLOOR SLAB 100% CASTED & 14<sup>th</sup> FLOOR COLUMNS 100% CASTED.**



Progress Report No. 56 (1<sup>st</sup> FEB-2021– 28<sup>th</sup> FEB-2021)



# MONTHLY PROGRESS REPORT CGEWHO – GREATER NOIDA PROJECT

**DEVELOPMENT WORKS FRONT OF BLOCKS D-02, D-03, D-04 & D-05 IS IN PROGRESS.**



Progress Report No. 56 (1<sup>st</sup> FEB-2021– 28<sup>th</sup> FEB-2021)



# MONTHLY PROGRESS REPORT CGEWHO – GREATER NOIDA PROJECT

PACKAGE-III	STATUS AS ON 28/02/2021
<p><b>Up to Last Month</b></p> <p><b>Block C01</b></p>	<ul style="list-style-type: none"> <li>• Level 15(Terrace): 100% slab casting completed.               <ul style="list-style-type: none"> <li>▪ Above Terrace all work completed.</li> </ul> </li> <li>• Level 14: Brick work 100% completed.</li> <li>• Level 14: Door frame completed.</li> <li>• Level 14: Electrical wall conduit completed.</li> <li>• Level 14: Internal plaster completed.               <ul style="list-style-type: none"> <li>• External plaster 100% completed.</li> </ul> </li> <li>• Level 14: Water proofing completed.</li> <li>• Level 14: Wall tile (Toilet &amp; kitchen) completed.</li> <li>• Level 14: Floor tile completed.</li> <li>• Level 14: Internal plumbing (CPVC) work completed.</li> <li>• Level 14: External &amp; internal plumbing (CI) work completed.</li> <li>• Level 14: External vertical (GI) work completed.</li> <li>• Level 14: POP cornice completed.</li> <li>• Level 14: Internal Wall putty completed.</li> <li>• Level 14: M.S railing Staircase completed.</li> <li>• Level 14: Staircase marble completed.</li> <li>• Aluminium (Schueco) work 100% completed.</li> <li>• Aluminium (Louvers) work 100% completed.</li> <li>• Level 14: Door shutter completed.</li> <li>• Level 14: S.S railing balcony completed.</li> <li>• Level 14: Flat internal electrical wiring &amp; switches completed.</li> <li>• Lift installation work is on progress.</li> <li>• Internal paint work is on progress.</li> </ul>



# MONTHLY PROGRESS REPORT

## CGEWHO – GREATER NOIDA PROJECT

<p><b>Current Month Activity</b></p>	<ul style="list-style-type: none"><li>• <b>Level 15(Terrace): 100% slab casting completed.</b><ul style="list-style-type: none"><li>▪ <b>Above Terrace all work completed.</b></li></ul></li><li>• <b>Level 14: Brick work 100% completed.</b></li><li>• <b>Level 14: Door frame completed.</b></li><li>• <b>Level 14: Electrical wall conduit completed.</b></li><li>• <b>Level 14: Internal plaster completed.</b><ul style="list-style-type: none"><li>• <b>External plaster 100% completed.</b></li></ul></li><li>• <b>Level 14: Water proofing completed.</b></li><li>• <b>Level 14: Wall tile (Toilet &amp; kitchen) completed.</b></li><li>• <b>Level 14: Floor tile completed.</b></li><li>• <b>Level 14: Internal plumbing (CPVC) work completed.</b></li><li>• <b>Level 14: External &amp; internal plumbing (CI) work completed.</b></li><li>• <b>Level 14: External vertical (GI) work completed.</b></li><li>• <b>Level 14: POP cornice completed.</b></li><li>• <b>Level 14: Internal Wall putty completed.</b></li><li>• <b>Level 14: M.S railing Staircase completed.</b></li><li>• <b>Level 14: Staircase marble completed.</b></li><li>• <b>Aluminium (Schueco) work 100% completed.</b></li><li>• <b>Aluminium (Louvers) work 100% completed.</b></li><li>• <b>Level 14: Door shutter completed.</b></li><li>• <b>Level 14: S.S railing balcony completed.</b></li><li>• <b>Level 14: Flat internal electrical wiring &amp; switches completed.</b></li><li>• <b>Lift installation work is on progress.</b></li><li>• <b>Internal paint work is on progress.</b></li></ul>
--------------------------------------	---





# MONTHLY PROGRESS REPORT

## CGEWHO – GREATER NOIDA PROJECT

**Up to Last Month**

**Block C05**

- Level 15(Terrace): 100% slab casting completed.
  - Above Terrace all work completed.
- Level 14: Brick work 100% completed.
- Level 14: Door frame completed.
- Level 14: Electrical wall conduit completed.
- Level 14: Internal plaster completed.
  - External plaster 100% completed.
- Level 14: Water proofing completed.
- Level 14: Wall tile (Toilet & kitchen) completed.
- Level 14: Floor tile completed.
- Level 14: Internal plumbing (CPVC) work completed.
- Level 14: External & internal plumbing (CI) work completed.
- Level 14: External vertical (GI) work completed.
- Level 14: POP cornice completed.
- Level 14: Internal Wall putty completed.
- Level 14: M.S railing Staircase completed.
- Level 14: Staircase marble completed.
- Aluminium (Schueco) work 100% completed.
- Aluminium (Louvers) work 100% completed.
- Level 14: Door shutter completed.
- Level 14: S.S railing balcony completed.
- Level 14: Flat internal electrical wiring & switches completed.
- Lift installation work is on progress.
- Internal paint work is on progress.
- Lift stone cladding work is on progress.



**Progress Report No. 56 (1<sup>st</sup> FEB-2021– 28<sup>th</sup> FEB-2021)**



# MONTHLY PROGRESS REPORT

## CGEWHO – GREATER NOIDA PROJECT

### Current Month Activity

- Level 15(Terrace): 100% slab casting completed.
  - Above Terrace all work completed.
- Level 14: Brick work 100% completed.
- Level 14: Door frame completed.
- Level 14: Electrical wall conduit completed.
- Level 14: Internal plaster completed.
  - External plaster 100% completed.
- Level 14: Water proofing completed.
- Level 14: Wall tile (Toilet & kitchen) completed.
- Level 14: Floor tile completed.
- Level 14: Internal plumbing (CPVC) work completed.
- Level 14: External & internal plumbing (CI) work completed.
- Level 14: External vertical (GI) work completed.
- Level 14: POP cornice completed.
- Level 14: Internal Wall putty completed.
- Level 14: M.S railing Staircase completed.
- Level 14: Staircase marble completed.
- Aluminium (Schueco) work 100% completed.
- Aluminium (Louvers) work 100% completed.
- Level 14: Door shutter completed.
- Level 14: S.S railing balcony completed.
- Level 14: Flat internal electrical wiring & switches completed.
- Lift installation work is on progress.
- Internal paint work is on progress.
- Lift stone cladding work is on progress.



# MONTHLY PROGRESS REPORT

## CGEWHO – GREATER NOIDA PROJECT

Up to Last Month

Block C-06

- Level 15(Terrace): 100% slab casting completed.
  - Above Terrace all work completed.
- Level 14: Brick work 100% completed.
- Level 14: Door frame completed.
- Level 14: Electrical wall conduit completed.
- Level 14: Internal plaster completed.
  - External plaster 100% completed.
- Level 14: Water proofing completed.
- Level 14: Wall tile (Toilet & kitchen) completed.
- Level 14: Floor tile completed.
- Level 14: Internal plumbing (CPVC) work completed.
- Level 14: External & internal plumbing (CI) work completed.
- Level 14: External vertical (GI) work completed.
- Level 14: POP cornice completed.
- Level 14: Internal Wall putty completed.
- Level 14: M.S railing Staircase completed.
- Level 14: Staircase marble completed.
- Aluminium (Schueco) work 100% completed.
- Aluminium (Louvers) work 100% completed.
- Level 14: Door shutter completed.
- Level 14: S.S railing balcony completed.
- Level 14: Flat internal electrical wiring & switches completed.
- Lift installation work is on progress.
- Lift stone cladding work is on progress.



Progress Report No. 56 (1<sup>st</sup> FEB-2021– 28<sup>th</sup> FEB-2021)



# MONTHLY PROGRESS REPORT

## CGEWHO – GREATER NOIDA PROJECT

<p><b>Current Month Activity</b></p>	<ul style="list-style-type: none"><li>• <b>Level 15(Terrace): 100% slab casting completed.</b><ul style="list-style-type: none"><li>▪ <b>Above Terrace all work completed.</b></li></ul></li><li>• <b>Level 14: Brick work 100% completed.</b></li><li>• <b>Level 14: Door frame completed.</b></li><li>• <b>Level 14: Electrical wall conduit completed.</b></li><li>• <b>Level 14: Internal plaster completed.</b><ul style="list-style-type: none"><li>• <b>External plaster 100% completed.</b></li></ul></li><li>• <b>Level 14: Water proofing completed.</b></li><li>• <b>Level 14: Wall tile (Toilet &amp; kitchen) completed.</b></li><li>• <b>Level 14: Floor tile completed.</b></li><li>• <b>Level 14: Internal plumbing (CPVC) work completed.</b></li><li>• <b>Level 14: External &amp; internal plumbing (CI) work completed.</b></li><li>• <b>Level 14: External vertical (GI) work completed.</b></li><li>• <b>Level 14: POP cornice completed.</b></li><li>• <b>Level 14: Internal Wall putty completed.</b></li><li>• <b>Level 14: M.S railing Staircase completed.</b></li><li>• <b>Level 14: Staircase marble completed.</b></li><li>• <b>Aluminium (Schueco) work 100% completed.</b></li><li>• <b>Aluminium (Louvers) work 100% completed.</b></li><li>• <b>Level 14: Door shutter completed.</b></li><li>• <b>Level 14: S.S railing balcony completed.</b></li><li>• <b>Level 14: Flat internal electrical wiring &amp; switches completed.</b></li><li>• <b>Lift installation work is on progress.</b></li><li>• <b>Lift stone cladding work is on progress.</b></li></ul>
--------------------------------------	--



# MONTHLY PROGRESS REPORT

## CGEWHO – GREATER NOIDA PROJECT

**Up to Last  
Month**

**Block C07**

- Level 15(Terrace): 100% slab casting completed.
  - Above Terrace all work completed.
- Level 14: Brick work 100% completed.
- Level 14: Door frame completed.
- Level 14: Electrical wall conduit completed.
- Level 14: Internal plaster completed.
  - External plaster 100% completed.
- Level 14: Water proofing completed.
- Level 14: Wall tile (Toilet & kitchen) completed.
- Level 14: Floor tile completed.
- Level 14: Internal plumbing (CPVC) work completed.
- Level 14: External & internal plumbing (CI) work completed.
- Level 14: External vertical (GI) work completed.
- Level 14: POP cornice completed.
- Level 14: Internal Wall putty completed.
- Level 14: M.S railing Staircase completed.
- Level 14: Staircase marble completed.
- Aluminium (Schueco) work 100% completed.
- Aluminium (Louvers) work 100% completed.
- Level 14: Door shutter completed.
- Level 14: S.S railing balcony completed.
- Level 14: Flat internal electrical wiring & switches completed.
- Lift installation work is on progress.
- Lift stone cladding work is on progress.



**Progress Report No. 56 (1<sup>st</sup> FEB-2021– 28<sup>th</sup> FEB-2021)**



# MONTHLY PROGRESS REPORT

## CGEWHO – GREATER NOIDA PROJECT

<p style="text-align: center;"><b>Current Month Activity</b></p>	<ul style="list-style-type: none"> <li>• Level 15(Terrace): 100% slab casting completed. <ul style="list-style-type: none"> <li>▪ Above Terrace all work completed.</li> </ul> </li> <li>• Level 14: Brick work 100% completed.</li> <li>• Level 14: Door frame completed.</li> <li>• Level 14: Electrical wall conduit completed.</li> <li>• Level 14: Internal plaster completed. <ul style="list-style-type: none"> <li>• External plaster 100% completed.</li> </ul> </li> <li>• Level 14: Water proofing completed.</li> <li>• Level 14: Wall tile (Toilet &amp; kitchen) completed.</li> <li>• Level 14: Floor tile completed.</li> <li>• Level 14: Internal plumbing (CPVC) work completed.</li> <li>• Level 14: External &amp; internal plumbing (CI) work completed.</li> <li>• Level 14: External vertical (GI) work completed.</li> <li>• Level 14: POP cornice completed.</li> <li>• Level 14: Internal Wall putty completed.</li> <li>• Level 14: M.S railing Staircase completed.</li> <li>• Level 14: Staircase marble completed.</li> <li>• Aluminium (Schueco) work 100% completed.</li> <li>• Aluminium (Louvers) work 100% completed.</li> <li>• Level 14: Door shutter completed.</li> <li>• Level 14: S.S railing balcony completed.</li> <li>• Level 14: Flat internal electrical wiring &amp; switches completed.</li> <li>• Lift installation work is on progress.</li> <li>• Lift stone cladding work is on progress.</li> </ul>
<p style="text-align: center;"><b>Up to Last Month</b></p> <p style="text-align: center;"><b>Block C08</b></p>	<ul style="list-style-type: none"> <li>• Level 15(Terrace): 100% slab casting completed.</li> <li>• Above Machine room projection shuttering is on progress.</li> <li>• Level 14: Brick work completed.</li> <li>• Level 14: Door frame completed.</li> <li>• Level 14: Electrical wall conduit completed.</li> <li>• Level 14: Internal plaster completed.</li> <li>• Level 14: Internal plumbing (CPVC) completed.</li> <li>• Level 03 to 08: External &amp; internal plumbing (CI) work completed.</li> <li>• Level 09: External &amp; internal plumbing (CI) work is on progress.</li> </ul>



# MONTHLY PROGRESS REPORT

## CGEWHO – GREATER NOIDA PROJECT

<b>Current Month Activity</b>	<ul style="list-style-type: none"> <li>• <b>Level 15(Terrace): 100% slab casting and all structure work completed.</b></li> <li>• <b>Level 14: Brick work completed.</b></li> <li>• <b>Level 14: Door frame completed.</b></li> <li>• <b>Level 14: Electrical wall conduit completed.</b></li> <li>• <b>Level 14: Internal plaster completed.</b> <ul style="list-style-type: none"> <li>• <b>External plaster 75% completed.</b></li> </ul> </li> <li>• <b>Level 14: Internal plumbing (CPVC) completed.</b></li> <li>• <b>Level 09 to 11: External &amp; internal plumbing (CI) work completed.</b></li> <li>• <b>Level 12: External &amp; internal plumbing (CI) work is on progress.</b></li> </ul>
<b>Up to Last Month Block C09</b>	<ul style="list-style-type: none"> <li>• Level 15(Terrace): 100% slab casting completed.</li> <li>• Above terrace mummy column casted.</li> <li>• Level 09: Brick work completed.</li> <li>• Level 10: Brick work is on progress.</li> <li>• Level 08: Door frame completed.</li> <li>• Level 09: Door frame is on progress.</li> <li>• Level 08: Electrical wall conduit completed.</li> <li>• Level 09: Electrical wall conduit is on progress.</li> <li>• Level 08: Internal plaster completed.</li> <li>• Level 09: Internal plaster is on progress.</li> <li>• Level 08: Internal plumbing (cPVC) completed.</li> <li>• Level 09: Internal plumbing (cPVC) is on progress.</li> </ul>
<b>Current Month Activity</b>	<ul style="list-style-type: none"> <li>• <b>Level 15(Terrace): 100% slab casting completed.</b></li> <li>• <b>Above terrace over head tank wall casted.</b></li> <li>• <b>Level 10 to 13: Brick work completed.</b></li> <li>• <b>Level 14: Brick work is on progress.</b></li> <li>• <b>Level 09&amp;10: Door frame completed.</b></li> <li>• <b>Level 11: Door frame is on progress.</b></li> <li>• <b>Level 09&amp;10: Electrical wall conduit completed.</b></li> <li>• <b>Level 11: Electrical wall conduit is on progress.</b></li> <li>• <b>Level 09&amp;10: Internal plaster completed.</b></li> <li>• <b>Level 11: Internal plaster is on progress.</b></li> <li>• <b>Level 09,10&amp;11: Internal plumbing (cPVC) completed.</b></li> <li>• <b>Level 12: Internal plumbing (cPVC) is on progress.</b></li> </ul>



# MONTHLY PROGRESS REPORT

## CGEWHO – GREATER NOIDA PROJECT

**Up To Last  
Month**

**Block C10**

- Level 15(Terrace): 100% slab casting completed.
  - Above Terrace all work completed.
- Level 14: Brick work completed.
- Level 14: Door frame completed.
- Level 14: Electrical wall conduit completed.
- Level 14: Internal plaster completed.
  - External plaster 95% completed.
- Level 12: Water proofing completed.
- Level 13: Water proofing is on progress.
- Level 11: Wall tile (Toilet & kitchen) completed.
- Level 12: Wall tile (Toilet & Kitchen) is on progress.
- Level 01 to 04: Floor tile completed.
- Level 05: Floor tile is on progress.
- Level 14: Internal plumbing (cPVC) work completed.
- Level 14: External & internal plumbing (CI) work completed.
- Level 09: External vertical (GI) work completed.
- Level 10: External vertical (GI) work is on progress.
- Level 01 to 03: Cornice and wall putty work completed.
- Level 04: Cornice and wall putty work is on progress.
- Level 01 to 14: M.S railing Staircase completed.
- Level 01 to 07: S.S railing balcony completed.
- Staircase marble work is on progress.



**Progress Report No. 56 (1<sup>st</sup> FEB-2021– 28<sup>th</sup> FEB-2021)**





# MONTHLY PROGRESS REPORT

## CGEWHO – GREATER NOIDA PROJECT

<b>Current Month Activity</b>	<ul style="list-style-type: none"> <li>• <b>Level 15(Terrace): 100% slab casting completed.</b> <ul style="list-style-type: none"> <li>▪ <b>Above Terrace all work completed.</b></li> </ul> </li> <li>• <b>Level 14: Brick work completed.</b></li> <li>• <b>Level 14: Door frame completed.</b></li> <li>• <b>Level 14: Electrical wall conduit completed.</b></li> <li>• <b>Level 14: Internal plaster completed.</b> <ul style="list-style-type: none"> <li>• <b>External plaster 95% completed.</b></li> </ul> </li> <li>• <b>Level 13 &amp;14: Water proofing completed.</b></li> <li>• <b>Level 12 ,13&amp; 14: Wall tile (Toilet &amp; kitchen) completed.</b></li> <li>• <b>Level 05 to 13: Floor tile completed.</b></li> <li>• <b>Level 14: Floor tile is on progress.</b></li> <li>• <b>Level 14: Internal plumbing (cPVC) work completed.</b></li> <li>• <b>Level 14: External &amp; internal plumbing (CI) work completed.</b></li> <li>• <b>Level 10 &amp; 11: External vertical (GI) work completed.</b></li> <li>• <b>Level 12: External vertical (GI) work is on progress.</b></li> <li>• <b>Level 04 to 08: Cornice and wall putty work completed.</b></li> <li>• <b>Level 09: Cornice and wall putty work is on progress.</b></li> <li>• <b>Level 14: M.S railing Staircase completed.</b></li> <li>• <b>Level 08 to 12: S.S railing balcony completed.</b></li> <li>• <b>Staircase marble work Completed.</b></li> </ul>
<b>Up to Last Month Block C11</b>	<ul style="list-style-type: none"> <li>• <b>Level 15(Terrace): 100% slab casting completed.</b> <ul style="list-style-type: none"> <li>▪ <b>Above Terrace all work completed.</b></li> </ul> </li> <li>• <b>Level 14: Brick work 100% completed.</b></li> <li>• <b>Level 14: Door frame completed.</b></li> <li>• <b>Level 14: Electrical wall conduit completed.</b></li> <li>• <b>Level 14: Internal plaster completed.</b> <ul style="list-style-type: none"> <li>• <b>External plaster 100% completed.</b></li> </ul> </li> <li>• <b>Level 14: Water proofing completed.</b></li> <li>• <b>Level 14: Wall tile (Toilet &amp; kitchen) completed.</b></li> <li>• <b>Level 04: Floor tile is on progress.</b></li> <li>• <b>Level 14: Internal plumbing (CPVC) work completed.</b></li> <li>• <b>Level 14: External &amp; internal plumbing (CI) work completed.</b></li> <li>• <b>Level 14: External vertical (GI) work completed.</b></li> <li>• <b>Level 14: POP cornice completed.</b></li> <li>• <b>Level 14: Internal Wall putty completed.</b></li> <li>• <b>Level 14: M.S railing Staircase completed.</b></li> <li>• <b>Level 14: Staircase marble completed.</b></li> <li>• <b>Aluminium (Schueco) work 100% completed.</b></li> <li>• <b>Aluminium (Louvers) work 100% completed.</b></li> <li>• <b>Level 14: S.S railing balcony completed.</b></li> <li>• <b>Lift installation work is on progress.</b></li> </ul>



# MONTHLY PROGRESS REPORT

## CGEWHO – GREATER NOIDA PROJECT

<b>Current Month Activity</b>	<ul style="list-style-type: none"><li>• <b>Level 15(Terrace): 100% slab casting completed.</b><ul style="list-style-type: none"><li>▪ <b>Above Terrace all work completed.</b></li></ul></li><li>• <b>Level 14: Brick work 100% completed.</b></li><li>• <b>Level 14: Door frame completed.</b></li><li>• <b>Level 14: Electrical wall conduit completed.</b></li><li>• <b>Level 14: Internal plaster completed.</b><ul style="list-style-type: none"><li>• <b>External plaster 100% completed.</b></li></ul></li><li>• <b>Level 14: Water proofing completed.</b></li><li>• <b>Level 14: Wall tile (Toilet &amp; kitchen) completed.</b></li><li>• <b>Level 04: Floor tile is on progress.</b></li><li>• <b>Level 14: Internal plumbing (cPVC) work completed.</b></li><li>• <b>Level 14: External &amp; internal plumbing (CI) work completed.</b></li><li>• <b>Level 14: External vertical (GI) work completed.</b></li><li>• <b>Level 14: POP cornice completed.</b></li><li>• <b>Level 14: Internal Wall putty completed.</b></li><li>• <b>Level 14: M.S railing Staircase completed.</b></li><li>• <b>Level 14: Staircase marble completed.</b></li><li>• <b>Aluminium (Schueco) work 100% completed.</b></li><li>• <b>Aluminium (Louvers) work 100% completed.</b></li><li>• <b>Level 14: S.S railing balcony completed.</b></li><li>• <b>Lift installation work is on progress.</b></li></ul>
-------------------------------	---



# MONTHLY PROGRESS REPORT

## CGEWHO – GREATER NOIDA PROJECT

**Up to Last Month**

**Block C12**

- Level 15(Terrace): 100% slab casting completed.
  - Above Terrace all work completed.
- Level 14: Brick work 100% completed.
- Level 14: Door frame completed.
- Level 14: Electrical wall conduit completed.
- Level 14: Internal plaster completed.
  - External plaster 100% completed.
- Level 14: Water proofing completed.
- Level 14: Wall tile (Toilet & kitchen) completed.
- Level 14: Floor tile completed.
- Level 14: Internal plumbing (cPVC) work completed.
- Level 14: External & internal plumbing (CI) work completed.
- Level 14: External vertical (GI) work completed.
- Level 14: POP cornice completed.
- Level 14: Internal Wall putty completed.
- Level 14: M.S railing Staircase completed.
- Level 14: Staircase marble completed.
- Aluminium (Schueco) work 100% completed.
- Aluminium (Louvers) work 100% completed.
- Level 14: Door shutter completed.
- Level 14: S.S railing balcony completed.
- Level 14: Flat internal electrical wiring & switches completed.
- Lift installation work is on progress.
- External putty work is on progress.



**Progress Report No. 56 (1<sup>st</sup> FEB-2021– 28<sup>th</sup> FEB-2021)**



# MONTHLY PROGRESS REPORT

## CGEWHO – GREATER NOIDA PROJECT

### Current Month Activity

- Level 15(Terrace): 100% slab casting completed.
  - Above Terrace all work completed.
- Level 14: Brick work 100% completed.
- Level 14: Door frame completed.
- Level 14: Electrical wall conduit completed.
- Level 14: Internal plaster completed.
  - External plaster 100% completed.
- Level 14: Water proofing completed.
- Level 14: Wall tile (Toilet & kitchen) completed.
- Level 14: Floor tile completed.
- Level 14: Internal plumbing (CPVC) work completed.
- Level 14: External & internal plumbing (CI) work completed.
- Level 14: External vertical (GI) work completed.
- Level 14: POP cornice completed.
- Level 14: Internal Wall putty completed.
- Level 14: M.S railing Staircase completed.
- Level 14: Staircase marble completed.
- Aluminium (Schueco) work 100% completed.
- Aluminium (Louvers) work 100% completed.
- Level 14: Door shutter completed.
- Level 14: S.S railing balcony completed.
- Level 14: Flat internal electrical wiring & switches completed.
- Lift installation work is on progress.
- External putty work is on progress.



# MONTHLY PROGRESS REPORT

## CGEWHO – GREATER NOIDA PROJECT

<b>Up to last month UG Tank</b>	<ul style="list-style-type: none"> <li>• U.G. Tank water proofing work is on progress.</li> </ul>
<b>Current Month Activity</b>	<ul style="list-style-type: none"> <li>• <b>U.G. Tank Tile work is on progress.</b></li> </ul>
<b>Up to last month Non-Tower</b>	<ul style="list-style-type: none"> <li>• Pile casting completed. (848/848) Nos.</li> <li>• Laying P.C.C completed. (Total 18217/18731) Sqm</li> <li>• Stitch slab casting completed. (Total 17708/18731) Sqm</li> <li>• Circular column casting completed. (Total 294/339) Nos.</li> <li>• Basement non-tower slab casting completed Total (18306/18731) Sqm</li> <li>• Retaining wall casting completed (277/294) m</li> <li>• Boundary wall casted (242/277) RMT</li> <li>• Basement plaster (17140/23636) Sqm.</li> <li>• Basement PCC for VDC flooring (20200/22000) sqm</li> <li>• Basement ATT 19500 sqm</li> <li>• Basement VDC Flooring (17640/20840) sqm</li> <li>• Non tower slab water proofing (9500/20700) sqm</li> </ul>
<b>Current Month Activity</b>	<ul style="list-style-type: none"> <li>• <b>Non tower slab water proofing 1500 sqm</b></li> <li>• <b>Basement non-tower slab casting 300 sqm</b></li> </ul>



**MONTHLY PROGRESS REPORT  
CGEWHO – GREATER NOIDA PROJECT**

---

**PHOTOGRAPHS OF PACKAGE-III on 28 Feb -2020**

**Block C-01,11&12 External painting work is in progress**



**Progress Report No. 56 (1<sup>st</sup> FEB-2021– 28<sup>th</sup> FEB-2021)**



**MONTHLY PROGRESS REPORT**  
**CGEWHO – GREATER NOIDA PROJECT**  
**Block C-05,06&07 External painting work is in progress.**



**Progress Report No. 56 (1<sup>st</sup> FEB-2021– 28<sup>th</sup> FEB-2021)**



**MONTHLY PROGRESS REPORT  
CGEWHO – GREATER NOIDA PROJECT**

---

**Block C-08 Above terrace all RCC work completed.**  
**Block C-09 Above terrace over tank wall casting completed.**  
**Block C-10 Above terrace RCC work completed.**



**Progress Report No. 56 (1<sup>st</sup> FEB-2021– 28<sup>th</sup> FEB-2021)**





**MONTHLY PROGRESS REPORT  
CGEWHO – GREATER NOIDA PROJECT**

---

**Landscaping view**



**Progress Report No. 56 (1<sup>st</sup> FEB-2021– 28<sup>th</sup> FEB-2021)**



**MONTHLY PROGRESS REPORT**  
**CGEWHO – GREATER NOIDA PROJECT**

---

**Basement plumbing (CI) work is on progress.**



**Progress Report No. 56 (1<sup>st</sup> FEB-2021– 28<sup>th</sup> FEB-2021)**



# MONTHLY PROGRESS REPORT

## CGEWHO – GREATER NOIDA PROJECT

PACKAGE-IV	STATUS AS ON 28/02/2021
<b>Up to Last Month Block A01</b>	<ul style="list-style-type: none"> <li>• 30% External Paint 1<sup>st</sup> coat work completed.</li> <li>• Parasol 1<sup>st</sup> coat External Painting work completed.</li> <li>• Common area wiring work completed.</li> <li>• Guard room glazing work completed.</li> </ul>
<b>Current Month Activity</b>	<ul style="list-style-type: none"> <li>• <b>80% External Paint 1<sup>st</sup> coat work completed.</b></li> <li>• <b>Staircase railing paint work in progress.</b></li> <li>• <b>Lift's cable fixing and earthing work completed.</b></li> <li>• <b>Common area light fixture fixing work completed.</b></li> <li>• <b>Smoke detector fixing work completed.</b></li> </ul>
<b>Up to Last Month Block B04</b>	<ul style="list-style-type: none"> <li>• Parasol, Machine room, Mumty room 1<sup>st</sup> coat External Painting work in progress.</li> <li>• 85% External paint 1<sup>st</sup> coat work completed.</li> <li>• 40/104 flats chinaware work completed.</li> <li>• Common area wiring work in progress.</li> <li>• Stilt floor first coat paint work completed.</li> </ul>
<b>Current Month Activity</b>	<ul style="list-style-type: none"> <li>• <b>88% External Paint 1<sup>st</sup> coat work completed.</b></li> <li>• <b>40/104 flats chinaware work completed.</b></li> <li>• <b>Common area wiring work in progress.</b></li> <li>• <b>Lift's cable fixing and earthing work completed.</b></li> <li>• <b>Chinaware fixing work completed.</b></li> </ul>
<b>Up to Last Month Block B05</b>	<ul style="list-style-type: none"> <li>• Parasol, Machine room, Mumty room 1<sup>st</sup> coat External Painting work in progress.</li> <li>• 30% External paint 1<sup>st</sup> coat work completed.</li> <li>• 16/104 flats chinaware work completed.</li> <li>• Stilt floor first coat paint work completed.</li> </ul>
<b>Current Month Activity</b>	<ul style="list-style-type: none"> <li>• <b>80% External Paint 1<sup>st</sup> coat work completed.</b></li> <li>• <b>Lift's cable fixing and earthing work completed.</b></li> <li>• <b>Flats meter board fixing work in progress.</b></li> <li>• <b>56/104 Chinaware fixing work completed.</b></li> </ul>
<b>Up to Last Month Block C-16</b>	<ul style="list-style-type: none"> <li>• 90% First coat External Painting work completed.</li> <li>• Parasol, Machine room, Mumty room 1<sup>st</sup> coat External Painting work in progress.</li> <li>• Common area wiring work completed.</li> </ul>
<b>Current Month Activity</b>	<ul style="list-style-type: none"> <li>• <b>92% First coat External Painting work completed.</b></li> <li>• <b>Lift's cable fixing and earthing work completed.</b></li> <li>• <b>Common area light fixture fixing work in progress.</b></li> <li>• <b>Smoke detector fixing work in progress.</b></li> <li>• <b>Chinaware fixing work completed.</b></li> </ul>
<b>Up to Last Month Block C-17</b>	<ul style="list-style-type: none"> <li>• Parasol, Machine room, Mumty room 1<sup>st</sup> coat External Painting work in progress.</li> <li>• Common area wiring work completed.</li> </ul>



## MONTHLY PROGRESS REPORT CGEWHO – GREATER NOIDA PROJECT

<b>Current Month Activity</b>	<ul style="list-style-type: none"> <li>• <b>50% First coat External Painting work completed.</b></li> <li>• <b>Lift's cable fixing and earthing work completed.</b></li> <li>• <b>Common area light fixture fixing work in progress.</b></li> <li>• <b>Smoke detector fixing work in progress.</b></li> </ul>
<b>Up to Last Month Block C-02</b>	<ul style="list-style-type: none"> <li>• Parasol, Machine room, Mumty room 1<sup>st</sup> coat External Painting work in progress.</li> <li>• Chinaware work completed.</li> <li>• VDF flooring work completed.</li> <li>• Aluminum windows glazing work completed.</li> <li>• Common area 1<sup>st</sup> coat paint work completed.</li> </ul>
<b>Current Month Activity</b>	<ul style="list-style-type: none"> <li>• <b>External Painting work in progress.</b></li> <li>• <b>Staircase railing paint work in progress.</b></li> <li>• <b>Chinaware fixing work completed.</b></li> </ul>
<b>Up to Last Month Block C-03</b>	<ul style="list-style-type: none"> <li>• Parasol, Machine room, Mumty room 1<sup>st</sup> coat External Painting work in progress.</li> <li>• Common area 1<sup>st</sup> coat Paint work completed.</li> <li>• Aluminum doors windows glazing work completed.</li> </ul>
<b>Current Month Activity</b>	<ul style="list-style-type: none"> <li>• <b>Parasol, Machine room, Mumty room 1<sup>st</sup> coat External Painting work in progress.</b></li> <li>• <b>12/56 floor chinaware fixing work completed.</b></li> </ul>
<b>Up to Last Month Block C-04</b>	<ul style="list-style-type: none"> <li>• Drive way Granite fixing work completed.</li> <li>• 42/56 flats Chinaware work completed.</li> <li>• Aluminum doors windows glazing work completed.</li> </ul>
<b>Current Month Activity</b>	<ul style="list-style-type: none"> <li>• <b>Drive way Granite fixing work completed.</b></li> <li>• <b>Chinaware fixing work completed.</b></li> </ul>
<b>Up to Last Month NTA</b>	<ul style="list-style-type: none"> <li>• 150 Sqm APP waterproofing membrane fixing work completed. (15750/15900).</li> <li>• 90% Soil filling work in Road completed.</li> <li>• Drain brick work in progress. (1380/1400).</li> <li>• IGL brick work in progress. (580/600).</li> <li>• PCC for green area work in progress. (2500/3000).</li> <li>• PCC for path way area work completed.</li> <li>• Amphitheatre brick work completed.</li> <li>• Green area development work in progress.</li> <li>• Guniting work in progress. (2500/3000).</li> <li>• 65% Kerb stone fixing work completed.</li> <li>• Boundary wall first coat putty work in progress.</li> <li>• Feature wall brick work completed.</li> <li>• 80% Foot path chequered tile fixing work completed.</li> <li>• Drain wall granite fixing work in progress.</li> <li>• Cut out Polycarbonate sheet and louver fixing work in progress.</li> </ul>



# MONTHLY PROGRESS REPORT

## CGEWHO – GREATER NOIDA PROJECT

<b>Current Month Activity</b>	<ul style="list-style-type: none"><li>• STP mechanical fixing work in progress.</li><li>• APP waterproofing membrane fixing work completed.</li><li>• 95% Soil filling work in Road completed.</li><li>• Drain brick work completed.</li><li>• IGL brick work completed.</li><li>• PCC for green area work in progress. (2700/3000).</li><li>• Amphitheatre granite fixing work in progress.</li><li>• Green area development work in progress.</li><li>• Guniting work completed.</li><li>• 70% Kerb stone fixing work completed.</li><li>• Boundary wall first coat putty work in progress.</li><li>• Feature wall Granite fixing work in progress.</li><li>• 90% Foot path chequered tile fixing work completed.</li><li>• Drain wall granite fixing work in progress.</li><li>• Cut out Polycarbonate sheet and louver fixing work in progress.</li></ul>
-------------------------------	---



**MONTHLY PROGRESS REPORT  
CGEWHO – GREATER NOIDA PROJECT**

---

**PHOTOGRAPHS OF PACKAGE-IV on 28<sup>th</sup> FEB - 2021**

**BIRD EYE VIEW OF PROJECT**



**Progress Report No. 56 (1<sup>st</sup> FEB-2021– 28<sup>th</sup> FEB-2021)**



**MONTHLY PROGRESS REPORT  
CGEWHO – GREATER NOIDA PROJECT**

---

**EXTERNAL ROAD DEVELOPMENT IS IN PROGRESS.**



**Progress Report No. 56 (1<sup>st</sup> FEB-2021– 28<sup>th</sup> FEB-2021)**



**MONTHLY PROGRESS REPORT  
CGEWHO – GREATER NOIDA PROJECT**

---

**CENTER PARK DEVELOPMENT WORK IN PROGRESS.**



**Progress Report No. 56 (1<sup>st</sup> FEB-2021– 28<sup>th</sup> FEB-2021)**





**MONTHLY PROGRESS REPORT  
CGEWHO – GREATER NOIDA PROJECT**

---

**EXTERNAL PAINT WORK IS IN PROGRESS**



**Progress Report No. 56 (1<sup>st</sup> FEB-2021– 28<sup>th</sup> FEB-2021)**



**MONTHLY PROGRESS REPORT  
CGEWHO – GREATER NOIDA PROJECT**

---

**EXTERNAL PAINT WORK IS IN PROGRESS**



**Progress Report No. 56 (1<sup>st</sup> FEB-2021– 28<sup>th</sup> FEB-2021)**



# MONTHLY PROGRESS REPORT

## CGEWHO – GREATER NOIDA PROJECT

PACKAGE-V	STATUS AS ON 28/02/2021
Up to Last Month <b>Block B01</b>	<ul style="list-style-type: none"> <li>External painting 1<sup>st</sup> coat work 75% completed.</li> </ul>
Current Activity	<ul style="list-style-type: none"> <li><b>External painting 1<sup>st</sup> coat work 23% completed. (Total 98%).</b></li> </ul>
Up to Last Month <b>Block B02</b>	<ul style="list-style-type: none"> <li>WC &amp; washbasin fixing work 20% completed. (Total 100%).</li> <li>External painting work 1<sup>st</sup> coat 35% completed.</li> </ul>
Current Activity	<ul style="list-style-type: none"> <li><b>External painting work 1<sup>st</sup> coat 35% completed. (Total 70%).</b></li> </ul>
Up to Last Month <b>Block B03</b>	<ul style="list-style-type: none"> <li>Floor tiling work 3% completed. (Total 98%).</li> <li>Aluminum door window frame fixing work 2% completed. (Total 100%).</li> <li>Plumbing shaft louvers fixing work completed.</li> <li>Internal putty work 1<sup>st</sup> coat completed.</li> <li>Internal door shutters fixing work 70% completed.</li> <li>Entry door shutters 100% completed.</li> <li>Entry door shutters fixing work 80% completed.</li> <li>Internal painting 1<sup>st</sup> coat completed up to 4<sup>th</sup> floor.</li> <li>Lift bracket fixing work is in progress.</li> </ul>
Current Activity	<ul style="list-style-type: none"> <li><b>Internal putty work 2<sup>nd</sup> coat completed up to 13<sup>th</sup> floor.</b></li> <li><b>Internal door shutters fixing work 25% completed. (Total 95%).</b></li> <li><b>Entry door shutters fixing work 20% completed. (Total 100%).</b></li> <li><b>Aluminum door window glass fixing work 95% completed.</b></li> <li><b>Balcony SS railing work 100% completed.</b></li> <li><b>Internal painting 1<sup>st</sup> coat completed from 5<sup>th</sup> floor to 6<sup>th</sup> floor.</b></li> <li><b>Diverter fixing work 50% completed.</b></li> <li><b>Lift Door shutters fixing work completed.</b></li> <li><b>Lift cladding work completed up to 2<sup>nd</sup> floor.</b></li> <li><b>External Painting work 20% completed.</b></li> </ul>
Up to Last Month <b>Block C15</b>	<ul style="list-style-type: none"> <li>Feature wall stone cladding work completed.</li> </ul>
Current Activity	<ul style="list-style-type: none"> <li><b>External Painting work 20% completed.</b></li> <li><b>Staircases painting work 1<sup>st</sup> coat completed.</b></li> <li><b>Toilets Exhaust fans fixing work completed up to 5<sup>th</sup> floor.</b></li> <li><b>Wash basins fixing work completed up to 11<sup>th</sup> floor.</b></li> </ul>
Up to Last Month <b>Block C14</b>	<ul style="list-style-type: none"> <li>Feature wall stone cladding work completed.</li> <li>External painting work 1<sup>st</sup> coat work 70% completed.</li> </ul>



## MONTHLY PROGRESS REPORT CGEWHO – GREATER NOIDA PROJECT

<b>Current Activity</b>	<ul style="list-style-type: none"> <li>• <b>External painting work 1<sup>st</sup> coat work 20% completed. (Total 90%).</b></li> <li>• <b>Entry door polish work completed up to 6<sup>th</sup> floor.</b></li> <li>• <b>Wash basins fixing work completed up to 9<sup>th</sup> floor.</b></li> <li>• <b>Toilets &amp; Kitchen Exhaust fans fixing work completed up to 9<sup>th</sup> floor.</b></li> </ul>
<b>Up to Last Month</b>  <b>Non-Tower</b>	<ul style="list-style-type: none"> <li>• WBM Road Hord core 3rd layer laying and compaction work completed up to Block B-02.</li> <li>• WBM Road Hord core 3rd layer laying and compaction work is in progress front of blocks B-02 &amp; B-03</li> <li>• Grass Pavers fixing work front of block B-01 is completed.</li> <li>• Green area stone cladding work is in progress.</li> <li>• External fire hydrant piping work 3% completed. (Total 98%).</li> <li>• Kerb stone fixing work in path way central portion area completed.</li> <li>• Garden hydrant piping work 10% completed. (Total 95%).</li> <li>• Parking area Hord core laying work is in progress.</li> <li>• Road PCC work 20% completed front of blocks C-15 &amp; C-16.</li> <li>• Cut out Polycarbonate sheet and louver fixing work in progress.</li> </ul>
<b>Current Activity</b>	<ul style="list-style-type: none"> <li>• <b>WBM Road work PCC completed up to block B-03. (Total 98%).</b></li> <li>• <b>Grass Pavers fixing work front of block B-01, B-02 &amp; C-14 is completed.</b></li> <li>• <b>Garden hydrant piping work 4% completed. (Total 99%).</b></li> <li>• <b>Parking area Hord core laying work completed.</b></li> <li>• <b>Road PCC work 50% completed front of blocks B-01, B-02 &amp; C-14.</b></li> <li>• <b>Cut out Polycarbonate sheet covering work completed.</b></li> <li>• <b>Pergola Ms structure work is in progress.</b></li> <li>• <b>Road PCC work side of blocks C-14 &amp; C-15 75% completed. (Total 95%).</b></li> <li>• <b>Road area front of blocks B-01, B-02 &amp; C-14 Dressing &amp; compaction work is in progress.</b></li> </ul>



**MONTHLY PROGRESS REPORT**  
**CGEWHO – GREATER NOIDA PROJECT**  
**PHOTOGRAPHS OF PACKAGE-V on 28<sup>th</sup> FEB-2021**

**BLOCK C-14 EXTERNAL PAINTING WORK 90% COMPLETED.**



**Progress Report No. 56 (1<sup>st</sup> FEB-2021– 28<sup>th</sup> FEB-2021)**



**MONTHLY PROGRESS REPORT**  
**CGEWHO – GREATER NOIDA PROJECT**  
**GRASS PAVERS FIXING WORK COMPLETED FRONT OF BLOCK B-02.**



**Progress Report No. 56 (1<sup>st</sup> FEB-2021– 28<sup>th</sup> FEB-2021)**



**MONTHLY PROGRESS REPORT**  
**CGEWHO – GREATER NOIDA PROJECT**  
**WBM ROAD PCC WORK COMPLETED UP TO BLOCK B-03.**

---



**Progress Report No. 56 (1<sup>st</sup> FEB-2021– 28<sup>th</sup> FEB-2021)**



**MONTHLY PROGRESS REPORT**  
**CGEWHO – GREATER NOIDA PROJECT**  
**CENTER PARK PATH WAY TILING WORK COMPLETED.**  
**PERGOLA MS STRUCTURE WORK IS IN PROGRESS.**



**Progress Report No. 56 (1<sup>st</sup> FEB-2021– 28<sup>th</sup> FEB-2021)**





**MONTHLY PROGRESS REPORT**  
**CGEWHO – GREATER NOIDA PROJECT**  
**BLOCK C-14 EXTERNAL PAINTING WORK 90% COMPLETED.**

---



**Progress Report No. 56 (1<sup>st</sup> FEB-2021– 28<sup>th</sup> FEB-2021)**



# MONTHLY PROGRESS REPORT CGEWHO – GREATER NOIDA PROJECT

## VIEW OF BLOCK B-01, B-02, C-14.



Progress Report No. 56 (1<sup>st</sup> FEB-2021– 28<sup>th</sup> FEB-2021)



# MONTHLY PROGRESS REPORT

## CGEWHO – GREATER NOIDA PROJECT

PACKAGE-VI	STATUS AS ON 28/02/2021
<b>Up to Last Month Boundary Wall &amp; Gates</b>	<ul style="list-style-type: none"> <li>• Main Gate no-2 Roof polycarbonate sheet covering is in progress.</li> <li>• Guard room-2 Door frames fixing work completed.</li> <li>• Gate no-3 Roof slab casted.</li> <li>• Gate no-3 Planter Brick work is in progress.</li> </ul>
<b>Current Month Activity</b>	<ul style="list-style-type: none"> <li>• <b>Main Gate no-2 Roof polycarbonate sheet covering work completed.</b></li> <li>• <b>Gate no-3 Roof MS framing work completed.</b></li> <li>• <b>Gate no-3 Planter Brick work completed.</b></li> <li>• <b>Water proofing of Gate no-1 Roof completed.</b></li> </ul>
<b>Up to Last Month Shopping.</b>	<ul style="list-style-type: none"> <li>• Terrace Brick coba waterproofing work 50% completed.</li> <li>• Water tank base slab casted.</li> <li>• External plaster work 45% completed. (Total 95%).</li> <li>• Tile flooring in G. floor 50% completed.</li> <li>• Tile flooring in Offices at 1<sup>st</sup> &amp; 2<sup>nd</sup> floor 95% completed.</li> <li>• Ground, 1<sup>st</sup> &amp; 2<sup>nd</sup> floors Toilets CI piping work completed.</li> </ul>
<b>Current Month Activity</b>	<ul style="list-style-type: none"> <li>• <b>Terrace Brick coba waterproofing work 25% completed. (Total 75%).</b></li> <li>• <b>Water tank Roof slab Reinforcement work is in progress.</b></li> <li>• <b>External plaster Putty work 50% completed.</b></li> <li>• <b>Tile flooring in G. floor 25% completed. (Total 75% ).</b></li> <li>• <b>Tile flooring in 1<sup>st</sup> &amp; 2<sup>nd</sup> floor 95% completed.</b></li> <li>• <b>Toilets cPVC piping work completed.</b></li> </ul>
<b>Up to Last Month Nursing</b>	<ul style="list-style-type: none"> <li>• Terrace projection Shuttering work is in progress.</li> <li>• AAC block work at G. floor, 1<sup>st</sup> &amp; 2<sup>nd</sup> floor 50% completed.</li> <li>• Mummtly slab reinforcement work is in progress.</li> </ul>
<b>Current Month Activity</b>	<ul style="list-style-type: none"> <li>• <b>Terrace projection slab 95% casted.</b></li> <li>• <b>AAC block work at G. floor, 1<sup>st</sup> &amp; 2<sup>nd</sup> floor 50% completed. (Total 100%).</b></li> <li>• <b>Mummtly slab reinforcement work is in progress.</b></li> <li>• <b>Internal plaster in Gf, 1<sup>st</sup> &amp; 2<sup>nd</sup> floor 95% completed.</b></li> </ul>
<b>Up to Last Month School</b>	<ul style="list-style-type: none"> <li>• Basement Roof slab 100% casted.</li> <li>• Gfloor columns 100% casted.</li> <li>• Gfloor roof slab shuttering work is in progress.</li> </ul>
<b>Current Month Activity</b>	<ul style="list-style-type: none"> <li>• <b>Gfloor Roof slab 100% casted.</b></li> <li>• <b>1<sup>st</sup> floor columns Reinforcement work is in progress.</b></li> </ul>
<b>Up to Last Month Community Center</b>	<ul style="list-style-type: none"> <li>• Balance Gfloor slab Reinforcement work is in progress.</li> <li>• 1<sup>st</sup> floor columns 25% casted.</li> <li>• 1<sup>st</sup> floor slab shuttering work is in progress.</li> </ul>
<b>Current Month Activity</b>	<ul style="list-style-type: none"> <li>• <b>1<sup>st</sup> floor columns 75% casted. (Total 100%).</b></li> <li>• <b>1<sup>st</sup> floor Roof slab 45% casted.</b></li> <li>• <b>1<sup>st</sup> floor slab shuttering work is in progress.</b></li> <li>• <b>Gfloor Brick work 40% completed.</b></li> </ul>



# MONTHLY PROGRESS REPORT

## CGEWHO – GREATER NOIDA PROJECT

<b>Up to Last Month Non-Tower Area</b>	<ul style="list-style-type: none"><li>• Basement Roof slab 350Sqm casted. (Total 89%).</li><li>• Balance slab Reinforcement work is in progress.</li><li>• Retaining wall 2<sup>nd</sup> lift casted up to a length of 65mtrs casted. (Total 585/585).</li><li>• Kota stone waterproofing on wall of length 30mtrs (Total 540/585).</li><li>• Basement Drain of length 100mtrs casted.</li></ul>
<b>Current Month Activity</b>	<ul style="list-style-type: none"><li>• Basement Roof slab 11% casted. (Total 100%).</li><li>• Kota stone waterproofing on Retaining wall 95% completed.</li><li>• Basement VDF flooring 40% completed.</li><li>• APP membrane water proofing work 20% completed.</li><li>• Screeding on water proofing membrane 20% completed.</li></ul>

### PHOTOGRAPHS OF PACKAGE-VI on 28<sup>th</sup> FEB - 2021

#### OVERALL VIEW OF PACKAGE VI

**SHOPPING WATER TANK ROOF SLAB REINFORCEMENT WORK IS IN PROGRESS.  
MUMMTY SLAB REINFORCEMENT WORK IS IN PROGRESS.  
SCHOOL GFLOOR ROOF SLAB 100% CASTED.**



Progress Report No. 56 (1<sup>st</sup> FEB-2021– 28<sup>th</sup> FEB-2021)



# MONTHLY PROGRESS REPORT CGEWHO – GREATER NOIDA PROJECT

**COMMUNITY CENTER 1<sup>ST</sup> FLOOR COLUMNS 100% CASTED.**  
**1<sup>ST</sup> FLOOR ROOF SLAB 45% CASTED.**



Progress Report No. 56 (1<sup>st</sup> FEB-2021– 28<sup>th</sup> FEB-2021)



**MONTHLY PROGRESS REPORT  
CGEWHO – GREATER NOIDA PROJECT**

**QUALITY CONTROL**

**DURING CONSTRUCTION FOLLOWING QUALITY CONTROL TESTS  
CONDUCTED AT SITE:**

S. No.	Materials	Source From	Test Date	Tests done	Result
1	Coarse Sand	Bajpur		Each truck	Sieve Analysis & Silt content
2	Coarse Aggregate	Nangal		Each truck	Sieve Analysis & Impact Value
3	Fine Sand	Yamuna Nagar		Each truck	Sieve Analysis & Silt content
4	Bricks	Greater Noida		Each truck	Dimension, Water Absorption & Compressive strength
5	Cement	Third party testing is being done			
6	Steel	Third party testing is being done			
7	Piles Integrity	Third party testing is being done			
8	Soil Compaction	Third party testing is being done			
9	STP water	Third party testing is being done			
10	Wood	Third party testing is being done			
11	Wires	Third party testing is being done			
12	Tiles	Third party testing is being done			
13	VDF	Third party testing is being done (Flexural Strength done.).			
14	RCC Cubes are being tested and Register is being maintained.				
15	Slump test conducted at site to insure workability if concrete.				



# MONTHLY PROGRESS REPORT CGEWHO – GREATER NOIDA PROJECT

## BRICKS COMPRESSIVE STRENGTH TESTING



Progress Report No. 56 (1<sup>st</sup> FEB-2021– 28<sup>th</sup> FEB-2021)



# MONTHLY PROGRESS REPORT CGEWHO – GREATER NOIDA PROJECT

## CUBE COMPRESSIVE STRENGTH TESTING



Progress Report No. 56 (1<sup>st</sup> FEB-2021– 28<sup>th</sup> FEB-2021)





# MONTHLY PROGRESS REPORT CGEWHO – GREATER NOIDA PROJECT

## COARSE AGGREGATE 20MM TESTING



Progress Report No. 56 (1<sup>st</sup> FEB-2021– 28<sup>th</sup> FEB-2021)



# MONTHLY PROGRESS REPORT CGEWHO – GREATER NOIDA PROJECT

## COARSE SAND SIEVE ANALYSIS TESTING.



Progress Report No. 56 (1<sup>st</sup> FEB-2021– 28<sup>th</sup> FEB-2021)



# MONTHLY PROGRESS REPORT

## CGEWHO – GREATER NOIDA PROJECT

PACKAGE-E (a)	STATUS AS ON 28/02/2021
<b>Up to Last Month</b>	<ul style="list-style-type: none"> <li>• Substation -3 foundation work 100% completed.</li> <li>• Substation-5a foundation work 80% completed.</li> <li>• DG foundation 50% completed.</li> <li>• Substation -4 foundation work is in progress.</li> <li>• 6mtrs pole foundation work is in progress.</li> <li>• Bollard light foundation work is in progress.</li> <li>• Cable tray fixing work 5% completed. (Total 85%).</li> <li>• 33kv substation foundation work is in progress.</li> <li>• 500KVA DG sets 3nos delivered at site.</li> <li>• 250KVA DG set 1 no delivered at site.</li> </ul>
<b>Current Month Activity</b>	<ul style="list-style-type: none"> <li>• <b>Substation -3 Brick work 100% completed.</b></li> <li>• <b>Substation-5a Brick work 20% completed. (Total 100%).</b></li> <li>• <b>DG foundation 50% completed.</b></li> <li>• <b>Substation -4 Brick work is completed.</b></li> <li>• <b>6mtrs pole fixing work is in progress.</b></li> <li>• <b>33kv substation foundation &amp; Brick work is in progress.</b></li> <li>• <b>800KVA Transformers 6 nos delivered at site.</b></li> <li>• <b>Chemical &amp; Plate earthing work is in progress.</b></li> </ul>

PACKAGE-E (b)	STATUS AS ON 28/02/2021
<b>Up to Last Month</b>	<ul style="list-style-type: none"> <li>• Substation -1 Brick work 100% completed.</li> <li>• Substation -2 Brick work 85% completed.</li> <li>• Substation -5b Brick work 90% completed.</li> <li>• Cable tray fixing work 5% completed. (Total 85%).</li> <li>• DG foundation work 35% completed.</li> <li>• 500KVA DG sets 4 nos delivered at site.</li> <li>• 250KVA DG set 2 nos delivered at site.</li> </ul>
<b>Current Month Activity</b>	<ul style="list-style-type: none"> <li>• <b>Substation -1 ,2 &amp; 5b Brick work &amp; Plaster work completed.</b></li> <li>• <b>DG foundation at Substation -1 completed.</b></li> <li>• <b>DG foundation work at substation -2 is in progress.</b></li> </ul>

