

MONTHLY PROGRESS REPORT

CGEWHO – GREATER NOIDA PROJECT

30th-APR -2021

PACKAGE-II	STATUS AS ON 30/04/2021
Up to Last Month Block D01	<ul style="list-style-type: none"> • External painting work 1st coat 3% completed. (Total 98%). • Fire shaft door making work is in progress. • False ceiling framing in Toilets is in progress. • Meter board panel fixing work completed.
Current Month Activity	<ul style="list-style-type: none"> • External painting work 1st coat 3% completed. (Total 98%). • 100% Fire shaft door Fixing work completed. • 100% False ceiling framing in Toilet's work completed. • 15% Chinaware fixing work completed. • 100% staircase first coat paint work completed.
Up to Last Month Block D02	<ul style="list-style-type: none"> • External painting work 1st coat 25% completed. (Total 75%). • Meter board panel fixing work is in progress.
Current Month Activity	<ul style="list-style-type: none"> • External painting work 1st coat 05% completed. (Total 80%). • Meter board panel fixing work completed. • 100% Fire shaft door Fixing work completed. • 100% staircase first coat paint work completed. • 100% False ceiling framing in Toilet's work completed.
Up to Last Month Block D03	<ul style="list-style-type: none"> • External painting work 40% completed. (Total 50%).
Current Month Activity	<ul style="list-style-type: none"> • External painting work 25% completed. (Total 75%). • Meter board panel fixing work completed. • 100% Fire shaft door fixing work completed. • 100% staircase first coat paint work completed.
Up to Last Month Block D04	<ul style="list-style-type: none"> • External painting work 10% completed. (Total 20%).
Current Month Activity	<ul style="list-style-type: none"> • External painting work 35% completed. (Total 55%). • 100% Fire shaft door fixing work completed.
Up to Last Month Block D05	<ul style="list-style-type: none"> • Stilt floor Plaster work completed. • Stilt floor VDF flooring 50% completed. • Balcony SS Railing in wings-1 & 2 completed from 2nd to 14th floor. • Aluminum door window frames fixing work 20% completed. • Lift door frames fixing work completed up to 14th floor. • Wing-1 & 4 external putty work completed.
Current Month Activity	<ul style="list-style-type: none"> • 100% Stilt floor VDF flooring completed. • 90% Balcony SS Railing fixing work completed. • 55% Aluminum door window frames fixing work completed. • 25% Aluminum door window glazing fixing work completed. • Lift door, car body and motor location work completed.



Progress Report No. 57 (1st MAR-2021– 30th APR-2021)



MONTHLY PROGRESS REPORT CGEWHO – GREATER NOIDA PROJECT

Up to Last Month Block D06	<ul style="list-style-type: none"> • 13th floor Roof slab 100% casted. • 14th floor columns 100% casted. • 4th floor Brick work 75% completed. (Total 100%). • 5th floor Brick work 30% completed. (Total 95%). • 6th & 7th floors Brick work 90% completed. • Internal Plaster 2nd floor completed and 3rd floor 50% completed. • Door frames fixing completed from 2nd to 6th floor. • Internal cPVC piping work completed from 2nd to 5th floor. • Electrical wall conduiting work completed from 2nd to 5th floor. • Balcony RCC wall casted at 1st & 2nd floor
Current Month Activity	<ul style="list-style-type: none"> • 14th floor slab casting work completed. • 100% Stub & Mumty Columns casting work completed. • 5th floor to 9th floor Brick completed. (Total 100%). • 10th floor to 12th floor Brick work 90% completed. • 3rd floor to 7th floor Internal Plaster work completed. (Total 100%). • 8th floor Internal Plaster work completed. (Total 60%). • Up to 8th floor Door frames fixing completed. • Internal cPVC piping work completed up to 8th floor. • Electrical wall conduiting work completed up to 8th floor. • Balcony RCC wall casted up to 5st floor. • POP cornice work completed up to 5th floor.
Up to Last Month Non-Tower	<ul style="list-style-type: none"> • APP membrane water proofing work 500 Sq. m completed. (Total 90%). • Green area pressure Guniting waterproofing in front of blocks D-02 & D-03 completed. • Green area Drain board fixing work completed front of blocks D-01, D-2 & D-03. • Earth work filling in Road's area front of blocks D-01, D-02 & D-03 is in progress. • Front portion of blocks D-02, D-3, D-04 & D-05 development work is in progress. • Garden hydrant piping work is in progress. • Ventilation Cut out Polycarbonate sheet covering work 50% completed.



MONTHLY PROGRESS REPORT

CGEWHO – GREATER NOIDA PROJECT

Current Month Activity	<ul style="list-style-type: none"> • APP membrane water proofing work 600 Sq. m completed. (Total 94%). • APP membrane water proofing screeding work 600 Sq. m completed. (Total 94%). • Green area pressure Guniting waterproofing in front of blocks D-02 & D-03 completed. • Green area Drain board fixing work completed front of blocks D-01, D-2 & D-03. • PCC in Road's area front of blocks D-01, D-02 & D-03 is completed. • Front portion of blocks D-02, D-3, D-04 & D-05 development work is in progress. • Garden hydrant piping work is in progress. • Ventilation Cut out Polycarbonate sheet covering and Aluminium louvers work 90% completed. • Grass paver fixing work completed near block D01, D02 & D03. • Ramp-5 APP Membrane sheet fixing work in progress. • 100 R/M drain brick work completed. (-750 lvl) • Chequered tile fixing work in progress near block D01.(central park) • Feature wall brick completed in front of block D05. • Kerb stone fixing work in progress near block D04 & D05. (Between package II & III park)
Up to Last Month Retaining Wall & Boundary wall	<ul style="list-style-type: none"> • Boundary wall Putty work completed. • Boundary wall Railing painting work completed.
Current Month Activity	<ul style="list-style-type: none"> • Boundary wall Putty work completed. • Boundary wall Railing painting work completed.



**MONTHLY PROGRESS REPORT
CGEWHO – GREATER NOIDA PROJECT**

PHOTOGRAPHS OF PACKAGE-II on 30th APR -2021

FRONT OF BLOCKS D-04 & D-05.



MONTHLY PROGRESS REPORT CGEWHO – GREATER NOIDA PROJECT

CENTRAL PORTION EXTERNAL DEVELOPMENT WORK IN PROGRESS.



Progress Report No. 57 (1st MAR-2021– 30th APR-2021)



MONTHLY PROGRESS REPORT CGEWHO – GREATER NOIDA PROJECT

BLOCK D-02&D-03



Progress Report No. 57 (1st MAR-2021– 30th APR-2021)



MONTHLY PROGRESS REPORT CGEWHO – GREATER NOIDA PROJECT

Landscaping view central park between towers



Progress Report No. 57 (1st MAR-2021– 30th APR-2021)



MONTHLY PROGRESS REPORT

CGEWHO – GREATER NOIDA PROJECT

PACKAGE-III	STATUS AS ON 30/04/2021
Up to Last Month Block C01	<ul style="list-style-type: none"> • Level 15(Terrace): 100% slab casting completed. Above Terrace all work completed. • Level 14: Brick work 100% completed. • Level 14: Door frame completed. • Level 14: Electrical wall conduit completed. • Level 14: Internal plaster completed. • External plaster 100% completed. • Level 14: Water proofing completed. • Level 14: Wall tile (Toilet & kitchen) completed. • Level 14: Floor tile completed. • Level 14: Internal plumbing (CPVC) work completed. • Level 14: External & internal plumbing (CI) work completed. • Level 14: External vertical (GI) work completed. • Level 14: POP cornice completed. • Level 14: Internal Wall putty completed. • Level 14: M.S railing Staircase completed. • Level 14: Staircase marble completed. • Aluminium (Schueco) work 100% completed. • Aluminium (Louvers) work 100% completed. • Level 14: Door shutter completed. • Level 14: S.S railing balcony completed. • Level 14: Flat internal electrical wiring & switches completed. • Lift installation work is on progress. • Internal paint work is on progress.
Current Month Activity	<ul style="list-style-type: none"> • 100% RCC work, Brick work, Internal Plaster, Floor Tiles, Wall Tiles, Wall Putty and Door Shutter work completed. • 100% External plaster work completed. • 100% Aluminium doors and windows fixing work completed. • 100% Shafts Aluminium Louvers fixing work completed. • Level 14: S.S railing balcony completed. • Level 14: Flat internal electrical wiring & switches completed. • Lift car body work is on progress. • Level 12: Internal primer work completed. • 50% External First coat Paint work completed. • Lift bulk head light point wiring completed.



MONTHLY PROGRESS REPORT

CGEWHO – GREATER NOIDA PROJECT

<p>Up to Last Month</p> <p>Block C05</p>	<ul style="list-style-type: none"> • Level 15(Terrace): 100% slab casting completed. • Above Terrace all work completed. • Level 14: Brick work 100% completed. • Level 14: Door frame completed. • Level 14: Electrical wall conduit completed. • Level 14: Internal plaster completed. • External plaster 100% completed. • Level 14: Water proofing completed. • Level 14: Wall tile (Toilet & kitchen) completed. • Level 14: Floor tile completed. • Level 14: Internal plumbing (CPVC) work completed. • Level 14: External & internal plumbing (CI) work completed. • Level 14: External vertical (GI) work completed. • Level 14: POP cornice completed. • Level 14: Internal Wall putty completed. • Level 14: M.S railing Staircase completed. • Level 14: Staircase marble completed. • Aluminium (Schueco) work 100% completed. • Aluminium (Louvers) work 100% completed. • Level 14: Door shutter completed. • Level 14: S.S railing balcony completed. • Level 14: Flat internal electrical wiring & switches completed. • Lift installation work is on progress. • Internal paint work is on progress. • Lift stone cladding work is on progress.
<p>Current Month Activity</p>	<ul style="list-style-type: none"> • 100% RCC work, Brick work, Internal Plaster, Floor Tiles, Wall Tiles, Wall Putty and Door Shutter work completed. • 100% External plaster work completed. • 100% Aluminium doors and windows fixing work completed. • 100% Shafts Aluminium Louvers fixing work completed. • Level 14: S.S railing balcony completed. • Level 14: Flat internal electrical wiring, switches & MCB completed. • Lift car body and motor location work completed. • 100% Internal First coat paint work completed of flats. • 70% External First coat Paint work completed. • Level 12: common area First coat paint work in progress. • Lift stone cladding work completed. • Lift bulk head light point wiring completed. • Lift earthing GI strip work completed.



MONTHLY PROGRESS REPORT

CGEWHO – GREATER NOIDA PROJECT

<p>Up to Last Month</p> <p>Block C-06</p>	<ul style="list-style-type: none"> • Level 15(Terrace): 100% slab casting completed. • Above Terrace all work completed. • Level 14: Brick work 100% completed. • Level 14: Door frame completed. • Level 14: Electrical wall conduit completed. • Level 14: Internal plaster completed. • External plaster 100% completed. • Level 14: Water proofing completed. • Level 14: Wall tile (Toilet & kitchen) completed. • Level 14: Floor tile completed. • Level 14: Internal plumbing (CPVC) work completed. • Level 14: External & internal plumbing (CI) work completed. • Level 14: External vertical (GI) work completed. • Level 14: POP cornice completed. • Level 14: Internal Wall putty completed. • Level 14: M.S railing Staircase completed. • Level 14: Staircase marble completed. • Aluminium (Schueco) work 100% completed. • Aluminium (Louvers) work 100% completed. • Level 14: Door shutter completed. • Level 14: S.S railing balcony completed. • Level 14: Flat internal electrical wiring & switches completed. • Lift installation work is on progress. • Lift stone cladding work is on progress.
<p>Current Month Activity</p>	<ul style="list-style-type: none"> • 100% RCC work, Brick work, Internal Plaster, Floor Tiles, Wall Tiles, Wall Putty and Door Shutter work completed. • 100% Aluminium doors and windows fixing work completed. • 100% Shafts Aluminium Louvers fixing work completed. • Level 14: S.S railing balcony completed. • Level 14: Flat internal electrical wiring, switches completed & MCB fixing is on progress. • Lift car body and motor location work completed. • 100% Internal First coat paint work completed of flats and common area. • 70% External First coat Paint work completed. • Lift stone cladding work completed. • Lift bulk head light point wiring completed. • Lift earthing GI strip work completed.



MONTHLY PROGRESS REPORT

CGEWHO – GREATER NOIDA PROJECT

<p>Up to Last Month</p> <p>Block C07</p>	<ul style="list-style-type: none"> • Level 15(Terrace): 100% slab casting completed. • Above Terrace all work completed. • Level 14: Brick work 100% completed. • Level 14: Door frame completed. • Level 14: Electrical wall conduit completed. • Level 14: Internal plaster completed. • External plaster 100% completed. • Level 14: Water proofing completed. • Level 14: Wall tile (Toilet & kitchen) completed. • Level 14: Floor tile completed. • Level 14: Internal plumbing (CPVC) work completed. • Level 14: External & internal plumbing (CI) work completed. • Level 14: External vertical (GI) work completed. • Level 14: POP cornice completed. • Level 14: Internal Wall putty completed. • Level 14: M.S railing Staircase completed. • Level 14: Staircase marble completed. • Aluminium (Schueco) work 100% completed. • Aluminium (Louvers) work 100% completed. • Level 14: Door shutter completed. • Level 14: S.S railing balcony completed. • Level 14: Flat internal electrical wiring & switches completed. • Lift installation work is on progress. • Lift stone cladding work is on progress.
<p>Current Month Activity</p>	<ul style="list-style-type: none"> • 100% RCC work, Brick work, Internal Plaster, Floor Tiles, Wall Tiles, Wall Putty and Door Shutter work completed. • 100% Aluminium doors and windows fixing work completed. • 100% Shafts Aluminium Louvers fixing work completed. • Level 14: S.S railing balcony completed. • Level 14: Flat internal electrical wiring, switches & MCB completed. • Lift car body and motor location work completed. • 100% Internal First coat paint work completed of flats and common area. • 75% External First coat Paint work completed. • Lift stone cladding work completed. • Lift bulk head light point wiring completed. • Lift earthing GI strip work completed.



MONTHLY PROGRESS REPORT CGEWHO – GREATER NOIDA PROJECT

Up to Last Month Block C08	<ul style="list-style-type: none"> • Level 15(Terrace): 100% slab casting completed. • Above Machine room projection shuttering is on progress. • Level 14: Brick work completed. • Level 14: Door frame completed. • Level 14: Electrical wall conduit completed. • Level 14: Internal plaster completed. • Level 14: Internal plumbing (CPVC) completed. • Level 03 to 08: External & internal plumbing (CI) work completed. • Level 09: External & internal plumbing (CI) work is on progress.
Current Month Activity	<ul style="list-style-type: none"> • Level 15(Terrace): 100% slab casting and all structure work completed. • Level 14: Brick work completed. • Level 14: Door frame completed. • Level 14: Electrical wall conduit completed. • Level 14: Internal plaster completed. • Level 12: POP Cornice work in progress. • 100% External plaster work completed. • External wall putty work in progress. • Level 14: Internal plumbing (CPVC) completed. • Level 09 to 11: External & internal plumbing (CI) work completed. • Level 12: External & internal plumbing (CI) work is on progress. • Lift Material received at site.
Up to Last Month Block C09	<ul style="list-style-type: none"> • Level 15(Terrace): 100% slab casting completed. • Above terrace Mumty column casted. • Level 09: Brick work completed. • Level 10: Brick work is on progress. • Level 08: Door frame completed. • Level 09: Door frame is on progress. • Level 08: Electrical wall conduit completed. • Level 09: Electrical wall conduit is on progress. • Level 08: Internal plaster completed. • Level 09: Internal plaster is on progress. • Level 08: Internal plumbing (cPVC) completed. • Level 09: Internal plumbing (cPVC) is on progress.
Current Month Activity	<ul style="list-style-type: none"> • Level 15(Terrace): 100% slab casting completed. • Above terrace over head tank wall casted. • Level 14: Brick work completed. • Level 11: Door frame completed. • Level 13&14: Door frame is on progress. • Level 14: Electrical wall conduit completed. • Level 14: Internal plaster completed. • External plaster is on progress. • Level 09,10&11: Internal plumbing (cPVC) completed. • Level 12: Internal plumbing (cPVC) is on progress.



MONTHLY PROGRESS REPORT

CGEWHO – GREATER NOIDA PROJECT

<p>Up To Last Month</p> <p>Block C10</p>	<ul style="list-style-type: none"> • Level 15(Terrace): 100% slab casting completed. • Above Terrace all work completed. • Level 14: Brick work completed. • Level 14: Door frame completed. • Level 14: Electrical wall conduit completed. • Level 14: Internal plaster completed. • 95% External plaster work completed. • Level 12: Water proofing completed. • Level 13: Water proofing is on progress. • Level 11: Wall tile (Toilet & kitchen) completed. • Level 12: Wall tile (Toilet & Kitchen) is on progress. • Level 01 to 04: Floor tile completed. • Level 05: Floor tile is on progress. • Level 14: Internal plumbing (CPVC) work completed. • Level 14: External & internal plumbing (CI) work completed. • Level 09: External vertical (GI) work completed. • Level 10: External vertical (GI) work is on progress. • Level 01 to 03: Cornice and wall putty work completed. • Level 04: Cornice and wall putty work is on progress. • Level 01 to 14: M.S railing Staircase completed. • Level 01 to 07: S.S railing balcony completed. • Staircase marble work is on progress.
<p>Current Month Activity</p>	<ul style="list-style-type: none"> • 100% RCC, Brick work, Door frame, Electrical wall conduit, Internal plaster completed. • 95% External plaster work completed. • Level 13 &14: Water proofing completed. • Level 12 ,13& 14: Wall tile (Toilet & kitchen) completed. • Level 05 to 13: Floor tile completed. • Level 14: Floor tile completed. • Level 14: Internal plumbing (CPVC) work completed. • Level 14: External & internal plumbing (CI) work completed. • Level 10 & 11: External vertical (GI) work completed. • Level 12: External vertical (GI) work is on progress. • Level 04 to 08: Cornice and wall putty work completed. • Level 09: Cornice and wall putty work is on progress. • Level 14: M.S railing Staircase completed. • Level 08 to 12: S.S railing balcony completed. • Staircase marble work Completed. • 30% External First coat Paint work completed. • Lift Rail, Braced and alignment work in progress.



MONTHLY PROGRESS REPORT

CGEWHO – GREATER NOIDA PROJECT

<p>Up to Last Month</p> <p>Block C11</p>	<ul style="list-style-type: none"> • Level 15(Terrace): 100% slab casting completed. • Above Terrace all work completed. • Level 14: Brick work 100% completed. • Level 14: Door frame completed. • Level 14: Electrical wall conduit completed. • Level 14: Internal plaster completed. • External plaster 100% completed. • Level 14: Water proofing completed. • Level 14: Wall tile (Toilet & kitchen) completed. • Level 04: Floor tile is on progress. • Level 14: Internal plumbing (CPVC) work completed. • Level 14: External & internal plumbing (CI) work completed. • Level 14: External vertical (GI) work completed. • Level 14: POP cornice completed. • Level 14: Internal Wall putty completed. • Level 14: M.S railing Staircase completed. • Level 14: Staircase marble completed. • Aluminium (Schueco) work 100% completed. • Aluminium (Louvers) work 100% completed. • Level 14: S.S railing balcony completed. • Lift installation work is on progress.
<p>Current Month</p> <p>Activity</p>	<ul style="list-style-type: none"> • 100% RCC work, Brick work, Internal Plaster, Floor Tiles, Wall Tiles, Wall Putty, CPVC, SCI work completed. • 100% Aluminium doors and windows fixing work completed. • 100% Shafts Aluminium Louvers fixing work completed. • Level 14: S.S railing balcony completed. • Level 13&14: Flat internal electrical wiring work is on progress. • External wall putty work in progress. • Lift Door frame, Braced, Aliment work completed. • 100% Internal First coat putty work completed of flats and common area.



MONTHLY PROGRESS REPORT

CGEWHO – GREATER NOIDA PROJECT

<p>Up to Last Month</p> <p>Block C12</p>	<ul style="list-style-type: none"> • Level 15(Terrace): 100% slab casting completed. • Above Terrace all work completed. • Level 14: Brick work 100% completed. • Level 14: Door frame completed. • Level 14: Electrical wall conduit completed. • Level 14: Internal plaster completed. • 100% External plaster work completed. • Level 14: Water proofing completed. • Level 14: Wall tile (Toilet & kitchen) completed. • Level 14: Floor tile completed. • Level 14: Internal plumbing (CPVC) work completed. • Level 14: External & internal plumbing (CI) work completed. • Level 14: External vertical (GI) work completed. • Level 14: POP cornice completed. • Level 14: Internal Wall putty completed. • Level 14: M.S railing Staircase completed. • Level 14: Staircase marble completed. • Aluminium (Schueco) work 100% completed. • Aluminium (Louvers) work 100% completed. • Level 14: Door shutter completed. • Level 14: S.S railing balcony completed. • Level 14: Flat internal electrical wiring & switches completed. • Lift installation work is on progress. • External putty work is on progress.
<p>Current Month Activity</p>	<ul style="list-style-type: none"> • 100% RCC work, Brick work, Internal Plaster, Floor Tiles, Wall Tiles, Wall Putty, CPVC, SCI work completed. • 100% Aluminium doors and windows fixing work completed. • 100% Shafts Aluminium Louvers fixing work completed. • Level 14: S.S railing balcony completed. • Level 14: Flat internal electrical wiring & switches completed. • 50% External putty work completed. • Lift car body and motor location work completed. • Lift stone cladding work completed. • 100% Internal putty work completed of flats and common area.



MONTHLY PROGRESS REPORT

CGEWHO – GREATER NOIDA PROJECT

Up to last month UG Tank	<ul style="list-style-type: none"> • U.G. Tank water proofing work is on progress.
Current Month Activity	<ul style="list-style-type: none"> • U.G. Tank Tile work is on progress.
Up to last month Non-Tower	<ul style="list-style-type: none"> • Pile casting completed. (848/848) Nos. • Laying P.C.C completed. (Total 18217/18731) Sqm • Stitch slab casting completed. (Total 18630/18731) Sqm • Circular column casting completed. (Total 294/339) Nos. • Basement non-tower slab casting completed Total (18306/18731) Sqm • Retaining wall casting completed (277/294) m • Boundary wall casted (242/277) RMT • Basement plaster (17140/23636) Sqm. • Basement PCC for VDC flooring (20800/22000) sqm • Basement ATT 19500 sqm • Basement VDC Flooring (17760/20840) sqm • Non tower slab water proofing (13600/20700) sqm
Current Month Activity	<ul style="list-style-type: none"> • Non tower slab water proofing 1500sqm • Basement non-tower slab casting 125 sqm • Kerb stone fixing work in progress. • Darin brick work in progress. • IGL brick work in progress. • Planter & Drain brick wall Granite fixing work in progress. • Amphitheater Granite fixing work completed. • Grass paver near block C05, C06 & C07 work in progress. • APP membrane water proofing work in progress. (13600/20700) sqm • APP membrane protection screeding work in progress. (13600/20700) sqm • NP2 pipe laying for sewage work completed. • Harvesting pit brick completed. • HDPE pipe work garden hydrant work in progress. • External firefighting line laying work in progress. • Basement fire fighting work in progress. • Basement plaster work in progress. (18730/23636) Sqm • Basement RCC drain work in progress. (801/901) R/M • Basement VDF work in progress. (17760/20840) sqm • MS frame fixing work completed of cut out. (14/19) Nos.



**MONTHLY PROGRESS REPORT
CGEWHO – GREATER NOIDA PROJECT**

PHOTOGRAPHS OF PACKAGE-III on 30 APR -2021

Block C-01,11&12 External painting work is in progress



Progress Report No. 57 (1st MAR-2021– 30th APR-2021)



MONTHLY PROGRESS REPORT CGEWHO – GREATER NOIDA PROJECT

Block C-05,06&07 External painting work is in progress.



Progress Report No. 57 (1st MAR-2021– 30th APR-2021)



MONTHLY PROGRESS REPORT CGEWHO – GREATER NOIDA PROJECT

Block C-08 External painting work is on progress.
Block C-09 Above terrace over tank wall casting completed.
Block C-10 External painting work is on progress.



Progress Report No. 57 (1st MAR-2021– 30th APR-2021)



**MONTHLY PROGRESS REPORT
CGEWHO – GREATER NOIDA PROJECT**

Amphitheater view



Progress Report No. 57 (1st MAR-2021– 30th APR-2021)



**MONTHLY PROGRESS REPORT
CGEWHO – GREATER NOIDA PROJECT**

Landscaping view (between Towers ,6 &7 inner side)



Progress Report No. 57 (1st MAR-2021– 30th APR-2021)



MONTHLY PROGRESS REPORT

CGEWHO – GREATER NOIDA PROJECT

PACKAGE-IV	STATUS AS ON 30/04/2021
Up to Last Month Block A01	<ul style="list-style-type: none"> • 80% External Paint 1st coat work completed. • Staircase railing paint work in progress. • Lift's cable fixing and earthing work completed. • Common area light fixture fixing work completed. • Smoke detector fixing work completed.
Current Month Activity	<ul style="list-style-type: none"> • 95% External Paint 1st coat work completed. • One Staircase railing one coat paint work completed. • Staircase flush door fixing work completed. • Aluminium door windows silicon filling work completed. • Common area light fixture fixing work completed.
Up to Last Month Block B04	<ul style="list-style-type: none"> • 88% External Paint 1st coat work completed. • 40/104 flats chinaware work completed. • Common area wiring work in progress. • Lift's cable fixing and earthing work completed.
Current Month Activity	<ul style="list-style-type: none"> • 95% External Paint 1st coat work completed. • Chinaware work completed. • Staircase railing one coat paint work completed. • Staircase flush door fixing work completed. • 12th Floor Aluminium door windows silicon filling work in progress. • Common area light fixture fixing work completed.
Up to Last Month Block B05	<ul style="list-style-type: none"> • 80% External Paint 1st coat work completed. • Lift's cable fixing and earthing work completed. • Flats meter board fixing work in progress. • 56/104 Chinaware fixing work completed.
Current Month Activity	<ul style="list-style-type: none"> • 90% External Paint 1st coat work completed. • Flats meter board fixing work in progress. • 64/104 Chinaware fixing work completed. • Staircase railing one coat paint work completed. • Staircase flush door fixing work completed. • Common area light fixture fixing work in progress.
Up to Last Month Block C-16	<ul style="list-style-type: none"> • 92% First coat External Painting work completed. • Lift's cable fixing and earthing work completed. • Common area light fixture fixing work in progress. • Smoke detector fixing work in progress. • Chinaware fixing work completed.
Current Month Activity	<ul style="list-style-type: none"> • 100% First coat External Painting work completed. • Common area light fixture fixing work completed. • Smoke detector fixing work in progress. • Staircase railing one coat paint work completed. • Staircase flush door fixing work completed.
Up to Last Month Block C-17	<ul style="list-style-type: none"> • 50% First coat External Painting work completed. • Lift's cable fixing and earthing work completed. • Common area light fixture fixing work in progress. • Smoke detector fixing work in progress.



MONTHLY PROGRESS REPORT CGEWHO – GREATER NOIDA PROJECT

Current Month Activity	<ul style="list-style-type: none"> • 100% First coat External Painting work completed. • Common area light fixture fixing work completed. • Smoke detector fixing work in progress. • Staircase railing one coat paint work completed. • Staircase flush door fixing work in progress.
Up to Last Month Block C-02	<ul style="list-style-type: none"> • External Painting work in progress. • Staircase railing paint work in progress. • Chinaware fixing work completed.
Current Month Activity	<ul style="list-style-type: none"> • 100% First coat External Painting work completed. • Staircase railing one coat paint work completed. • Staircase flush door fixing work completed. • Lift installation work completed testing work pending.
Up to Last Month Block C-03	<ul style="list-style-type: none"> • Parasol, Machine room, Mumty room 1st coat External Painting work in progress. • 12/56 floor chinaware fixing work completed.
Current Month Activity	<ul style="list-style-type: none"> • Chinaware fixing work completed. • 80% First coat External Painting work completed. • Staircase railing one coat paint work completed. • Staircase flush door fixing work completed. • Lift installation work completed testing work pending.
Up to Last Month Block C-04	<ul style="list-style-type: none"> • Drive way Granite fixing work completed. • Chinaware fixing work completed.
Current Month Activity	<ul style="list-style-type: none"> • 90% First coat External Painting work completed. • Staircase railing one coat paint work completed. • Staircase flush door fixing work completed. • Lift installation work completed testing work pending.
Up to Last Month NTA	<ul style="list-style-type: none"> • STP mechanical fixing work in progress. • APP waterproofing membrane fixing work completed. • 95% Soil filling work in Road completed. • Drain brick work completed. • IGL brick work completed. • PCC for green area work in progress. (2700/3000). • Amphitheatre granite fixing work in progress. • Green area development work in progress. • Guniting work completed. • 70% Kerb stone fixing work completed. • Boundary wall first coat putty work in progress. • Feature wall Granite fixing work in progress. • 90% Foot path chequered tile fixing work completed. • Drain wall granite fixing work in progress. • Cut out Polycarbonate sheet and louver fixing work in progress.



MONTHLY PROGRESS REPORT CGEWHO – GREATER NOIDA PROJECT

Current Month Activity	<ul style="list-style-type: none">• 90% STP mechanical fixing work completed.• 97% Soil filling work in Road completed.• Steel binding for VDF in progress.• VDF casting work completed of Road. (1500 /6161.0 Sqm)• PCC for VDF work completed. (1500 /6161.0 Sqm)• Amphitheatre granite fixing work completed.• Green area development work in progress.• 72% Kerb stone fixing work completed.• Boundary wall first coat putty work in progress.• Feature wall Granite fixing work completed.• 95% Foot path chequered tile fixing work completed.• Drain wall granite fixing work in progress.• Cut out Polycarbonate sheet and louver fixing work completed.
-------------------------------	---

PHOTOGRAPHS OF PACKAGE-IV on 30th APR - 2021

BIRD EYE VIEW OF PROJECT



**MONTHLY PROGRESS REPORT
CGEWHO – GREATER NOIDA PROJECT**

EXTERNAL ROAD DEVELOPMENT IS IN PROGRESS.



Progress Report No. 57 (1st MAR-2021– 30th APR-2021)



MONTHLY PROGRESS REPORT CGEWHO – GREATER NOIDA PROJECT

Block C-16&C-17



Progress Report No. 57 (1st MAR-2021– 30th APR-2021)



MONTHLY PROGRESS REPORT CGEWHO – GREATER NOIDA PROJECT

Block C-02, C-03&C-04



Progress Report No. 57 (1st MAR-2021– 30th APR-2021)



**MONTHLY PROGRESS REPORT
CGEWHO – GREATER NOIDA PROJECT**

Block B-05&A-01



Progress Report No. 57 (1st MAR-2021– 30th APR-2021)



MONTHLY PROGRESS REPORT

CGEWHO – GREATER NOIDA PROJECT

PACKAGE-V	STATUS AS ON 30/04/2021
Up to Last Month Block B01	<ul style="list-style-type: none"> • External painting 1st coat work 23% completed. (Total 98%).
Current Activity	<ul style="list-style-type: none"> • External painting 1st coat work 23% completed. (Total 98%). • Main Staircase Door Shutter fixing work completed. • Lift testing work in progress. • 6th floor Aluminium door window silicon filling work in progress.
Up to Last Month Block B02	<ul style="list-style-type: none"> • External painting work 1st coat 35% completed. (Total 70%).
Current Activity	<ul style="list-style-type: none"> • External painting work 1st coat 5% completed. (Total 75%). • Main Staircase Door Shutter fixing work completed. • Aluminium door window silicon filling work in progress.
Up to Last Month Block B03	<ul style="list-style-type: none"> • Internal putty work 2nd coat completed up to 13th floor. • Internal door shutters fixing work 25% completed. (Total 95%). • Entry door shutters fixing work 20% completed. (Total 100%). • Aluminum door window glass fixing work 95% completed. • Balcony SS railing work 100% completed. • Internal painting 1st coat completed from 5th floor to 6th floor. • Diverter fixing work 50% completed. • Lift Door shutters fixing work completed. • Lift cladding work completed up to 2nd floor. • External Painting work 20% completed.
Current Activity	<ul style="list-style-type: none"> • Internal putty work 2nd coat completed up to 13th floor. • Internal door shutters fixing work 5% completed. (Total 100%). • Aluminum door window glass fixing work 95% completed. • 7th floor Internal painting 1st coat completed. • Diverter fixing work 100% completed. • Lift Car body and motor location work completed. • 100% Lift cladding work completed. • 70% External Painting work completed. • 100% tile fixing work completed.
Up to Last Month Block C15	<ul style="list-style-type: none"> • External Painting work 20% completed. • Staircases painting work 1st coat completed. • Toilets Exhaust fans fixing work completed up to 5th floor. • Wash basins fixing work completed up to 11th floor. • Main Staircase Door Shutter fixing work completed.



MONTHLY PROGRESS REPORT CGEWHO – GREATER NOIDA PROJECT

Current Activity	<ul style="list-style-type: none"> • 60% External Painting work completed. • Toilets Exhaust fans fixing work completed. • Wash basins fixing work completed. • Main Staircase Door Shutter fixing work completed. • Lift testing work in progress. • Rising main fixing work in progress. • Meter board fixing work completed.
Up to Last Month Block C14	<ul style="list-style-type: none"> • External painting work 1st coat work 20% completed. (Total 90%). • Entry door polish work completed up to 6th floor. • Wash basins fixing work completed up to 9th floor. • Toilets & Kitchen Exhaust fans fixing work completed up to 9th floor. • Main Staircase Door Shutter fixing work completed.
Current Activity	<ul style="list-style-type: none"> • External painting work 1st coat work 20% completed. (Total 90%). • Entry door polish work completed. • Wash basins fixing work completed. • Toilets & Kitchen Exhaust fans fixing work completed. • Main Staircase Door Shutter fixing work completed. • Lift testing work in progress. • Aluminium door window silicon filling work completed. • Rising main fixing work in progress. • Meter board fixing work completed.
Up to Last Month Non-Tower	<ul style="list-style-type: none"> • WBM Road work PCC completed up to block B-03. (Total 98%). • Grass Pavers fixing work front of block B-01, B-02 & C-14 is completed. • Garden hydrant piping work 4% completed. (Total 99%). • Parking area Hord core laying work completed. • Road PCC work 50% completed front of blocks B-01, B-02 & C-14. • Cut out Polycarbonate sheet covering work completed. • Pergola Ms structure work is in progress. • Road PCC work side of blocks C-14 & C-15 75% completed. (Total 95%). • Road area front of blocks B-01, B-02 & C-14 Dressing & compaction work is in progress.
Current Activity	<ul style="list-style-type: none"> • WBM Road work PCC completed (Total 98%). • Grass Pavers fixing work near blocks completed. • Kerb stone and Graver Pavers Fixing work in parking in progress. (07 parking / 10 parking) • Garden hydrant piping work 4% completed. (Total 99%). • 90% Road PCC work completed. • 80% Road VDF work completed. • Pergola Ms structure work completed. • Granite fixing on planter and drain wall work completed. • Green area development work in progress. • Basement fire fighting main line connection work in progress.



**MONTHLY PROGRESS REPORT
CGEWHO – GREATER NOIDA PROJECT**

PHOTOGRAPHS OF PACKAGE-V on 30th APR -2021

BLOCK C-14 EXTERNAL PAINTING WORK COMPLETED.



Progress Report No. 57 (1st MAR-2021– 30th APR-2021)



MONTHLY PROGRESS REPORT CGEWHO – GREATER NOIDA PROJECT

GRASS PAVERS FIXING WORK COMPLETED FRONT OF BLOCK B-01, B-02 & B-03.



Progress Report No. 57 (1st MAR-2021– 30th APR-2021)



MONTHLY PROGRESS REPORT CGEWHO – GREATER NOIDA PROJECT

WBM ROAD PCC WORK COMPLETED UP TO BLOCK B-01.



Progress Report No. 57 (1st MAR-2021– 30th APR-2021)



MONTHLY PROGRESS REPORT CGEWHO – GREATER NOIDA PROJECT

**CENTER PARK PATH WAY TILING WORK COMPLETED.
PERGOLA MS STRUCTURE WORK IS IN PROGRESS.**



Progress Report No. 57 (1st MAR-2021– 30th APR-2021)



MONTHLY PROGRESS REPORT CGEWHO – GREATER NOIDA PROJECT

View of Block C-15



Progress Report No. 57 (1st MAR-2021– 30th APR-2021)



MONTHLY PROGRESS REPORT CGEWHO – GREATER NOIDA PROJECT

VIEW OF BLOCK B-02



Progress Report No. 57 (1st MAR-2021– 30th APR-2021)



MONTHLY PROGRESS REPORT

CGEWHO – GREATER NOIDA PROJECT

PACKAGE-VI	STATUS AS ON 30/04/2021
Up to Last Month Boundary Wall & Gates	<ul style="list-style-type: none"> • Main Gate no-2 Roof polycarbonate sheet covering work completed. • Gate no-3 Roof MS framing work completed. • Gate no-3 Planter Brick work completed. • Water proofing of Gate no-1 Roof completed.
Current Month Activity	<ul style="list-style-type: none"> • Main Gate no-1 & 2 external wall Granite fixing work in progress. • Main Gate no- 1,2 &3 Door frame fixing work completed.
Up to Last Month Shopping.	<ul style="list-style-type: none"> • Terrace Brick coba waterproofing work 25% completed. (Total 75%). • Water tank Roof slab Reinforcement work is in progress. • External plaster Putty work 50% completed. • Tile flooring in G. floor 25% completed. (Total 75%). • Tile flooring in 1st & 2nd floor 95% completed. • Toilets cPVC piping work completed.
Current Month Activity	<ul style="list-style-type: none"> • One Water tank Roof slab casting work completed. • 95% Internal putty work completed. • 95% External plaster Putty work completed. • 100% floor tile fixing work completed on First & Second floor. • 70% floor tile fixing work completed on ground floor shops. • Staircase Kota stone fixing work in progress. • SS Railing work completed in corridor on First & Second Floor. • MS Framing work in progress of Cut Out. • Basement C. I. work in progress.
Up to Last Month Nursing	<ul style="list-style-type: none"> • Terrace projection slab 95% casted. • AAC block work at G. floor, 1st & 2nd floor 50% completed. (Total 100%). • Mumty slab reinforcement work is in progress. • Internal plaster in Gf,1st & 2nd floor 95% completed.
Current Month Activity	<ul style="list-style-type: none"> • 100% Terrace projection casting work completed. . • 100% AAC block fixing work completed on Ground, First & Second Floor. • Mumty slab casting work completed. • 100% Internal plaster completed. • 90% External plaster & Putty work completed. • CPVC fixing work in progress.
Up to Last Month School	<ul style="list-style-type: none"> • G. floor Roof slab 100% casted. • 1st floor columns Reinforcement work is in progress.
Current Month Activity	<ul style="list-style-type: none"> • First floor columns casting work completed. • First Floor slab casting work completed.
Up to Last Month Community Center	<ul style="list-style-type: none"> • 1st floor columns 75% casted. (Total 100%). • 1st floor Roof slab 45% casted. • 1st floor slab shuttering work is in progress. • G floor Brick work 40% completed.



MONTHLY PROGRESS REPORT CGEWHO – GREATER NOIDA PROJECT

Current Month Activity	<ul style="list-style-type: none"> • 100% First floor Roof slab casted. • 100% Second floor casting work completed. • 90% Third floor column casting work completed. • Third floor slab shuttering and reinforcement work in progress. • 50% Ground floor ACC Block fixing work completed.
Up to Last Month Non-Tower Area	<ul style="list-style-type: none"> • Basement Roof slab 11% casted. (Total 100%). • Kota stone waterproofing on Retaining wall 95% completed. • Basement VDF flooring 40% completed. • APP membrane water proofing work 20% completed. <li style="padding-left: 20px;">Screeding on water proofing membrane 20% completed.
Current Month Activity	<ul style="list-style-type: none"> • 100% Kota stone waterproofing on Retaining wall completed. • 80% Basement VDF flooring completed. • 30% APP membrane water proofing work completed. • 30% Screeding on water proofing membrane completed. • MS framing fixing work in progress. (2/8) cut out. • Harvesting brick work in progress. (1/2). • Basement fire fighting work in progress. • Basement putty work in progress. • Kerb stone fixing work in progress.

PHOTOGRAPHS OF PACKAGE-VI on 30th APR - 2021

OVERALL VIEW OF PACKAGE VI.

SHOPPING WATER TANK ROOF SLAB REINFORCEMENT WORK IS IN PROGRESS.



Progress Report No. 57 (1st MAR-2021– 30th APR-2021)



MONTHLY PROGRESS REPORT CGEWHO – GREATER NOIDA PROJECT

Gate N0.-02 Road view



Progress Report No. 57 (1st MAR-2021– 30th APR-2021)



**MONTHLY PROGRESS REPORT
CGEWHO – GREATER NOIDA PROJECT**

QUALITY CONTROL

**DURING CONSTRUCTION FOLLOWING QUALITY CONTROL TESTS
CONDUCTED AT SITE:**

S. No.	Materials	Source From	Test Date	Tests done	Result
1	Coarse Sand	Bajpur		Each truck	Sieve Analysis & Silt content
2	Coarse Aggregate	Nangal		Each truck	Sieve Analysis & Impact Value
3	Fine Sand	Yamuna Nagar		Each truck	Sieve Analysis & Silt content
4	Bricks	Greater Noida		Each truck	Dimension, Water Absorption & Compressive strength
5	Cement	Third party testing is being done			
6	Steel	Third party testing is being done			
7	Piles Integrity	Third party testing is being done			
8	Soil Compaction	Third party testing is being done			
9	STP water	Third party testing is being done			
10	Wood	Third party testing is being done			
11	Wires	Third party testing is being done			
12	Tiles	Third party testing is being done			
13	VDF	Third party testing is being done (Flexural Strength done.).			
14	RCC Cubes are being tested and Register is being maintained.				
15	Slump test conducted at site to insure workability if concrete.				



MONTHLY PROGRESS REPORT CGEWHO – GREATER NOIDA PROJECT

BRICKS COMPRESSIVE STRENGTH TESTING



Progress Report No. 57 (1st MAR-2021– 30th APR-2021)



MONTHLY PROGRESS REPORT CGEWHO – GREATER NOIDA PROJECT

CUBE COMPRESSIVE STRENGTH TESTING



MONTHLY PROGRESS REPORT CGEWHO – GREATER NOIDA PROJECT

COARSE AGGREGATE 20MM TESTING



Progress Report No. 57 (1st MAR-2021– 30th APR-2021)



MONTHLY PROGRESS REPORT CGEWHO – GREATER NOIDA PROJECT

COARSE SAND SIEVE ANALYSIS TESTING.



**MONTHLY PROGRESS REPORT
CGEWHO – GREATER NOIDA PROJECT**

PACKAGE-E (a)

PACKAGE-E (a)	STATUS AS ON 30/04/2021
Up to Last Month	<ul style="list-style-type: none">• Substation -3 Brick work 100% completed.• Substation-5a Brick work 20% completed. (Total 100%).• DG foundation 50% completed.• Substation -4 Brick work is completed.• 6mtrs pole fixing work is in progress.• 33kv substation foundation & Brick work is in progress.• 800KVA Transformers 6 nos. delivered at site.• Chemical & Plate earthing work is in progress.
Current Month Activity	<ul style="list-style-type: none">• Substation -3, 5A, 4 Brick work 100% completed.• DG set foundation 70% completed.• ESS-3, 5A Transformer installing work completed.• ESS-3 LT room cable tray work in progress.• DG set installing work in progress. (2/6) Nos.• 6mtrs pole fixing work is in progress. (24/65) Nos.• 3mtrs pole fixing work is in progress. (23/185) Nos.• Cable laying with GI wire work in progress for lights.• 33/11kv substation Transformer foundation work completed.• 33/11Kv substation panel room slab shuttering and steel binding work in progress.• Main meter/receiver room foundation work completed and brick work in progress.• Chemical & Plate earthing work is in progress.• Substation earthing work in progress.



**MONTHLY PROGRESS REPORT
CGEWHO – GREATER NOIDA PROJECT**

PACKAGE-E (b)

PACKAGE-E (b)	STATUS AS ON 30/04/2021
Up to Last Month	<ul style="list-style-type: none">• Substation -1 ,2 & 5b Brick work & Plaster work completed.• DG foundation at Substation -1 completed.• DG foundation work at substation -2 is in progress.
Current Month Activity	<ul style="list-style-type: none">• DG foundation at Substation -1, 2 & 5b completed.• ESS-1 DG set installing work completed. (2/6) Nos.• ESS-1, 2 & 5b Transformer installing work completed.• ESS-2 earthing work in progress. (14/28) Nos.• 3mtrs pole fixing work is in progress. (30/65) Nos.• 90% Basement cable tray work completed.• Chemical & Plate earthing work is in progress.

