

MONTHLY PROGRESS REPORT

CGEWHO – GREATER NOIDA PROJECT

31st-JULY-2021

PACKAGE-II	STATUS AS ON 31/07/2021
Up to Last Month Block D01	<ul style="list-style-type: none"> • 12% Chinaware fixing work completed. (Total 38%). • Staircase-2 laminated flush door shutter fixing work completed from basement to 14th floor. • Machine Room electrical wiring work is completed.
Current Month Activity	<ul style="list-style-type: none"> • Balance 62% Chinaware fixing work completed. (Total 100%). • Mummtly & Machine Room External Painting work is in progress at Terrace floor. • Rising main fixing work is in progress.
Up to Last Month Block D02	<ul style="list-style-type: none"> • Staircase-2 laminated flush door shutter fixing work completed from basement to 14th floor. • Machine Room electrical wiring work is completed.
Current Month Activity	<ul style="list-style-type: none"> • Chinaware fixing work 100% completed. • Mummtly & Machine Room External Painting work is in progress at Terrace floor. • Rising main fixing work is in progress.
Up to Last Month Block D03	<ul style="list-style-type: none"> • Toilet false ceiling framing work completed from 12th to 14th floor. • Machine room electrical wiring work is in progress. • Staircase-2 laminated flush door shutter fixing work completed from basement to 14th floor.
Current Month Activity	<ul style="list-style-type: none"> • Chinaware fixing work completed at 2nd floor. • Mummtly & Machine Room External Painting work is in progress at Terrace floor. • Machine Room electrical wiring work completed. • Rising main fixing work is in progress.
Up to Last Month Block D04	<ul style="list-style-type: none"> • 28% External painting work completed. (Total 85%) • Internal corridor Painting 1st coat completed from 1st to 14th floor. • Staircase-2 laminated flush door shutter fixing work completed from Basement to 14th floor.
Current Month Activity	<ul style="list-style-type: none"> • Balance 5% External painting work completed. (Total 90%)
Up to Last Month Block D05	<ul style="list-style-type: none"> • Balance 8% Balcony SS Railing fixing work completed. (Total 100%). • Balance 5% Aluminum door window frames fixing work completed. (Total 100%). • 15% Aluminum door window glazing fixing work completed. (Total 80%). • Internal door shutters fixed from 2nd to 12th floor. • Internal wall putty work completed from 2nd to 12th floor. • Internal electrical wiring work completed from 2nd to 14th floor. • Toilets false ceiling framing work completed from 2nd to 9th floor.



Progress Report No. 60 (1st JULY-2021– 31st JULY-2021)



MONTHLY PROGRESS REPORT CGEWHO – GREATER NOIDA PROJECT

Current Month Activity	<ul style="list-style-type: none"> • Floor & wall tiling work 100% completed at 1st floor. • 10% Aluminum door window glazing fixing work completed. (Total 90%). • Internal door shutters fixed at 100% completed. • Internal wall putty work completed at 13th floor. • Internal door shutters painting work completed up to 10th floor. • Toilets false ceiling framing work completed from 10th to 14th floor.
Up to Last Month Block D06	<ul style="list-style-type: none"> • 14th floor Brick 75% completed. • 10th & 11th floors Internal Plaster work completed. (Total 100%). • Door frames fixing completed at 12th floor. • Internal cPVC piping work completed at 9th floor. • Staircase-1 railing fixing work completed. • Electrical wall conduiting work completed at 12th floor.
Current Month Activity	<ul style="list-style-type: none"> • Mummtly slab & Machine Room columns 100% casted. • Balcony RCC wall casted up to 8th floor. • Balance 15% 14th floor Brick completed. (Total 100%). • Internal wall conduiting work completed at 13th floor. • 12th & 13th floors Internal Plaster work completed. (Total 100%). • Door frames fixing completed at 13th & 14th floor. • Internal wall putty work completed up to 6th floor. • Staircase-2 railing fixing work completed.
Up to Last Month Non-Tower	<ul style="list-style-type: none"> • 35% Green area pressure Guniting waterproofing work completed in between packages II & III central park. (Total 95%). • 500 sqm PCC work completed for internal road area side of blocks D-04. • VDF in road area 1000Sqm competed front of blocks D-01, D-02 & D-03. • Front portion of blocks D-02, D-3, D-04 & D-05 development work is in progress. • Kerb stone fixing work in progress near block D04 & D05. (Between package II & III park) • Kerb stone fixing work in progress back side of Block D06. • Steel binding work in progress for road VDF in front of Blocks D-04 & D-05 • Soil dressing, preparation work and Plantation work in progress. • Central Park granite stone work is in progress.



MONTHLY PROGRESS REPORT CGEWHO – GREATER NOIDA PROJECT

Current Month Activity	<ul style="list-style-type: none"> • Road VDF completed front of blocks from D-02 to D-04. • Ramp-5 VDF completed. • Drain SFRC cover casting & laying completed front of block D-01 & D-02. • Feature wall Granite cladding front of Block D-05 is completed. • Balance 5% Green area pressure Guniting waterproofing work completed in between packages II & III central park. (Total 100%). • Front portion of blocks D-02, D-3, D-04 & D-05 development work is in progress. • Soil dressing, preparation work and Plantation work in progress. • Central Park granite stone work 60% completed. • Internal Road VDF groove cutting & filling work completed backside of blocks D-01, D-02 & D-03.
Up to Last Month Retaining Wall & Boundary wall	<ul style="list-style-type: none"> • Boundary wall Putty work completed. • Boundary wall Railing painting work completed.
Current Month Activity	

PHOTOGRAPHS OF PACKAGE-II on 31st JULY -2021

VIEW OF BLOCK D01,02,04,05,06 & EXTERNAL DEVELOPMENT



MONTHLY PROGRESS REPORT CGEWHO – GREATER NOIDA PROJECT

GREEN AREA DEVELOPMENT IS IN PROGRESS FRONT OF BLOCKS D01& D-02



Progress Report No. 60 (1st JULY-2021– 31st JULY-2021)



MONTHLY PROGRESS REPORT CGEWHO – GREATER NOIDA PROJECT

CENTER PARK DEVELOPMENT WORK IN PROGRESS



Progress Report No. 60 (1st JULY-2021– 31st JULY-2021)



MONTHLY PROGRESS REPORT CGEWHO – GREATER NOIDA PROJECT

**GREEN AREA DEVELOPMENT WORK FRONT OF BLOCKS D-04, D-3 D-02 IS
IN PROGRESS.**



Progress Report No. 60 (1st JULY-2021– 31st JULY-2021)



MONTHLY PROGRESS REPORT

CGEWHO – GREATER NOIDA PROJECT

PACKAGE-III	STATUS AS ON 31/07/2021
Up to Last Month Block C01	<ul style="list-style-type: none"> • 100% RCC work completed. • 100% Tile work CI, GI & CPVC work completed. • 100% M.S staircase & S.S balcony Railing work completed. • 100% Aluminum Door window & Louvers fixing completed. • 100% Door shutter & staircase marble completed. • 100% Flat internal electrical wiring, switches & MCB completed. • 100% Internal POP cornice & Wall putty completed. • 100% Internal primer & 1st coat paint work completed. • 65% External First coat Paint work completed. • Lift stone cladding work completed. • Lift bulk head light point wiring completed. • Lift car body and motor location work completed. • Lift earthing GI strip work completed.
Current Month Activity	<ul style="list-style-type: none"> • 05% External First coat Paint work complete. • Common area primer work is on progress. • Main door teak polish is on progress. • Stilt granite work is on progress. • Feature wall B/W is on progress.
Up to Last Month Block C05	<ul style="list-style-type: none"> • 100% RCC work completed. • 100% Tile work CI, GI&CPVC work completed. • 100% M.S staircase & S.S balcony Railing work completed. • 100% Aluminum Door window & Louvers fixing completed. • 100% Door shutter & staircase marble completed. • 100% Flat internal electrical wiring, switches & MCB completed. • 100% Internal POP cornice & Wall putty completed. • 100%: Internal flat primer & 1st coat paint work completed. • 90% External First coat Paint work completed. • 100% Common area First coat paint work in progress. • Lift stone cladding work completed. • Lift bulk head light point wiring completed. • Lift car body and motor location work completed. • Lift earthing GI strip work completed.
Current Month Activity	<ul style="list-style-type: none"> • Main door teak polish work is on progress. • S.S railing grinding is on progress. • Electrical rising main work is on progress.



MONTHLY PROGRESS REPORT CGEWHO – GREATER NOIDA PROJECT

Up to Last Month Block C-06	<ul style="list-style-type: none"> • 100% RCC work completed. • 100% Tile work CI, GI & CPVC work completed. • 100% M.S staircase & S.S balcony Railing work completed. • 100% Aluminum Door window & Louvers fixing completed. • 100% Door shutter & staircase marble completed. • 100% Flat internal electrical wiring, switches & MCB completed. • 100% Internal POP cornice & Wall putty completed. • 100%: Internal primer & 1st coat paint including common area work completed. • 90% External First coat Paint work completed. • Lift stone cladding work completed. • Lift bulk head light point wiring completed. • Lift car body and motor location work completed. • Lift earthing GI strip work completed.
Current Month Activity	<ul style="list-style-type: none"> • Electrical rising main work is on progress.
Up to Last Month Block C07	<ul style="list-style-type: none"> • 100% RCC work completed. • 100% Tile work CI, GI&CPVC work completed. • 100% M.S staircase & S.S balcony Railing work completed. • 100% Aluminum Door window & Louvers fixing completed. • 100% Door shutter & staircase marble completed. • 100% Flat internal electrical wiring, switches & MCB completed. • 100% Internal POP cornice & Wall putty completed. • 100%: Internal primer & 1st coat paint including common area work completed. • 95% External First coat Paint work completed. • Lift stone cladding work completed. • Lift bulk head light point wiring completed. • Lift car body and motor location work completed. • Lift earthing GI strip work completed.
Current Month Activity	<ul style="list-style-type: none"> • Silicon filling in Aluminium door window is on progress.



MONTHLY PROGRESS REPORT

CGEWHO – GREATER NOIDA PROJECT

Up to Last Month Block C08	<ul style="list-style-type: none"> • Level 15(Terrace): 100% slab casting and all structure work completed. • Level 14: Brick work completed. • Level 14: Door frame completed. • Level 14: Electrical wall conduit completed. • Level 14: Internal plaster completed. • Level 12: POP Cornice work in progress. • 100% External plaster work completed. • 40% External wall putty work completed. • Level 14: Internal plumbing (CPVC) completed. • Level 09 to 11: External & internal plumbing (CI) work completed. • Level 12: External & internal plumbing (CI) work is on progress. • Lift Material received at site.
Current Month Activity	<ul style="list-style-type: none"> • Level 14: Water proofing is on progress. • Level 11: Wall tile (Toilet & kitchen) completed. • Level 12: Wall tile (Toilet & Kitchen) is on progress. • Level 10: Floor tile completed. • Level 11: Floor tile is on progress. • Level 14: External & internal plumbing (CI) work completed. • Level 12: Wall putty work is on completed. • Level 13: Wall putty work is on progress. • Lift guard rail work is on progress • Terrace coba work is on progress.
Up to Last Month Block C09	<ul style="list-style-type: none"> • Level 15(Terrace): 100% slab casting completed. • Above terrace over head tank wall casted. • Level 14: Brick work completed. • Level 14: Door frame completed. • Level 14: Electrical wall conduit completed. • Level 14: Internal plaster completed. • 40% External plaster completed. • Level 09,10&11: Internal plumbing (cPVC) completed. • Level 12: Internal plumbing (cPVC) completed.
Current Month Activity	<ul style="list-style-type: none"> • Above terrace machine room KOTA is on progress. • Level 1 to 04: Wall putty is on completed • Level 05: Wall putty is on progress. • Level 13: Internal plumbing (cPVC) is on progress. • Terrace caba work is on progress.
Up To Last Month Block C10	<ul style="list-style-type: none"> • 100% RCC work completed. • 100% Tile work CI, GI & cPVC work completed. • 100% M.S staircase & S.S balcony Railing work completed. • 100% Aluminum Door window & Louvers fixing completed. • 100% Door shutter (Teak) & staircase marble completed. • 100% Internal POP cornice & Wall putty completed. • 45% External paint completed.
Current Month Activity	<ul style="list-style-type: none"> • 20% External paint is on progress. • Common area putty is on progress. • Lift motor location work is on progress.



MONTHLY PROGRESS REPORT CGEWHO – GREATER NOIDA PROJECT

Up to Last Month Block C11	<ul style="list-style-type: none"> • 100% RCC work completed. • 100% Tile work CI, GI & CPVC work completed. • 100% M.S staircase & S.S balcony Railing work completed. • 100% Aluminum Door window & Louvers fixing completed. • 100% Door shutter & staircase marble completed. • 100% Flat Electrical wiring completed. • 100% Internal POP cornice & Wall putty completed. • Lift stone cladding work completed. • Lift bulk head light point wiring completed. • Lift car body work completed. • 25% External First coat Paint work completed.
Current Month Activity	<ul style="list-style-type: none"> • 50% External First coat Paint work complete. • Stilt granite flooring is on progress. • Aluminum glass fixing is on progress.

Up to Last Month Block C12	<ul style="list-style-type: none"> • 100% RCC work completed. • 100% Tile work CI, GI & CPVC work completed. • 100% M.S staircase & S.S balcony Railing work completed. • 100% Aluminum Door window & Louvers fixing completed. • 100% Door shutter & staircase marble completed. • 100% flat internal electrical wiring completed. • 100% Internal POP cornice & Wall putty completed. • 85% Internal primer & 1st coat paint work completed. • Lift bulk head light point wiring completed. • Lift car body and motor location work completed. • Lift stone cladding work completed. • 60% External painting work completed. • Lift earthing GI strip work completed.
Current Month Activity	<ul style="list-style-type: none"> • Internal primer & 1st coat painting is on progress. • Internal Electrical switches is on progress. • Stilt granite flooring is on progress.
Up to last month UG Tank	<ul style="list-style-type: none"> • U.G. Tank water proofing work is on progress.
Current Month Activity	<ul style="list-style-type: none"> • U.G. Tank Tile work completed.



MONTHLY PROGRESS REPORT CGEWHO – GREATER NOIDA PROJECT

<p>Up to last month</p> <p>Non-Tower</p>	<ul style="list-style-type: none"> • Stitch slab casting completed. (Total 18731/18731) Sqm • Circular column casting completed. (Total 339/339) Nos. • Basement non-tower slab casting completed Total (18731/18731) Sqm • Retaining wall casting completed (277/303) m • Boundary wall casted (277/277) RMT • Basement plaster (18530/18731) Sqm. • Basement VDC flooring (18870/20840) sqm • Non tower slab APP membrane water proofing (16700/20700) sqm • Amphitheater Granite fixing work completed. • NP2 pipe laying for sewage work completed. • Harvesting pit brick completed. • MS frame fixing work completed of cut out. (19/19) Nos.
<p>Current Month</p> <p>Activity</p>	<ul style="list-style-type: none"> • Non tower slab APP membrane water proofing 500 sqm. • Kerb stone fixing work in progress. • Drain brick work in progress. • IGL brick work in progress. • Planter & Drain brick wall Granite fixing work in progress. • Grass paver near block C05, C06 & C07 work in progress. • HDPE pipe work garden hydrant work in progress. • External firefighting line laying work in progress. • Basement fire fighting work in progress. • Basement VDC Flooring 800 Sqm.



**MONTHLY PROGRESS REPORT
CGEWHO – GREATER NOIDA PROJECT**

PHOTOGRAPHS OF PACKAGE-III on 31st -JULY -2021

BIRD EYE VIEW OF PROJECT



Progress Report No. 60 (1st JULY-2021– 31st JULY-2021)



MONTHLY PROGRESS REPORT CGEWHO – GREATER NOIDA PROJECT

BLOCK C01, C11 & C-12 EXTERNAL PAINTING IN PROGRESS.



Progress Report No. 60 (1st JULY-2021– 31st JULY-2021)



MONTHLY PROGRESS REPORT CGEWHO – GREATER NOIDA PROJECT

BLOCK C05,06,07 EXTERNAL DEVELOPMENT WORK IN PROGRESS.



ROAD WORK IN PROGRESS



MONTHLY PROGRESS REPORT CGEWHO – GREATER NOIDA PROJECT

LANDSCAPING WORK IS ON PROGRESS



Progress Report No. 60 (1st JULY-2021– 31st JULY-2021)



MONTHLY PROGRESS REPORT

CGEWHO – GREATER NOIDA PROJECT

PACKAGE-IV	STATUS AS ON 31/07/2021
Up to Last Month Block A01	<ul style="list-style-type: none"> • 98% External Paint 1st coat work completed. • 13th Floor Aluminium door windows silicon filling work completed.
Current Month Activity	<ul style="list-style-type: none"> • 100% Aluminium door windows silicon filling work completed. • One Lift testing work completed.
Up to Last Month Block B04	<ul style="list-style-type: none"> • 97% External Paint 1st coat work completed. • 13th Floor Aluminium door windows silicon filling work completed. • Common area shaft paint work in progress
Current Month Activity	<ul style="list-style-type: none"> • One Lift testing work completed. • 98% External Paint 1st coat work completed. • 100% Aluminium door windows silicon filling work completed. • Common area shaft paint work completed.
Up to Last Month Block B05	<ul style="list-style-type: none"> • 96% External Paint 1st coat work completed. • Flats meter board fixing work in progress. • 104/104 Chinaware fixing work completed. • Common area shaft paint work in progress. • 4th Floor Aluminium door windows silicon filling work completed.
Current Month Activity	<ul style="list-style-type: none"> • One Lift Testing work completed. • 97% External Paint 1st coat work completed. • Flats meter board fixing work in progress. • Common area shaft paint work completed. • 13th Floor Aluminium door windows silicon filling work completed.
Up to Last Month Block C-16	<ul style="list-style-type: none"> • 80% Mumty Machine room external paint work completed. • Common area shaft paint work completed. • Meter board fixing work in progress. • Rising main fixing work in progress.
Current Month Activity	<ul style="list-style-type: none"> • 90% Mumty Machine room external paint work completed. • Common area shaft paint work completed. • Meter board fixing work in progress. • Rising main fixing work in progress.
Up to Last Month Block C-17	<ul style="list-style-type: none"> • 80% Mumty Machine room external paint work in progress. • Common area shaft paint work in progress. • Meter board fixing work in progress. • Rising main fixing work in progress.
Current Month Activity	<ul style="list-style-type: none"> • 90% Mumty Machine room external paint work in progress. • Common area shaft paint work completed. • Meter board fixing work in progress. • Rising main fixing work in progress.
Up to Last Month Block C-02	<ul style="list-style-type: none"> • Lift testing work in progress. • Meter board fixing work in progress.



MONTHLY PROGRESS REPORT CGEWHO – GREATER NOIDA PROJECT

Current Month Activity	<ul style="list-style-type: none"> • One Lift testing work completed. • Meter board fixing work completed. • Sub Main fixing work completed. • Common area shaft paint work completed. • Aluminium Door and Windows Silicon filling work in progress.
Up to Last Month Block C-03	<ul style="list-style-type: none"> • 95% First coat External Painting work completed. • Lift testing work in progress. • Meter board fixing work in progress.
Current Month Activity	<ul style="list-style-type: none"> • 97% First coat External Painting work completed. • One Lift testing work completed. • Meter board fixing work completed. • Common area shaft paint work completed.
Up to Last Month Block C-04	<ul style="list-style-type: none"> • 98% First coat External Painting work completed. • Lift testing work in progress. • Meter board fixing work in progress.
Current Month Activity	<ul style="list-style-type: none"> • 98% First coat External Painting work completed. • One Lift testing work completed. • Meter board fixing work completed. • Common area shaft paint work completed. • Aluminium Door and Windows Silicon filling work in progress.
Up to Last Month NTA	<ul style="list-style-type: none"> • STP mechanical fixing work completed. • 99% Soil filling work in Road completed. • VDF casting work completed of Road. (5853 /6161.0 Sqm) • PCC for VDF work completed. (6161.0 /6161.0 Sqm) • Green area development work in progress. • 97% Green Area Kerb stone fixing work completed. • 80% Parking area Kerb stone fixing work completed. • Foot path chequered tile fixing work completed. • 98% Drain wall granite fixing work completed.
Current Month Activity	<ul style="list-style-type: none"> • Ramp No-3 Columns casting work completed and slab work in progress. • STP mechanical fixing work completed. • 99% Soil filling work in Road completed. • 100% VDF casting work completed of Road. • 100% PCC for VDF work completed. • Green area development work in progress. • 98% Green Area Kerb stone fixing work completed. • 95% Parking area Kerb stone fixing work completed. • 100% Drain wall granite fixing work completed. • 90% Drain water proofing plaster work completed. • IGL Drain water proofing plaster work in progress. • Basement Fire Fighting main line connection work in progress.



**MONTHLY PROGRESS REPORT
CGEWHO – GREATER NOIDA PROJECT**

PHOTOGRAPHS OF PACKAGE-IV on 31st JULY 2021

BIRD EYE VIEW OF PROJECT



Progress Report No. 60 (1st JULY-2021– 31st JULY-2021)



**MONTHLY PROGRESS REPORT
CGEWHO – GREATER NOIDA PROJECT**

CENTRAL PARK DEVELOPMENT IS IN PROGRESS.



Progress Report No. 60 (1st JULY-2021– 31st JULY-2021)



**MONTHLY PROGRESS REPORT
CGEWHO – GREATER NOIDA PROJECT**

GREEN AREA DEVELOPMENT WORK IN PROGRESS.



Progress Report No. 60 (1st JULY-2021– 31st JULY-2021)



**MONTHLY PROGRESS REPORT
CGEWHO – GREATER NOIDA PROJECT**

GREEN AREA AND PARKING DEVELOPMENT WORK IN PROGRESS.



Progress Report No. 60 (1st JULY-2021– 31st JULY-2021)



**MONTHLY PROGRESS REPORT
CGEWHO – GREATER NOIDA PROJECT**

ROAD GREEN AREA WORK IN PROGRESS.



Progress Report No. 60 (1st JULY-2021– 31st JULY-2021)



MONTHLY PROGRESS REPORT

CGEWHO – GREATER NOIDA PROJECT

PACKAGE-V	STATUS AS ON 31/07/2021
Up to Last Month Block B01	<ul style="list-style-type: none"> • Lift testing work in progress. • Entry door locks fixing work completed from 1st to 12th floor.
Current Activity	<ul style="list-style-type: none"> • One Lift testing work completed. • 2nd lift Mechanical work completed.
Up to Last Month Block B02	<ul style="list-style-type: none"> • Lift testing work in progress. • Entry door locks fixing work completed from 1st to 13th floor. • Aluminum door windows silicon sealant filling work completed from 4th floor to 13th floor.
Current Activity	<ul style="list-style-type: none"> • One Lift testing work completed. • 2nd lift Mechanical work completed. • Paint minor leftover work is in progress.
Up to Last Month Block B03	<ul style="list-style-type: none"> • 13th floor Internal painting 1st coat completed. • 15% External Painting work completed. (Total 95%). • Internal Door shutters polish work completed up to 13th floor.
Current Activity	<ul style="list-style-type: none"> • Both lifts Mechanical work is completed. • Entry door shutter polish work completed at 1st floor. • Internal wiring work 75% completed. • Paint minor leftover work is in progress.
Up to Last Month Block C15	<ul style="list-style-type: none"> • Lift testing work in progress. • Rising main fixing work completed.
Current Activity	<ul style="list-style-type: none"> • One Lift testing work completed. • 2nd lift Mechanical work completed. • Tiles Minor leftover work is in progress.
Up to Last Month Block C14	<ul style="list-style-type: none"> • Lift testing work in progress. • Rising main fixing work completed.
Current Activity	<ul style="list-style-type: none"> • One Lift testing work completed. • 2nd lift Mechanical work completed. • Paint minor leftover work is in progress.



MONTHLY PROGRESS REPORT

CGEWHO – GREATER NOIDA PROJECT

Up to Last Month	<ul style="list-style-type: none">• Kerb stone and Graver Pavers Fixing work completed.• 15% Road VDF work completed. (Total 100%).• Green area development work in progress.• Basement fire fighting main line connection work in progress.• Wall Tile fixing work around cut out bottom completed.• Road VDF near Gate no-1 & front of block C-14 completed. (Total 100%).
Non-Tower	
Current Activity	<ul style="list-style-type: none">• Roads VDF groove cutting & filling work completed.• Basement firefighting work is in progress.• Internal Road Drain plaster work 100% completed.• External Road Drain plaster work 70% completed.• Horticulture work is in progress.• Vertical expansion joint work is in progress.• IGL trench waterproofing plaster work is in progress.



**MONTHLY PROGRESS REPORT
CGEWHO – GREATER NOIDA PROJECT**

PHOTOGRAPHS OF PACKAGE-V on 31st JULY -2021

BIRD EYE VIEW OF PROJECT



Progress Report No. 60 (1st JULY-2021– 31st JULY-2021)



MONTHLY PROGRESS REPORT CGEWHO – GREATER NOIDA PROJECT

CENTER PARK TOP VIEW.



Progress Report No. 60 (1st JULY-2021– 31st JULY-2021)



MONTHLY PROGRESS REPORT CGEWHO – GREATER NOIDA PROJECT

ROAD FROM GATE NO.-1 VDF & PARKING GRASS PAVERS FIXING WORK COMPLETED.



Progress Report No. 60 (1st JULY-2021– 31st JULY-2021)



MONTHLY PROGRESS REPORT CGEWHO – GREATER NOIDA PROJECT

HORTICULTURE WORK IS IN PROGRESS FRONT OF BLOCK B-02 & B-03.



Progress Report No. 60 (1st JULY-2021– 31st JULY-2021)



MONTHLY PROGRESS REPORT

CGEWHO – GREATER NOIDA PROJECT

PACKAGE-VI	STATUS AS ON 31/07/2021
Up to Last Month Boundary Wall & Gates	<ul style="list-style-type: none"> • Main Gate Main Gate no-1 & 2 external wall Granite fixing work in progress. • Main Gate no- 03 Brick coba work completed. • Main gate no-1 & 2 ACP cladding work is in progress.
Current Month Activity	<ul style="list-style-type: none"> • Main Gate no-1 & 2 external wall Granite fixing work completed. • Gate no-2 Wall & floor tiling work in Guard Room completed. • Main gate no-2 ACP & HPL cladding work completed. • Gate no-2 putty work completed. • Main Gate no-1 ACP & HPL cladding work is in progress.
Up to Last Month Shopping.	<ul style="list-style-type: none"> • Water tank -02 Roof slab casted. • Tiles flooring work 85% completed at Gfloor. • Staircase SS Railing work is in progress. • Cut out MS Framing work in progress at terrace lvl. • Basement C. I piping work in progress.
Current Month Activity	<ul style="list-style-type: none"> • Water tank -02 projection slab casted. • Water tank-1 Roof slab & stub columns casted. • Terrace Cut out Polycarbonate fixing work completed. • Balance Tiles flooring work 15% completed at Ground floor. (Total 100%). • Basement C. I. piping work completed.
Up to Last Month Nursing	<ul style="list-style-type: none"> • Water tank wall Reinforcement work is in progress. • 20% internal putty work completed. (Total 95%). • Cpvc piping work is in progress. • Staircase kota stone flooring work completed. • Tiles flooring work in Gfloor, 1st floor & 2nd floor 85% completed.
Current Month Activity	<ul style="list-style-type: none"> • Terrace projection slab 100% casted. • Water tank wall Shuttering work is in progress. • 80% internal putty work completed. (Total 100%). • Toilets sunken waterproofing work completed at Gfloor, 1st & 2nd floor. • Balance 15% Tiles flooring work in Gfloor, 1st floor & 2nd floor completed. (Total 100%).
Up to Last Month School	<ul style="list-style-type: none"> • Projection stub columns 100% casted. • Terrace projection slab 60% casted. • Ground floor ACC block work 90% completed.
Current Month Activity	<ul style="list-style-type: none"> • Mumnty shuttering work is in progress. • Gfloor & 1st floor AAC block work 90% completed.
Up to Last Month Community Center	<ul style="list-style-type: none"> • 2nd floor Roof slab 70% casted. • Balance slab Reinforcement work is in progress. • 3rd floor slab shuttering & Reinforcement work is in progress. • AAC block work is in progress at Gfloor & 1st floor is in progress.



MONTHLY PROGRESS REPORT CGEWHO – GREATER NOIDA PROJECT

Current Month Activity	<ul style="list-style-type: none"> • Balance 30% 2nd floor Roof slab casted. (Total 100%). • 50% 3rd floor slab Reinforcement work completed. • Balance 3rd floor slab shuttering & Reinforcement work is in progress. • AAC block work 90% completed in Gfloor & 1st floor. • Internal plaster work 75% completed at Gfloor. • Internal plaster at 1st floor is in progress.
Up to Last Month Non-Tower Area	<ul style="list-style-type: none"> • 8% Basement VDF flooring completed. (Total 98%). • 30% APP membrane water proofing work completed. (Total 70%). • Cut out polycarbonate sheet covering is in progress. • Basement fire fighting work in progress. • External sewerage piping work 70% completed. • External drainage works 80% completed. • Sewer manhole B/W is on progress. • 40% Basement putty work completed. (Total 60%). • Road Reinforcement work for vdf is in progress.
Current Month Activity	<ul style="list-style-type: none"> • 10% APP membrane water proofing work completed. (Total 80%). • Basement fire fighting work in progress. • External sewerage piping work 15% completed. (Total 95%) • External drainage works 10% completed. (Total 90%). • Sewer manhole brick work is completed. • Gate no -2 Road VDF 90% completed.

PHOTOGRAPHS OF PACKAGE-VI on 31st JULY - 2021

OVERALL VIEW OF PACKAGE VI FROM GATE NO -02



Progress Report No. 60 (1st JULY-2021– 31st JULY-2021)



MONTHLY PROGRESS REPORT CGEWHO – GREATER NOIDA PROJECT

SHOPPING AREA FRONT ROAD SOIL FILLING WORK IS IN PROGRESS.



**COUMNITY 3RD FLOOR ROOF SLAB SHUTTERING & EINFORCEMENTWORK
INPROGRESS.**



Progress Report No. 60 (1st JULY-2021– 31st JULY-2021)



**MONTHLY PROGRESS REPORT
CGEWHO – GREATER NOIDA PROJECT**

QUALITY CONTROL

**DURING CONSTRUCTION FOLLOWING QUALITY CONTROL TESTS
CONDUCTED AT SITE:**

S. No.	Materials	Source From	Test Date	Tests done	Result
1	Coarse Sand	Bajpur		Each truck	Sieve Analysis & Silt content
2	Coarse Aggregate	Nangal		Each truck	Sieve Analysis & Impact Value
3	Fine Sand	Yamuna Nagar		Each truck	Sieve Analysis & Silt content
4	Bricks	Greater Noida		Each truck	Dimension, Water Absorption & Compressive strength
5	Cement	Third party testing is being done			
6	Steel	Third party testing is being done			
7	Piles Integrity	Third party testing is being done			
8	Soil Compaction	Third party testing is being done			
9	STP water	Third party testing is being done			
10	Wood	Third party testing is being done			
11	Wires	Third party testing is being done			
12	Tiles	Third party testing is being done			
13	VDF	Third party testing is being done (Flexural Strength done.).			
14	RCC Cubes are being tested and Register is being maintained.				
15	Slump test conducted at site to insure workability if concrete.				



**MONTHLY PROGRESS REPORT
CGEWHO – GREATER NOIDA PROJECT**

BRICKS COMPRESSIVE STRENGTH TESTING



**MONTHLY PROGRESS REPORT
CGEWHO – GREATER NOIDA PROJECT**

CUBE COMPRESSIVE STRENGTH TESTING



MONTHLY PROGRESS REPORT CGEWHO – GREATER NOIDA PROJECT

20MM COARSE AGGREGATE TESTING



MONTHLY PROGRESS REPORT CGEWHO – GREATER NOIDA PROJECT

COARSE SAND SIEVE ANALYSIS TESTING.



MONTHLY PROGRESS REPORT

CGEWHO – GREATER NOIDA PROJECT

PACKAGE-E (a)	STATUS AS ON 31/07/2021
Up to Last Month	<ul style="list-style-type: none"> • DG set installing work in progress. (4/5) Nos. • 6mtrs pole fixing work is in progress. (42/68) Nos. • 3mtrs pole fixing work is in progress. (40/65) Nos. • ESS-5a LT room cable tray work in progress. • Cable laying with GI wire work in progress for external lights. • 33/11Kv substation panel room Brick work is in progress. • 33/11Kv substation Guard room Brick work in progress. • Main meter/receiver room Brick work is in progress. • Chemical earthing work completed. (40/40) • Substation earthing work in progress. (38/48).
Current Month Activity	<ul style="list-style-type: none"> • DG set installing work in progress. (4/5) Nos. • 6mtrs pole fixing work is in progress. (45/68) Nos. • ESS-5a LT room cable tray work in progress. • Cable laying with GI wire work in progress for external lights. • 33/11Kv substation panel room Plaster work is in progress. • 33/11Kv substation Guard room Brick work in progress. • RMU installation work is in progress. • Main meter/receiver room Plaster work is in progress. • Substation earthing work in progress. (39/48). • Solar inverter installation work is in progress.



MONTHLY PROGRESS REPORT CGEWHO – GREATER NOIDA PROJECT

ENTRY POLE LIGHTS FIXING WORK COMPLETED.



Progress Report No. 60 (1st JULY-2021– 31st JULY-2021)



MONTHLY PROGRESS REPORT CGEWHO – GREATER NOIDA PROJECT

D.G SET INSTALASTION WORK IN PROGRESS.



Progress Report No. 60 (1st JULY-2021– 31st JULY-2021)



MONTHLY PROGRESS REPORT

CGEWHO – GREATER NOIDA PROJECT

PACKAGE-E (b)	STATUS AS ON 31/07/2021
Up to Last Month	<ul style="list-style-type: none">• Substation earthing work in progress. (18/72) Nos.• 3mtrs pole fixing work is in progress. (30/65) Nos.• Chemical earthing work is in progress. (16/72).• LT Room-1 panel installation work in progress.• LT Room-2 panel installation work in progress.• LT Room-5B panel installation work in progress.• ESS-1 LT cable laying work in progress.• ESS-5B LT room cable tray work in progress.
Current Month Activity	<ul style="list-style-type: none">• 3mtrs pole fixing work is in progress. (42/65) Nos.• Chemical earthing work is in progress. (24/72).• LT Room-1 & 2 panel installation work completed.• LT Room-2 panel installation work in progress.• LT Room-5B panel installation work in progress.• ESS-1 LT cable laying work in progress.• ESS-5B LT room cable tray work completed.• RMU installation work is in progress.• National flag foundation work completed.• Landscape lighting cable laying work is in progress.• Solar inverter installation work is in progress.



**MONTHLY PROGRESS REPORT
CGEWHO – GREATER NOIDA PROJECT**

LT CABLE LAYING WORK IN PROGRESS.



Progress Report No. 60 (1st JULY-2021– 31st JULY-2021)



MONTHLY PROGRESS REPORT CGEWHO – GREATER NOIDA PROJECT

LT PANEL INSTALASTION WORK IN PROGRESS



Progress Report No. 60 (1st JULY-2021– 31st JULY-2021)



MONTHLY PROGRESS REPORT CGEWHO – GREATER NOIDA PROJECT

SOLAR INVERTER INSTALLATION WORK IS IN PROGRESS.



Progress Report No. 60 (1st JULY-2021– 31st JULY-2021)

