

MONTHLY PROGRESS REPORT

CGEWHO – GREATER NOIDA PROJECT

31st-DEC-2020

PACKAGE-II	STATUS AS ON 31/12/2020
Up to Last Month Block D01	<ul style="list-style-type: none"> • Lift Car body & Motor fixing work completed.
Current Month Activity	<ul style="list-style-type: none"> • External painting work 1st coat 25% completed.
Up to Last Month Block D02	<ul style="list-style-type: none"> • Lift Car body & Motor fixing work completed.
Current Month Activity	<ul style="list-style-type: none"> • External painting work 1st coat 25% completed.
Up to Last Month Block D03	<ul style="list-style-type: none"> • Lift wall cladding work completed from 9th floor to 14th floor. • Lift Car body & Motor fixing work completed.
Current Month Activity	<ul style="list-style-type: none"> • Stilt stone flooring 100% completed.
Up to Last Month Block D04	<ul style="list-style-type: none"> • Lift car body & Motor fixing work completed. • Lift wall cladding work completed from stilt to 13th floor.
Current Month Activity	<ul style="list-style-type: none"> • Lift wall cladding work completed at 14th floor. • Stilt floor corridor floor tiling work completed.
Up to Last Month Block D05	<ul style="list-style-type: none"> • Terrace parasol 20% casted. (Total 100%). • Machine Room parasol 50% casted. • Machine Room Brick work 50% completed. • Terrace Brick coba waterproofing 50% completed. • Floor tiling work completed from 3rd floor to 6th floor. • Lift well internal plaster work 100% completed. • Terrace GI pipe line work 25% completed. • 25% external putty work completed. (Total 75%).
Current Month Activity	<ul style="list-style-type: none"> • Machine Room parasol 50% casted. (Total 100%). • Machine Room Brick work 50% completed. (Total 100%). • Terrace Brick coba waterproofing 25% completed. (Total 75%). • External plaster work 25% completed. (Total 100%). • Floor tiling work completed at 2nd & 7th floor. • Terrace GI pipe line work 65% completed. (Total 90%). • Plumbing shaft Aluminum louvers fixing work completed from 2nd to 14th floor. • Balcony SS Railing fixing work completed from 2nd to 6th floor. • Lift plumb work completed.



Progress Report No. 54 (1st DEC-2020– 31st DEC-2020)



MONTHLY PROGRESS REPORT

CGEWHO – GREATER NOIDA PROJECT

Up to Last Month Block D06	<ul style="list-style-type: none"> • 8th floor Roof slab 100% casted. • 9th floor columns 50% casted. • 30% First floor brick work completed. (Total 90%). • 60% 2nd floor Brick work completed.
Current Month Activity	<ul style="list-style-type: none"> • 9th floor columns balance 50% casted. (Total 100%). • 10th floor Roof slab 100% casted. • 3rd floor Brick work 90% completed. • 4th floor Brick work 25% completed.
Up to Last Month Non-Tower	<ul style="list-style-type: none"> • APP water proofing membrane fixing work 6% completed. (Total 84%) • Drain Brick work 110 mtrs completed at -750mm lvl. (Total 50%). • Screeding work on Water proofing membrane 8% completed. (Total 84% completed). • VDF flooring 3% work completed. (Total 85% completed). • 5% Basement ceiling plaster work completed. (Total 97%) • Feature wall brick work completed in front of block D06. • Kerb stone fixing work in Green area completed in front of Bocks D-03 & D-04. • Drain brick work side of Block D-03 is in progress. • Basement LT panel Room internal & External plaster work completed.
Current Month Activity	<ul style="list-style-type: none"> • VDF flooring 11% work completed. (Total 96% completed). • 2% Basement ceiling plaster work completed. (Total 99%) • Kerb stone fixing work in Green area completed in front of Bocks D-03. • Central portion kerb stone fixing in Path way back side of blocks D-01, D-02 & D-03 completed. • Mesh fixing in green area for pressure Guinting waterproofing is in progress front of blocks D-01, D-02 & D-03. • Central portion Brickwork for Path way & Green area near blockD-01 & D-02 is in progress. • Basement LT panel Room Rolling shutter fixing work completed. • Basement water curtain piping work is in progress. • External fire hydrant piping work 60% completed.
Up to Last Month Retaining Wall & Boundary wall	<ul style="list-style-type: none"> • Sewer line piping work 25% completed. • Storm water line piping work 35% completed. • Storm water piping excavation work is in progress. • Sewer & Storm water manhole brick work is in progress.
Current Month Activity	<ul style="list-style-type: none"> • Sewer line piping work 10% completed. (Total 35%). • Storm water line piping work 55% completed. (Total 90%). • Sewer & Storm water manhole brick work is in progress.



**MONTHLY PROGRESS REPORT
CGEWHO – GREATER NOIDA PROJECT**

PHOTOGRAPHS OF PACKAGE-II on 31ST DEC -2020

**EXTERNAL PAINTING 1ST COAT WORK IN BLOCKS D-01 & D-02 IS IN
PROGRESS.**



Progress Report No. 54 (1st DEC-2020– 31st DEC-2020)



MONTHLY PROGRESS REPORT CGEWHO – GREATER NOIDA PROJECT

CENTRAL PORTION EXTERNAL DEVELOPMENT WORK IN PROGRESS.



Progress Report No. 54 (1st DEC-2020– 31st DEC-2020)



MONTHLY PROGRESS REPORT CGEWHO – GREATER NOIDA PROJECT

BLOCK D-06 11th FLOOR SLAB 100% CASTED.



Progress Report No. 54 (1st DEC-2020– 31st DEC-2020)



MONTHLY PROGRESS REPORT CGEWHO – GREATER NOIDA PROJECT

DEVELOPMENT WORKS FRONT OF BLOCKS D-02, D-03, D-04 & D-05 IS IN PROGRESS.



Progress Report No. 54 (1st DEC-2020– 31st DEC-2020)



MONTHLY PROGRESS REPORT

CGEWHO – GREATER NOIDA PROJECT

PACKAGE-III	STATUS AS ON 31/12/2020
<p>Up to Last Month</p> <p>Block C01</p>	<ul style="list-style-type: none"> • Level 15(Terrace): 100% slab casting completed. <ul style="list-style-type: none"> ▪ Above Terrace Stub column of projection slab casting completed. ▪ Terrace elevation of parapet wall casting completed. ▪ Mumty slab 100% completed. ▪ Overhead tank base slab & wall casting completed. ▪ Machine room slab casting completed. ▪ Projection above machine room casting completed. • Level 14: Brick work completed. • Level 14: Door frame completed. • Level 14: Electrical wall conduit completed. • Level 14: Internal plaster completed. • External plaster 90% completed. • Level 12: Water proofing completed. • Level 13: Water proofing is on progress. • Level 11&12: Wall tile (Toilet & Kitchen) completed. • Level 13: Wall tile (Toilet & Kitchen) is on progress. • Level 07&08: Floor tile completed. • Level 09: Floor tile is on progress. • Level 14: Internal plumbing (CPVC) work completed. • Level 14: External & internal plumbing (CI) work is on progress. • Level 14: External vertical (GI) work completed. • Level 14: POP cornice completed. • Level 14: Internal wall putty completed. • Level 13&14: M.S railing Staircase completed. • Level 13: S.S railing balcony completed. • Level 14: S.S railing balcony is on progress. • Aluminium (Schueco) work 51% completed. • Aluminium (Louvers) work 75% completed.



MONTHLY PROGRESS REPORT

CGEWHO – GREATER NOIDA PROJECT

<p>Current Month Activity</p>	<ul style="list-style-type: none">• Level 15(Terrace): 100% slab casting completed.<ul style="list-style-type: none">▪ Above Terrace all work completed.• Level 14: Brick work 100% completed.• Level 14: Door frame completed.• Level 14: Electrical wall conduit completed.• Level 14: Internal plaster completed.<ul style="list-style-type: none">• External plaster 100% completed.• Level 14: Water proofing completed.• Level 14: Wall tile (Toilet & kitchen) completed.• Level 14: Floor tile completed.• Level 14: Internal plumbing (CPVC) work completed.• Level 14: External & internal plumbing (CI) work completed.• Level 14: External vertical (GI) work completed.• Level 14: POP cornice completed.• Level 14: Internal Wall putty completed.• Level 14: M.S railing Staircase completed.• Level 14: Staircase marble completed.• Aluminium (Schueco) work 100% completed.• Aluminium (Louvers) work 100% completed.• Level 14: Door shutter completed.• Level 14: S.S railing balcony completed.• Level 14: Flat internal electrical wiring & switches completed.• Lift installation work is on progress.
--------------------------------------	--



MONTHLY PROGRESS REPORT

CGEWHO – GREATER NOIDA PROJECT

Up to Last Month

Block C02

- Level 15(Terrace): 100% slab casting completed.
 - Above Terrace Stub column of projection slab casting completed.
 - Terrace elevation of parapet wall casting completed.
 - Mumty slab 100% completed.
 - Overhead tank base slab & wall casting completed.
 - Machine room slab casting completed.
 - Projection above machine room casting completed.
 - Brick coba work is on progress.
- Level 14: Brick work 100% completed.
- Level 14: Door frame completed.
- Level 14: Electrical wall conduit completed.
- Level 14: Internal plaster completed.
 - External plaster 100% completed.
- Level 14: Water proofing completed.
- Level 14: Wall tile (Toilet & Kitchen) completed.
- Level 14: Floor tile completed.
- Level 14: Internal plumbing (CPVC) work completed.
- Level 14: External & internal plumbing (CI) work completed.
- Level 14: External vertical (GI) work completed.
- Level 14: POP cornice completed.
- Level 14: Internal wall putty completed.
- Level 14: M.S railing staircase completed.
- Aluminium (Schueco) work 80% completed.
- Aluminium (Louvers) work 100% completed.
- Level 14: S.S railing balcony completed.
- Level 01 to 14: Staircase marble work completed.



Progress Report No. 54 (1st DEC-2020– 31st DEC-2020)



MONTHLY PROGRESS REPORT

CGEWHO – GREATER NOIDA PROJECT

<p>Current Month Activity</p>	<ul style="list-style-type: none">• Level 15(Terrace): 100% slab casting completed.<ul style="list-style-type: none">▪ Above Terrace all work completed.• Level 14: Brick work 100% completed.• Level 14: Door frame completed.• Level 14: Electrical wall conduit completed.• Level 14: Internal plaster completed.<ul style="list-style-type: none">• External plaster 100% completed.• Level 14: Water proofing completed.• Level 14: Wall tile (Toilet & kitchen) completed.• Level 14: Floor tile completed.• Level 14: Internal plumbing (CPVC) work completed.• Level 14: External & internal plumbing (CI) work completed.• Level 14: External vertical (GI) work completed.• Level 14: POP cornice completed.• Level 14: Internal Wall putty completed.• Level 14: M.S railing Staircase completed.• Level 14: Staircase marble completed.• Aluminium (Schueco) work 100% completed.• Aluminium (Louvers) work 100% completed.• Level 14: Door shutter completed.• Level 14: S.S railing balcony completed.• Level 14: Flat internal electrical wiring & switches completed.• Lift installation work is on progress.
--------------------------------------	--



MONTHLY PROGRESS REPORT

CGEWHO – GREATER NOIDA PROJECT

Up to Last Month

Block C06

- Level 15(Terrace): 100% slab casting completed.
 - Above Terrace Stub column of projection slab casting completed.
 - Terrace elevation of parapet wall casting completed.
 - Mumty slab 100% completed.
 - Overhead tank base slab & wall casting completed.
 - Machine room slab casting completed.
 - Projection above machine room casting completed.
 - Brick coba work completed up to 75%.
- Level 14: Brick work completed.
- Level 14: Door frame completed.
- Level 14: Electrical wall conduit completed.
- Level 14: Internal plaster completed.
 - External plaster 95% completed.
- Level 14: Water proofing completed.
- Level 14: Wall tile (Toilet &Kitchen) completed.
- Level 14: Floor tile completed.
- Level 14: Internal plumbing (CPVC) work completed.
- Level 14: External & internal plumbing (CI) work completed.
- Level 14: External vertical (GI) work completed.
- Level 14: POP cornice completed.
- Level 14: Internal Wall putty completed.
- Level 14: Staircase marble work completed.
- Level 14: M.S railing staircase completed.
- Aluminium (Schueco) work 100% completed.
- Aluminium (Louvers) work 100% completed.
- Level 11&12: S.S railing balcony work completed.
- Level 13: S.S railing balcony work is on progress.
- Level 13: Door shutter completed.
- Level 14: Door shutter work is on progress.
- Level 01 to 10: Flat internal electrical wiring completed.



Progress Report No. 54 (1st DEC-2020– 31st DEC-2020)



MONTHLY PROGRESS REPORT

CGEWHO – GREATER NOIDA PROJECT

<p>Current Month Activity</p>	<ul style="list-style-type: none">• Level 15(Terrace): 100% slab casting completed.<ul style="list-style-type: none">▪ Above Terrace all work completed.• Level 14: Brick work 100% completed.• Level 14: Door frame completed.• Level 14: Electrical wall conduit completed.• Level 14: Internal plaster completed.<ul style="list-style-type: none">• External plaster 100% completed.• Level 14: Water proofing completed.• Level 14: Wall tile (Toilet & kitchen) completed.• Level 14: Floor tile completed.• Level 14: Internal plumbing (CPVC) work completed.• Level 14: External & internal plumbing (CI) work completed.• Level 14: External vertical (GI) work completed.• Level 14: POP cornice completed.• Level 14: Internal Wall putty completed.• Level 14: M.S railing Staircase completed.• Level 14: Staircase marble completed.• Aluminium (Schueco) work 100% completed.• Aluminium (Louvers) work 100% completed.• Level 14: Door shutter completed.• Level 14: S.S railing balcony completed.• Level 14: Flat internal electrical wiring & switches completed.• Lift installation work is on progress.
--------------------------------------	--



MONTHLY PROGRESS REPORT

CGEWHO – GREATER NOIDA PROJECT

<p>Up to Last Month</p> <p>Block C-07</p>	<ul style="list-style-type: none">• Level 15(Terrace): 100% slab casting completed.<ul style="list-style-type: none">▪ Above Terrace Stub column of projection slab casting completed.▪ Terrace elevation of parapet wall casting completed.▪ Mumty slab 100% completed.▪ Overhead tank base slab & wall casting completed.▪ Machine room slab casting completed.▪ Projection above machine room casting completed.▪ Brick coba 100% completed.• Level 14: Brick work 100% completed.• Level 14: Door frame completed.• Level 14: Electrical wall conduit completed.• Level 14: Internal plaster completed.<ul style="list-style-type: none">• External plaster 95% completed.• Level 14: Water proofing completed.• Level 14: Wall tile (Toilet & Kitchen) completed.• Level 14: Floor tile completed.• Level 14: Internal plumbing (CPVC) work completed.• Level 14: External & internal plumbing (CI) work completed.• Level 14: External vertical (GI) work completed.• Level 14: POP cornice completed.• Level 14: Internal Wall putty completed.• Level 14: Staircase marble work completed.• Level 14: M.S railing staircase completed.• Aluminium (Schueco) work 100% completed.• Aluminium (Louvers) work 100% completed.• Level 14: S.S railing balcony work completed.• Level 14: Door shutter completed.• Level 14: Flat internal electrical wiring completed.
---	---



MONTHLY PROGRESS REPORT

CGEWHO – GREATER NOIDA PROJECT

<p>Current Month Activity</p>	<ul style="list-style-type: none">• Level 15(Terrace): 100% slab casting completed.<ul style="list-style-type: none">▪ Above Terrace all work completed.• Level 14: Brick work 100% completed.• Level 14: Door frame completed.• Level 14: Electrical wall conduit completed.• Level 14: Internal plaster completed.<ul style="list-style-type: none">• External plaster 100% completed.• Level 14: Water proofing completed.• Level 14: Wall tile (Toilet & kitchen) completed.• Level 14: Floor tile completed.• Level 14: Internal plumbing (CPVC) work completed.• Level 14: External & internal plumbing (CI) work completed.• Level 14: External vertical (GI) work completed.• Level 14: POP cornice completed.• Level 14: Internal Wall putty completed.• Level 14: M.S railing Staircase completed.• Level 14: Staircase marble completed.• Aluminium (Schueco) work 100% completed.• Aluminium (Louvers) work 100% completed.• Level 14: Door shutter completed.• Level 14: S.S railing balcony completed.• Level 14: Flat internal electrical wiring & switches completed.• Lift installation work is on progress.
--------------------------------------	--



MONTHLY PROGRESS REPORT

CGEWHO – GREATER NOIDA PROJECT

**Up to Last
Month**

Block C08

- Level 15(Terrace): 100% slab casting completed.
 - Above Terrace Stub column of projection slab casting completed.
 - Terrace elevation of parapet wall casting completed.
 - Mumty slab 100% completed.
 - Overhead tank base slab & wall casting completed.
 - Machine room slab casting completed.
 - Projection above machine room casting completed.
 - Brick coba work completed.
- Level 14: Brick work 100% completed.
- Level 14: Door frame completed.
- Level 14: Electrical wall conduit completed.
- Level 14: Internal plaster completed.
 - External plaster 100% completed.
- Level 14: Water proofing completed.
- Level 14: Wall tile (Toilet & kitchen) completed.
- Level 14: Floor tile completed.
- Level 14: Internal plumbing (CPVC) work completed.
- Level 14: External & internal plumbing (CI) work completed.
- Level 14: External vertical (GI) work completed.
- Level 14: POP cornice completed.
- Level 14: Internal Wall putty completed.
- Level 14: M.S railing Staircase completed.
- Level 14: Staircase marble completed.
- Aluminium (Schueco) work 100% completed.
- Aluminium (Louvers) work 100% completed.
- Level 14: Door shutter completed.
- Level 14: S.S railing balcony completed.
- Level 14: Flat internal electrical wiring completed.



MONTHLY PROGRESS REPORT

CGEWHO – GREATER NOIDA PROJECT

Current Month Activity	<ul style="list-style-type: none"> • Level 15(Terrace): 100% slab casting completed. <ul style="list-style-type: none"> ▪ Above Terrace all work completed. • Level 14: Brick work 100% completed. • Level 14: Door frame completed. • Level 14: Electrical wall conduit completed. • Level 14: Internal plaster completed. <ul style="list-style-type: none"> • External plaster 100% completed. • Level 14: Water proofing completed. • Level 14: Wall tile (Toilet & kitchen) completed. • Level 14: Floor tile completed. • Level 14: Internal plumbing (CPVC) work completed. • Level 14: External & internal plumbing (CI) work completed. • Level 14: External vertical (GI) work completed. • Level 14: POP cornice completed. • Level 14: Internal Wall putty completed. • Level 14: M.S railing Staircase completed. • Level 14: Staircase marble completed. • Aluminium (Schueco) work 100% completed. • Aluminium (Louvers) work 100% completed. • Level 14: Door shutter completed. • Level 14: S.S railing balcony completed. • Level 14: Flat internal electrical wiring & switches completed. • Lift installation work is on progress.
Up to Last Month Block C09	<ul style="list-style-type: none"> • Level 15(Terrace): 100% slab casting completed. • Above terrace Mumty column & slab casting completed & O.H tank wall reinforcement work is on progress. • Level 11&12: Brick work completed. • Level 13: Brick work is on progress. • Level 09,10&11: Door frame completed. • Level 12: Door frame is on progress. • Level 09,10&11: Electrical wall conduit completed. • Level 12: Electrical wall conduit is on progress. • Level 09&10: Internal plaster completed. • Level 11: Internal plaster is on progress. • Level 09,10&11: Internal plumbing (CPVC) completed. • Level 12: Internal plumbing (CPVC) is on progress. • Level 03 to 08: External & internal plumbing (CI) work completed. • Level 09: External & internal plumbing (CI) work is on progress.



MONTHLY PROGRESS REPORT

CGEWHO – GREATER NOIDA PROJECT

Current Month Activity	<ul style="list-style-type: none"> • Level 15(Terrace): 100% slab casting completed. • Above terrace Machine room shuttering is on progress. • Level 13&14: Brick work completed. • Level 12&13: Door frame completed. • Level 14: Door frame is on progress. • Level 12&13: Electrical wall conduit completed. • Level 14: Electrical wall conduit is on progress. • Level 11&12: Internal plaster completed. • Level 13: Internal plaster is on progress. • Level 12&13: Internal plumbing (CPVC) completed. • Level 14: Internal plumbing (CPVC) is on progress. • Level 03 to 08: External & internal plumbing (CI) work completed. • Level 09: External & internal plumbing (CI) work is on progress.
Up to Last Month Block C10	<ul style="list-style-type: none"> • Level 15(Terrace): 50% slab casted & remaining slab shuttering is on progress. • Level 06&07: Brick work completed. • Level 08: Brick work is on progress. • Level 06: Door frame completed. • Level 07: Door frame is on progress. • Level 06: Electrical wall conduit completed. • Level 07: Electrical wall conduit is on progress. • Level 06: Internal plaster completed. • Level 07: Internal plaster is on progress. • Level 06: Internal plumbing (cPVC) completed. • Level 07: Internal plumbing (cPVC) is on progress.
Current Month Activity	<ul style="list-style-type: none"> • Level 15(Terrace): 100% slab casting completed. • Above terrace mummy column casted. • Level 08: Brick work completed. • Level 09: Brick work is on progress. • Level 07: Door frame completed. • Level 08: Door frame is on progress. • Level 07: Electrical wall conduit completed. • Level 08: Electrical wall conduit is on progress. • Level 07: Internal plaster completed. • Level 08: Internal plaster is on progress. • Level 07: Internal plumbing (cPVC) completed. • Level 08: Internal plumbing (cPVC) is on progress.



MONTHLY PROGRESS REPORT

CGEWHO – GREATER NOIDA PROJECT

<p>Up to Last Month</p> <p>Block C11</p>	<ul style="list-style-type: none"> • Level 15(Terrace): 100% slab casting completed. <ul style="list-style-type: none"> ▪ Above Terrace Stub column of projection slab casting completed. ▪ Terrace elevation of parapet wall casting completed. ▪ Mumty slab 100% completed. ▪ Overhead tank base slab & wall casting completed. ▪ Machine room slab casting completed. ▪ Projection above machine room casting completed. • Level 14: Brick work completed. • Level 14: Door frame completed. • Level 14: Electrical wall conduit completed. • Level 14: Internal plaster completed. <ul style="list-style-type: none"> • External plaster 62% completed. • Level 12,13&14: Internal plumbing (CPVC) completed. • Level 08: External & internal plumbing (CI) work completed. • Level 09: External vertical (GI) work completed.
<p>Current Month Activity</p>	<ul style="list-style-type: none"> • Level 15(Terrace): 100% slab casting completed. <ul style="list-style-type: none"> ▪ Above Terrace all work completed. • Level 14: Brick work completed. • Level 14: Door frame completed. • Level 14: Electrical wall conduit completed. • Level 14: Internal plaster completed. <ul style="list-style-type: none"> • External plaster 95% completed. • Level 01 to 11: Water proofing completed. • Level 12: Water proofing is on progress. • Level 01 to 09: Wall tile (Toilet & kitchen) completed. • Level 10: Wall tile (Toilet & Kitchen) is on progress. • Level 14: Internal plumbing (CPVC) work completed. • Level 14: External & internal plumbing (CI) work completed. • Level 09: External vertical (GI) work completed. • Level 10: External vertical (GI) work is on progress. • Level 01 to 14: M.S railing Staircase completed. • Level 01 to 07: S.S railing balcony completed.



MONTHLY PROGRESS REPORT

CGEWHO – GREATER NOIDA PROJECT

<p>Up to Last Month</p> <p>Block C12</p>	<ul style="list-style-type: none"> • Level 15(Terrace): 100% slab casting completed. <ul style="list-style-type: none"> ▪ Above Terrace Stub column of projection slab casting completed. ▪ Terrace elevation of parapet wall casting completed. ▪ Mumty slab 100% completed. ▪ Overhead tank base slab & wall casting completed. ▪ Machine room slab casting completed. ▪ Projection above machine room casting completed. • Level 14: Brick work 100% completed. • Level 14: Door frame completed. • Level 14: Electrical wall conduit completed. • Level 14: Internal plaster completed. <ul style="list-style-type: none"> • External Plaster up to 95% completed. • Level 14: Water proofing completed. • Level 09 to 12: Wall tile (Toilet & kitchen) completed. • Level 13: Wall tile (Toilet & Kitchen) is on progress. • Level 14: Internal plumbing (CPVC) work completed. • Level 14: External & internal plumbing (CI) work completed. • Level 09 to14: External vertical (GI) work completed • Level 14: POP cornice completed.
<p>Current Month Activity</p>	<ul style="list-style-type: none"> • Level 15(Terrace): 100% slab casting completed. <ul style="list-style-type: none"> ▪ Above Terrace all work completed. • Level 14: Brick work 100% completed. • Level 14: Door frame completed. • Level 14: Electrical wall conduit completed. • Level 14: Internal plaster completed. <ul style="list-style-type: none"> • External plaster 100% completed. • Level 14: Water proofing completed. • Level 14: Wall tile (Toilet & kitchen) completed. • Level 04: Floor tile is on progress. • Level 14: Internal plumbing (CPVC) work completed. • Level 14: External & internal plumbing (CI) work completed. • Level 14: External vertical (GI) work completed. • Level 14: POP cornice completed. • Level 14: Internal Wall putty completed. • Level 14: M.S railing Staircase completed. • Level 14: Staircase marble completed. • Aluminium (Schueco) work 100% completed. • Aluminium (Louvers) work 100% completed. • Level 14: S.S railing balcony completed. • Lift installation work is on progress.



MONTHLY PROGRESS REPORT CGEWHO – GREATER NOIDA PROJECT

Up to last month UG Tank	<ul style="list-style-type: none"> • U.G. Tank water proofing work is on progress.
Current Month Activity	<ul style="list-style-type: none"> • U.G. Tank water proofing work is on progress.
Up to last month Non-Tower	<ul style="list-style-type: none"> • Pile casting completed. (848/848) Nos. • Laying P.C.C completed. (Total 18217/18731) Sqm • Stitch slab casting completed. (Total 17708/18731) Sqm • Circular column casting completed. (Total 294/339) Nos. • Basement non-tower slab casting completed Total (17810/18731) Sqm • Retaining wall casting completed (277/294) m • Boundary wall casted (242/277) RMT • Basement plaster (17140/23636) Sqm. • Basement PCC for VDC flooring (20200/22000) sqm • Basement ATT 19500 sqm • Basement VDC Flooring (13960/20840) sqm • Non tower slab water proofing (6222/20700) sqm
Current Month Activity	<ul style="list-style-type: none"> • Basement VDC Flooring 2680 sqm • Non tower slab water proofing 1478 sqm • Basement non-tower slab casting 321 sqm



**MONTHLY PROGRESS REPORT
CGEWHO – GREATER NOIDA PROJECT**

PHOTOGRAPHS OF PACKAGE-III on 31st DEC -2020

Block C-01 Above terrace all RCC work completed.

Block C-02 Above terrace all RCC work completed.

Block C-12 Above terrace all RCC work completed.



**MONTHLY PROGRESS REPORT
CGEWHO – GREATER NOIDA PROJECT**

Block C-06 Brick coba completed.

Block C-07 Brick coba completed.

Block C-08 Brick coba completed.



**MONTHLY PROGRESS REPORT
CGEWHO – GREATER NOIDA PROJECT**

Block C-09 Level-15 (Terrace) mummy projection & O.H Tank shuttering work is on progress.

Block C-10 Level -15 (Terrace) all slab completed.

Block C-11 Above terrace RCC work completed.



MONTHLY PROGRESS REPORT CGEWHO – GREATER NOIDA PROJECT

Landscaping view



Progress Report No. 54 (1st DEC-2020– 31st DEC-2020)



**MONTHLY PROGRESS REPORT
CGEWHO – GREATER NOIDA PROJECT**

Basement plumbing (CI) work is on progress.



Progress Report No. 54 (1st DEC-2020– 31st DEC-2020)



MONTHLY PROGRESS REPORT CGEWHO – GREATER NOIDA PROJECT

Ramp brick work is on progress.



Progress Report No. 54 (1st DEC-2020– 31st DEC-2020)



MONTHLY PROGRESS REPORT

CGEWHO – GREATER NOIDA PROJECT

PACKAGE-IV	STATUS AS ON 31/12/2020
Up to Last Month Block A01	<ul style="list-style-type: none"> • Stilt floor shutter fixing work completed. • Stilt floor toilets wall tile fixing work completed. • Guard room counter and sill Granite fixing work completed.
Current Month Activity	<ul style="list-style-type: none"> • External Primer work in Balcony and open to sky area work in progress. • Parasol First coat External Painting work in progress. • Chinaware fixing work completed. • Aluminum Door and Windows silicon work completed. • Stilt floor putty work completed.
Up to Last Month Block B04	<ul style="list-style-type: none"> • Stilt floor shutter fixing work completed. • Stilt floor toilets wall tile fixing work completed. • Guard room counter and sill Granite fixing work completed.
Current Month Activity	<ul style="list-style-type: none"> • First coat External Painting work in progress. • Aluminum Door and Windows silicon work completed. • Drive way Granite fixing work completed. • Stilt floor putty work completed.
Up to Last Month Block B05	<ul style="list-style-type: none"> • Stilt floor shutter fixing work completed. • Stilt floor toilets wall tile fixing work completed. • Guard room counter and sill Granite fixing work completed.
Current Month Activity	<ul style="list-style-type: none"> • External Painting Primer work in Balcony in progress. • Parasol First coat External Painting work in progress. • Aluminum Door and Windows silicon work completed. • Drive way Granite fixing work completed. • Stilt floor putty work completed.
Up to Last Month Block C-16	<ul style="list-style-type: none"> • Stilt floor shutter fixing work completed. • Stilt floor toilets wall tile fixing work completed. • Guard room counter and sill Granite fixing work completed.
Current Month Activity	<ul style="list-style-type: none"> • First coat External Painting work in progress. • Parasol First coat External Painting work in progress. • Aluminum Door and Windows silicon work completed. • Drive way Granite fixing work completed. • Stilt floor putty work completed. • Common area wire work in progress. • Chinaware fixing work completed.
Up to Last Month Block C-17	<ul style="list-style-type: none"> • Stilt floor shutter fixing work completed. • Stilt floor toilets wall tile fixing work completed. • Guard room counter and sill Granite fixing work completed.



MONTHLY PROGRESS REPORT CGEWHO – GREATER NOIDA PROJECT

Current Month Activity	<ul style="list-style-type: none"> • External Painting Primer work in Balcony in progress. • Aluminum Door and Windows silicon work completed. • Drive way Granite fixing work completed. • Stilt floor putty work completed. • Common area wire work in progress. • Chinaware fixing work completed.
Up to Last Month Block C-02	<ul style="list-style-type: none"> • Stilt floor granite fixing work completed. • Stilt floor shutter fixing work completed. • Stilt floor toilets wall tile fixing work completed. • Guard room counter and sill Granite fixing work completed.
Current Month Activity	<ul style="list-style-type: none"> • Aluminum Door and Windows silicon work completed. • Drive way Granite fixing work completed. • Stilt floor putty work completed.
Up to Last Month Block C-03	<ul style="list-style-type: none"> • Stilt floor shutter fixing work completed. • Stilt floor toilets wall tile fixing work completed. • Guard room counter and sill Granite fixing work completed.
Current Month Activity	<ul style="list-style-type: none"> • Drive way Granite fixing work in progress. • Stilt floor putty work completed.
Up to Last Month Block C-04	<ul style="list-style-type: none"> • Stilt floor Granite fixing work in progress. • Staircase OBD work completed.
Current Month Activity	<ul style="list-style-type: none"> • Drive way Granite fixing work in progress. • Stilt floor putty work in progress.
Up to Last Month NTA	<ul style="list-style-type: none"> • 1000 Sqm APP waterproofing membrane fixing work completed. (15500/15900). • 5 nos Harvesting Pit and stiling slab casting completed. • Expansion joint casting work completed. • 75% Soil filling work in Road completed. • Drain brick work in progress. (1350/1400). • IGL brick work in progress. (550/600). • PCC for green area work in progress. • Amphitheatre brick work in progress. • Green area development work in progress. • Guniting work in progress. (1700/3000). • External fire fighting work in progress. • Garden water supply HDPE pipe laying work in progress. • D.I Water supply pipe laying work in progress. • 50% Kerb stone fixing work completed.



MONTHLY PROGRESS REPORT CGEWHO – GREATER NOIDA PROJECT

<p>Current Month Activity</p>	<ul style="list-style-type: none"> • 100 Sqm APP waterproofing membrane fixing work completed. (15600/15900). • 80% Soil filling work in Road completed. • Drain brick work in progress. (1360/1400). • IGL brick work in progress. (560/600). • PCC for green area work in progress. (2100/3000). • PCC for path way area work in progress. • Amphitheatre brick work in progress. • Green area development work in progress. • Guniting work in progress. (2100/3000). • External fire fighting work completed. • Garden water supply HDPE pipe laying work completed. • D.I Water supply pipe laying work completed. • 60% Kerb stone fixing work completed. • Boundary wall first coat putty work in progress. • Feature wall brick work completed. • Foot path chequered tile fixing work in progress. • Drain wall granite fixing work in progress.
<p>Sample Flat Type A, B & C Status</p>	<ul style="list-style-type: none"> • Painting work of walls & Ceiling completed. • Tile fixing work completed. • Internal Electrical work completed. • Water supply & Drainage work completed.



**MONTHLY PROGRESS REPORT
CGEWHO – GREATER NOIDA PROJECT**

PHOTOGRAPHS OF PACKAGE-IV on 31ST DEC - 2020

BIRD EYE VIEW OF PROJECT



Progress Report No. 54 (1st DEC-2020– 31st DEC-2020)



**MONTHLY PROGRESS REPORT
CGEWHO – GREATER NOIDA PROJECT**

CENTER AREA DEVELOPMENT & ROAD IS IN PROGRESS.



Progress Report No. 54 (1st DEC-2020– 31st DEC-2020)



**MONTHLY PROGRESS REPORT
CGEWHO – GREATER NOIDA PROJECT**

EXTERNAL DEVELOPMENT WORK IN PROGRESS.



Progress Report No. 54 (1st DEC-2020– 31st DEC-2020)



**MONTHLY PROGRESS REPORT
CGEWHO – GREATER NOIDA PROJECT**

PARK DEVELOPMENT & ROAD WORK IS IN PROGRESS.



Progress Report No. 54 (1st DEC-2020– 31st DEC-2020)



MONTHLY PROGRESS REPORT

CGEWHO – GREATER NOIDA PROJECT

PACKAGE-V	STATUS AS ON 31/12/2020
Up to Last Month Block B01	<ul style="list-style-type: none"> • Tiles flooring in Basement corridor & Rooms completed. • Lift cladding in Basement is completed.
Current Activity	<ul style="list-style-type: none"> • VDF flooring at stilt floor completed. • External painting work 1st coat work is in progress.
Up to Last Month Block B02	<ul style="list-style-type: none"> • Tiles flooring in Basement corridor & Rooms completed. • Lift cladding in Basement is completed.
Current Activity	<ul style="list-style-type: none"> • WC & washbasin fixing work 80% completed. • Lift cladding at stilt floor completed.
Up to Last Month Block B03	<ul style="list-style-type: none"> • 2% External plaster work completed. (Total 100%). • External putty work 100% completed. • Terrace brick coba waterproofing 15% completed. (Total 90%). • Floor tiling work 7% completed. (Total 87%). • Plumbing shaft louver fixing work 18% completed. (Total 98%). • Aluminum door window frame fixing work 15% completed. (Total 85%). • Aluminum door window glazing work 75% completed. • 10% Staircase MS railing fixing work completed. (Total 100%). • Balcony SS Railing work 10% completed. (Total 50%). • Stilt vdf flooring 100% completed.
Current Activity	<ul style="list-style-type: none"> • Terrace brick coba waterproofing 10% completed. (Total 100%). • Floor tiling work 8% completed. (Total 95%). • Aluminum door window frame fixing work 13% completed. (Total 98%). • Aluminum door window glazing work 20% completed. (Total 95%). • Balcony SS Railing work 40% completed. (Total 90%). • Stilt stone flooring 100% completed. • Entry door shutters fixing work 80% completed. • Terrace GI piping work completed.
Up to Last Month Block C15	<ul style="list-style-type: none"> • Tiles flooring in Basement corridor & Rooms completed. • Lift cladding in Basement is completed. • Balcony Birla putty work completed from 8th to 9th floor.
Current Activity	<ul style="list-style-type: none"> • Balcony Birla putty work completed from 10th to 11th floor. • WC fixing work completed up to 11th floor.
Up to Last Month Block C16	<ul style="list-style-type: none"> • Tiles flooring in Basement corridor & Rooms completed. • Lift cladding in Basement is completed. • Lift cladding work in 8th & 9th floor lvl completed.



MONTHLY PROGRESS REPORT CGEWHO – GREATER NOIDA PROJECT

Current Activity	<ul style="list-style-type: none"> • WC fixing work completed up to 9th floor. • External painting work 1st coat work is in progress.
Up to Last Month Non-Tower	<ul style="list-style-type: none"> • Guniting work 30% completed. (Total 80%). • Laying of welded wire mesh and Guniting working progress. • Extended basement APP water proofing work 500Sqm completed (Total 98%). • 500Sqm Screeding work completed on Waterproofing membrane. (Total 95%) • Brick work for Road drain is in progress. • Dressing & levelling work is in progress in Green area for PCC. • External fire hydrant piping work 90% completed. • Kerb stone fixing work 60% completed. • Garden hydrant piping work 75% completed. • LT panel Room brick work & Plaster work completed. • Road Hord core laying and compaction work is in progress.
Current Activity	<ul style="list-style-type: none"> • Guniting work 18% completed. (Total 98%). • Extended basement APP water proofing work 2% completed (Total 100%). • Screeding work 5% completed on Waterproofing membrane. (Total 100%) • Brick work for Road drain is completed. • External fire hydrant piping work 5% completed. (Total 95%). • Kerb stone fixing work in path way central portion area completed. • Garden hydrant piping work 10% completed. (Total 85%). • LT panel Room Rolling shutter fixing work completed. • WBM Road Hord core 2nd layer laying and compaction work completed. • Road crossing of Sewer line & Storm water line piping work completed.



**MONTHLY PROGRESS REPORT
CGEWHO – GREATER NOIDA PROJECT**

PHOTOGRAPHS OF PACKAGE-V on 31st DEC-2020

BLOCK B-01 EXTERNAL PAINTING WORK IS IN PROGRESS.



Progress Report No. 54 (1st DEC-2020– 31st DEC-2020)



MONTHLY PROGRESS REPORT CGEWHO – GREATER NOIDA PROJECT

CENTER PARK PATH WAY TILING WORK IN PROGRESS.



Progress Report No. 54 (1st DEC-2020– 31st DEC-2020)



MONTHLY PROGRESS REPORT CGEWHO – GREATER NOIDA PROJECT

BLOCK C-16 EXTERNAL PAINTING WORK IS IN PROGRESS.



MONTHLY PROGRESS REPORT CGEWHO – GREATER NOIDA PROJECT

VIEW OF BLOCK B-01, B-02, C-16.



Progress Report No. 54 (1st DEC-2020– 31st DEC-2020)



MONTHLY PROGRESS REPORT

CGEWHO – GREATER NOIDA PROJECT

PACKAGE-VI	STATUS AS ON 31/12/2020
Up to Last Month Boundary Wall & Gates	<ul style="list-style-type: none"> • Boundary wall 1st coat painting work from Main gate no-1 to Main gate no-2 is completed. • Boundary wall Railing 1st coat painting work completed from Gate no-1 to Gate no-2. • Main Gate no-1 Roof slab 100% casted. • Guard Room Brick work & Parapet wall brick work completed. • Gate no-3 Roof shuttering work is in progress.
Current Month Activity	<ul style="list-style-type: none"> • Boundary wall 1st coat painting work from Main gate no-2 to Main gate no-3 is completed. • Boundary wall Railing 1st coat painting work completed from Gate no-2 to Gate no-3. • Main Gate no-1 Roof Ms framing work completed. • Gate no-3 Roof slab Reinforcement work is in progress. • Gate no-2 Planter Brick work is in progress.
Up to Last Month Shopping.	<ul style="list-style-type: none"> • Terrace projection slab 15% casted. (Total 60%). • AAC block work 100% completed at 1st & 2nd floor. • Internal plaster 90% completed at 2nd floor. • Shops Rolling shutters fixing work 100% completed at Gfloor. • Terrace Rain water piping work 50% completed. • External plaster work 25% completed.
Current Month Activity	<ul style="list-style-type: none"> • Terrace projection slab 39% casted. (Total 99%). • Terrace Rain water piping work 50% completed. (Total 100%). • External plaster work 25% completed. (Total 50%). • Tiles flooring in 1st & 2nd floor is in progress.
Up to Last Month Nursing	<ul style="list-style-type: none"> • Terrace slab 100% casted. • Stub columns 50% casted. • Mumnty & stub columns Reinforcement work is in progress.
Current Month Activity	<ul style="list-style-type: none"> • Stub columns Balance 50% casted. (Total 100%). • Mumnty & stub columns Reinforcement work is in progress. • AAC block work at Gfloor & 1st floor is in progress.
Up to Last Month School	<ul style="list-style-type: none"> • Basement Roof slab shuttering work is in progress.
Current Month Activity	<ul style="list-style-type: none"> • Basement Roof slab Reinforcement work is in progress.
Up to Last Month Community Center	<ul style="list-style-type: none"> • Basement Roof slab 100% casted. • Gfloor columns 25% casted. • Gfloor slab shuttering & Reinforcement work is in progress.
Current Month Activity	<ul style="list-style-type: none"> • Gfloor Roof slab 25% casted. • G floor columns Balance 75% casted. (Total 100%). • Gfloor slab shuttering work is in progress.



MONTHLY PROGRESS REPORT

CGEWHO – GREATER NOIDA PROJECT

Up to Last Month Non-Tower Area	<ul style="list-style-type: none">• Basement Roof slab 900Sqm casted. (Total 78%).• Retaining wall 2nd lift casted up to a length of 40mtrs casted. (Total 520/585).• Kota stone waterproofing on wall of length 30mtrs (Total 480/585).• Basement ceiling plaster work 300 completed. (Total 39%).
Current Month Activity	<ul style="list-style-type: none">• Basement Roof slab 700Sqm casted. (Total 85%).• Retaining wall 2nd lift casted up to a length of 65mtrs casted. (Total 585/585).• Kota stone waterproofing on wall of length 30mtrs (Total 510/585).• Basement Drain brick work is in progress.

PHOTOGRAPHS OF PACKAGE-VI on 31st DEC - 2020

OVERALL VIEW OF PACKAGE VI.

**SHOPPING TERRACE PROJECTION 99% CASTED.
NURSING HOME TERRACE STUB COLUMNS 100% CASTED.
COMMUNITY G. FLOOR ROOF SLAB 25% CASTED.**



MONTHLY PROGRESS REPORT CGEWHO – GREATER NOIDA PROJECT

COMMUNITY CENTER GFLOOR ROOF SLAB 25% CASTED.

SCHOOL BASEMENT ROOF SLAB REINFORCEMENT WORK IS IN PROGRESS.



Progress Report No. 54 (1st DEC-2020– 31st DEC-2020)



MONTHLY PROGRESS REPORT
CGEWHO – GREATER NOIDA PROJECT

QUALITY CONTROL

DURING CONSTRUCTION FOLLOWING QUALITY CONTROL TESTS
CONDUCTED AT SITE:

S. No.	Materials	Source From	Test Date	Tests done	Result
1	Coarse Sand	Bajpur		Each truck	Sieve Analysis & Silt content
2	Coarse Aggregate	Nangal		Each truck	Sieve Analysis & Impact Value
3	Fine Sand	Yamuna Nagar		Each truck	Sieve Analysis & Silt content
4	Bricks	Greater Noida		Each truck	Dimension, Water Absorption & Compressive strength
5	Cement	Third party testing is being done			
6	Steel	Third party testing is being done			
7	Piles Integrity	Third party testing is being done			
8	Soil Compaction	Third party testing is being done			
9	STP water	Third party testing is being done			
10	Wood	Third party testing is being done			
11	Wires	Third party testing is being done			
12	Tiles	Third party testing is being done			
13	VDF	Third party testing is being done (Flexural Strength done.).			
14	RCC Cubes are being tested and Register is being maintained.				
15	Slump test conducted at site to insure workability if concrete.				



**MONTHLY PROGRESS REPORT
CGEWHO – GREATER NOIDA PROJECT**

BRICKS COMPRESSIVE STRENGTH TESTING



**MONTHLY PROGRESS REPORT
CGEWHO – GREATER NOIDA PROJECT**

CUBE COMPRESSIVE STRENGTH TESTING



MONTHLY PROGRESS REPORT CGEWHO – GREATER NOIDA PROJECT

COARSE AGGREGATE 20MM TESTING



**MONTHLY PROGRESS REPORT
CGEWHO – GREATER NOIDA PROJECT**

COARSE SAND SIEVE ANALYSIS TESTING.



**MONTHLY PROGRESS REPORT
CGEWHO – GREATER NOIDA PROJECT**

PACKAGE-E (b)

Contractor: BRILLTECH ENGINEERS PVT. LTD.

S. NO.	DURATION	PARTICULARS
1	30.12.2020	Site Review meeting & Site visit of Dy. Dir (Tech) H.O.D, General Managers (Projects), Project Managers of CGEWHO and Chief Architect, General Manager and Project Managers of RTA & Contractors of all Packages.

- **Total Scope & Achievement of Progress: -**

S. NO.	DESCRIPTION	QUANTITY
1	PROGRESS ACHIEVED	9.99%

Comparative Progress of Site works: -

PACKAGE-E (b)	STATUS AS ON 31/12/2020
Up to Last Month	<ul style="list-style-type: none">• Cable tray work is in progress.
Current Month Activity	<ul style="list-style-type: none">• Substation -1 excavation work is in progress.• Substation -2 foundation work is in progress.• Substation -5b foundation work is in progress.• Cable tray fixing work 80% completed.• DG foundation work is in progress.



**MONTHLY PROGRESS REPORT
CGEWHO – GREATER NOIDA PROJECT**

PACKAGE-E (a)

Contractor: L S POWER CONTROL

S. NO.	DURATION	PARTICULARS
1	30.12.2020	Site Review meeting & Site visit of Dy. Dir (Tech) H.O.D, General Managers (Projects), Project Managers of CGEWHO and Chief Architect, General Manager and Project Managers of RTA & Contractors of all Packages.

- **Total Scope & Achievement of Progress: -**

S. NO.	DESCRIPTION	QUANTITY
1	PROGRESS ACHIEVED	10%

Comparative Progress of Site works: -

PACKAGE-E (a)	STATUS AS ON 31/12/2020
Up to Last Month	<ul style="list-style-type: none">• Cable tray work is in progress.
Current Month Activity	<ul style="list-style-type: none">• Substation -3 foundation work is in progress.• Substation -5a foundation work is in progress.• Cable tray fixing work 80% completed.• DG foundation work is in progress.

