

MONTHLY PROGRESS REPORT CGEWHO – GREATER NOIDA PROJECT

31st JAN-2021

| PACKAGE-II | STATUS AS ON 31/01/2021 |
|---------------------------------------|--|
| Up to Last Month Block D01 | <ul style="list-style-type: none"> • External painting work 1st coat 25% completed. |
| Current Month Activity | <ul style="list-style-type: none"> • External painting work 1st coat 70% completed. (Total 95%). |
| Up to Last Month Block D02 | <ul style="list-style-type: none"> • External painting work 1st coat 25% completed. |
| Current Month Activity | <ul style="list-style-type: none"> • External painting work 1st coat 25% completed. (Total 50%). |
| Up to Last Month Block D03 | <ul style="list-style-type: none"> • Stilt stone flooring 100% completed. |
| Current Month Activity | <ul style="list-style-type: none"> • External painting work 10% completed. |
| Up to Last Month Block D04 | <ul style="list-style-type: none"> • Lift wall cladding work completed at 14th floor. • Stilt floor corridor floor tiling work completed. |
| Current Month Activity | <ul style="list-style-type: none"> • External painting work in wing-4 10% completed. |
| Up to Last Month Block D05 | <ul style="list-style-type: none"> • Machine Room parasol 50% casted. (Total 100%). • Machine Room Brick work 50% completed. (Total 100%). • Terrace Brick coba waterproofing 25% completed. (Total 75%). • External plaster work 25% completed. (Total 100%). • Floor tiling work completed at 2nd & 7th floor. • Terrace GI pipe line work 65% completed. (Total 90%). • Plumbing shaft Aluminum louvers fixing work completed from 2nd to 14th floor. • Balcony SS Railing fixing work completed from 2nd to 6th floor. • Lift plumb work completed. |
| Current Month Activity | <ul style="list-style-type: none"> • Terrace Brick coba waterproofing 25% completed. (Total 100%). • Machine Room kota stone flooring work completed. • Floor tiling work completed from 8th to 13th floor. • Balcony SS Railing fixing work completed from 6th to 9th floor. • Staircases-1 & 2 stone flooring work completed from 12th to 14th floor. • Staircase-2 M.S. Railing work completed. • Lift guide rail fixing work is in progress. |
| Up to Last Month Block D06 | <ul style="list-style-type: none"> • 9th floor columns balance 50% casted. (Total 100%). • 10th floor Roof slab 100% casted. • 3rd floor Brick work 90% completed. • 4th floor Brick work 25% completed. |



Progress Report No. 55 (1st JAN-2021– 31st JAN-2021)



MONTHLY PROGRESS REPORT

CGEWHO – GREATER NOIDA PROJECT

| | |
|--|--|
| Current Month Activity | <ul style="list-style-type: none"> • 11th & 12th floor Roof slab 100% casted. • 13th floor columns 50% casted. • 4th floor Brick work 75% completed. (Total 100%). • 5th floor Brick work 65% completed. |
| Up to Last Month Non-Tower | <ul style="list-style-type: none"> • VDF flooring 11% work completed. (Total 96% completed). • 2% Basement ceiling plaster work completed. (Total 99%) • Kerb stone fixing work in Green area completed in front of Bocks D-03. • Central portion kerb stone fixing in Path way back side of blocks D-01, D-02 & D-03 completed. • Mesh fixing in green area for pressure Guinting waterproofing is in progress front of blocks D-01, D-02 & D-03. • Central portion Brickwork for Path way & Green area near blockD-01 & D-02 is in progress. • Basement LT panel Room Rolling shutter fixing work completed. • Basement water curtain piping work is in progress. • External fire hydrant piping work 60% completed. |
| Current Month Activity | <ul style="list-style-type: none"> • VDF flooring 4% work completed. (Total 100% completed). • Path way flooring PCC work completed back side of blocks D-01, D-02 & D-03. • Amphitheater Brick work completed. • Central portion kerb stone fixing in Path way back side of blocks D-01, D-02 & D-03 completed. • Green area pressure Guinting waterproofing in back side of blocks D-01, D-02 & D-03 70% completed. • Central portion Brickwork for Path way & Green area back side of blocks D-01, D-02 & D-03 is completed. • Earth work filling in Road's area front of blocks D-01, D-02 & D-03 is in progress. • Basement water curtain piping work is in progress. • DI water supply piping work completed. • Cut out Polycarbonate sheet fixing work in progress. |
| Up to Last Month Retaining Wall & Boundary wall | <ul style="list-style-type: none"> • Sewer line piping work 10% completed. (Total 35%). • Storm water line piping work 55% completed. (Total 90%). • Sewer & Storm water manhole brick work is in progress. |
| Current Month Activity | <ul style="list-style-type: none"> • Sewer line piping work 65% completed. (Total 100%). • Storm water line piping work 10% completed. (Total 100%). |



MONTHLY PROGRESS REPORT
CGEWHO – GREATER NOIDA PROJECT
PHOTOGRAPHS OF PACKAGE-II on 31ST JAN -2021

EXTERNAL PAINTING 1ST COAT WORK IN BLOCKS D-01 95% COMPLETED & IN BLOCK D-02 50% COMPLETED.



Progress Report No. 55 (1st JAN-2021– 31st JAN-2021)



**MONTHLY PROGRESS REPORT
CGEWHO – GREATER NOIDA PROJECT**

CENTRAL PORTION EXTERNAL DEVELOPMENT WORK IN PROGRESS.



Progress Report No. 55 (1st JAN-2021– 31st JAN-2021)



**MONTHLY PROGRESS REPORT
CGEWHO – GREATER NOIDA PROJECT**

BLOCK D-06 12th FLOOR SLAB 100% CASTED & 13th FLOOR columns casting in progress.



Progress Report No. 55 (1st JAN-2021– 31st JAN-2021)



**MONTHLY PROGRESS REPORT
CGEWHO – GREATER NOIDA PROJECT**

**DEVELOPMENT WORKS FRONT OF BLOCKS D-02, D-03, D-04 & D-05 IS IN
PROGRESS.**



Progress Report No. 55 (1st JAN-2021– 31st JAN-2021)



MONTHLY PROGRESS REPORT

CGEWHO – GREATER NOIDA PROJECT

| PACKAGE-III | STATUS AS ON 31/01/2021 |
|--|---|
| <p>Up to Last Month</p> <p>Block C01</p> | <ul style="list-style-type: none"> • Level 15(Terrace): 100% slab casting completed. <ul style="list-style-type: none"> ▪ Above Terrace all work completed. • Level 14: Brick work 100% completed. • Level 14: Door frame completed. • Level 14: Electrical wall conduit completed. • Level 14: Internal plaster completed. <ul style="list-style-type: none"> • External plaster 100% completed. • Level 14: Water proofing completed. • Level 14: Wall tile (Toilet & kitchen) completed. • Level 14: Floor tile completed. • Level 14: Internal plumbing (CPVC) work completed. • Level 14: External & internal plumbing (CI) work completed. • Level 14: External vertical (GI) work completed. • Level 14: POP cornice completed. • Level 14: Internal Wall putty completed. • Level 14: M.S railing Staircase completed. • Level 14: Staircase marble completed. • Aluminium (Schueco) work 100% completed. • Aluminium (Louvers) work 100% completed. • Level 14: Door shutter completed. • Level 14: S.S railing balcony completed. • Level 14: Flat internal electrical wiring & switches completed. • Lift installation work is on progress. |



MONTHLY PROGRESS REPORT

CGEWHO – GREATER NOIDA PROJECT

Current Month Activity

- Level 15(Terrace): 100% slab casting completed.
 - Above Terrace all work completed.
- Level 14: Brick work 100% completed.
- Level 14: Door frame completed.
- Level 14: Electrical wall conduit completed.
- Level 14: Internal plaster completed.
 - External plaster 100% completed.
- Level 14: Water proofing completed.
- Level 14: Wall tile (Toilet & kitchen) completed.
- Level 14: Floor tile completed.
- Level 14: Internal plumbing (CPVC) work completed.
- Level 14: External & internal plumbing (CI) work completed.
- Level 14: External vertical (GI) work completed.
- Level 14: POP cornice completed.
- Level 14: Internal Wall putty completed.
- Level 14: M.S railing Staircase completed.
- Level 14: Staircase marble completed.
- Aluminium (Schueco) work 100% completed.
- Aluminium (Louvers) work 100% completed.
- Level 14: Door shutter completed.
- Level 14: S.S railing balcony completed.
- Level 14: Flat internal electrical wiring & switches completed.
- Lift installation work is on progress.
- External putty work is on progress.



MONTHLY PROGRESS REPORT

CGEWHO – GREATER NOIDA PROJECT

Up to Last Month

Block C02

- Level 15(Terrace): 100% slab casting completed.
 - Above Terrace all work completed.
- Level 14: Brick work 100% completed.
- Level 14: Door frame completed.
- Level 14: Electrical wall conduit completed.
- Level 14: Internal plaster completed.
 - External plaster 100% completed.
- Level 14: Water proofing completed.
- Level 14: Wall tile (Toilet & kitchen) completed.
- Level 14: Floor tile completed.
- Level 14: Internal plumbing (CPVC) work completed.
- Level 14: External & internal plumbing (CI) work completed.
- Level 14: External vertical (GI) work completed.
- Level 14: POP cornice completed.
- Level 14: Internal Wall putty completed.
- Level 14: M.S railing Staircase completed.
- Level 14: Staircase marble completed.
- Aluminium (Schueco) work 100% completed.
- Aluminium (Louvers) work 100% completed.
- Level 14: Door shutter completed.
- Level 14: S.S railing balcony completed.
- Level 14: Flat internal electrical wiring & switches completed.
- Lift installation work is on progress.



Progress Report No. 55 (1st JAN-2021– 31st JAN-2021)



MONTHLY PROGRESS REPORT

CGEWHO – GREATER NOIDA PROJECT

| | |
|--------------------------------------|---|
| <p>Current Month Activity</p> | <ul style="list-style-type: none">• Level 15(Terrace): 100% slab casting completed.<ul style="list-style-type: none">▪ Above Terrace all work completed.• Level 14: Brick work 100% completed.• Level 14: Door frame completed.• Level 14: Electrical wall conduit completed.• Level 14: Internal plaster completed.<ul style="list-style-type: none">• External plaster 100% completed.• Level 14: Water proofing completed.• Level 14: Wall tile (Toilet & kitchen) completed.• Level 14: Floor tile completed.• Level 14: Internal plumbing (CPVC) work completed.• Level 14: External & internal plumbing (CI) work completed.• Level 14: External vertical (GI) work completed.• Level 14: POP cornice completed.• Level 14: Internal Wall putty completed.• Level 14: M.S railing Staircase completed.• Level 14: Staircase marble completed.• Aluminium (Schueco) work 100% completed.• Aluminium (Louvers) work 100% completed.• Level 14: Door shutter completed.• Level 14: S.S railing balcony completed.• Level 14: Flat internal electrical wiring & switches completed.• Lift installation work is on progress.• Internal paint work is on progress. |
|--------------------------------------|---|



MONTHLY PROGRESS REPORT

CGEWHO – GREATER NOIDA PROJECT

Up to Last Month

Block C06

- Level 15(Terrace): 100% slab casting completed.
 - Above Terrace all work completed.
- Level 14: Brick work 100% completed.
- Level 14: Door frame completed.
- Level 14: Electrical wall conduit completed.
- Level 14: Internal plaster completed.
 - External plaster 100% completed.
- Level 14: Water proofing completed.
- Level 14: Wall tile (Toilet & kitchen) completed.
- Level 14: Floor tile completed.
- Level 14: Internal plumbing (CPVC) work completed.
- Level 14: External & internal plumbing (CI) work completed.
- Level 14: External vertical (GI) work completed.
- Level 14: POP cornice completed.
- Level 14: Internal Wall putty completed.
- Level 14: M.S railing Staircase completed.
- Level 14: Staircase marble completed.
- Aluminium (Schueco) work 100% completed.
- Aluminium (Louvers) work 100% completed.
- Level 14: Door shutter completed.
- Level 14: S.S railing balcony completed.
- Level 14: Flat internal electrical wiring & switches completed.
- Lift installation work is on progress.



Progress Report No. 55 (1st JAN-2021– 31st JAN-2021)



MONTHLY PROGRESS REPORT

CGEWHO – GREATER NOIDA PROJECT

| | |
|-------------------------------|--|
| Current Month Activity | <ul style="list-style-type: none">• Level 15(Terrace): 100% slab casting completed.<ul style="list-style-type: none">▪ Above Terrace all work completed.• Level 14: Brick work 100% completed.• Level 14: Door frame completed.• Level 14: Electrical wall conduit completed.• Level 14: Internal plaster completed.<ul style="list-style-type: none">• External plaster 100% completed.• Level 14: Water proofing completed.• Level 14: Wall tile (Toilet & kitchen) completed.• Level 14: Floor tile completed.• Level 14: Internal plumbing (CPVC) work completed.• Level 14: External & internal plumbing (CI) work completed.• Level 14: External vertical (GI) work completed.• Level 14: POP cornice completed.• Level 14: Internal Wall putty completed.• Level 14: M.S railing Staircase completed.• Level 14: Staircase marble completed.• Aluminium (Schueco) work 100% completed.• Aluminium (Louvers) work 100% completed.• Level 14: Door shutter completed.• Level 14: S.S railing balcony completed.• Level 14: Flat internal electrical wiring & switches completed.• Lift installation work is on progress.• Internal paint work is on progress.• Lift stone cladding work is on progress. |
|-------------------------------|--|



MONTHLY PROGRESS REPORT

CGEWHO – GREATER NOIDA PROJECT

| | |
|---|---|
| <p>Up to Last Month</p> <p>Block C-07</p> | <ul style="list-style-type: none">• Level 15(Terrace): 100% slab casting completed.<ul style="list-style-type: none">▪ Above Terrace all work completed.• Level 14: Brick work 100% completed.• Level 14: Door frame completed.• Level 14: Electrical wall conduit completed.• Level 14: Internal plaster completed.<ul style="list-style-type: none">• External plaster 100% completed.• Level 14: Water proofing completed.• Level 14: Wall tile (Toilet & kitchen) completed.• Level 14: Floor tile completed.• Level 14: Internal plumbing (CPVC) work completed.• Level 14: External & internal plumbing (CI) work completed.• Level 14: External vertical (GI) work completed.• Level 14: POP cornice completed.• Level 14: Internal Wall putty completed.• Level 14: M.S railing Staircase completed.• Level 14: Staircase marble completed.• Aluminium (Schueco) work 100% completed.• Aluminium (Louvers) work 100% completed.• Level 14: Door shutter completed.• Level 14: S.S railing balcony completed.• Level 14: Flat internal electrical wiring & switches completed.• Lift installation work is on progress. |
|---|---|



MONTHLY PROGRESS REPORT

CGEWHO – GREATER NOIDA PROJECT

| | |
|--------------------------------------|--|
| <p>Current Month Activity</p> | <ul style="list-style-type: none">• Level 15(Terrace): 100% slab casting completed.<ul style="list-style-type: none">▪ Above Terrace all work completed.• Level 14: Brick work 100% completed.• Level 14: Door frame completed.• Level 14: Electrical wall conduit completed.• Level 14: Internal plaster completed.<ul style="list-style-type: none">• External plaster 100% completed.• Level 14: Water proofing completed.• Level 14: Wall tile (Toilet & kitchen) completed.• Level 14: Floor tile completed.• Level 14: Internal plumbing (CPVC) work completed.• Level 14: External & internal plumbing (CI) work completed.• Level 14: External vertical (GI) work completed.• Level 14: POP cornice completed.• Level 14: Internal Wall putty completed.• Level 14: M.S railing Staircase completed.• Level 14: Staircase marble completed.• Aluminium (Schueco) work 100% completed.• Aluminium (Louvers) work 100% completed.• Level 14: Door shutter completed.• Level 14: S.S railing balcony completed.• Level 14: Flat internal electrical wiring & switches completed.• Lift installation work is on progress.• Lift stone cladding work is on progress. |
|--------------------------------------|--|



MONTHLY PROGRESS REPORT

CGEWHO – GREATER NOIDA PROJECT

**Up to Last
Month**

Block C08

- Level 15(Terrace): 100% slab casting completed.
 - Above Terrace all work completed.
- Level 14: Brick work 100% completed.
- Level 14: Door frame completed.
- Level 14: Electrical wall conduit completed.
- Level 14: Internal plaster completed.
 - External plaster 100% completed.
- Level 14: Water proofing completed.
- Level 14: Wall tile (Toilet & kitchen) completed.
- Level 14: Floor tile completed.
- Level 14: Internal plumbing (CPVC) work completed.
- Level 14: External & internal plumbing (CI) work completed.
- Level 14: External vertical (GI) work completed.
- Level 14: POP cornice completed.
- Level 14: Internal Wall putty completed.
- Level 14: M.S railing Staircase completed.
- Level 14: Staircase marble completed.
- Aluminium (Schueco) work 100% completed.
- Aluminium (Louvers) work 100% completed.
- Level 14: Door shutter completed.
- Level 14: S.S railing balcony completed.
- Level 14: Flat internal electrical wiring & switches completed.
- Lift installation work is on progress.



MONTHLY PROGRESS REPORT

CGEWHO – GREATER NOIDA PROJECT

| | |
|--|---|
| <p style="text-align: center;">Current Month Activity</p> | <ul style="list-style-type: none"> • Level 15(Terrace): 100% slab casting completed. <ul style="list-style-type: none"> ▪ Above Terrace all work completed. • Level 14: Brick work 100% completed. • Level 14: Door frame completed. • Level 14: Electrical wall conduit completed. • Level 14: Internal plaster completed. <ul style="list-style-type: none"> • External plaster 100% completed. • Level 14: Water proofing completed. • Level 14: Wall tile (Toilet & kitchen) completed. • Level 14: Floor tile completed. • Level 14: Internal plumbing (CPVC) work completed. • Level 14: External & internal plumbing (CI) work completed. • Level 14: External vertical (GI) work completed. • Level 14: POP cornice completed. • Level 14: Internal Wall putty completed. • Level 14: M.S railing Staircase completed. • Level 14: Staircase marble completed. • Aluminium (Schueco) work 100% completed. • Aluminium (Louvers) work 100% completed. • Level 14: Door shutter completed. • Level 14: S.S railing balcony completed. • Level 14: Flat internal electrical wiring & switches completed. • Lift installation work is on progress. • Lift stone cladding work is on progress. |
| <p style="text-align: center;">Up to Last Month</p> <p style="text-align: center;">Block C09</p> | <ul style="list-style-type: none"> • Level 15(Terrace): 100% slab casting completed. • Above terrace Machine room shuttering is on progress. • Level 13&14: Brick work completed. • Level 12&13: Door frame completed. • Level 14: Door frame is on progress. • Level 12&13: Electrical wall conduit completed. • Level 14: Electrical wall conduit is on progress. • Level 11&12: Internal plaster completed. • Level 13: Internal plaster is on progress. • Level 12&13: Internal plumbing (CPVC) completed. • Level 14: Internal plumbing (CPVC) is on progress. • Level 03 to 08: External & internal plumbing (CI) work completed. • Level 09: External & internal plumbing (CI) work is on progress. |



MONTHLY PROGRESS REPORT

CGEWHO – GREATER NOIDA PROJECT

| | |
|---------------------------------------|--|
| Current Month Activity | <ul style="list-style-type: none"> • Level 15(Terrace): 100% slab casting completed. • Above Machine room projection shuttering is on progress. • Level 14: Brick work completed. • Level 14: Door frame completed. • Level 14: Electrical wall conduit completed. • Level 14: Internal plaster completed. • Level 14: Internal plumbing (CPVC) completed. • Level 03 to 08: External & internal plumbing (CI) work completed. • Level 09: External & internal plumbing (CI) work is on progress. |
| Up to Last Month Block C10 | <ul style="list-style-type: none"> • Level 15(Terrace): 100% slab casting completed. • Above terrace mummy column casted. • Level 08: Brick work completed. • Level 09: Brick work is on progress. • Level 07: Door frame completed. • Level 08: Door frame is on progress. • Level 07: Electrical wall conduit completed. • Level 08: Electrical wall conduit is on progress. • Level 07: Internal plaster completed. • Level 08: Internal plaster is on progress. • Level 07: Internal plumbing (cPVC) completed. • Level 08: Internal plumbing (cPVC) is on progress. |
| Current Month Activity | <ul style="list-style-type: none"> • Level 15(Terrace): 100% slab casting completed. • Above terrace mummy column casted. • Level 09: Brick work completed. • Level 10: Brick work is on progress. • Level 08: Door frame completed. • Level 09: Door frame is on progress. • Level 08: Electrical wall conduit completed. • Level 09: Electrical wall conduit is on progress. • Level 08: Internal plaster completed. • Level 09: Internal plaster is on progress. • Level 08: Internal plumbing (cPVC) completed. • Level 09: Internal plumbing (cPVC) is on progress. |



MONTHLY PROGRESS REPORT

CGEWHO – GREATER NOIDA PROJECT

| | |
|--|---|
| <p>Up To Last Month</p> <p>Block C11</p> | <ul style="list-style-type: none"> • Level 15(Terrace): 100% slab casting completed. <ul style="list-style-type: none"> ▪ Above Terrace all work completed. • Level 14: Brick work completed. • Level 14: Door frame completed. • Level 14: Electrical wall conduit completed. • Level 14: Internal plaster completed. <ul style="list-style-type: none"> • External plaster 95% completed. • Level 01 to 11: Water proofing completed. • Level 12: Water proofing is on progress. • Level 01 to 09: Wall tile (Toilet & kitchen) completed. • Level 10: Wall tile (Toilet & Kitchen) is on progress. • Level 14: Internal plumbing (CPVC) work completed. • Level 14: External & internal plumbing (CI) work completed. • Level 09: External vertical (GI) work completed. • Level 10: External vertical (GI) work is on progress. • Level 01 to 14: M.S railing Staircase completed. • Level 01 to 07: S.S railing balcony completed. |
| <p>Current Month Activity</p> | <ul style="list-style-type: none"> • Level 15(Terrace): 100% slab casting completed. <ul style="list-style-type: none"> ▪ Above Terrace all work completed. • Level 14: Brick work completed. • Level 14: Door frame completed. • Level 14: Electrical wall conduit completed. • Level 14: Internal plaster completed. <ul style="list-style-type: none"> • External plaster 95% completed. • Level 12: Water proofing completed. • Level 13: Water proofing is on progress. • Level 11: Wall tile (Toilet & kitchen) completed. • Level 12: Wall tile (Toilet & Kitchen) is on progress. • Level 01 to 04: Floor tile completed. • Level 05: Floor tile is on progress. • Level 14: Internal plumbing (CPVC) work completed. • Level 14: External & internal plumbing (CI) work completed. • Level 09: External vertical (GI) work completed. • Level 10: External vertical (GI) work is on progress. • Level 01 to 03: Cornice and wall putty work completed. • Level 04: Cornice and wall putty work is on progress. • Level 01 to 14: M.S railing Staircase completed. • Level 01 to 07: S.S railing balcony completed. • Staircase marble work is on progress. |



MONTHLY PROGRESS REPORT

CGEWHO – GREATER NOIDA PROJECT

| | |
|--|---|
| <p>Up to Last Month</p> <p>Block C12</p> | <ul style="list-style-type: none"> • Level 15(Terrace): 100% slab casting completed. <ul style="list-style-type: none"> ▪ Above Terrace all work completed. • Level 14: Brick work 100% completed. • Level 14: Door frame completed. • Level 14: Electrical wall conduit completed. • Level 14: Internal plaster completed. <ul style="list-style-type: none"> • External plaster 100% completed. • Level 14: Water proofing completed. • Level 14: Wall tile (Toilet & kitchen) completed. • Level 04: Floor tile is on progress. • Level 14: Internal plumbing (CPVC) work completed. • Level 14: External & internal plumbing (CI) work completed. • Level 14: External vertical (GI) work completed. • Level 14: POP cornice completed. • Level 14: Internal Wall putty completed. • Level 14: M.S railing Staircase completed. • Level 14: Staircase marble completed. • Aluminium (Schueco) work 100% completed. • Aluminium (Louvers) work 100% completed. • Level 14: S.S railing balcony completed. • Lift installation work is on progress. |
| <p>Current Month Activity</p> | <ul style="list-style-type: none"> • Level 15(Terrace): 100% slab casting completed. <ul style="list-style-type: none"> ▪ Above Terrace all work completed. • Level 14: Brick work 100% completed. • Level 14: Door frame completed. • Level 14: Electrical wall conduit completed. • Level 14: Internal plaster completed. <ul style="list-style-type: none"> • External plaster 100% completed. • Level 14: Water proofing completed. • Level 14: Wall tile (Toilet & kitchen) completed. • Level 04: Floor tile is on progress. • Level 14: Internal plumbing (CPVC) work completed. • Level 14: External & internal plumbing (CI) work completed. • Level 14: External vertical (GI) work completed. • Level 14: POP cornice completed. • Level 14: Internal Wall putty completed. • Level 14: M.S railing Staircase completed. • Level 14: Staircase marble completed. • Aluminium (Schueco) work 100% completed. • Aluminium (Louvers) work 100% completed. • Level 14: S.S railing balcony completed. • Lift installation work is on progress. |



MONTHLY PROGRESS REPORT CGEWHO – GREATER NOIDA PROJECT

| | |
|---------------------------------------|--|
| Up to last month UG Tank | <ul style="list-style-type: none"> • U.G. Tank water proofing work is on progress. |
| Current Month Activity | <ul style="list-style-type: none"> • U.G. Tank Tile work is on progress. |
| Up to last month Non-Tower | <ul style="list-style-type: none"> • Pile casting completed. (848/848) Nos. • Laying P.C.C completed. (Total 18217/18731) Sqm • Stitch slab casting completed. (Total 17708/18731) Sqm • Circular column casting completed. (Total 294/339) Nos. • Basement non-tower slab casting completed Total (18131/18731) Sqm • Retaining wall casting completed (277/294) m • Boundary wall casted (242/277) RMT • Basement plaster (17140/23636) Sqm. • Basement PCC for VDC flooring (20200/22000) sqm • Basement ATT 19500 sqm • Basement VDC Flooring (16640/20840) sqm • Non tower slab water proofing (7700/20700) sqm |
| Current Month Activity | <ul style="list-style-type: none"> • Basement VDC Flooring 1000 sqm • Non tower slab water proofing 1800 sqm • Basement non-tower slab casting 175 sqm |



**MONTHLY PROGRESS REPORT
CGEWHO – GREATER NOIDA PROJECT**

PHOTOGRAPHS OF PACKAGE-III on 31st JAN -2020

Block C-01 Above terrace all RCC work completed.

Block C-02 Above terrace all RCC work completed.

Block C-12 Above terrace all RCC work completed.



Progress Report No. 55 (1st JAN-2021– 31st JAN-2021)



**MONTHLY PROGRESS REPORT
CGEWHO – GREATER NOIDA PROJECT**

Block C-06 Brick coba completed.

Block C-07 Brick coba completed.

Block C-08 Brick coba completed.



Progress Report No. 55 (1st JAN-2021– 31st JAN-2021)



**MONTHLY PROGRESS REPORT
CGEWHO – GREATER NOIDA PROJECT**

Block C-09 Level-15 (Terrace) mummy projection & O.H Tank shuttering work is on progress.

Block C-10 Level -15 (Terrace) all slab completed.

Block C-11 Above terrace RCC work completed.



Progress Report No. 55 (1st JAN-2021– 31st JAN-2021)



**MONTHLY PROGRESS REPORT
CGEWHO – GREATER NOIDA PROJECT**

Landscaping view



Progress Report No. 55 (1st JAN-2021– 31st JAN-2021)



MONTHLY PROGRESS REPORT
CGEWHO – GREATER NOIDA PROJECT

Basement plumbing (CI) work is on progress.



Progress Report No. 55 (1st JAN-2021– 31st JAN-2021)



**MONTHLY PROGRESS REPORT
CGEWHO – GREATER NOIDA PROJECT**

Ramp brick work is on progress.



Progress Report No. 55 (1st JAN-2021– 31st JAN-2021)



MONTHLY PROGRESS REPORT

CGEWHO – GREATER NOIDA PROJECT

| PACKAGE-IV | STATUS AS ON 31/01/2021 |
|------------------------------------|--|
| Up to Last Month Block A01 | <ul style="list-style-type: none"> • External Primer work in Balcony and open to sky area work in progress. • Parasol First coat External Painting work in progress. • Chinaware fixing work completed. • Aluminum Door and Windows silicon work completed. • Stilt floor putty work completed. |
| Current Month Activity | <ul style="list-style-type: none"> • 30% External Paint 1st coat work completed. • Parasol 1st coat External Painting work completed. • Common area wiring work completed. • Guard room glazing work completed. |
| Up to Last Month Block B04 | <ul style="list-style-type: none"> • First coat External Painting work in progress. • Aluminum Door and Windows silicon work completed. • Drive way Granite fixing work completed. • Stilt floor putty work completed. |
| Current Month Activity | <ul style="list-style-type: none"> • Parasol, Machine room, Mumty room 1st coat External Painting work in progress. • 85% External paint 1st coat work completed. • 40/104 flats chinaware work completed. • Common area wiring work in progress. • Stilt floor OBD work completed. |
| Up to Last Month Block B05 | <ul style="list-style-type: none"> • External Painting Primer work in Balcony in progress. • Parasol First coat External Painting work in progress. • Aluminum Door and Windows silicon work completed. • Drive way Granite fixing work completed. • Stilt floor putty work completed. |
| Current Month Activity | <ul style="list-style-type: none"> • Parasol, Machine room, Mumty room 1st coat External Painting work in progress. • 30% External paint 1st coat work completed. • 16/104 flats chinaware work completed. • Stilt floor OBD work completed. |
| Up to Last Month Block C-16 | <ul style="list-style-type: none"> • First coat External Painting work in progress. • Parasol First coat External Painting work in progress. • Aluminum Door and Windows silicon work completed. • Drive way Granite fixing work completed. • Stilt floor putty work completed. • Common area wire work in progress. • Chinaware fixing work completed. |
| Current Month Activity | <ul style="list-style-type: none"> • 90% First coat External Painting work completed. • Parasol, Machine room, Mumty room 1st coat External Painting work in progress. • Common area wiring work completed. |



MONTHLY PROGRESS REPORT CGEWHO – GREATER NOIDA PROJECT

| | |
|--|---|
| Up to Last Month Block C-17 | <ul style="list-style-type: none"> • External Painting Primer work in Balcony in progress. • Aluminum Door and Windows silicon work completed. • Drive way Granite fixing work completed. • Stilt floor putty work completed. • Common area wire work in progress. • Chinaware fixing work completed. |
| Current Month Activity | <ul style="list-style-type: none"> • Parasol, Machine room, Mumty room1st coat External Painting work in progress. • Common area wiring work completed. |
| Up to Last Month Block C-02 | <ul style="list-style-type: none"> • Aluminum Door and Windows silicon work completed. • Drive way Granite fixing work completed. • Stilt floor putty work completed. |
| Current Month Activity | <ul style="list-style-type: none"> • Parasol, Machine room, Mumty room1st coat External Painting work in progress. • Chinaware work completed. • VDF flooring work completed. • Aluminum windows glazing work completed. • Common area 1st coat OBD work completed. |
| Up to Last Month Block C-03 | <ul style="list-style-type: none"> • Drive way Granite fixing work in progress. • Stilt floor putty work completed. |
| Current Month Activity | <ul style="list-style-type: none"> • Parasol, Machine room, Mumty room1st coat External Painting work in progress. • Common area 1st coat OBD work completed. • Aluminum doors windows glazing work completed. |
| Up to Last Month Block C-04 | <ul style="list-style-type: none"> • Drive way Granite fixing work in progress. • Stilt floor putty work in progress. |
| Current Month Activity | <ul style="list-style-type: none"> • Drive way Granite fixing work completed. • 42/56 flats Chinaware work completed. • Aluminum doors windows glazing work completed. |



MONTHLY PROGRESS REPORT

CGEWHO – GREATER NOIDA PROJECT

| | |
|---|--|
| Up to Last Month NTA | <ul style="list-style-type: none"> • 100 Sqm APP waterproofing membrane fixing work completed. (15600/15900). • 80% Soil filling work in Road completed. • Drain brick work in progress. (1360/1400). • IGL brick work in progress. (560/600). • PCC for green area work in progress. (2100/3000). • PCC for path way area work in progress. • Amphitheatre brick work in progress. • Green area development work in progress. • Guniting work in progress. (2100/3000). • External fire fighting work completed. • Garden water supply HDPE pipe laying work completed. • D.I Water supply pipe laying work completed. • 60% Kerb stone fixing work completed. • Boundary wall first coat putty work in progress. • Feature wall brick work completed. • Foot path chequered tile fixing work in progress. • Drain wall granite fixing work in progress. |
| Current Month Activity | <ul style="list-style-type: none"> • 150 Sqm APP waterproofing membrane fixing work completed. (15750/15900). • 90% Soil filling work in Road completed. • Drain brick work in progress. (1380/1400). • IGL brick work in progress. (580/600). • PCC for green area work in progress. (2500/3000). • PCC for path way area work completed. • Amphitheatre brick work completed. • Green area development work in progress. • Guniting work in progress. (2500/3000). • 65% Kerb stone fixing work completed. • Boundary wall first coat putty work in progress. • Feature wall brick work completed. • 80% Foot path chequered tile fixing work completed. • Drain wall granite fixing work in progress. • Cut out Polycarbonate sheet and louver fixing work in progress. |
| Sample Flat Type A, B & C Status | <ul style="list-style-type: none"> • Painting work of walls & Ceiling completed. • Tile fixing work completed. • Internal Electrical work completed. • Water supply & Drainage work completed. |



**MONTHLY PROGRESS REPORT
CGEWHO – GREATER NOIDA PROJECT**

PHOTOGRAPHS OF PACKAGE-IV on 31ST JAN-2021

BIRD EYE VIEW OF PROJECT



Progress Report No. 55 (1st JAN-2021– 31st JAN-2021)



**MONTHLY PROGRESS REPORT
CGEWHO – GREATER NOIDA PROJECT**

CENTER AREA DEVELOPMENT & ROAD IS IN PROGRESS.



Progress Report No. 55 (1st JAN-2021– 31st JAN-2021)



**MONTHLY PROGRESS REPORT
CGEWHO – GREATER NOIDA PROJECT**

EXTERNAL ROAD DEVELOPMENT WORK IN PROGRESS.



Progress Report No. 55 (1st JAN-2021– 31st JAN-2021)



**MONTHLY PROGRESS REPORT
CGEWHO – GREATER NOIDA PROJECT**

PAVER FIXING WORK IS IN PROGRESS.



Progress Report No. 55 (1st JAN-2021– 31st JAN-2021)



**MONTHLY PROGRESS REPORT
CGEWHO – GREATER NOIDA PROJECT**

EXTERNAL PAINT WORK IS IN PROGRESS.



Progress Report No. 55 (1st JAN-2021– 31st JAN-2021)



**MONTHLY PROGRESS REPORT
CGEWHO – GREATER NOIDA PROJECT**

EXTERNAL PAINT WORK IS IN PROGRESS.



Progress Report No. 55 (1st JAN-2021– 31st JAN-2021)



MONTHLY PROGRESS REPORT

CGEWHO – GREATER NOIDA PROJECT

| PACKAGE-V | STATUS AS ON 31/01/2021 |
|---|---|
| Up to Last Month Block B01 | <ul style="list-style-type: none"> • VDF flooring at stilt floor completed. • External painting work 1st coat work is in progress. |
| Current Activity | <ul style="list-style-type: none"> • External painting 1st coat work 75% completed. |
| Up to Last Month Block B02 | <ul style="list-style-type: none"> • WC & washbasin fixing work 80% completed. • Lift cladding at stilt floor completed. |
| Current Activity | <ul style="list-style-type: none"> • WC & washbasin fixing work 20% completed. (Total 100%). • External painting work 1st coat 35% completed. |
| Up to Last Month Block B03 | <ul style="list-style-type: none"> • Terrace brick coba waterproofing 10% completed. (Total 100%). • Floor tiling work 8% completed. (Total 95%). • Aluminum door window frame fixing work 13% completed. (Total 98%). • Aluminum door window glazing work 20% completed. (Total 95%). • Balcony SS Railing work 40% completed. (Total 90%). • Stilt stone flooring 100% completed. • Entry door shutters fixing work 80% completed. • Terrace GI piping work completed. |
| Current Activity | <ul style="list-style-type: none"> • Floor tiling work 3% completed. (Total 98%). • Aluminum door window frame fixing work 2% completed. (Total 100%). • Plumbing shaft louvers fixing work completed. • Internal putty work 1st coat completed. • Internal door shutters fixing work 70% completed. • Entry door shutters 100% completed. • Entry door shutters fixing work 80% completed. • Internal painting 1st coat completed up to 4th floor. • Lift bracket fixing work is in progress. |
| Up to Last Month Block C15 | <ul style="list-style-type: none"> • Balcony Birla putty work completed from 10th to 11th floor. • WC fixing work completed up to 11th floor. |
| Current Activity | <ul style="list-style-type: none"> • Feature wall stone cladding work completed. |
| Up to Last Month Block C16 | <ul style="list-style-type: none"> • WC fixing work completed up to 9th floor. • External painting work 1st coat work is in progress. |
| Current Activity | <ul style="list-style-type: none"> • Feature wall stone cladding work completed. • External painting work 1st coat work 70% completed. |



MONTHLY PROGRESS REPORT

CGEWHO – GREATER NOIDA PROJECT

| | |
|--|--|
| <p>Up to Last Month</p> <p>Non-Tower</p> | <ul style="list-style-type: none"> • Guniting work 18% completed. (Total 98%). • Extended basement APP water proofing work 2% completed (Total 100%). • Screeding work 5% completed on Waterproofing membrane. (Total 100%) • Brick work for Road drain is completed. • External fire hydrant piping work 5% completed. (Total 95%). • Kerb stone fixing work in path way central portion area completed. • Garden hydrant piping work 10% completed. (Total 85%). • LT panel Room Rolling shutter fixing work completed. • WBM Road Hord core 2nd layer laying and compaction work completed. • Road crossing of Sewer line & Storm water line piping work completed. |
| <p>Current Activity</p> | <ul style="list-style-type: none"> • WBM Road Hord core 3rd layer laying and compaction work completed up to Block B-02. • WBM Road Hord core 3rd layer laying and compaction work is in progress front of blocks B-02 & B-03 • Grass Pavers fixing work front of block B-01 is completed. • Green area stone cladding work is in progress. • External fire hydrant piping work 3% completed. (Total 98%). • Kerb stone fixing work in path way central portion area completed. • Garden hydrant piping work 10% completed. (Total 95%). • Parking area Hord core laying work is in progress. • Road PCC work 20% completed front of blocks C-15 & C-16. • Cut out Polycarbonate sheet and louver fixing work in progress. |



**MONTHLY PROGRESS REPORT
CGEWHO – GREATER NOIDA PROJECT**

PHOTOGRAPHS OF PACKAGE-V on 31st JAN-2021

BLOCK C-16 EXTERNAL PAINTING WORK IS IN PROGRESS.



Progress Report No. 55 (1st JAN-2021– 31st JAN-2021)



MONTHLY PROGRESS REPORT CGEWHO – GREATER NOIDA PROJECT

GRASS PAVERS FIXING WORK IS IN PROGRESS FRONT OF BLOCK B-01.



Progress Report No. 55 (1st JAN-2021– 31st JAN-2021)



MONTHLY PROGRESS REPORT CGEWHO – GREATER NOIDA PROJECT

WBM ROAD HARD CORE LAYING AND COMPACTION WORK COMPLETED.



Progress Report No. 55 (1st JAN-2021– 31st JAN-2021)



MONTHLY PROGRESS REPORT CGEWHO – GREATER NOIDA PROJECT

CENTER PARK PATH WAY TILING WORK COMPLETED.



Progress Report No. 55 (1st JAN-2021– 31st JAN-2021)



MONTHLY PROGRESS REPORT CGEWHO – GREATER NOIDA PROJECT

BLOCK C-16 EXTERNAL PAINTING WORK IS IN PROGRESS.



Progress Report No. 55 (1st JAN-2021– 31st JAN-2021)



MONTHLY PROGRESS REPORT CGEWHO – GREATER NOIDA PROJECT

VIEW OF BLOCK B-01, B-02, C-16.



Progress Report No. 55 (1st JAN-2021– 31st JAN-2021)



MONTHLY PROGRESS REPORT

CGEWHO – GREATER NOIDA PROJECT

| PACKAGE-VI | STATUS AS ON 31/01/2021 |
|---|--|
| Up to Last Month Boundary Wall & Gates | <ul style="list-style-type: none"> • Boundary wall 1st coat painting work from Main gate no-2 to Main gate no-3 is completed. • Boundary wall Railing 1st coat painting work completed from Gate no-2 to Gate no-3. • Main Gate no-1 Roof Ms framing work completed. • Gate no-3 Roof slab Reinforcement work is in progress. • Gate no-2 Planter Brick work is in progress. |
| Current Month Activity | <ul style="list-style-type: none"> • Main Gate no-2 Roof polycarbonate sheet covering is in progress. • Guard room-2 Door frames fixing work completed. • Gate no-3 Roof slab casted. • Gate no-3 Planter Brick work is in progress. |
| Up to Last Month Shopping. | <ul style="list-style-type: none"> • Terrace projection slab 39% casted. (Total 99%). • Terrace Rain water piping work 50% completed. (Total 100%). • External plaster work 25% completed. (Total 50%). • Tile's flooring in 1st & 2nd floor is in progress. |
| Current Month Activity | <ul style="list-style-type: none"> • Terrace Brick coba waterproofing work 50% completed. • Water tank base slab casted. • External plaster work 45% completed. (Total 95%). • Tile's flooring in G. floor 50% completed. • Tile's flooring in Offices at 1st & 2nd floor 95% completed. • Ground,1st & 2nd floors Toilets CI piping work completed. |
| Up to Last Month Nursing | <ul style="list-style-type: none"> • Stub columns Balance 50% casted. (Total 100%). • Mummtly & stub columns Reinforcement work is in progress. • AAC block work at Gfloor & 1st floor is in progress. |
| Current Month Activity | <ul style="list-style-type: none"> • Terrace projection Shuttering work is in progress. • AAC block work at G. floor, 1st & 2nd floor 50% completed. • Mummtly slab reinforcement work is in progress. |
| Up to Last Month School | <ul style="list-style-type: none"> • Basement Roof slab Reinforcement work is in progress. |
| Current Month Activity | <ul style="list-style-type: none"> • Basement Roof slab 100% casted. • Gfloor columns 100% casted. • Gfloor roof slab shuttering work is in progress. |
| Up to Last Month Community Center | <ul style="list-style-type: none"> • Gfloor Roof slab 25% casted. • G floor columns Balance 75% casted. (Total 100%). • Gfloor slab shuttering work is in progress. |
| Current Month Activity | <ul style="list-style-type: none"> • Balance Gfloor slab Reinforcement work is in progress. • 1st floor columns 25% casted. • 1st floor slab shuttering work is in progress. |
| Up to Last Month Non-Tower Area | <ul style="list-style-type: none"> • Basement Roof slab 700SqM casted. (Total 85%). • Retaining wall 2nd lift casted up to a length of 65mtrs casted. (Total 585/585). • Kota stone waterproofing on wall of length 30mtrs (Total 510/585). • Basement Drain brick work is in progress. |



MONTHLY PROGRESS REPORT

CGEWHO – GREATER NOIDA PROJECT

| | |
|-------------------------------|--|
| Current Month Activity | <ul style="list-style-type: none">• Basement Roof slab 350Sqm casted. (Total 89%).• Balance slab Reinforcement work is in progress.• Retaining wall 2nd lift casted up to a length of 65mtrs casted. (Total 585/585).• Kota stone waterproofing on wall of length 30mtrs (Total 540/585).• Basement Drain of length 100mtrs casted. |
|-------------------------------|--|

PHOTOGRAPHS OF PACKAGE-VI on 31st DEC - 2020

OVERALL VIEW OF PACKAGE VI.

**SHOPPING EXTERNAL PLASTER WORK 95% COMPLETED,
NURSING HOME TERRAC PROJECTION SHUTTERING WORK IS IN PROGRESS &
SCHOOL GFLOOR ROOF SHUTTERING WORK IS IN PROGRESS.**



MONTHLY PROGRESS REPORT CGEWHO – GREATER NOIDA PROJECT

COMMUNITY CENTER 1ST FLOOR SLAB SHUTTERING WORK IS IN PROGRESS.



Progress Report No. 55 (1st JAN-2021– 31st JAN-2021)



**MONTHLY PROGRESS REPORT
CGEWHO – GREATER NOIDA PROJECT**

QUALITY CONTROL

**DURING CONSTRUCTION FOLLOWING QUALITY CONTROL TESTS
CONDUCTED AT SITE:**

| S. No. | Materials | Source From | Test Date | Tests done | Result |
|---------------|---|--|------------------|-------------------|--|
| 1 | Coarse Sand | Bajpur | | Each truck | Sieve Analysis & Silt content |
| 2 | Coarse Aggregate | Nangal | | Each truck | Sieve Analysis & Impact Value |
| 3 | Fine Sand | Yamuna Nagar | | Each truck | Sieve Analysis & Silt content |
| 4 | Bricks | Greater Noida | | Each truck | Dimension, Water Absorption & Compressive strength |
| 5 | Cement | Third party testing is being done | | | |
| 6 | Steel | Third party testing is being done | | | |
| 7 | Piles Integrity | Third party testing is being done | | | |
| 8 | Soil Compaction | Third party testing is being done | | | |
| 9 | STP water | Third party testing is being done | | | |
| 10 | Wood | Third party testing is being done | | | |
| 11 | Wires | Third party testing is being done | | | |
| 12 | Tiles | Third party testing is being done | | | |
| 13 | VDF | Third party testing is being done (Flexural Strength done.). | | | |
| 14 | RCC Cubes are being tested and Register is being maintained. | | | | |
| 15 | Slump test conducted at site to insure workability if concrete. | | | | |



**MONTHLY PROGRESS REPORT
CGEWHO – GREATER NOIDA PROJECT**

BRICKS COMPRESSIVE STRENGTH TESTING



MONTHLY PROGRESS REPORT CGEWHO – GREATER NOIDA PROJECT

CUBE COMPRESSIVE STRENGTH TESTING



Progress Report No. 55 (1st JAN-2021– 31st JAN-2021)



MONTHLY PROGRESS REPORT CGEWHO – GREATER NOIDA PROJECT

COARSE AGGREGATE 20MM TESTING



Progress Report No. 55 (1st JAN-2021– 31st JAN-2021)



MONTHLY PROGRESS REPORT CGEWHO – GREATER NOIDA PROJECT

COARSE SAND SIEVE ANALYSIS TESTING.



Progress Report No. 55 (1st JAN-2021– 31st JAN-2021)



MONTHLY PROGRESS REPORT

CGEWHO – GREATER NOIDA PROJECT

| PACKAGE-E (b) | STATUS AS ON 31/01/2021 |
|-------------------------------|---|
| Up to Last Month | <ul style="list-style-type: none"> • Substation -1 excavation work is in progress. • Substation -2 foundation work is in progress. • Substation -5b foundation work is in progress. • Cable tray fixing work 80% completed. • DG foundation work is in progress. |
| Current Month Activity | <ul style="list-style-type: none"> • Substation -1 Brick work 100% completed. • Substation -2 Brick work 85% completed. • Substation -5b Brick work 90% completed. • Cable tray fixing work 5% completed. (Total 85%). • DG foundation work 35% completed. • 500KVA DG sets 4 nos delivered at site. • 250KVA DG set 2 nos delivered at site. |

| PACKAGE-E (a) | STATUS AS ON 31/01/2021 |
|-------------------------------|--|
| Up to Last Month | <ul style="list-style-type: none"> • Substation -3 foundation work is in progress. • Substation -5a foundation work is in progress. • Cable tray fixing work 80% completed. • DG foundation work is in progress. |
| Current Month Activity | <ul style="list-style-type: none"> • Substation -3 foundation work 100% completed. • Substation-5a foundation work 80% completed. • DG foundation 50% completed. • Substation -4 foundation work is in progress. • 6mtrs pole foundation work is in progress. • Bollard light foundation work is in progress. • Cable tray fixing work 5% completed. (Total 85%). • 33kv substation foundation work is in progress. • 500KVA DG sets 3nos delivered at site. • 250KVA DG set 1 no delivered at site. |

