

PROGRESS REPORT
CGEWHO – CHENNAI PHASE-III PROJECT

31.07.2021

BLOCK	STATUS AS ON 31.07.2021
A1 BLOCK	<ul style="list-style-type: none"> • Piling work 100% completed. • Earth work excavation for Pile Cap works 100% completed. • Plain Cement Concrete (P.C.C) For Pile Cap work 100% completed. • Pile Chipping Work 100% completed. • Pile Cap casting 100% completed. • Earthwork backfilling 100% completed. • Stilt Floor Plain Cement Concrete (P.C.C) work 100% completed. • Stilt floor Columns Concrete 100% completed. • First floor level slab Concrete Casting 100% completed. • Columns up to Second floor level 100% completed. • Second floor level slab Concrete Casting 100% completed. • Columns up to Third floor level 100% completed. • Third floor level slab Concrete Casting 100% completed. • Columns up to Fourth floor level 100% completed. • Shuttering & Reinforcement works for 1st half of Fourth floor level slab 45% completed and balance work on progress. • Block work in First floor 75% completed. • Block work in First floor 25% completed. • Model Flat Finishing works 85% completed.
BLOCK	STATUS AS ON 31.07.2021
A2 BLOCK	<ul style="list-style-type: none"> • Piling work 100% completed. • Earth work excavation for Pile Cap works 100% completed. • Plain Cement Concrete (P.C.C) For Pile Cap work 100% completed. • Pile Chipping Work 100% completed. • Pile Cap casting 100% completed. • Earthwork backfilling 100% completed. • Stilt Floor Plain Cement Concrete (P.C.C) work 100% completed. • Stilt floor Columns Concrete 100% completed. • First floor level slab Concrete Casting 100% completed. • Columns up to Second floor level 100% completed. • Second floor level slab Concrete Casting 100% completed. • Columns up to Third floor level 100% completed. • Shuttering & Barbending works for 1st half of Third floor level slab 65% completed and balance work on progress. • Block work in First floor 15% completed.



PROGRESS REPORT
CGEWHO – CHENNAI PHASE-III PROJECT

BLOCK	STATUS AS ON 31.07.2021
B1 BLOCK	<ul style="list-style-type: none"> • Piling work 100% completed. • Pile cap casting 100% completed. • Columns up to First floor level 100% completed. • First floor level slab Concrete Casting 100% Completed. • Columns up to Second floor level 100% completed. • Second floor level slab Concrete Casting 100% Completed • Columns up to Third floor Level 100%Completed. • Third floor level slab Concrete Casting 100% Completed. • Columns up to Fourth floor Level 100% Completed • Fourth floor level slab Concrete Casting 100% Completed. • Columns up to Fifth floor Level 100%Completed. • Fifth floor level slab Concrete Casting 100% Completed. • Columns up to Sixth floor Level 100%Completed • Sixth floor level slab Concrete Casting 100% Completed. • Columns up to Seventh floor Level 100%Completed • Seventh floor level slab Concrete Casting 100% Completed. • Columns up to Eighth floor level 100% completed • Eighth floor level slab Concrete casting 100% completed. • Columns up to Ninth floor level 100% completed. • Ninth floor level slab Concrete casting 100% completed. • Columns up to Tenth floor level 50% completed. • Shuttering & Barbending works for 1st half of Tenth floor level slab 85% completed and balance work on progress. • Block work in First floor 85% completed. • Block work in Second floor 85% completed • Block work in Third floor 85% completed. • Block work in Fourth floor 85% completed. • Block work in Fifth floor 85% completed. • Block work in Sixth floor 70% completed. • Block work in Eight floor 15% completed. • Stilt ceiling plastering 80% completed. • First Floor ceiling plastering 90% completed. • Second Floor ceiling plastering 90% completed. • Third Floor ceiling plastering 90% completed. • First Floor Wall plastering 75% completed. • Second Floor Wall plastering 75% completed. • Third Floor Wall plastering 75% completed. • Model Flat Finishing works Completed.
BLOCK	STATUS AS ON 31.07.2021
B2 BLOCK	<ul style="list-style-type: none"> • Piling work 100% completed. • Earth work excavation for Pile Cap works 100% completed. • PCC for pile cap 100% completed. • Pile Cap Casting 100% completed



PROGRESS REPORT
CGEWHO – CHENNAI PHASE-III PROJECT

	<ul style="list-style-type: none"> • Columns up to First floor level 100% completed. • First floor level slab Concrete Casting 100% Completed. • Columns up to Second floor level 100% completed. • Second floor level slab Concrete Casting 100% Completed. • Columns up to Third floor level 100% completed. • Third floor level slab Concrete Casting 100% Completed. • Barbending fabrication works for Columns up to Fourth Floor level on progress. • Block work in First floor 50% completed.
BLOCK	STATUS AS ON 31.07.2021
C1 BLOCK	<ul style="list-style-type: none"> • Piling work 100% completed. • Pile cap casting 100% completed. • Columns up to First floor level 100% completed. • First floor level slab Concrete Casting 100% Completed. • Columns up to Second floor level 100% completed. • Second floor level slab Concrete Casting 100% Completed. • Columns up to Third floor level 100% completed. • Third floor level slab Concrete Casting 100% Completed. • Columns up to Fourth floor level 100% completed. • Fourth floor level slab Concrete Casting 100% Completed. • Columns up to Fifth floor level 100% completed. • Fifth floor level slab Concrete Casting 100% Completed. • Columns up to Sixth floor level 100% completed. • Sixth floor level slab Concrete Casting 100% Completed. • Columns up to Seventh floor level 100% completed. • Seventh floor level slab Concrete Casting 100% Completed. • Columns up to Eighth floor level 100% completed. • Eighth floor level slab Concrete Casting 100% Completed. • Columns upto Ninth floor level 100% completed. • Ninth floor level slab First Half Concrete Casting 100% Completed. • Shuttering works for Second half of Ninth floor level slab 25% completed and balance work on progress. • Block work in First Floor Level 95% completed. • Block work in Second Floor Level 95% completed. • Block work in Third Floor Level 95% completed. • Block work in Fourth Floor Level 95% completed. • Block work in Fifth Floor Level 90% completed. • Block work in Sixth Floor Level 85% completed. • Stilt ceiling plastering 85% completed. • First Floor ceiling plastering 90% completed. • Second Floor ceiling plastering 70% completed. • Third Floor ceiling plastering 70% completed. • Fourth Floor ceiling plastering 70% completed. • First Floor Wall plastering 80% completed. • Second Floor Wall plastering 80% completed. • Model Flat Finishing Works completed.



PROGRESS REPORT
CGEWHO – CHENNAI PHASE-III PROJECT

BLOCK	STATUS AS ON 31.07.2021
C2 BLOCK	<ul style="list-style-type: none"> • Piling work 100% completed. • Pile cap casting 100% completed. • Columns up to First floor level 100% completed. • First floor level slab Concrete Casting 100% Completed. • Columns up to Second Floor level 100% Completed. • Second floor level slab Concrete Casting 100% Completed. • Columns up to Third Floor level 100% Completed. • Third floor level slab Concrete Casting 100% Completed. • Columns up to Fourth Floor level 100% Completed. • Fourth floor level slab Concrete Casting 100% Completed. • Columns up to Fifth Floor level 100% Completed. • Fifth floor level slab Concrete Casting 100% Completed. • Columns up to Sixth Floor level 100% Completed. • Sixth floor level slab Concrete Casting 100% Completed. • Columns up to Seventh Floor level 100% Completed. • Seventh floor level slab concrete casting 100% completed. • Columns up to Eight Floor level 100% Completed. • Eight floor level slab concrete casting 100% completed. • Columns up to Ninth Floor level 100% completed. • Shuttering & Barbending works for First half of Ninth floor level slab 75% completed and balance work on progress. • Block work in First Floor Level 90% completed • Block work in Second Floor Level 90% completed. • Block work in Third Floor Level 90% completed. • Block work in Fourth Floor Level 75% completed. • Stilt floor ceiling plastering 90% completed.
BLOCK	STATUS AS ON 31.07.2021
C3 BLOCK	<ul style="list-style-type: none"> • Piling work 100% completed. • Pile cap casting 100% completed. • Columns up to Stilt floor level 100% completed. • PCC flooring for Stilt Floor 100% Completed. • Columns up to First floor level 100% completed. • First floor level slab Concrete Casting 100% Completed. • Columns up to Second floor level 100% completed. • Second floor level slab Concrete Casting 100% Completed. • Columns up to Third floor level 100% completed. • Third floor level slab concrete casting 100% completed. • Columns up to Fourth floor level 100% completed. • Fourth floor level Slab Concrete Casting 100% completed. • Columns up to Fifth floor level 100% completed.



PROGRESS REPORT
CGEWHO – CHENNAI PHASE-III PROJECT

	<ul style="list-style-type: none"> • Fifth floor level slab concrete casting 100% completed. • Columns up to Sixth floor level 100% completed • Sixth floor level slab concrete casting 100% completed. • Barbending works for columns upto Seventh floor 50% and balance works on progress. • Stilt floor ceiling plastering 80% completed. • Block work in First floor level 80% completed. • Block work in Second floor level 80% completed. • Block work in Third Floor Level 75% completed.
BLOCK	STATUS AS ON 31.07.2021
D1 BLOCK	<ul style="list-style-type: none"> • Piling work 100% completed. • Earth work excavation for Pile Cap works 100% completed. • Plain Cement Concrete (PCC) For Pile Cap work 100% completed. • Pile Chipping Work 100% completed. • Pile Cap casting 100% completed. • Earthwork backfilling 100% completed. • Stilt Floor Plain Cement Concrete (P.C.C) work 100% completed. • Stilt Floor Columns Concrete work 100% Completed. • First floor level slab Concrete Casting 100% Completed. • Columns up to Second floor level 100% completed. • Second floor level Slab Concrete Casting 100% Completed. • Columns up to Third floor level 100% completed. • Third floor level Slab Concrete Casting 100% Completed. • Columns up to Fourth floor level 100% completed. • Fourth floor level Slab Concrete Casting 100% Completed. • Columns up to Fifth floor level 50% completed. • Shuttering & Barbending works for First half of Fifth floor level slab 10% completed and balance work on progress. • Block work in First floor level 70% completed and balance work on progress. • Block work in Second floor level 70% completed and balance work on progress.
BLOCK	STATUS AS ON 31.07.2021
D2 BLOCK	<ul style="list-style-type: none"> • Piling work 100% completed. • Pile cap casting 100% completed. • Columns up to First floor level 100% completed. • First floor level slab Concrete Casting 100% Completed • Columns up to Second floor level 100% completed. • Second floor level slab Concrete Casting 100% Completed • Columns up to Third floor level 100% completed. • Third floor level slab Concrete Casting 100% Completed.



PROGRESS REPORT
CGEWHO – CHENNAI PHASE-III PROJECT

	<ul style="list-style-type: none"> • Columns up to Fourth floor level 100% completed. • Fourth floor level slab Concrete Casting 100% Completed. • Columns up to Fifth Floor level Slab 100% Completed. • Fifth floor level slab Concrete Casting 100% Completed. • Columns up to Sixth Floor level Slab 100% Completed. • Sixth floor level slab Concrete Casting 100% Completed. • Columns up to Seventh Floor level Slab 100% Completed. • Seventh floor level slab Concrete Casting 100% Completed. • Columns up to Eight Floor level Slab 100% Completed • Eighth floor level slab Concrete Casting 100% Completed. • Columns up to Ninth Floor level Slab 100% Completed. • Ninth floor level slab Concrete Casting 100% Completed. • Columns up to Tenth Floor level Slab 50% Completed. • Shuttering & Barbending works for First half of Tenth floor level slab 40% completed and balance work on progress • Block work in First Floor Level 90% completed. • Block work in Second Floor Level 90% completed. • Block work in Third Floor Level 80% completed. • Block work in Fourth Floor Level 80% completed. • Block work in Fifth Floor Level 65% completed. • Block work in Sixth Floor Level 20% completed. • Block work in Seventh Floor Level 15% completed. • Stilt ceiling plastering 80% completed. • First Floor ceiling plastering 90% completed. • Second Floor ceiling plastering 90% completed. • First Floor Wall plastering 70% completed. • Second Floor Wall plastering 50% completed. • Model Flat Finishing Works completed.
BLOCK	STATUS AS ON 31.07.2021
D3 BLOCK	<ul style="list-style-type: none"> • Piling work 100% completed. • Pile cap casting 100% completed. • Columns up to First floor level 100% completed. • First floor level slab Concrete Casting 100% Completed. • Columns up to Second floor level 100% completed. • Second floor level slab Concrete Casting 100% Completed. • Columns up to Third floor level 100% completed. • Third floor level Slab Concrete Casting 100% Completed. • Columns up to Fourth floor level 100% completed. • Fourth floor level Slab Concrete Casting 100% Completed • Columns up to Fifth floor level 50% completed. • Fifth floor level Slab Concrete Casting 100% Completed. • Columns up to Sixth floor level 100% completed. • Sixth floor level Slab Concrete Casting 100% Completed.



PROGRESS REPORT
CGEWHO – CHENNAI PHASE-III PROJECT

	<ul style="list-style-type: none"> • Columns up to Seventh floor level 100% completed. • Seventh floor level slab First half Concrete Casting 100% Completed. • Shuttering & Barbending works for Second half of seventh floor level slab 35% completed and balance works on progress. • Block work in First Floor Level 85% completed. • Block work in Second Floor Level 85% completed. • Block work in Third Floor Level 80% completed. • Block work in Fourth Floor Level 75% completed. • Block work in Fifth Floor Level 60% completed. • Stilt ceiling plastering 85% completed. • First Floor ceiling plastering 85% completed. • Second Floor ceiling plastering 85% completed. • Third Floor ceiling plastering 80% completed. • Fourth Floor ceiling plastering 60% completed. • First Floor Wall plastering 80% completed. • Second Floor Wall plastering 75% completed. • Third Floor Wall plastering 45% completed.
BLOCK	STATUS AS ON 31.07.2021
COMMUNITY HALL	<ul style="list-style-type: none"> • Piling work 100% completed. • Earth work excavation for Pile Cap works 100% Completed. • PCC for pile cap 100% completed • Pile cap casting 100% completed. • Earthwork backfilling 100% completed • Columns up to First floor level 100% completed. • First floor level slab Concrete Casting 100% Completed • Columns up to Second floor level 100% completed. • Second floor level slab Concrete Casting 100% Completed. • Columns up to Third Floor level concrete casting 100% completed. • Third floor level slab Concrete Casting 100% Completed. • Columns up to Fourth Floor level concrete casting 95% completed. • Blockwork in First floor 95% completed. • Blockwork in Second floor 45% completed. • Stilt ceiling plastering 85% completed. • First Floor ceiling plastering 95% completed. • First Floor Wall plastering 95% completed. • First Floor ceiling Putty 95% completed. • First Floor wall Putty 95% completed. • First Floor 1st Coat Inner painting 95% completed.



PROGRESS REPORT **CGEWHO – CHENNAI PHASE-III PROJECT**

PHOTOGRAPHS OF WORK PROGRESS AS ON 31.07.2021

Block A1: Shuttering & reinforcement works in 1st half of Fourth Floor level slab 45% completed and balance work on progress.



Block A2: Column concrete upto Third floor level 100% completed. Shuttering & Barbending works for 1st Half of Third floor level slab 65% completed and balance work on progress.



PROGRESS REPORT **CGEWHO - CHENNAI PHASE-III PROJECT**

Block B1: Shuttering & Barbending works for 1st Half of Tenth floor level slab 85% completed and balance work on progress.



Block B2: Third Floor Level slab concrete casting 100% completed. Bar bending works for Columns up to fourth floor level on progress.



PROGRESS REPORT **CGEWHO – CHENNAI PHASE-III PROJECT**

Block C1: Ninth floor level slab First half Concrete casting 100% completed.
Slab Shuttering works in 2nd Half of Ninth Floor level 25% completed.



Block C2: Shuttering & Barbending works for 1st Half of Ninth floor level slab
75% completed and balance work on progress.



PROGRESS REPORT **CGEWHO - CHENNAI PHASE-III PROJECT**

Block C3: Sixth Floor level slab concrete 100% completed. Barbending works for Column upto Seventh floor level 50% completed and balance works on progress.



Block D1: Fourth Floor level slab concrete 100% completed. Shuttering & Barbending works for 1st half of Fifth Floor level slab 10% completed.



PROGRESS REPORT **CGEWHO - CHENNAI PHASE-III PROJECT**

Block D2: Shuttering & Barbending works for 1st Half of Tenth floor level slab 40% completed and balance work on progress.



Block D3: Shuttering & Barbending works for 2nd Half of Seventh floor level slab 35% completed and balance work on progress.



PROGRESS REPORT **CGEWHO - CHENNAI PHASE-III PROJECT**

Community Hall: Third Floor level slab concrete casting 100% completed. Column concrete upto Fourth floor level completed. First Floor Finishing works on progress



PROGRESS REPORT
CGEWHO - CHENNAI PHASE-III PROJECT

QUALITY CONTROL

DURING CONSTRUCTION FOLLOWING QUALITY CONTROL TESTS CONDUCTED AT SITE:

Sl.No.	Materials	Source from	Test Done	Result
1	M-Sand	Uthiramerur, Kanchipuram (DT) Sriperambathur, Kanchipuram (Dt)	Each Truck	Sieve Analysis & Silt content
2	Coarse Aggregate (20mm)	Uthiramerur, Kanchipuram (DT) Sriperambathur, Kanchipuram (Dt)	Each Truck	Sieve Analysis
3	Coarse Aggregate (12mm)	Uthiramerur, Kanchipuram (DT) Sriperambathur, Kanchipuram (Dt)	Each Truck	Sieve Analysis
4	Cement	Third party testing is being done.		
5	Steel	Third party testing is being done.		
6	Pile Integrity	Third party testing is being done.		
7	Soil Compaction	Third party testing is being done.		
8	RCC cubes are being tested and Register is being maintained.			
9	Slump test conducted at site to insure workability of concrete.			



PROGRESS REPORT
CGEWHO - CHENNAI PHASE-III PROJECT

PHOTOGRAPH OF QUALITY CONTROL AT SITE

Concrete Cube Compressive Strength Testing



PROGRESS REPORT
CGEWHO - CHENNAI PHASE-III PROJECT

20mm & 12mm Aggregate Sieve Analysis Testing



PROGRESS REPORT
CGEWHO - CHENNAI PHASE-III PROJECT

Fine Aggregate Sieve Analysis Testing

