

MONTHLY PROGRESS REPORT

CGEWHO – GREATER NOIDA PROJECT

31st-August-2021

PACKAGE-II	STATUS AS ON 31/08/2021
Up to Last Month Block D01	<ul style="list-style-type: none"> • Balance 62% Chinaware fixing work completed. (Total 100%). • Mumty & Machine Room External Painting work is in progress at Terrace floor. • Rising main fixing work is in progress.
Current Month Activity	<ul style="list-style-type: none"> • Mumty & Machine Room External Painting work completed. • Kitchen sink fixing work in 6 flats completed. • False ceiling tile fixing work in toilets completed from 2nd to 5th floor. • Rising main fixing work completed.
Up to Last Month Block D02	<ul style="list-style-type: none"> • Chinaware fixing work 100% completed. • Mumty & Machine Room External Painting work is in progress at Terrace floor. • Rising main fixing work is in progress.
Current Month Activity	<ul style="list-style-type: none"> • Mumty & Machine Room External Painting work completed. • Rising main fixing work completed.
Up to Last Month Block D03	<ul style="list-style-type: none"> • Chinaware fixing work completed at 2nd floor. • Mumty & Machine Room External Painting work is in progress at Terrace floor. • Machine Room electrical wiring work completed. • Rising main fixing work is in progress.
Current Month Activity	<ul style="list-style-type: none"> • Chinaware fixing work completed from 3rd floor to 7th floor. • Mumty & Machine Room External Painting work completed. • Rising main fixing work completed.
Up to Last Month Block D04	<ul style="list-style-type: none"> • Balance 5% External painting work completed. (Total 90%)
Current Month Activity	<ul style="list-style-type: none"> • Balance 8% External painting work completed. (Total 98%). • Basement tiles flooring work in corridor completed. • Mumty & Machine Room External Painting work 75% completed. • Rising main fixing work completed.
Up to Last Month Block D05	<ul style="list-style-type: none"> • Floor & wall tiling work 100% completed at 1st floor. • 10% Aluminum door window glazing fixing work completed. (Total 90%). • Internal door shutters fixed at 100% completed. • Internal wall putty work completed at 13th floor. • Internal door shutters painting work completed up to 10th floor. • Toilets false ceiling framing work completed from 10th to 14th floor.
Current Month Activity	<ul style="list-style-type: none"> • Balance 8% Aluminum door window glazing fixing work completed. (Total 98%). • Internal Painting work completed up to 14th floor. • Internal door shutters painting work completed from 11th to 14th floor. • Internal fire shaft door frame fixing work completed up to 14th floor.



Progress Report No. 61 (1st AUG-2021– 31st AUG-2021)



MONTHLY PROGRESS REPORT

CGEWHO – GREATER NOIDA PROJECT

Up to Last Month Block D06	<ul style="list-style-type: none"> • Mumty slab & Machine Room columns 100% casted. • Balcony RCC wall casted up to 8th floor. • Balance 15% 14th floor Brick completed. (Total 100%). • Internal wall conduiting work completed at 13th floor. • 12th & 13th floors Internal Plaster work completed. (Total 100%). • Door frames fixing completed at 13th & 14th floor. • Internal wall putty work completed up to 6th floor. • Staircase-2 railing fixing work completed.
Current Month Activity	<ul style="list-style-type: none"> • Over head water tank base slab casted. • Terrace projection slab 25% casted. • Parapet wall brick work completed at terrace. • Balcony RCC wall casted from 9th floor to 14th floor. • Balance 15% 14th floor Brick completed. (Total 100%). • Internal wall conduiting work completed at 14th floor. • Internal Plaster work completed at 1st & 14th floor. (Total 100%). • Door frames fixing completed at 13th & 14th floor. • Vertical CI piping work completed up to 6th floor. • Cpvc piping work completed up to 11th floor.
Up to Last Month Non-Tower	<ul style="list-style-type: none"> • Road VDF completed front of blocks from D-02 to D-04. • Ramp-5 VDF completed. • Drain SFRC cover casting & laying completed front of block D-01 & D-02. • Feature wall Granite cladding front of Block D-05 is completed. • Balance 5% Green area pressure Guniting waterproofing work completed in between packages II & III central park. (Total 100%). • Front portion of blocks D-02, D-3, D-04 & D-05 development work is in progress. • Soil dressing, preparation work and Plantation work in progress. • Central Park granite stone work 60% completed. • Internal Road VDF groove cutting & filling work completed backside of blocks D-01, D-02 & D-03.
Current Month Activity	<ul style="list-style-type: none"> • Road area PCC 240 Sqm completed front of block D-02. • Road reinforcement work for vdf is in progress front of block D-02. • Basket ball & Tennis court foundation brick work completed. • Drain SFRC cover casting & laying completed front of block D-03. • Front portion of blocks D-02, D-3, D-04 & D-05 development work is in progress. • Soil dressing, preparation work and Plantation work in progress. • Amphitheatre granite stone work completed. • Central Park pathway chequered tiles flooring work 65% completed. • Pergola one no erection work completed.
Up to Last Month Retaining Wall & Boundary wall	<ul style="list-style-type: none"> • Boundary wall Putty work completed. • Boundary wall Railing painting work completed.
Current Month Activity	



**MONTHLY PROGRESS REPORT
CGEWHO – GREATER NOIDA PROJECT**

PHOTOGRAPHS OF PACKAGE-II on 31st AUG -2021

ROAD VDF REINFORCEMENT WORK IS IN PROGRESS INFRONT OF BLOCK D-02.



Progress Report No. 61 (1st AUG-2021– 31st AUG-2021)



**MONTHLY PROGRESS REPORT
CGEWHO – GREATER NOIDA PROJECT**

**GREEN AREA DEVELOPMENT IS IN PROGRESS INFRONT OF BLOCK D03 &
BLOCK D-04**



Progress Report No. 61 (1st AUG-2021– 31st AUG-2021)



MONTHLY PROGRESS REPORT CGEWHO – GREATER NOIDA PROJECT

CENTER PARK DEVELOPMENT WORK IN PROGRESS



Progress Report No. 61 (1st AUG-2021– 31st AUG-2021)



MONTHLY PROGRESS REPORT CGEWHO – GREATER NOIDA PROJECT

**GREEN AREA DEVELOPMENT WORK FRONT OF BLOCKS D-02, D-3 & D-04
IS IN PROGRESS.**



Progress Report No. 61 (1st AUG-2021– 31st AUG-2021)



MONTHLY PROGRESS REPORT

CGEWHO – GREATER NOIDA PROJECT

PACKAGE-III	STATUS AS ON 31/08/2021
Up to Last Month Block C01	<ul style="list-style-type: none"> • 100% RCC work completed. • 100% Tile work CI, GI & CPVC work completed. • 100% M.S staircase & S.S balcony Railing work completed. • 100% Aluminum Door window & Louvers fixing completed. • 100% Door shutter & staircase marble completed. • 100% Flat internal electrical wiring, switches & MCB completed. • 100% Internal POP cornice & Wall putty completed. • 100% Internal primer & 1st coat paint work completed. • 70% External First coat Paint work completed. • Lift ready for testing.
Current Month Activity	<ul style="list-style-type: none"> • Common area primer work is on progress. • Main door teak polish is on progress. • Stilt granite & feature wall work completed.
Up to Last Month Block C05	<ul style="list-style-type: none"> • 100% RCC work completed. • 100% Tile work CI, GI & CPVC work completed. • 100% M.S staircase & S.S balcony Railing work completed. • 100% Aluminum Door window & Louvers fixing completed. • 100% Door shutter & staircase marble completed. • 100% Flat internal electrical wiring, switches & MCB completed. • 100% Internal POP cornice & Wall putty completed. • 100%: Internal flat primer & 1st coat paint work completed. • 90% External First coat Paint work completed. • 100% Common area First coat paint work completed. • Lift ready for testing.
Current Month Activity	<ul style="list-style-type: none"> • Main door teak polish work is on progress. • S.S railing grinding is on progress. • Electrical rising main work is on progress. • Chinaware fitting work is on progress. • Exhaust fan of toilet and kitchen is completed.
Up to Last Month Block C-06	<ul style="list-style-type: none"> • 100% RCC work completed. • 100% Tile work CI, GI & CPVC work completed. • 100% M.S staircase & S.S balcony Railing work completed. • 100% Aluminum Door window & Louvers fixing completed. • 100% Door shutter & staircase marble completed. • 100% Flat internal electrical wiring, switches & MCB completed. • 100% Internal POP cornice & Wall putty completed. • 100% Internal 1st coat paint including common area work completed. • 90% External First coat Paint work completed. • Lift ready for testing.



MONTHLY PROGRESS REPORT

CGEWHO – GREATER NOIDA PROJECT

Current Month Activity	<ul style="list-style-type: none"> • Electrical rising main work is on progress. • Chinaware fitting work is on progress. • Exhaust fan of toilet and kitchen is completed.
Up to Last Month Block C07	<ul style="list-style-type: none"> • 100% RCC work completed. • 100% Tile work CI, GI&CPVC work completed. • 100% M.S staircase & S.S balcony Railing work completed. • 100% Aluminum Door window & Louvers fixing completed. • 100% Door shutter & staircase marble completed. • 100% Flat internal electrical wiring, switches & MCB completed. • 100% Internal POP cornice & Wall putty completed. • 100%: Internal 1st coat paint including common area work completed. • 95% External First coat Paint work completed. • Lift ready for testing.
Current Month Activity	<ul style="list-style-type: none"> • Silicon filling in Aluminium door window is on progress. • Chinaware fitting work is on progress. • Exhaust fan of toilet and kitchen is completed.
Up to Last Month Block C08	<ul style="list-style-type: none"> • 100% RCC work completed. • 100% CI & CPVC work completed. • 100% Flat POP cornice & 1st coat putty work completed. • Level 11: Floor tile completed. • Level 12: Wall tile (Toilet & kitchen) completed. • 40% External wall putty work completed. • M.S staircase railing & marble completed. • Level 11: S.S balcony railing work completed. • Terrace brick coba 70% completed.
Current Month Activity	<ul style="list-style-type: none"> • Level 13: Wall tile (Toilet & Kitchen) is on progress. • Level 12: Floor tile is on progress. • Lift installation work is on progress. • Remaining 30% Terrace brick coba work is on progress. • Aluminum door & window making 100% and fixing 30% completed. • Aluminum louvers making 100% and fixing 30% completed.
Up to Last Month Block C09	<ul style="list-style-type: none"> • Level 15(Terrace): 100% slab casting completed. • Level 11: Internal 1st coat putty completed. • 50% External plaster completed. • Level 14: Internal plumbing (cPVC) completed. • Level 04: External CI work completed. • Level 08: M.S staircase railing work completed. • Terrace brick coba 70% completed.



MONTHLY PROGRESS REPORT CGEWHO – GREATER NOIDA PROJECT

Current Month Activity	<ul style="list-style-type: none"> • Level 12: Internal 1st coat putty is on progress. • Level 05: External CI work in progress. • 10% External plaster work is on progress. • Remaining 30% Terrace brick coba work is on progress. • Scaffolding work for lift completed.
Up To Last Month Block C10	<ul style="list-style-type: none"> • 100% RCC work completed. • 100% Tile work CI, GI & CPVC work completed. • 100% M.S staircase & S.S balcony Railing work completed. • 100% Aluminum Door window & Louvers fixing completed. • 100% Door shutter (Teak) & staircase marble completed. • 100% Internal POP cornice & Wall putty completed. • 65% External paint completed.
Current Month Activity	<ul style="list-style-type: none"> • Common area putty 2nd coat 90% completed. • 10% External paint work completed. • Level 01 to 05: Lift cladding work completed. • Aluminum glass fixing 90% completed. • Lift installation work is on progress. • Level 01 to 03: Internal door fixing completed.
Up to Last Month Block C11	<ul style="list-style-type: none"> • 100% RCC work completed. • 100% Tile work CI, GI & CPVC work completed. • 100% M.S staircase & S.S balcony Railing work completed. • 100% Aluminum Door window & Louvers fixing completed. • 100% Door shutter & staircase marble completed. • 100% Flat Electrical wiring completed. • 100% Internal POP cornice & Wall putty completed. • 75% External First coat Paint work completed.
Current Month Activity	<ul style="list-style-type: none"> • Stilt granite flooring & feature wall is on progress. • Aluminum glass fixing is on progress. • Lift earthing work is on progress. • Lift installation work is on progress.

Up to Last Month Block C12	<ul style="list-style-type: none"> • 100% RCC work completed. • 100% Tile work CI, GI & CPVC work completed. • 100% M.S staircase & S.S balcony Railing work completed. • 100% Aluminum Door window & Louvers fixing completed. • 100% Door shutter & staircase marble completed. • 100% flat internal electrical wiring completed. • 100% Internal POP cornice & Wall putty completed. • 85% Internal primer & 1st coat paint work completed. • Lift ready for testing. • 60% External painting work completed.
---------------------------------------	---



MONTHLY PROGRESS REPORT CGEWHO – GREATER NOIDA PROJECT

Current Month Activity	<ul style="list-style-type: none"> • Internal primer & 1st coat painting is on progress. • Internal Electrical switches is on progress. • Stilt granite flooring work is on progress. • 10% External painting work completed.
Up to last month UG Tank	<ul style="list-style-type: none"> • U.G. Tank Putty work completed.
Current Month Activity	<ul style="list-style-type: none"> • U.G. Tank wiring is on progress.
Up to last month Non-Tower	<ul style="list-style-type: none"> • Retaining wall casting completed (277/303) m • Boundary wall casted (277/277) RMT • Basement putty & 1st coat paint 50% completed. • Basement plumbing Block C-01,05,06,07,11&12 completed. • Basement firefighting fire hydrant, Sprinkler and curtain line 70% completed. • Basement VDC flooring 94% completed. • External development Sewer & rainwater harvesting work 100% completed. • Non tower slab APP membrane water proofing (17220/20700) sqm completed. • Green area Guniting work (3200/6000) sqm completed. • Road VDF 300/931 RMT completed.
Current Month Activity	<ul style="list-style-type: none"> • Non tower slab APP membrane water proofing 500 sqm. • Chequered tile Kerb stone work in progress. • Drain brick work in progress. • IGL brick work in progress. • Planter & Drain brick wall Granite fixing work in progress. • HDPE pipe work garden hydrant work in progress. • External firefighting line laying work in progress. • Basement fire fighting work in progress. • Road VDF 50 RMT.



**MONTHLY PROGRESS REPORT
CGEWHO – GREATER NOIDA PROJECT**

PHOTOGRAPHS OF PACKAGE-III on 31st -AUGUST -2021

BIRD EYE VIEW OF PROJECT



Progress Report No. 61 (1st AUG-2021– 31st AUG-2021)



MONTHLY PROGRESS REPORT CGEWHO – GREATER NOIDA PROJECT

BLOCK C05, C6 & C-7 EXTERNAL PAINTING IN PROGRESS.



Progress Report No. 61 (1st AUG-2021– 31st AUG-2021)



**MONTHLY PROGRESS REPORT
CGEWHO – GREATER NOIDA PROJECT**

BLOCK C11, C12&C-01 EXTERNAL PAINTING IN PROGRESS.



Progress Report No. 61 (1st AUG-2021– 31st AUG-2021)



**MONTHLY PROGRESS REPORT
CGEWHO – GREATER NOIDA PROJECT**

BLOCK C05,06,07 EXTERNAL PAINTING WORK IN PROGRESS.



Progress Report No. 61 (1st AUG-2021– 31st AUG-2021)



MONTHLY PROGRESS REPORT CGEWHO – GREATER NOIDA PROJECT

LANDSCAPING WORK IS ON PROGRESS



Progress Report No. 61 (1st AUG-2021– 31st AUG-2021)



MONTHLY PROGRESS REPORT

CGEWHO – GREATER NOIDA PROJECT

PACKAGE-IV	STATUS AS ON 31/08/2021
Up to Last Month Block A01	<ul style="list-style-type: none"> • 100% Aluminium door windows silicon filling work completed. • One Lift testing work completed.
Current Month Activity	<ul style="list-style-type: none"> • Second Lift testing work in progress. • Common area shaft paint work completed. • Eleventh floor sub main work completed. • Rising main work completed.
Up to Last Month Block B04	<ul style="list-style-type: none"> • One Lift testing work completed. • 98% External Paint 1st coat work completed. • 100% Aluminium door windows silicon filling work completed. • Common area shaft paint work completed.
Current Month Activity	<ul style="list-style-type: none"> • Second Lift testing work in progress. • Expansion joint Aluminium sheet covering work in progress. • Common area shaft paint work completed. • Rising main work completed.
Up to Last Month Block B05	<ul style="list-style-type: none"> • One Lift Testing work completed. • 97% External Paint 1st coat work completed. • Flats meter board fixing work in progress. • Common area shaft paint work completed. • 13th Floor Aluminium door windows silicon filling work completed.
Current Month Activity	<ul style="list-style-type: none"> • Second lift Lift Testing work in progress. • Expansion joint Aluminium sheet covering work in progress. • 98% External Paint 1st coat work completed. • 100% Aluminium door windows silicon filling work completed. • Ninth floor sub main work completed. • Rising main work completed.
Up to Last Month Block C-16	<ul style="list-style-type: none"> • 90% Mumty Machine room external paint work completed. • Common area shaft paint work completed. • Meter board fixing work in progress. • Rising main fixing work in progress.
Current Month Activity	<ul style="list-style-type: none"> • 95% Mumty Machine room external paint work completed. • Meter board fixing work in progress. • Ninth floor Sub main work completed. • Rising main fixing work completed.
Up to Last Month Block C-17	<ul style="list-style-type: none"> • 90% Mumty Machine room external paint work in progress. • Common area shaft paint work completed. • Meter board fixing work in progress. • Rising main fixing work in progress.
Current Month Activity	<ul style="list-style-type: none"> • 95% Mumty Machine room external paint work in progress. • Meter board fixing work in progress. • Rising main fixing work completed.



MONTHLY PROGRESS REPORT CGEWHO – GREATER NOIDA PROJECT

Up to Last Month Block C-02	<ul style="list-style-type: none"> • One Lift testing work completed. • Meter board fixing work completed. • Sub Main fixing work completed. • Common area shaft paint work completed. • Aluminium Door and Windows Silicon filling work in progress.
Current Month Activity	<ul style="list-style-type: none"> • One Lift testing work completed. • Expansion joint Aluminium sheet covering work in progress. • Rising main work completed. • Aluminium Door and Windows Silicon filling work in progress.
Up to Last Month Block C-03	<ul style="list-style-type: none"> • 97% First coat External Painting work completed. • One Lift testing work completed. • Meter board fixing work completed. • Common area shaft paint work completed.
Current Month Activity	<ul style="list-style-type: none"> • 98% First coat External Painting work completed. • Expansion joint Aluminium sheet covering work in progress. • Rising main work completed.
Up to Last Month Block C-04	<ul style="list-style-type: none"> • 98% First coat External Painting work completed. • One Lift testing work completed. • Meter board fixing work completed. • Common area shaft paint work completed. • Aluminium Door and Windows Silicon filling work in progress.
Current Month Activity	<ul style="list-style-type: none"> • 99% First coat External Painting work completed. • Expansion joint Aluminium sheet covering work in progress. • Rising main work completed. • Aluminium Door and Windows Silicon filling work in progress.
Up to Last Month NTA	<ul style="list-style-type: none"> • Ramp No-3 Columns casting work completed and slab work in progress. • STP mechanical fixing work completed. • 99% Soil filling work in Road completed. • 100% VDF casting work completed of Road. • 100% PCC for VDF work completed. • Green area development work in progress. • 98% Green Area Kerb stone fixing work completed. • 95% Parking area Kerb stone fixing work completed. • 100% Drain wall granite fixing work completed. • 90% Drain water proofing plaster work completed. • IGL Drain water proofing plaster work in progress. • Basement Fire Fighting main line connection work in progress.
Current Month Activity	<ul style="list-style-type: none"> • Ramp No-3- 30% slab casting work completed. • Green area development work in progress. • 99% Green Area Kerb stone fixing work completed. • 97% Parking area Kerb stone fixing work completed. • Basket ball & Tennis court work in progress. • IGL Drain water proofing plaster work in progress. • Basement Fire Fighting main line connection work in progress.



**MONTHLY PROGRESS REPORT
CGEWHO – GREATER NOIDA PROJECT**

PHOTOGRAPHS OF PACKAGE-IV on 31st AUG 2021

BIRD EYE VIEW OF PROJECT



Progress Report No. 61 (1st AUG-2021– 31st AUG-2021)



**MONTHLY PROGRESS REPORT
CGEWHO – GREATER NOIDA PROJECT**

CENTRAL PARK DEVELOPMENT IS IN PROGRESS.



Progress Report No. 61 (1st AUG-2021– 31st AUG-2021)



**MONTHLY PROGRESS REPORT
CGEWHO – GREATER NOIDA PROJECT**

GREEN AREA DEVELOPMENT WORK IN PROGRESS.



Progress Report No. 61 (1st AUG-2021– 31st AUG-2021)



**MONTHLY PROGRESS REPORT
CGEWHO – GREATER NOIDA PROJECT**

**BASKET BALL & TENNIS COURT DEVELOPMENT WORK IN
PROGRESS.**



Progress Report No. 61 (1st AUG-2021– 31st AUG-2021)



**MONTHLY PROGRESS REPORT
CGEWHO – GREATER NOIDA PROJECT**

ROAD GREEN AREA WORK IN PROGRESS.



Progress Report No. 61 (1st AUG-2021– 31st AUG-2021)



MONTHLY PROGRESS REPORT

CGEWHO – GREATER NOIDA PROJECT

PACKAGE-V	STATUS AS ON 31/08/2021
Up to Last Month Block B01	<ul style="list-style-type: none"> • One Lift testing work completed. • 2nd lift Mechanical work completed.
Current Activity	<ul style="list-style-type: none"> • Toilet false ceiling tile fixing work 95% completed. • Floor drain gratings in Toilets fixing work 90% completed. • 2nd lift testing work is in progress. • Entrance door locks fixing work 100% completed. • Fire shaft glass fixing work 100% completed. • Terrace Fire pump fixing work is in progress. • Internal Fire alarm wiring work is in progress.
Up to Last Month Block B02	<ul style="list-style-type: none"> • One Lift testing work completed. • 2nd lift Mechanical work completed. • Paint minor leftover work is in progress.
Current Activity	<ul style="list-style-type: none"> • Toilet false ceiling tile fixing work 95% completed. • Floor drain gratings in Toilets fixing work 85% completed. • 2nd lift testing work is in progress. • Entrance door locks fixing work 100% completed. • Fire shaft glass fixing work 100% completed. • Terrace fire pump fixing work is in progress.
Up to Last Month Block B03	<ul style="list-style-type: none"> • Both lifts Mechanical work is completed. • Entry door shutter polish work completed at 1st floor. • Internal wiring work 75% completed. • Paint minor leftover work is in progress.
Current Activity	<ul style="list-style-type: none"> • Entry door shutter polish work completed from 2nd floor to 13th floor. • Entry door lock fixing work 100% completed. • Both Lifts testing work is in progress. • Terrace fire pump fixing work is in progress.
Up to Last Month Block C15	<ul style="list-style-type: none"> • One Lift testing work completed. • 2nd lift Mechanical work completed. • Tiles Minor leftover work is in progress.
Current Activity	<ul style="list-style-type: none"> • Toilets false ceiling tile fixing work 100% completed. • Entry door lock fixing work 100% completed. • Fire shaft glass fixing work is in progress. • Internal Fire alarm wiring work is in progress.



MONTHLY PROGRESS REPORT CGEWHO – GREATER NOIDA PROJECT

<p>Up to Last Month</p> <p>Block C14</p>	<ul style="list-style-type: none"> • One Lift testing work completed. • 2nd lift Mechanical work completed. • Paint minor leftover work is in progress.
<p>Current Activity</p>	<ul style="list-style-type: none"> • Toilets false ceiling tile fixing work 100% completed. • Entry door lock fixing work 100% completed.
<p>Up to Last Month</p> <p>Non-Tower</p>	<ul style="list-style-type: none"> • Roads VDF groove cutting & filling work completed. • Basement fire fighting work is in progress. • Internal Road Drain plaster work 100% completed. • External Road Drain plaster work 70% completed. • Horticulture work is in progress. • Vertical expansion joint work is in progress. • IGL trench waterproofing plaster work is in progress.
<p>Current Activity</p>	<ul style="list-style-type: none"> • Ramp-02 fire fighting work is in progress. • External Road Drain plaster work 20% completed. (Total 90%). • Horticulture work is in progress. • Vertical expansion joint Aluminum sheet fixing work between blocks C-14 & C-15 and B-02 & B-03 completed. • Vertical expansion joint Aluminum sheet fixing work between blocks B-01 & B-02 is in progress. • IGL trench waterproofing plaster work is in progress.



**MONTHLY PROGRESS REPORT
CGEWHO – GREATER NOIDA PROJECT**

PHOTOGRAPHS OF PACKAGE-V on 31st AUG -2021

BIRD EYE VIEW OF PROJECT



Progress Report No. 61 (1st AUG-2021– 31st AUG-2021)



MONTHLY PROGRESS REPORT CGEWHO – GREATER NOIDA PROJECT

CENTER PARK VIEW.



Progress Report No. 61 (1st AUG-2021– 31st AUG-2021)



MONTHLY PROGRESS REPORT CGEWHO – GREATER NOIDA PROJECT

CENTRAL PARK TOP VIEW



Progress Report No. 61 (1st AUG-2021– 31st AUG-2021)



MONTHLY PROGRESS REPORT CGEWHO – GREATER NOIDA PROJECT

HORTICULTURE WORK IS IN PROGRESS FRONT OF BLOCK B-02 & B-03.



Progress Report No. 61 (1st AUG-2021– 31st AUG-2021)



MONTHLY PROGRESS REPORT

CGEWHO – GREATER NOIDA PROJECT

PACKAGE-VI	STATUS AS ON 31/08/2021
Up to Last Month Boundary Wall & Gates	<ul style="list-style-type: none"> • Main Gate no-1 & 2 external wall Granite fixing work completed. • Gate no-2 Wall & floor tiling work in Guard Room completed. • Main gate no-2 ACP & HPL cladding work completed. • Gate no-2 putty work completed. • Main Gate no-1 ACP & HPL cladding work is in progress.
Current Month Activity	<ul style="list-style-type: none"> • Gate no-1 Wall & floor tiling work in Guard Room completed. • Main gate no-1 ACP & HPL cladding work completed. • Main Gate no-1 ACP & HPL cladding work is in progress. • Main Gate no-2 SS gate fixing work is in progress.
Up to Last Month Shopping.	<ul style="list-style-type: none"> • Water tank -02 projection slab casted. • Water tank-1 Roof slab & stub columns casted. • Terrace Cut out Polycarbonate fixing work completed. • Balance Tiles flooring work 15% completed at Ground floor. (Total 100%). • Basement C. I. piping work completed.
Current Month Activity	<ul style="list-style-type: none"> • Mumty external plaster work is in progress. • Toilets Tiling & Granite work is in progress at Gfloor. • Entrance Planter brick work completed. • Road Drain brick work completed front of shopping area. • Internal wet riser fixing work is in progress.
Up to Last Month Nursing	<ul style="list-style-type: none"> • Terrace projection slab 100% casted. • Water tank wall Shuttering work is in progress. • 80% internal putty work completed. (Total 100%). • Toilets sunken waterproofing work completed at Gfloor, 1st & 2nd floor. • Balance 15% Tiles flooring work in Gfloor, 1st floor & 2nd floor completed. (Total 100%).
Current Month Activity	<ul style="list-style-type: none"> • Entrance Ramps Brick work completed. • Internal drainage work at Gfloor & 1st floor is in progress.
Up to Last Month School	<ul style="list-style-type: none"> • Mumty shuttering work is in progress. • Gfloor & 1st floor AAC block work 90% completed.
Current Month Activity	<ul style="list-style-type: none"> • Mumty shuttering & Reinforcement work is in progress. • Terrace projection 25% casted. (Total 90%). • Internal Plaster work 85% completed at Gfloor.
Up to Last Month Community Center	<ul style="list-style-type: none"> • Balance 30% 2nd floor Roof slab casted. (Total 100%). • 50% 3rd floor slab Reinforcement work completed. • Balance 3rd floor slab shuttering & Reinforcement work is in progress. • AAC block work 90% completed in Gfloor & 1st floor. • Internal plaster work 75% completed at Gfloor. • Internal plaster at 1st floor is in progress.



MONTHLY PROGRESS REPORT CGEWHO – GREATER NOIDA PROJECT

Current Month Activity	<ul style="list-style-type: none"> • Terrace stub columns 25% casted. • Terrace projection shuttering work is in progress. • 3rd floor slab 65% casted. • Balance 3rd floor slab Reinforcement work is in progress. • AAC block work 90% completed in 2nd floor. • Internal plaster 95% completed at ground floor. • Internal plaster work 85% completed at 1st floor.
Up to Last Month Non-Tower Area	<ul style="list-style-type: none"> • 10% APP membrane water proofing work completed. (Total 80%). • Basement fire fighting work in progress. • External sewerage piping work 15% completed. (Total 95%) • External drainage works 10% completed. (Total 90%). • Sewer manhole brick work is completed. • Gate no -2 Road VDF 90% completed.
Current Month Activity	<ul style="list-style-type: none"> • 5% APP membrane water proofing work completed. (Total 85%). • Basement fire fighting work in progress. • External sewerage piping work 5% completed. (Total 100%) • External drainage works 10% completed. (Total 100%).

PHOTOGRAPHS OF PACKAGE-VI on 31st AUG – 2021 OVERALL VIEW OF PACKAGE VI FROM GATE NO -02



MONTHLY PROGRESS REPORT CGEWHO – GREATER NOIDA PROJECT

SHOPPING AREA FRONT PLANTERS RAMPS PCC WORK COMPLETED



Progress Report No. 61 (1st AUG-2021– 31st AUG-2021)



MONTHLY PROGRESS REPORT CGEWHO – GREATER NOIDA PROJECT

BALANCE WORK OF COUMNITY CENTRE 3RD FLOOR ROOF SLAB IN PROGRESS (REINFORCEMENT BINDING WORK IN PROGRESS).



Progress Report No. 61 (1st AUG-2021– 31st AUG-2021)



MONTHLY PROGRESS REPORT CGEWHO – GREATER NOIDA PROJECT

MAIN GATE NO-2 SS GATE FIXING WORK IS IN PROGRESS.



Progress Report No. 61 (1st AUG-2021– 31st AUG-2021)



**MONTHLY PROGRESS REPORT
CGEWHO – GREATER NOIDA PROJECT**

QUALITY CONTROL

**DURING CONSTRUCTION FOLLOWING QUALITY CONTROL TESTS
CONDUCTED AT SITE:**

S. No.	Materials	Source From	Test Date	Tests done	Result
1	Coarse Sand	Bajpur		Each truck	Sieve Analysis & Silt content
2	Coarse Aggregate	Nangal		Each truck	Sieve Analysis & Impact Value
3	Fine Sand	Yamuna Nagar		Each truck	Sieve Analysis & Silt content
4	Bricks	Greater Noida		Each truck	Dimension, Water Absorption & Compressive strength
5	Cement	Third party testing is being done			
6	Steel	Third party testing is being done			
7	Piles Integrity	Third party testing is being done			
8	Soil Compaction	Third party testing is being done			
9	STP water	Third party testing is being done			
10	Wood	Third party testing is being done			
11	Wires	Third party testing is being done			
12	Tiles	Third party testing is being done			
13	VDF	Third party testing is being done (Flexural Strength done.).			
14	RCC Cubes are being tested and Register is being maintained.				
15	Slump test conducted at site to insure workability if concrete.				



**MONTHLY PROGRESS REPORT
CGEWHO – GREATER NOIDA PROJECT**

BRICKS COMPRESSIVE STRENGTH TESTING



CUBE COMPRESSIVE STRENGTH TESTING



MONTHLY PROGRESS REPORT CGEWHO – GREATER NOIDA PROJECT

20MM COARSE AGGREGATE TESTING



Progress Report No. 61 (1st AUG-2021– 31st AUG-2021)



MONTHLY PROGRESS REPORT CGEWHO – GREATER NOIDA PROJECT

COARSE SAND SIEVE ANALYSIS TESTING.



**MONTHLY PROGRESS REPORT
CGEWHO – GREATER NOIDA PROJECT**

PACKAGE-E (a)	STATUS AS ON 31/08/2021
Up to Last Month	<ul style="list-style-type: none">• DG set installing work in progress. (4/5) Nos.• 6mtrs pole fixing work is in progress. (45/68) Nos.• ESS-5a LT room cable tray work in progress.• Cable laying with GI wire work in progress for external lights.• 33/11Kv substation panel room Plaster work is in progress.• 33/11Kv substation Guard room Brick work in progress.• RMU installation work is in progress.• Main meter/receiver room Plaster work is in progress.• Substation earthing work in progress. (39/48).• Solar inverter installation work is in progress.
Current Month Activity	<ul style="list-style-type: none">• Landscape lighting cable laying work is in progress.• Solar inverter installation work completed.• Chamber making work in green area is in progress.• 6mtrs pole foundation work is in progress.• 6mtrs street pole light fixing work is in progress.• ESS-3 & ESS-5A LT panel installation work completed.• ESS-3 & ESS-5A LT cable laying work completed.• ESS-3 & ESS-5A RMU installation work completed.• 33/11 KV substation painting work is in progress.



MONTHLY PROGRESS REPORT CGEWHO – GREATER NOIDA PROJECT

SOLAR INVERTER INSTALLATION WORK IN PROGRESS.



Progress Report No. 61 (1st AUG-2021– 31st AUG-2021)



MONTHLY PROGRESS REPORT CGEWHO – GREATER NOIDA PROJECT

DG SET INSTALASTION WORK COMPLETED.



Progress Report No. 61 (1st AUG-2021– 31st AUG-2021)



MONTHLY PROGRESS REPORT CGEWHO – GREATER NOIDA PROJECT

RMU INSTALLATION WORK COMPLETED



Progress Report No. 61 (1st AUG-2021– 31st AUG-2021)



MONTHLY PROGRESS REPORT

CGEWHO – GREATER NOIDA PROJECT

PACKAGE-E (b)	STATUS AS ON 31/08/2021
Up to Last Month	<ul style="list-style-type: none">• 3mtrs pole fixing work is in progress. (42/65) Nos.• Chemical earthing work is in progress. (24/72).• LT Room-1 & 2 panel installation work completed.• LT Room-2 panel installation work in progress.• LT Room-5B panel installation work in progress.• ESS-1 LT cable laying work in progress.• ESS-5B LT room cable tray work completed.• RMU installation work is in progress.• National flag foundation work completed.• Landscape lighting cable laying work is in progress.• Solar inverter installation work is in progress.
Current Month Activity	<ul style="list-style-type: none">• Landscape lighting cable laying work is in progress.• Solar inverter installation work completed.• Chamber work in green area is in progress.• RCC Hume pipe laying & chamber work done at ESS-02 , 05B & ESS-01.• Fencing work is in progress.• RMU panel installation work completed.• National flag mast installation work completed.• Feeder pillar installation work is in progress.• LT cabling work is in progress.• Earthing work is in progress.• Hoarding board material delivered at site.



MONTHLY PROGRESS REPORT CGEWHO – GREATER NOIDA PROJECT

SOLAR INVERTER INSTALLATION WORK IN PROGRESS.



Progress Report No. 61 (1st AUG-2021– 31st AUG-2021)



MONTHLY PROGRESS REPORT CGEWHO – GREATER NOIDA PROJECT

PANEL ASSEMBLING WORK IN PROGRESS



Progress Report No. 61 (1st AUG-2021– 31st AUG-2021)



MONTHLY PROGRESS REPORT CGEWHO – GREATER NOIDA PROJECT

RMU INSTALLATION WORK COMPLETED.



Progress Report No. 61 (1st AUG-2021– 31st AUG-2021)

