

**PROGRESS REPORT**  
**CGEWHO – CHENNAI PHASE-III PROJECT**

---

**CGEWHO – CHENNAI PHASE-III  
PROJECT**



**MONTHLY PROGRESS REPORT**

**STATUS AS ON : 30.11.2022**



**PROGRESS REPORT**  
**CGEWHO – CHENNAI PHASE-III PROJECT**

30.11.2022

BLOCK	STATUS UPTO PREVIOUS MONTH	STATUS AS ON 30 <sup>th</sup> NOVEMBER - 2022
A1 BLOCK	<ul style="list-style-type: none"> <li>• <b>Structure Work.</b> <ul style="list-style-type: none"> <li>◆ <b>Completed</b> <ul style="list-style-type: none"> <li>▪ Sixth floor level slab – 1<sup>st</sup> Half R.C.C 100% completed.</li> <li>▪ Sixth floor Columns Concrete 60% completed.</li> </ul> </li> <li>◆ <b>On Progress</b> <ul style="list-style-type: none"> <li>▪ Shuttering works 6<sup>th</sup> floor level slab – 2<sup>nd</sup> half – 90% completed.</li> <li>▪ 7<sup>th</sup> floor level slab – 1<sup>st</sup> half – 15% completed.</li> </ul> </li> </ul> </li> <li>• <b>Internal Finishing Work.</b> <ul style="list-style-type: none"> <li>◆ <b>Block Work</b> <ul style="list-style-type: none"> <li>▪ Upto Second floor 95% completed.</li> <li>▪ Third floor 80% completed.</li> <li>▪ Fourth floor 60% completed.</li> </ul> </li> <li>◆ <b>Ceiling Plastering</b> <ul style="list-style-type: none"> <li>▪ Stilt floor 50% completed.</li> <li>▪ First floor 95% completed.</li> <li>▪ Second floor 85% completed.</li> <li>▪ Third floor 80% completed.</li> </ul> </li> <li>◆ <b>Wall Plastering</b> <ul style="list-style-type: none"> <li>▪ First floor 95% completed.</li> <li>▪ Second floor 40% completed</li> </ul> </li> </ul> </li> <li>• <b>Model Flat</b> Finishing works 90% completed.</li> </ul>	<ul style="list-style-type: none"> <li>• <b>Structure Work.</b> <ul style="list-style-type: none"> <li>◆ <b>Completed</b> <ul style="list-style-type: none"> <li>▪ Upto Sixth floor level slab R.C.C 100% completed.</li> <li>▪ Sixth floor Columns Concrete 80% completed.</li> <li>▪ Seventh floor level slab – 1<sup>st</sup> Half R.C.C 100% completed.</li> </ul> </li> <li>◆ <b>On Progress</b> <ul style="list-style-type: none"> <li>▪ Shuttering &amp; Reinforcement works on progress for balance 20% columns in 6<sup>th</sup> floor.</li> </ul> </li> </ul> </li> <li>• <b>Internal Finishing Work.</b> <ul style="list-style-type: none"> <li>◆ <b>Block Work</b> <ul style="list-style-type: none"> <li>▪ Upto Second floor 95% completed.</li> <li>▪ Third floor 90% completed.</li> <li>▪ Fourth floor 80% completed.</li> <li>▪ Fifth floor 10% completed.</li> </ul> </li> <li>◆ <b>Ceiling Plastering</b> <ul style="list-style-type: none"> <li>▪ Stilt floor 50% completed.</li> <li>▪ First floor 95% completed.</li> <li>▪ Second floor 95% completed.</li> <li>▪ Third floor 85% completed.</li> </ul> </li> <li>◆ <b>Wall Plastering</b> <ul style="list-style-type: none"> <li>▪ First floor 95% completed.</li> <li>▪ Second floor 80% completed.</li> <li>▪ Third floor 10% completed.</li> </ul> </li> </ul> </li> <li>• <b>Model Flat</b> Finishing works 90% completed.</li> </ul>



**PROGRESS REPORT**  
**CGEWHO – CHENNAI PHASE-III PROJECT**

<b>BLOCK</b>	<b>STATUS UPTO PREVIOUS MONTH</b>	<b>STATUS AS ON 30<sup>th</sup> NOVEMBER - 2022</b>
A2 BLOCK	<ul style="list-style-type: none"> <li>● <b>Structure Work.</b> <ul style="list-style-type: none"> <li>◆ <b>Completed</b> <ul style="list-style-type: none"> <li>▪ Upto Fifth floor level slab – R.C.C 100% completed.</li> <li>▪ Fifth floor Columns Concrete 50% completed.</li> <li>▪ Sixth floor level slab – 1<sup>st</sup> Half R.C.C 100% completed.</li> </ul> </li> <li>◆ <b>On Progress</b> <ul style="list-style-type: none"> <li>▪ Shuttering &amp; Barbending works for 5<sup>th</sup> floor columns on progress</li> </ul> </li> </ul> </li> <li>● <b>Internal Finishing Work.</b> <ul style="list-style-type: none"> <li>◆ <b>Block Work</b> <ul style="list-style-type: none"> <li>▪ First floor 95% completed.</li> <li>▪ Second floor 95% completed.</li> <li>▪ Third floor 90% completed.</li> <li>▪ Fourth floor 15% completed.</li> </ul> </li> <li>◆ <b>Ceiling Plastering</b> <ul style="list-style-type: none"> <li>▪ Stilt floor 65% completed.</li> <li>▪ First floor 95% completed.</li> <li>▪ Second floor 95% completed.</li> </ul> </li> <li>◆ <b>Wall Plastering</b> <ul style="list-style-type: none"> <li>▪ First floor 95% completed.</li> <li>▪ Second floor 50% completed.</li> </ul> </li> </ul> </li> </ul>	<ul style="list-style-type: none"> <li>● <b>Structure Work.</b> <ul style="list-style-type: none"> <li>◆ <b>Completed</b> <ul style="list-style-type: none"> <li>▪ Upto Fifth floor level slab – R.C.C 100% completed.</li> <li>▪ Fifth floor Columns Concrete 60% completed.</li> <li>▪ Sixth floor level slab – 1<sup>st</sup> Half R.C.C 100% completed.</li> </ul> </li> <li>◆ <b>On Progress</b> <ul style="list-style-type: none"> <li>▪ Shuttering &amp; Reinforcement works. 6<sup>th</sup> floor level slab – 2<sup>nd</sup> half 90% completed. 7<sup>th</sup> floor level slab – 1<sup>st</sup> half – 90% completed.</li> </ul> </li> </ul> </li> <li>● <b>Internal Finishing Work.</b> <ul style="list-style-type: none"> <li>◆ <b>Block Work</b> <ul style="list-style-type: none"> <li>▪ First floor 95% completed.</li> <li>▪ Second floor 95% completed.</li> <li>▪ Third floor 95% completed.</li> <li>▪ Fourth floor 50% completed.</li> <li>▪ Fifth floor 10% completed.</li> </ul> </li> <li>◆ <b>Ceiling Plastering</b> <ul style="list-style-type: none"> <li>▪ Stilt floor 65% completed.</li> <li>▪ First floor 95% completed.</li> <li>▪ Second floor 95% completed.</li> <li>▪ Third floor 20% completed.</li> </ul> </li> <li>◆ <b>Wall Plastering</b> <ul style="list-style-type: none"> <li>▪ First floor 95% completed.</li> <li>▪ Second floor 70% completed.</li> </ul> </li> </ul> </li> </ul>



**PROGRESS REPORT**  
**CGEWHO – CHENNAI PHASE-III PROJECT**

BLOCK	STATUS UPTO PREVIOUS MONTH	STATUS AS ON 30 <sup>th</sup> NOVEMBER - 2022
B1 BLOCK	<ul style="list-style-type: none"> <li>● <b>Structure Work.</b> <ul style="list-style-type: none"> <li>◆ <b>Completed</b> <ul style="list-style-type: none"> <li>▪ Upto Terrace floor level slab-R.C.C 100% completed.</li> <li>▪ Terrace floor Parapet Columns Concrete 100% completed.</li> <li>▪ Lift Head room (3 out of 3) - Base Slab Concrete 100% completed</li> <li>▪ Over Head Water Tank (a) Base Slab Concrete (2 out of 3) - 100% completed. (b) Wall Concrete (2 out of 3) - 100% completed.</li> </ul> </li> <li>◆ <b>On Progress</b> <ul style="list-style-type: none"> <li>▪ Shuttering &amp; Barbending works for Base slab of Over Head Water Tank (3<sup>rd</sup> ) 50% completed.</li> </ul> </li> </ul> </li> <li>● <b>Internal Finishing Work.</b> <ul style="list-style-type: none"> <li>◆ <b>Block Work</b> <ul style="list-style-type: none"> <li>▪ Upto Tenth floor 95% completed.</li> <li>▪ Terrace floor Parapet wall 100% completed.</li> </ul> </li> <li>◆ <b>Ceiling Plastering</b> <ul style="list-style-type: none"> <li>▪ Stilt floor 80% completed.</li> <li>▪ First floor to Seventh floor 95% completed.</li> <li>▪ Eighth floor 90% completed.</li> <li>▪ Ninth floor 90% completed.</li> <li>▪ Tenth floor 90% completed.</li> </ul> </li> <li>◆ <b>Wall Plastering</b> <ul style="list-style-type: none"> <li>▪ First floor to Sixth floor 95% completed.</li> </ul> </li> </ul> </li> </ul>	<ul style="list-style-type: none"> <li>● <b>Structure Work.</b> <ul style="list-style-type: none"> <li>◆ <b>Completed</b> <ul style="list-style-type: none"> <li>▪ Upto Terrace floor level slab-R.C.C 100% completed.</li> <li>▪ Terrace floor Parapet Columns Concrete 100% completed.</li> <li>▪ Lift Head room (3 out of 3) - Slab Concrete 100% completed</li> <li>▪ Over Head Water Tank (a) Base Slab Concrete (2 out of 3) - 100% completed. (b) Wall Concrete (2 out of 3) - 100% completed.</li> </ul> </li> <li>◆ <b>On Progress</b> <ul style="list-style-type: none"> <li>▪ Shuttering &amp; Barbending works for Base slab of Over Head Water Tank (3<sup>rd</sup> ) on progress.</li> </ul> </li> </ul> </li> <li>● <b>Internal Finishing Work.</b> <ul style="list-style-type: none"> <li>◆ <b>Block Work</b> <ul style="list-style-type: none"> <li>▪ Upto Tenth floor 95% completed.</li> <li>▪ Terrace floor Parapet wall 100% completed.</li> </ul> </li> <li>◆ <b>Ceiling Plastering</b> <ul style="list-style-type: none"> <li>▪ Stilt floor 80% completed.</li> <li>▪ First floor to Tenth floor 95% completed.</li> </ul> </li> <li>◆ <b>Wall Plastering</b> <ul style="list-style-type: none"> <li>▪ First floor to Tenth floor 95% completed.</li> </ul> </li> </ul> </li> </ul>



**PROGRESS REPORT**  
**CGEWHO – CHENNAI PHASE-III PROJECT**

	<ul style="list-style-type: none"> <li>▪ Seventh floor 90% completed.</li> <li>▪ Eighth floor 90% completed.</li> <li>▪ Ninth floor 90% completed.</li> <li>▪ Tenth floor 90% completed.</li> <li>◆ <b>Fixing of Balcony Rails</b> <ul style="list-style-type: none"> <li>▪ Balcony railing work 35% completed.</li> </ul> </li> <li>● <b>External Finishing Works</b> <ul style="list-style-type: none"> <li>◆ <b>External Plastering</b> <ul style="list-style-type: none"> <li>▪ In South Side Elevation 100% completed.</li> <li>▪ In East Side Elevation 40% completed.</li> <li>▪ In West Side Elevation 25% completed.</li> <li>▪ In South Side Elevation 10% completed.</li> </ul> </li> </ul> </li> <li>● <b>Model Flat</b> Finishing works 90% completed.</li> </ul>	<ul style="list-style-type: none"> <li>◆ <b>Fixing of Balcony Rails</b> <ul style="list-style-type: none"> <li>▪ Balcony railing work 80% completed.</li> </ul> </li> <li>● <b>External Finishing Works</b> <ul style="list-style-type: none"> <li>◆ <b>External Plastering</b> <ul style="list-style-type: none"> <li>▪ In South Side Elevation 100% completed.</li> <li>▪ In East Side Elevation 50% completed.</li> <li>▪ In West Side Elevation 25% completed.</li> <li>▪ In North Side Elevation 25% completed.</li> </ul> </li> </ul> </li> <li>● <b>Model Flat</b> Finishing works 90% completed.</li> </ul>
<b>BLOCK</b>	<b>STATUS UPTO PREVIOUS MONTH</b>	<b>STATUS AS ON 30<sup>th</sup> NOVEMBER - 2022</b>
B2 BLOCK	<ul style="list-style-type: none"> <li>● <b>Structure Work.</b> <ul style="list-style-type: none"> <li>◆ <b>Completed</b> <ul style="list-style-type: none"> <li>▪ Upto Third floor level slab – R.C.C 100% completed.</li> <li>▪ Third floor Columns Concrete 80% completed.</li> </ul> </li> <li>◆ <b>On Progress</b> <ul style="list-style-type: none"> <li>▪ Shuttering works for 1<sup>st</sup> half of Fourth floor level slab 15% completed and balance works on progress.</li> </ul> </li> </ul> </li> <li>● <b>Internal Finishing Work.</b> <ul style="list-style-type: none"> <li>◆ <b>Block Work</b> <ul style="list-style-type: none"> <li>▪ First floor 50% completed.</li> </ul> </li> </ul> </li> </ul>	<ul style="list-style-type: none"> <li>● <b>Structure Work.</b> <ul style="list-style-type: none"> <li>◆ <b>Completed</b> <ul style="list-style-type: none"> <li>▪ Upto Third floor level slab – R.C.C 100% completed.</li> <li>▪ Third floor Columns Concrete 80% completed.</li> </ul> </li> <li>◆ <b>On Progress</b> <ul style="list-style-type: none"> <li>▪ Shuttering works for 1<sup>st</sup> half of Fourth floor level slab 15% completed and balance works on progress.</li> </ul> </li> </ul> </li> <li>● <b>Internal Finishing Work.</b> <ul style="list-style-type: none"> <li>◆ <b>Block Work</b> <ul style="list-style-type: none"> <li>▪ First floor 50% completed.</li> </ul> </li> </ul> </li> </ul>



**PROGRESS REPORT**  
**CGEWHO – CHENNAI PHASE-III PROJECT**

BLOCK	STATUS UPTO PREVIOUS MONTH	STATUS AS ON 30 <sup>th</sup> NOVEMBER - 2022
C1 BLOCK	<ul style="list-style-type: none"> <li>● <b>Structure Work.</b> <ul style="list-style-type: none"> <li>◆ <b>Completed</b> <ul style="list-style-type: none"> <li>▪ Upto Terrace floor level slab - R.C.C 100% completed.</li> <li>▪ Terrace floor Parapet Columns Concrete 100% completed.</li> <li>▪ Lift Head room (4 out of 4) - Base Slab Concrete 100% completed.</li> </ul> </li> <li>◆ <b>On Progress</b> <ul style="list-style-type: none"> <li>▪ Shuttering &amp; Reinforcement works for Over Head Tank Base slab on progress.</li> </ul> </li> </ul> </li> <li>● <b>Internal Finishing Work.</b> <ul style="list-style-type: none"> <li>◆ <b>Block Work</b> <ul style="list-style-type: none"> <li>▪ Upto Ninth floor 95% completed.</li> <li>▪ Tenth floor 95% completed.</li> <li>▪ Terrace Parapet Wall 90% completed.</li> </ul> </li> <li>◆ <b>Ceiling Plastering</b> <ul style="list-style-type: none"> <li>▪ Stilt floor 90% completed.</li> <li>▪ First floor to Ninth floor 95% completed.</li> <li>▪ Tenth floor 30% completed.</li> </ul> </li> <li>◆ <b>Wall Plastering</b> <ul style="list-style-type: none"> <li>▪ First floor to Fifth floor 95% completed.</li> <li>▪ Sixth floor 95% completed.</li> <li>▪ Seventh floor 90% completed.</li> <li>▪ Eighth floor 70% completed.</li> <li>▪ Ninth floor 20% completed.</li> <li>▪ Tenth floor 20% completed.</li> </ul> </li> </ul> </li> </ul>	<ul style="list-style-type: none"> <li>● <b>Structure Work.</b> <ul style="list-style-type: none"> <li>◆ <b>Completed</b> <ul style="list-style-type: none"> <li>▪ Upto Terrace floor level slab - R.C.C 100% completed.</li> <li>▪ Terrace floor Parapet Columns Concrete 100% completed.</li> <li>▪ Lift Head room (4 out of 4) - Slab Concrete 100% completed.</li> <li>▪ Over Head Water Tank               <ul style="list-style-type: none"> <li>(a) Base Slab Concrete (2 out of 3) - 100% completed.</li> </ul> </li> </ul> </li> <li>◆ <b>On Progress</b> <ul style="list-style-type: none"> <li>▪ Shuttering &amp; Reinforcement works for Over Head Tank Base slab (3<sup>rd</sup>) on progress.</li> </ul> </li> </ul> </li> <li>● <b>Internal Finishing Work.</b> <ul style="list-style-type: none"> <li>◆ <b>Block Work</b> <ul style="list-style-type: none"> <li>▪ Upto Tenth floor 95% completed.</li> <li>▪ Terrace Parapet Wall 90% completed.</li> </ul> </li> <li>◆ <b>Ceiling Plastering</b> <ul style="list-style-type: none"> <li>▪ Stilt floor 90% completed.</li> <li>▪ First floor to Ninth floor 95% completed.</li> <li>▪ Tenth floor 90% completed.</li> </ul> </li> <li>◆ <b>Wall Plastering</b> <ul style="list-style-type: none"> <li>▪ First floor to Eighth floor 95% completed.</li> <li>▪ Ninth floor 90% completed.</li> <li>▪ Tenth floor 70% completed.</li> </ul> </li> </ul> </li> </ul>



**PROGRESS REPORT**  
**CGEWHO – CHENNAI PHASE-III PROJECT**

---

	<ul style="list-style-type: none"><li>● <b>External Finishing Works</b><ul style="list-style-type: none"><li>◆ <b>External Plastering</b><ul style="list-style-type: none"><li>▪ In North Side Elevation 75% completed.</li><li>▪ In West Side Elevation 10% completed.</li></ul></li></ul></li><li>● <b>Model Flat</b> Finishing works 90% completed.</li></ul>	<ul style="list-style-type: none"><li>● <b>External Finishing Works</b><ul style="list-style-type: none"><li>◆ <b>External Plastering</b><ul style="list-style-type: none"><li>▪ In North Side Elevation 80% completed.</li><li>▪ In West Side Elevation 40% completed.</li><li>▪ In East Side Elevation 10% completed.</li></ul></li></ul></li><li>● <b>Model Flat</b> Finishing works 90% completed.</li></ul>
--	--	--



**PROGRESS REPORT**  
**CGEWHO – CHENNAI PHASE-III PROJECT**

BLOCK	STATUS UPTO PREVIOUS MONTH	STATUS AS ON 30 <sup>th</sup> NOVEMBER - 2022
C2 BLOCK	<ul style="list-style-type: none"> <li>• <b>Structure Work.</b> <ul style="list-style-type: none"> <li>◆ <b>Completed</b> <ul style="list-style-type: none"> <li>▪ Upto Terrace floor level slab - R.C.C 100% completed.</li> <li>▪ Terrace floor Parapet Columns Concrete 90% completed.</li> </ul> </li> <li>◆ <b>On Progress</b> <ul style="list-style-type: none"> <li>▪ Shuttering &amp; Reinforcement works for Lift Base slab on progress.</li> </ul> </li> </ul> </li> <li>• <b>Internal Finishing Work.</b> <ul style="list-style-type: none"> <li>◆ <b>Block Work</b> <ul style="list-style-type: none"> <li>▪ Upto Seventh floor 95% completed.</li> <li>▪ Eighth floor 85% completed.</li> <li>▪ Ninth floor 40% completed.</li> <li>▪ Tenth floor 10% completed.</li> </ul> </li> <li>◆ <b>Ceiling Plastering</b> <ul style="list-style-type: none"> <li>▪ Stilt floor 90% completed.</li> <li>▪ First floor to Seventh floor 95% completed.</li> </ul> </li> <li>◆ <b>Wall Plastering</b> <ul style="list-style-type: none"> <li>▪ Upto Fifth floor 95% completed.</li> <li>▪ Sixth floor 90% completed.</li> <li>▪ Seventh floor 70% completed.</li> </ul> </li> </ul> </li> </ul>	<ul style="list-style-type: none"> <li>• <b>Structure Work.</b> <ul style="list-style-type: none"> <li>◆ <b>Completed</b> <ul style="list-style-type: none"> <li>▪ Upto Terrace floor level slab - R.C.C 100% completed.</li> <li>▪ Terrace floor Parapet Columns Concrete 100% completed.</li> <li>▪ Lift Head room (3 out of 4) - Slab Concrete 100% completed.</li> </ul> </li> <li>◆ <b>On Progress</b> <ul style="list-style-type: none"> <li>▪ Shuttering &amp; Reinforcement works for Over Head Tank Base Slab on progress.</li> </ul> </li> </ul> </li> <li>• <b>Internal Finishing Work.</b> <ul style="list-style-type: none"> <li>◆ <b>Block Work</b> <ul style="list-style-type: none"> <li>▪ Upto Eighth floor 95% completed.</li> <li>▪ Ninth floor 75% completed.</li> <li>▪ Tenth floor 30% completed.</li> <li>▪ Parapet Wall 10% completed.</li> </ul> </li> <li>◆ <b>Ceiling Plastering</b> <ul style="list-style-type: none"> <li>▪ Stilt floor 90% completed.</li> <li>▪ First floor to Seventh floor 95% completed.</li> <li>▪ Eighth floor 50% completed.</li> </ul> </li> <li>◆ <b>Wall Plastering</b> <ul style="list-style-type: none"> <li>▪ Upto Seventh floor 95% completed.</li> <li>▪ Eighth floor 15% completed.</li> </ul> </li> </ul> </li> </ul>





**PROGRESS REPORT**  
**CGEWHO – CHENNAI PHASE-III PROJECT**

BLOCK	STATUS UPTO PREVIOUS MONTH	STATUS AS ON 30 <sup>th</sup> NOVEMBER - 2022
C3 BLOCK	<ul style="list-style-type: none"> <li>● <b>Structure Work.</b> <ul style="list-style-type: none"> <li>◆ <b>Completed</b> <ul style="list-style-type: none"> <li>▪ Upto Seventh Floor level slab – R.C.C 100% completed.</li> <li>▪ Seventh floor Columns Concrete 100% completed.</li> <li>▪ Eighth floor level slab – 1<sup>st</sup> Half R.C.C 100% completed.</li> </ul> </li> <li>◆ <b>On Progress</b> <ul style="list-style-type: none"> <li>▪ 8<sup>th</sup> Floor – 2<sup>nd</sup> half :                             <ul style="list-style-type: none"> <li>(a) Shuttering works – 95% completed.</li> <li>(b) Reinforcement works – 20% completed.</li> </ul> </li> </ul> </li> </ul> </li> <li>● <b>Internal Finishing Work.</b> <ul style="list-style-type: none"> <li>◆ <b>Block Work</b> <ul style="list-style-type: none"> <li>▪ First floor 95% completed.</li> <li>▪ Second floor 90% completed.</li> <li>▪ Third floor 90% completed.</li> <li>▪ Fourth floor 80% completed.</li> <li>▪ Fifth floor 75% completed.</li> <li>▪ Sixth floor 10% completed.</li> </ul> </li> <li>◆ <b>Ceiling Plastering</b> <ul style="list-style-type: none"> <li>▪ Stilt floor 90% completed.</li> <li>▪ First floor 95% completed.</li> <li>▪ Second floor 95% completed.</li> <li>▪ Third floor 95% completed.</li> <li>▪ Fourth floor 70% completed.</li> </ul> </li> <li>◆ <b>Wall Plastering</b> <ul style="list-style-type: none"> <li>▪ First floor 95% completed.</li> <li>▪ Second floor 15% completed</li> <li>Third floor 20% completed.</li> </ul> </li> </ul> </li> </ul>	<ul style="list-style-type: none"> <li>● <b>Structure Work.</b> <ul style="list-style-type: none"> <li>◆ <b>Completed</b> <ul style="list-style-type: none"> <li>▪ Upto Eighth Floor level slab – R.C.C 100% completed.</li> <li>▪ Eighth floor Columns Concrete 100% completed.</li> <li>▪ Ninth Floor level slab – 1<sup>st</sup> Half R.C.C 100% completed.</li> </ul> </li> <li>◆ <b>On Progress</b> <ul style="list-style-type: none"> <li>▪ 9<sup>th</sup> Floor – 2<sup>nd</sup> half :                             <ul style="list-style-type: none"> <li>Shuttering works – 20% completed.</li> </ul> </li> </ul> </li> </ul> </li> <li>● <b>Internal Finishing Work.</b> <ul style="list-style-type: none"> <li>◆ <b>Block Work</b> <ul style="list-style-type: none"> <li>▪ First floor 95% completed.</li> <li>▪ Second floor 95% completed.</li> <li>▪ Third floor 95% completed.</li> <li>▪ Fourth floor 80% completed.</li> <li>▪ Fifth floor 80% completed.</li> <li>▪ Sixth floor 60% completed.</li> </ul> </li> <li>◆ <b>Ceiling Plastering</b> <ul style="list-style-type: none"> <li>▪ Stilt floor 90% completed.</li> <li>▪ First floor to Fourth floor 95% completed.</li> </ul> </li> <li>◆ <b>Wall Plastering</b> <ul style="list-style-type: none"> <li>▪ First floor 95% completed.</li> <li>▪ Second floor 15% completed</li> <li>Third floor 70% completed.</li> </ul> </li> </ul> </li> </ul>



**PROGRESS REPORT**  
**CGEWHO – CHENNAI PHASE-III PROJECT**

BLOCK	STATUS UPTO PREVIOUS MONTH	STATUS AS ON 30 <sup>th</sup> NOVEMBER - 2022
D1 BLOCK	<ul style="list-style-type: none"> <li>● <b>Structure Work.</b> <ul style="list-style-type: none"> <li>◆ <b>Completed</b> <ul style="list-style-type: none"> <li>▪ Upto Ninth floor level slab – R.C.C 100% completed.</li> <li>▪ Ninth floor Columns Concrete 50% completed.</li> </ul> </li> <li>◆ <b>On Progress</b> <ul style="list-style-type: none"> <li>▪ Shuttering works for 1<sup>st</sup> half of Tenth floor level slab 10% completed and barbending works on progress.</li> </ul> </li> </ul> </li> <li>● <b>Internal Finishing Work.</b> <ul style="list-style-type: none"> <li>◆ <b>Block Work</b> <ul style="list-style-type: none"> <li>▪ First floor to Fifth floor 95% completed.</li> <li>▪ Sixth floor 90% completed.</li> <li>▪ Seventh floor 50% completed.</li> </ul> </li> <li>◆ <b>Ceiling Plastering</b> <ul style="list-style-type: none"> <li>▪ First floor 95% completed.</li> <li>▪ Second floor 95% completed.</li> <li>▪ Third floor 25% completed.</li> <li>▪ Fourth floor 90% completed.</li> </ul> </li> <li>◆ <b>Wall Plastering</b> <ul style="list-style-type: none"> <li>▪ First floor 95% completed.</li> <li>▪ Second floor 90% completed.</li> <li>▪ Third floor 25% completed.</li> </ul> </li> </ul> </li> </ul>	<ul style="list-style-type: none"> <li>● <b>Structure Work.</b> <ul style="list-style-type: none"> <li>◆ <b>Completed</b> <ul style="list-style-type: none"> <li>▪ Tenth floor level slab - 1<sup>st</sup> Half R.C.C 100% completed.</li> <li>▪ Tenth floor Columns Concrete 10 % completed.</li> </ul> </li> <li>◆ <b>On Progress</b> <ul style="list-style-type: none"> <li>▪ Shuttering &amp; Reinforcement works for 2<sup>nd</sup> half of Tenth floor level slab on progress.</li> </ul> </li> </ul> </li> <li>● <b>Internal Finishing Work.</b> <ul style="list-style-type: none"> <li>◆ <b>Block Work</b> <ul style="list-style-type: none"> <li>▪ First floor to Fifth floor 95% completed.</li> <li>▪ Sixth floor 90% completed.</li> <li>▪ Seventh floor 70% completed.</li> <li>▪ Eighth floor 10% completed.</li> </ul> </li> <li>◆ <b>Ceiling Plastering</b> <ul style="list-style-type: none"> <li>▪ First floor to Fifth floor 95% completed.</li> <li>▪ Sixth floor 80% completed.</li> </ul> </li> <li>◆ <b>Wall Plastering</b> <ul style="list-style-type: none"> <li>▪ First floor 95% completed.</li> <li>▪ Second floor 90% completed.</li> <li>▪ Third floor 50% completed.</li> <li>▪ Fourth floor 75% completed.</li> <li>▪ Fifth floor 50% completed.</li> <li>▪ Sixth floor 20% completed.</li> </ul> </li> </ul> </li> </ul>



**PROGRESS REPORT**  
**CGEWHO – CHENNAI PHASE-III PROJECT**

BLOCK	STATUS UPTO PREVIOUS MONTH	STATUS AS ON 30 <sup>th</sup> NOVEMBER - 2022
D2 BLOCK	<ul style="list-style-type: none"> <li>● <b>Structure Work.</b> <ul style="list-style-type: none"> <li>◆ <b>Completed</b> <ul style="list-style-type: none"> <li>▪ Upto Terrace floor level slab – R.C.C 100% completed.</li> <li>▪ Terrace floor Parapet Columns Concrete 100% completed.</li> <li>▪ Lift Head room (4 out of 4)- Base Slab Concrete 100% completed.</li> <li>▪ Over Head Water Tank                             <ul style="list-style-type: none"> <li>(a) Base Slab Concrete (2 out of 3) - 100% completed.</li> <li>(b) Wall concrete (1 out of 3) – 100% completed.</li> </ul> </li> </ul> </li> </ul> </li> <li>● <b>Internal Finishing Work.</b> <ul style="list-style-type: none"> <li>◆ <b>Block Work</b> <ul style="list-style-type: none"> <li>▪ Upto Tenth floor 95% completed.</li> <li>▪ Terrace floor Parapet wall 95% completed.</li> </ul> </li> <li>◆ <b>Ceiling Plastering</b> <ul style="list-style-type: none"> <li>▪ Stilt floor 80% completed.</li> <li>▪ First floor to Eighth floor 95% completed.</li> <li>▪ Ninth floor 90% completed.</li> <li>▪ Tenth floor 90% completed.</li> </ul> </li> <li>◆ <b>Wall Plastering</b> <ul style="list-style-type: none"> <li>▪ First floor to Eighth floor 95% completed.</li> <li>▪ Ninth floor 90% completed.</li> <li>▪ Tenth floor 90% completed.</li> </ul> </li> </ul> </li> </ul>	<ul style="list-style-type: none"> <li>● <b>Structure Work.</b> <ul style="list-style-type: none"> <li>◆ <b>Completed</b> <ul style="list-style-type: none"> <li>▪ Upto Terrace floor level slab – R.C.C 100% completed.</li> <li>▪ Terrace floor Parapet Columns Concrete 100% completed.</li> <li>▪ Lift Head room (4 out of 4)- Slab Concrete 100% completed.</li> <li>▪ Over Head Water Tank                             <ul style="list-style-type: none"> <li>(a) Base Slab Concrete (2 out of 3) - 100% completed.</li> <li>(b) Tank wall Concrete (1 out of 3) – 100% completed.</li> </ul> </li> </ul> </li> </ul> </li> <li>● <b>Internal Finishing Work.</b> <ul style="list-style-type: none"> <li>◆ <b>Block Work</b> <ul style="list-style-type: none"> <li>▪ Upto Tenth floor 95% completed.</li> <li>▪ Terrace floor Parapet wall 95% completed.</li> </ul> </li> <li>◆ <b>Ceiling Plastering</b> <ul style="list-style-type: none"> <li>▪ Stilt floor 80% completed.</li> <li>▪ First floor to Tenth floor 95% completed.</li> </ul> </li> <li>◆ <b>Wall Plastering</b> <ul style="list-style-type: none"> <li>▪ First floor to Eighth floor 95% completed.</li> <li>▪ Ninth floor 90% completed.</li> <li>▪ Tenth floor 90% completed.</li> </ul> </li> </ul> </li> </ul>



**PROGRESS REPORT**  
**CGEWHO – CHENNAI PHASE-III PROJECT**

---

	<ul style="list-style-type: none"><li>• <b>External Finishing Works</b><ul style="list-style-type: none"><li>◆ <b>External Plastering</b><ul style="list-style-type: none"><li>▪ In West Side Elevation 100% completed.</li><li>▪ In North Side Elevation 10% completed.</li><li>▪ In South Side Elevation 10% completed.</li></ul></li></ul></li><li>• <b>Model Flat</b> Finishing works 90% completed.</li></ul>	<ul style="list-style-type: none"><li>◆ <b>Fixing of Balcony Rails</b><ul style="list-style-type: none"><li>▪ Balcony railing work 35% completed.</li></ul></li><li>• <b>External Finishing Works</b><ul style="list-style-type: none"><li>◆ <b>External Plastering</b><ul style="list-style-type: none"><li>▪ In West Side Elevation 90% completed.</li><li>▪ In North Side Elevation 30% completed.</li><li>▪ In South Side Elevation 30% completed.</li></ul></li></ul></li><li>• <b>Model Flat</b> Finishing works 90% completed.</li></ul>
--	--	---



**PROGRESS REPORT**  
**CGEWHO – CHENNAI PHASE-III PROJECT**

BLOCK	STATUS UPTO PREVIOUS MONTH	STATUS AS ON 30 <sup>th</sup> NOVEMBER - 2022
D3 BLOCK	<ul style="list-style-type: none"> <li>• <b>Structure Work.</b> <ul style="list-style-type: none"> <li>◆ <b>Completed</b> <ul style="list-style-type: none"> <li>▪ Upto Terrace floor level slab – R.C.C 100% completed</li> <li>▪ Terrace floor Parapet Columns Concrete 50% completed.</li> <li>▪ Lift Head room (1 out of 4)- Base Slab Concrete 100% completed.</li> </ul> </li> <li>◆ <b>On Progress</b> <ul style="list-style-type: none"> <li>▪ Shuttering &amp; Barbending works for balance Parapet columns on progress.</li> </ul> </li> </ul> </li> <li>• <b>Internal Finishing Work.</b> <ul style="list-style-type: none"> <li>◆ <b>Block Work</b> <ul style="list-style-type: none"> <li>▪ Upto Eighth floor 95% completed.</li> <li>▪ Ninth floor 90% completed.</li> <li>▪ Tenth floor 20% completed.</li> </ul> </li> <li>◆ <b>Ceiling Plastering</b> <ul style="list-style-type: none"> <li>▪ Stilt floor 85% completed.</li> <li>▪ First floor to Sixth floor 95% completed.</li> <li>▪ Seventh floor 90% completed.</li> <li>▪ Eighth floor 90% completed.</li> </ul> </li> <li>◆ <b>Wall Plastering</b> <ul style="list-style-type: none"> <li>▪ First floor to Third floor 95% completed.</li> <li>▪ Fourth floor 90% completed.</li> <li>▪ Fifth floor 60% completed.</li> <li>▪ Sixth floor 60% completed.</li> <li>▪ Eighth floor 50% completed.</li> </ul> </li> </ul> </li> </ul>	<ul style="list-style-type: none"> <li>• <b>Structure Work.</b> <ul style="list-style-type: none"> <li>◆ <b>Completed</b> <ul style="list-style-type: none"> <li>▪ Upto Terrace floor level slab – R.C.C 100% completed</li> <li>▪ Terrace floor Parapet Columns Concrete 100% completed.</li> <li>▪ Lift Head room (4 out of 4)- Slab Concrete 100% completed.</li> <li>▪ Over Head Water Tank               <ul style="list-style-type: none"> <li>(a) Base Slab Concrete (1 out of 3) - 100% completed.</li> </ul> </li> </ul> </li> <li>◆ <b>On Progress</b> <ul style="list-style-type: none"> <li>▪ Shuttering &amp; Barbending works for Over head water tank Base slab on progress.</li> </ul> </li> </ul> </li> <li>• <b>Internal Finishing Work.</b> <ul style="list-style-type: none"> <li>◆ <b>Block Work</b> <ul style="list-style-type: none"> <li>▪ Upto Eighth floor 95% completed.</li> <li>▪ Ninth floor 95% completed.</li> <li>▪ Tenth floor 70% completed.</li> </ul> </li> <li>◆ <b>Ceiling Plastering</b> <ul style="list-style-type: none"> <li>▪ Stilt floor 85% completed.</li> <li>▪ First floor to Eighth floor 95% completed.</li> <li>▪ Ninth floor 30% completed.</li> <li>▪ Tenth floor 20% completed.</li> </ul> </li> <li>◆ <b>Wall Plastering</b> <ul style="list-style-type: none"> <li>▪ First floor to Fourth floor 95% completed.</li> <li>▪ Fifth floor 90% completed.</li> <li>▪ Sixth floor 90% completed.</li> <li>▪ Seventh floor 50% completed.</li> <li>▪ Eighth floor 90% completed.</li> <li>▪ Ninth floor 20% completed.</li> </ul> </li> </ul> </li> </ul>



**PROGRESS REPORT**  
**CGEWHO – CHENNAI PHASE-III PROJECT**

BLOCK	STATUS UPTO PREVIOUS MONTH	STATUS AS ON 30 <sup>th</sup> NOVEMBER - 2022
COMMUNITY HALL	<ul style="list-style-type: none"> <li>● <b>Structure Work.</b> <ul style="list-style-type: none"> <li>◆ <b>Completed</b> <ul style="list-style-type: none"> <li>▪ Upto Terrace floor level slab – R.C.C 100% completed.</li> <li>▪ Terrace floor Parapet Columns Concrete 100% completed.</li> <li>▪ Lift Head room (2 out of 2) – Base slab Concrete 100% completed.</li> <li>▪ Over Head Water Tank                             <ul style="list-style-type: none"> <li>(a) Base slab concrete completed.</li> <li>(b) Tank Wall concrete completed.</li> </ul> </li> </ul> </li> </ul> </li> <li>● <b>Internal Finishing Work.</b> <ul style="list-style-type: none"> <li>◆ <b>Block Work</b> <ul style="list-style-type: none"> <li>▪ First floor 95% completed.</li> <li>▪ Second floor 95% completed.</li> <li>▪ Third floor 95% completed.</li> <li>▪ Fourth floor 95% completed.</li> </ul> </li> <li>◆ <b>Ceiling Plastering</b> <ul style="list-style-type: none"> <li>▪ Stilt floor 90% completed.</li> <li>▪ First floor 95% completed.</li> <li>▪ Second floor 95% completed.</li> <li>▪ Third floor 95% completed.</li> <li>▪ Fourth floor 85% completed.</li> </ul> </li> <li>◆ <b>Wall Plastering</b> <ul style="list-style-type: none"> <li>▪ First floor 95% completed.</li> <li>▪ Second floor 95% completed.</li> <li>▪ Third floor 90% completed.</li> <li>▪ Fourth floor 80% completed.</li> </ul> </li> <li>◆ <b>Ceiling Putty work</b> <ul style="list-style-type: none"> <li>▪ First floor 95% completed.</li> <li>▪ Second floor 90% completed.</li> </ul> </li> </ul> </li> </ul>	<ul style="list-style-type: none"> <li>● <b>Structure Work.</b> <ul style="list-style-type: none"> <li>◆ <b>Completed</b> <ul style="list-style-type: none"> <li>▪ Upto Terrace floor level slab – R.C.C 100% completed.</li> <li>▪ Terrace floor Parapet Columns Concrete 100% completed.</li> <li>▪ Lift Head room (2 out of 2) – slab Concrete 100% completed.</li> <li>▪ Over Head Water Tank                             <ul style="list-style-type: none"> <li>(c) Base slab concrete completed.</li> <li>(d) Tank Wall concrete completed.</li> </ul> </li> </ul> </li> </ul> </li> <li>● <b>Internal Finishing Work.</b> <ul style="list-style-type: none"> <li>◆ <b>Block Work</b> <ul style="list-style-type: none"> <li>▪ First floor 100% completed.</li> <li>▪ Second floor 100% completed.</li> <li>▪ Third floor 100% completed.</li> <li>▪ Fourth floor 100% completed.</li> </ul> </li> <li>◆ <b>Ceiling Plastering</b> <ul style="list-style-type: none"> <li>▪ Stilt floor 90% completed.</li> <li>▪ First floor 100% completed.</li> <li>▪ Second floor 100% completed.</li> <li>▪ Third floor 100% completed.</li> <li>▪ Fourth floor 95% completed.</li> </ul> </li> <li>◆ <b>Wall Plastering</b> <ul style="list-style-type: none"> <li>▪ First floor 100% completed.</li> <li>▪ Second floor 100% completed.</li> <li>▪ Third floor 95% completed.</li> <li>▪ Fourth floor 95% completed.</li> </ul> </li> <li>◆ <b>Ceiling Putty work</b> <ul style="list-style-type: none"> <li>▪ First floor 100% completed.</li> <li>▪ Second floor 100% completed.</li> <li>▪ Third floor 90% completed.</li> </ul> </li> </ul> </li> </ul>



# PROGRESS REPORT

## CGEWHO – CHENNAI PHASE-III PROJECT

	<ul style="list-style-type: none"> <li>◆ <b>Wall Putty work</b> <ul style="list-style-type: none"> <li>▪ First floor 95% completed.</li> <li>▪ Second floor 90% completed.</li> </ul> </li>   <li>◆ <b>Wall Painting work</b> <ul style="list-style-type: none"> <li>▪ First floor - 1st Coat painting 95% completed.</li> </ul> </li>   <li>◆ <b>Floor Tiling Work</b> <ul style="list-style-type: none"> <li>▪ First floor Vitrified Tile laying 95% completed.</li> <li>▪ Second floor Vitrified Tile laying 85% completed.</li> </ul> </li>   <li>◆ <b>Fixing of UPVC Windows</b> <ul style="list-style-type: none"> <li>▪ First floor UPVC Window fixing 95% completed.</li>   <li>▪ Second floor UPVC Window fixing 85% completed.</li> <li>▪ Third floor UPVC Window fixing 50% completed.</li> </ul> </li>   <li>● <b>External Finishing Work.</b> <ul style="list-style-type: none"> <li>◆ <b>External Plastering</b> <ul style="list-style-type: none"> <li>▪ West Side elevation 95% completed.</li> <li>▪ South Side elevation 90% completed.</li> <li>▪ North Side elevation 90% completed..</li> <li>▪ East Side elevation 90% completed.</li> </ul> </li> </ul> </li> </ul>	<ul style="list-style-type: none"> <li>▪ Fourth floor 90% completed.</li>   <li>◆ <b>Wall Putty work</b> <ul style="list-style-type: none"> <li>▪ First floor 100% completed.</li> <li>▪ Second floor 100% completed.</li> <li>▪ Third floor 90% completed.</li> <li>▪ Fourth floor 90% completed.</li> </ul> </li>   <li>◆ <b>Wall Painting work</b> <ul style="list-style-type: none"> <li>▪ First floor - 1st Coat painting 95% completed.</li>   <li>▪ Second floor - 1st Coat painting 95% completed.</li> </ul> </li>   <li>◆ <b>Flooring Work</b> <ul style="list-style-type: none"> <li>▪ Stilt floor Granolithic flooring 95% completed.</li> <li>▪ First floor Vitrified Tile laying 95% completed.</li> <li>▪ Second floor Vitrified Tile laying 95% completed.</li> <li>▪ Third floor Vitrified Tile laying 95% completed.</li> <li>▪ Fourth floor Vitrified Tile laying 95% completed.</li> </ul> </li>   <li>◆ <b>Fixing of UPVC Windows</b> <ul style="list-style-type: none"> <li>▪ First floor UPVC Window fixing 95% completed.</li> <li>▪ Second floor UPVC Window fixing 95% completed.</li> <li>▪ Third floor UPVC Window fixing 95% completed.</li> <li>▪ Fourth floor UPVC Window fixing 90% completed.</li> <li>▪ All floors Staircase fixed windows 90% completed</li> </ul> </li>   <li>● <b>External Finishing Work.</b> <ul style="list-style-type: none"> <li>◆ <b>External Plastering</b> <ul style="list-style-type: none"> <li>▪ West Side elevation 100% completed.</li> <li>▪ South Side elevation 100% completed.</li> <li>▪ North Side elevation 95% completed.</li> <li>▪ East Side elevation 95% completed.</li> </ul> </li> </ul> </li> </ul>
--	--	--



# **PROGRESS REPORT** **CGEWHO – CHENNAI PHASE-III PROJECT**

---

## **PHOTOGRAPHS OF WORK PROGRESS AS ON 30<sup>th</sup> NOVEMBER 2022**

**Community Hall : External Plastering 95% Completed. 1<sup>st</sup> Coat Painting 75% completed**





# **PROGRESS REPORT** **CGEWHO – CHENNAI PHASE-III PROJECT**

---

**Block A1:** Seventh Floor level slab – 1<sup>st</sup> Half Concrete casting 100% completed.



# **PROGRESS REPORT** **CGEWHO – CHENNAI PHASE-III PROJECT**

---

**Block A2** : Sixth Floor level slab – 1<sup>st</sup> Half Concrete casting 100% completed.



# **PROGRESS REPORT** **CGEWHO – CHENNAI PHASE-III PROJECT**

---

**Block B1:** External Plastering South side elevation 100%, East side 50%, West Side 25% & North Side 25% completed.



# **PROGRESS REPORT** **CGEWHO – CHENNAI PHASE-III PROJECT**

---

**Block B2 :** Third Floor Level slab concrete casting 100% completed. Shuttering works for 1<sup>st</sup> half of Fourth floor level slab 15% completed.



# **PROGRESS REPORT** **CGEWHO – CHENNAI PHASE-III PROJECT**

---

**Block C1: Terrace Floor** level slab concrete 100% completed. External Plastering in North Side elevation 80% completed, West Side elevation 40% completed.



# **PROGRESS REPORT** **CGEWHO – CHENNAI PHASE-III PROJECT**

---

**Block C2: Terrace floor level slab 100% completed. Shuttering & Reinforcement for Over Head Tank slab on progress**



## **PROGRESS REPORT** **CGEWHO – CHENNAI PHASE-III PROJECT**

---

**Block C3:** Ninth Floor level slab 1<sup>st</sup> half Concrete casting 100% completed. Shuttering works for 2<sup>nd</sup> half of Eighth floor level slab 20% completed and balance works on progress.



# **PROGRESS REPORT** **CGEWHO – CHENNAI PHASE-III PROJECT**

---

**Block D1: Tenth Floor level slab 1<sup>st</sup> half Concrete casting 100% completed. Shuttering works for 2<sup>nd</sup> half of Tenth floor level slab on progress.**





# **PROGRESS REPORT** **CGEWHO – CHENNAI PHASE-III PROJECT**

---

**Block D2:** Terrace Parapet Columns concrete 100% completed. External Plastering work in West side elevation 90% completed, North side & South side elevation 30% completed.



# **PROGRESS REPORT** **CGEWHO – CHENNAI PHASE-III PROJECT**

---

**Block D3: Terrace** Floor level slab Concrete casting 100% completed. Parapet columns concrete 100% completed.



# **PROGRESS REPORT** **CGEWHO – CHENNAI PHASE-III PROJECT**

---

**PHOTOGRAPHS OF VISIT OF CHIEF EXECUTIVE OFFICER, DIRECTOR (FINANCE) & DIRECTOR (TECHNICAL) CGEWHO ON 25.11.2022**



**C.E.O & DIR(FIN), CGEWHO inspecting Construction activities along with M.D M/s SRICO Projects Pvt. Ltd.**



**C.E.O, CGEWHO conducting Review meeting at Project Office: Members Present DIR(Fin) & DIR (Tech),CGEWHO, Project Manager, CGEWHO, Project Engineer, M/s Renukhanna associates , Managing Director & Technical Director, M/s SRICO Project & other Staffs**



**PROGRESS REPORT**  
**CGEWHO – CHENNAI PHASE-III PROJECT**

---

**QUALITY CONTROL**

**DURING CONSTRUCTION FOLLOWING QUALITY CONTROL TESTS CONDUCTED AT SITE:**

Sl.No.	Materials	Source from	Test Done	Result
1	M-Sand	Arcot (T.K), Ranipet (Dist) Walajabad(T.K), Kanchipuram (Dt)	Each Truck	Sieve Analysis & Silt content
2.	P- Sand	Uthiramerur, Kanchipuram (DT) Walajabad(T.K), Kanchipuram (Dt)	Each Truck	Sieve Analysis & Silt content
2	Coarse Aggregate (20mm)	Sriperambathur, Kanchipuram (Dt), Vellore Dt & Chittoor Dt.	Each Truck	Sieve Analysis
3	Coarse Aggregate (12mm)	Sriperambathur, Kanchipuram (Dt) Vellore Dt & Chittoor Dt.	Each Truck	Sieve Analysis
4	Cement	Third party testing is being done.		
5	Steel	Third party testing is being done.		
6	Pile Integrity	Third party testing is being done.		
7	Soil Compaction	Third party testing is being done.		
8	RCC cubes are being tested and Register is being maintained.			
9	Slump test conducted at site to insure workability of concrete.			



**PROGRESS REPORT**  
**CGEWHO – CHENNAI PHASE-III PROJECT**

---

**PHOTOGRAPH OF QUALITY CONTROL AT SITE**

**Concrete Cube Compressive Strength Testing**



**PROGRESS REPORT**  
**CGEWHO - CHENNAI PHASE-III PROJECT**

---

**20mm & 12mm Aggregate Sieve Analysis Testing**



**PROGRESS REPORT**  
**CGEWHO – CHENNAI PHASE-III PROJECT**

---

**Fine Aggregate Sieve Analysis Testing**

