

**PROGRESS REPORT**  
**CGEWHO – CHENNAI PHASE-III PROJECT**

---

**CGEWHO – CHENNAI PHASE-III  
PROJECT**



**MONTHLY PROGRESS REPORT**

**STATUS AS ON : 28.02.2023**



**PROGRESS REPORT**  
**CGEWHO – CHENNAI PHASE-III PROJECT**

28.02.2023

BLOCK	STATUS UPTO PREVIOUS MONTH	STATUS AS ON 28 <sup>th</sup> FEBRUARY -2023
A1 BLOCK	<ul style="list-style-type: none"> <li>● <b>Structure Work.</b> <ul style="list-style-type: none"> <li>◆ <b>Completed</b> <ul style="list-style-type: none"> <li>▪ Upto Seventh floor level slab R.C.C 100% completed.</li> <li>▪ Seventh floor Columns Concrete 100% completed.</li> <li>▪ Eighth floor level slab – 1<sup>st</sup> Half R.C.C 100% completed.</li> <li>▪ Eighth floor Columns Concrete 45% completed.</li> </ul> </li> <li>◆ <b>On Progress</b> <ul style="list-style-type: none"> <li>▪ 8<sup>th</sup> floor level slab – 2<sup>nd</sup> half Shuttering &amp; barbending works 60% completed.</li> </ul> </li> </ul> </li> <li>● <b>Internal Finishing Work.</b> <ul style="list-style-type: none"> <li>◆ <b>Block Work</b> <ul style="list-style-type: none"> <li>▪ Upto Third floor 95% completed.</li> <li>▪ Fourth floor 85% completed.</li> <li>▪ Fifth floor 50% completed.</li> <li>▪ Sixth floor 20% completed.</li> </ul> </li> <li>◆ <b>Ceiling Plastering</b> <ul style="list-style-type: none"> <li>▪ Stilt floor 50% completed.</li> <li>▪ Upto Fourth floor 95% completed.</li> <li>▪ Fifth floor 20% completed.</li> </ul> </li> <li>◆ <b>Wall Plastering</b> <ul style="list-style-type: none"> <li>▪ First floor 95% completed.</li> <li>▪ Second floor to Fourth floor 80% completed.</li> <li>▪ Fifth floor 20% completed.</li> </ul> </li> <li>◆ <b>Fixing of Balcony Rails</b> <ul style="list-style-type: none"> <li>▪ Balcony railing work 15% completed.</li> </ul> </li> </ul> </li> <li>● <b>Model Flat Finishing works 90% completed</b></li> </ul>	<ul style="list-style-type: none"> <li>● <b>Structure Work.</b> <ul style="list-style-type: none"> <li>◆ <b>Completed</b> <ul style="list-style-type: none"> <li>▪ Upto Eighth floor level slab R.C.C 100% completed.</li> <li>▪ Eighth floor Columns Concrete 50% completed.</li> </ul> </li> <li>◆ <b>On Progress</b> <ul style="list-style-type: none"> <li>▪ 9<sup>th</sup> floor level slab – 1<sup>st</sup> half Shuttering &amp; barbending works 45% completed.</li> </ul> </li> </ul> </li> <li>● <b>Internal Finishing Work.</b> <ul style="list-style-type: none"> <li>◆ <b>Block Work</b> <ul style="list-style-type: none"> <li>▪ Upto Third floor 95% completed.</li> <li>▪ Fourth floor 85% completed.</li> <li>▪ Fifth floor 75% completed.</li> <li>▪ Sixth floor 50% completed.</li> </ul> </li> <li>◆ <b>Ceiling Plastering</b> <ul style="list-style-type: none"> <li>▪ Stilt floor 50% completed.</li> <li>▪ Upto Fourth floor 95% completed.</li> <li>▪ Fifth floor 50% completed.</li> </ul> </li> <li>◆ <b>Wall Plastering</b> <ul style="list-style-type: none"> <li>▪ First floor 95% completed.</li> <li>▪ Second floor to Fourth floor 80% completed.</li> <li>▪ Fifth floor 50% completed.</li> </ul> </li> <li>◆ <b>Fixing of Balcony Rails</b> <ul style="list-style-type: none"> <li>▪ Balcony railing work 25% completed.</li> </ul> </li> </ul> </li> <li>● <b>Model Flat Finishing works 90% completed.</b></li> </ul>



**PROGRESS REPORT**  
**CGEWHO – CHENNAI PHASE-III PROJECT**

BLOCK	STATUS UPTO PREVIOUS MONTH	STATUS AS ON 28 <sup>th</sup> FEBRUARY -2023
A2 BLOCK	<ul style="list-style-type: none"> <li>● <b>Structure Work.</b> <ul style="list-style-type: none"> <li>◆ <b>Completed</b> <ul style="list-style-type: none"> <li>▪ Upto Seventh floor level slab R.C.C 100% completed.</li> <li>▪ Seventh floor Columns Concrete 50% completed.</li> <li>▪ Eighth floor level slab – 1<sup>st</sup> Half R.C.C 100% completed.</li> <li>▪ Eighth floor Columns Concrete 10% completed.</li> </ul> </li> <li>◆ <b>On Progress</b> <ul style="list-style-type: none"> <li>▪ 8<sup>th</sup> floor level columns shuttering &amp; barbending works on progress.</li> </ul> </li> </ul> </li> <li>● <b>Internal Finishing Work.</b> <ul style="list-style-type: none"> <li>◆ <b>Block Work</b> <ul style="list-style-type: none"> <li>▪ Upto Third floor 95% completed.</li> <li>▪ Fourth floor 60% completed.</li> <li>▪ Fifth floor 60% completed.</li> </ul> </li> <li>◆ <b>Ceiling Plastering</b> <ul style="list-style-type: none"> <li>▪ Stilt floor 65% completed.</li> <li>▪ Upto Third floor 95% completed.</li> <li>▪ Fourth floor 15% completed.</li> </ul> </li> <li>◆ <b>Wall Plastering</b> <ul style="list-style-type: none"> <li>▪ First floor 95% completed.</li> <li>▪ Second floor 95% completed.</li> <li>▪ Third floor 70% completed.</li> <li>▪ Fourth floor 15% completed.</li> </ul> </li> <li>◆ <b>Fixing of Balcony Rails</b> <ul style="list-style-type: none"> <li>▪ Balcony railing work 10% completed.</li> </ul> </li> </ul> </li> </ul>	<ul style="list-style-type: none"> <li>● <b>Structure Work.</b> <ul style="list-style-type: none"> <li>◆ <b>Completed</b> <ul style="list-style-type: none"> <li>▪ Upto Seventh floor level slab R.C.C 100% completed.</li> <li>▪ Seventh floor Columns Concrete 100% completed.</li> <li>▪ Eighth floor level slab – 1<sup>st</sup> Half R.C.C 100% completed.</li> <li>▪ Eighth floor Columns Concrete 50% completed.</li> </ul> </li> <li>◆ <b>On Progress</b> <ul style="list-style-type: none"> <li>▪ 9<sup>th</sup> floor level slab- 1<sup>st</sup> half shuttering &amp; barbending works on progress.</li> </ul> </li> </ul> </li> <li>● <b>Internal Finishing Work.</b> <ul style="list-style-type: none"> <li>◆ <b>Block Work</b> <ul style="list-style-type: none"> <li>▪ Upto Third floor 95% completed.</li> <li>▪ Fourth floor 70% completed.</li> <li>▪ Fifth floor 65% completed.</li> </ul> </li> <li>◆ <b>Ceiling Plastering</b> <ul style="list-style-type: none"> <li>▪ Stilt floor 65% completed.</li> <li>▪ Upto Third floor 95% completed.</li> <li>▪ Fourth floor 30% completed.</li> </ul> </li> <li>◆ <b>Wall Plastering</b> <ul style="list-style-type: none"> <li>▪ First floor 95% completed.</li> <li>▪ Second floor 95% completed.</li> <li>▪ Third floor 85% completed.</li> <li>▪ Fourth floor 15% completed.</li> </ul> </li> <li>◆ <b>Fixing of Balcony Rails</b> <ul style="list-style-type: none"> <li>▪ Balcony railing work 20% completed.</li> </ul> </li> </ul> </li> </ul>



**PROGRESS REPORT**  
**CGEWHO – CHENNAI PHASE-III PROJECT**

BLOCK	STATUS UPTO PREVIOUS MONTH	STATUS AS ON 28 <sup>th</sup> FEBRUARY -2023
B1 BLOCK	<ul style="list-style-type: none"> <li>● <b>Structure Work.</b> <ul style="list-style-type: none"> <li>◆ <b>Completed</b> <ul style="list-style-type: none"> <li>▪ Upto Terrace floor level slab-R.C.C 100% completed.</li> <li>▪ Terrace floor Parapet Columns Concrete 100% completed.</li> <li>▪ Lift Head room (3 out of 3) - Slab Concrete 100% completed</li> <li>▪ Over Head Water Tank               <ul style="list-style-type: none"> <li>(a) Base Slab Concrete (3 out of 3) - 100% completed.</li> <li>(b) Wall Concrete (3 out of 3) - 100% completed.</li> <li>(c) Top Cover slab (3 out of 3) – 100% completed.</li> </ul> </li> </ul> </li> </ul> </li> <li>● <b>Internal Finishing Work.</b> <ul style="list-style-type: none"> <li>◆ <b>Block Work</b> <ul style="list-style-type: none"> <li>▪ Upto Tenth floor 95% completed.</li> <li>▪ Terrace floor Parapet wall 100% completed.</li> </ul> </li> <li>◆ <b>Ceiling Plastering</b> <ul style="list-style-type: none"> <li>▪ Stilt floor 80% completed.</li> <li>▪ First floor to Tenth floor 95% completed.</li> </ul> </li> <li>◆ <b>Wall Plastering</b> <ul style="list-style-type: none"> <li>▪ First floor to Tenth floor 95% completed.</li> </ul> </li> <li>◆ <b>Wall Putty work – 1<sup>st</sup> Coat</b> <ul style="list-style-type: none"> <li>▪ Upto Tenth floor 90% completed</li> </ul> </li> <li>◆ <b>Fixing of Balcony Rails</b> <ul style="list-style-type: none"> <li>▪ Balcony railing work 85% completed.</li> </ul> </li> <li>◆ <b>Fixing of Staircase Hand Rails</b> <ul style="list-style-type: none"> <li>▪ Upto Fifth floor completed.</li> </ul> </li> <li>◆ <b>Internal Plumbing Lines</b> <ul style="list-style-type: none"> <li>▪ First floor to Tenth floor 85%</li> </ul> </li> </ul> </li> </ul>	<ul style="list-style-type: none"> <li>● <b>Structure Work.</b> <ul style="list-style-type: none"> <li>◆ <b>Completed</b> <ul style="list-style-type: none"> <li>▪ Upto Terrace floor level slab-R.C.C 100% completed.</li> <li>▪ Terrace floor Parapet Columns Concrete 100% completed.</li> <li>▪ Lift Head room (3 out of 3) - Slab Concrete 100% completed</li> <li>▪ Over Head Water Tank               <ul style="list-style-type: none"> <li>(a) Base Slab Concrete (3 out of 3) - 100% completed.</li> <li>(b) Wall Concrete (3 out of 3) - 100% completed.</li> <li>(c) Top Cover slab (3 out of 3) – 100% completed.</li> </ul> </li> </ul> </li> </ul> </li> <li>● <b>Internal Finishing Work.</b> <ul style="list-style-type: none"> <li>◆ <b>Block Work</b> <ul style="list-style-type: none"> <li>▪ Upto Tenth floor 95% completed.</li> <li>▪ Terrace floor Parapet wall 100% completed.</li> </ul> </li> <li>◆ <b>Ceiling Plastering</b> <ul style="list-style-type: none"> <li>▪ Stilt floor 80% completed.</li> <li>▪ First floor to Tenth floor 95% completed.</li> </ul> </li> <li>◆ <b>Wall Plastering</b> <ul style="list-style-type: none"> <li>▪ First floor to Tenth floor 95% completed.</li> </ul> </li> <li>◆ <b>Wall Putty work – 1<sup>st</sup> Coat</b> <ul style="list-style-type: none"> <li>▪ Upto Tenth floor 90% completed</li> </ul> </li> <li>◆ <b>Fixing of Balcony Rails</b> <ul style="list-style-type: none"> <li>▪ Balcony railing work 90% completed.</li> </ul> </li> <li>◆ <b>Fixing of Staircase Hand Rails</b> <ul style="list-style-type: none"> <li>▪ Upto Sixth floor completed.</li> </ul> </li> <li>◆ <b>Internal Plumbing Lines</b> <ul style="list-style-type: none"> <li>▪ Water supply pipe Lines (CPVC) -</li> </ul> </li> </ul> </li> </ul>



**PROGRESS REPORT**  
**CGEWHO – CHENNAI PHASE-III PROJECT**

	<p>completed.</p> <ul style="list-style-type: none"> <li>◆ <b>Fixing of Bathroom Wall Tiles</b> <ul style="list-style-type: none"> <li>▪ Fifth floor to Tenth floor 50% completed.</li> </ul> </li> <li>◆ <b>Fixing of UPVC Windows</b> <ul style="list-style-type: none"> <li>▪ Upto Fifth floor 15 % completed.</li> </ul> </li> <li>● <b>External Finishing Works</b> <ul style="list-style-type: none"> <li>◆ <b>External Plastering</b> <ul style="list-style-type: none"> <li>▪ In South Side Elevation 100% completed.</li> <li>▪ In East Side Elevation 70% completed.</li> <li>▪ In West Side Elevation 50% completed.</li> <li>▪ In North Side Elevation 90% completed.</li> </ul> </li> </ul> </li> <li>● <b>Model Flat</b> Finishing works 90% completed.</li> </ul>	<p>60% completed.</p> <ul style="list-style-type: none"> <li>▪ Sanitary Lines (PVC) – 60% completed</li> <li>◆ <b>Vertical Plumbing Lines</b> <ul style="list-style-type: none"> <li>▪ Water supply pipe Lines (G.I) - 15% completed.</li> <li>▪ Sanitary Lines (PVC) – 15% completed.</li> </ul> </li> <li>◆ <b>Fixing of Bathroom Wall Tiles</b> <ul style="list-style-type: none"> <li>▪ Fifth floor to Tenth floor 50% completed.</li> </ul> </li> <li>◆ <b>Fixing of UPVC Windows</b> <ul style="list-style-type: none"> <li>▪ Upto Fifth floor 15 % completed.</li> </ul> </li> <li>● <b>External Finishing Works</b> <ul style="list-style-type: none"> <li>◆ <b>External Plastering</b> <ul style="list-style-type: none"> <li>▪ In South Side Elevation 100% completed.</li> <li>▪ In East Side Elevation 80% completed.</li> <li>▪ In West Side Elevation 80% completed.</li> <li>▪ In North Side Elevation 90% completed.</li> </ul> </li> </ul> </li> <li>● <b>Model Flat</b> Finishing works 90% completed.</li> </ul>
<b>BLOCK</b>	<b>STATUS UPTO PREVIOUS MONTH</b>	<b>STATUS AS ON 28<sup>th</sup> FEBRUARY -2023</b>
B2 BLOCK	<ul style="list-style-type: none"> <li>● <b>Structure Work.</b> <ul style="list-style-type: none"> <li>◆ <b>Completed</b> <ul style="list-style-type: none"> <li>▪ Upto Third floor level slab – R.C.C 100% completed.</li> <li>▪ Third floor Columns Concrete 80% completed.</li> </ul> </li> <li>◆ <b>On Progress</b> <ul style="list-style-type: none"> <li>▪ Shuttering works for 1<sup>st</sup> half of Fourth floor level slab 15% completed and balance works on progress.</li> </ul> </li> </ul> </li> </ul>	<ul style="list-style-type: none"> <li>● <b>Structure Work.</b> <ul style="list-style-type: none"> <li>◆ <b>Completed</b> <ul style="list-style-type: none"> <li>▪ Upto Third floor level slab – R.C.C 100% completed.</li> <li>▪ Third floor Columns Concrete 80% completed.</li> </ul> </li> <li>◆ <b>On Progress</b> <ul style="list-style-type: none"> <li>▪ Shuttering works for 1<sup>st</sup> half of Fourth floor level slab 15% completed and balance works on progress.</li> </ul> </li> </ul> </li> </ul>



**PROGRESS REPORT**  
**CGEWHO – CHENNAI PHASE-III PROJECT**

BLOCK	STATUS UPTO PREVIOUS MONTH	STATUS AS ON 28 <sup>th</sup> FEBRUARY -2023
C1 BLOCK	<ul style="list-style-type: none"> <li>● <b>Internal Finishing Work.</b> <ul style="list-style-type: none"> <li>◆ <b>Block Work</b> <ul style="list-style-type: none"> <li>▪ First floor 50% completed.</li> </ul> </li> </ul> </li> </ul>	<ul style="list-style-type: none"> <li>● <b>Internal Finishing Work.</b> <ul style="list-style-type: none"> <li>◆ <b>Block Work</b> <ul style="list-style-type: none"> <li>▪ First floor 50% completed.</li> </ul> </li> </ul> </li> </ul>
	<ul style="list-style-type: none"> <li>● <b>Structure Work.</b> <ul style="list-style-type: none"> <li>◆ <b>Completed</b> <ul style="list-style-type: none"> <li>▪ Upto Terrace floor level slab - R.C.C 100% completed.</li> <li>▪ Terrace floor Parapet Columns Concrete 100% completed.</li> <li>▪ Lift Head room (4 out of 4) - Slab Concrete 100% completed.</li> <li>▪ Over Head Water Tank                             <ul style="list-style-type: none"> <li>(a) Base Slab Concrete (3 out of 3) - 100% completed.</li> <li>(b) Wall Concrete (2 out of 3) - 100% completed.</li> <li>(c) Top Cover slab Concrete (2 out of 3) - 100% completed.</li> </ul> </li> </ul> </li> <li>◆ <b>On Progress</b> <ul style="list-style-type: none"> <li>▪ Shuttering &amp; Reinforcement works for Over Head Tank Wall &amp; cover slab on progress.</li> </ul> </li> </ul> </li> <li>● <b>Internal Finishing Work.</b> <ul style="list-style-type: none"> <li>◆ <b>Block Work</b> <ul style="list-style-type: none"> <li>▪ Upto Tenth floor 95% completed.</li> <li>▪ Terrace Parapet Wall 95% completed.</li> </ul> </li> <li>◆ <b>Ceiling Plastering</b> <ul style="list-style-type: none"> <li>▪ Stilt floor 90% completed.</li> <li>▪ First floor to Tenth floor 95% completed.</li> </ul> </li> <li>◆ <b>Wall Plastering</b> <ul style="list-style-type: none"> <li>▪ First floor to Tenth floor 95% completed.</li> </ul> </li> <li>◆ <b>Wall Putty work – 1<sup>st</sup> Coat</b> <ul style="list-style-type: none"> <li>▪ Upto Seventh floor 90%</li> </ul> </li> </ul> </li> </ul>	<ul style="list-style-type: none"> <li>● <b>Structure Work.</b> <ul style="list-style-type: none"> <li>◆ <b>Completed</b> <ul style="list-style-type: none"> <li>▪ Upto Terrace floor level slab - R.C.C 100% completed.</li> <li>▪ Terrace floor Parapet Columns Concrete 100% completed.</li> <li>▪ Lift Head room (4 out of 4) - Slab Concrete 100% completed.</li> <li>▪ Over Head Water Tank                             <ul style="list-style-type: none"> <li>(a) Base Slab Concrete (3 out of 3) - 100% completed.</li> <li>(b) Wall Concrete (3 out of 3) - 100% completed.</li> <li>(c) Top Cover slab Concrete (3 out of 3) - 100% completed.</li> </ul> </li> </ul> </li> </ul> </li> <li>● <b>Internal Finishing Work.</b> <ul style="list-style-type: none"> <li>◆ <b>Block Work</b> <ul style="list-style-type: none"> <li>▪ Upto Tenth floor 95% completed.</li> <li>▪ Terrace Parapet Wall 95% completed.</li> </ul> </li> <li>◆ <b>Ceiling Plastering</b> <ul style="list-style-type: none"> <li>▪ Stilt floor 90% completed.</li> <li>▪ First floor to Tenth floor 95% completed.</li> </ul> </li> <li>◆ <b>Wall Plastering</b> <ul style="list-style-type: none"> <li>▪ First floor to Tenth floor 95% completed.</li> </ul> </li> <li>◆ <b>Wall Putty work – 1<sup>st</sup> Coat</b> <ul style="list-style-type: none"> <li>▪ Upto Eighth floor 90% completed</li> </ul> </li> </ul> </li> </ul>



## PROGRESS REPORT

### CGEWHO – CHENNAI PHASE-III PROJECT

	<p>completed</p> <ul style="list-style-type: none"> <li>◆ <b>Fixing of Balcony Rails</b> <ul style="list-style-type: none"> <li>▪ Balcony railing work 85% completed.</li> </ul> </li> <li>◆ <b>Fixing of Staircase Hand Rails</b> <ul style="list-style-type: none"> <li>▪ Upto Second floor completed.</li> </ul> </li> <li>◆ <b>Internal Plumbing Lines</b> <ul style="list-style-type: none"> <li>▪ First floor to Tenth floor 85% completed.</li> </ul> </li> <li>◆ <b>Fixing of Bathroom Wall Tiles</b> <ul style="list-style-type: none"> <li>▪ Seventh floor to Tenth floor 50% completed.</li> </ul> </li> <li>● <b>External Finishing Works</b> <ul style="list-style-type: none"> <li>◆ <b>External Plastering</b> <ul style="list-style-type: none"> <li>▪ In North Side Elevation 100% completed.</li> <li>▪ In West Side Elevation 70% completed.</li> <li>▪ In East Side Elevation 70% completed.</li> </ul> </li> </ul> </li> <li>● <b>Model Flat</b> Finishing works 90% completed.</li> </ul>	<ul style="list-style-type: none"> <li>▪ Ninth floor 10% completed.</li> <li>◆ <b>Fixing of Balcony Rails</b> <ul style="list-style-type: none"> <li>▪ Balcony railing work 90% completed.</li> </ul> </li> <li>◆ <b>Fixing of Staircase Hand Rails</b> <ul style="list-style-type: none"> <li>▪ Staircae 1 - Upto Tenth floor completed.</li> </ul> </li> <li>◆ <b>Internal Plumbing Lines</b> <ul style="list-style-type: none"> <li>▪ Water supply pipe Lines (CPVC) - 90% completed.</li> <li>▪ Sanitary Lines (PVC) – 90% completed</li> </ul> </li> <li>◆ <b>Vertical Plumbing Lines</b> <ul style="list-style-type: none"> <li>▪ Water supply pipe Lines (G.I) - 50% completed.</li> <li>▪ Sanitary Lines (PVC) – 50% completed.</li> </ul> </li> <li>◆ <b>Fixing of Bathroom Wall Tiles</b> <ul style="list-style-type: none"> <li>▪ Seventh floor to Tenth floor 50% completed.</li> </ul> </li> <li>● <b>External Finishing Works</b> <ul style="list-style-type: none"> <li>◆ <b>External Plastering</b> <ul style="list-style-type: none"> <li>▪ In North Side Elevation 100% completed.</li> <li>▪ In West Side Elevation 90% completed.</li> <li>▪ In East Side Elevation 90% completed.</li> <li>▪ In South Side Elevation 95% completed.</li> </ul> </li> </ul> </li> <li>● <b>Model Flat</b> Finishing works 90% completed.</li> </ul>
--	---	---



**PROGRESS REPORT**  
**CGEWHO – CHENNAI PHASE-III PROJECT**

BLOCK	STATUS UPTO PREVIOUS MONTH	STATUS AS ON 28 <sup>th</sup> FEBRUARY -2023
C2 BLOCK	<ul style="list-style-type: none"> <li>● <b>Structure Work.</b> <ul style="list-style-type: none"> <li>◆ <b>Completed</b> <ul style="list-style-type: none"> <li>▪ Upto <b>Terrace floor</b> level slab - R.C.C 100% completed.</li> <li>▪ Terrace floor Parapet Columns Concrete 100% completed.</li> <li>▪ Lift Head room (3 out of 4) - Slab Concrete 100% completed.</li> <li>▪ Over Head Water Tank (a) Base slab Concrete ( 2 out of 3 ) – 100% completed.</li> </ul> </li> <li>◆ <b>On Progress</b> <ul style="list-style-type: none"> <li>▪ Barbending works for Over Head Tank Base Slab (3<sup>rd</sup>) &amp; Tank wall on progress.</li> </ul> </li> </ul> </li> <li>● <b>Internal Finishing Work.</b> <ul style="list-style-type: none"> <li>◆ <b>Block Work</b> <ul style="list-style-type: none"> <li>▪ Upto Tenth floor 95% completed.</li> <li>▪ Parapet Wall 90% completed.</li> </ul> </li> <li>◆ <b>Ceiling Plastering</b> <ul style="list-style-type: none"> <li>▪ Stilt floor 90% completed.</li> <li>▪ First floor to Ninth floor 95% completed.</li> <li>▪ Tenth floor 80% completed.</li> </ul> </li> <li>◆ <b>Wall Plastering</b> <ul style="list-style-type: none"> <li>▪ Upto Ninth floor 95% completed</li> <li>▪ Tenth floor 75% completed.</li> </ul> </li> <li>◆ <b>Wall Putty work-1<sup>st</sup> Coat</b> <ul style="list-style-type: none"> <li>▪ Upto 8<sup>th</sup> floor completed.</li> </ul> </li> <li>◆ <b>Fixing of Balcony Rails</b> <ul style="list-style-type: none"> <li>▪ Balcony railing work 75% completed.</li> </ul> </li> </ul> </li> <li>● <b>External Finishing Works</b> <ul style="list-style-type: none"> <li>◆ <b>External Plastering</b> <ul style="list-style-type: none"> <li>▪ In North Side Elevation 100% completed.</li> <li>▪ In East Side Elevation 30%</li> </ul> </li> </ul> </li> </ul>	<ul style="list-style-type: none"> <li>● <b>Structure Work.</b> <ul style="list-style-type: none"> <li>◆ <b>Completed</b> <ul style="list-style-type: none"> <li>▪ Upto <b>Terrace floor</b> level slab - R.C.C 100% completed.</li> <li>▪ Terrace floor Parapet Columns Concrete 100% completed.</li> <li>▪ Lift Head room (3 out of 4) - Slab Concrete 100% completed.</li> <li>▪ Over Head Water Tank (a) Base slab Concrete ( 2 out of 3 ) – 100% completed.</li> </ul> </li> <li>◆ <b>On Progress</b> <ul style="list-style-type: none"> <li>▪ Barbending works for Over Head Tank Base Slab (3<sup>rd</sup>) &amp; Tank wall on progress.</li> </ul> </li> </ul> </li> <li>● <b>Internal Finishing Work.</b> <ul style="list-style-type: none"> <li>◆ <b>Block Work</b> <ul style="list-style-type: none"> <li>▪ Upto Tenth floor 95% completed.</li> <li>▪ Parapet Wall 90% completed.</li> </ul> </li> <li>◆ <b>Ceiling Plastering</b> <ul style="list-style-type: none"> <li>▪ Stilt floor 90% completed.</li> <li>▪ First floor to Tenth floor 95% completed.</li> </ul> </li> <li>◆ <b>Wall Plastering</b> <ul style="list-style-type: none"> <li>▪ Upto Ninth floor 95% completed</li> <li>▪ Tenth floor 90% completed.</li> </ul> </li> <li>◆ <b>Wall Putty work-1<sup>st</sup> Coat</b> <ul style="list-style-type: none"> <li>▪ Upto 8<sup>th</sup> floor 100% completed.</li> </ul> </li> <li>◆ <b>Fixing of Balcony Rails</b> <ul style="list-style-type: none"> <li>▪ Balcony railing work 80% completed.</li> </ul> </li> </ul> </li> <li>● <b>External Finishing Works</b> <ul style="list-style-type: none"> <li>◆ <b>External Plastering</b> <ul style="list-style-type: none"> <li>▪ In North Side Elevation 100% completed.</li> <li>▪ In East Side Elevation 50%</li> </ul> </li> </ul> </li> </ul>





**PROGRESS REPORT**  
**CGEWHO – CHENNAI PHASE-III PROJECT**

	completed	completed <ul style="list-style-type: none"> <li>▪ In West Side Elevation 50% completed</li> <li>▪ In South Side Elevation 30% completed.</li> </ul>
<b>BLOCK</b>	<b>STATUS UPTO PREVIOUS MONTH</b>	<b>STATUS AS ON 28<sup>th</sup> FEBRUARY -2023</b>
C3 BLOCK	<ul style="list-style-type: none"> <li>• <b>Structure Work.</b> <ul style="list-style-type: none"> <li>◆ <b>Completed</b> <ul style="list-style-type: none"> <li>▪ Upto Tenth Floor level slab – R.C.C 100% completed.</li> <li>▪ Tenth floor Columns Concrete 10% completed.</li> </ul> </li> <li>◆ <b>On Progress</b> <ul style="list-style-type: none"> <li>■ 10<sup>th</sup> Floor Columns Concrete work on progress.</li> <li>■ Terrace floor – 1<sup>st</sup> half Shuttering &amp; Barbending works on progress</li> </ul> </li> </ul> </li> <li>• <b>Internal Finishing Work.</b> <ul style="list-style-type: none"> <li>◆ <b>Block Work</b> <ul style="list-style-type: none"> <li>▪ Upto Fifth floor 95% completed.</li> <li>▪ Sixth floor to Eighth floor 80% completed.</li> <li>▪ Ninth floor 20% completed.</li> </ul> </li> <li>◆ <b>Ceiling Plastering</b> <ul style="list-style-type: none"> <li>▪ Stilt floor 90% completed.</li> <li>▪ First floor to Fifth floor 95% completed.</li> <li>▪ Sixth floor 30% completed.</li> </ul> </li> <li>◆ <b>Wall Plastering</b> <ul style="list-style-type: none"> <li>▪ First floor 95% completed.</li> <li>▪ Second floor 90% completed</li> <li>▪ Third floor 90% completed.</li> <li>▪ Fourth floor 90% completed.</li> <li>▪ Fifth floor 90% completed.</li> <li>▪ Sixth floor 30% completed.</li> </ul> </li> </ul> </li> </ul>	<ul style="list-style-type: none"> <li>• <b>Structure Work.</b> <ul style="list-style-type: none"> <li>◆ <b>Completed</b> <ul style="list-style-type: none"> <li>▪ Upto <b>Terrace Floor</b> level slab – R.C.C 100% completed.</li> <li>▪ Terrace floor columns concrete 15% completed.</li> </ul> </li> <li>◆ <b>On Progress</b> <ul style="list-style-type: none"> <li>■ Terrace floor – Columns Shuttering &amp; Barbending works on progress.</li> </ul> </li> </ul> </li> <li>• <b>Internal Finishing Work.</b> <ul style="list-style-type: none"> <li>◆ <b>Block Work</b> <ul style="list-style-type: none"> <li>▪ Upto Fifth floor 95% completed.</li> <li>▪ Sixth floor to Eighth floor 90% completed.</li> <li>▪ Ninth floor 75% completed.</li> </ul> </li> <li>◆ <b>Ceiling Plastering</b> <ul style="list-style-type: none"> <li>▪ Stilt floor 90% completed.</li> <li>▪ First floor to Fifth floor 95% completed.</li> <li>▪ Sixth floor 70% completed.</li> </ul> </li> <li>◆ <b>Wall Plastering</b> <ul style="list-style-type: none"> <li>▪ First floor 95% completed.</li> <li>▪ Second floor to Fifth floor 90% completed.</li> <li>▪ Sixth floor 45% completed.</li> </ul> </li> <li>◆ <b>Fixing of Balcony Rails</b> <ul style="list-style-type: none"> <li>▪ Balcony railing work 65% completed.</li> </ul> </li> </ul> </li> <li>• <b>External Finishing Works</b> <ul style="list-style-type: none"> <li>▪ <b>External Plastering</b> <ul style="list-style-type: none"> <li>▪ In West Side Elevation - Scaffolding work on progress</li> </ul> </li> </ul> </li> </ul>



**PROGRESS REPORT**  
**CGEWHO – CHENNAI PHASE-III PROJECT**

BLOCK	STATUS UPTO PREVIOUS MONTH	STATUS AS ON 28 <sup>th</sup> FEBRUARY -2023
D1 BLOCK	<ul style="list-style-type: none"> <li>● <b>Structure Work.</b> <ul style="list-style-type: none"> <li>◆ <b>Completed</b> <ul style="list-style-type: none"> <li>▪ Upto <b>Terrace floor</b> level slab R.C.C 100% completed.</li> <li>▪ Terrace Parapet Columns Concrete 60 % completed.</li> <li>▪ Lift Head room (1 out of 4) - Slab Concrete 100% completed.</li> </ul> </li> <li>◆ <b>On Progress</b> <ul style="list-style-type: none"> <li>▪ Shuttering &amp; Reinforcement works for Terrace floor parapet columns and Lift slab on progress</li> </ul> </li> </ul> </li>   <li>● <b>Internal Finishing Work.</b> <ul style="list-style-type: none"> <li>◆ <b>Block Work</b> <ul style="list-style-type: none"> <li>▪ First floor to Seventh floor 95% completed.</li> <li>▪ Eighth floor 80% completed.</li> <li>▪ Ninth floor 50% completed.</li> <li>▪ Tenth floor 20% completed.</li> </ul> </li> <li>◆ <b>Ceiling Plastering</b> <ul style="list-style-type: none"> <li>▪ First floor to Seventh floor 95% completed.</li> <li>▪ Eighth floor 20% completed.</li> </ul> </li> <li>◆ <b>Wall Plastering</b> <ul style="list-style-type: none"> <li>▪ Upto Sixth floor 95% completed</li> <li>▪ Seventh floor 75% completed.</li> </ul> </li> <li>◆ <b>Wall Putty work – 1<sup>st</sup> Coat</b> <ul style="list-style-type: none"> <li>▪ Upto Fifth floor 90% completed.</li> </ul> </li> <li>◆ <b>Fixing of Balcony Rails</b> <ul style="list-style-type: none"> <li>▪ Balcony railing work 65% completed.</li> </ul> </li> </ul> </li> </ul>	<ul style="list-style-type: none"> <li>● <b>Structure Work.</b> <ul style="list-style-type: none"> <li>◆ <b>Completed</b> <ul style="list-style-type: none"> <li>▪ Upto <b>Terrace floor</b> level slab R.C.C 100% completed.</li> <li>▪ Terrace Parapet Columns Concrete 100 % completed.</li> <li>▪ Lift Head room (3 out of 4) - Slab Concrete 100% completed.</li> <li>▪ Over Head Water Tank (a) Base slab Concrete ( 1 out of 3 ) – 100% completed.</li> </ul> </li> <li>◆ <b>On Progress</b> <ul style="list-style-type: none"> <li>▪ Shuttering &amp; Reinforcement works for Lift slab &amp; Tank wall on progress</li> </ul> </li> </ul> </li>   <li>● <b>Internal Finishing Work.</b> <ul style="list-style-type: none"> <li>◆ <b>Block Work</b> <ul style="list-style-type: none"> <li>▪ First floor to Seventh floor 95% completed.</li> <li>▪ Eighth floor 90% completed.</li> <li>▪ Ninth floor 75% completed.</li> <li>▪ Tenth floor 30% completed.</li> </ul> </li> <li>◆ <b>Ceiling Plastering</b> <ul style="list-style-type: none"> <li>▪ First floor to Seventh floor 95% completed.</li> <li>▪ Eighth floor 40% completed.</li> </ul> </li> <li>◆ <b>Wall Plastering</b> <ul style="list-style-type: none"> <li>▪ Upto Seventh floor 95% completed</li> <li>▪ Eighth floor 35% completed.</li> </ul> </li> <li>◆ <b>Wall Putty work – 1<sup>st</sup> Coat</b> <ul style="list-style-type: none"> <li>▪ Upto Sixth floor 90% completed.</li> </ul> </li> <li>◆ <b>Fixing of Balcony Rails</b> <ul style="list-style-type: none"> <li>▪ Balcony railing work 75% completed.</li> </ul> </li> </ul> </li> </ul>



**PROGRESS REPORT**  
**CGEWHO – CHENNAI PHASE-III PROJECT**

		<ul style="list-style-type: none"> <li>● <b>External Finishing Works</b> <ul style="list-style-type: none"> <li>▪ <b>External Plastering</b></li> <li>▪ In West Side Elevation - 10% completed.</li> </ul> </li> </ul>
<b>BLOCK</b>	<b>STATUS UPTO PREVIOUS MONTH</b>	<b>STATUS AS ON 28<sup>th</sup> FEBRUARY -2023</b>
D2 BLOCK	<ul style="list-style-type: none"> <li>● <b>Structure Work.</b> <ul style="list-style-type: none"> <li>◆ <b>Completed</b> <ul style="list-style-type: none"> <li>▪ Upto Terrace floor level slab – R.C.C 100% completed.</li> <li>▪ Terrace floor Parapet Columns Concrete 100% completed.</li> <li>▪ Lift Head room (4 out of 4)- Slab Concrete 100% completed.</li> <li>▪ Over Head Water Tank                             <ul style="list-style-type: none"> <li>(a) Base Slab Concrete (3 out of 3) - 100% completed.</li> <li>(b) Tank wall Concrete (3 out of 3) – 100% completed.</li> <li>(c) Top Cover slab (3 out of 3) – 100% completed.</li> </ul> </li> </ul> </li> </ul> </li> <li>● <b>Internal Finishing Work.</b> <ul style="list-style-type: none"> <li>◆ <b>Block Work</b> <ul style="list-style-type: none"> <li>▪ Upto Tenth floor 95% completed.</li> <li>▪ Terrace floor Parapet wall 95% completed.</li> </ul> </li> <li>◆ <b>Ceiling Plastering</b> <ul style="list-style-type: none"> <li>▪ Stilt floor 80% completed.</li> <li>▪ First floor to Tenth floor 95% completed.</li> </ul> </li> <li>◆ <b>Wall Plastering</b> <ul style="list-style-type: none"> <li>▪ First floor to Tenth floor 95% completed.</li> </ul> </li> <li>◆ <b>Wall Putty work – 1<sup>st</sup> Coat</b> <ul style="list-style-type: none"> <li>▪ Upto Tenth floor 90% completed</li> </ul> </li> <li>◆ <b>Fixing of Balcony Rails</b> <ul style="list-style-type: none"> <li>▪ Balcony railing work 85% completed.</li> </ul> </li> </ul> </li> </ul>	<ul style="list-style-type: none"> <li>● <b>Structure Work.</b> <ul style="list-style-type: none"> <li>◆ <b>Completed</b> <ul style="list-style-type: none"> <li>▪ Upto Terrace floor level slab – R.C.C 100% completed.</li> <li>▪ Terrace floor Parapet Columns Concrete 100% completed.</li> <li>▪ Lift Head room (4 out of 4)- Slab Concrete 100% completed.</li> <li>▪ Over Head Water Tank                             <ul style="list-style-type: none"> <li>(a) Base Slab Concrete (3 out of 3) - 100% completed.</li> <li>(b) Tank wall Concrete (3 out of 3) – 100% completed.</li> <li>(c) Top Cover slab (3 out of 3) – 100% completed.</li> </ul> </li> </ul> </li> </ul> </li> <li>● <b>Internal Finishing Work.</b> <ul style="list-style-type: none"> <li>◆ <b>Block Work</b> <ul style="list-style-type: none"> <li>▪ Upto Tenth floor 95% completed.</li> <li>▪ Terrace floor Parapet wall 95% completed.</li> </ul> </li> <li>◆ <b>Ceiling Plastering</b> <ul style="list-style-type: none"> <li>▪ Stilt floor 80% completed.</li> <li>▪ First floor to Tenth floor 95% completed.</li> </ul> </li> <li>◆ <b>Wall Plastering</b> <ul style="list-style-type: none"> <li>▪ First floor to Tenth floor 95% completed.</li> </ul> </li> <li>◆ <b>Wall Putty work – 1<sup>st</sup> Coat</b> <ul style="list-style-type: none"> <li>▪ Upto Tenth floor 90% completed</li> </ul> </li> <li>◆ <b>Fixing of Balcony Rails</b> <ul style="list-style-type: none"> <li>▪ Balcony railing work 90% completed.</li> </ul> </li> </ul> </li> </ul>



**PROGRESS REPORT**  
**CGEWHO – CHENNAI PHASE-III PROJECT**

---

	<ul style="list-style-type: none"><li>◆ <b>Fixing of Bathroom Wall Tiles</b><ul style="list-style-type: none"><li>▪ Sixth floor Tenth floor 50% completed.</li></ul></li><li>● <b>External Finishing Works</b><ul style="list-style-type: none"><li>◆ <b>External Plastering</b><ul style="list-style-type: none"><li>▪ In West Side Elevation 100% completed.</li><li>▪ In North Side Elevation 90% completed.</li><li>▪ In South Side Elevation 90% completed.</li><li>▪ In East Side Elevation 90% completed.</li></ul></li></ul></li><li>● <b>Model Flat</b> Finishing works 90% completed.</li></ul>	<ul style="list-style-type: none"><li>◆ <b>Fixing of Staircase Hand Rails</b><ul style="list-style-type: none"><li>▪ Staircae 1 - Upto Tenth floor completed.</li><li>▪ Staircase 2 – Upto First floor completed.</li></ul></li><li>◆ <b>Fixing of Bathroom Wall Tiles</b><ul style="list-style-type: none"><li>▪ Sixth floor Tenth floor 50% completed.</li></ul></li><li>◆ <b>Laying Of Floor Tiles</b><ul style="list-style-type: none"><li>▪ Ceramic Tiles in Bathroom – 25% completed.</li><li>▪ Vitrified Tiles in Halls &amp; Bedrooms – 5% completed.</li></ul></li><li>● <b>External Finishing Works</b><ul style="list-style-type: none"><li>◆ <b>External Plastering</b><ul style="list-style-type: none"><li>▪ In West Side Elevation 100% completed.</li><li>▪ In North Side Elevation 95% completed.</li><li>▪ In South Side Elevation 95% completed.</li><li>▪ In East Side Elevation 95% completed.</li></ul></li></ul></li><li>● <b>Model Flat</b> Finishing works 90% completed.</li></ul>
--	---	--



**PROGRESS REPORT**  
**CGEWHO – CHENNAI PHASE-III PROJECT**

BLOCK	STATUS UPTO PREVIOUS MONTH	STATUS AS ON 28 <sup>th</sup> FEBRUARY -2023
D3 BLOCK	<ul style="list-style-type: none"> <li>● <b>Structure Work.</b> <ul style="list-style-type: none"> <li>◆ <b>Completed</b> <ul style="list-style-type: none"> <li>▪ Upto Terrace floor level slab – R.C.C 100% completed</li> <li>▪ Terrace floor Parapet Columns Concrete 100% completed.</li> <li>▪ Lift Head room (4 out of 4)- Slab Concrete 100% completed.</li> <li>▪ Over Head Water Tank               <ul style="list-style-type: none"> <li>(a) Base Slab Concrete (3 out of 3) - 100% completed.</li> <li>(b) Tank Wall Concrete (2 out of 3) – 100% completed.</li> <li>(c) Cover slab Concrete (1 out of 3) – 100% completed.</li> </ul> </li> </ul> </li> <li>◆ <b>On Progress</b> <ul style="list-style-type: none"> <li>▪ Over Head Tank Wall -Shuttering &amp; Barbending works for wall &amp; cover slab on progress.</li> </ul> </li> </ul> </li> <li>● <b>Internal Finishing Work.</b> <ul style="list-style-type: none"> <li>◆ <b>Block Work</b> <ul style="list-style-type: none"> <li>▪ Upto Tenth floor 95% completed.</li> </ul> </li> <li>◆ <b>Ceiling Plastering</b> <ul style="list-style-type: none"> <li>▪ Stilt floor 85% completed.</li> <li>▪ First floor to Tenth floor 95% completed.</li> </ul> </li> <li>◆ <b>Wall Plastering</b> <ul style="list-style-type: none"> <li>▪ First floor to Ninth floor 95% completed.</li> <li>▪ Tenth floor 85% completed.</li> </ul> </li> <li>◆ <b>Wall Putty work – 1<sup>st</sup> Coat</b> <ul style="list-style-type: none"> <li>▪ Upto Fifth floor 90% completed.</li> </ul> </li> <li>◆ <b>Fixing of Balcony Rails</b> <ul style="list-style-type: none"> <li>▪ Balcony railing work 90% completed.</li> </ul> </li> </ul> </li> </ul>	<ul style="list-style-type: none"> <li>● <b>Structure Work.</b> <ul style="list-style-type: none"> <li>◆ <b>Completed</b> <ul style="list-style-type: none"> <li>▪ Upto Terrace floor level slab – R.C.C 100% completed</li> <li>▪ Terrace floor Parapet Columns Concrete 100% completed.</li> <li>▪ Lift Head room (4 out of 4)- Slab Concrete 100% completed.</li> <li>▪ Over Head Water Tank               <ul style="list-style-type: none"> <li>(a) Base Slab Concrete (3 out of 3) - 100% completed.</li> <li>(b) Tank Wall Concrete (3 out of 3) – 100% completed.</li> <li>(c) Cover slab Concrete (3 out of 3) – 100% completed.</li> </ul> </li> </ul> </li> </ul> </li> <li>● <b>Internal Finishing Work.</b> <ul style="list-style-type: none"> <li>◆ <b>Block Work</b> <ul style="list-style-type: none"> <li>▪ Upto Tenth floor 95% completed.</li> </ul> </li> <li>◆ <b>Ceiling Plastering</b> <ul style="list-style-type: none"> <li>▪ Stilt floor 85% completed.</li> <li>▪ First floor to Tenth floor 95% completed.</li> </ul> </li> <li>◆ <b>Wall Plastering</b> <ul style="list-style-type: none"> <li>▪ First floor to Tenth floor 95% completed.</li> </ul> </li> <li>◆ <b>Wall Putty work – 1<sup>st</sup> Coat</b> <ul style="list-style-type: none"> <li>▪ Upto Fifth floor 90% completed.</li> </ul> </li> <li>◆ <b>Fixing of Balcony Rails</b> <ul style="list-style-type: none"> <li>▪ Balcony railing work 90% completed.</li> </ul> </li> </ul> </li> </ul>



**PROGRESS REPORT**  
**CGEWHO – CHENNAI PHASE-III PROJECT**

	<ul style="list-style-type: none"> <li>● <b>External Finishing Works</b></li> <li>◆ <b>External Plastering</b> <ul style="list-style-type: none"> <li>▪ In East Side Elevation 65% completed.</li> <li>▪ In North Side Elevation 40% completed.</li> <li>▪ In South Side Elevation 85% completed.</li> </ul> </li> </ul>	<ul style="list-style-type: none"> <li>● <b>External Finishing Works</b></li> <li>◆ <b>External Plastering</b> <ul style="list-style-type: none"> <li>▪ In East Side Elevation 95% completed.</li> <li>▪ In North Side Elevation 95% completed.</li> <li>▪ In South Side Elevation 95% completed.</li> <li>▪ In West Side Elevation 55% completed.</li> </ul> </li> </ul>
<b>BLOCK</b>	<b>STATUS UPTO PREVIOUS MONTH</b>	<b>STATUS AS ON 28<sup>th</sup> FEBRUARY -2023</b>
COMMUNITY HALL	<ul style="list-style-type: none"> <li>● <b>Structure Work.</b></li> <li>◆ <b>Completed</b> <ul style="list-style-type: none"> <li>▪ Upto Terrace floor level slab – R.C.C 100% completed.</li> <li>▪ Terrace floor Parapet Columns Concrete 100% completed.</li> <li>▪ Lift Head room (2 out of 2) – slab Concrete 100% completed.</li> <li>▪ Over Head Water Tank               <ul style="list-style-type: none"> <li>(a) Base slab concrete completed.</li> <li>(b) Tank Wall concrete completed.</li> </ul> </li> </ul> </li> <li>● <b>Internal Finishing Work.</b></li> <li>◆ <b>Block Work</b> <ul style="list-style-type: none"> <li>▪ Upto Fourth 100% completed.</li> </ul> </li> <li>◆ <b>Ceiling Plastering</b> <ul style="list-style-type: none"> <li>▪ Stilt floor 90% completed.</li> <li>▪ Upto Third floor 100% completed</li> <li>▪ Fourth floor 95% completed.</li> </ul> </li> <li>◆ <b>Wall Plastering</b> <ul style="list-style-type: none"> <li>▪ Upto Third floor 100% completed</li> <li>▪ Fourth floor 95% completed.</li> </ul> </li> <li>◆ <b>Ceiling Putty work</b> <ul style="list-style-type: none"> <li>▪ Upto Third floor 100% completed</li> <li>▪ Fourth floor 95% completed.</li> </ul> </li> </ul>	<ul style="list-style-type: none"> <li>● <b>Structure Work.</b></li> <li>◆ <b>Completed</b> <ul style="list-style-type: none"> <li>▪ Upto Terrace floor level slab – R.C.C 100% completed.</li> <li>▪ Terrace floor Parapet Columns Concrete 100% completed.</li> <li>▪ Lift Head room (2 out of 2) – slab Concrete 100% completed.</li> <li>▪ Over Head Water Tank               <ul style="list-style-type: none"> <li>(a) Base slab concrete completed.</li> <li>(b) Tank Wall concrete completed.</li> </ul> </li> </ul> </li> <li>● <b>Internal Finishing Work.</b></li> <li>◆ <b>Block Work</b> <ul style="list-style-type: none"> <li>▪ Upto Fourth 100% completed.</li> </ul> </li> <li>◆ <b>Ceiling Plastering</b> <ul style="list-style-type: none"> <li>▪ Stilt floor 90% completed.</li> <li>▪ Upto Fourth floor 100% completed</li> </ul> </li> <li>◆ <b>Wall Plastering</b> <ul style="list-style-type: none"> <li>▪ Upto Fourth floor 100% completed</li> </ul> </li> <li>◆ <b>Ceiling Putty work</b> <ul style="list-style-type: none"> <li>▪ Upto Fourth floor 100% completed</li> </ul> </li> <li>◆ <b>Wall Putty work</b> <ul style="list-style-type: none"> <li>▪ Upto Fourth floor 100% completed</li> </ul> </li> <li>◆ <b>Wall Painting work</b> <ul style="list-style-type: none"> <li>▪ Upto Fourth floor - 1st Coat</li> </ul> </li> </ul>



**PROGRESS REPORT**  
**CGEWHO – CHENNAI PHASE-III PROJECT**

<ul style="list-style-type: none"> <li>◆ <b>Wall Putty work</b> <ul style="list-style-type: none"> <li>▪ Upto Third floor 100% completed</li> <li>▪ Fourth floor 95% completed.</li> </ul> </li> <li>◆ <b>Wall Painting work</b> <ul style="list-style-type: none"> <li>▪ Upto Second floor - 1st Coat painting 95% completed.</li> <li>▪ Third &amp; Fourth floor - 1st Coat painting 80% completed.</li> </ul> </li> <li>◆ <b>Staircase Hand Railing work</b> <ul style="list-style-type: none"> <li>▪ First floor 90% completed.</li> <li>▪ Second floor 90% completed.</li> <li>▪ Third floor 75% completed.</li> <li>▪ Fourth floor 75% completed.</li> </ul> </li> <li>◆ <b>Flooring Work</b> <ul style="list-style-type: none"> <li>▪ Stilt floor Granolithic flooring 95% completed.</li> <li>▪ Vitrified Floor Tiles in Hall &amp; rooms - Upto Fourth floor 95% completed.</li> <li>▪ Ceramic Floor Tiles in Bathrooms – Upto Fourth floor 95% completed.</li> </ul> </li> <li>◆ <b>Wall Tiles &amp; Cladding Work</b> <ul style="list-style-type: none"> <li>▪ Ceramic Wall Tiles in Bathrooms – Upto Fourth floor 95% completed.</li> </ul> </li> <li>◆ <b>Fixing of UPVC Windows</b> <ul style="list-style-type: none"> <li>▪ Upto Third floor UPVC Window fixing 95% completed.</li> <li>▪ Fourth floor UPVC Window fixing 90% completed.</li> <li>▪ All floors Staircase fixed windows 90% completed</li> </ul> </li> <li>● <b>External Finishing Work.</b> <ul style="list-style-type: none"> <li>◆ External Plastering <ul style="list-style-type: none"> <li>▪ West Side elevation 100% completed.</li> <li>▪ South Side elevation 100% completed.</li> <li>▪ North Side elevation 100% completed.</li> <li>East Side elevation 100% completed.</li> </ul> </li> </ul> </li> </ul>	<p style="text-align: right;">painting 95% completed.</p> <ul style="list-style-type: none"> <li>◆ <b>Staircase Hand Railing work</b> <ul style="list-style-type: none"> <li>▪ First floor 90% completed.</li> <li>▪ Second floor 90% completed.</li> <li>▪ Third floor 75% completed.</li> <li>▪ Fourth floor 75% completed.</li> </ul> </li> <li>◆ <b>Flooring Work</b> <ul style="list-style-type: none"> <li>▪ Stilt floor Granolithic flooring 95% completed.</li> <li>▪ Vitrified Floor Tiles in Hall &amp; rooms - Upto Fourth floor 95% completed.</li> <li>▪ Ceramic Floor Tiles in Bathrooms – Upto Fourth floor 95% completed.</li> </ul> </li> <li>◆ <b>Wall Tiles &amp; Cladding Work</b> <ul style="list-style-type: none"> <li>▪ Ceramic Wall Tiles in Bathrooms – Upto Fourth floor 95% completed.</li> </ul> </li> <li>◆ <b>Fixing of UPVC Windows</b> <ul style="list-style-type: none"> <li>▪ Upto Third floor UPVC Window fixing 95% completed.</li> <li>▪ Fourth floor UPVC Window fixing 90% completed.</li> <li>▪ All floors Staircase fixed windows 90% completed</li> </ul> </li> <li>● <b>External Finishing Work.</b> <ul style="list-style-type: none"> <li>◆ External Plastering <ul style="list-style-type: none"> <li>▪ West Side elevation 100% completed.</li> <li>▪ South Side elevation 100% completed</li> <li>▪ North Side elevation 100% completed.</li> <li>▪ East Side elevation 100% completed.</li> </ul> </li> <li>◆ External Painting <ul style="list-style-type: none"> <li>▪ 1<sup>st</sup> Coat 95% completed.</li> </ul> </li> </ul> </li> </ul>
--	--



# **PROGRESS REPORT** **CGEWHO – CHENNAI PHASE-III PROJECT**

---

## **PHOTOGRAPHS OF WORK PROGRESS AS ON 28<sup>th</sup> FEBRUARY 2023**

**Community Hall : External Painting 1<sup>st</sup> Coat 100% completed**





## **PROGRESS REPORT** **CGEWHO – CHENNAI PHASE-III PROJECT**

---

**Block A1:** Eighth Floor level slab Concrete casting 100% completed. Eighth floor columns 50% completed.



## **PROGRESS REPORT** **CGEWHO – CHENNAI PHASE-III PROJECT**

---

**Block A2 :** Eighth Floor level slab – 1<sup>st</sup> Half Concrete casting 100% completed. Eighth floor columns concrete 50% completed.



# **PROGRESS REPORT** **CGEWHO – CHENNAI PHASE-III PROJECT**

---

**Block B1:** External Plastering South side elevation 100%, East side 80%, West Side 80% & North Side 90% completed.



## **PROGRESS REPORT** **CGEWHO – CHENNAI PHASE-III PROJECT**

---

**Block B2 :** Third Floor Level slab concrete casting 100% completed. Shuttering works for 1<sup>st</sup> half of Fourth floor level slab 15% completed.



## **PROGRESS REPORT** **CGEWHO – CHENNAI PHASE-III PROJECT**

---

**Block C1: Terrace Floor** level slab concrete 100% completed. External Plastering in North Side elevation 100% completed, West Side elevation 90% completed, East Side elevation 90% completed & West Side elevation 95% completed.



## **PROGRESS REPORT** **CGEWHO – CHENNAI PHASE-III PROJECT**

---

**Block C2: Terrace floor level slab 100% completed.** External plastering in North side elevation 100% completed, East side elevation 50% completed, West side elevation 50% completed & South side elevation 30% completed on progress



# **PROGRESS REPORT**

## **CGEWHO – CHENNAI PHASE-III PROJECT**

---

**Block C3: Terrace Floor level slab** Concrete casting 100% completed. Terrace floor columns concrete 15% completed & balance works on progress.



# **PROGRESS REPORT** **CGEWHO – CHENNAI PHASE-III PROJECT**

---

**Block D1: Terrace** Floor level slab Concrete casting 100% completed. External plastering in West side elevation on progress.





## **PROGRESS REPORT** **CGEWHO – CHENNAI PHASE-III PROJECT**

---

**Block D2:** Over Head Water Tank 100% completed.. External Plastering work in West side elevation 100% completed, North side elevation 95% completed, South side elevation 95% & East side elevation 95% completed.



## **PROGRESS REPORT** **CGEWHO – CHENNAI PHASE-III PROJECT**

---

**Block D3: Terrace** Floor level slab Concrete casting 100% completed. External Plastering in South side elevation 95% , East Side 95% & North side 95% & West Side 55% completed.



**PROGRESS REPORT**  
**CGEWHO – CHENNAI PHASE-III PROJECT**

**QUALITY CONTROL**

**DURING CONSTRUCTION FOLLOWING QUALITY CONTROL TESTS CONDUCTED AT SITE:**

Sl.No.	Materials	Source from	Test Done	Result
1	M-Sand	Arcot (T.K), Ranipet (Dist) Walajabad(T.K), Kanchipuram (Dt)	Each Truck	Sieve Analysis & Silt content
2.	P- Sand	Uthiramerur, Kanchipuram (DT) Walajabad(T.K), Kanchipuram (Dt)	Each Truck	Sieve Analysis & Silt content
2	Coarse Aggregate (20mm)	Sriperambathur, Kanchipuram (Dt), Vellore Dt & Chittoor Dt.	Each Truck	Sieve Analysis
3	Coarse Aggregate (12mm)	Sriperambathur, Kanchipuram (Dt) Vellore Dt & Chittoor Dt.	Each Truck	Sieve Analysis
4	Cement	Third party testing is being done.		
5	Steel	Third party testing is being done.		
6	Pile Integrity	Third party testing is being done.		
7	Soil Compaction	Third party testing is being done.		
8	RCC cubes are being tested and Register is being maintained.			
9	Slump test conducted at site to insure workability of concrete.			



**PROGRESS REPORT**  
**CGEWHO – CHENNAI PHASE-III PROJECT**

---

**PHOTOGRAPH OF QUALITY CONTROL AT SITE**

**Concrete Cube Compressive Strength Testing**



**PROGRESS REPORT**  
**CGEWHO - CHENNAI PHASE-III PROJECT**

---

**20mm & 12mm Aggregate Sieve Analysis Testing**



**PROGRESS REPORT**  
**CGEWHO – CHENNAI PHASE-III PROJECT**

---

**Fine Aggregate Sieve Analysis Testing**

