

**CGEWHO – CHENNAI PHASE-III  
PROJECT**



**MONTHLY PROGRESS REPORT**

**STATUS AS ON : 30.09.2023**

**PROGRESS REPORT**  
**CGEWHO – CHENNAI PHASE-III PROJECT**

**30.09.2023**

BLOCK	STATUS UPTO PREVIOUS MONTH	STATUS AS ON 30 <sup>st</sup> SEPTEMBER-2023
A1 BLOCK	<ul style="list-style-type: none"> <li>● <b>Structure Work.</b></li> <li>◆ <b>Completed</b> <ul style="list-style-type: none"> <li>▪ Upto <b>Terrace floor level</b> slab R.C.C 100% completed.</li> <li>▪ Terrace floor Parapet Columns Concrete 100% completed.</li> <li>▪ Lift Head room (4 out of 4) - Slab Concrete 100% completed.</li> <li>▪ Over Head Water Tank (a) Base Slab Concrete (1 out of 2) - 100% completed.</li> </ul> </li> <li>◆ <b>On Progress</b> <ul style="list-style-type: none"> <li>▪ Over Head Water Tank (2<sup>nd</sup> ) Base slab shuttering works on progress</li> </ul> </li> <li>● <b>Internal Finishing Work.</b></li> <li>◆ <b>Block Work</b> <ul style="list-style-type: none"> <li>▪ Upto Tenth floor 95% completed.</li> <li>▪ Terrace floor Parapet wall 95% completed.</li> </ul> </li> <li>◆ <b>Ceiling Plastering</b> <ul style="list-style-type: none"> <li>▪ Stilt floor 50% completed.</li> <li>▪ Upto Ninth floor 95% completed.</li> <li>▪ Tenth floor 85% completed.</li> </ul> </li> <li>◆ <b>Wall Plastering</b> <ul style="list-style-type: none"> <li>▪ Upto Ninth floor 95% completed.</li> <li>▪ Tenth floor 85% completed</li> </ul> </li> <li>◆ <b>Wall Putty work – 1<sup>st</sup> Coat</b> <ul style="list-style-type: none"> <li>▪ Upto Eighth floor 90% completed.</li> <li>▪ Ninth floor 40% completed.</li> </ul> </li> <li>◆ <b>Fixing of Balcony Rails</b> <ul style="list-style-type: none"> <li>▪ Balcony railing work 85% completed.</li> </ul> </li> <li>◆ <b>Internal Plumbing Lines</b> <ul style="list-style-type: none"> <li>▪ Water supply pipe Lines (CPVC) - 60% completed.</li> <li>▪ Sanitary Lines (PVC) – 25% completed.</li> </ul> </li> <li>◆ <b>External Plastering</b> <ul style="list-style-type: none"> <li>• In West side 95% completed.</li> <li>• In North side 80% completed.</li> <li>• In East side 95% completed.</li> </ul> </li> </ul>	<ul style="list-style-type: none"> <li>◆ <b>100% Completed Works</b> <ul style="list-style-type: none"> <li>▪ <b>Terrace floor level</b> slab R.C.C</li> <li>▪ Terrace floor Parapet Columns Concrete.</li> <li>▪ Lift Head room (4 out of 4) - Slab Concrete.</li> <li>▪ Over Head Water Tank (a)Base Slab Concrete 2 out of 2 (b)Tank Wall Concrete 2 out of 2 (c)Top Cover slab Concrete 1 out of 2</li> <li>▪ Block work upto Tenth floor &amp; Parapet wall.</li> <li>▪ Ceiling Plastering upto Ninth floor.</li> <li>▪ Wall plastering upto Ninth floor.</li> <li>▪ 1<sup>st</sup> Coat Wall Putty upto Eighth floor</li> </ul> </li> <li>◆ <b>90% Completed Works</b> <ul style="list-style-type: none"> <li>▪ Over Head Water Tank (2<sup>nd</sup> ) Top slab shuttering works.</li> <li>▪ Ceiling Plastering in Tenth floor.</li> <li>▪ Wall Plastering in Tenth floor.</li> <li>▪ Electrical Conducting works in Tenth floor.</li> <li>▪ Fixing of Balcony Handrail.</li> <li>▪ External Plastering in all sides</li> </ul> </li> <li>◆ <b>Works On Progress</b> <ul style="list-style-type: none"> <li>▪ 1<sup>st</sup> Coat Wall Putty in Ninth floor.</li> <li>▪ Fixing of Water supply pipe Lines (CPVC) – 60% completed (120 / 200).</li> <li>▪ Fixing of Sanitary Lines (PVC) – 66% completed (80/ 200).</li> <li>▪ Fixing of Vertical Plumbing Lines in Shaft 10% completed. (10/200).</li> <li>▪ Lift Materials 4 out of 4 received</li> </ul> </li> <li>◆ <b>Model Flat</b> Finishing works 90% completed.</li> </ul>



**PROGRESS REPORT**  
**CGEWHO – CHENNAI PHASE-III PROJECT**

	<ul style="list-style-type: none"> <li>• In South side 50% completed.</li> <li>• <b>Model Flat</b> Finishing works 90% completed.</li> </ul>	
<b>BLOCK</b>	<b>STATUS UPTO PREVIOUS MONTH</b>	<b>STATUS AS ON 30<sup>st</sup> SEPTEMBER-2023</b>
A2 BLOCK	<ul style="list-style-type: none"> <li>• <b>Structure Work.</b> <ul style="list-style-type: none"> <li>◆ <b>Completed</b> <ul style="list-style-type: none"> <li>▪ Upto Terrace floor level slab R.C.C 100% completed.</li> <li>▪ Terrace Parapet columns 100% completed.</li> <li>▪ Lift Head room (2 out of 4) - Slab Concrete 100% completed</li> </ul> </li> <li>◆ <b>On Progress</b> <ul style="list-style-type: none"> <li>▪ Shuttering works for Lift Head Room (2 Nos) &amp; Over Head Tank Base slab ( 1 No ) on progress.</li> </ul> </li> </ul> </li> <li>• <b>Internal Finishing Work.</b> <ul style="list-style-type: none"> <li>◆ <b>Block Work</b> <ul style="list-style-type: none"> <li>▪ Upto Ninth floor 95% completed.</li> <li>▪ Tenth floor 45% completed.</li> </ul> </li> <li>◆ <b>Ceiling Plastering</b> <ul style="list-style-type: none"> <li>▪ Stilt floor 65% completed.</li> <li>▪ Upto Eighth floor 95% completed.</li> <li>▪ Ninth floor 70% completed.</li> <li>▪ Tenth floor 40% completed.</li> </ul> </li> <li>◆ <b>Wall Plastering</b> <ul style="list-style-type: none"> <li>▪ Upto Eighth floor 95% completed.</li> <li>▪ Ninth floor 70% completed.</li> <li>▪ Tenth floor 40% completed.</li> </ul> </li> <li>◆ <b>Fixing of Balcony Rails</b> <ul style="list-style-type: none"> <li>▪ Balcony railing work 70% completed.</li> </ul> </li> <li>◆ <b>Internal Plumbing Lines</b> <ul style="list-style-type: none"> <li>▪ Water supply pipe Lines (CPVC) - 50% completed.</li> <li>▪ Sanitary Lines (PVC) – 20% completed</li> </ul> </li> <li>◆ <b>External Plastering</b> <ul style="list-style-type: none"> <li>• In West side 90% completed.</li> <li>• In North side 10% completed.</li> </ul> </li> </ul> </li> </ul>	<ul style="list-style-type: none"> <li>◆ <b>100% Completed Works</b> <ul style="list-style-type: none"> <li>▪ <b>Terrace floor level</b> slab R.C.C</li> <li>▪ Terrace floor Parapet Columns Concrete.</li> <li>▪ Lift Head room (4 out of 4) - Slab Concrete.</li> <li>▪ Over Head Water Tank (a)Base Slab Concrete 2 out of 2</li> <li>▪ Block work upto Tenth floor &amp; Parapet wall.</li> <li>▪ Ceiling Plastering upto Eighth floor.</li> <li>▪ Wall plastering upto Eighth floor.</li> <li>▪ 1<sup>st</sup> Coat Wall Putty upto Seventh floor</li> </ul> </li> <li>◆ <b>90% Completed Works</b> <ul style="list-style-type: none"> <li>▪ Ceiling Plastering in Ninth floor.</li> <li>▪ Wall Plastering in Ninth floor.</li> <li>▪ Electrical Conducting works in Eighth floor.</li> <li>▪ Fixing of Balcony Handrail.</li> </ul> </li> <li>◆ <b>Works On Progress</b> <ul style="list-style-type: none"> <li>▪ Over Head Tank - Wall Shuttering works on progress.</li> <li>▪ 1<sup>st</sup> Coat Wall Putty in Eighth floor.</li> <li>▪ External Plastering overall 80% completed.</li> <li>▪ Fixing of Water supply pipe Lines (CPVC) – 55% completed (109 / 200).</li> <li>▪ Fixing of Sanitary Lines (PVC) – 20% completed (40/ 200).</li> <li>▪ Lift Materials 4 out of 4 received</li> </ul> </li> </ul>



**PROGRESS REPORT**  
**CGEWHO – CHENNAI PHASE-III PROJECT**

	<ul style="list-style-type: none"> <li>• In South side 50% completed.</li> </ul>	
<b>BLOCK</b>	<b>STATUS UPTO PREVIOUS MONTH</b>	<b>STATUS AS ON 30<sup>st</sup> SEPTEMBER-2023</b>
B1 BLOCK	<ul style="list-style-type: none"> <li>• <b>Structure Work.</b> <ul style="list-style-type: none"> <li>◆ <b>Completed</b> <ul style="list-style-type: none"> <li>▪ Upto Terrace floor level slab- R.C.C 100% completed.</li> <li>▪ Terrace floor Parapet Columns Concrete 100% completed.</li> <li>▪ Lift Head room (3 out of 3) - Slab Concrete 100% completed</li> <li>▪ Over Head Water Tank                             <ul style="list-style-type: none"> <li>(a) Base Slab Concrete (3 out of 3) - 100% completed.</li> <li>(b) Wall Concrete (3 out of 3) - 100% completed.</li> <li>(c) Top Cover slab (3 out of 3) – 100% completed.</li> </ul> </li> </ul> </li> </ul> </li> <li>• <b>Internal Finishing Work.</b> <ul style="list-style-type: none"> <li>◆ <b>Block Work</b> <ul style="list-style-type: none"> <li>▪ Upto Tenth floor 100% completed.</li> <li>▪ Terrace floor Parapet wall 100% completed.</li> </ul> </li> <li>◆ <b>Ceiling Plastering</b> <ul style="list-style-type: none"> <li>▪ Stilt floor 80% completed.</li> <li>▪ Upto Tenth floor 100% completed.</li> </ul> </li> <li>◆ <b>Wall Plastering</b> <ul style="list-style-type: none"> <li>▪ Upto Tenth floor 100% completed.</li> </ul> </li> <li>◆ <b>Wall Putty work</b> <ul style="list-style-type: none"> <li>▪ 1<sup>st</sup> Coat – Upto Tenth floor 100% completed.</li> <li>▪ 2<sup>nd</sup> Coat - Upto Tenth floor 100% completed.</li> </ul> </li> <li>◆ <b>Fixing of Balcony Rails</b> <ul style="list-style-type: none"> <li>▪ Balcony railing work 95% completed.</li> </ul> </li> <li>◆ <b>Fixing of Staircase Hand Rails</b> <ul style="list-style-type: none"> <li>▪ Staircase 1 -Upto Tenth floor 90% completed.</li> <li>▪ Staircase 2 –Upto Tenth floor 90% completed.</li> <li>▪ Staircase 3 – Upto Fifth floor 90%</li> </ul> </li> </ul> </li> </ul>	<ul style="list-style-type: none"> <li>◆ <b>100% Completed Works</b> <ul style="list-style-type: none"> <li>▪ <b>Terrace floor level slab R.C.C</b></li> <li>▪ Terrace floor Parapet Columns Concrete.</li> <li>▪ Lift Head room (3 out of 3) - Slab Concrete.</li> <li>▪ Over Head Water Tank                             <ul style="list-style-type: none"> <li>(a) Base Slab Concrete (3 out of 3)</li> <li>(b) Wall Concrete (3 out of 3)</li> <li>(c) Top Cover slab (3 out of 3 )</li> </ul> </li> <li>▪ Block work upto Tenth floor &amp; Parapet wall.</li> <li>▪ Ceiling Plastering upto Tenth floor.</li> <li>▪ Wall plastering upto Tenth floor.</li> <li>▪ 1<sup>st</sup> Coat Wall Putty upto Tenth floor.</li> <li>▪ 2<sup>nd</sup> Coat Wall Putty upto Tenth floor.</li> <li>▪ Fixing of Balcony Handrail.</li> <li>▪ Fixing of Staircase Hand Rails</li> <li>▪ Fixing of Internal Plumbing Line                             <ul style="list-style-type: none"> <li>a) Water supply pipe Lines (CPVC).</li> <li>b) Sanitary Lines (PVC)</li> </ul> </li> <li>▪ Fixing of Vertical Plumbing Line in Shafts                             <ul style="list-style-type: none"> <li>a) Water supply pipe Lines (G.I).</li> <li>b) Sanitary Lines (PVC).</li> </ul> </li> <li>▪ Fixing of Bathroom Wall Tiles.</li> <li>▪ Laying Of Floor Tiles                             <ul style="list-style-type: none"> <li>a) Ceramic Tiles in Bathroom</li> <li>b) Vitrified Tiles in Halls &amp; Bedrooms.</li> <li>c) Vitrified Tiles in Corridor.</li> </ul> </li> <li>▪ Fixing of UPVC Windows.</li> <li>▪ Fixing of UPVC French Door (without Mosquito mesh shutter)</li> </ul> </li> </ul>



**PROGRESS REPORT**  
**CGEWHO – CHENNAI PHASE-III PROJECT**

	<p>completed.</p> <ul style="list-style-type: none"> <li>◆ <b>Internal Plumbing Lines</b> <ul style="list-style-type: none"> <li>▪ Water supply pipe Lines (CPVC) - 95% completed.</li> <li>▪ Sanitary Lines (PVC) – 95% completed</li> </ul> </li> <li>◆ <b>Vertical Plumbing Lines</b> <ul style="list-style-type: none"> <li>▪ Water supply pipe Lines (G.I) - 95% completed.</li> <li>▪ Sanitary Lines (PVC) – 90% completed.</li> </ul> </li> <li>◆ <b>Fixing of Bathroom Wall Tiles</b> <ul style="list-style-type: none"> <li>▪ Upto Tenth floor 100% completed.</li> </ul> </li> <li>◆ <b>Laying Of Floor Tiles</b> <ul style="list-style-type: none"> <li>▪ Ceramic Tiles in Bathroom – 100% completed.</li> <li>▪ Vitrified Tiles in Halls &amp; Bedrooms – 100% completed.</li> </ul> </li> <li>◆ <b>Fixing of UPVC Windows</b> <ul style="list-style-type: none"> <li>▪ Upto Eight floor 95% completed.</li> <li>▪ Ninth floor 90% completed.</li> <li>▪ Tenth floor 90% completed.</li> </ul> </li> <li>◆ <b>Fixing of UPVC Windows</b> <ul style="list-style-type: none"> <li>▪ Upto Eight floor 95% completed.</li> <li>▪ Ninth floor 90% completed.</li> <li>▪ Tenth floor 90% completed</li> </ul> </li> <li>◆ <b>Kitchen Finishing Works</b> <ul style="list-style-type: none"> <li>▪ Fixing of Wall Dados – 100% completed.</li> <li>▪ Counter Platform Granite – 100% completed.</li> <li>▪ Fixing of S.S Sink – 100% completed.</li> </ul> </li> <li>◆ <b>Erection of LIFTS</b> <ul style="list-style-type: none"> <li>▪ Materials for 3 Nos of Lifts arrived</li> <li>▪ Lift 1 – Installation works 85% completed.</li> <li>▪ Lift 2 - Installation works 85% completed.</li> <li>▪ Lift 3 - Installation works 85% completed.</li> </ul> </li> <li>◆ <b>Lift Cladding works</b></li> </ul>	<ul style="list-style-type: none"> <li>▪ Kitchen Finishing Works <ul style="list-style-type: none"> <li>a) Fixing of Wall Dados.</li> <li>b) Laying of Granite Countertop.</li> <li>c) Fixing of S.S Sink.</li> </ul> </li> <li>▪ External Plastering in all sides.</li> <li>▪ Water Proofing Works. <ul style="list-style-type: none"> <li>a) Terrace floor Water proofing.</li> <li>b) Over Head Water Tank</li> </ul> </li> <li>◆ <b>90% Completed Works</b> <ul style="list-style-type: none"> <li>▪ Lift Installation works 3 out of 3.</li> <li>▪ Lift Cladding works 1 out of 3.</li> <li>▪ Fixing of Door Shutters 90% completed (758/840).</li> <li>▪ Laying of Green marble for Staircase.</li> <li>▪ Application of Exterior Wall Primer</li> </ul> </li> <li>◆ <b>Works On Progress</b> <ul style="list-style-type: none"> <li>▪ Fixing of M.S Window Safety Grills.</li> <li>▪ Lift Cladding works 2 out of 3.</li> </ul> </li> <li>● <b>Model Flat</b> Finishing works 95% completed.</li> </ul>
--	---	--

**PROGRESS REPORT**  
**CGEWHO – CHENNAI PHASE-III PROJECT**

	<ul style="list-style-type: none"> <li>▪ Lift 1 – 80% completed.</li> <li>▪ Lift 2 – 80% completed.</li> <li>◆ <b>Terrace Water Proofing</b> <ul style="list-style-type: none"> <li>▪ Weathering course works 95% completed.</li> </ul> </li> <li>◆ <b>Over Head Tank Water Proofing</b> <ul style="list-style-type: none"> <li>▪ Tank 1 - 95% completed.</li> <li>▪ Tank 2 - 95% completed.</li> <li>▪ Tank 3 - 95% completed.</li> </ul> </li> <li>● <b>External Finishing Works</b> <ul style="list-style-type: none"> <li>◆ <b>External Plastering</b> - Overall 100% Completed.</li> <li>◆ <b>Primer</b> <ul style="list-style-type: none"> <li>1<sup>st</sup> Coat 95% completed.</li> <li>2<sup>nd</sup> Coat 95% completed.</li> </ul> </li> </ul> </li> <li>● <b>Model Flat</b> Finishing works 95% completed.</li> </ul>	
<b>BLOCK</b>	<b>STATUS UPTO PREVIOUS MONTH</b>	<b>STATUS AS ON 30<sup>st</sup> SEPTEMBER-2023</b>
B2 BLOCK	<ul style="list-style-type: none"> <li>● <b>Structure Work.</b> <ul style="list-style-type: none"> <li>◆ <b>Completed</b> <ul style="list-style-type: none"> <li>▪ Upto Fifth floor level slab – R.C.C 100% completed.</li> <li>▪ Fifth floor Columns Concrete 100% completed.</li> <li>▪ Sixth floor level slab – R.C.C 50% completed.</li> </ul> </li> <li>◆ <b>On Progress</b> <ul style="list-style-type: none"> <li>▪ Shuttering works for 2<sup>nd</sup> half of Sixth floor level slab 50% completed.</li> </ul> </li> </ul> </li> <li>● <b>Internal Finishing Work.</b> <ul style="list-style-type: none"> <li>◆ <b>Block Work</b> <ul style="list-style-type: none"> <li>▪ Upto Third floor 90% completed.</li> <li>▪ Fourth floor 85% completed.</li> </ul> </li> <li>◆ <b>Ceiling Plastering</b> <ul style="list-style-type: none"> <li>▪ Upto Second floor 85% completed.</li> <li>▪ Third floor 40% completed.</li> </ul> </li> <li>◆ <b>Wall Plastering</b> <ul style="list-style-type: none"> <li>▪ Upto Second floor 85% completed.</li> <li>▪ Third floor 40% completed.</li> </ul> </li> </ul> </li> </ul>	<ul style="list-style-type: none"> <li>◆ <b>100% Completed Works</b> <ul style="list-style-type: none"> <li>▪ Seventh floor level slab R.C.C</li> <li>▪ Block work upto Third floor.</li> <li>▪ Ceiling plastering upto Third floor.</li> <li>▪ Wall plastering upto Second floor.</li> </ul> </li> <li>◆ <b>Works On Progress</b> <ul style="list-style-type: none"> <li>▪ Seventh floor Columns Concrete – 40% completed.</li> <li>▪ Eight floor shuttering in progress – 1<sup>st</sup> Half.</li> <li>▪ Block work <ul style="list-style-type: none"> <li>a) In Fourth floor 90% completed.</li> <li>b) In Fifth floor 60% completed.</li> <li>c) In Sixth floor 40% completed.</li> </ul> </li> <li>▪ Ceiling Plastering <ul style="list-style-type: none"> <li>a) In Third floor 80% completed.</li> <li>b) In Fourth floor 50% completed.</li> </ul> </li> <li>▪ Wall Plastering <ul style="list-style-type: none"> <li>a) In Third floor 80% completed.</li> <li>b) In Fourth floor 50% completed.</li> </ul> </li> </ul> </li> </ul>



**PROGRESS REPORT**  
**CGEWHO – CHENNAI PHASE-III PROJECT**

BLOCK	STATUS UPTO PREVIOUS MONTH	STATUS AS ON 30 <sup>st</sup> SEPTEMBER-2023
C1 BLOCK	<ul style="list-style-type: none"> <li>● <b>Structure Work.</b> <ul style="list-style-type: none"> <li>◆ <b>Completed</b> <ul style="list-style-type: none"> <li>▪ Upto Terrace floor level slab - R.C.C 100% completed.</li> <li>▪ Terrace floor Parapet Columns Concrete 100% completed.</li> <li>▪ Lift Head room (4 out of 4) - Slab Concrete 100% completed.</li> <li>▪ Over Head Water Tank                             <ul style="list-style-type: none"> <li>(a) Base Slab Concrete (3 out of 3) - 100% completed.</li> <li>(b) Wall Concrete (3 out of 3) - 100% completed.</li> <li>(c) Top Cover slab Concrete (3 out of 3) - 100% completed.</li> </ul> </li> </ul> </li> </ul> </li> <li>● <b>Internal Finishing Work.</b> <ul style="list-style-type: none"> <li>◆ <b>Block Work</b> <ul style="list-style-type: none"> <li>▪ Upto Tenth floor 100% completed.</li> <li>▪ Terrace Parapet Wall 100% completed.</li> </ul> </li> <li>◆ <b>Ceiling Plastering</b> <ul style="list-style-type: none"> <li>▪ Stilt floor 90% completed.</li> <li>▪ Upto Tenth floor 100% completed.</li> </ul> </li> <li>◆ <b>Wall Plastering</b> <ul style="list-style-type: none"> <li>▪ Upto Tenth floor 100% completed.</li> </ul> </li> <li>◆ <b>Wall Putty work</b> <ul style="list-style-type: none"> <li>▪ 1<sup>st</sup> Coat – Upto Tenth floor 100% completed.</li> <li>▪ 2<sup>nd</sup> Coat - Upto Tenth floor 100% completed.</li> </ul> </li> <li>◆ <b>Fixing of Balcony Rails</b> <ul style="list-style-type: none"> <li>▪ Balcony railing work 95% completed.</li> </ul> </li> <li>◆ <b>Fixing of Staircase Hand Rails</b> <ul style="list-style-type: none"> <li>▪ Staircase 1 - Upto Tenth floor 90% completed.</li> <li>▪ Staircase 2 - Upto Fifth floor 90% completed.</li> </ul> </li> </ul> </li> </ul>	<ul style="list-style-type: none"> <li>◆ <b>100% Completed Works</b> <ul style="list-style-type: none"> <li>▪ Terrace floor level slab R.C.C</li> <li>▪ Terrace floor Parapet Columns Concrete.</li> <li>▪ Lift Head room (4 out of 4) - Slab Concrete.</li> <li>▪ Over Head Water Tank                             <ul style="list-style-type: none"> <li>(a) Base Slab Concrete (3 out of 3)</li> <li>(b) Wall Concrete (3 out of 3)</li> <li>(c) Top Cover slab (3 out of 3)</li> </ul> </li> <li>▪ Block work upto Tenth floor &amp; Parapet wall.</li> <li>▪ Ceiling Plastering upto Tenth floor.</li> <li>▪ Wall plastering upto Tenth floor.</li> <li>▪ 1<sup>st</sup> Coat Wall Putty upto Tenth floor.</li> <li>▪ 2<sup>nd</sup> Coat Wall Putty upto Tenth floor.</li> <li>▪ Fixing of Balcony Handrail.</li> <li>▪ Fixing of Internal Plumbing Line.                             <ul style="list-style-type: none"> <li>a) Water supply pipe Lines (CPVC).</li> <li>b) Sanitary Lines (PVC)</li> </ul> </li> <li>▪ Fixing of Vertical Plumbing Line in Shafts                             <ul style="list-style-type: none"> <li>a) Water supply pipe Lines (G.I).</li> <li>b) Sanitary Lines (PVC).</li> </ul> </li> <li>▪ Fixing of Bathroom Wall Tiles.</li> <li>▪ Laying Of Floor Tiles                             <ul style="list-style-type: none"> <li>a) Ceramic Tiles in Bathroom</li> </ul> </li> <li>▪ Fixing of UPVC Windows.</li> <li>▪ External Plastering in all sides.</li> <li>▪ Water Proofing Works.                             <ul style="list-style-type: none"> <li>a) Over Head Water Tank</li> </ul> </li> <li>▪ Laying of Green marble for Staircase.</li> </ul> </li> <li>◆ <b>90% Completed Works</b> <ul style="list-style-type: none"> <li>▪ Fixing of Staircase Hand Rails 3 out of 3</li> <li>▪ Fixing of UPVC French Door (without Mosquito mesh shutter).</li> </ul> </li> </ul>



**PROGRESS REPORT**  
**CGEWHO – CHENNAI PHASE-III PROJECT**

	<ul style="list-style-type: none"> <li>▪ Staircase 3 - Upto Fifth floor 90% completed.</li> <li>◆ <b>Internal Plumbing Lines</b> <ul style="list-style-type: none"> <li>▪ Water supply pipe Lines (CPVC) - 95% completed.</li> <li>▪ Sanitary Lines (PVC) – 95% completed</li> </ul> </li> <li>◆ <b>Vertical Plumbing Lines</b> <ul style="list-style-type: none"> <li>▪ Water supply pipe Lines (G.I) - 95% completed.</li> <li>▪ Sanitary Lines (PVC) – 95% completed.</li> </ul> </li> <li>◆ <b>Fixing of Bathroom Wall Tiles</b> <ul style="list-style-type: none"> <li>▪ Upto Tenth floor 100% completed.</li> </ul> </li> <li>◆ <b>Laying Of Floor Tiles</b> <ul style="list-style-type: none"> <li>▪ Ceramic Tiles in Bathroom – 100% completed.</li> <li>▪ Vitrified Tiles in Halls &amp; Bedrooms – 100% completed.</li> </ul> </li> <li>◆ <b>Fixing of UPVC Windows</b> <ul style="list-style-type: none"> <li>▪ Upto Seventh floor 95% completed.</li> <li>▪ Eighth floor 90% completed.</li> <li>▪ Ninth floor 90% completed.</li> <li>▪ Tenth floor 90% completed.</li> </ul> </li> <li>◆ <b>Kitchen Finishing Works</b> <ul style="list-style-type: none"> <li>▪ Fixing of Wall Dados – 85% completed.</li> <li>▪ Counter Platform Granite – 95% completed.</li> <li>▪ Fixing of S.S Sink – 95% completed.</li> </ul> </li> <li>◆ <b>Erection of LIFTS</b> <ul style="list-style-type: none"> <li>▪ Materials for 4 Nos of Lifts arrived</li> <li>▪ Lift 1 – Installation works 85% completed.</li> <li>▪ Lift 2,3,4 - Installation works 40% completed.</li> </ul> </li> <li>◆ <b>Lift Cladding works</b> <ul style="list-style-type: none"> <li>▪ Lift 1 – 15% completed.</li> </ul> </li> <li>◆ <b>Terrace Water Proofing</b> <ul style="list-style-type: none"> <li>▪ Weathering course works 80%</li> </ul> </li> </ul>	<ul style="list-style-type: none"> <li>▪ Laying Of Floor Tiles           <ul style="list-style-type: none"> <li>a) Vitrified Tiles in Halls &amp; Bedrooms.</li> <li>b) Vitrified Tiles in Corridor.</li> </ul> </li> <li>▪ Kitchen Finishing Works           <ul style="list-style-type: none"> <li>a) Fixing of Wall Dados.</li> <li>b) Laying of Granite Countertop.</li> <li>c) Fixing of S.S Sink.</li> </ul> </li> <li>▪ Water Proofing Works.           <ul style="list-style-type: none"> <li>a) Terrace floor Water proofing.</li> </ul> </li> <li>▪ Fixing of Door Shutters 90% completed (990 / 1080).</li> <li>▪ Lift Installation works 4 out of 4.</li> <li>▪ Lift Cladding works 4 out of 4.</li> <li>▪ Application of Exterior Wall Primer</li> <li>◆ <b>Works On Progress</b> <ul style="list-style-type: none"> <li>▪ Fixing of M.S Window Safety Grills.</li> </ul> </li> <li>● <b>Model Flat</b> Finishing works 95% completed.</li> </ul>
--	--	--



**PROGRESS REPORT**  
**CGEWHO – CHENNAI PHASE-III PROJECT**

	<p>completed.</p> <ul style="list-style-type: none"> <li>◆ <b>Over Head Tank Water Proofing</b> <ul style="list-style-type: none"> <li>▪ Tank 1 - 95% completed.</li> </ul> </li> <li>● <b>External Finishing Works</b> <ul style="list-style-type: none"> <li>◆ <b>External Plastering</b> - Overall 95% Completed.</li> <li>◆ <b>Primer</b> <ul style="list-style-type: none"> <li>1<sup>st</sup> Coat 95% completed.</li> <li>2<sup>nd</sup> Coat 95% completed.</li> </ul> </li> </ul> </li> <li>● <b>Model Flat</b> Finishing works 95% completed.</li> </ul>	
BLOCK	STATUS UPTO PREVIOUS MONTH	STATUS AS ON 30 <sup>st</sup> SEPTEMBER-2023
C2 BLOCK	<ul style="list-style-type: none"> <li>● <b>Structure Work.</b> <ul style="list-style-type: none"> <li>◆ <b>Completed</b> <ul style="list-style-type: none"> <li>▪ Upto <b>Terrace floor</b> level slab - R.C.C 100% completed.</li> <li>▪ Terrace floor Parapet Columns Concrete 100% completed.</li> <li>▪ Lift Head room (3 out of 4) - Slab Concrete 100% completed.</li> <li>▪ Over Head Water Tank                             <ul style="list-style-type: none"> <li>(a) Base slab Concrete ( 2 out of 3 ) – 100% completed.</li> <li>(b) Wall Concrete ( 2 out of 3 ) – 100% completed.</li> <li>(c) Top slab Concrete ( 2 out of 3 ) – 100% completed.</li> </ul> </li> </ul> </li> <li>◆ <b>On Progress</b> <ul style="list-style-type: none"> <li>▪ Tower Crane dismantling works planned so that balance 1 Lift and 1 Tank works can be taken up .</li> </ul> </li> </ul> </li> <li>● <b>Internal Finishing Work.</b> <ul style="list-style-type: none"> <li>◆ <b>Block Work</b> <ul style="list-style-type: none"> <li>▪ Upto Tenth floor 100% completed.</li> <li>▪ Parapet Wall 100% completed.</li> </ul> </li> <li>◆ <b>Ceiling Plastering</b> <ul style="list-style-type: none"> <li>▪ Stilt floor 90% completed.</li> <li>▪ Upto Tenth floor 100% completed.</li> </ul> </li> <li>◆ <b>Wall Plastering</b></li> </ul> </li> </ul>	<ul style="list-style-type: none"> <li>◆ <b>100% Completed Works</b> <ul style="list-style-type: none"> <li>▪ <b>Terrace floor level</b> slab R.C.C</li> <li>▪ Terrace floor Parapet Columns Concrete.</li> <li>▪ Lift Head room (3 out of 4) - Slab Concrete.</li> <li>▪ Over Head Water Tank                             <ul style="list-style-type: none"> <li>(a) Base Slab Concrete (2 out of 3)</li> <li>(b) Wall Concrete (2 out of 3)</li> <li>(c) Top Cover slab (2 out of 3 )</li> </ul> </li> <li>▪ Block work upto Tenth floor &amp; Parapet wall.</li> <li>▪ Ceiling Plastering upto Tenth floor.</li> <li>▪ Wall plastering upto Tenth floor.</li> <li>▪ 1<sup>st</sup> Coat Wall Putty upto Tenth floor.</li> <li>▪ Fixing of Internal Plumbing Line                             <ul style="list-style-type: none"> <li>a) Water supply pipe Lines (CPVC).</li> <li>b) Sanitary Lines (PVC)</li> </ul> </li> <li>▪ Fixing of Vertical Plumbing Line in Shafts                             <ul style="list-style-type: none"> <li>a) Water supply pipe Lines (G.I).</li> <li>b) Sanitary Lines (PVC).</li> </ul> </li> <li>▪ External Plastering in all sides.</li> <li>▪ Water Proofing Works.                             <ul style="list-style-type: none"> <li>a) Over Head Water Tank 1 out of 3</li> </ul> </li> </ul> </li> </ul>



**PROGRESS REPORT**  
**CGEWHO – CHENNAI PHASE-III PROJECT**

	<ul style="list-style-type: none"> <li>▪ Upto Tenth floor 100% completed.</li> <li>◆ <b>Wall Putty work</b> <ul style="list-style-type: none"> <li>▪ 1<sup>st</sup> Coat – Upto Tenth floor 100% completed.</li> <li>▪ 2<sup>nd</sup> Coat – Upto Tenth floor 35% completed.</li> </ul> </li> <li>◆ <b>Fixing of Balcony Rails</b> <ul style="list-style-type: none"> <li>▪ Balcony railing work 90% completed.</li> </ul> </li> <li>◆ <b>Internal Plumbing Lines</b> <ul style="list-style-type: none"> <li>▪ Water supply pipe Lines (CPVC) - 95% completed.</li> <li>▪ Sanitary Lines (PVC) – 95% completed.</li> </ul> </li> <li>◆ <b>Vertical Plumbing Lines</b> <ul style="list-style-type: none"> <li>▪ Water supply pipe Lines (G.I) - 95% completed.</li> <li>▪ Sanitary Lines (PVC) – 95% completed.</li> </ul> </li> <li>◆ <b>Fixing of Bathroom Wall Tiles</b> <ul style="list-style-type: none"> <li>▪ Tenth floor to Sixth 100% completed.</li> <li>▪ Fifth floor 85% completed.</li> </ul> </li> <li>◆ <b>Laying Of Floor Tiles</b> <ul style="list-style-type: none"> <li>▪ Ceramic Tiles in Bathroom – 60% completed.</li> <li>▪ Vitrified Tiles in Halls &amp; Bedrooms – 60% completed.</li> </ul> </li> <li>◆ <b>Fixing of UPVC Windows</b> <ul style="list-style-type: none"> <li>▪ Upto Fifth floor 90% completed.</li> <li>▪ Sixth floor 20% completed.</li> </ul> </li> <li>◆ <b>Erection of LIFTS</b> <ul style="list-style-type: none"> <li>▪ Materials for 4 Nos of Lifts arrived</li> <li>▪ Lift 1 – Installation works 10% completed.</li> <li>▪ Lift 2,3,4 - Installation works yet to start</li> </ul> </li> <li>◆ <b>Terrace Water Proofing</b> <ul style="list-style-type: none"> <li>▪ Weathering course works 10% completed.</li> </ul> </li> </ul>	<ul style="list-style-type: none"> <li>◆ <b>90% Completed Works</b> <ul style="list-style-type: none"> <li>▪ Fixing of Balcony Handrail.</li> <li>▪ Fixing of Staircase Hand Rails</li> <li>▪ Lift Installation works 2 out of 4</li> <li>▪ Application of Exterior Wall Primer</li> </ul> </li> <li>◆ <b>Works On Progress</b> <ul style="list-style-type: none"> <li>▪ 2<sup>nd</sup> Coat Wall Putty 83% completed. ( 100 /120 )</li> <li>▪ Fixing of Bathroom Wall Tiles 88% completed. ( 320 / 360 )</li> <li>▪ Laying Of Floor Tiles               <ul style="list-style-type: none"> <li>a) Ceramic Tiles in Bathroom 88% completed. ( 320 / 360 )</li> <li>b) Vitrified Tiles in Halls &amp; Bedrooms 83% completed. ( 100 / 120 )</li> <li>c) Vitrified Tiles in Corridor.</li> </ul> </li> <li>▪ Fixing of UPVC Window 75% completed. ( 450 / 600 )</li> <li>▪ Fixing of UPVC French Door (without Mosquito mesh shutter) started ( 6 /240 )</li> <li>▪ Fixing of Main Door &amp; Internal Shutters 83% completed ( 900 / 1080 )</li> <li>▪ Lift Installation works in 3<sup>rd</sup> Lift - 70% completed.</li> <li>▪ Kitchen Finishing Works               <ul style="list-style-type: none"> <li>a) Wall Dado 84% completed (101/120).</li> <li>b) Laying of Granite Countertop 84% completed. ( 101 / 120).</li> <li>c) Fixing of S.S Sink 84% completed. ( 101 / 120).</li> </ul> </li> <li>▪ Water Proofing Works.               <ul style="list-style-type: none"> <li>a) Terrace floor Water proofing 60% completed.</li> <li>b) Over Head Water Tank 2 out 3 work in progress.</li> </ul> </li> <li>▪ Laying of Green marble for Staircase 50% completed.</li> </ul> </li> </ul>
--	--	---



**PROGRESS REPORT**  
**CGEWHO – CHENNAI PHASE-III PROJECT**

	<ul style="list-style-type: none"> <li>● <b>External Finishing Works</b></li> <li>◆ <b>External Plastering</b> - Overall 95% Completed.</li> <li>◆ <b>Primer</b> 1<sup>st</sup> Coat 95% completed.</li> </ul>	
<b>BLOCK</b>	<b>STATUS UPTO PREVIOUS MONTH</b>	<b>STATUS AS ON 30<sup>st</sup> SEPTEMBER-2023</b>
C3 BLOCK	<ul style="list-style-type: none"> <li>● <b>Structure Work.</b></li> <li>◆ <b>Completed</b> <ul style="list-style-type: none"> <li>▪ Upto <b>Terrace Floor</b> level slab – R.C.C 100% completed.</li> <li>▪ Terrace floor columns concrete 100% completed.</li> <li>▪ Lift Head room (4 out of 4) - Slab Concrete 100% completed.</li> <li>▪ Over Head Water Tank (a) Base slab Concrete (2 out of 3 ) – 100% completed.</li> </ul> </li> <li>◆ <b>On Progress</b> Over head Water Tank Wall Shuttering &amp; Barbending works on progress</li> <li>● <b>Internal Finishing Work.</b></li> <li>◆ <b>Block Work</b> <ul style="list-style-type: none"> <li>▪ Upto Tenth floor 95% completed.</li> </ul> </li> <li>◆ <b>Ceiling Plastering</b> <ul style="list-style-type: none"> <li>▪ Stilt floor 90% completed.</li> <li>▪ Upto Tenth floor 95% completed.</li> </ul> </li> <li>◆ <b>Wall Plastering</b> <ul style="list-style-type: none"> <li>▪ Upto Tenth floor 95% completed.</li> </ul> </li> <li>◆ <b>Wall Putty work – 1<sup>st</sup> Coat</b> <ul style="list-style-type: none"> <li>▪ Upto Tenth floor 95% completed.</li> </ul> </li> <li>◆ <b>Fixing of Balcony Rails</b> <ul style="list-style-type: none"> <li>▪ Balcony railing work 90% completed.</li> </ul> </li> <li>◆ <b>Internal Plumbing Lines</b> <ul style="list-style-type: none"> <li>▪ Water supply pipe Lines (CPVC) - 90% completed.</li> <li>▪ Sanitary Lines (PVC) – 90% completed.</li> </ul> </li> </ul>	<ul style="list-style-type: none"> <li>◆ <b>100% Completed Works</b> <ul style="list-style-type: none"> <li>▪ <b>Terrace floor level slab R.C.C</b></li> <li>▪ Terrace floor Parapet Columns Concrete.</li> <li>▪ Lift Head room (4 out of 4) - Slab Concrete.</li> <li>▪ Over Head Water Tank (a) Base Slab Concrete (2 out of 3)</li> <li>▪ Block work upto Tenth floor &amp; Parapet wall.</li> <li>▪ Ceiling Plastering upto Tenth floor.</li> <li>▪ Wall plastering upto Tenth floor.</li> <li>▪ 1<sup>st</sup> Coat Wall Putty upto Tenth floor.</li> <li>▪ Fixing of Internal Plumbing Line a) Water supply pipe Lines (CPVC). b) Sanitary Lines (PVC)</li> <li>▪ External Plastering in all sides.</li> </ul> </li> <li>◆ <b>90% Completed Works</b> <ul style="list-style-type: none"> <li>▪ Fixing of Balcony Handrail.</li> <li>▪ Fixing of Staircase Hand Rails.</li> <li>▪ Application of Exterior Wall Primer</li> </ul> </li> <li>◆ <b>Works On Progress</b> <ul style="list-style-type: none"> <li>▪ 2<sup>nd</sup> Coat Wall Putty 20% completed. ( 20 /100 ).</li> <li>▪ Fixing of Vertical Plumbing Line in Shafts a) Water supply pipe Lines (G.I). b) Sanitary Lines (PVC).</li> <li>▪ Fixing of Bathroom Wall Tiles 25% completed. ( 75 /300 )</li> </ul> </li> </ul>



**PROGRESS REPORT**  
**CGEWHO – CHENNAI PHASE-III PROJECT**

	<ul style="list-style-type: none"> <li>● <b>External Finishing Works</b></li> <li>◆ <b>External Plastering</b> - Overall 95% Completed.</li> <li>◆ <b>Primer</b> 1<sup>st</sup> Coat 95% completed.</li> </ul>	<ul style="list-style-type: none"> <li>▪ Laying Of Floor Tiles <ul style="list-style-type: none"> <li>a) Ceramic Tiles in Bathroom 25% completed. ( 80 /300 )</li> <li>b) Vitrified Tiles in Halls &amp; Bedrooms 25% completed. ( 25 / 100 )</li> </ul> </li> <li>▪ Fixing of UPVC Window started. ( 10 / 500 )</li> <li>▪ Fixing of UPVC French Door (without Mosquito mesh shutter) started ( 4 / 200 )</li> <li>▪ Fixing of Main Door &amp; Internal Shutters started ( 18 / 900 )</li> <li>▪ Lift Installation works – Materials received 4 out 4.</li> <li>▪ Kitchen Finishing Works <ul style="list-style-type: none"> <li>a) Laying of Granite Countertop 15% completed. ( 15 / 100).</li> <li>b) Fixing of S.S Sink 15% completed. ( 15 / 100).</li> </ul> </li> </ul>
BLOCK	STATUS UPTO PREVIOUS MONTH	STATUS AS ON 30 <sup>st</sup> SEPTEMBER-2023
D1 BLOCK	<ul style="list-style-type: none"> <li>● <b>Structure Work.</b></li> <li>◆ <b>Completed</b> <ul style="list-style-type: none"> <li>▪ Upto <b>Terrace floor</b> level slab R.C.C 100% completed.</li> <li>▪ Terrace Parapet Columns Concrete 100 % completed.</li> <li>▪ Lift Head room (4 out of 4) - Slab Concrete 100% completed.</li> <li>▪ Over Head Water Tank <ul style="list-style-type: none"> <li>(a) Base slab Concrete ( 3 out of 3 ) – 100% completed.</li> <li>(b) Wall Concrete ( 3 out of 3 ) – 100% completed.</li> <li>(c) Top Cover slab ( 3 out of 3 ) – 100% completed.</li> </ul> </li> </ul> </li> <li>● <b>Internal Finishing Work.</b></li> <li>◆ <b>Block Work</b> <ul style="list-style-type: none"> <li>▪ Upto Tenth floor 95% completed.</li> </ul> </li> <li>◆ <b>Ceiling Plastering</b> <ul style="list-style-type: none"> <li>▪ Upto Tenth floor 95% completed.</li> </ul> </li> </ul>	<ul style="list-style-type: none"> <li>◆ <b>100% Completed Works</b> <ul style="list-style-type: none"> <li>▪ <b>Terrace floor level</b> slab R.C.C</li> <li>▪ Terrace floor Parapet Columns Concrete.</li> <li>▪ Lift Head room (4 out of 4) - Slab Concrete.</li> <li>▪ Over Head Water Tank <ul style="list-style-type: none"> <li>(a)Base Slab Concrete (3 out of 3)</li> <li>(b) Wall Concrete (3 out of 3)</li> <li>(c) Top Cover slab (3 out of 3 )</li> </ul> </li> <li>▪ Block work upto Tenth floor &amp; Parapet wall.</li> <li>▪ Ceiling Plastering upto Tenth floor.</li> <li>▪ Wall plastering upto Tenth floor.</li> <li>▪ 1<sup>st</sup> Coat Wall Putty upto Tenth floor.</li> <li>▪ Water Proofing Works. <ul style="list-style-type: none"> <li>a) Over Head Water Tank 3 out of 3</li> </ul> </li> </ul> </li> <li>◆ <b>90% Completed Works</b> <ul style="list-style-type: none"> <li>▪ Fixing of Balcony Handrail.</li> </ul> </li> </ul>



**PROGRESS REPORT**  
**CGEWHO – CHENNAI PHASE-III PROJECT**

	<ul style="list-style-type: none"> <li>◆ <b>Wall Plastering</b> <ul style="list-style-type: none"> <li>▪ Upto Tenth floor 95% completed.</li> </ul> </li> <li>◆ <b>Wall Putty work – 1<sup>st</sup> Coat</b> <ul style="list-style-type: none"> <li>▪ Upto Tenth floor 90% completed.</li> </ul> </li> <li>◆ <b>Fixing of Balcony Rails</b> <ul style="list-style-type: none"> <li>▪ Balcony railing work 85% completed.</li> </ul> </li> <li>◆ <b>Internal Plumbing Lines</b> <ul style="list-style-type: none"> <li>▪ Water supply pipe Lines (CPVC) - 90% completed.</li> <li>▪ Sanitary Lines (PVC) – 35% completed.</li> </ul> </li> <li>● <b>External Finishing Works</b> <ul style="list-style-type: none"> <li>◆ <b>External Plastering - Overall 95% Completed.</b></li> <li>◆ <b>Primer</b> 1<sup>st</sup> Coat 95% completed.</li> </ul> </li> </ul>	<ul style="list-style-type: none"> <li>▪ Fixing of Internal Plumbing Line               <ul style="list-style-type: none"> <li>a) Water supply pipe Lines (CPVC).</li> <li>b) Sanitary Lines (PVC)</li> </ul> </li> <li>▪ Fixing of Vertical Plumbing Line in Shafts               <ul style="list-style-type: none"> <li>a) Water supply pipe Lines (G.I).</li> <li>b) Sanitary Lines (PVC).</li> </ul> </li> <li>▪ External Plastering in all sides.</li> <li>▪ Application of External Wall Primer- 1<sup>st</sup> Coat</li> <li>◆ <b>Works On Progress</b> <ul style="list-style-type: none"> <li>▪ Fixing of Bathroom Wall Tiles 52% completed. ( 168 / 320 ).</li> <li>▪ Laying Of Floor Tiles                   <ul style="list-style-type: none"> <li>c) Ceramic Tiles in Bathroom 51% completed. ( 165 / 320 )</li> <li>d) Vitrified Tiles in Halls &amp; Bedrooms 50% completed. ( 40 / 80 )</li> </ul> </li> <li>▪ Fixing of UPVC Windows started ( 18 / 400).</li> <li>▪ Fixing of Main Door &amp; Internal Shutters started ( 20 / 880 )</li> <li>▪ Application of Exterior Wall Primer</li> <li>▪ Lift Installation works 2 out 4 - 60% completed.</li> <li>▪ Water Proofing Works.                   <ul style="list-style-type: none"> <li>c) Terrace floor Water proofing 50% completed.</li> </ul> </li> <li>▪ Lift Installation works – Materials received 4 out of 4</li> </ul> </li> </ul>
<b>BLOCK</b>	<b>STATUS UPTO PREVIOUS MONTH</b>	<b>STATUS AS ON 30<sup>st</sup> SEPTEMBER-2023</b>
D2 BLOCK	<ul style="list-style-type: none"> <li>● <b>Structure Work.</b> <ul style="list-style-type: none"> <li>◆ <b>Completed</b> <ul style="list-style-type: none"> <li>▪ Upto Terrace floor level slab – R.C.C 100% completed.</li> <li>▪ Terrace floor Parapet Columns Concrete 100% completed.</li> <li>▪ Lift Head room (4 out of 4)- Slab</li> </ul> </li> </ul> </li> </ul>	<ul style="list-style-type: none"> <li>◆ <b>100% Completed Works</b> <ul style="list-style-type: none"> <li>▪ <b>Terrace floor level</b> slab R.C.C</li> <li>▪ Terrace floor Parapet Columns Concrete.</li> <li>▪ Lift Head room (3 out of 3) - Slab Concrete.</li> <li>▪ Over Head Water Tank               <ul style="list-style-type: none"> <li>(a) Base Slab Concrete (3 out of 3)</li> </ul> </li> </ul> </li> </ul>



**PROGRESS REPORT**  
**CGEWHO – CHENNAI PHASE-III PROJECT**

<p>Concrete 100% completed.</p> <ul style="list-style-type: none"> <li>▪ Over Head Water Tank <ul style="list-style-type: none"> <li>(a) Base Slab Concrete (3 out of 3) - 100% completed.</li> <li>(b) Tank wall Concrete (3 out of 3) – 100% completed.</li> <li>(c) Top Cover slab (3 out of 3) – 100% completed.</li> </ul> </li> </ul> <ul style="list-style-type: none"> <li>● <b>Internal Finishing Work.</b> <ul style="list-style-type: none"> <li>◆ <b>Block Work</b> <ul style="list-style-type: none"> <li>▪ Upto Tenth floor 100% completed.</li> <li>▪ Terrace floor Parapet wall 100% completed.</li> </ul> </li> <li>◆ <b>Ceiling Plastering</b> <ul style="list-style-type: none"> <li>▪ Stilt floor 80% completed.</li> <li>▪ Upto Tenth floor 100% completed.</li> </ul> </li> <li>◆ <b>Wall Plastering</b> <ul style="list-style-type: none"> <li>▪ Upto Tenth floor 100% completed.</li> </ul> </li> <li>◆ <b>Wall Putty work</b> <ul style="list-style-type: none"> <li>▪ 1<sup>st</sup> Coat- 100% completed</li> <li>▪ 2<sup>nd</sup> Coat- 95% completed</li> </ul> </li> <li>◆ <b>Fixing of Balcony Rails</b> <ul style="list-style-type: none"> <li>▪ Balcony railing work 95% completed.</li> </ul> </li> <li>◆ <b>Fixing of Staircase Hand Rails</b> <ul style="list-style-type: none"> <li>▪ Staircae 1 - Upto Tenth floor 95% completed.</li> <li>▪ Staircase 2 - Upto Eighth floor 90% completed.</li> </ul> </li> <li>◆ <b>Internal Plumbing Lines</b> <ul style="list-style-type: none"> <li>▪ Water supply pipe Lines (CPVC) - 95% completed.</li> <li>▪ Sanitary Lines (PVC) – 95% completed</li> </ul> </li> <li>◆ <b>Vertical Plumbing Lines</b> <ul style="list-style-type: none"> <li>▪ Water supply pipe Lines (G.I) - 95% completed.</li> <li>▪ Sanitary Lines (PVC) – 95% completed.</li> </ul> </li> </ul> </li> </ul>	<ul style="list-style-type: none"> <li>(b) Wall Concrete (3 out of 3)</li> <li>(c) Top Cover slab (3 out of 3)</li> <li>▪ Block work upto Tenth floor &amp; Parapet wall.</li> <li>▪ Ceiling Plastering upto Tenth floor.</li> <li>▪ Wall plastering upto Tenth floor.</li> <li>▪ 1<sup>st</sup> Coat Wall Putty upto Tenth floor.</li> <li>▪ 2<sup>nd</sup> Coat Wall Putty upto Tenth floor.</li> <li>▪ Fixing of Balcony Handrail.</li> <li>▪ Fixing of Staircase Hand Rails</li> <li>▪ Fixing of Internal Plumbing Line <ul style="list-style-type: none"> <li>a) Water supply pipe Lines (CPVC).</li> <li>b) Sanitary Lines (PVC)</li> </ul> </li> <li>▪ Fixing of Vertical Plumbing Line in Shafts <ul style="list-style-type: none"> <li>a) Water supply pipe Lines (G.I).</li> <li>b) Sanitary Lines (PVC).</li> </ul> </li> <li>▪ Fixing of Bathroom Wall Tiles.</li> <li>▪ Laying Of Floor Tiles <ul style="list-style-type: none"> <li>a) Ceramic Tiles in Bathroom</li> <li>b) Vitrified Tiles in Halls &amp; Bedrooms.</li> <li>c) Vitrified Tiles in Corridor.</li> </ul> </li> <li>▪ Fixing of UPVC Windows.</li> <li>▪ Fixing of Main Door &amp; Internal Shutters.</li> <li>▪ Kitchen Finishing Works <ul style="list-style-type: none"> <li>a) Fixing of Wall Dados.</li> <li>b) Laying of Granite Countertop.</li> <li>c) Fixing of S.S Sink.</li> </ul> </li> <li>▪ External Plastering in all sides.</li> <li>▪ Water Proofing Works. <ul style="list-style-type: none"> <li>a) Terrace floor Water proofing.</li> <li>b) Over Head Water Tank</li> </ul> </li> <li>▪ Laying of Green marble for Staircase.</li> <li>◆ <b>90% Completed Works</b> <ul style="list-style-type: none"> <li>▪ Fixing of UPVC French Door (without Mosquito mesh shutter).</li> <li>▪ Lift Installation works 4 out 4.</li> </ul> </li> </ul>
--	--



**PROGRESS REPORT**  
**CGEWHO – CHENNAI PHASE-III PROJECT**

---

	<ul style="list-style-type: none"><li>◆ <b>Fixing of Bathroom Wall Tiles</b><ul style="list-style-type: none"><li>▪ Tenth floor to Second floor 100% completed.</li><li>▪ First floor – 90% completed.</li></ul></li><li>◆ <b>Laying Of Floor Tiles</b><ul style="list-style-type: none"><li>▪ Ceramic Tiles in Bathroom – 95% completed.</li><li>▪ Vitrified Tiles in Halls &amp; Bedrooms – 95% completed.</li></ul></li><li>◆ <b>Fixing of UPVC Windows</b><ul style="list-style-type: none"><li>▪ Upto Tenth floor 90% completed.</li></ul></li><li>◆ <b>Fixing of UPVC French Door</b><ul style="list-style-type: none"><li>▪ Upto Ninth floor 80% completed.</li><li>▪ Tenth floor 15% completed.</li></ul></li><li>◆ <b>Kitchen Finishing Works</b><ul style="list-style-type: none"><li>▪ Fixing of Wall Dados – 95% completed.</li><li>▪ Counter Platform Granite – 95% completed.</li><li>▪ Fixing of S.S Sink – 95% completed.</li></ul></li><li>◆ <b>Erection of LIFTS</b><ul style="list-style-type: none"><li>▪ Materials for 4 Nos of Lifts arrived</li><li>▪ Lift 1- Installation 80% completed.</li><li>▪ Lift 2- Installation 80% completed.</li><li>▪ Lift 3- Installation 80% completed.</li></ul></li><li>● Lift 4- Installation 80% completed.</li><li>◆ <b>Lift Cladding works</b><ul style="list-style-type: none"><li>▪ Lift 1 – 20% completed.</li></ul></li><li>◆ <b>Terrace Water Proofing</b><ul style="list-style-type: none"><li>▪ Weathering course works 85% completed.</li></ul></li><li>◆ <b>Over Head Tank Water Proofing</b><ul style="list-style-type: none"><li>▪ Tank 1 - 95% completed.</li></ul></li><li>● <b>External Finishing Works</b><ul style="list-style-type: none"><li>◆ <b>External Plastering</b> - Overall 95% Completed.</li><li>◆ <b>Primer</b><ul style="list-style-type: none"><li>1<sup>st</sup> Coat 95% completed.</li><li>2<sup>nd</sup> Coat 50% completed.</li></ul></li></ul></li></ul>	<ul style="list-style-type: none"><li>▪ Lift Cladding works 4 out of 4.</li><li>▪ Application of Exterior Wall Primer</li><li>◆ <b>Works On Progress</b><ul style="list-style-type: none"><li>▪ Fixing of M.S Window Safety Grills.</li></ul></li><li>● <b>Model Flat</b> Finishing works 95% completed.</li></ul>
--	--	--

**PROGRESS REPORT**  
**CGEWHO – CHENNAI PHASE-III PROJECT**

<b>BLOCK</b>	<b>STATUS UPTO PREVIOUS MONTH</b>	<b>STATUS AS ON 30<sup>st</sup> SEPTEMBER-2023</b>
D3 BLOCK	<ul style="list-style-type: none"> <li>● <b>Structure Work.</b> <ul style="list-style-type: none"> <li>◆ <b>Completed</b> <ul style="list-style-type: none"> <li>▪ Upto Terrace floor level slab –R.C.C 100% completed</li> <li>▪ Terrace floor Parapet Columns Concrete 100% completed.</li> <li>▪ Lift Head room (4 out of 4)- Slab Concrete 100% completed.</li> <li>▪ Over Head Water Tank               <ul style="list-style-type: none"> <li>(a) Base Slab Concrete (3 out of 3) - 100% completed.</li> <li>(b) Tank Wall Concrete (3 out of 3) – 100% completed.</li> <li>(c) Cover slab Concrete (3 out of 3) – 100% completed.</li> </ul> </li> </ul> </li> </ul> </li> <li>● <b>Internal Finishing Work.</b> <ul style="list-style-type: none"> <li>◆ <b>Block Work</b> <ul style="list-style-type: none"> <li>▪ Upto Tenth floor 100% completed.</li> </ul> </li> <li>◆ <b>Ceiling Plastering</b> <ul style="list-style-type: none"> <li>▪ Stilt floor 85% completed.</li> <li>▪ Upto Tenth floor 100% completed.</li> </ul> </li> <li>◆ <b>Wall Plastering</b> <ul style="list-style-type: none"> <li>▪ Upto Tenth floor 100% completed..</li> </ul> </li> <li>◆ <b>Wall Putty work</b> <ul style="list-style-type: none"> <li>▪ <b>1<sup>st</sup> Coat-</b> 100% completed</li> <li>▪ <b>2<sup>nd</sup> Coat-</b> 50% completed</li> </ul> </li> <li>◆ <b>Fixing of Balcony Rails</b> <ul style="list-style-type: none"> <li>▪ Balcony railing work 95% completed.</li> </ul> </li> <li>◆ <b>Internal Plumbing Lines</b> <ul style="list-style-type: none"> <li>▪ Water supply pipe Lines (CPVC) - 95% completed.</li> <li>▪ Sanitary Lines (PVC) – 90% completed.</li> </ul> </li> <li>◆ <b>Vertical Plumbing Lines</b> <ul style="list-style-type: none"> <li>▪ Water supply pipe Lines (G.I) - 95% completed.</li> <li>▪ Sanitary Lines (PVC) – 95%</li> </ul> </li> </ul> </li> </ul>	<ul style="list-style-type: none"> <li>◆ <b>100% Completed Works</b> <ul style="list-style-type: none"> <li>▪ <b>Terrace floor level</b> slab R.C.C</li> <li>▪ Terrace floor Parapet Columns Concrete.</li> <li>▪ Lift Head room (4 out of 4) - Slab Concrete.</li> <li>▪ Over Head Water Tank               <ul style="list-style-type: none"> <li>(a) Base Slab Concrete (3 out of 3)</li> <li>(b) Wall Concrete (3 out of 3)</li> <li>(c) Top Cover slab (3 out of 3 )</li> </ul> </li> <li>▪ Block work upto Tenth floor &amp; Parapet wall.</li> <li>▪ Ceiling Plastering upto Tenth floor.</li> <li>▪ Wall plastering upto Tenth floor.</li> <li>▪ 1<sup>st</sup> Coat Wall Putty upto Tenth floor.</li> <li>▪ Fixing of Balcony Handrail.</li> <li>▪ Fixing of Staircase Hand Rails</li> <li>▪ Fixing of Internal Plumbing Line               <ul style="list-style-type: none"> <li>c) Water supply pipe Lines (CPVC).</li> <li>d) Sanitary Lines (PVC)</li> </ul> </li> <li>▪ Fixing of Vertical Plumbing Line in Shafts               <ul style="list-style-type: none"> <li>c) Water supply pipe Lines (G.I).</li> <li>d) Sanitary Lines (PVC).</li> </ul> </li> <li>▪ External Plastering in all sides.</li> <li>▪ Water Proofing Works.               <ul style="list-style-type: none"> <li>a) Over Head Water Tank 1 out of 3</li> </ul> </li> </ul> </li> <li>◆ <b>90% Completed Works</b> <ul style="list-style-type: none"> <li>▪ 2<sup>nd</sup> Coat Wall Putty upto Tenth floor.</li> <li>▪ Fixing of Bathroom Wall Tiles.</li> <li>▪ Laying Of Floor Tiles               <ul style="list-style-type: none"> <li>a) Ceramic Tiles in Bathroom</li> <li>b) Vitrified Tiles in Halls &amp; Bedrooms.</li> <li>c) Vitrified Tiles in Corridor.</li> </ul> </li> <li>▪ Fixing of UPVC Windows.</li> </ul> </li> </ul>





**PROGRESS REPORT**  
**CGEWHO – CHENNAI PHASE-III PROJECT**

	<p>completed.</p> <ul style="list-style-type: none"> <li>◆ <b>Fixing of Bathroom Wall Tiles</b> <ul style="list-style-type: none"> <li>▪ Upto Sixth floor - 90% completed.</li> <li>▪ Fifth floor - 50% completed.</li> </ul> </li> <li>◆ <b>Laying Of Floor Tiles</b> <ul style="list-style-type: none"> <li>▪ Ceramic Tiles in Bathroom –65% completed.</li> <li>▪ Vitrified Tiles in Halls &amp; Bedrooms – 65% completed.</li> </ul> </li> <li>◆ <b>Fixing of UPVC Windows</b> <ul style="list-style-type: none"> <li>▪ Upto Eighth floor 90% completed.</li> <li>▪ Ninth floor floor 80% completed.</li> </ul> </li> <li>◆ <b>Fixing of UPVC French Door</b> <ul style="list-style-type: none"> <li>▪ Upto Fifth floor 80% completed.</li> <li>▪ Sixth floor 40% completed.</li> </ul> </li> <li>◆ <b>Erection of LIFTS</b> <ul style="list-style-type: none"> <li>▪ Materials for 4 Nos of Lifts arrived</li> <li>▪ Lift 1- Installation 20% completed.</li> <li>▪ Lift 2- Installation 20% completed.</li> </ul> </li> <li>◆ <b>Terrace Water Proofing</b> <ul style="list-style-type: none"> <li>▪ Weathering course works 50% completed.</li> </ul> </li> <li>● <b>External Finishing Works</b> <ul style="list-style-type: none"> <li>◆ <b>External Plastering</b> - Overall 95% Completed.</li> <li>◆ <b>Primer</b> 1<sup>st</sup> Coat 95% completed.</li> </ul> </li> </ul>	<ul style="list-style-type: none"> <li>▪ Fixing of UPVC French Door (without Mosquito mesh shutter).</li> <li>▪ Laying of Green marble for Staircase.</li> <li>▪ Application of Exterior Wall Primer</li> </ul> <p>◆ <b>Works On Progress</b></p> <ul style="list-style-type: none"> <li>▪ Fixing of Main Door &amp; Internal Shutters 50% completed ( 445 / 880 )</li> <li>▪ Lift Installation works 2 out 4 - 60% completed.</li> <li>▪ Lift Cladding works 63% completed.</li> <li>▪ Kitchen Finishing Works <ul style="list-style-type: none"> <li>a) Fixing of Wall Dados 56% completed. ( 45 / 80 )</li> <li>b) Laying of Granite Countertop 71% completed. ( 57 / 80).</li> <li>c) Fixing of S.S Sink 68% completed. ( 55 / 80).</li> </ul> </li> <li>▪ Water Proofing Works. <ul style="list-style-type: none"> <li>d) Terrace floor Water proofing 70% completed.</li> <li>e) Over Head Water Tank 2 out 3 work in progress</li> </ul> </li> <li>▪ Fixing of M.S Window Safety Grills.</li> </ul>
<b>BLOCK</b>	<b>STATUS UPTO PREVIOUS MONTH</b>	<b>STATUS AS ON 30<sup>st</sup> SEPTEMBER-2023</b>
COMMUNITY HALL	<ul style="list-style-type: none"> <li>● <b>Structure Work.</b> <ul style="list-style-type: none"> <li>◆ <b>Completed</b> <ul style="list-style-type: none"> <li>▪ Upto Terrace floor level slab – R.C.C 100% completed.</li> <li>▪ Terrace floor Parapet Columns Concrete 100% completed.</li> <li>▪ Lift Head room (2 out of 2) – slab Concrete 100% completed.</li> <li>▪ Over Head Water Tank <ul style="list-style-type: none"> <li>(a) Base slab concrete completed.</li> <li>(b) Tank Wall concrete completed.</li> <li>(c) Top Cover slab concrete</li> </ul> </li> </ul> </li> </ul> </li> </ul>	<ul style="list-style-type: none"> <li>◆ <b>100% Completed Works</b> <ul style="list-style-type: none"> <li>▪ <b>Terrace floor level slab R.C.C</b></li> <li>▪ Terrace floor Parapet Columns Concrete.</li> <li>▪ Lift Head room (2 out of 2) - Slab Concrete.</li> <li>▪ Over Head Water Tank <ul style="list-style-type: none"> <li>(a) Base Slab Concrete</li> <li>(b) Tank Wall Concrete</li> <li>(c) Top Cover slab Concrete.</li> </ul> </li> </ul> </li> </ul>



**PROGRESS REPORT**  
**CGEWHO – CHENNAI PHASE-III PROJECT**

	<p style="text-align: center;">completed</p> <ul style="list-style-type: none"> <li>● <b>Internal Finishing Work.</b> <ul style="list-style-type: none"> <li>◆ <b>Block Work</b> <ul style="list-style-type: none"> <li>▪ Upto Fourth 100% completed.</li> </ul> </li> <li>◆ <b>Ceiling Plastering</b> <ul style="list-style-type: none"> <li>▪ Stilt floor 90% completed.</li> <li>▪ Upto Fourth floor 100% completed</li> </ul> </li> <li>◆ <b>Wall Plastering</b> <ul style="list-style-type: none"> <li>▪ Upto Fourth floor 100% completed</li> </ul> </li> <li>◆ <b>Ceiling Putty work</b> <ul style="list-style-type: none"> <li>▪ Upto Fourth floor 100% completed</li> </ul> </li> <li>◆ <b>Wall Putty work</b> <ul style="list-style-type: none"> <li>▪ Upto Fourth floor 100% completed</li> </ul> </li> <li>◆ <b>Wall Painting work</b> <ul style="list-style-type: none"> <li>▪ Upto Fourth floor - 1st Coat painting 100% completed.</li> </ul> </li> <li>◆ <b>Staircase Hand Railing work</b> <ul style="list-style-type: none"> <li>▪ Upto Fourth floor 90% completed.</li> </ul> </li> <li>◆ <b>Flooring Work</b> <ul style="list-style-type: none"> <li>▪ Stilt floor Granolithic flooring 95% completed.</li> <li>▪ Vitrified Floor Tiles in Hall &amp; rooms - Upto Fourth floor 100% completed.</li> <li>▪ Ceramic Floor Tiles in Bathrooms – Upto Fourth floor 100% completed.</li> <li>▪ Laying of Kotta Stone in Staircase 95% completed.</li> </ul> </li> <li>◆ <b>Wall Tiles &amp; Cladding Work</b> <ul style="list-style-type: none"> <li>▪ Ceramic Wall Tiles in Bathrooms – Upto Fourth floor 100% completed.</li> </ul> </li> <li>◆ <b>Fixing of UPVC Windows</b> <ul style="list-style-type: none"> <li>▪ Upto. Fourth floor UPVC Window fixing 100% completed.</li> <li>▪ All floors Staircase fixed windows 100 completed.</li> </ul> </li> <li>◆ <b>Fixing of Wooden Flush Door Shutters.</b> <ul style="list-style-type: none"> <li>▪ Upto Third floor 100% completed.</li> <li>▪ Fourth floor 95% completed.</li> </ul> </li> <li>◆ <b>Erection of LIFTS</b> <ul style="list-style-type: none"> <li>▪ Materials for 2 Nos of Lifts arrived</li> </ul> </li> </ul> </li> </ul>	<ul style="list-style-type: none"> <li>▪ Block work upto Fourth floor &amp; Parapet wall.</li> <li>▪ Ceiling Plastering upto Fourth floor.</li> <li>▪ Wall plastering upto Fourth floor.</li> <li>▪ 1<sup>st</sup> Coat Wall Putty upto Fourth floor.</li> <li>▪ 2<sup>nd</sup> Coat Wall Putty upto Fourth floor.</li> <li>▪ Fixing of Balcony Handrail.</li> <li>▪ Fixing of Staircase Hand Rails</li> <li>▪ Fixing of Internal Plumbing Line <ul style="list-style-type: none"> <li>a) Water supply pipe Lines (CPVC).</li> <li>b) Sanitary Lines (PVC)</li> </ul> </li> <li>▪ Fixing of Vertical Plumbing Line in Shafts <ul style="list-style-type: none"> <li>a) Water supply pipe Lines (G.I).</li> <li>b) Sanitary Lines (PVC).</li> </ul> </li> <li>▪ Fixing of Bathroom Wall Tiles.</li> <li>▪ Laying Of Floor Tiles <ul style="list-style-type: none"> <li>a) Vitrified Floor Tiles in Hall &amp; rooms</li> <li>b) Ceramic Floor Tiles in Bathrooms.</li> <li>c) Kota Stone in Staircase &amp; Lobby</li> </ul> </li> <li>▪ Fixing of UPVC Windows.</li> <li>▪ Fixing of Wooden flush Door for rooms.</li> <li>▪ Fixing of Fire Safety Door for Hall Main Entrance</li> <li>▪ External Plastering in all sides.</li> <li>▪ Water Proofing Works. <ul style="list-style-type: none"> <li>a) Terrace floor Water proofing.</li> <li>b) Over Head Water Tank</li> </ul> </li> <li>◆ <b>90% Completed Works</b> <ul style="list-style-type: none"> <li>▪ Lift Installation works 4 out 4.</li> <li>▪ Lift Cladding works 4 out of 4.</li> <li>▪ Application of Exterior Wall Primer.</li> </ul> </li> <li>◆ <b>Works On Progress</b> <ul style="list-style-type: none"> <li>▪ Fire Fighting works – Installation of Pipelines 75% completed.</li> <li>▪ Electrical Wire &amp; cables pulling work</li> </ul> </li> </ul>
--	---	--



**PROGRESS REPORT**  
**CGEWHO – CHENNAI PHASE-III PROJECT**

	<ul style="list-style-type: none"> <li>▪ Lift 1- Installation 90% completed.</li> <li>▪ Lift 2- Installation 90% completed.</li> <li>◆ <b>Internal Electrification</b> <ul style="list-style-type: none"> <li>▪ Electrical cable pulling work 60% completed.</li> </ul> </li> <li>◆ <b>Fire Fighting Works</b> <ul style="list-style-type: none"> <li>▪ Fixing of Pipeline in Ceiling</li> <li>1<sup>st</sup> Floor - 80% completed</li> <li>2<sup>nd</sup> Floor - 80% completed.</li> </ul> </li> <li>● <b>External Finishing Work.</b> <ul style="list-style-type: none"> <li>◆ <b>External Plastering</b> - Overall 95% Completed.</li> <li>◆ <b>Primer</b></li> <li>2 Coats 100% completed.</li> <li>◆ <b>External Painting</b> <ul style="list-style-type: none"> <li>▪ 1<sup>st</sup> Coat 100% completed.</li> </ul> </li> </ul> </li> </ul>	<p>70% completed.</p> <ul style="list-style-type: none"> <li>▪ Fixing of Sanitary fixtures.</li> </ul>
--	--	--

BLOCK	STATUS AS ON 30 <sup>th</sup> SEPTEMBER - 2023
EXTERNAL DEVELOPMENT WORKS	<ul style="list-style-type: none"> <li>➤ <b>Underground Sump-1 (Near D-Block)</b> <ul style="list-style-type: none"> <li>● <b>Structure Work.</b> <ul style="list-style-type: none"> <li>◆ <b>Completed</b> <ul style="list-style-type: none"> <li>▪ Base Slab – R.C.C 100% completed.</li> <li>▪ Sump Wall - R.C.C 100% completed.</li> <li>▪ Top slab RCC 100% completed.</li> <li>▪ Outer Wall Waterproof plastering – 100% completed.</li> </ul> </li> <li>◆ <b>On Progress</b> <ul style="list-style-type: none"> <li>▪ Inner Wall Waterproof plastering started.</li> </ul> </li> </ul> </li> </ul> </li> <li>➤ <b>Underground Sump-2 (Near B-Block)</b> <ul style="list-style-type: none"> <li>● <b>Structure Work.</b> <ul style="list-style-type: none"> <li>◆ <b>Completed</b> <ul style="list-style-type: none"> <li>▪ P.C.C for Base Slab 100% completed.</li> <li>▪ Base Slab RCC 95% completed.</li> </ul> </li> <li>◆ <b>On Progress</b> <ul style="list-style-type: none"> <li>▪ Sump Wall Reinforcement 80% completed and Shuttering work 40% completed..</li> </ul> </li> </ul> </li> </ul> </li> <li>➤ <b>Sewage Treatment Plant-1 (Near D-Block)</b> <ul style="list-style-type: none"> <li>● <b>Structure Work</b> <ul style="list-style-type: none"> <li>▪ Base slab RCC 100% completed.</li> <li>▪ Sump Wall Reinforcement and Shuttering work 50% completed.</li> </ul> </li> </ul> </li> </ul>



# **PROGRESS REPORT** **CGEWHO – CHENNAI PHASE-III PROJECT**

---

## **PHOTOGRAPHS OF WORK PROGRESS AS ON 30<sup>th</sup> SEPTEMBER 2023**

**Community Hall :** Fire Fighting works – Installation of Pipelines 75% completed. Electrical Wire & cables pulling work 70% completed.



# **PROGRESS REPORT** **CGEWHO – CHENNAI PHASE-III PROJECT**

---

**Block A1:** Terrace Floor level slab Concrete casting 100% & parapet wall completed. External plastering & OHT works on progress.



# **PROGRESS REPORT** **CGEWHO – CHENNAI PHASE-III PROJECT**

---

**Block A2 :** Terrace Floor level slab Concrete casting 100% & parapet wall completed. External plastering in full swing & OHT works on progress.



# PROGRESS REPORT

## CGEWHO – CHENNAI PHASE-III PROJECT

---

**Block B1:** Lift Installation works on progress. Fixing of UPVC Windows on progress. External Painting works on progress.



# PROGRESS REPORT

## CGEWHO – CHENNAI PHASE-III PROJECT

---

**Block B2 :** Seventh Floor Level slab concrete casting 100% completed. Shuttering works for 1<sup>st</sup> half of Eighth floor level shuttering on progress.





# PROGRESS REPORT

## CGEWHO – CHENNAI PHASE-III PROJECT

---

**Block C1:** External Plastering overall 95% completed. 2<sup>nd</sup> Coat of Primer 95% completed. Lift Installation works on Progress. Terrace weathering course work 90% completed.



# PROGRESS REPORT

## CGEWHO – CHENNAI PHASE-III PROJECT

---

**Block C2:** External plastering overall 95% completed. 1<sup>st</sup> Coat Primer 95% completed. Lift Erection works on Progress. Terrace weathering course work 50% completed.



# PROGRESS REPORT

## CGEWHO – CHENNAI PHASE-III PROJECT

---

**Block C3:** External Plastering 90% completed. 1<sup>st</sup> Coat Primer 95% completed. Terrace water proofing yet to start. OHT work in progress



# PROGRESS REPORT

## CGEWHO – CHENNAI PHASE-III PROJECT

---

**Block D1:** External plastering overall 95% completed. 1<sup>st</sup> Coat Primer 95% completed.



# PROGRESS REPORT

## CGEWHO – CHENNAI PHASE-III PROJECT

---

**Block D2:** Over Head Water Tank 100% completed. Lift installation works on progress. Terrace weathering course on progress. External Painting works on progress.



# PROGRESS REPORT

## CGEWHO – CHENNAI PHASE-III PROJECT

---

**Block D3:** External Plastering work overall 95% completed. 1<sup>st</sup> Coat of Primer 95% completed. Tiling works on progress.



# **PROGRESS REPORT** **CGEWHO – CHENNAI PHASE-III PROJECT**

---

**U.G Sump- 1:** Top Slab RCC 100% completed.



**U.G Sump- 2 :** Base slab RCC 95% completed. Wall shuttering and bar binding in progress



# PROGRESS REPORT CGEWHO – CHENNAI PHASE-III PROJECT

---

**Sewage Treatment Plant- 1 : Base slab RCC 100% completed.**





**PROGRESS REPORT**  
**CGEWHO – CHENNAI PHASE-III PROJECT**

**QUALITY CONTROL**

**DURING CONSTRUCTION FOLLOWING QUALITY CONTROL TESTS CONDUCTED AT SITE:**

Sl.No.	Materials	Source from	Test Done	Result
1	M-Sand	Arcot (T.K), Ranipet (Dist) Walajabad(T.K), Kanchipuram (Dt)	Each Truck	Sieve Analysis & Silt content
2.	P- Sand	Uthiramerur, Kanchipuram (DT) Walajabad(T.K), Kanchipuram (Dt)	Each Truck	Sieve Analysis & Silt content
2	Coarse Aggregate (20mm)	Sriperambathur, Kanchipuram (Dt), Vellore Dt & Chittoor Dt.	Each Truck	Sieve Analysis
3	Coarse Aggregate (12mm)	Sriperambathur, Kanchipuram (Dt) Vellore Dt & Chittoor Dt.	Each Truck	Sieve Analysis
4	Cement	Third party testing is being done.		
5	Steel	Third party testing is being done.		
6	Pile Integrity	Third party testing is being done.		
7	Soil Compaction	Third party testing is being done.		
8	RCC cubes are being tested and Register is being maintained.			
9	Slump test conducted at site to insure workability of concrete.			

**PROGRESS REPORT**  
**CGEWHO – CHENNAI PHASE-III PROJECT**

---

**PHOTOGRAPH OF QUALITY CONTROL AT SITE**

**Concrete Cube Compressive Strength Testing**



**PROGRESS REPORT**  
**CGEWHO – CHENNAI PHASE-III PROJECT**

---

**20mm & 12mm Aggregate Sieve Analysis Testing**



**PROGRESS REPORT**  
**CGEWHO – CHENNAI PHASE-III PROJECT**

---

**Fine Aggregate Sieve Analysis Testing**

