

**CGEWHO – CHENNAI PHASE-III  
PROJECT**



**MONTHLY PROGRESS REPORT**

**STATUS AS ON : 30.11.2023**

**PROGRESS REPORT**  
**CGEWHO – CHENNAI PHASE-III PROJECT**

30.11.2023

BLOCK	STATUS AS ON 30 <sup>th</sup> NOVEMBER-2023	
A1 BLOCK	<p>◆ <b>100% Completed Works</b></p> <ul style="list-style-type: none"> <li>▪ Terrace floor level slab R.C.C</li> <li>▪ Terrace floor Parapet Columns Concrete.</li> <li>▪ Lift Head room (4 out of 4) - Slab Concrete.</li> <li>▪ Over Head Water Tank                             <ul style="list-style-type: none"> <li>(a) Base Slab Concrete 2 out of 2</li> <li>(b) Tank Wall Concrete 2 out of 2</li> <li>(c) Top Cover slab Concrete 2 out of 2</li> </ul> </li> <li>▪ Block work upto Tenth floor &amp; Parapet wall.</li> <li>▪ Ceiling Plastering upto Tenth floor.</li> <li>▪ Wall plastering upto Tenth floor.</li> <li>▪ 1<sup>st</sup> Coat Wall Putty upto Tenth floor</li> <li>▪ Electrical Conducting works in Tenth floor.</li> </ul>	
	STATUS UPTO PREVIOUS MONTH	STATUS AS ON 30 <sup>th</sup> NOVEMBER-2023
	<p>◆ <b>90% Completed Works</b></p> <ul style="list-style-type: none"> <li>▪ Electrical Conducting works in Tenth floor.</li> <li>▪ Fixing of Balcony Handrail.</li> <li>▪ External Plastering 95% completed in all sides.</li> <li>▪ Fixing of Water supply pipe Lines (CPVC) – 92% completed (185 / 200).</li> </ul> <p>◆ <b>Works On Progress</b></p> <ul style="list-style-type: none"> <li>▪ 1<sup>st</sup> Coat Wall Putty started in Tenth floor floor.</li> <li>▪ Fixing of Sanitary Lines (PVC) – 45% completed (90/ 200).</li> <li>▪ Fixing of Vertical Plumbing Lines in Shaft 40% completed. (80/200).</li> <li>▪ Fixing of Staircase Handrail 70% completed.</li> <li>▪ Lift Materials 4 out of 4 received.</li> </ul> <p>➤ <b>Model Flat</b> Finishing works 90% completed.</p>	<p>◆ <b>90% Completed Works</b></p> <ul style="list-style-type: none"> <li>▪ Fixing of Balcony Handrail.</li> <li>▪ External Plastering 95% completed in all sides.</li> <li>▪ Fixing of Water supply pipe Lines (CPVC) –97% completed (195 / 200).</li> </ul> <p>◆ <b>Works On Progress</b></p> <ul style="list-style-type: none"> <li>▪ Fixing of Sanitary Lines (PVC) – 80% completed (160/ 200).</li> <li>▪ Fixing of Vertical Plumbing Lines in Shaft 60% completed. (120/200).</li> <li>▪ Fixing of Staircase Handrail 75% completed.</li> <li>▪ Fixing of Bathroom Wall Tiles 20% completed (40/200).</li> <li>▪ Laying Of Floor Tiles                             <ul style="list-style-type: none"> <li>a) Ceramic Tiles in Bathroom 20% completed (40/200)</li> </ul> </li> <li>▪ Vitrified Tiles in Halls &amp; Bedrooms 18% completed (36/200).</li> <li>▪ Kitchen Finishing Works                             <ul style="list-style-type: none"> <li>a) Fixing of Wall Dados 8%</li> </ul> </li> </ul>



**PROGRESS REPORT**  
**CGEWHO – CHENNAI PHASE-III PROJECT**

		<p>completed ( 17/200).</p> <p>b) Laying of Granite Countertop 39% completed (79/200).</p> <ul style="list-style-type: none"> <li>▪ Fixing of Door Shutters 13% completed (26/200).</li> <li>▪ Lift Materials 4 out of 4 received.</li> </ul> <p>◆ <b>Model Flat</b> Finishing works 90% completed.</p>
<b>BLOCK</b>	<b>STATUS AS ON 30<sup>th</sup> NOVEMBER-2023</b>	
<b>A2 BLOCK</b>	<p>◆ <b>100% Completed Works</b></p> <ul style="list-style-type: none"> <li>▪ Terrace floor level slab R.C.C</li> <li>▪ Terrace floor Parapet Columns Concrete.</li> <li>▪ Lift Head room (4 out of 4) - Slab Concrete.</li> <li>▪ Over Head Water Tank <ul style="list-style-type: none"> <li>(a) Base Slab Concrete 2 out of 2</li> <li>(b) Tank Wall Concrete 2 out of 2</li> <li>(c) Top Cover slab Concrete 2 out of 2</li> </ul> </li> <li>▪ Block work upto Tenth floor &amp; Parapet wall.</li> <li>▪ Ceiling Plastering upto Tenth floor.</li> <li>▪ Wall plastering upto Tenth floor.</li> <li>▪ 1<sup>st</sup> Coat Wall Putty upto Ninth floor</li> </ul>	
	<b>STATUS UPTO PREVIOUS MONTH</b>	<b>STATUS AS ON 30<sup>th</sup> NOVEMBER-2023</b>
	<p>◆ <b>90% Completed Works</b></p> <ul style="list-style-type: none"> <li>▪ Ceiling Plastering in Tenth floor.</li> <li>▪ Wall Plastering in Tenth floor.</li> <li>▪ Electrical Conducting works in Ninth floor.</li> <li>▪ Fixing of Balcony Handrail.</li> <li>▪ External plastering in all sides 90% completed.</li> <li>▪ Fixing of Water supply pipe Lines (CPVC) – 92% completed (184 / 200).</li> </ul> <p>◆ <b>Works On Progress</b></p> <ul style="list-style-type: none"> <li>▪ Over Head Tank (2<sup>nd</sup>) - Wall Shuttering &amp; Barbending works on progress.</li> <li>▪ 1<sup>st</sup> Coat Wall Putty in Ninth floor.</li> </ul>	<p>◆ <b>90% Completed Works</b></p> <ul style="list-style-type: none"> <li>▪ Electrical Conducting works in Tenth floor.</li> <li>▪ Fixing of Balcony Handrail.</li> <li>▪ External plastering in all sides 90% completed.</li> <li>▪ Fixing of Water supply pipe Lines (CPVC) –95% completed (190 / 200).</li> </ul> <p>◆ <b>Works On Progress</b></p> <ul style="list-style-type: none"> <li>▪ 1<sup>st</sup> Coat Wall Putty in Tenth floor.</li> <li>▪ Fixing of Sanitary Lines (PVC) – 60% completed (120/ 200).</li> <li>▪ Fixing of Vertical Plumbing Lines in Shaft started (10/200).</li> <li>▪ Lift Materials 4 out of 4 received</li> </ul>



**PROGRESS REPORT**  
**CGEWHO – CHENNAI PHASE-III PROJECT**

	<ul style="list-style-type: none"> <li>▪ Fixing of Sanitary Lines (PVC) – 22% completed (45/ 200).</li> <li>▪ Fixing of Vertical Plumbing Lines in Shaft started.</li> <li>▪ Lift Materials 4 out of 4 received</li> </ul>	
<b>BLOCK</b>	<b>STATUS AS ON 30<sup>th</sup> NOVEMBER-2023</b>	
B1 BLOCK	<ul style="list-style-type: none"> <li>◆ <b>100% Completed Works</b> <ul style="list-style-type: none"> <li>▪ Terrace floor level slab R.C.C</li> <li>▪ Terrace floor Parapet Columns Concrete.</li> <li>▪ Lift Head room (3 out of 3) - Slab Concrete.</li> <li>▪ Over Head Water Tank                             <ul style="list-style-type: none"> <li>(a) Base Slab Concrete (3 out of 3)</li> <li>(b) Wall Concrete (3 out of 3)</li> <li>(c) Top Cover slab (3 out of 3 )</li> </ul> </li> <li>▪ Block work upto Tenth floor &amp; Parapet wall.</li> <li>▪ Ceiling Plastering upto Tenth floor.</li> <li>▪ Wall plastering upto Tenth floor.</li> <li>▪ 1<sup>st</sup> Coat Wall Putty upto Tenth floor.</li> <li>▪ 2<sup>nd</sup> Coat Wall Putty upto Tenth floor.</li> <li>▪ Fixing of Balcony Handrail.</li> <li>▪ Fixing of Staircase Hand Rails</li> <li>▪ Fixing of Internal Plumbing Line                             <ul style="list-style-type: none"> <li>a) Water supply pipe Lines (CPVC).</li> <li>b) Sanitary Lines (PVC)</li> </ul> </li> <li>▪ Fixing of Vertical Plumbing Line in Shafts                             <ul style="list-style-type: none"> <li>a) Water supply pipe Lines (G.I).</li> <li>b) Sanitary Lines (PVC).</li> </ul> </li> <li>▪ Fixing of Bathroom Wall Tiles.</li> <li>▪ Laying Of Floor Tiles                             <ul style="list-style-type: none"> <li>b) Ceramic Tiles in Bathroom</li> <li>c) Vitrified Tiles in Halls &amp; Bedrooms.</li> <li>d) Vitrified Tiles in Corridor.</li> </ul> </li> <li>▪ Fixing of UPVC Windows.</li> <li>▪ Fixing of UPVC French Door (without Mosquito mesh shutter)</li> <li>▪ Kitchen Finishing Works                             <ul style="list-style-type: none"> <li>c) Fixing of Wall Dados.</li> <li>d) Laying of Granite Countertop.</li> </ul> </li> </ul> </li> </ul>	



**PROGRESS REPORT**  
**CGEWHO – CHENNAI PHASE-III PROJECT**

BI BLOCK	<ul style="list-style-type: none"> <li>e) Fixing of S.S Sink.</li> <li>▪ External Plastering in all sides.</li> <li>▪ Water Proofing Works.</li> <li>a) Terrace floor Water proofing.</li> <li>b) Over Head Water Tank</li> </ul>	
	<b>STATUS UPTO PREVIOUS MONTH</b>	<b>STATUS AS ON 30<sup>th</sup> NOVEMBER-2023</b>
	<ul style="list-style-type: none"> <li>◆ <b>90% Completed Works</b> <ul style="list-style-type: none"> <li>▪ Lift Installation works 3 out 3.</li> <li>▪ Lift Cladding works 2 out of 3.</li> <li>▪ Fixing of Door Shutters 90% completed (760/840).</li> <li>▪ Laying of Green marble for Staircase.</li> <li>▪ Application of Exterior Wall Primer</li> </ul> </li> <li>◆ <b>Works On Progress</b> <ul style="list-style-type: none"> <li>▪ Fixing of M.S Window Safety Grills.</li> <li>▪ Electrical wire pulling work on progress.</li> <li>▪ Lift Cladding works for 3<sup>rd</sup> Lift on progress.</li> </ul> </li> <li>● <b>Model Flat</b> Finishing works 95% completed.</li> </ul>	<ul style="list-style-type: none"> <li>◆ <b>90% Completed Works</b> <ul style="list-style-type: none"> <li>▪ Lift Installation works 3 out 3.</li> <li>▪ Lift Cladding works 3 out of 3.</li> <li>▪ Fixing of Door Shutters 95% completed (800/840).</li> <li>▪ Laying of Green marble for Staircase.</li> <li>▪ Application of Exterior Wall Primer</li> </ul> </li> <li>◆ <b>Works On Progress</b> <ul style="list-style-type: none"> <li>▪ Fixing of M.S Window Safety Grills 40% completed.</li> <li>▪ Electrical wire pulling work 25% completed (30/120).</li> </ul> </li> <li>● <b>Model Flat</b> Finishing works 95% completed.</li> </ul>
<b>BLOCK</b>	<b>STATUS AS ON 30<sup>th</sup> NOVEMBER-2023</b>	
B2 BLOCK	<ul style="list-style-type: none"> <li>◆ <b>100% Completed Works</b> <ul style="list-style-type: none"> <li>▪ Seventh floor level slab R.C.C</li> <li>▪ Seventh floor Columns Concrete.</li> <li>▪ Eighth floor level slab 1<sup>st</sup> Half R.C.C</li> <li>▪ Block work upto Fifth floor.</li> <li>▪ Ceiling plastering upto Fourth floor.</li> <li>▪ Wall plastering upto Fourth floor.</li> </ul> </li> </ul>	
	<b>STATUS UPTO PREVIOUS MONTH</b>	<b>STATUS AS ON 30<sup>th</sup> NOVEMBER-2023</b>
	<ul style="list-style-type: none"> <li>◆ <b>Works On Progress</b> <ul style="list-style-type: none"> <li>▪ Eighth floor level slab – 1<sup>st</sup> Half Shuttering &amp; Barbending works 90% completed.</li> </ul> </li> </ul>	<ul style="list-style-type: none"> <li>◆ <b>Works On Progress</b> <ul style="list-style-type: none"> <li>▪ Eighth floor level slab – 2<sup>nd</sup> Half Shuttering &amp; Barbending works 60% completed.</li> <li>▪ Ninth floor level slab – 1<sup>st</sup> Half Shuttering works 20% completed.</li> </ul> </li> </ul>



**PROGRESS REPORT**  
**CGEWHO – CHENNAI PHASE-III PROJECT**

	<ul style="list-style-type: none"> <li>▪ Block work               <ul style="list-style-type: none"> <li>a) In Fifth floor 80% completed.</li> <li>b) In Sixth floor 40% completed.</li> </ul> </li> <li>▪ Ceiling Plastering               <ul style="list-style-type: none"> <li>a) In Fourth floor 80% completed.</li> </ul> </li> <li>▪ Wall Plastering               <ul style="list-style-type: none"> <li>a) In Fourth floor 80% completed.</li> </ul> </li> </ul>	<ul style="list-style-type: none"> <li>▪ Block work               <ul style="list-style-type: none"> <li>a) In Sixth floor 60% completed.</li> <li>b) In Seventh floor 20% completed.</li> </ul> </li> <li>▪ Ceiling Plastering               <ul style="list-style-type: none"> <li>a) In Fifth floor 50% completed.</li> </ul> </li> <li>▪ Wall Plastering               <ul style="list-style-type: none"> <li>a) In Fifth floor 50% completed.</li> </ul> </li> </ul>
<b>BLOCK</b>	<b>STATUS AS ON 30<sup>th</sup> NOVEMBER-2023</b>	
C1 BLOCK	<ul style="list-style-type: none"> <li>◆ <b>100% Completed Works</b> <ul style="list-style-type: none"> <li>▪ <b>Terrace floor level</b> slab R.C.C</li> <li>▪ Terrace floor Parapet Columns Concrete.</li> <li>▪ Lift Head room (4 out of 4) - Slab Concrete.</li> <li>▪ Over Head Water Tank                   <ul style="list-style-type: none"> <li>(a) Base Slab Concrete (3 out of 3)</li> <li>(b) Wall Concrete (3 out of 3)</li> <li>(c) Top Cover slab (3 out of 3 )</li> </ul> </li> <li>▪ Block work upto Tenth floor &amp; Parapet wall.</li> <li>▪ Ceiling Plastering upto Tenth floor.</li> <li>▪ Wall plastering upto Tenth floor.</li> <li>▪ 1<sup>st</sup> Coat Wall Putty upto Tenth floor.</li> <li>▪ 2<sup>nd</sup> Coat Wall Putty upto Tenth floor.</li> <li>▪ Fixing of Balcony Handrail.</li> <li>▪ Fixing of Internal Plumbing Line.                   <ul style="list-style-type: none"> <li>a) Water supply pipe Lines (CPVC).</li> <li>b) Sanitary Lines (PVC)</li> </ul> </li> <li>▪ Fixing of Vertical Plumbing Line in Shafts                   <ul style="list-style-type: none"> <li>a) Water supply pipe Lines (G.I).</li> <li>b) Sanitary Lines (PVC).</li> </ul> </li> <li>▪ Fixing of Bathroom Wall Tiles.</li> <li>▪ Laying Of Floor Tiles                   <ul style="list-style-type: none"> <li>a) Ceramic Tiles in Bathroom</li> <li>b) Vitrified Tiles in Halls &amp; Bedrooms</li> <li>c) Vitrified Tiles in Corridor 100% completed.</li> </ul> </li> <li>▪ Fixing of UPVC Windows.</li> <li>▪ Fixing of UPVC French Door (without Mosquito mesh shutter) 100% completed.</li> <li>▪ External Plastering in all sides.</li> <li>▪ Water Proofing Works.                   <ul style="list-style-type: none"> <li>a) Over Head Water Tank</li> </ul> </li> </ul> </li> </ul>	



**PROGRESS REPORT**  
**CGEWHO – CHENNAI PHASE-III PROJECT**

	<ul style="list-style-type: none"> <li>▪ Laying of Green marble for Staircase.</li> <li>▪ Kitchen Finishing Works               <ul style="list-style-type: none"> <li>a) Fixing of Wall Dados.</li> <li>b) Laying of Granite Countertop.</li> </ul> </li> <li>▪ Fixing of S.S Sink.</li> <li>▪ Lift Cladding works 4 out of 4.</li> </ul>				
	<table border="1" style="width: 100%;"> <thead> <tr> <th style="width: 50%; text-align: center;">STATUS UPTO PREVIOUS MONTH</th> <th style="width: 50%; text-align: center;">STATUS AS ON 30<sup>th</sup> NOVEMBER-2023</th> </tr> </thead> <tbody> <tr> <td> <ul style="list-style-type: none"> <li>◆ <b>90% Completed Works</b> <ul style="list-style-type: none"> <li>▪ Fixing of Staircase Hand Rails 3 out of 3</li> <li>▪ Fixing of UPVC French Door (without Mosquito mesh shutter). – 235 / 240</li> <li>▪ Laying Of Floor Tiles                               <ul style="list-style-type: none"> <li>a) Vitrified Tiles in Corridor.</li> </ul> </li> <li>▪ Water Proofing Works.                               <ul style="list-style-type: none"> <li>a) Terrace floor Water proofing.</li> </ul> </li> <li>▪ Lift Installation works 4 out 4.</li> <li>▪ Lift Cladding works 3 out of 4.</li> <li>▪ Application of Exterior Wall Primer</li> <li>▪ Fixing of Door Shutters 90% completed (975 / 1080).</li> </ul> </li> <li>◆ <b>Works On Progress</b> <ul style="list-style-type: none"> <li>▪ Fixing of M.S Window Safety Grills.</li> <li>▪ Electrical wire pulling work.</li> <li>▪ Lift Cladding work for 4<sup>th</sup> Lift 50% completed.</li> </ul> </li> <li>● <b>Model Flat</b> Finishing works 95% completed.</li> </ul> </td> <td> <ul style="list-style-type: none"> <li>◆ <b>90% Completed Works</b> <ul style="list-style-type: none"> <li>▪ Fixing of Staircase Hand Rails 3 out of 3</li> <li>▪ Water Proofing Works.                               <ul style="list-style-type: none"> <li>a) Terrace floor Water proofing.</li> </ul> </li> <li>▪ Lift Installation works 4 out 4.</li> <li>▪ Application of Exterior Wall Primer</li> <li>▪ Fixing of Door Shutters 95% completed (1035 / 1080).</li> </ul> </li> <li>◆ <b>Works On Progress</b> <ul style="list-style-type: none"> <li>▪ Fixing of M.S Window Safety Grills 30% completed.</li> <li>▪ Electrical wire pulling work 30% completed (36/120).</li> </ul> </li> <li>● <b>Model Flat</b> Finishing works 95% completed.</li> </ul> </td> </tr> </tbody> </table>	STATUS UPTO PREVIOUS MONTH	STATUS AS ON 30 <sup>th</sup> NOVEMBER-2023	<ul style="list-style-type: none"> <li>◆ <b>90% Completed Works</b> <ul style="list-style-type: none"> <li>▪ Fixing of Staircase Hand Rails 3 out of 3</li> <li>▪ Fixing of UPVC French Door (without Mosquito mesh shutter). – 235 / 240</li> <li>▪ Laying Of Floor Tiles                               <ul style="list-style-type: none"> <li>a) Vitrified Tiles in Corridor.</li> </ul> </li> <li>▪ Water Proofing Works.                               <ul style="list-style-type: none"> <li>a) Terrace floor Water proofing.</li> </ul> </li> <li>▪ Lift Installation works 4 out 4.</li> <li>▪ Lift Cladding works 3 out of 4.</li> <li>▪ Application of Exterior Wall Primer</li> <li>▪ Fixing of Door Shutters 90% completed (975 / 1080).</li> </ul> </li> <li>◆ <b>Works On Progress</b> <ul style="list-style-type: none"> <li>▪ Fixing of M.S Window Safety Grills.</li> <li>▪ Electrical wire pulling work.</li> <li>▪ Lift Cladding work for 4<sup>th</sup> Lift 50% completed.</li> </ul> </li> <li>● <b>Model Flat</b> Finishing works 95% completed.</li> </ul>	<ul style="list-style-type: none"> <li>◆ <b>90% Completed Works</b> <ul style="list-style-type: none"> <li>▪ Fixing of Staircase Hand Rails 3 out of 3</li> <li>▪ Water Proofing Works.                               <ul style="list-style-type: none"> <li>a) Terrace floor Water proofing.</li> </ul> </li> <li>▪ Lift Installation works 4 out 4.</li> <li>▪ Application of Exterior Wall Primer</li> <li>▪ Fixing of Door Shutters 95% completed (1035 / 1080).</li> </ul> </li> <li>◆ <b>Works On Progress</b> <ul style="list-style-type: none"> <li>▪ Fixing of M.S Window Safety Grills 30% completed.</li> <li>▪ Electrical wire pulling work 30% completed (36/120).</li> </ul> </li> <li>● <b>Model Flat</b> Finishing works 95% completed.</li> </ul>
STATUS UPTO PREVIOUS MONTH	STATUS AS ON 30 <sup>th</sup> NOVEMBER-2023				
<ul style="list-style-type: none"> <li>◆ <b>90% Completed Works</b> <ul style="list-style-type: none"> <li>▪ Fixing of Staircase Hand Rails 3 out of 3</li> <li>▪ Fixing of UPVC French Door (without Mosquito mesh shutter). – 235 / 240</li> <li>▪ Laying Of Floor Tiles                               <ul style="list-style-type: none"> <li>a) Vitrified Tiles in Corridor.</li> </ul> </li> <li>▪ Water Proofing Works.                               <ul style="list-style-type: none"> <li>a) Terrace floor Water proofing.</li> </ul> </li> <li>▪ Lift Installation works 4 out 4.</li> <li>▪ Lift Cladding works 3 out of 4.</li> <li>▪ Application of Exterior Wall Primer</li> <li>▪ Fixing of Door Shutters 90% completed (975 / 1080).</li> </ul> </li> <li>◆ <b>Works On Progress</b> <ul style="list-style-type: none"> <li>▪ Fixing of M.S Window Safety Grills.</li> <li>▪ Electrical wire pulling work.</li> <li>▪ Lift Cladding work for 4<sup>th</sup> Lift 50% completed.</li> </ul> </li> <li>● <b>Model Flat</b> Finishing works 95% completed.</li> </ul>	<ul style="list-style-type: none"> <li>◆ <b>90% Completed Works</b> <ul style="list-style-type: none"> <li>▪ Fixing of Staircase Hand Rails 3 out of 3</li> <li>▪ Water Proofing Works.                               <ul style="list-style-type: none"> <li>a) Terrace floor Water proofing.</li> </ul> </li> <li>▪ Lift Installation works 4 out 4.</li> <li>▪ Application of Exterior Wall Primer</li> <li>▪ Fixing of Door Shutters 95% completed (1035 / 1080).</li> </ul> </li> <li>◆ <b>Works On Progress</b> <ul style="list-style-type: none"> <li>▪ Fixing of M.S Window Safety Grills 30% completed.</li> <li>▪ Electrical wire pulling work 30% completed (36/120).</li> </ul> </li> <li>● <b>Model Flat</b> Finishing works 95% completed.</li> </ul>				
<b>BLOCK</b>	<b>STATUS AS ON 30<sup>th</sup> NOVEMBER-2023</b>				
C2 BLOCK	<ul style="list-style-type: none"> <li>◆ <b>100% Completed Works</b> <ul style="list-style-type: none"> <li>▪ <b>Terrace floor level</b> slab R.C.C</li> <li>▪ Terrace floor Parapet Columns Concrete.</li> <li>▪ Lift Head room (3 out of 4) - Slab Concrete.</li> <li>▪ Over Head Water Tank                               <ul style="list-style-type: none"> <li>(a) Base Slab Concrete (2 out of 3)</li> <li>(b) Wall Concrete (2 out of 3)</li> <li>(c) Top Cover slab (2 out of 3 )</li> </ul> </li> <li>▪ Block work upto Tenth floor &amp; Parapet wall.</li> </ul> </li> </ul>				



# PROGRESS REPORT

## CGEWHO – CHENNAI PHASE-III PROJECT

	<ul style="list-style-type: none"> <li>▪ Ceiling Plastering upto Tenth floor.</li> <li>▪ Wall plastering upto Tenth floor.</li> <li>▪ 1<sup>st</sup> Coat Wall Putty upto Tenth floor.</li> <li>▪ 2<sup>nd</sup> Coat Wall Putty upto Tenth floor.</li> <li>▪ Fixing of Internal Plumbing Line               <ul style="list-style-type: none"> <li>a) Water supply pipe Lines (CPVC).</li> <li>b) Sanitary Lines (PVC)</li> </ul> </li> <li>▪ Fixing of Vertical Plumbing Line in Shafts               <ul style="list-style-type: none"> <li>a) Water supply pipe Lines (G.I).</li> <li>b) Sanitary Lines (PVC).</li> </ul> </li> <li>▪ External Plastering in all sides.</li> <li>▪ Water Proofing Works.               <ul style="list-style-type: none"> <li>a) Over Head Water Tank 1 out of 3</li> </ul> </li> <li>▪ Fixing of Bathroom Wall Tiles completed.</li> <li>▪ Laying Of Floor Tiles               <ul style="list-style-type: none"> <li>a) Ceramic Tiles in Bathroom completed.</li> <li>b) Vitrified Tiles in Halls &amp; Bedrooms completed.</li> <li>c) Vitrified Tiles in Corridor completed.</li> </ul> </li> <li>▪ Kitchen Finishing Works               <ul style="list-style-type: none"> <li>a) Fixing of Wall Dados 100% completed. ( 120 / 120 )</li> <li>b) Laying of Granite Countertop 100% completed. ( 120 / 120).</li> <li>c) Fixing of S.S Sink 100% completed. ( 120 / 120).</li> </ul> </li> </ul>	
	<b>STATUS UPTO PREVIOUS MONTH</b>	<b>STATUS AS ON 30<sup>th</sup> NOVEMBER-2023</b>
	<ul style="list-style-type: none"> <li>◆ <b>90% Completed Works</b> <ul style="list-style-type: none"> <li>▪ 2<sup>nd</sup> Coat Wall Putty 95% completed. ( 117 /120 )</li> <li>▪ Fixing of Balcony Handrail.</li> <li>▪ Fixing of Staircase Hand Rails</li> <li>▪ Application of Exterior Wall Primer</li> <li>▪ Laying Of Floor Tiles               <ul style="list-style-type: none"> <li>a) Vitrified Tiles in Corridor.</li> </ul> </li> <li>▪ Fixing of Main Door &amp; Internal Shutters 90% completed (965 / 1080)</li> <li>▪ Lift Installation works 2 out 4 - 90% completed.</li> </ul> </li> <li>◆ <b>Works On Progress</b> <ul style="list-style-type: none"> <li>▪ Fixing of UPVC Window 75% completed. ( 450 / 600 )</li> </ul> </li> </ul>	<ul style="list-style-type: none"> <li>◆ <b>90% Completed Works</b> <ul style="list-style-type: none"> <li>▪ Fixing of Balcony Handrail.</li> <li>▪ Fixing of Staircase Hand Rails</li> <li>▪ Application of Exterior Wall Primer</li> <li>▪ Fixing of Main Door &amp; Internal Shutters 92% completed (998 / 1080)</li> <li>▪ Lift Installation works 2 out 4 - 90% completed.</li> <li>▪ Fixing of UPVC Window 96% completed. ( 578 / 600 )</li> </ul> </li> <li>◆ <b>Works On Progress</b> <ul style="list-style-type: none"> <li>▪ Fixing of UPVC French Door (without Mosquito mesh shutter) 88% completed. (213 /240)</li> <li>▪ Lift Installation works – 3<sup>rd</sup> Lift 75%</li> </ul> </li> </ul>





**PROGRESS REPORT**  
**CGEWHO – CHENNAI PHASE-III PROJECT**

	<ul style="list-style-type: none"> <li>▪ Fixing of UPVC French Door (without Mosquito mesh shutter) 52% completed. (126 /240)</li> <li>▪ Lift Installation works – 3<sup>rd</sup> Lift 70% completed.</li> <li>▪ Water Proofing Works.               <ul style="list-style-type: none"> <li>a) Terrace floor Water proofing 45% completed.</li> <li>b) Over Head Water Tank 2 out 3 work in progress.</li> </ul> </li> <li>▪ Laying of Green marble for Staircase 60% completed.</li> <li>▪ Lift Cladding work 40% completed.</li> </ul>	<p>completed.</p> <ul style="list-style-type: none"> <li>▪ Water Proofing Works.               <ul style="list-style-type: none"> <li>a) Terrace floor Water proofing 50% completed.</li> <li>b) Over Head Water Tank 2 out 3 work in progress.</li> </ul> </li> <li>▪ Laying of Green marble for Staircase 70% completed.</li> <li>▪ Lift Cladding work 70% completed.</li> </ul>
<b>BLOCK</b>	<b>STATUS AS ON 30<sup>th</sup> NOVEMBER-2023</b>	
<b>C3 BLOCK</b>	<ul style="list-style-type: none"> <li>◆ <b>100% Completed Works</b> <ul style="list-style-type: none"> <li>▪ Terrace floor level slab R.C.C</li> <li>▪ Terrace floor Parapet Columns Concrete.</li> <li>▪ Lift Head room (4 out of 4) - Slab Concrete.</li> <li>▪ Over Head Water Tank                   <ul style="list-style-type: none"> <li>(a) Base Slab Concrete (2 out of 3)</li> </ul> </li> <li>▪ Block work upto Tenth floor &amp; Parapet wall.</li> <li>▪ Ceiling Plastering upto Tenth floor.</li> <li>▪ Wall plastering upto Tenth floor.</li> <li>▪ 1<sup>st</sup> Coat Wall Putty upto Tenth floor.</li> <li>▪ Fixing of Internal Plumbing Line                   <ul style="list-style-type: none"> <li>a) Water supply pipe Lines (CPVC).</li> <li>b) Sanitary Lines (PVC)</li> </ul> </li> <li>▪ Fixing of Vertical Plumbing Line in Shafts                   <ul style="list-style-type: none"> <li>a) Water supply pipe Lines (G.I).</li> <li>b) Sanitary Lines (PVC).</li> </ul> </li> <li>▪ External Plastering in all sides.</li> </ul> </li> </ul>	
	<b>STATUS UPTO PREVIOUS MONTH</b>	<b>STATUS AS ON 30<sup>th</sup> NOVEMBER-2023</b>
	<ul style="list-style-type: none"> <li>◆ <b>90% Completed Works</b> <ul style="list-style-type: none"> <li>▪ Fixing of Balcony Handrail.</li> <li>▪ Fixing of Staircase Hand Rails.</li> <li>▪ Application of Exterior Wall Primer</li> </ul> </li> <li>◆ <b>Works On Progress</b> <ul style="list-style-type: none"> <li>▪ 2<sup>nd</sup> Coat Wall Putty 34% completed.</li> </ul> </li> </ul>	<ul style="list-style-type: none"> <li>◆ <b>90% Completed Works</b> <ul style="list-style-type: none"> <li>▪ Fixing of Balcony Handrail.</li> <li>▪ Fixing of Staircase Hand Rails.</li> <li>▪ Application of Exterior Wall Primer</li> <li>▪ Kitchen Finishing Works               <ul style="list-style-type: none"> <li>a) Fixing of Wall Dados 90%</li> </ul> </li> </ul> </li> </ul>



**PROGRESS REPORT**  
**CGEWHO – CHENNAI PHASE-III PROJECT**

	<p>( 34 /100 ).</p> <ul style="list-style-type: none"> <li>▪ Fixing of Bathroom Wall Tiles 43% completed. ( 131 /300 )</li> <li>▪ Laying Of Floor Tiles <ul style="list-style-type: none"> <li>a) Ceramic Tiles in Bathroom 43% completed. ( 131 /300 )</li> <li>b) Vitrified Tiles in Halls &amp; Bedrooms 42% completed. ( 42 / 100 )</li> </ul> </li> <li>▪ Fixing of UPVC Window 13% Completed.( 65 / 500 )</li> <li>▪ Fixing of UPVC French Door (without Mosquito mesh shutter) 33% completed ( 66 / 200 )</li> <li>▪ Fixing of Main Door &amp; Internal Shutters started ( 33 / 900 )</li> <li>▪ Lift Installation works – Materials received 4 out 4.</li> <li>▪ Kitchen Finishing Works <ul style="list-style-type: none"> <li>a) Laying of Granite Countertop 25% completed. ( 25 / 100).</li> <li>b) Fixing of S.S Sink 25% completed. ( 25 / 100).</li> </ul> </li> </ul>	<p>completed (90/100)</p> <ul style="list-style-type: none"> <li>b) Laying of Granite Countertop 93% completed. (93/100).</li> <li>c) Fixing of S.S Sink 90% completed. (93/ 100).</li> </ul> <p>◆ <b>Works On Progress</b></p> <ul style="list-style-type: none"> <li>▪ 2<sup>nd</sup> Coat Wall Putty 63% completed. ( 63 /100 ).</li> <li>▪ Fixing of Bathroom Wall Tiles 72% completed. ( 216 /300 )</li> <li>▪ Laying Of Floor Tiles <ul style="list-style-type: none"> <li>a) Ceramic Tiles in Bathroom 72% completed. ( 216 /300 )</li> <li>b) Vitrified Tiles in Halls &amp; Bedrooms 85% completed. ( 85 / 100 )</li> </ul> </li> <li>▪ Fixing of UPVC Window 13% Completed.( 65 / 500 )</li> <li>▪ Fixing of UPVC French Door (without Mosquito mesh shutter) 34% completed ( 68 / 200 )</li> <li>▪ Fixing of Main Door &amp; Internal Shutters on progress ( 67 / 900 )</li> <li>▪ Lift Installation works – Materials received 4 out 4. Scaffolding works started.</li> <li>▪ Lift Cladding work 20% completed.</li> <li>▪ Water Proofing Works. <ul style="list-style-type: none"> <li>a) Terrace floor Water proofing 20% completed.</li> </ul> </li> </ul>
<b>BLOCK</b>	<b>STATUS AS ON 30<sup>th</sup> NOVEMBER-2023</b>	
<b>D1 BLOCK</b>	<p>◆ <b>100% Completed Works</b></p> <ul style="list-style-type: none"> <li>▪ Terrace floor level slab R.C.C</li> <li>▪ Terrace floor Parapet Columns Concrete.</li> <li>▪ Lift Head room (4 out of 4) - Slab Concrete.</li> <li>▪ Over Head Water Tank <ul style="list-style-type: none"> <li>(a) Base Slab Concrete (3 out of 3)</li> <li>(b) Wall Concrete (3 out of 3)</li> <li>(c) Top Cover slab (3 out of 3 )</li> </ul> </li> <li>▪ Block work upto Tenth floor &amp; Parapet wall.</li> <li>▪ Ceiling Plastering upto Tenth floor.</li> </ul>	



**PROGRESS REPORT**  
**CGEWHO – CHENNAI PHASE-III PROJECT**

D1 BLOCK	<ul style="list-style-type: none"> <li>▪ Wall plastering upto Tenth floor.</li> <li>▪ 1<sup>st</sup> Coat Wall Putty upto Tenth floor.</li> <li>▪ Water Proofing Works.               <ul style="list-style-type: none"> <li>a) Over Head Water Tank 3 out of 3</li> </ul> </li> <li>▪ Fixing of Internal Plumbing Line               <ul style="list-style-type: none"> <li>a) Water supply pipe Lines (CPVC).</li> <li>b) Sanitary Lines (PVC)</li> </ul> </li> <li>▪ Fixing of Vertical Plumbing Line in Shafts               <ul style="list-style-type: none"> <li>a) Water supply pipe Lines (G.I).</li> <li>b) Sanitary Lines (PVC).</li> </ul> </li> </ul>	
	<b>STATUS UPTO PREVIOUS MONTH</b>	<b>STATUS AS ON 30<sup>th</sup> NOVEMBER-2023</b>
	<ul style="list-style-type: none"> <li>◆ <b>90% Completed Works</b> <ul style="list-style-type: none"> <li>▪ Fixing of Balcony Handrail.</li> <li>▪ External plastering in all sides 95% completed.</li> <li>▪ Application of External Wall Primer-1<sup>st</sup> Coat</li> </ul> </li> <li>◆ <b>Works On Progress</b> <ul style="list-style-type: none"> <li>▪ 2<sup>nd</sup> Coat Wall Putty 20% completed. ( 16 /80 ).</li> <li>▪ Fixing of Bathroom Wall Tiles 70% completed. ( 225 / 320 ).</li> <li>▪ Laying Of Floor Tiles                   <ul style="list-style-type: none"> <li>a) Ceramic Tiles in Bathroom 68% completed. ( 220 / 320 )</li> <li>b) Vitrified Tiles in Halls &amp; Bedrooms 75% completed. ( 60 / 80)</li> </ul> </li> <li>▪ Fixing of UPVC Windows 35% completed. (141 / 400).</li> <li>▪ Fixing of Main Door &amp; Internal Shutters 4% completed ( 40 / 880 )</li> <li>▪ Kitchen Finishing Works                   <ul style="list-style-type: none"> <li>a) Fixing of Wall Dados 56% completed. ( 45 / 80 )</li> <li>b) Laying of Granite Countertop 65% completed. ( 52 / 80).</li> <li>c) Fixing of S.S Sink 65% completed. ( 52 / 80).</li> </ul> </li> <li>▪ Application of Exterior Wall Primer</li> </ul> </li> </ul>	<ul style="list-style-type: none"> <li>◆ <b>90% Completed Works</b> <ul style="list-style-type: none"> <li>▪ Fixing of Balcony Handrail.</li> <li>▪ External plastering in all sides 95% completed.</li> <li>▪ Application of External Wall Primer-1<sup>st</sup> Coat</li> <li>▪ Fixing of Bathroom Wall Tiles 96% completed. ( 310 / 320 ).</li> <li>▪ Laying Of Floor Tiles                   <ul style="list-style-type: none"> <li>a) Ceramic Tiles in Bathroom 96% completed. ( 310 / 320 )</li> </ul> </li> <li>▪ Vitrified Tiles in Halls &amp; Bedrooms 93% completed. ( 75 / 80).</li> <li>▪ Kitchen Finishing Works                   <ul style="list-style-type: none"> <li>a) Fixing of Wall Dados 95% completed. ( 76 / 80 )</li> <li>b) Laying of Granite Countertop 95% completed. ( 76 / 80).</li> <li>c) Fixing of S.S Sink 92% completed. ( 74 / 80).</li> </ul> </li> </ul> </li> <li>◆ <b>Works On Progress</b> <ul style="list-style-type: none"> <li>▪ 2<sup>nd</sup> Coat Wall Putty 30% completed. ( 24 /80 ).</li> <li>▪ Fixing of UPVC Windows 35% completed. (141 / 400).</li> <li>▪ Fixing of Main Door &amp; Internal Shutters 75% completed ( 662 / 880 )</li> <li>▪ Application of Exterior Wall Primer</li> <li>▪ Lift Installation works 2 out 4 - 70%</li> </ul> </li> </ul>



**PROGRESS REPORT**  
**CGEWHO – CHENNAI PHASE-III PROJECT**

	<ul style="list-style-type: none"> <li>▪ Lift Installation works 2 out 4 - 65% completed.</li> <li>▪ Water Proofing Works.               <ul style="list-style-type: none"> <li>a) Terrace floor Water proofing 75% completed.</li> </ul> </li> </ul>	<p>completed.</p> <ul style="list-style-type: none"> <li>▪ Water Proofing Works.               <ul style="list-style-type: none"> <li>a) Terrace floor Water proofing 80% completed.</li> </ul> </li> </ul>
<b>BLOCK</b>	<b>STATUS AS ON 30<sup>th</sup> NOVEMBER-2023</b>	
D2 BLOCK	<ul style="list-style-type: none"> <li>◆ <b>100% Completed Works</b> <ul style="list-style-type: none"> <li>▪ Terrace floor level slab R.C.C</li> <li>▪ Terrace floor Parapet Columns Concrete.</li> <li>▪ Lift Head room (3 out of 3) - Slab Concrete.</li> <li>▪ Over Head Water Tank               <ul style="list-style-type: none"> <li>(a) Base Slab Concrete (3 out of 3)</li> <li>(b) Wall Concrete (3 out of 3)</li> <li>(c) Top Cover slab (3 out of 3 )</li> </ul> </li> <li>▪ Block work upto Tenth floor &amp; Parapet wall.</li> <li>▪ Ceiling Plastering upto Tenth floor.</li> <li>▪ Wall plastering upto Tenth floor.</li> <li>▪ 1<sup>st</sup> Coat Wall Putty upto Tenth floor.</li> <li>▪ 2<sup>nd</sup> Coat Wall Putty upto Tenth floor.</li> <li>▪ Fixing of Balcony Handrail.</li> <li>▪ Fixing of Staircase Hand Rails</li> <li>▪ Fixing of Internal Plumbing Line               <ul style="list-style-type: none"> <li>a) Water supply pipe Lines (CPVC).</li> <li>b) Sanitary Lines (PVC)</li> </ul> </li> <li>▪ Fixing of Vertical Plumbing Line in Shafts               <ul style="list-style-type: none"> <li>a) Water supply pipe Lines (G.I).</li> <li>b) Sanitary Lines (PVC).</li> </ul> </li> <li>▪ Fixing of Bathroom Wall Tiles.</li> <li>▪ Laying Of Floor Tiles               <ul style="list-style-type: none"> <li>a) Ceramic Tiles in Bathroom</li> <li>b) Vitrified Tiles in Halls &amp; Bedrooms.</li> <li>c) Vitrified Tiles in Corridor.</li> </ul> </li> <li>▪ Fixing of UPVC Windows.</li> <li>▪ Fixing of Main Door &amp; Internal Shutters.</li> <li>▪ Kitchen Finishing Works               <ul style="list-style-type: none"> <li>a) Fixing of Wall Dados.</li> <li>b) Laying of Granite Countertop.</li> <li>c) Fixing of S.S Sink.</li> </ul> </li> </ul> </li> </ul>	



**PROGRESS REPORT**  
**CGEWHO – CHENNAI PHASE-III PROJECT**

	<ul style="list-style-type: none"> <li>▪ External Plastering in all sides.</li> <li>▪ Water Proofing Works. <ul style="list-style-type: none"> <li>a) Terrace floor Water proofing.</li> <li>b) Over Head Water Tank</li> </ul> </li> <li>▪ Laying of Green marble for Staircase.</li> <li>▪ Fixing of UPVC French Door (without Mosquito mesh shutter).</li> </ul>				
	<table border="1" style="width: 100%;"> <thead> <tr> <th style="width: 50%;">STATUS UPTO PREVIOUS MONTH</th> <th style="width: 50%;">STATUS AS ON 30<sup>th</sup> NOVEMBER-2023</th> </tr> </thead> <tbody> <tr> <td> <ul style="list-style-type: none"> <li>◆ <b>90% Completed Works</b> <ul style="list-style-type: none"> <li>▪ Fixing of UPVC French Door (without Mosquito mesh shutter). (152 / 160)</li> <li>▪ Lift Installation works 4 out 4.</li> <li>▪ Lift Cladding works 4 out of 4.</li> <li>▪ Application of Exterior Wall Primer.</li> </ul> </li> <li>◆ <b>Works On Progress</b> <ul style="list-style-type: none"> <li>▪ Fixing of M.S Window Safety Grills.</li> <li>▪ Fire Fighting Works on progress.</li> <li>▪ Wire pulling works on progress.</li> </ul> </li> <li>● <b>Model Flat</b> Finishing works 95% completed.</li> </ul> </td> <td> <ul style="list-style-type: none"> <li>◆ <b>90% Completed Works</b> <ul style="list-style-type: none"> <li>▪ Lift Installation works 4 out 4.</li> <li>▪ Lift Cladding works 4 out of 4.</li> <li>▪ Application of Exterior Wall Primer</li> </ul> </li> <li>◆ <b>Works On Progress</b> <ul style="list-style-type: none"> <li>▪ Fixing of M.S Window Safety Grills 47% completed. (152 / 320).</li> <li>▪ Fire Fighting Works 50% completed.</li> <li>▪ Wire pulling works on progress.</li> </ul> </li> <li>● <b>Model Flat</b> Finishing works 95% completed.</li> </ul> </td> </tr> </tbody> </table>	STATUS UPTO PREVIOUS MONTH	STATUS AS ON 30 <sup>th</sup> NOVEMBER-2023	<ul style="list-style-type: none"> <li>◆ <b>90% Completed Works</b> <ul style="list-style-type: none"> <li>▪ Fixing of UPVC French Door (without Mosquito mesh shutter). (152 / 160)</li> <li>▪ Lift Installation works 4 out 4.</li> <li>▪ Lift Cladding works 4 out of 4.</li> <li>▪ Application of Exterior Wall Primer.</li> </ul> </li> <li>◆ <b>Works On Progress</b> <ul style="list-style-type: none"> <li>▪ Fixing of M.S Window Safety Grills.</li> <li>▪ Fire Fighting Works on progress.</li> <li>▪ Wire pulling works on progress.</li> </ul> </li> <li>● <b>Model Flat</b> Finishing works 95% completed.</li> </ul>	<ul style="list-style-type: none"> <li>◆ <b>90% Completed Works</b> <ul style="list-style-type: none"> <li>▪ Lift Installation works 4 out 4.</li> <li>▪ Lift Cladding works 4 out of 4.</li> <li>▪ Application of Exterior Wall Primer</li> </ul> </li> <li>◆ <b>Works On Progress</b> <ul style="list-style-type: none"> <li>▪ Fixing of M.S Window Safety Grills 47% completed. (152 / 320).</li> <li>▪ Fire Fighting Works 50% completed.</li> <li>▪ Wire pulling works on progress.</li> </ul> </li> <li>● <b>Model Flat</b> Finishing works 95% completed.</li> </ul>
STATUS UPTO PREVIOUS MONTH	STATUS AS ON 30 <sup>th</sup> NOVEMBER-2023				
<ul style="list-style-type: none"> <li>◆ <b>90% Completed Works</b> <ul style="list-style-type: none"> <li>▪ Fixing of UPVC French Door (without Mosquito mesh shutter). (152 / 160)</li> <li>▪ Lift Installation works 4 out 4.</li> <li>▪ Lift Cladding works 4 out of 4.</li> <li>▪ Application of Exterior Wall Primer.</li> </ul> </li> <li>◆ <b>Works On Progress</b> <ul style="list-style-type: none"> <li>▪ Fixing of M.S Window Safety Grills.</li> <li>▪ Fire Fighting Works on progress.</li> <li>▪ Wire pulling works on progress.</li> </ul> </li> <li>● <b>Model Flat</b> Finishing works 95% completed.</li> </ul>	<ul style="list-style-type: none"> <li>◆ <b>90% Completed Works</b> <ul style="list-style-type: none"> <li>▪ Lift Installation works 4 out 4.</li> <li>▪ Lift Cladding works 4 out of 4.</li> <li>▪ Application of Exterior Wall Primer</li> </ul> </li> <li>◆ <b>Works On Progress</b> <ul style="list-style-type: none"> <li>▪ Fixing of M.S Window Safety Grills 47% completed. (152 / 320).</li> <li>▪ Fire Fighting Works 50% completed.</li> <li>▪ Wire pulling works on progress.</li> </ul> </li> <li>● <b>Model Flat</b> Finishing works 95% completed.</li> </ul>				
<b>BLOCK</b>	<b>STATUS AS ON 30<sup>th</sup> NOVEMBER-2023</b>				
D3 BLOCK	<ul style="list-style-type: none"> <li>◆ <b>100% Completed Works</b> <ul style="list-style-type: none"> <li>▪ <b>Terrace floor level</b> slab R.C.C</li> <li>▪ Terrace floor Parapet Columns Concrete.</li> <li>▪ Lift Head room (4 out of 4) - Slab Concrete.</li> <li>▪ Over Head Water Tank <ul style="list-style-type: none"> <li>(a) Base Slab Concrete (3 out of 3)</li> <li>(b) Wall Concrete (3 out of 3)</li> <li>(c) Top Cover slab (3 out of 3 )</li> </ul> </li> <li>▪ Block work upto Tenth floor &amp; Parapet wall.</li> <li>▪ Ceiling Plastering upto Tenth floor.</li> <li>▪ Wall plastering upto Tenth floor.</li> <li>▪ 1<sup>st</sup> Coat Wall Putty upto Tenth floor.</li> <li>▪ Fixing of Balcony Handrail.</li> <li>▪ Fixing of Staircase Hand Rails</li> <li>▪ Fixing of Internal Plumbing Line <ul style="list-style-type: none"> <li>a) Water supply pipe Lines (CPVC).</li> <li>b) Sanitary Lines (PVC)</li> </ul> </li> </ul> </li> </ul>				



**PROGRESS REPORT**  
**CGEWHO – CHENNAI PHASE-III PROJECT**

D3 BLOCK	<ul style="list-style-type: none"> <li>▪ Fixing of Vertical Plumbing Line in Shafts               <ul style="list-style-type: none"> <li>a) Water supply pipe Lines (G.I).</li> <li>b) Sanitary Lines (PVC).</li> </ul> </li> <li>▪ External Plastering in all sides.</li> <li>▪ Water Proofing Works.               <ul style="list-style-type: none"> <li>a) Over Head Water Tank 1 out of 3</li> </ul> </li> <li>▪ Fixing of Bathroom Wall Tiles 100% completed. ( 320 / 320 )</li> <li>▪ Kitchen Finishing Works               <ul style="list-style-type: none"> <li>a) Fixing of Wall Dados 100% completed. ( 80 / 80 )</li> <li>b) Laying of Granite Countertop 100% completed. ( 80 / 80).</li> </ul> </li> <li>▪ Fixing of S.S Sink 100% completed. ( 80 / 80).</li> <li>▪ Laying Of Floor Tiles               <ul style="list-style-type: none"> <li>a) Ceramic Tiles in Bathroom 100% completed. (320 / 320)</li> </ul> </li> <li>▪ Fixing of Main Door &amp; Internal Shutters 100% completed (880 / 880)</li> </ul>	
	<b>STATUS UPTO PREVIOUS MONTH</b>	<b>STATUS AS ON 30<sup>th</sup> NOVEMBER-2023</b>
	<ul style="list-style-type: none"> <li>◆ <b>90% Completed Works</b> <ul style="list-style-type: none"> <li>▪ 2<sup>nd</sup> Coat Wall Putty upto Tenth floor.</li> <li>▪ Laying Of Floor Tiles               <ul style="list-style-type: none"> <li>a) Ceramic Tiles in Bathroom 95% completed. (310 / 320)</li> <li>b) Vitrified Tiles in Halls &amp; Bedrooms. ( 70 / 80 )</li> <li>c) Vitrified Tiles in Corridor.</li> </ul> </li> <li>▪ Fixing of UPVC Windows 96% completed. ( 387 / 400 )</li> <li>▪ Fixing of UPVC French Door (without Mosquito mesh shutter) 93% completed ( 150 / 160).</li> <li>▪ Laying of Green marble for Staircase.</li> <li>▪ Lift Cladding works 90% completed.</li> <li>▪ Application of Exterior Wall Primer</li> </ul> </li> <li>◆ <b>Works On Progress</b> <ul style="list-style-type: none"> <li>▪ Fixing of Main Door &amp; Internal Shutters 80% completed ( 720 / 880 )</li> <li>▪ Lift Installation works - 3 out of 4 - 80% completed &amp; 4<sup>th</sup> Lift 60% completed.</li> <li>▪ Water Proofing Works.               <ul style="list-style-type: none"> <li>a) Terrace floor Water proofing 85% completed.</li> </ul> </li> </ul> </li> </ul>	<ul style="list-style-type: none"> <li>◆ <b>90% Completed Works</b> <ul style="list-style-type: none"> <li>▪ 2<sup>nd</sup> Coat Wall Putty upto Tenth floor.</li> <li>▪ Laying Of Floor Tiles               <ul style="list-style-type: none"> <li>a) Vitrified Tiles in Halls &amp; Bedrooms. ( 72 / 80 )</li> <li>b) Vitrified Tiles in Corridor.</li> </ul> </li> <li>▪ Fixing of UPVC Windows 96% completed. ( 387 / 400 )</li> <li>▪ Fixing of UPVC French Door (without Mosquito mesh shutter) 99% completed ( 159 / 160).</li> <li>▪ Laying of Green marble for Staircase.</li> <li>▪ Lift Cladding works 90% completed.</li> <li>▪ Application of Exterior Wall Primer</li> <li>▪ Water Proofing Works.               <ul style="list-style-type: none"> <li>a) Terrace floor Water proofing 90% completed.</li> <li>b) Over Head Water Tank 3 out of 3 completed.</li> </ul> </li> </ul> </li> <li>◆ <b>Works On Progress</b> <ul style="list-style-type: none"> <li>▪ Lift Installation works - 3 out of 4 - 80% completed &amp; 4<sup>th</sup> Lift 65% completed.</li> <li>▪ Fixing of M.S Window Safety Grills 18% completed (60/320).</li> </ul> </li> </ul>



**PROGRESS REPORT**  
**CGEWHO – CHENNAI PHASE-III PROJECT**

	<ul style="list-style-type: none"> <li>b) Over Head Water Tank 2 out 3 work in progress</li> <li>▪ Fixing of M.S Window Safety Grills.</li> <li>▪ Fire Fighting works on progress.</li> </ul>	<ul style="list-style-type: none"> <li>▪ Fire Fighting works on progress.</li> </ul>
<b>BLOCK</b>	<b>STATUS UPTO PREVIOUS MONTH</b>	<b>STATUS AS ON 30<sup>th</sup> NOVEMBER-2023</b>
COMMUNITY HALL	<ul style="list-style-type: none"> <li>◆ <b>100% Completed Works</b> <ul style="list-style-type: none"> <li>▪ <b>Terrace floor level</b> slab R.C.C</li> <li>▪ Terrace floor Parapet Columns Concrete.</li> <li>▪ Lift Head room (2 out of 2) - Slab Concrete.</li> <li>▪ Over Head Water Tank                             <ul style="list-style-type: none"> <li>(a) Base Slab Concrete</li> <li>(b) Tank Wall Concrete</li> <li>(c) Top Cover slab Concrete.</li> </ul> </li> <li>▪ Block work upto Fourth floor &amp; Parapet wall.</li> <li>▪ Ceiling Plastering upto Fourth floor.</li> <li>▪ Wall plastering upto Fourth floor.</li> <li>▪ 1<sup>st</sup> Coat Wall Putty upto Fourth floor.</li> <li>▪ 2<sup>nd</sup> Coat Wall Putty upto Fourth floor.</li> <li>▪ Fixing of Balcony Handrail.</li> <li>▪ Fixing of Staircase Hand Rails</li> <li>▪ Fixing of Internal Plumbing Line                             <ul style="list-style-type: none"> <li>a) Water supply pipe Lines (CPVC).</li> <li>b) Sanitary Lines (PVC)</li> </ul> </li> <li>▪ Fixing of Vertical Plumbing Line in Shafts                             <ul style="list-style-type: none"> <li>a) Water supply pipe Lines (G.I).</li> <li>b) Sanitary Lines (PVC).</li> </ul> </li> <li>▪ Fixing of Bathroom Wall Tiles.</li> <li>▪ Laying Of Floor Tiles                             <ul style="list-style-type: none"> <li>a) Vitrified Floor Tiles in Hall &amp; rooms</li> <li>b) Ceramic Floor Tiles in Bathrooms.</li> <li>c) Kota Stone in Staircase &amp; Lobby</li> </ul> </li> <li>▪ Fixing of UPVC Windows.</li> <li>▪ Fixing of Wooden flush Door for rooms.</li> <li>▪ Fixing of Fire Safety Door for Hall Main Entrance</li> <li>▪ External Plastering in all sides.</li> <li>▪ Water Proofing Works.                             <ul style="list-style-type: none"> <li>a) Terrace floor Water proofing.</li> </ul> </li> </ul> </li> </ul>	



**PROGRESS REPORT**  
**CGEWHO – CHENNAI PHASE-III PROJECT**

	<b>b) Over Head Water Tank.</b>	
	<b>STATUS UPTO PREVIOUS MONTH</b>	<b>STATUS AS ON 30<sup>th</sup> NOVEMBER-2023</b>
	<ul style="list-style-type: none"> <li>◆ <b>90% Completed Works</b> <ul style="list-style-type: none"> <li>▪ Lift Installation works 4 out 4.</li> <li>▪ Lift Cladding works 4 out of 4.</li> <li>▪ Application of Exterior Wall Primer.</li> </ul> </li> <li>◆ <b>Works On Progress</b> <ul style="list-style-type: none"> <li>▪ Fire Fighting works – Installation of Pipelines 75% completed.</li> <li>▪ Electrical Wire &amp; cables pulling work 70% completed.</li> <li>▪ Fixing of Sanitary fixtures.</li> </ul> </li> </ul>	<ul style="list-style-type: none"> <li>◆ <b>90% Completed Works</b> <ul style="list-style-type: none"> <li>▪ Lift Installation works 4 out 4.</li> <li>▪ Lift Cladding works 4 out of 4.</li> <li>▪ Application of Exterior Wall Primer.</li> </ul> </li> <li>◆ <b>Works On Progress</b> <ul style="list-style-type: none"> <li>▪ Fire Fighting works – Installation of Pipelines 80% completed.</li> <li>▪ Electrical Wire &amp; cables pulling work 75% completed.</li> <li>▪ Fixing of Sanitary fixtures.</li> </ul> </li> </ul>

	<b>STATUS AS ON 30<sup>th</sup> NOVEMBER-2023</b>
EXTERNAL DEVELOPMENT WORKS	<ul style="list-style-type: none"> <li>➤ <b>Underground Sump-1 (Near D-Block)</b> <ul style="list-style-type: none"> <li>● <b>Structure Work.</b> <ul style="list-style-type: none"> <li>◆ <b>Completed</b> <ul style="list-style-type: none"> <li>▪ Base Slab - R.C.C 100% completed.</li> <li>▪ Sump Wall - R.C.C 100% completed.</li> <li>▪ Top slab R.C.C 100% completed.</li> <li>▪ Outer Wall Waterproof plastering – 100% completed.</li> </ul> </li> <li>◆ <b>On Progress</b> <ul style="list-style-type: none"> <li>▪ Inner Wall Waterproof plastering started.</li> <li>▪ Pump room Inner plastering works.</li> </ul> </li> </ul> </li> </ul> </li> <li>➤ <b>Underground Sump-2 (Near B-Block)</b> <ul style="list-style-type: none"> <li>● <b>Structure Work.</b> <ul style="list-style-type: none"> <li>◆ <b>Completed</b> <ul style="list-style-type: none"> <li>▪ P.C.C for Base Slab 100% completed.</li> <li>▪ Base Slab R.C.C 95% completed.</li> <li>▪ Sump Wall - R.C.C 85% completed.</li> </ul> </li> <li>◆ <b>On Progress</b> <ul style="list-style-type: none"> <li>▪ Sump Wall Reinforcement and Shuttering for balance on progress</li> <li>▪ Shuttering work for Top slab of Sump on progress</li> </ul> </li> </ul> </li> </ul> </li> <li>➤ <b>Sewage Treatment Plant-1 (Near D-Block)</b> <ul style="list-style-type: none"> <li>● <b>Structure Work</b> <ul style="list-style-type: none"> <li>▪ Base slab – R.C.C 100% completed.</li> <li>▪ STP Wall – R.C.C 100% completed.</li> <li>▪ STP Top Slab – R.C.C 100% completed.</li> </ul> </li> </ul> </li> </ul>





# **PROGRESS REPORT** **CGEWHO – CHENNAI PHASE-III PROJECT**

---

## **PHOTOGRAPHS OF WORK PROGRESS AS ON 30<sup>th</sup> NOVEMBER 2023**

**Community Hall** : Fire Fighting Works – Installation of Pipeline 80% completed. Electrical Wire pulling work 75% completed.



# PROGRESS REPORT

## CGEWHO – CHENNAI PHASE-III PROJECT

---

**Block A1:** Vertical Plumbing works 60% completed. Laying of floor Tiles on progress.



# **PROGRESS REPORT** **CGEWHO – CHENNAI PHASE-III PROJECT**

---

**Block A2 :** Over Head Water Tank R.C.C works completed. Fixing of Internal sanitary lines 60% completed. Vertical plumbing works in shafts started.



# PROGRESS REPORT

## CGEWHO – CHENNAI PHASE-III PROJECT

---

**Block B1:** Electrical Wire pulling works 30% completed. Fixing of Window Safety Grills 40% completed.



# PROGRESS REPORT

## CGEWHO – CHENNAI PHASE-III PROJECT

---

**Block B2 :** Eighth Floor Level slab 1<sup>st</sup> half concrete casting 100% completed. Shuttering & Barbending works for 2<sup>nd</sup> half of Eighth floor level slab 60% completed. Shuttering works for 1<sup>st</sup> half of Ninth floor level slab 20% completed.



# PROGRESS REPORT

## CGEWHO – CHENNAI PHASE-III PROJECT

---

**Block C1:** Fixing of Door Shutters 95% completed. Fixing of Window Safety Grills & Electrical Wire pulling works 30% completed.



# PROGRESS REPORT

## CGEWHO – CHENNAI PHASE-III PROJECT

---

**Block C2:** Fixing of UPVC Windows 96% completed. Staircase Green marble laying 70% completed.



# PROGRESS REPORT

## CGEWHO – CHENNAI PHASE-III PROJECT

---

**Block C3:** Fixing of Bathroom wall tiles & laying of bathroom floor tiles 72% completed. Laying of Vitrified Tiles 85% completed.





# PROGRESS REPORT

## CGEWHO – CHENNAI PHASE-III PROJECT

---

**Block D1:** Fixing of UPVC Windows 35% completed. Fixing of Bathroom wall tiles & laying of bathroom floor tiles 96% completed. Laying of Vitrified Tiles 93% completed.



# PROGRESS REPORT

## CGEWHO – CHENNAI PHASE-III PROJECT

---

**Block D2:** Fire Fighting works 50% completed. Fixing of M.S Safety Grill for windows 47% completed.



# PROGRESS REPORT

## CGEWHO – CHENNAI PHASE-III PROJECT

---

**Block D3:** Fixing of UPVC Windows 96% completed. Laying of Bathroom Floor Tiles 100% completed & Vitrified Tiles 90% completed.



# PROGRESS REPORT

## CGEWHO – CHENNAI PHASE-III PROJECT

---

**Sewage Treatment Plant 1 (Near D Block) – Base Slab RCC completed. Wall Concrete & Top Slab 100% completed.**



**U.G Sump 1 (Near D Block) – Base Slab RCC 95% completed. Sump wall & Top Slab Concrete 100% completed.**



# PROGRESS REPORT

## CGEWHO – CHENNAI PHASE-III PROJECT

---

**U.G Sump 2** – Base Slab RCC 95% completed. Sump wall Concrete 85% completed. Shuttering works for Top Slab on progress.



**PROGRESS REPORT**  
**CGEWHO – CHENNAI PHASE-III PROJECT**

---

**QUALITY CONTROL**

**DURING CONSTRUCTION FOLLOWING QUALITY CONTROL TESTS CONDUCTED AT SITE:**

Sl.No.	Materials	Source from	Test Done	Result
1	M-Sand	Arcot (T.K), Ranipet (Dist) Walajabad(T.K), Kanchipuram (Dt)	Each Truck	Sieve Analysis & Silt content
2.	P- Sand	Uthiramerur, Kanchipuram (DT) Walajabad(T.K), Kanchipuram (Dt)	Each Truck	Sieve Analysis & Silt content
2	Coarse Aggregate (20mm)	Sriperambathur, Kanchipuram (Dt), Vellore Dt & Chittoor Dt.	Each Truck	Sieve Analysis
3	Coarse Aggregate (12mm)	Sriperambathur, Kanchipuram (Dt) Vellore Dt & Chittoor Dt.	Each Truck	Sieve Analysis
4	Cement	Third party testing is being done.		
5	Steel	Third party testing is being done.		
6	Pile Integrity	Third party testing is being done.		
7	Soil Compaction	Third party testing is being done.		
8	RCC cubes are being tested and Register is being maintained.			
9	Slump test conducted at site to insure workability of concrete.			

**PROGRESS REPORT**  
**CGEWHO – CHENNAI PHASE-III PROJECT**

---

**PHOTOGRAPH OF QUALITY CONTROL AT SITE**

**Concrete Cube Compressive Strength Testing**



**PROGRESS REPORT**  
**CGEWHO – CHENNAI PHASE-III PROJECT**

---

**20mm & 12mm Aggregate Sieve Analysis Testing**





**PROGRESS REPORT**  
**CGEWHO – CHENNAI PHASE-III PROJECT**

---

**Fine Aggregate Sieve Analysis Testing**

