

**CGEWHO – CHENNAI PHASE-III  
PROJECT**



**MONTHLY PROGRESS REPORT**

**STATUS AS ON : 31.03.2023**

**PROGRESS REPORT**  
**CGEWHO – CHENNAI PHASE-III PROJECT**

31.03.2023

| BLOCK    | STATUS UPTO PREVIOUS MONTH  | STATUS AS ON 31 <sup>st</sup> MARCH-2023   |
|----------|---|--|
| A1 BLOCK | <ul style="list-style-type: none"> <li>● <b>Structure Work.</b> <ul style="list-style-type: none"> <li>◆ <b>Completed</b> <ul style="list-style-type: none"> <li>▪ Upto Eighth floor level slab R.C.C 100% completed.</li> <li>▪ Eighth floor Columns Concrete 50% completed.</li> </ul> </li> <li>◆ <b>On Progress</b> <ul style="list-style-type: none"> <li>▪ 9<sup>th</sup> floor level slab – 1<sup>st</sup> half Shuttering &amp; barbending works 45% completed.</li> </ul> </li> </ul> </li> <li>● <b>Internal Finishing Work.</b> <ul style="list-style-type: none"> <li>◆ <b>Block Work</b> <ul style="list-style-type: none"> <li>▪ Upto Third floor 95% completed.</li> <li>▪ Fourth floor 85% completed.</li> <li>▪ Fifth floor 75% completed.</li> <li>▪ Sixth floor 50% completed.</li> </ul> </li> <li>◆ <b>Ceiling Plastering</b> <ul style="list-style-type: none"> <li>▪ Stilt floor 50% completed.</li> <li>▪ Upto Fourth floor 95% completed.</li> <li>▪ Fifth floor 50% completed.</li> </ul> </li> <li>◆ <b>Wall Plastering</b> <ul style="list-style-type: none"> <li>▪ First floor 95% completed.</li> <li>▪ Second floor to Fourth floor 80% completed.</li> <li>▪ Fifth floor 50% completed.</li> </ul> </li> <li>◆ <b>Fixing of Balcony Rails</b> <ul style="list-style-type: none"> <li>▪ Balcony railing work 25% completed.</li> </ul> </li> </ul> </li> <li>● <b>Model Flat</b> Finishing works 90% completed.</li> </ul> | <ul style="list-style-type: none"> <li>● <b>Structure Work.</b> <ul style="list-style-type: none"> <li>◆ <b>Completed</b> <ul style="list-style-type: none"> <li>▪ Upto Ninth floor level slab R.C.C 100% completed.</li> <li>▪ Ninth floor Columns Concrete 50% completed.</li> </ul> </li> <li>◆ <b>On Progress</b> <ul style="list-style-type: none"> <li>▪ 10<sup>th</sup> floor level slab – 1<sup>st</sup> half Shuttering &amp; barbending works 40% completed.</li> </ul> </li> </ul> </li> <li>● <b>Internal Finishing Work.</b> <ul style="list-style-type: none"> <li>◆ <b>Block Work</b> <ul style="list-style-type: none"> <li>▪ Upto Third floor 95% completed.</li> <li>▪ Fourth floor to Sixth 90% completed.</li> <li>▪ Seventh floor 75% completed.</li> </ul> </li> <li>◆ <b>Ceiling Plastering</b> <ul style="list-style-type: none"> <li>▪ Stilt floor 50% completed.</li> <li>▪ Upto Fourth floor 95% completed.</li> <li>▪ Fifth floor 85% completed.</li> <li>▪ Sixth floor 85% completed.</li> <li>▪ Seventh floor 10% completed.</li> </ul> </li> <li>◆ <b>Wall Plastering</b> <ul style="list-style-type: none"> <li>▪ First floor 95% completed.</li> <li>▪ Second floor to Fifth floor 85% completed.</li> <li>▪ Sixth floor 70% completed.</li> </ul> </li> <li>◆ <b>Wall Putty work – 1<sup>st</sup> Coat</b> <ul style="list-style-type: none"> <li>▪ Upto Fifth floor 35% completed.</li> </ul> </li> <li>◆ <b>Fixing of Balcony Rails</b> <ul style="list-style-type: none"> <li>▪ Balcony railing work 30% completed.</li> </ul> </li> <li>◆ <b>Internal Plumbing Lines</b> <ul style="list-style-type: none"> <li>▪ Water supply pipe Lines (CPVC) - 20% completed.</li> <li>▪ Sanitary Lines (PVC) – 20% completed</li> </ul> </li> </ul> </li> <li>● <b>Model Flat</b> Finishing works 90% completed.</li> </ul> |



**PROGRESS REPORT**  
**CGEWHO – CHENNAI PHASE-III PROJECT**

| <b>BLOCK</b> | <b>STATUS UPTO PREVIOUS MONTH</b>   | <b>STATUS AS ON 31<sup>st</sup> MARCH-2023</b>  |
|--------------|---|---|
| A2 BLOCK     | <ul style="list-style-type: none"> <li>● <b>Structure Work.</b> <ul style="list-style-type: none"> <li>◆ <b>Completed</b> <ul style="list-style-type: none"> <li>▪ Upto Seventh floor level slab R.C.C 100% completed.</li> <li>▪ Seventh floor Columns Concrete 100% completed.</li> <li>▪ Eighth floor level slab – 1<sup>st</sup> Half R.C.C 100% completed.</li> <li>▪ Eighth floor Columns Concrete 50% completed.</li> </ul> </li> <li>◆ <b>On Progress</b> <ul style="list-style-type: none"> <li>▪ 9<sup>th</sup> floor level slab- 1<sup>st</sup> half shuttering &amp; barbending works on progress.</li> </ul> </li> </ul> </li> <li>● <b>Internal Finishing Work.</b> <ul style="list-style-type: none"> <li>◆ <b>Block Work</b> <ul style="list-style-type: none"> <li>▪ Upto Third floor 95% completed.</li> <li>▪ Fourth floor 70% completed.</li> <li>▪ Fifth floor 65% completed.</li> </ul> </li> <li>◆ <b>Ceiling Plastering</b> <ul style="list-style-type: none"> <li>▪ Stilt floor 65% completed.</li> <li>▪ Upto Third floor 95% completed.</li> <li>▪ Fourth floor 30% completed.</li> </ul> </li> <li>◆ <b>Wall Plastering</b> <ul style="list-style-type: none"> <li>▪ First floor 95% completed.</li> <li>▪ Second floor 95% completed.</li> <li>▪ Third floor 85% completed.</li> <li>▪ Fourth floor 15% completed.</li> </ul> </li> <li>◆ <b>Fixing of Balcony Rails</b> <ul style="list-style-type: none"> <li>▪ Balcony railing work 20% completed.</li> </ul> </li> </ul> </li> </ul> | <ul style="list-style-type: none"> <li>● <b>Structure Work.</b> <ul style="list-style-type: none"> <li>◆ <b>Completed</b> <ul style="list-style-type: none"> <li>▪ Upto Eighth floor level slab R.C.C 100% completed.</li> <li>▪ Eighth floor Columns Concrete 100% completed.</li> <li>▪ Ninth floor level slab – 1<sup>st</sup> Half R.C.C 100% completed.</li> <li>▪ Ninth floor Columns Concrete 50% completed.</li> </ul> </li> <li>◆ <b>On Progress</b> <ul style="list-style-type: none"> <li>▪ 10<sup>th</sup> floor level slab- 1<sup>st</sup> half shuttering &amp; barbending works 40% completed.</li> </ul> </li> </ul> </li> <li>● <b>Internal Finishing Work.</b> <ul style="list-style-type: none"> <li>◆ <b>Block Work</b> <ul style="list-style-type: none"> <li>▪ Upto Third floor 95% completed.</li> <li>▪ Fourth floor 90% completed.</li> <li>▪ Fifth floor 90% completed.</li> <li>▪ Sixth floor 70% completed.</li> <li>▪ Seventh floor 40% completed.</li> </ul> </li> <li>◆ <b>Ceiling Plastering</b> <ul style="list-style-type: none"> <li>▪ Stilt floor 65% completed.</li> <li>▪ Upto Third floor 95% completed.</li> <li>▪ Fourth floor 85% completed.</li> <li>▪ Fifth floor 70% completed.</li> </ul> </li> <li>◆ <b>Wall Plastering</b> <ul style="list-style-type: none"> <li>▪ Upto Third floor 95% completed.</li> <li>▪ Fourth floor 85% completed.</li> <li>▪ Fifth floor 35% completed.</li> </ul> </li> <li>◆ <b>Fixing of Balcony Rails</b> <ul style="list-style-type: none"> <li>▪ Balcony railing work 25% completed.</li> </ul> </li> <li>◆ <b>Internal Plumbing Lines</b> <ul style="list-style-type: none"> <li>▪ Water supply pipe Lines (CPVC) - 15% completed.</li> <li>▪ Sanitary Lines (PVC) – 15% completed</li> </ul> </li> </ul> </li> </ul> |



**PROGRESS REPORT**  
**CGEWHO – CHENNAI PHASE-III PROJECT**

| BLOCK    | STATUS UPTO PREVIOUS MONTH  | STATUS AS ON 31 <sup>st</sup> MARCH-2023  |
|----------|---|---|
| B1 BLOCK | <ul style="list-style-type: none"> <li>● <b>Structure Work.</b> <ul style="list-style-type: none"> <li>◆ <b>Completed</b> <ul style="list-style-type: none"> <li>▪ Upto Terrace floor level slab-R.C.C 100% completed.</li> <li>▪ Terrace floor Parapet Columns Concrete 100% completed.</li> <li>▪ Lift Head room (3 out of 3) - Slab Concrete 100% completed</li> <li>▪ Over Head Water Tank               <ul style="list-style-type: none"> <li>(a) Base Slab Concrete (3 out of 3) - 100% completed.</li> <li>(b) Wall Concrete (3 out of 3) - 100% completed.</li> <li>(c) Top Cover slab (3 out of 3) – 100% completed.</li> </ul> </li> </ul> </li> </ul> </li> <li>● <b>Internal Finishing Work.</b> <ul style="list-style-type: none"> <li>◆ <b>Block Work</b> <ul style="list-style-type: none"> <li>▪ Upto Tenth floor 95% completed.</li> <li>▪ Terrace floor Parapet wall 100% completed.</li> </ul> </li> <li>◆ <b>Ceiling Plastering</b> <ul style="list-style-type: none"> <li>▪ Stilt floor 80% completed.</li> <li>▪ First floor to Tenth floor 95% completed.</li> </ul> </li> <li>◆ <b>Wall Plastering</b> <ul style="list-style-type: none"> <li>▪ First floor to Tenth floor 95% completed.</li> </ul> </li> <li>◆ <b>Wall Putty work – 1<sup>st</sup> Coat</b> <ul style="list-style-type: none"> <li>▪ Upto Tenth floor 90% completed</li> </ul> </li> <li>◆ <b>Fixing of Balcony Rails</b> <ul style="list-style-type: none"> <li>▪ Balcony railing work 90% completed.</li> </ul> </li> <li>◆ <b>Fixing of Staircase Hand Rails</b> <ul style="list-style-type: none"> <li>▪ Upto Sixth floor completed.</li> </ul> </li> <li>◆ <b>Internal Plumbing Lines</b> <ul style="list-style-type: none"> <li>▪ Water supply pipe Lines (CPVC) - 60% completed.</li> <li>▪ Sanitary Lines (PVC) – 60% completed</li> </ul> </li> </ul> </li> </ul> | <ul style="list-style-type: none"> <li>● <b>Structure Work.</b> <ul style="list-style-type: none"> <li>◆ <b>Completed</b> <ul style="list-style-type: none"> <li>▪ Upto Terrace floor level slab-R.C.C 100% completed.</li> <li>▪ Terrace floor Parapet Columns Concrete 100% completed.</li> <li>▪ Lift Head room (3 out of 3) - Slab Concrete 100% completed</li> <li>▪ Over Head Water Tank               <ul style="list-style-type: none"> <li>(a) Base Slab Concrete (3 out of 3) - 100% completed.</li> <li>(b) Wall Concrete (3 out of 3) - 100% completed.</li> <li>(c) Top Cover slab (3 out of 3) – 100% completed.</li> </ul> </li> </ul> </li> </ul> </li> <li>● <b>Internal Finishing Work.</b> <ul style="list-style-type: none"> <li>◆ <b>Block Work</b> <ul style="list-style-type: none"> <li>▪ Upto Tenth floor 95% completed.</li> <li>▪ Terrace floor Parapet wall 100% completed.</li> </ul> </li> <li>◆ <b>Ceiling Plastering</b> <ul style="list-style-type: none"> <li>▪ Stilt floor 80% completed.</li> <li>▪ First floor to Tenth floor 95% completed.</li> </ul> </li> <li>◆ <b>Wall Plastering</b> <ul style="list-style-type: none"> <li>▪ First floor to Tenth floor 95% completed.</li> </ul> </li> <li>◆ <b>Wall Putty work - 1<sup>st</sup> Coat</b> <ul style="list-style-type: none"> <li>▪ Upto Tenth floor 95% completed.</li> </ul> </li> <li>◆ <b>Fixing of Balcony Rails</b> <ul style="list-style-type: none"> <li>▪ Balcony railing work 90% completed.</li> </ul> </li> <li>◆ <b>Fixing of Staircase Hand Rails</b> <ul style="list-style-type: none"> <li>▪ Staircase 1 -Upto Tenth floor 90% completed.</li> <li>▪ Staircase 2 –Upto Sixth floor 90% completed.</li> </ul> </li> <li>◆ <b>Internal Plumbing Lines</b> <ul style="list-style-type: none"> <li>▪ Water supply pipe Lines (CPVC) - 80% completed.</li> </ul> </li> </ul> </li> </ul> |



**PROGRESS REPORT**  
**CGEWHO – CHENNAI PHASE-III PROJECT**

|              |   |   |
|--------------|---|---|
|              | <ul style="list-style-type: none"> <li>◆ <b>Vertical Plumbing Lines</b> <ul style="list-style-type: none"> <li>▪ Water supply pipe Lines (G.I) - 15% completed.</li> <li>▪ Sanitary Lines (PVC) – 15% completed.</li> </ul> </li> <li>◆ <b>Fixing of Bathroom Wall Tiles</b> <ul style="list-style-type: none"> <li>▪ Fifth floor to Tenth floor 50% completed.</li> </ul> </li> <li>◆ <b>Fixing of UPVC Windows</b> <ul style="list-style-type: none"> <li>▪ Upto Fifth floor 15 % completed.</li> </ul> </li> <li>● <b>External Finishing Works</b> <ul style="list-style-type: none"> <li>◆ <b>External Plastering</b> <ul style="list-style-type: none"> <li>▪ In South Side Elevation 100% completed.</li> <li>▪ In East Side Elevation 80% completed.</li> <li>▪ In West Side Elevation 80% completed.</li> <li>▪ In North Side Elevation 90% completed.</li> </ul> </li> </ul> </li> <li>● <b>Model Flat</b> Finishing works 90% completed.</li> </ul> | <ul style="list-style-type: none"> <li>▪ Sanitary Lines (PVC) – 80% completed</li> <li>◆ <b>Vertical Plumbing Lines</b> <ul style="list-style-type: none"> <li>▪ Water supply pipe Lines (G.I) - 65% completed.</li> <li>▪ Sanitary Lines (PVC) – 65% completed.</li> </ul> </li> <li>◆ <b>Fixing of Bathroom Wall Tiles</b> <ul style="list-style-type: none"> <li>▪ Tenth floor to Fifth floor 55% completed.</li> </ul> </li> <li>◆ <b>Laying Of Floor Tiles</b> <ul style="list-style-type: none"> <li>▪ Ceramic Tiles in Bathroom – 35% completed.</li> <li>▪ Vitrified Tiles in Halls &amp; Bedrooms – 35% completed.</li> </ul> </li> <li>◆ <b>Fixing of UPVC Windows</b> <ul style="list-style-type: none"> <li>▪ Upto Fifth floor 20 % completed.</li> </ul> </li> <li>◆ <b>Erection of LIFTS</b> <ul style="list-style-type: none"> <li>▪ Materials for 4 Nos of Lifts arrived</li> </ul> </li> <li>● <b>External Finishing Works</b> <ul style="list-style-type: none"> <li>◆ <b>External Plastering</b> <ul style="list-style-type: none"> <li>▪ In South Side Elevation 100% completed.</li> <li>▪ In East Side Elevation 80% completed.</li> <li>▪ In West Side Elevation 90% completed.</li> <li>▪ In North Side Elevation 90% completed.</li> </ul> </li> </ul> </li> <li>● <b>Model Flat</b> Finishing works 90% completed.</li> </ul> |
| <b>BLOCK</b> | <b>STATUS UPTO PREVIOUS MONTH</b>   | <b>STATUS AS ON 31<sup>st</sup> MARCH-2023</b>  |
| B2 BLOCK     | <ul style="list-style-type: none"> <li>● <b>Structure Work.</b> <ul style="list-style-type: none"> <li>◆ <b>Completed</b> <ul style="list-style-type: none"> <li>▪ Upto Third floor level slab – R.C.C 100% completed.</li> <li>▪ Third floor Columns Concrete 80% completed.</li> </ul> </li> </ul> </li> </ul>  | <ul style="list-style-type: none"> <li>● <b>Structure Work.</b> <ul style="list-style-type: none"> <li>◆ <b>Completed</b> <ul style="list-style-type: none"> <li>▪ Upto Third floor level slab – R.C.C 100% completed.</li> <li>▪ Third floor Columns Concrete 100% completed.</li> <li>▪ Fourth floor level slab – R.C.C 50% completed.</li> </ul> </li> </ul> </li> </ul>   |



**PROGRESS REPORT**  
**CGEWHO – CHENNAI PHASE-III PROJECT**

|              |   |   |
|--------------|---|---|
|              | <ul style="list-style-type: none"> <li>◆ <b>On Progress</b> <ul style="list-style-type: none"> <li>▪ Shuttering works for 1<sup>st</sup> half of Fourth floor level slab 15% completed and balance works on progress.</li> </ul> </li> <li>● <b>Internal Finishing Work.</b></li> <li>◆ <b>Block Work</b> <ul style="list-style-type: none"> <li>▪ First floor 50% completed.</li> </ul> </li> </ul>  | <ul style="list-style-type: none"> <li>◆ <b>On Progress</b> <ul style="list-style-type: none"> <li>▪ Shuttering works for 2<sup>nd</sup> half of Fourth floor level slab 20% completed and balance works on progress.</li> </ul> </li> <li>● <b>Internal Finishing Work.</b></li> <li>◆ <b>Block Work</b> <ul style="list-style-type: none"> <li>▪ First floor 60% completed.</li> <li>▪ Second floor 30% completed</li> </ul> </li> </ul>  |
| <b>BLOCK</b> | <b>STATUS UPTO PREVIOUS MONTH</b>   | <b>STATUS AS ON 31<sup>st</sup> MARCH-2023</b>  |
| C1 BLOCK     | <ul style="list-style-type: none"> <li>● <b>Structure Work.</b></li> <li>◆ <b>Completed</b> <ul style="list-style-type: none"> <li>▪ Upto Terrace floor level slab - R.C.C 100% completed.</li> <li>▪ Terrace floor Parapet Columns Concrete 100% completed.</li> <li>▪ Lift Head room (4 out of 4) - Slab Concrete 100% completed.</li> <li>▪ Over Head Water Tank               <ul style="list-style-type: none"> <li>(a) Base Slab Concrete (3 out of 3) - 100% completed.</li> <li>(b) Wall Concrete (3 out of 3) - 100% completed.</li> <li>(c) Top Cover slab Concrete (3 out of 3_ - 100% completed.</li> </ul> </li> </ul> </li> <li>● <b>Internal Finishing Work.</b></li> <li>◆ <b>Block Work</b> <ul style="list-style-type: none"> <li>▪ Upto Tenth floor 95% completed.</li> <li>▪ Terrace Parapet Wall 95% completed.</li> </ul> </li> <li>◆ <b>Ceiling Plastering</b> <ul style="list-style-type: none"> <li>▪ Stilt floor 90% completed.</li> <li>▪ First floor to Tenth floor 95% completed.</li> </ul> </li> <li>◆ <b>Wall Plastering</b> <ul style="list-style-type: none"> <li>▪ First floor to Tenth floor 95% completed.</li> </ul> </li> <li>◆ <b>Wall Putty work – 1<sup>st</sup> Coat</b> <ul style="list-style-type: none"> <li>▪ Upto Eighth floor 90% completed</li> <li>▪ Ninth floor 10% completed.</li> </ul> </li> </ul> | <ul style="list-style-type: none"> <li>● <b>Structure Work.</b></li> <li>◆ <b>Completed</b> <ul style="list-style-type: none"> <li>▪ Upto Terrace floor level slab - R.C.C 100% completed.</li> <li>▪ Terrace floor Parapet Columns Concrete 100% completed.</li> <li>▪ Lift Head room (4 out of 4) - Slab Concrete 100% completed.</li> <li>▪ Over Head Water Tank               <ul style="list-style-type: none"> <li>(a) Base Slab Concrete (3 out of 3) - 100% completed.</li> <li>(b) Wall Concrete (3 out of 3) - 100% completed.</li> <li>(c) Top Cover slab Concrete (3 out of 3_ - 100% completed.</li> </ul> </li> </ul> </li> <li>● <b>Internal Finishing Work.</b></li> <li>◆ <b>Block Work</b> <ul style="list-style-type: none"> <li>▪ Upto Tenth floor 95% completed.</li> <li>▪ Terrace Parapet Wall 95% completed.</li> </ul> </li> <li>◆ <b>Ceiling Plastering</b> <ul style="list-style-type: none"> <li>▪ Stilt floor 90% completed.</li> <li>▪ First floor to Tenth floor 95% completed.</li> </ul> </li> <li>◆ <b>Wall Plastering</b> <ul style="list-style-type: none"> <li>▪ First floor to Tenth floor 95% completed.</li> </ul> </li> <li>◆ <b>Wall Putty work – 1<sup>st</sup> Coat</b> <ul style="list-style-type: none"> <li>▪ Upto Eighth floor 90% completed</li> <li>▪ Ninth floor 75% completed.</li> </ul> </li> </ul> |



**PROGRESS REPORT**  
**CGEWHO – CHENNAI PHASE-III PROJECT**

|  |   |  |
|--|---|--|
|  | <ul style="list-style-type: none"> <li>◆ <b>Fixing of Balcony Rails</b> <ul style="list-style-type: none"> <li>▪ Balcony railing work 90% completed.</li> </ul> </li> <li>◆ <b>Fixing of Staircase Hand Rails</b> <ul style="list-style-type: none"> <li>▪ Staircae 1 - Upto Tenth floor completed.</li> </ul> </li> <li>◆ <b>Internal Plumbing Lines</b> <ul style="list-style-type: none"> <li>▪ Water supply pipe Lines (CPVC) - 90% completed.</li> <li>▪ Sanitary Lines (PVC) – 90% completed</li> </ul> </li> <li>◆ <b>Vertical Plumbing Lines</b> <ul style="list-style-type: none"> <li>▪ Water supply pipe Lines (G.I) - 50% completed.</li> <li>▪ Sanitary Lines (PVC) – 50% completed.</li> </ul> </li> <li>◆ <b>Fixing of Bathroom Wall Tiles</b> <ul style="list-style-type: none"> <li>▪ Seventh floor to Tenth floor 50% completed.</li> </ul> </li> <li>● <b>External Finishing Works</b> <ul style="list-style-type: none"> <li>◆ <b>External Plastering</b> <ul style="list-style-type: none"> <li>▪ In North Side Elevation 100% completed.</li> <li>▪ In West Side Elevation 90% completed.</li> <li>▪ In East Side Elevation 90% completed.</li> <li>▪ In South Side Elevation 95% completed.</li> </ul> </li> </ul> </li> <li>● <b>Model Flat</b> Finishing works 90% completed.</li> </ul> | <ul style="list-style-type: none"> <li>◆ <b>Fixing of Balcony Rails</b> <ul style="list-style-type: none"> <li>▪ Balcony railing work 90% completed.</li> </ul> </li> <li>◆ <b>Fixing of Staircase Hand Rails</b> <ul style="list-style-type: none"> <li>▪ Staircase 1 - Upto Tenth floor 90% completed.</li> <li>▪ Staircase 2 - Upto Fifth floor 90% completed.</li> </ul> </li> <li>◆ <b>Internal Plumbing Lines</b> <ul style="list-style-type: none"> <li>▪ Water supply pipe Lines (CPVC) - 90% completed.</li> <li>▪ Sanitary Lines (PVC) – 90% completed</li> </ul> </li> <li>◆ <b>Vertical Plumbing Lines</b> <ul style="list-style-type: none"> <li>▪ Water supply pipe Lines (G.I) - 80% completed.</li> <li>▪ Sanitary Lines (PVC) – 80% completed.</li> </ul> </li> <li>◆ <b>Fixing of Bathroom Wall Tiles</b> <ul style="list-style-type: none"> <li>▪ Tenth floor to Sixth floor 100% completed.</li> </ul> </li> <li>● <b>External Finishing Works</b> <ul style="list-style-type: none"> <li>◆ <b>External Plastering</b> <ul style="list-style-type: none"> <li>▪ In North Side Elevation 100% completed.</li> <li>▪ In West Side Elevation 90% completed.</li> <li>▪ In East Side Elevation 90% completed.</li> <li>▪ In South Side Elevation 95% completed.</li> </ul> </li> </ul> </li> <li>● <b>Model Flat</b> Finishing works 90% completed.</li> </ul> |
|--|---|--|



**PROGRESS REPORT**  
**CGEWHO – CHENNAI PHASE-III PROJECT**

| BLOCK    | STATUS UPTO PREVIOUS MONTH   | STATUS AS ON 31 <sup>st</sup> MARCH-2023  |
|----------|--|---|
| C2 BLOCK | <ul style="list-style-type: none"> <li>● <b>Structure Work.</b> <ul style="list-style-type: none"> <li>◆ <b>Completed</b> <ul style="list-style-type: none"> <li>▪ Upto <b>Terrace floor</b> level slab - R.C.C 100% completed.</li> <li>▪ Terrace floor Parapet Columns Concrete 100% completed.</li> <li>▪ Lift Head room (3 out of 4) - Slab Concrete 100% completed.</li> <li>▪ Over Head Water Tank (a) Base slab Concrete ( 2 out of 3 ) – 100% completed.</li> </ul> </li> <li>◆ <b>On Progress</b> <ul style="list-style-type: none"> <li>▪ Barbending works for Over Head Tank Base Slab (3<sup>rd</sup>) &amp; Tank wall on progress.</li> </ul> </li> </ul> </li> <li>● <b>Internal Finishing Work.</b> <ul style="list-style-type: none"> <li>◆ <b>Block Work</b> <ul style="list-style-type: none"> <li>▪ Upto Tenth floor 95% completed.</li> <li>▪ Parapet Wall 90% completed.</li> </ul> </li> <li>◆ <b>Ceiling Plastering</b> <ul style="list-style-type: none"> <li>▪ Stilt floor 90% completed.</li> <li>▪ First floor to Tenth floor 95% completed.</li> </ul> </li> <li>◆ <b>Wall Plastering</b> <ul style="list-style-type: none"> <li>▪ Upto Ninth floor 95% completed</li> <li>▪ Tenth floor 90% completed.</li> </ul> </li> <li>◆ <b>Wall Putty work-1<sup>st</sup> Coat</b> <ul style="list-style-type: none"> <li>▪ Upto 8<sup>th</sup> floor 100% completed.</li> </ul> </li> <li>◆ <b>Fixing of Balcony Rails</b> <ul style="list-style-type: none"> <li>▪ Balcony railing work 80% completed.</li> </ul> </li> </ul> </li> <li>● <b>External Finishing Works</b> <ul style="list-style-type: none"> <li>◆ <b>External Plastering</b> <ul style="list-style-type: none"> <li>▪ In North Side Elevation 100% completed.</li> <li>▪ In East Side Elevation 50% completed</li> <li>▪ In West Side Elevation 50% completed</li> </ul> </li> </ul> </li> </ul> | <ul style="list-style-type: none"> <li>● <b>Structure Work.</b> <ul style="list-style-type: none"> <li>◆ <b>Completed</b> <ul style="list-style-type: none"> <li>▪ Upto <b>Terrace floor</b> level slab - R.C.C 100% completed.</li> <li>▪ Terrace floor Parapet Columns Concrete 100% completed.</li> <li>▪ Lift Head room (3 out of 4) - Slab Concrete 100% completed.</li> <li>▪ Over Head Water Tank (a) Base slab Concrete ( 2 out of 3 ) – 100% completed.</li> <li>(b) Wall Concrete ( 1 out of 3 ) – 100% completed.</li> </ul> </li> <li>◆ <b>On Progress</b> <ul style="list-style-type: none"> <li>▪ Barbending works for Over Head Water Tank Base slab &amp; Wall on progress.</li> </ul> </li> </ul> </li> <li>● <b>Internal Finishing Work.</b> <ul style="list-style-type: none"> <li>◆ <b>Block Work</b> <ul style="list-style-type: none"> <li>▪ Upto Tenth floor 95% completed.</li> <li>▪ Parapet Wall 95% completed.</li> </ul> </li> <li>◆ <b>Ceiling Plastering</b> <ul style="list-style-type: none"> <li>▪ Stilt floor 90% completed.</li> <li>▪ First floor to Tenth floor 95% completed.</li> </ul> </li> <li>◆ <b>Wall Plastering</b> <ul style="list-style-type: none"> <li>▪ Upto Tenth floor 95% completed</li> </ul> </li> <li>◆ <b>Wall Putty work-1<sup>st</sup> Coat</b> <ul style="list-style-type: none"> <li>▪ Upto Tenth floor 100% completed.</li> </ul> </li> <li>◆ <b>Fixing of Balcony Rails</b> <ul style="list-style-type: none"> <li>▪ Balcony railing work 90% completed.</li> </ul> </li> <li>◆ <b>Internal Plumbing Lines</b> <ul style="list-style-type: none"> <li>▪ Water supply pipe Lines (CPVC) - 65% completed.</li> <li>▪ Sanitary Lines (PVC) – 65% completed</li> </ul> </li> </ul> </li> <li>● <b>External Finishing Works</b> <ul style="list-style-type: none"> <li>◆ <b>External Plastering</b></li> </ul> </li> </ul> |





**PROGRESS REPORT**  
**CGEWHO – CHENNAI PHASE-III PROJECT**

|              |   |  |
|--------------|---|--|
|              | <ul style="list-style-type: none"> <li>▪ In South Side Elevation 30% completed.</li> </ul>  | <ul style="list-style-type: none"> <li>▪ In North Side Elevation 100% completed.</li> <li>▪ In East Side Elevation 85% completed</li> <li>▪ In West Side Elevation 85% completed</li> <li>▪ In South Side Elevation 85% completed.</li> </ul>  |
| <b>BLOCK</b> | <b>STATUS UPTO PREVIOUS MONTH</b>   | <b>STATUS AS ON 31<sup>st</sup> MARCH-2023</b>   |
| C3 BLOCK     | <ul style="list-style-type: none"> <li>● <b>Structure Work.</b> <ul style="list-style-type: none"> <li>◆ <b>Completed</b> <ul style="list-style-type: none"> <li>▪ Upto <b>Terrace Floor</b> level slab – R.C.C 100% completed.</li> <li>▪ Terrace floor columns concrete 15% completed.</li> </ul> </li> <li>◆ <b>On Progress</b> <ul style="list-style-type: none"> <li>▪ Terrace floor – Columns Shuttering &amp; Barbending works on progress.</li> </ul> </li> </ul> </li> <li>● <b>Internal Finishing Work.</b> <ul style="list-style-type: none"> <li>◆ <b>Block Work</b> <ul style="list-style-type: none"> <li>▪ Upto Fifth floor 95% completed.</li> <li>▪ Sixth floor to Eighth floor 90% completed.</li> <li>▪ Ninth floor 75% completed.</li> </ul> </li> <li>◆ <b>Ceiling Plastering</b> <ul style="list-style-type: none"> <li>▪ Stilt floor 90% completed.</li> <li>▪ First floor to Fifth floor 95% completed.</li> <li>▪ Sixth floor 70% completed.</li> </ul> </li> <li>◆ <b>Wall Plastering</b> <ul style="list-style-type: none"> <li>▪ First floor 95% completed.</li> <li>▪ Second floor to Fifth floor 90% completed.</li> <li>▪ Sixth floor 45% completed.</li> </ul> </li> <li>◆ <b>Fixing of Balcony Rails</b> <ul style="list-style-type: none"> <li>▪ Balcony railing work 65% completed.</li> </ul> </li> </ul> </li> <li>● <b>External Finishing Works</b> <ul style="list-style-type: none"> <li>◆ <b>External Plastering</b> <ul style="list-style-type: none"> <li>▪ In West Side Elevation - Scaffolding work on progress</li> </ul> </li> </ul> </li> </ul> | <ul style="list-style-type: none"> <li>● <b>Structure Work.</b> <ul style="list-style-type: none"> <li>◆ <b>Completed</b> <ul style="list-style-type: none"> <li>▪ Upto <b>Terrace Floor</b> level slab – R.C.C 100% completed.</li> <li>▪ Terrace floor columns concrete 100% completed.</li> <li>▪ Lift Head room (4 out of 4) - Slab Concrete 100% completed.</li> </ul> </li> <li>◆ <b>On Progress</b> <ul style="list-style-type: none"> <li>▪ Over Head Water Tank Base slab shuttering works on progress.</li> </ul> </li> </ul> </li> <li>● <b>Internal Finishing Work.</b> <ul style="list-style-type: none"> <li>◆ <b>Block Work</b> <ul style="list-style-type: none"> <li>▪ Upto Tenth floor 95% completed.</li> </ul> </li> <li>◆ <b>Ceiling Plastering</b> <ul style="list-style-type: none"> <li>▪ Stilt floor 90% completed.</li> <li>▪ First floor to Tenth floor 95% completed.</li> </ul> </li> <li>◆ <b>Wall Plastering</b> <ul style="list-style-type: none"> <li>▪ Upto Eighth floor 95% completed.</li> </ul> </li> <li>◆ <b>Fixing of Balcony Rails</b> <ul style="list-style-type: none"> <li>▪ Balcony railing work 85% completed.</li> </ul> </li> </ul> </li> <li>● <b>External Finishing Works</b> <ul style="list-style-type: none"> <li>◆ <b>External Plastering</b> <ul style="list-style-type: none"> <li>▪ In West Side Elevation – 80% completed.</li> <li>▪ In North Side Elevation – 90% completed.</li> <li>▪ In East Side Elevation – 30% completed.</li> <li>▪ In North Side Elevation – 90% completed.</li> </ul> </li> </ul> </li> </ul> |



**PROGRESS REPORT**  
**CGEWHO – CHENNAI PHASE-III PROJECT**

| BLOCK    | STATUS UPTO PREVIOUS MONTH  | STATUS AS ON 31 <sup>st</sup> MARCH-2023   |
|----------|---|--|
| D1 BLOCK | <ul style="list-style-type: none"> <li>● <b>Structure Work.</b> <ul style="list-style-type: none"> <li>◆ <b>Completed</b> <ul style="list-style-type: none"> <li>▪ Upto <b>Terrace floor</b> level slab R.C.C 100% completed.</li> <li>▪ Terrace Parapet Columns Concrete 100 % completed.</li> <li>▪ Lift Head room (3 out of 4) - Slab Concrete 100% completed.</li> <li>▪ Over Head Water Tank (a) Base slab Concrete ( 1 out of 3 ) – 100% completed.</li> </ul> </li> <li>◆ <b>On Progress</b> <ul style="list-style-type: none"> <li>▪ Shuttering &amp; Reinforcement works for Lift slab &amp; Tank wall on progress</li> </ul> </li> </ul> </li> <li>● <b>Internal Finishing Work.</b> <ul style="list-style-type: none"> <li>◆ <b>Block Work</b> <ul style="list-style-type: none"> <li>▪ First floor to Seventh floor 95% completed.</li> <li>▪ Eighth floor 90% completed.</li> <li>▪ Ninth floor 75% completed.</li> <li>▪ Tenth floor 30% completed.</li> </ul> </li> <li>◆ <b>Ceiling Plastering</b> <ul style="list-style-type: none"> <li>▪ First floor to Seventh floor 95% completed.</li> <li>▪ Eighth floor 40% completed.</li> </ul> </li> <li>◆ <b>Wall Plastering</b> <ul style="list-style-type: none"> <li>▪ Upto Seventh floor 95% completed</li> <li>▪ Eighth floor 35% completed.</li> </ul> </li> <li>◆ <b>Wall Putty work – 1<sup>st</sup> Coat</b> <ul style="list-style-type: none"> <li>▪ Upto Sixth floor 90% completed.</li> </ul> </li> <li>◆ <b>Fixing of Balcony Rails</b> <ul style="list-style-type: none"> <li>▪ Balcony railing work 75% completed.</li> </ul> </li> </ul> </li> <li>● <b>External Finishing Works</b> <ul style="list-style-type: none"> <li>▪ <b>External Plastering</b></li> </ul> </li> </ul> | <ul style="list-style-type: none"> <li>● <b>Structure Work.</b> <ul style="list-style-type: none"> <li>◆ <b>Completed</b> <ul style="list-style-type: none"> <li>▪ Upto <b>Terrace floor</b> level slab R.C.C 100% completed.</li> <li>▪ Terrace Parapet Columns Concrete 100 % completed.</li> <li>▪ Lift Head room (4 out of 4) - Slab Concrete 100% completed.</li> <li>▪ Over Head Water Tank (a) Base slab Concrete ( 3 out of 3 ) – 100% completed. (b) Wall Concrete ( 3 out of 3 ) – 100% completed. (c) Top Cover slab ( 2 out of 3 ) – 100% completed.</li> </ul> </li> <li>◆ <b>On Progress</b> <ul style="list-style-type: none"> <li>▪ Shuttering &amp; Reinforcement works for Tank cover slab (3<sup>rd</sup>) on progress</li> </ul> </li> </ul> </li> <li>● <b>Internal Finishing Work.</b> <ul style="list-style-type: none"> <li>◆ <b>Block Work</b> <ul style="list-style-type: none"> <li>▪ First floor to Seventh floor 95% completed.</li> <li>▪ Eighth floor 90% completed.</li> <li>▪ Ninth floor 90% completed.</li> <li>▪ Tenth floor 85% completed.</li> </ul> </li> <li>◆ <b>Ceiling Plastering</b> <ul style="list-style-type: none"> <li>▪ First floor to Seventh floor 95% completed.</li> <li>▪ Eighth floor 90% completed.</li> <li>▪ Ninth floor 80% completed.</li> <li>▪ Tenth floor 50% completed.</li> </ul> </li> <li>◆ <b>Wall Plastering</b> <ul style="list-style-type: none"> <li>▪ Upto Seventh floor 95% completed</li> <li>▪ Eighth floor 80% completed.</li> <li>▪ Ninth floor 30% completed.</li> <li>▪ Tenth floor 20% completed.</li> </ul> </li> <li>◆ <b>Wall Putty work – 1<sup>st</sup> Coat</b> <ul style="list-style-type: none"> <li>▪ Upto Seventh floor 90%</li> </ul> </li> </ul> </li> </ul> |



**PROGRESS REPORT**  
**CGEWHO – CHENNAI PHASE-III PROJECT**

|          | <ul style="list-style-type: none"> <li>▪ In West Side Elevation - 10% completed.</li> </ul>   | <p>completed.</p> <ul style="list-style-type: none"> <li>◆ <b>Fixing of Balcony Rails</b> <ul style="list-style-type: none"> <li>▪ Balcony railing work 75% completed.</li> </ul> </li> <li>● <b>External Finishing Works</b> <ul style="list-style-type: none"> <li>▪ <b>External Plastering</b> <ul style="list-style-type: none"> <li>▪ In West Side Elevation - 90% completed.</li> <li>▪ In North Side Elevation - 20% completed.</li> <li>▪ In South Side Elevation - 30% completed.</li> </ul> </li> </ul> </li> </ul>  |
|----------|---|--|
| BLOCK    | STATUS UPTO PREVIOUS MONTH  | STATUS AS ON 31 <sup>st</sup> MARCH-2023   |
| D2 BLOCK | <ul style="list-style-type: none"> <li>● <b>Structure Work.</b> <ul style="list-style-type: none"> <li>◆ <b>Completed</b> <ul style="list-style-type: none"> <li>▪ Upto Terrace floor level slab – R.C.C 100% completed.</li> <li>▪ Terrace floor Parapet Columns Concrete 100% completed.</li> <li>▪ Lift Head room (4 out of 4)- Slab Concrete 100% completed.</li> <li>▪ Over Head Water Tank                             <ul style="list-style-type: none"> <li>(a) Base Slab Concrete (3 out of 3) - 100% completed.</li> <li>(b) Tank wall Concrete (3 out of 3) – 100% completed.</li> <li>(c) Top Cover slab (3 out of 3) – 100% completed.</li> </ul> </li> </ul> </li> <li>● <b>Internal Finishing Work.</b> <ul style="list-style-type: none"> <li>◆ <b>Block Work</b> <ul style="list-style-type: none"> <li>▪ Upto Tenth floor 95% completed.</li> <li>▪ Terrace floor Parapet wall 95% completed.</li> </ul> </li> <li>◆ <b>Ceiling Plastering</b> <ul style="list-style-type: none"> <li>▪ Stilt floor 80% completed.</li> <li>▪ First floor to Tenth floor 95% completed.</li> </ul> </li> <li>◆ <b>Wall Plastering</b> <ul style="list-style-type: none"> <li>▪ First floor to Tenth floor 95% completed.</li> </ul> </li> </ul> </li> </ul> </li> </ul> | <ul style="list-style-type: none"> <li>● <b>Structure Work.</b> <ul style="list-style-type: none"> <li>◆ <b>Completed</b> <ul style="list-style-type: none"> <li>▪ Upto Terrace floor level slab – R.C.C 100% completed.</li> <li>▪ Terrace floor Parapet Columns Concrete 100% completed.</li> <li>▪ Lift Head room (4 out of 4)- Slab Concrete 100% completed.</li> <li>▪ Over Head Water Tank                             <ul style="list-style-type: none"> <li>(a) Base Slab Concrete (3 out of 3) - 100% completed.</li> <li>(b) Tank wall Concrete (3 out of 3) – 100% completed.</li> <li>(c) Top Cover slab (3 out of 3) – 100% completed.</li> </ul> </li> </ul> </li> <li>● <b>Internal Finishing Work.</b> <ul style="list-style-type: none"> <li>◆ <b>Block Work</b> <ul style="list-style-type: none"> <li>▪ Upto Tenth floor 95% completed.</li> <li>▪ Terrace floor Parapet wall 95% completed.</li> </ul> </li> <li>◆ <b>Ceiling Plastering</b> <ul style="list-style-type: none"> <li>▪ Stilt floor 80% completed.</li> <li>▪ First floor to Tenth floor 95% completed.</li> </ul> </li> <li>◆ <b>Wall Plastering</b> <ul style="list-style-type: none"> <li>▪ First floor to Tenth floor 95% completed.</li> </ul> </li> </ul> </li> </ul> </li></ul> |



**PROGRESS REPORT**  
**CGEWHO – CHENNAI PHASE-III PROJECT**

|  |   |  |
|--|---|--|
|  | <ul style="list-style-type: none"> <li>◆ <b>Wall Putty work – 1<sup>st</sup> Coat</b> <ul style="list-style-type: none"> <li>▪ Upto Tenth floor 90% completed</li> </ul> </li> <li>◆ <b>Fixing of Balcony Rails</b> <ul style="list-style-type: none"> <li>▪ Balcony railing work 90% completed.</li> </ul> </li> <li>◆ <b>Fixing of Staircase Hand Rails</b> <ul style="list-style-type: none"> <li>▪ Staircae 1 - Upto Tenth floor completed.</li> <li>▪ Staircase 2 – Upto First floor completed.</li> </ul> </li> <li>◆ <b>Fixing of Bathroom Wall Tiles</b> <ul style="list-style-type: none"> <li>▪ Sixth floor to Tenth floor 50% completed.</li> </ul> </li> <li>◆ <b>Laying Of Floor Tiles</b> <ul style="list-style-type: none"> <li>▪ Ceramic Tiles in Bathroom – 25% completed.</li> <li>▪ Vitrified Tiles in Halls &amp; Bedrooms – 5% completed.</li> </ul> </li> <li>● <b>External Finishing Works</b> <ul style="list-style-type: none"> <li>◆ <b>External Plastering</b> <ul style="list-style-type: none"> <li>▪ In West Side Elevation 100% completed.</li> <li>▪ In North Side Elevation 95% completed.</li> <li>▪ In South Side Elevation 95% completed.</li> <li>▪ In East Side Elevation 95% completed.</li> </ul> </li> </ul> </li> <li>● <b>Model Flat</b> Finishing works 90% completed.</li> </ul> | <ul style="list-style-type: none"> <li>◆ <b>Wall Putty work</b> <ul style="list-style-type: none"> <li>▪ <b>1<sup>st</sup> Coat-</b> 90% completed</li> <li>▪ <b>2<sup>nd</sup> Coat-</b> 60% completed</li> </ul> </li> <li>◆ <b>Fixing of Balcony Rails</b> <ul style="list-style-type: none"> <li>▪ Balcony railing work 95% completed.</li> </ul> </li> <li>◆ <b>Fixing of Staircase Hand Rails</b> <ul style="list-style-type: none"> <li>▪ Staircae 1 - Upto Tenth floor 90% completed.</li> <li>▪ Staircase 2 - Upto Fifth floor 90% completed.</li> </ul> </li> <li>◆ <b>Internal Plumbing Lines</b> <ul style="list-style-type: none"> <li>▪ Water supply pipe Lines (CPVC) - 90% completed.</li> <li>▪ Sanitary Lines (PVC) – 90% completed</li> </ul> </li> <li>◆ <b>Vertical Plumbing Lines</b> <ul style="list-style-type: none"> <li>▪ Water supply pipe Lines (G.I) - 85% completed.</li> <li>▪ Sanitary Lines (PVC) – 85% completed.</li> </ul> </li> <li>◆ <b>Fixing of Bathroom Wall Tiles</b> <ul style="list-style-type: none"> <li>▪ Tenth floor to Fifth floor 50% completed.</li> </ul> </li> <li>◆ <b>Laying Of Floor Tiles</b> <ul style="list-style-type: none"> <li>▪ Ceramic Tiles in Bathroom – 30% completed.</li> <li>▪ Vitrified Tiles in Halls &amp; Bedrooms – 30% completed.</li> </ul> </li> <li>◆ <b>Fixing of UPVC Windows</b> <ul style="list-style-type: none"> <li>▪ Upto Tenth floor 35% completed.</li> </ul> </li> <li>● <b>External Finishing Works</b> <ul style="list-style-type: none"> <li>◆ <b>External Plastering</b> <ul style="list-style-type: none"> <li>▪ In West Side Elevation 100% completed.</li> <li>▪ In North Side Elevation 95% completed.</li> <li>▪ In South Side Elevation 95% completed.</li> <li>▪ In East Side Elevation 95% completed.</li> </ul> </li> </ul> </li> <li>● <b>Model Flat</b> Finishing works 90% completed.</li> </ul> |
|--|---|--|



**PROGRESS REPORT**  
**CGEWHO – CHENNAI PHASE-III PROJECT**

| BLOCK    | STATUS UPTO PREVIOUS MONTH  | STATUS AS ON 31 <sup>st</sup> MARCH-2023   |
|----------|---|--|
| D3 BLOCK | <ul style="list-style-type: none"> <li>● <b>Structure Work.</b> <ul style="list-style-type: none"> <li>◆ <b>Completed</b> <ul style="list-style-type: none"> <li>▪ Upto Terrace floor level slab – R.C.C 100% completed</li> <li>▪ Terrace floor Parapet Columns Concrete 100% completed.</li> <li>▪ Lift Head room (4 out of 4)- Slab Concrete 100% completed.</li> <li>▪ Over Head Water Tank               <ul style="list-style-type: none"> <li>(a) Base Slab Concrete (3 out of 3) - 100% completed.</li> <li>(b) Tank Wall Concrete (3 out of 3) – 100% completed.</li> <li>(c) Cover slab Concrete (3 out of 3) – 100% completed.</li> </ul> </li> </ul> </li> </ul> </li> <li>● <b>Internal Finishing Work.</b> <ul style="list-style-type: none"> <li>◆ <b>Block Work</b> <ul style="list-style-type: none"> <li>▪ Upto Tenth floor 95% completed.</li> </ul> </li> <li>◆ <b>Ceiling Plastering</b> <ul style="list-style-type: none"> <li>▪ Stilt floor 85% completed.</li> <li>▪ First floor to Tenth floor 95% completed.</li> </ul> </li> <li>◆ <b>Wall Plastering</b> <ul style="list-style-type: none"> <li>▪ First floor to Tenth floor 95% completed.</li> </ul> </li> <li>◆ <b>Wall Putty work – 1<sup>st</sup> Coat</b> <ul style="list-style-type: none"> <li>▪ Upto Fifth floor 90% completed.</li> </ul> </li> <li>◆ <b>Fixing of Balcony Rails</b> <ul style="list-style-type: none"> <li>▪ Balcony railing work 90% completed.</li> </ul> </li> </ul> </li> <li>● <b>External Finishing Works</b> <ul style="list-style-type: none"> <li>◆ <b>External Plastering</b> <ul style="list-style-type: none"> <li>▪ In East Side Elevation 95% completed.</li> <li>▪ In North Side Elevation 95% completed.</li> <li>▪ In South Side Elevation 95%</li> </ul> </li> </ul> </li> </ul> | <ul style="list-style-type: none"> <li>● <b>Structure Work.</b> <ul style="list-style-type: none"> <li>◆ <b>Completed</b> <ul style="list-style-type: none"> <li>▪ Upto Terrace floor level slab – R.C.C 100% completed</li> <li>▪ Terrace floor Parapet Columns Concrete 100% completed.</li> <li>▪ Lift Head room (4 out of 4)- Slab Concrete 100% completed.</li> <li>▪ Over Head Water Tank               <ul style="list-style-type: none"> <li>(a) Base Slab Concrete (3 out of 3) - 100% completed.</li> <li>(b) Tank Wall Concrete (3 out of 3) – 100% completed.</li> <li>(c) Cover slab Concrete (3 out of 3) – 100% completed.</li> </ul> </li> </ul> </li> </ul> </li> <li>● <b>Internal Finishing Work.</b> <ul style="list-style-type: none"> <li>◆ <b>Block Work</b> <ul style="list-style-type: none"> <li>▪ Upto Tenth floor 95% completed.</li> </ul> </li> <li>◆ <b>Ceiling Plastering</b> <ul style="list-style-type: none"> <li>▪ Stilt floor 85% completed.</li> <li>▪ First floor to Tenth floor 95% completed.</li> </ul> </li> <li>◆ <b>Wall Plastering</b> <ul style="list-style-type: none"> <li>▪ First floor to Tenth floor 95% completed.</li> </ul> </li> <li>◆ <b>Wall Putty work – 1<sup>st</sup> Coat</b> <ul style="list-style-type: none"> <li>▪ Upto Tenth floor 90% completed.</li> </ul> </li> <li>◆ <b>Fixing of Balcony Rails</b> <ul style="list-style-type: none"> <li>▪ Balcony railing work 90% completed.</li> </ul> </li> <li>◆ <b>Internal Plumbing Lines</b> <ul style="list-style-type: none"> <li>▪ Water supply pipe Lines (CPVC) - 90% completed.</li> <li>▪ Sanitary Lines (PVC) – 50% completed</li> </ul> </li> <li>◆ <b>Vertical Plumbing Lines</b> <ul style="list-style-type: none"> <li>▪ Water supply pipe Lines (G.I) - 15% completed.</li> <li>▪ Sanitary Lines (PVC) – 15%</li> </ul> </li> </ul> </li></ul> |



**PROGRESS REPORT**  
**CGEWHO – CHENNAI PHASE-III PROJECT**

|                | <p>completed.</p> <ul style="list-style-type: none"> <li>▪ In West Side Elevation 55% completed.</li> </ul>   | <p>completed.</p> <ul style="list-style-type: none"> <li>• <b>External Finishing Works</b> <ul style="list-style-type: none"> <li>◆ <b>External Plastering</b> <ul style="list-style-type: none"> <li>▪ In East Side Elevation 95% completed.</li> <li>▪ In North Side Elevation 95% completed.</li> <li>▪ In South Side Elevation 95% completed.</li> <li>▪ In West Side Elevation 95% completed.</li> </ul> </li> </ul> </li> </ul>  |
|----------------|---|--|
| BLOCK          | STATUS UPTO PREVIOUS MONTH  | STATUS AS ON 31 <sup>st</sup> MARCH-2023   |
| COMMUNITY HALL | <ul style="list-style-type: none"> <li>• <b>Structure Work.</b> <ul style="list-style-type: none"> <li>◆ <b>Completed</b> <ul style="list-style-type: none"> <li>▪ Upto Terrace floor level slab – R.C.C 100% completed.</li> <li>▪ Terrace floor Parapet Columns Concrete 100% completed.</li> <li>▪ Lift Head room (2 out of 2) – slab Concrete 100% completed.</li> <li>▪ Over Head Water Tank                             <ul style="list-style-type: none"> <li>(a) Base slab concrete completed.</li> <li>(b) Tank Wall concrete completed.</li> </ul> </li> </ul> </li> <li>◆ <b>Internal Finishing Work.</b> <ul style="list-style-type: none"> <li>◆ <b>Block Work</b> <ul style="list-style-type: none"> <li>▪ Upto Fourth 100% completed.</li> </ul> </li> <li>◆ <b>Ceiling Plastering</b> <ul style="list-style-type: none"> <li>▪ Stilt floor 90% completed.</li> <li>▪ Upto Fourth floor 100% completed</li> </ul> </li> <li>◆ <b>Wall Plastering</b> <ul style="list-style-type: none"> <li>▪ Upto Fourth floor 100% completed</li> </ul> </li> <li>◆ <b>Ceiling Putty work</b> <ul style="list-style-type: none"> <li>▪ Upto Fourth floor 100% completed</li> </ul> </li> <li>◆ <b>Wall Putty work</b> <ul style="list-style-type: none"> <li>▪ Upto Fourth floor 100% completed</li> </ul> </li> <li>◆ <b>Wall Painting work</b> <ul style="list-style-type: none"> <li>▪ Upto Fourth floor - 1st Coat painting 95% completed.</li> </ul> </li> <li>◆ <b>Staircase Hand Railing work</b> <ul style="list-style-type: none"> <li>▪ First floor 90% completed.</li> <li>▪ Second floor 90% completed.</li> </ul> </li> </ul> </li> </ul> </li> </ul> | <ul style="list-style-type: none"> <li>• <b>Structure Work.</b> <ul style="list-style-type: none"> <li>◆ <b>Completed</b> <ul style="list-style-type: none"> <li>▪ Upto Terrace floor level slab – R.C.C 100% completed.</li> <li>▪ Terrace floor Parapet Columns Concrete 100% completed.</li> <li>▪ Lift Head room (2 out of 2) – slab Concrete 100% completed.</li> <li>▪ Over Head Water Tank                             <ul style="list-style-type: none"> <li>(a) Base slab concrete completed.</li> <li>(b) Tank Wall concrete completed.</li> </ul> </li> </ul> </li> <li>◆ <b>Internal Finishing Work.</b> <ul style="list-style-type: none"> <li>◆ <b>Block Work</b> <ul style="list-style-type: none"> <li>▪ Upto Fourth 100% completed.</li> </ul> </li> <li>◆ <b>Ceiling Plastering</b> <ul style="list-style-type: none"> <li>▪ Stilt floor 90% completed.</li> <li>▪ Upto Fourth floor 100% completed</li> </ul> </li> <li>◆ <b>Wall Plastering</b> <ul style="list-style-type: none"> <li>▪ Upto Fourth floor 100% completed</li> </ul> </li> <li>◆ <b>Ceiling Putty work</b> <ul style="list-style-type: none"> <li>▪ Upto Fourth floor 100% completed</li> </ul> </li> <li>◆ <b>Wall Putty work</b> <ul style="list-style-type: none"> <li>▪ Upto Fourth floor 100% completed</li> </ul> </li> <li>◆ <b>Wall Painting work</b> <ul style="list-style-type: none"> <li>▪ Upto Fourth floor - 1st Coat painting 95% completed.</li> </ul> </li> <li>◆ <b>Staircase Hand Railing work</b> <ul style="list-style-type: none"> <li>▪ First floor 90% completed.</li> <li>▪ Second floor 90% completed.</li> </ul> </li> </ul> </li> </ul> </li></ul> |



**PROGRESS REPORT**  
**CGEWHO – CHENNAI PHASE-III PROJECT**

---

|  |   |   |
|--|---|---|
|  | <ul style="list-style-type: none"> <li>▪ Third floor 75% completed.</li> <li>▪ Fourth floor 75% completed.</li> <li>◆ <b>Flooring Work</b> <ul style="list-style-type: none"> <li>▪ Stilt floor Granolithic flooring 95% completed.</li> <li>▪ Vitrified Floor Tiles in Hall &amp; rooms - Upto Fourth floor 95% completed.</li> <li>▪ Ceramic Floor Tiles in Bathrooms – Upto Fourth floor 95% completed.</li> </ul> </li> <li>◆ <b>Wall Tiles &amp; Cladding Work</b> <ul style="list-style-type: none"> <li>▪ Ceramic Wall Tiles in Bathrooms – Upto Fourth floor 95% completed.</li> </ul> </li> <li>◆ <b>Fixing of UPVC Windows</b> <ul style="list-style-type: none"> <li>▪ Upto Third floor UPVC Window fixing 95% completed.</li> <li>▪ Fourth floor UPVC Window fixing 90% completed.</li> <li>▪ All floors Staircase fixed windows 90% completed</li> </ul> </li> <li>● <b>External Finishing Work.</b> <ul style="list-style-type: none"> <li>◆ <b>External Plastering</b> <ul style="list-style-type: none"> <li>▪ West Side elevation 100% completed.</li> <li>▪ South Side elevation 100% completed</li> <li>▪ North Side elevation 100% completed.</li> <li>▪ East Side elevation 100% completed.</li> </ul> </li> <li>◆ <b>External Painting</b> <ul style="list-style-type: none"> <li>▪ 1<sup>st</sup> Coat 95% completed.</li> </ul> </li> </ul> </li> </ul> | <ul style="list-style-type: none"> <li>▪ Third floor 75% completed.</li> <li>▪ Fourth floor 75% completed.</li> <li>◆ <b>Flooring Work</b> <ul style="list-style-type: none"> <li>▪ Stilt floor Granolithic flooring 95% completed.</li> <li>▪ Vitrified Floor Tiles in Hall &amp; rooms - Upto Fourth floor 100% completed.</li> <li>▪ Ceramic Floor Tiles in Bathrooms – Upto Fourth floor 100% completed.</li> </ul> </li> <li>◆ <b>Wall Tiles &amp; Cladding Work</b> <ul style="list-style-type: none"> <li>▪ Ceramic Wall Tiles in Bathrooms – Upto Fourth floor 100% completed.</li> </ul> </li> <li>◆ <b>Fixing of UPVC Windows</b> <ul style="list-style-type: none"> <li>▪ Upto. Fourth floor UPVC Window fixing 100% completed.</li> <li>▪ All floors Staircase fixed windows 100 completed.</li> </ul> </li> <li>◆ <b>Fixing of Wooden Flush Door Shutters.</b> <ul style="list-style-type: none"> <li>▪ Upto Third floor 100% completed.</li> </ul> </li> <li>● <b>External Finishing Work.</b> <ul style="list-style-type: none"> <li>◆ <b>External Plastering</b> <ul style="list-style-type: none"> <li>▪ West Side elevation 100% completed.</li> <li>▪ South Side elevation 100% completed</li> <li>▪ North Side elevation 100% completed.</li> <li>▪ East Side elevation 100% completed.</li> </ul> </li> <li>◆ <b>External Painting</b> <ul style="list-style-type: none"> <li>▪ 1<sup>st</sup> Coat 100% completed.</li> </ul> </li> </ul> </li> </ul> |
|--|---|---|

# **PROGRESS REPORT** **CGEWHO – CHENNAI PHASE-III PROJECT**

---

## **PHOTOGRAPHS OF WORK PROGRESS AS ON 31<sup>th</sup> MARCH 2023**

**Community Hall : External Painting 1<sup>st</sup> Coat 100% completed**





# PROGRESS REPORT

## CGEWHO – CHENNAI PHASE-III PROJECT

---

**Block A1:** Ninth Floor level slab Concrete casting 100% completed. Ninth floor columns 50% completed.



# **PROGRESS REPORT** **CGEWHO – CHENNAI PHASE-III PROJECT**

---

**Block A2 :** Ninth Floor level slab – 1<sup>st</sup> Half Concrete casting 100% completed. Ninth floor columns concrete 50% completed.



# PROGRESS REPORT

## CGEWHO – CHENNAI PHASE-III PROJECT

---

**Block B1:** External Plastering South side elevation 100%, East side 80%, West Side 90% & North Side 90% completed.



# PROGRESS REPORT

## CGEWHO – CHENNAI PHASE-III PROJECT

---

**Block B2 :** Fourth Floor Level slab 1<sup>st</sup> Half concrete casting 100% completed. Shuttering works for 2<sup>nd</sup> half of Fourth floor level slab 20% completed.



# PROGRESS REPORT

## CGEWHO – CHENNAI PHASE-III PROJECT

---

**Block C1: Terrace Floor** level slab concrete 100% completed. External Plastering overall 95% completed. 1<sup>st</sup> Coat of Primer 85% completed.



# PROGRESS REPORT

## CGEWHO – CHENNAI PHASE-III PROJECT

---

**Block C2: Terrace floor** level slab 100% completed. External plastering in North side elevation 100% completed, East side elevation 85% completed, West side elevation 85% completed & South side elevation 85% completed.



# PROGRESS REPORT

## CGEWHO – CHENNAI PHASE-III PROJECT

---

**Block C3: Terrace Floor level slab** Concrete casting 100% completed. Terrace floor columns concrete 100% completed.



# PROGRESS REPORT

## CGEWHO – CHENNAI PHASE-III PROJECT

---

**Block D1: Terrace** Floor level slab Concrete casting 100% completed. External plastering in West side 90% completed, North side 20% completed, South side 30% completed and balance works on progress.





# PROGRESS REPORT

## CGEWHO – CHENNAI PHASE-III PROJECT

---

**Block D2:** Over Head Water Tank 100% completed. External Plastering work overall 95% completed. 1<sup>st</sup> Coat of Primer 85% completed.



# PROGRESS REPORT

## CGEWHO – CHENNAI PHASE-III PROJECT

---

**Block D3:** Terrace Floor level slab Concrete casting 100% completed. External Plastering work overall 95% completed. 1<sup>st</sup> Coat of Primer 75% completed.



**PROGRESS REPORT**  
**CGEWHO – CHENNAI PHASE-III PROJECT**

**QUALITY CONTROL**

**DURING CONSTRUCTION FOLLOWING QUALITY CONTROL TESTS CONDUCTED AT SITE:**

| Sl.No. | Materials   | Source from  | Test Done     | Result                           |
|--------|---|--|---------------|----------------------------------|
| 1      | M-Sand  | Arcot (T.K),<br>Ranipet (Dist)<br>Walajabad(T.K),<br>Kanchipuram (Dt)      | Each<br>Truck | Sieve Analysis &<br>Silt content |
| 2.     | P- Sand   | Uthiramerur,<br>Kanchipuram<br>(DT)<br>Walajabad(T.K),<br>Kanchipuram (Dt) | Each<br>Truck | Sieve Analysis &<br>Silt content |
| 2      | Coarse Aggregate<br>(20mm)                                      | Sriperambathur,<br>Kanchipuram (Dt),<br>Vellore Dt &<br>Chittoor Dt.       | Each<br>Truck | Sieve Analysis                   |
| 3      | Coarse Aggregate<br>(12mm)                                      | Sriperambathur,<br>Kanchipuram (Dt)<br>Vellore Dt &<br>Chittoor Dt.        | Each<br>Truck | Sieve Analysis                   |
| 4      | Cement  | Third party testing is being done.   |               |                                  |
| 5      | Steel   | Third party testing is being done.   |               |                                  |
| 6      | Pile Integrity  | Third party testing is being done.   |               |                                  |
| 7      | Soil Compaction   | Third party testing is being done.   |               |                                  |
| 8      | RCC cubes are being tested and Register is being maintained.    |  |               |                                  |
| 9      | Slump test conducted at site to insure workability of concrete. |  |               |                                  |

**PROGRESS REPORT**  
**CGEWHO – CHENNAI PHASE-III PROJECT**

---

**PHOTOGRAPH OF QUALITY CONTROL AT SITE**

**Concrete Cube Compressive Strength Testing**



**PROGRESS REPORT**  
**CGEWHO – CHENNAI PHASE-III PROJECT**

---

**20mm & 12mm Aggregate Sieve Analysis Testing**



**Fine Aggregate Sieve Analysis Testing**

