

**CGEWHO – CHENNAI PHASE-III  
PROJECT**



**MONTHLY PROGRESS REPORT**

**STATUS AS ON : 31.08.2023**

**PROGRESS REPORT**  
**CGEWHO – CHENNAI PHASE-III PROJECT**

31.08.2023

BLOCK	STATUS UPTO PREVIOUS MONTH	STATUS AS ON 31 <sup>st</sup> AUGUST-2023
A1 BLOCK	<ul style="list-style-type: none"> <li>● <b>Structure Work.</b> <ul style="list-style-type: none"> <li>◆ <b>Completed</b> <ul style="list-style-type: none"> <li>▪ Upto <b>Terrace floor level</b> slab R.C.C 100% completed.</li> <li>▪ Terrace floor Parapet Columns Concrete 100% completed.</li> <li>▪ Lift Head room (4 out of 4) - Slab Concrete 100% completed</li> </ul> </li> <li>◆ <b>On Progress</b> <ul style="list-style-type: none"> <li>▪ Over Head Water Tank (1 out of 2) Base slab shuttering works on progress</li> </ul> </li> </ul> </li> <li>● <b>Internal Finishing Work.</b> <ul style="list-style-type: none"> <li>◆ <b>Block Work</b> <ul style="list-style-type: none"> <li>▪ Upto Ninth floor 95% completed.</li> <li>▪ Tenth floor 80% completed.</li> <li>▪ Terrace floor Parapet wall 65% completed.</li> </ul> </li> <li>◆ <b>Ceiling Plastering</b> <ul style="list-style-type: none"> <li>▪ Stilt floor 50% completed.</li> <li>▪ Upto Ninth floor 95% completed.</li> <li>▪ Tenth floor 50% completed.</li> </ul> </li> <li>◆ <b>Wall Plastering</b> <ul style="list-style-type: none"> <li>▪ Upto Ninth floor 95% completed.</li> <li>▪ Tenth floor 50% completed</li> </ul> </li> <li>◆ <b>Wall Putty work – 1<sup>st</sup> Coat</b> <ul style="list-style-type: none"> <li>▪ Upto Seventh floor 85% completed.</li> <li>▪ Eighth floor 50% completed.</li> </ul> </li> <li>◆ <b>Fixing of Balcony Rails</b> <ul style="list-style-type: none"> <li>▪ Balcony railing work 85% completed.</li> </ul> </li> <li>◆ <b>Internal Plumbing Lines</b> <ul style="list-style-type: none"> <li>▪ Water supply pipe Lines (CPVC) - 50% completed.</li> <li>▪ Sanitary Lines (PVC) – 25% completed.</li> </ul> </li> <li>◆ <b>External Plastering</b> <ul style="list-style-type: none"> <li>● In West side 95% completed.</li> <li>● In North side 40% completed.</li> </ul> </li> </ul> </li> </ul>	<ul style="list-style-type: none"> <li>● <b>Structure Work.</b> <ul style="list-style-type: none"> <li>◆ <b>Completed</b> <ul style="list-style-type: none"> <li>▪ Upto <b>Terrace floor level</b> slab R.C.C 100% completed.</li> <li>▪ Terrace floor Parapet Columns Concrete 100% completed.</li> <li>▪ Lift Head room (4 out of 4) - Slab Concrete 100% completed.</li> <li>▪ Over Head Water Tank (a) Base Slab Concrete (1 out of 2) - 100% completed.</li> </ul> </li> <li>◆ <b>On Progress</b> <ul style="list-style-type: none"> <li>▪ Over Head Water Tank (2<sup>nd</sup> ) Base slab shuttering works on progress</li> </ul> </li> </ul> </li> <li>● <b>Internal Finishing Work.</b> <ul style="list-style-type: none"> <li>◆ <b>Block Work</b> <ul style="list-style-type: none"> <li>▪ Upto Tenth floor 95% completed.</li> <li>▪ Terrace floor Parapet wall 95% completed.</li> </ul> </li> <li>◆ <b>Ceiling Plastering</b> <ul style="list-style-type: none"> <li>▪ Stilt floor 50% completed.</li> <li>▪ Upto Ninth floor 95% completed.</li> <li>▪ Tenth floor 85% completed.</li> </ul> </li> <li>◆ <b>Wall Plastering</b> <ul style="list-style-type: none"> <li>▪ Upto Ninth floor 95% completed.</li> <li>▪ Tenth floor 85% completed</li> </ul> </li> <li>◆ <b>Wall Putty work – 1<sup>st</sup> Coat</b> <ul style="list-style-type: none"> <li>▪ Upto Eighth floor 90% completed.</li> <li>▪ Ninth floor 40% completed.</li> </ul> </li> <li>◆ <b>Fixing of Balcony Rails</b> <ul style="list-style-type: none"> <li>▪ Balcony railing work 85% completed.</li> </ul> </li> <li>◆ <b>Internal Plumbing Lines</b> <ul style="list-style-type: none"> <li>▪ Water supply pipe Lines (CPVC) - 60% completed.</li> <li>▪ Sanitary Lines (PVC) – 25% completed.</li> </ul> </li> <li>◆ <b>External Plastering</b> <ul style="list-style-type: none"> <li>● In West side 95% completed.</li> <li>● In North side 80% completed.</li> <li>● In East side 95% completed.</li> </ul> </li> </ul> </li> </ul>



**PROGRESS REPORT**  
**CGEWHO – CHENNAI PHASE-III PROJECT**

	<ul style="list-style-type: none"> <li>• In East side 45% completed.</li> <li>• <b>Model Flat</b> Finishing works 90% completed.</li> </ul>	<ul style="list-style-type: none"> <li>• In South side 50% completed.</li> <li>• <b>Model Flat</b> Finishing works 90% completed.</li> </ul>
<b>BLOCK</b>	<b>STATUS UPTO PREVIOUS MONTH</b>	<b>STATUS AS ON 31<sup>st</sup> AUGUST-2023</b>
A2 BLOCK	<ul style="list-style-type: none"> <li>• <b>Structure Work.</b> <ul style="list-style-type: none"> <li>◆ <b>Completed</b> <ul style="list-style-type: none"> <li>▪ Upto Tenth floor level slab R.C.C 100% completed.</li> <li>▪ Tenth floor Columns Concrete 100% completed.</li> <li>▪ Terrace floor level slab – 1<sup>st</sup> Half R.C.C 100% completed.</li> <li>▪ Terrace Parapet columns 50% completed</li> </ul> </li> <li>◆ <b>On Progress</b> <ul style="list-style-type: none"> <li>▪ Terrace floor level slab - 2<sup>nd</sup> half shuttering &amp; barbending works 85% completed.</li> </ul> </li> </ul> </li> <li>• <b>Internal Finishing Work.</b> <ul style="list-style-type: none"> <li>◆ <b>Block Work</b> <ul style="list-style-type: none"> <li>▪ Upto Ninth floor 95% completed.</li> <li>▪ Tenth floor 40% completed.</li> </ul> </li> <li>◆ <b>Ceiling Plastering</b> <ul style="list-style-type: none"> <li>▪ Stilt floor 65% completed.</li> <li>▪ Upto Eighth floor 95% completed.</li> <li>▪ Ninth floor 60% completed.</li> <li>▪ Tenth floor 40% completed.</li> </ul> </li> <li>◆ <b>Wall Plastering</b> <ul style="list-style-type: none"> <li>▪ Upto Eighth floor 95% completed.</li> <li>▪ Ninth floor 60% completed.</li> <li>▪ Tenth floor 40% completed.</li> </ul> </li> <li>◆ <b>Fixing of Balcony Rails</b> <ul style="list-style-type: none"> <li>▪ Balcony railing work 70% completed.</li> </ul> </li> <li>◆ <b>Internal Plumbing Lines</b> <ul style="list-style-type: none"> <li>▪ Water supply pipe Lines (CPVC) - 50% completed.</li> <li>Sanitary Lines (PVC) – 20% completed</li> </ul> </li> </ul> </li> </ul>	<ul style="list-style-type: none"> <li>• <b>Structure Work.</b> <ul style="list-style-type: none"> <li>◆ <b>Completed</b> <ul style="list-style-type: none"> <li>▪ Upto Terrace floor level slab R.C.C 100% completed.</li> <li>▪ Terrace Parapet columns 100% completed.</li> <li>▪ Lift Head room (2 out of 4) - Slab Concrete 100% completed</li> </ul> </li> <li>◆ <b>On Progress</b> <ul style="list-style-type: none"> <li>▪ Shuttering works for Lift Head Room (2 Nos) &amp; Over Head Tank Base slab ( 1 No ) on progress.</li> </ul> </li> </ul> </li> <li>• <b>Internal Finishing Work.</b> <ul style="list-style-type: none"> <li>◆ <b>Block Work</b> <ul style="list-style-type: none"> <li>▪ Upto Ninth floor 95% completed.</li> <li>▪ Tenth floor 45% completed.</li> </ul> </li> <li>◆ <b>Ceiling Plastering</b> <ul style="list-style-type: none"> <li>▪ Stilt floor 65% completed.</li> <li>▪ Upto Eighth floor 95% completed.</li> <li>▪ Ninth floor 70% completed.</li> <li>▪ Tenth floor 40% completed.</li> </ul> </li> <li>◆ <b>Wall Plastering</b> <ul style="list-style-type: none"> <li>▪ Upto Eighth floor 95% completed.</li> <li>▪ Ninth floor 70% completed.</li> <li>▪ Tenth floor 40% completed.</li> </ul> </li> <li>◆ <b>Fixing of Balcony Rails</b> <ul style="list-style-type: none"> <li>▪ Balcony railing work 70% completed.</li> </ul> </li> <li>◆ <b>Internal Plumbing Lines</b> <ul style="list-style-type: none"> <li>▪ Water supply pipe Lines (CPVC) - 50% completed.</li> <li>▪ Sanitary Lines (PVC) – 20% completed</li> </ul> </li> <li>◆ <b>External Plastering</b> <ul style="list-style-type: none"> <li>• In West side 90% completed.</li> <li>• In North side 10% completed.</li> <li>• In South side 50% completed.</li> </ul> </li> </ul> </li></ul>



**PROGRESS REPORT**  
**CGEWHO – CHENNAI PHASE-III PROJECT**

<b>BLOCK</b>	<b>STATUS UPTO PREVIOUS MONTH</b>	<b>STATUS AS ON 31<sup>st</sup> AUGUST-2023</b>
B1 BLOCK	<ul style="list-style-type: none"> <li>● <b>Structure Work.</b> <ul style="list-style-type: none"> <li>◆ <b>Completed</b> <ul style="list-style-type: none"> <li>▪ Upto Terrace floor level slab-R.C.C 100% completed.</li> <li>▪ Terrace floor Parapet Columns Concrete 100% completed.</li> <li>▪ Lift Head room (3 out of 3) - Slab Concrete 100% completed</li> <li>▪ Over Head Water Tank               <ul style="list-style-type: none"> <li>(a) Base Slab Concrete (3 out of 3) - 100% completed.</li> <li>(b) Wall Concrete (3 out of 3) - 100% completed.</li> <li>(c) Top Cover slab (3 out of 3) – 100% completed.</li> </ul> </li> </ul> </li> </ul> </li> <li>● <b>Internal Finishing Work.</b> <ul style="list-style-type: none"> <li>◆ <b>Block Work</b> <ul style="list-style-type: none"> <li>▪ Upto Tenth floor 95% completed.</li> <li>▪ Terrace floor Parapet wall 100% completed.</li> </ul> </li> <li>◆ <b>Ceiling Plastering</b> <ul style="list-style-type: none"> <li>▪ Stilt floor 80% completed.</li> <li>▪ First floor to Tenth floor 95% completed.</li> </ul> </li> <li>◆ <b>Wall Plastering</b> <ul style="list-style-type: none"> <li>▪ First floor to Tenth floor 95% completed.</li> </ul> </li> <li>◆ <b>Wall Putty work</b> <ul style="list-style-type: none"> <li>▪ 1<sup>st</sup> Coat – Upto Tenth floor 95% completed.</li> <li>▪ 2<sup>nd</sup> Coat - Upto Tenth floor 95% completed.</li> </ul> </li> <li>◆ <b>Fixing of Balcony Rails</b> <ul style="list-style-type: none"> <li>▪ Balcony railing work 95% completed.</li> </ul> </li> <li>◆ <b>Fixing of Staircase Hand Rails</b> <ul style="list-style-type: none"> <li>▪ Staircase 1 -Upto Tenth floor 90% completed.</li> <li>▪ Staircase 2 –Upto Tenth floor 90% completed.</li> <li>▪ Staircase 3 – Upto Fifth floor 85% completed.</li> </ul> </li> </ul> </li> </ul>	<ul style="list-style-type: none"> <li>● <b>Structure Work.</b> <ul style="list-style-type: none"> <li>◆ <b>Completed</b> <ul style="list-style-type: none"> <li>▪ Upto Terrace floor level slab-R.C.C 100% completed.</li> <li>▪ Terrace floor Parapet Columns Concrete 100% completed.</li> <li>▪ Lift Head room (3 out of 3) - Slab Concrete 100% completed</li> <li>▪ Over Head Water Tank               <ul style="list-style-type: none"> <li>(a) Base Slab Concrete (3 out of 3) - 100% completed.</li> <li>(b) Wall Concrete (3 out of 3) - 100% completed.</li> <li>(c) Top Cover slab (3 out of 3) – 100% completed.</li> </ul> </li> </ul> </li> <li>● <b>Internal Finishing Work.</b> <ul style="list-style-type: none"> <li>◆ <b>Block Work</b> <ul style="list-style-type: none"> <li>▪ Upto Tenth floor 100% completed.</li> <li>▪ Terrace floor Parapet wall 100% completed.</li> </ul> </li> <li>◆ <b>Ceiling Plastering</b> <ul style="list-style-type: none"> <li>▪ Stilt floor 80% completed.</li> <li>▪ Upto Tenth floor 100% completed.</li> </ul> </li> <li>◆ <b>Wall Plastering</b> <ul style="list-style-type: none"> <li>▪ Upto Tenth floor 100% completed.</li> </ul> </li> <li>◆ <b>Wall Putty work</b> <ul style="list-style-type: none"> <li>▪ 1<sup>st</sup> Coat – Upto Tenth floor 100% completed.</li> <li>▪ 2<sup>nd</sup> Coat - Upto Tenth floor 100% completed.</li> </ul> </li> <li>◆ <b>Fixing of Balcony Rails</b> <ul style="list-style-type: none"> <li>▪ Balcony railing work 95% completed.</li> </ul> </li> <li>◆ <b>Fixing of Staircase Hand Rails</b> <ul style="list-style-type: none"> <li>▪ Staircase 1 -Upto Tenth floor 90% completed.</li> <li>▪ Staircase 2 –Upto Tenth floor 90% completed.</li> <li>▪ Staircase 3 – Upto Fifth floor 90% completed.</li> </ul> </li> </ul> </li> </ul> </li></ul>



**PROGRESS REPORT**  
**CGEWHO – CHENNAI PHASE-III PROJECT**

<ul style="list-style-type: none"> <li>◆ <b>Internal Plumbing Lines</b> <ul style="list-style-type: none"> <li>▪ Water supply pipe Lines (CPVC) - 95% completed.</li> <li>▪ Sanitary Lines (PVC) – 95% completed</li> </ul> </li> <li>◆ <b>Vertical Plumbing Lines</b> <ul style="list-style-type: none"> <li>▪ Water supply pipe Lines (G.I) - 95% completed.</li> <li>▪ Sanitary Lines (PVC) – 90% completed.</li> </ul> </li> <li>◆ <b>Fixing of Bathroom Wall Tiles</b> <ul style="list-style-type: none"> <li>▪ Tenth floor to First floor 95% completed.</li> </ul> </li> <li>◆ <b>Laying Of Floor Tiles</b> <ul style="list-style-type: none"> <li>▪ Ceramic Tiles in Bathroom – 95% completed.</li> <li>▪ Vitrified Tiles in Halls &amp; Bedrooms – 95% completed.</li> </ul> </li> <li>◆ <b>Fixing of UPVC Windows</b> <ul style="list-style-type: none"> <li>▪ Upto Eight floor 95% completed.</li> <li>▪ Ninth floor 80% completed.</li> <li>▪ Tenth floor 40% completed.</li> </ul> </li> <li>◆ <b>Erection of LIFTS</b> <ul style="list-style-type: none"> <li>▪ Materials for 3 Nos of Lifts arrived</li> <li>▪ Lift 1 – Installation works 70% completed.</li> <li>▪ Lift 2 - Installation works 50% completed.</li> <li>▪ Lift 3 - Installation works 30% completed.</li> </ul> </li> <li>● <b>External Finishing Works</b> <ul style="list-style-type: none"> <li>◆ <b>External Plastering</b> - Overall 95% Completed.</li> <li>◆ <b>Primer</b> <ul style="list-style-type: none"> <li>1<sup>st</sup> Coat 95% completed.</li> <li>2<sup>nd</sup> Coat 95% completed.</li> </ul> </li> </ul> </li> <li>● <b>Model Flat</b> Finishing works 90% completed.</li> </ul>	<ul style="list-style-type: none"> <li>◆ <b>Internal Plumbing Lines</b> <ul style="list-style-type: none"> <li>▪ Water supply pipe Lines (CPVC) - 95% completed.</li> <li>▪ Sanitary Lines (PVC) – 95% completed</li> </ul> </li> <li>◆ <b>Vertical Plumbing Lines</b> <ul style="list-style-type: none"> <li>▪ Water supply pipe Lines (G.I) - 95% completed.</li> <li>▪ Sanitary Lines (PVC) – 90% completed.</li> </ul> </li> <li>◆ <b>Fixing of Bathroom Wall Tiles</b> <ul style="list-style-type: none"> <li>▪ Upto Tenth floor 100% completed.</li> </ul> </li> <li>◆ <b>Laying Of Floor Tiles</b> <ul style="list-style-type: none"> <li>▪ Ceramic Tiles in Bathroom – 100% completed.</li> <li>▪ Vitrified Tiles in Halls &amp; Bedrooms – 100% completed.</li> </ul> </li> <li>◆ <b>Fixing of UPVC Windows</b> <ul style="list-style-type: none"> <li>▪ Upto Eight floor 95% completed.</li> <li>▪ Ninth floor 90% completed.</li> <li>▪ Tenth floor 90% completed.</li> </ul> </li> <li>◆ <b>Fixing of UPVC Windows</b> <ul style="list-style-type: none"> <li>▪ Upto Eight floor 95% completed.</li> <li>▪ Ninth floor 90% completed.</li> <li>▪ Tenth floor 90% completed</li> </ul> </li> <li>◆ <b>Kitchen Finishing Works</b> <ul style="list-style-type: none"> <li>▪ Fixing of Wall Dados – 100% completed.</li> <li>▪ Counter Platform Granite – 100% completed.</li> <li>▪ Fixing of S.S Sink – 100% completed.</li> </ul> </li> <li>◆ <b>Erection of LIFTS</b> <ul style="list-style-type: none"> <li>▪ Materials for 3 Nos of Lifts arrived</li> <li>▪ Lift 1 – Installation works 85% completed.</li> <li>▪ Lift 2 - Installation works 85% completed.</li> <li>▪ Lift 3 - Installation works 85% completed.</li> </ul> </li> <li>◆ <b>Lift Cladding works</b> <ul style="list-style-type: none"> <li>▪ Lift 1 – 80% completed.</li> <li>▪ Lift 2 – 80% completed.</li> </ul> </li> </ul>
--	---



**PROGRESS REPORT**  
**CGEWHO – CHENNAI PHASE-III PROJECT**

		<ul style="list-style-type: none"> <li>◆ <b>Terrace Water Proofing</b> <ul style="list-style-type: none"> <li>▪ Weathering course works 95% completed.</li> </ul> </li> <li>◆ <b>Over Head Tank Water Proofing</b> <ul style="list-style-type: none"> <li>▪ Tank 1 - 95% completed.</li> <li>▪ Tank 2 - 95% completed.</li> <li>▪ Tank 3 - 95% completed.</li> </ul> </li> <li>● <b>External Finishing Works</b> <ul style="list-style-type: none"> <li>◆ <b>External Plastering</b> - Overall 100% Completed.</li> <li>◆ <b>Primer</b> <ul style="list-style-type: none"> <li>1<sup>st</sup> Coat 95% completed.</li> <li>2<sup>nd</sup> Coat 95% completed.</li> </ul> </li> </ul> </li> <li>● <b>Model Flat</b> Finishing works 95% completed.</li> </ul>
BLOCK	STATUS UPTO PREVIOUS MONTH	STATUS AS ON 31 <sup>st</sup> AUGUST-2023
B2 BLOCK	<ul style="list-style-type: none"> <li>● <b>Structure Work.</b> <ul style="list-style-type: none"> <li>◆ <b>Completed</b> <ul style="list-style-type: none"> <li>▪ Upto Fifth floor level slab – R.C.C 100% completed.</li> <li>▪ Fifth floor Columns Concrete 100% completed.</li> </ul> </li> <li>◆ <b>On Progress</b> <ul style="list-style-type: none"> <li>▪ Shuttering works for 1<sup>st</sup> half of Sixth floor level slab 95% completed.</li> </ul> </li> </ul> </li> <li>● <b>Internal Finishing Work.</b> <ul style="list-style-type: none"> <li>◆ <b>Block Work</b> <ul style="list-style-type: none"> <li>▪ Upto Second floor 90% completed.</li> <li>▪ Third floor 85% completed.</li> <li>▪ Fourth floor 75% completed.</li> </ul> </li> <li>◆ <b>Ceiling Plastering</b> <ul style="list-style-type: none"> <li>▪ Upto Second floor 60% completed.</li> </ul> </li> <li>◆ <b>Wall Plastering</b> <ul style="list-style-type: none"> <li>▪ Upto Second floor 60% completed.</li> </ul> </li> </ul> </li> </ul>	<ul style="list-style-type: none"> <li>● <b>Structure Work.</b> <ul style="list-style-type: none"> <li>◆ <b>Completed</b> <ul style="list-style-type: none"> <li>▪ Upto Fifth floor level slab – R.C.C 100% completed.</li> <li>▪ Fifth floor Columns Concrete 100% completed.</li> <li>▪ Sixth floor level slab – R.C.C 50% completed.</li> <li>▪ Sixth floor Columns Concrete 50% completed.</li> </ul> </li> <li>◆ <b>On Progress</b> <ul style="list-style-type: none"> <li>▪ Shuttering works <ul style="list-style-type: none"> <li>6<sup>th</sup> floor -2<sup>nd</sup> half 90% completed.</li> <li>7<sup>th</sup> floor -1<sup>st</sup> half 10% completed.</li> </ul> </li> </ul> </li> </ul> </li> <li>● <b>Internal Finishing Work.</b> <ul style="list-style-type: none"> <li>◆ <b>Block Work</b> <ul style="list-style-type: none"> <li>▪ Upto Third floor 90% completed.</li> <li>▪ Fourth floor 85% completed.</li> </ul> </li> <li>◆ <b>Ceiling Plastering</b> <ul style="list-style-type: none"> <li>▪ Upto Second floor 85% completed.</li> <li>▪ Third floor 40% completed.</li> </ul> </li> <li>◆ <b>Wall Plastering</b> <ul style="list-style-type: none"> <li>▪ Upto Second floor 85% completed.</li> <li>▪ Third floor 40% completed.</li> </ul> </li> </ul> </li> </ul>



**PROGRESS REPORT**  
**CGEWHO – CHENNAI PHASE-III PROJECT**

BLOCK	STATUS UPTO PREVIOUS MONTH	STATUS AS ON 31 <sup>st</sup> AUGUST-2023
C1 BLOCK	<ul style="list-style-type: none"> <li>● <b>Structure Work.</b> <ul style="list-style-type: none"> <li>◆ <b>Completed</b> <ul style="list-style-type: none"> <li>▪ Upto Terrace floor level slab - R.C.C 100% completed.</li> <li>▪ Terrace floor Parapet Columns Concrete 100% completed.</li> <li>▪ Lift Head room (4 out of 4) - Slab Concrete 100% completed.</li> <li>▪ Over Head Water Tank               <ul style="list-style-type: none"> <li>(a) Base Slab Concrete (3 out of 3) - 100% completed.</li> <li>(b) Wall Concrete (3 out of 3) - 100% completed.</li> <li>(c) Top Cover slab Concrete (3 out of 3) - 100% completed.</li> </ul> </li> </ul> </li> </ul> </li> <li>● <b>Internal Finishing Work.</b> <ul style="list-style-type: none"> <li>◆ <b>Block Work</b> <ul style="list-style-type: none"> <li>▪ Upto Tenth floor 95% completed.</li> <li>▪ Terrace Parapet Wall 95% completed.</li> </ul> </li> <li>◆ <b>Ceiling Plastering</b> <ul style="list-style-type: none"> <li>▪ Stilt floor 90% completed.</li> <li>▪ First floor to Tenth floor 95% completed.</li> </ul> </li> <li>◆ <b>Wall Plastering</b> <ul style="list-style-type: none"> <li>▪ First floor to Tenth floor 95% completed.</li> </ul> </li> <li>◆ <b>Wall Putty work</b> <ul style="list-style-type: none"> <li>▪ 1<sup>st</sup> Coat – Upto Tenth floor 95% completed.</li> <li>▪ 2<sup>nd</sup> Coat - Upto Tenth floor 70% completed.</li> </ul> </li> <li>◆ <b>Fixing of Balcony Rails</b> <ul style="list-style-type: none"> <li>▪ Balcony railing work 90% completed.</li> </ul> </li> <li>◆ <b>Fixing of Staircase Hand Rails</b> <ul style="list-style-type: none"> <li>▪ Staircase 1 - Upto Tenth floor 90% completed.</li> <li>▪ Staircase 2 - Upto Fifth floor 90% completed.</li> </ul> </li> </ul> </li> </ul>	<ul style="list-style-type: none"> <li>● <b>Structure Work.</b> <ul style="list-style-type: none"> <li>◆ <b>Completed</b> <ul style="list-style-type: none"> <li>▪ Upto Terrace floor level slab - R.C.C 100% completed.</li> <li>▪ Terrace floor Parapet Columns Concrete 100% completed.</li> <li>▪ Lift Head room (4 out of 4) - Slab Concrete 100% completed.</li> <li>▪ Over Head Water Tank               <ul style="list-style-type: none"> <li>(a) Base Slab Concrete (3 out of 3) - 100% completed.</li> <li>(b) Wall Concrete (3 out of 3) - 100% completed.</li> <li>(c) Top Cover slab Concrete (3 out of 3) - 100% completed.</li> </ul> </li> </ul> </li> </ul> </li> <li>● <b>Internal Finishing Work.</b> <ul style="list-style-type: none"> <li>◆ <b>Block Work</b> <ul style="list-style-type: none"> <li>▪ Upto Tenth floor 100% completed.</li> <li>▪ Terrace Parapet Wall 100% completed.</li> </ul> </li> <li>◆ <b>Ceiling Plastering</b> <ul style="list-style-type: none"> <li>▪ Stilt floor 90% completed.</li> <li>▪ Upto Tenth floor 100% completed.</li> </ul> </li> <li>◆ <b>Wall Plastering</b> <ul style="list-style-type: none"> <li>▪ Upto Tenth floor 100% completed.</li> </ul> </li> <li>◆ <b>Wall Putty work</b> <ul style="list-style-type: none"> <li>▪ 1<sup>st</sup> Coat – Upto Tenth floor 100% completed.</li> <li>▪ 2<sup>nd</sup> Coat - Upto Tenth floor 100% completed.</li> </ul> </li> <li>◆ <b>Fixing of Balcony Rails</b> <ul style="list-style-type: none"> <li>▪ Balcony railing work 95% completed.</li> </ul> </li> <li>◆ <b>Fixing of Staircase Hand Rails</b> <ul style="list-style-type: none"> <li>▪ Staircase 1 - Upto Tenth floor 90% completed.</li> <li>▪ Staircase 2 - Upto Fifth floor 90% completed.</li> <li>▪ Staircase 3 - Upto Fifth floor 90% completed.</li> </ul> </li> </ul> </li> </ul>



**PROGRESS REPORT**  
**CGEWHO – CHENNAI PHASE-III PROJECT**

<ul style="list-style-type: none"> <li>▪ Staircase 3 - Upto Fifth floor 80% completed.</li> <li>◆ <b>Internal Plumbing Lines</b> <ul style="list-style-type: none"> <li>▪ Water supply pipe Lines (CPVC) - 95% completed.</li> <li>▪ Sanitary Lines (PVC) – 95% completed</li> </ul> </li> <li>◆ <b>Vertical Plumbing Lines</b> <ul style="list-style-type: none"> <li>▪ Water supply pipe Lines (G.I) - 95% completed.</li> <li>▪ Sanitary Lines (PVC) – 95% completed.</li> </ul> </li> <li>◆ <b>Fixing of Bathroom Wall Tiles</b> <ul style="list-style-type: none"> <li>▪ Tenth floor to First floor 100% completed.</li> </ul> </li> <li>◆ <b>Laying Of Floor Tiles</b> <ul style="list-style-type: none"> <li>▪ Ceramic Tiles in Bathroom – 85% completed.</li> <li>▪ Vitrified Tiles in Halls &amp; Bedrooms – 90% completed.</li> </ul> </li> <li>◆ <b>Fixing of UPVC Windows</b> <ul style="list-style-type: none"> <li>▪ Upto Seventh floor 95% completed.</li> <li>▪ Eighth floor 45% completed.</li> </ul> </li> <li>◆ <b>Erection of LIFTS</b> <ul style="list-style-type: none"> <li>▪ Materials for 4 Nos of Lifts arrived</li> <li>▪ Lift 1 – Fixing of Gate Shutters on progress</li> </ul> </li> <li>◆ <b>Terrace Water Proofing</b> <ul style="list-style-type: none"> <li>▪ Weathering course works 80% completed.</li> </ul> </li> <li>● <b>External Finishing Works</b> <ul style="list-style-type: none"> <li>◆ <b>External Plastering</b> - Overall 95% Completed.</li> <li>◆ <b>Primer</b> <ul style="list-style-type: none"> <li>1<sup>st</sup> Coat 95% completed.</li> <li>2<sup>nd</sup> Coat 95% completed.</li> </ul> </li> </ul> </li> <li>● <b>Model Flat</b> Finishing works 90% completed.</li> </ul>	<ul style="list-style-type: none"> <li>◆ <b>Internal Plumbing Lines</b> <ul style="list-style-type: none"> <li>▪ Water supply pipe Lines (CPVC) - 95% completed.</li> <li>▪ Sanitary Lines (PVC) – 95% completed</li> </ul> </li> <li>◆ <b>Vertical Plumbing Lines</b> <ul style="list-style-type: none"> <li>▪ Water supply pipe Lines (G.I) - 95% completed.</li> <li>▪ Sanitary Lines (PVC) – 95% completed.</li> </ul> </li> <li>◆ <b>Fixing of Bathroom Wall Tiles</b> <ul style="list-style-type: none"> <li>▪ Upto Tenth floor 100% completed.</li> </ul> </li> <li>◆ <b>Laying Of Floor Tiles</b> <ul style="list-style-type: none"> <li>▪ Ceramic Tiles in Bathroom – 100% completed.</li> <li>▪ Vitrified Tiles in Halls &amp; Bedrooms – 100% completed.</li> </ul> </li> <li>◆ <b>Fixing of UPVC Windows</b> <ul style="list-style-type: none"> <li>▪ Upto Seventh floor 95% completed.</li> <li>▪ Eighth floor to Tenth floor 90% completed.</li> </ul> </li> <li>◆ <b>Kitchen Finishing Works</b> <ul style="list-style-type: none"> <li>▪ Fixing of Wall Dados – 85% completed.</li> <li>▪ Counter Platform Granite – 95% completed.</li> <li>▪ Fixing of S.S Sink – 95% completed.</li> </ul> </li> <li>◆ <b>Erection of LIFTS</b> <ul style="list-style-type: none"> <li>▪ Materials for 4 Nos of Lifts arrived</li> <li>▪ Lift 1 – Installation works 85% completed.</li> <li>▪ Lift 2,3,4 - Installation works 40% completed.</li> </ul> </li> <li>◆ <b>Lift Cladding works</b> <ul style="list-style-type: none"> <li>▪ Lift 1 – 15% completed.</li> </ul> </li> <li>◆ <b>Terrace Water Proofing</b> <ul style="list-style-type: none"> <li>▪ Weathering course works 80% completed.</li> </ul> </li> <li>◆ <b>Over Head Tank Water Proofing</b> <ul style="list-style-type: none"> <li>▪ Tank 1 - 95% completed.</li> </ul> </li> <li>● <b>External Finishing Works</b> <ul style="list-style-type: none"> <li>◆ <b>External Plastering</b> - Overall 95% Completed.</li> </ul> </li> </ul>
--	--





**PROGRESS REPORT**  
**CGEWHO – CHENNAI PHASE-III PROJECT**

		<ul style="list-style-type: none"> <li>◆ <b>Primer</b> 1<sup>st</sup> Coat 95% completed. 2<sup>nd</sup> Coat 95% completed.</li> <li>● <b>Model Flat</b> Finishing works 95% completed.</li> </ul>
BLOCK	STATUS UPTO PREVIOUS MONTH	STATUS AS ON 31 <sup>st</sup> AUGUST-2023
C2 BLOCK	<ul style="list-style-type: none"> <li>● <b>Structure Work.</b> <ul style="list-style-type: none"> <li>◆ <b>Completed</b> <ul style="list-style-type: none"> <li>▪ Upto <b>Terrace floor</b> level slab - R.C.C 100% completed.</li> <li>▪ Terrace floor Parapet Columns Concrete 100% completed.</li> <li>▪ Lift Head room (3 out of 4) - Slab Concrete 100% completed.</li> <li>▪ Over Head Water Tank                             <ul style="list-style-type: none"> <li>(a) Base slab Concrete ( 2 out of 3 ) – 100% completed.</li> <li>(b) Wall Concrete ( 2 out of 3 ) – 100% completed.</li> <li>(c) Top slab Concrete ( 1 out of 3 ) – 100% completed.</li> </ul> </li> </ul> </li> <li>◆ <b>On Progress</b> <ul style="list-style-type: none"> <li>▪ Shuttering works for 2<sup>nd</sup> Over Head Water Tank Top slab on progress.</li> </ul> </li> </ul> </li> <li>● <b>Internal Finishing Work.</b> <ul style="list-style-type: none"> <li>◆ <b>Block Work</b> <ul style="list-style-type: none"> <li>▪ Upto Tenth floor 95% completed.</li> <li>▪ Parapet Wall 95% completed.</li> </ul> </li> <li>◆ <b>Ceiling Plastering</b> <ul style="list-style-type: none"> <li>▪ Stilt floor 90% completed.</li> <li>▪ Upto Tenth floor 95% completed.</li> </ul> </li> <li>◆ <b>Wall Plastering</b> <ul style="list-style-type: none"> <li>▪ Upto Tenth floor 95% completed</li> </ul> </li> <li>◆ <b>Wall Putty work-1<sup>st</sup> Coat</b> <ul style="list-style-type: none"> <li>▪ Upto Tenth floor 95% completed.</li> </ul> </li> <li>◆ <b>Fixing of Balcony Rails</b> <ul style="list-style-type: none"> <li>▪ Balcony railing work 90% completed.</li> </ul> </li> </ul> </li> </ul>	<ul style="list-style-type: none"> <li>● <b>Structure Work.</b> <ul style="list-style-type: none"> <li>◆ <b>Completed</b> <ul style="list-style-type: none"> <li>▪ Upto <b>Terrace floor</b> level slab - R.C.C 100% completed.</li> <li>▪ Terrace floor Parapet Columns Concrete 100% completed.</li> <li>▪ Lift Head room (3 out of 4) - Slab Concrete 100% completed.</li> <li>▪ Over Head Water Tank                             <ul style="list-style-type: none"> <li>(a) Base slab Concrete ( 2 out of 3 ) – 100% completed.</li> <li>(b) Wall Concrete ( 2 out of 3 ) – 100% completed.</li> <li>(c) Top slab Concrete ( 2 out of 3 ) – 100% completed.</li> </ul> </li> </ul> </li> <li>◆ <b>On Progress</b> <ul style="list-style-type: none"> <li>▪ Tower Crane dismantling works is planned, after that balance 1 Lift and 1 Tank works can be taken up .</li> </ul> </li> </ul> </li> <li>● <b>Internal Finishing Work.</b> <ul style="list-style-type: none"> <li>◆ <b>Block Work</b> <ul style="list-style-type: none"> <li>▪ Upto Tenth floor 100% completed.</li> <li>▪ Parapet Wall 100% completed.</li> </ul> </li> <li>◆ <b>Ceiling Plastering</b> <ul style="list-style-type: none"> <li>▪ Stilt floor 90% completed.</li> <li>▪ Upto Tenth floor 100% completed.</li> </ul> </li> <li>◆ <b>Wall Plastering</b> <ul style="list-style-type: none"> <li>▪ Upto Tenth floor 100% completed.</li> </ul> </li> <li>◆ <b>Wall Putty work</b> <ul style="list-style-type: none"> <li>▪ 1<sup>st</sup> Coat – Upto Tenth floor 100% completed.</li> <li>▪ 2<sup>nd</sup> Coat – Upto Tenth floor 35% completed.</li> </ul> </li> </ul> </li> </ul>



**PROGRESS REPORT**  
**CGEWHO – CHENNAI PHASE-III PROJECT**

	<ul style="list-style-type: none"> <li>◆ <b>Internal Plumbing Lines</b> <ul style="list-style-type: none"> <li>▪ Water supply pipe Lines (CPVC) - 95% completed.</li> <li>▪ Sanitary Lines (PVC) – 92% completed.</li> </ul> </li> <li>◆ <b>Vertical Plumbing Lines</b> <ul style="list-style-type: none"> <li>▪ Water supply pipe Lines (G.I) - 85% completed.</li> <li>▪ Sanitary Lines (PVC) – 85% completed.</li> </ul> </li> <li>◆ <b>Fixing of Bathroom Wall Tiles</b> <ul style="list-style-type: none"> <li>▪ Tenth floor 100% completed.</li> <li>▪ Ninth floor 90% completed.</li> <li>▪ Eighth floor 10% completed.</li> </ul> </li> <li>◆ <b>Laying Of Floor Tiles</b> <ul style="list-style-type: none"> <li>▪ Ceramic Tiles in Bathroom – 20% completed.</li> <li>▪ Vitrified Tiles in Halls &amp; Bedrooms – 10% completed.</li> </ul> </li> <li>◆ <b>Fixing of UPVC Windows</b> <ul style="list-style-type: none"> <li>▪ Upto Fourth floor 90% completed.</li> <li>▪ Fifth floor 80% completed.</li> </ul> </li> <li>◆ <b>Erection of LIFTS</b> <ul style="list-style-type: none"> <li>▪ Materials for 3 Nos of Lifts arrived</li> <li>▪ Scaffolding works on progress</li> </ul> </li> <li>● <b>External Finishing Works</b> <ul style="list-style-type: none"> <li>◆ <b>External Plastering</b> - Overall 95% Completed.</li> <li>◆ <b>Primer</b> <ul style="list-style-type: none"> <li>1<sup>st</sup> Coat 95% completed.</li> </ul> </li> </ul> </li> </ul>	<ul style="list-style-type: none"> <li>◆ <b>Fixing of Balcony Rails</b> <ul style="list-style-type: none"> <li>▪ Balcony railing work 90% completed.</li> </ul> </li> <li>◆ <b>Internal Plumbing Lines</b> <ul style="list-style-type: none"> <li>▪ Water supply pipe Lines (CPVC) - 95% completed.</li> <li>▪ Sanitary Lines (PVC) – 95% completed.</li> </ul> </li> <li>◆ <b>Vertical Plumbing Lines</b> <ul style="list-style-type: none"> <li>▪ Water supply pipe Lines (G.I) - 95% completed.</li> <li>▪ Sanitary Lines (PVC) – 95% completed.</li> </ul> </li> <li>◆ <b>Fixing of Bathroom Wall Tiles</b> <ul style="list-style-type: none"> <li>▪ Tenth floor to Sixth 100% completed.</li> <li>▪ Fifth floor 85% completed.</li> </ul> </li> <li>◆ <b>Laying Of Floor Tiles</b> <ul style="list-style-type: none"> <li>▪ Ceramic Tiles in Bathroom – 60% completed.</li> <li>▪ Vitrified Tiles in Halls &amp; Bedrooms – 60% completed.</li> </ul> </li> <li>◆ <b>Fixing of UPVC Windows</b> <ul style="list-style-type: none"> <li>▪ Upto Fifth floor 90% completed.</li> <li>▪ Sixth floor 20% completed.</li> </ul> </li> <li>◆ <b>Erection of LIFTS</b> <ul style="list-style-type: none"> <li>▪ Materials for 4 Nos of Lifts arrived</li> <li>▪ Lift 1 – Installation works 10% completed.</li> <li>▪ Lift 2,3,4 - Installation works yet to start</li> </ul> </li> <li>◆ <b>Terrace Water Proofing</b> <ul style="list-style-type: none"> <li>▪ Weathering course works 10% completed.</li> </ul> </li> <li>● <b>External Finishing Works</b> <ul style="list-style-type: none"> <li>◆ <b>External Plastering</b> - Overall 95% Completed.</li> <li>◆ <b>Primer</b> <ul style="list-style-type: none"> <li>1<sup>st</sup> Coat 95% completed.</li> </ul> </li> </ul> </li> </ul>
--	--	--



**PROGRESS REPORT**  
**CGEWHO – CHENNAI PHASE-III PROJECT**

<b>BLOCK</b>	<b>STATUS UPTO PREVIOUS MONTH</b>	<b>STATUS AS ON 31<sup>st</sup> AUGUST-2023</b>
<b>C3 BLOCK</b>	<ul style="list-style-type: none"> <li>● <b>Structure Work.</b> <ul style="list-style-type: none"> <li>◆ <b>Completed</b> <ul style="list-style-type: none"> <li>▪ Upto <b>Terrace Floor</b> level slab – R.C.C 100% completed.</li> <li>▪ Terrace floor columns concrete 100% completed.</li> <li>▪ Lift Head room (4 out of 4) - Slab Concrete 100% completed.</li> <li>▪ Over Head Water Tank (a) Base slab Concrete (2 out of 3 ) – 100% completed.</li> </ul> </li> <li>◆ <b>On Progress</b> <ul style="list-style-type: none"> <li>Over head Water Tank Wall Shuttering works on progress</li> </ul> </li> </ul> </li> <li>● <b>Internal Finishing Work.</b> <ul style="list-style-type: none"> <li>◆ <b>Block Work</b> <ul style="list-style-type: none"> <li>▪ Upto Tenth floor 95% completed.</li> </ul> </li> <li>◆ <b>Ceiling Plastering</b> <ul style="list-style-type: none"> <li>▪ Stilt floor 90% completed.</li> <li>▪ Upto Tenth floor 95% completed.</li> </ul> </li> <li>◆ <b>Wall Plastering</b> <ul style="list-style-type: none"> <li>▪ Upto Tenth floor 95% completed.</li> </ul> </li> <li>◆ <b>Wall Putty work – 1<sup>st</sup> Coat</b> <ul style="list-style-type: none"> <li>▪ Upto Ninth floor 95% completed.</li> <li>▪ Tenth floor 75% completed..</li> </ul> </li> <li>◆ <b>Fixing of Balcony Rails</b> <ul style="list-style-type: none"> <li>▪ Balcony railing work 90% completed.</li> </ul> </li> <li>◆ <b>Internal Plumbing Lines</b> <ul style="list-style-type: none"> <li>▪ Water supply pipe Lines (CPVC) - 85% completed.</li> <li>▪ Sanitary Lines (PVC) – 80% completed.</li> </ul> </li> </ul> </li> <li>● <b>External Finishing Works</b> <ul style="list-style-type: none"> <li>◆ <b>External Plastering</b> - Overall 95% Completed.</li> <li>◆ <b>Primer</b> <ul style="list-style-type: none"> <li>1<sup>st</sup> Coat 95% completed.</li> </ul> </li> </ul> </li> </ul>	<ul style="list-style-type: none"> <li>● <b>Structure Work.</b> <ul style="list-style-type: none"> <li>◆ <b>Completed</b> <ul style="list-style-type: none"> <li>▪ Upto <b>Terrace Floor</b> level slab – R.C.C 100% completed.</li> <li>▪ Terrace floor columns concrete 100% completed.</li> <li>▪ Lift Head room (4 out of 4) - Slab Concrete 100% completed.</li> <li>▪ Over Head Water Tank (a) Base slab Concrete (2 out of 3 ) – 100% completed.</li> </ul> </li> <li>◆ <b>On Progress</b> <ul style="list-style-type: none"> <li>Over head Water Tank Wall Shuttering &amp; Barbending works on progress</li> </ul> </li> </ul> </li> <li>● <b>Internal Finishing Work.</b> <ul style="list-style-type: none"> <li>◆ <b>Block Work</b> <ul style="list-style-type: none"> <li>▪ Upto Tenth floor 95% completed.</li> </ul> </li> <li>◆ <b>Ceiling Plastering</b> <ul style="list-style-type: none"> <li>▪ Stilt floor 90% completed.</li> <li>▪ Upto Tenth floor 95% completed.</li> </ul> </li> <li>◆ <b>Wall Plastering</b> <ul style="list-style-type: none"> <li>▪ Upto Tenth floor 95% completed.</li> </ul> </li> <li>◆ <b>Wall Putty work – 1<sup>st</sup> Coat</b> <ul style="list-style-type: none"> <li>▪ Upto Tenth floor 95% completed.</li> </ul> </li> <li>◆ <b>Fixing of Balcony Rails</b> <ul style="list-style-type: none"> <li>▪ Balcony railing work 90% completed.</li> </ul> </li> <li>◆ <b>Internal Plumbing Lines</b> <ul style="list-style-type: none"> <li>▪ Water supply pipe Lines (CPVC) - 90% completed.</li> <li>▪ Sanitary Lines (PVC) – 90% completed.</li> </ul> </li> </ul> </li> <li>● <b>External Finishing Works</b> <ul style="list-style-type: none"> <li>◆ <b>External Plastering</b> - Overall 95% Completed.</li> <li>◆ <b>Primer</b> <ul style="list-style-type: none"> <li>1<sup>st</sup> Coat 95% completed.</li> </ul> </li> </ul> </li> </ul>



**PROGRESS REPORT**  
**CGEWHO – CHENNAI PHASE-III PROJECT**

<b>BLOCK</b>	<b>STATUS UPTO PREVIOUS MONTH</b>	<b>STATUS AS ON 31<sup>st</sup> AUGUST-2023</b>
D1 BLOCK	<ul style="list-style-type: none"> <li>● <b>Structure Work.</b> <ul style="list-style-type: none"> <li>◆ <b>Completed</b> <ul style="list-style-type: none"> <li>▪ Upto <b>Terrace floor</b> level slab R.C.C 100% completed.</li> <li>▪ Terrace Parapet Columns Concrete 100 % completed.</li> <li>▪ Lift Head room (4 out of 4) - Slab Concrete 100% completed.</li> <li>▪ Over Head Water Tank               <ul style="list-style-type: none"> <li>(a) Base slab Concrete ( 3 out of 3 ) – 100% completed.</li> <li>(b) Wall Concrete ( 3 out of 3 ) – 100% completed.</li> <li>(c) Top Cover slab ( 3 out of 3 ) – 100% completed.</li> </ul> </li> </ul> </li> </ul> </li> <li>● <b>Internal Finishing Work.</b> <ul style="list-style-type: none"> <li>◆ <b>Block Work</b> <ul style="list-style-type: none"> <li>▪ Upto Tenth floor 95% completed.</li> </ul> </li> <li>◆ <b>Ceiling Plastering</b> <ul style="list-style-type: none"> <li>▪ Upto Tenth floor 95% completed.</li> </ul> </li> <li>◆ <b>Wall Plastering</b> <ul style="list-style-type: none"> <li>▪ Upto Tenth floor 95% completed.</li> </ul> </li> <li>◆ <b>Wall Putty work – 1<sup>st</sup> Coat</b> <ul style="list-style-type: none"> <li>▪ Upto Tenth floor 90% completed.</li> </ul> </li> <li>◆ <b>Fixing of Balcony Rails</b> <ul style="list-style-type: none"> <li>▪ Balcony railing work 85% completed.</li> </ul> </li> <li>◆ <b>Internal Plumbing Lines</b> <ul style="list-style-type: none"> <li>▪ Water supply pipe Lines (CPVC) - 90% completed.</li> <li>▪ Sanitary Lines (PVC) – 35% completed.</li> </ul> </li> </ul> </li> <li>● <b>External Finishing Works</b> <ul style="list-style-type: none"> <li>◆ <b>External Plastering</b> - Overall 95% Completed.</li> <li>◆ <b>Primer</b> <ul style="list-style-type: none"> <li>1<sup>st</sup> Coat 95% completed.</li> </ul> </li> </ul> </li> </ul>	<ul style="list-style-type: none"> <li>● <b>Structure Work.</b> <ul style="list-style-type: none"> <li>◆ <b>Completed</b> <ul style="list-style-type: none"> <li>▪ Upto <b>Terrace floor</b> level slab R.C.C 100% completed.</li> <li>▪ Terrace Parapet Columns Concrete 100 % completed.</li> <li>▪ Lift Head room (4 out of 4) - Slab Concrete 100% completed.</li> <li>▪ Over Head Water Tank               <ul style="list-style-type: none"> <li>(a) Base slab Concrete ( 3 out of 3 ) – 100% completed.</li> <li>(b) Wall Concrete ( 3 out of 3 ) – 100% completed.</li> <li>(c) Top Cover slab ( 3 out of 3 ) – 100% completed.</li> </ul> </li> </ul> </li> <li>● <b>Internal Finishing Work.</b> <ul style="list-style-type: none"> <li>◆ <b>Block Work</b> <ul style="list-style-type: none"> <li>▪ Upto Tenth floor 95% completed.</li> </ul> </li> <li>◆ <b>Ceiling Plastering</b> <ul style="list-style-type: none"> <li>▪ Upto Tenth floor 95% completed.</li> </ul> </li> <li>◆ <b>Wall Plastering</b> <ul style="list-style-type: none"> <li>▪ Upto Tenth floor 95% completed.</li> </ul> </li> <li>◆ <b>Wall Putty work – 1<sup>st</sup> Coat</b> <ul style="list-style-type: none"> <li>▪ 1<sup>st</sup> Coat - 95% completed.</li> <li>▪ 2<sup>nd</sup> Coat – 10% completed.</li> </ul> </li> <li>◆ <b>Fixing of Balcony Rails</b> <ul style="list-style-type: none"> <li>▪ Balcony railing work 85% completed.</li> </ul> </li> <li>◆ <b>Internal Plumbing Lines</b> <ul style="list-style-type: none"> <li>▪ Water supply pipe Lines (CPVC) - 90% completed.</li> <li>▪ Sanitary Lines (PVC) – 80% completed.</li> </ul> </li> <li>◆ <b>Vertical Plumbing Lines</b> <ul style="list-style-type: none"> <li>▪ Water supply pipe Lines (G.I) - 50% completed.</li> <li>▪ Sanitary Lines (PVC) – 50% completed.</li> </ul> </li> </ul> </li></ul></li></ul>



**PROGRESS REPORT**  
**CGEWHO – CHENNAI PHASE-III PROJECT**

		<ul style="list-style-type: none"> <li>◆ <b>Fixing of Bathroom Wall Tiles</b> <ul style="list-style-type: none"> <li>▪ Tenth floor 25% completed.</li> <li>▪ Ninth floor – 25% completed.</li> </ul> </li> <li>◆ <b>Laying Of Floor Tiles</b> <ul style="list-style-type: none"> <li>▪ Ceramic Tiles in Bathroom – 15% completed.</li> <li>▪ Vitrified Tiles in Halls &amp; Bedrooms – 10% completed.</li> </ul> </li> <li>● <b>External Finishing Works</b> <ul style="list-style-type: none"> <li>◆ <b>External Plastering</b> - Overall 95% Completed.</li> <li>◆ <b>Primer</b> 1<sup>st</sup> Coat 95% completed.</li> </ul> </li> </ul>
BLOCK	STATUS UPTO PREVIOUS MONTH	STATUS AS ON 31 <sup>st</sup> AUGUST-2023
D2 BLOCK	<ul style="list-style-type: none"> <li>● <b>Structure Work.</b> <ul style="list-style-type: none"> <li>◆ <b>Completed</b> <ul style="list-style-type: none"> <li>▪ Upto Terrace floor level slab – R.C.C 100% completed.</li> <li>▪ Terrace floor Parapet Columns Concrete 100% completed.</li> <li>▪ Lift Head room (4 out of 4)- Slab Concrete 100% completed.</li> <li>▪ Over Head Water Tank                             <ul style="list-style-type: none"> <li>(a) Base Slab Concrete (3 out of 3) – 100% completed.</li> <li>(b) Tank wall Concrete (3 out of 3) – 100% completed.</li> <li>(c) Top Cover slab (3 out of 3) – 100% completed.</li> </ul> </li> </ul> </li> </ul> </li> <li>● <b>Internal Finishing Work.</b> <ul style="list-style-type: none"> <li>◆ <b>Block Work</b> <ul style="list-style-type: none"> <li>▪ Upto Tenth floor 95% completed.</li> <li>▪ Terrace floor Parapet wall 95% completed.</li> </ul> </li> <li>◆ <b>Ceiling Plastering</b> <ul style="list-style-type: none"> <li>▪ Stilt floor 80% completed.</li> <li>▪ First floor to Tenth floor 95% completed.</li> </ul> </li> </ul> </li> </ul>	<ul style="list-style-type: none"> <li>● <b>Structure Work.</b> <ul style="list-style-type: none"> <li>◆ <b>Completed</b> <ul style="list-style-type: none"> <li>▪ Upto Terrace floor level slab – R.C.C 100% completed.</li> <li>▪ Terrace floor Parapet Columns Concrete 100% completed.</li> <li>▪ Lift Head room (4 out of 4)- Slab Concrete 100% completed.</li> <li>▪ Over Head Water Tank                             <ul style="list-style-type: none"> <li>(a) Base Slab Concrete (3 out of 3) – 100% completed.</li> <li>(b) Tank wall Concrete (3 out of 3) – 100% completed.</li> <li>(c) Top Cover slab (3 out of 3) – 100% completed.</li> </ul> </li> </ul> </li> </ul> </li> <li>● <b>Internal Finishing Work.</b> <ul style="list-style-type: none"> <li>◆ <b>Block Work</b> <ul style="list-style-type: none"> <li>▪ Upto Tenth floor 100% completed.</li> <li>▪ Terrace floor Parapet wall 100% completed.</li> </ul> </li> <li>◆ <b>Ceiling Plastering</b> <ul style="list-style-type: none"> <li>▪ Stilt floor 80% completed.</li> <li>▪ Upto Tenth floor 100% completed.</li> </ul> </li> </ul> </li> </ul>



**PROGRESS REPORT**  
**CGEWHO – CHENNAI PHASE-III PROJECT**

<ul style="list-style-type: none"> <li>◆ <b>Wall Plastering</b> <ul style="list-style-type: none"> <li>▪ First floor to Tenth floor 95% completed.</li> </ul> </li> <li>◆ <b>Wall Putty work</b> <ul style="list-style-type: none"> <li>▪ 1<sup>st</sup> Coat- 95% completed</li> <li>▪ 2<sup>nd</sup> Coat- 90% completed</li> </ul> </li> <li>◆ <b>Fixing of Balcony Rails</b> <ul style="list-style-type: none"> <li>▪ Balcony railing work 95% completed.</li> </ul> </li> <li>◆ <b>Fixing of Staircase Hand Rails</b> <ul style="list-style-type: none"> <li>▪ Staircase 1 - Upto Tenth floor 90% completed.</li> <li>▪ Staircase 2 - Upto Sixth floor 90% completed.</li> </ul> </li> <li>◆ <b>Internal Plumbing Lines</b> <ul style="list-style-type: none"> <li>▪ Water supply pipe Lines (CPVC) - 95% completed.</li> <li>▪ Sanitary Lines (PVC) – 95% completed</li> </ul> </li> <li>◆ <b>Vertical Plumbing Lines</b> <ul style="list-style-type: none"> <li>▪ Water supply pipe Lines (G.I) - 95% completed.</li> <li>▪ Sanitary Lines (PVC) – 95% completed.</li> </ul> </li> <li>◆ <b>Fixing of Bathroom Wall Tiles</b> <ul style="list-style-type: none"> <li>▪ Tenth floor to Second floor 100% completed.</li> <li>▪ First floor – 50% completed.</li> </ul> </li> <li>◆ <b>Laying Of Floor Tiles</b> <ul style="list-style-type: none"> <li>▪ Ceramic Tiles in Bathroom – 95% completed.</li> <li>▪ Vitrified Tiles in Halls &amp; Bedrooms – 95% completed.</li> </ul> </li> <li>◆ <b>Fixing of UPVC Windows</b> <ul style="list-style-type: none"> <li>▪ Upto Ninth floor 90% completed.</li> <li>▪ Tenth floor 35% completed.</li> </ul> </li> <li>◆ <b>Fixing of UPVC French Door</b> <ul style="list-style-type: none"> <li>▪ Upto Third floor 100% completed.</li> <li>▪ Fourth floor 10% completed.</li> </ul> </li> <li>◆ <b>Terrace Water Proofing</b> <ul style="list-style-type: none"> <li>▪ Weathering course works 50%</li> </ul> </li> </ul>	<ul style="list-style-type: none"> <li>◆ <b>Wall Plastering</b> <ul style="list-style-type: none"> <li>▪ Upto Tenth floor 100% completed.</li> </ul> </li> <li>◆ <b>Wall Putty work</b> <ul style="list-style-type: none"> <li>▪ 1<sup>st</sup> Coat- 100% completed</li> <li>▪ 2<sup>nd</sup> Coat- 95% completed</li> </ul> </li> <li>◆ <b>Fixing of Balcony Rails</b> <ul style="list-style-type: none"> <li>▪ Balcony railing work 95% completed.</li> </ul> </li> <li>◆ <b>Fixing of Staircase Hand Rails</b> <ul style="list-style-type: none"> <li>▪ Staircase 1 - Upto Tenth floor 95% completed.</li> <li>▪ Staircase 2 - Upto Eighth floor 90% completed.</li> </ul> </li> <li>◆ <b>Internal Plumbing Lines</b> <ul style="list-style-type: none"> <li>▪ Water supply pipe Lines (CPVC) - 95% completed.</li> <li>▪ Sanitary Lines (PVC) – 95% completed</li> </ul> </li> <li>◆ <b>Vertical Plumbing Lines</b> <ul style="list-style-type: none"> <li>▪ Water supply pipe Lines (G.I) - 95% completed.</li> <li>▪ Sanitary Lines (PVC) – 95% completed.</li> </ul> </li> <li>◆ <b>Fixing of Bathroom Wall Tiles</b> <ul style="list-style-type: none"> <li>▪ Tenth floor to Second floor 100% completed.</li> <li>▪ First floor – 90% completed.</li> </ul> </li> <li>◆ <b>Laying Of Floor Tiles</b> <ul style="list-style-type: none"> <li>▪ Ceramic Tiles in Bathroom – 95% completed.</li> <li>▪ Vitrified Tiles in Halls &amp; Bedrooms – 95% completed.</li> </ul> </li> <li>◆ <b>Fixing of UPVC Windows</b> <ul style="list-style-type: none"> <li>▪ Upto Tenth floor 90% completed.</li> </ul> </li> <li>◆ <b>Fixing of UPVC French Door</b> <ul style="list-style-type: none"> <li>▪ Upto Ninth floor 80% completed.</li> <li>▪ Tenth floor 15% completed.</li> </ul> </li> <li>◆ <b>Kitchen Finishing Works</b> <ul style="list-style-type: none"> <li>▪ Fixing of Wall Dados – 95% completed.</li> <li>▪ Counter Platform Granite – 95% completed.</li> </ul> </li> </ul>
--	---



**PROGRESS REPORT**  
**CGEWHO – CHENNAI PHASE-III PROJECT**

---

	<p style="text-align: center;">completed.</p> <ul style="list-style-type: none"><li>◆ <b>Erection of LIFTS</b><ul style="list-style-type: none"><li>▪ Materials for 4 Nos of Lifts arrived</li><li>▪ Lift 1- Installation 80% completed.</li><li>▪ Lift 2- Installation 75% completed.</li><li>▪ Lift 3- Installation 25% completed.</li><li>▪ Lift 4- Installation 20% completed</li></ul></li><li>● <b>External Finishing Works</b><ul style="list-style-type: none"><li>◆ <b>External Plastering</b> - Overall 95% Completed.</li><li>◆ <b>Primer</b> 1<sup>st</sup> Coat 95% completed. 2<sup>nd</sup> Coat 50% completed.</li></ul></li></ul>	<ul style="list-style-type: none"><li>▪ Fixing of S.S Sink – 95% completed.</li><li>◆ <b>Erection of LIFTS</b><ul style="list-style-type: none"><li>▪ Materials for 4 Nos of Lifts arrived</li><li>▪ Lift 1- Installation 80% completed.</li><li>▪ Lift 2- Installation 80% completed.</li><li>▪ Lift 3- Installation 80% completed.</li><li>▪ Lift 4- Installation 80% completed.</li></ul></li><li>◆ <b>Lift Cladding works</b><ul style="list-style-type: none"><li>▪ Lift 1 – 20% completed.</li></ul></li><li>◆ <b>Terrace Water Proofing</b><ul style="list-style-type: none"><li>▪ Weathering course works 85% completed.</li></ul></li><li>◆ <b>Over Head Tank Water Proofing</b><ul style="list-style-type: none"><li>▪ Tank 1 - 95% completed.</li></ul></li><li>● <b>External Finishing Works</b><ul style="list-style-type: none"><li>◆ <b>External Plastering</b> - Overall 95% Completed.</li><li>◆ <b>Primer</b> 1<sup>st</sup> Coat 95% completed. 2<sup>nd</sup> Coat 50% completed.</li></ul></li></ul>
--	--	---

**PROGRESS REPORT**  
**CGEWHO – CHENNAI PHASE-III PROJECT**

BLOCK	STATUS UPTO PREVIOUS MONTH	STATUS AS ON 31 <sup>st</sup> AUGUST-2023
D3 BLOCK	<ul style="list-style-type: none"> <li>● <b>Structure Work.</b> <ul style="list-style-type: none"> <li>◆ <b>Completed</b> <ul style="list-style-type: none"> <li>▪ Upto Terrace floor level slab – R.C.C 100% completed</li> <li>▪ Terrace floor Parapet Columns Concrete 100% completed.</li> <li>▪ Lift Head room (4 out of 4)- Slab Concrete 100% completed.</li> <li>▪ Over Head Water Tank                             <ul style="list-style-type: none"> <li>(a) Base Slab Concrete (3 out of 3) - 100% completed.</li> <li>(b) Tank Wall Concrete (3 out of 3) – 100% completed.</li> <li>(c) Cover slab Concrete (3 out of 3) – 100% completed.</li> </ul> </li> </ul> </li> </ul> </li> <li>● <b>Internal Finishing Work.</b> <ul style="list-style-type: none"> <li>◆ <b>Block Work</b> <ul style="list-style-type: none"> <li>▪ Upto Tenth floor 95% completed.</li> </ul> </li> <li>◆ <b>Ceiling Plastering</b> <ul style="list-style-type: none"> <li>▪ Stilt floor 85% completed.</li> <li>▪ Upto Tenth floor 95% completed.</li> </ul> </li> <li>◆ <b>Wall Plastering</b> <ul style="list-style-type: none"> <li>▪ Upto Tenth floor 95% completed.</li> </ul> </li> <li>◆ <b>Wall Putty work – 1<sup>st</sup> Coat</b> <ul style="list-style-type: none"> <li>▪ Upto Tenth floor 90% completed.</li> </ul> </li> <li>◆ <b>Fixing of Balcony Rails</b> <ul style="list-style-type: none"> <li>▪ Balcony railing work 90% completed.</li> </ul> </li> <li>◆ <b>Internal Plumbing Lines</b> <ul style="list-style-type: none"> <li>▪ Water supply pipe Lines (CPVC) - 95% completed.</li> <li>▪ Sanitary Lines (PVC) – 90% completed.</li> </ul> </li> <li>◆ <b>Vertical Plumbing Lines</b> <ul style="list-style-type: none"> <li>▪ Water supply pipe Lines (G.I) - 85% completed.</li> <li>▪ Sanitary Lines (PVC) – 85% completed.</li> </ul> </li> </ul> </li> </ul>	<ul style="list-style-type: none"> <li>● <b>Structure Work.</b> <ul style="list-style-type: none"> <li>◆ <b>Completed</b> <ul style="list-style-type: none"> <li>▪ Upto Terrace floor level slab – R.C.C 100% completed</li> <li>▪ Terrace floor Parapet Columns Concrete 100% completed.</li> <li>▪ Lift Head room (4 out of 4)- Slab Concrete 100% completed.</li> <li>▪ Over Head Water Tank                             <ul style="list-style-type: none"> <li>(a) Base Slab Concrete (3 out of 3) - 100% completed.</li> <li>(b) Tank Wall Concrete (3 out of 3) – 100% completed.</li> <li>(c) Cover slab Concrete (3 out of 3) – 100% completed.</li> </ul> </li> </ul> </li> </ul> </li> <li>● <b>Internal Finishing Work.</b> <ul style="list-style-type: none"> <li>◆ <b>Block Work</b> <ul style="list-style-type: none"> <li>▪ Upto Tenth floor 100% completed.</li> </ul> </li> <li>◆ <b>Ceiling Plastering</b> <ul style="list-style-type: none"> <li>▪ Stilt floor 85% completed.</li> <li>▪ Upto Tenth floor 100% completed.</li> </ul> </li> <li>◆ <b>Wall Plastering</b> <ul style="list-style-type: none"> <li>▪ Upto Tenth floor 100% completed..</li> </ul> </li> <li>◆ <b>Wall Putty work</b> <ul style="list-style-type: none"> <li>▪ 1<sup>st</sup> Coat- 100% completed</li> <li>▪ 2<sup>nd</sup> Coat- 50% completed</li> </ul> </li> <li>◆ <b>Fixing of Balcony Rails</b> <ul style="list-style-type: none"> <li>▪ Balcony railing work 95% completed.</li> </ul> </li> <li>◆ <b>Internal Plumbing Lines</b> <ul style="list-style-type: none"> <li>▪ Water supply pipe Lines (CPVC) - 95% completed.</li> <li>▪ Sanitary Lines (PVC) – 90% completed.</li> </ul> </li> <li>◆ <b>Vertical Plumbing Lines</b> <ul style="list-style-type: none"> <li>▪ Water supply pipe Lines (G.I) - 95% completed.</li> <li>▪ Sanitary Lines (PVC) – 95%</li> </ul> </li> </ul> </li> </ul>





**PROGRESS REPORT**  
**CGEWHO – CHENNAI PHASE-III PROJECT**

---

	<ul style="list-style-type: none"> <li>◆ <b>Fixing of Bathroom Wall Tiles</b> <ul style="list-style-type: none"> <li>▪ Tenth floor - 90% completed.</li> <li>▪ Ninth floor - 90% completed.</li> <li>▪ Eighth floor – 80% completed.</li> </ul> </li> <li>◆ <b>Laying Of Floor Tiles</b> <ul style="list-style-type: none"> <li>▪ Ceramic Tiles in Bathroom –20% completed.</li> <li>▪ Vitrified Tiles in Halls &amp; Bedrooms – 18% completed.</li> </ul> </li> <li>◆ <b>Fixing of UPVC Windows</b> <ul style="list-style-type: none"> <li>▪ Upto Eighth floor 90% completed.</li> <li>▪ Ninth floor floor 30% completed.</li> </ul> </li> <li>◆ <b>Erection of LIFTS</b> <ul style="list-style-type: none"> <li>▪ Materials for 4 Nos of Lifts arrived.</li> <li>▪ Scaffolding works on progress.</li> </ul> </li> <li>● <b>External Finishing Works</b> <ul style="list-style-type: none"> <li>◆ <b>External Plastering</b> - Overall 95% Completed.</li> <li>◆ <b>Primer</b> 1<sup>st</sup> Coat 95% completed.</li> </ul> </li> </ul>	<p>completed.</p> <ul style="list-style-type: none"> <li>◆ <b>Fixing of Bathroom Wall Tiles</b> <ul style="list-style-type: none"> <li>▪ Upto Sixth floor - 90% completed.</li> <li>▪ Fifth floor - 50% completed.</li> </ul> </li> <li>◆ <b>Laying Of Floor Tiles</b> <ul style="list-style-type: none"> <li>▪ Ceramic Tiles in Bathroom –65% completed.</li> <li>▪ Vitrified Tiles in Halls &amp; Bedrooms – 65% completed.</li> </ul> </li> <li>◆ <b>Fixing of UPVC Windows</b> <ul style="list-style-type: none"> <li>▪ Upto Eighth floor 90% completed.</li> <li>▪ Ninth floor floor 80% completed.</li> </ul> </li> <li>◆ <b>Fixing of UPVC French Door</b> <ul style="list-style-type: none"> <li>▪ Upto Fifth floor 80% completed.</li> <li>▪ Sixth floor 40% completed.</li> </ul> </li> <li>◆ <b>Erection of LIFTS</b> <ul style="list-style-type: none"> <li>▪ Materials for 4 Nos of Lifts arrived</li> <li>▪ Lift 1- Installation 20% completed.</li> <li>▪ Lift 2- Installation 20% completed.</li> </ul> </li> <li>◆ <b>Terrace Water Proofing</b> <ul style="list-style-type: none"> <li>▪ Weathering course works 50% completed.</li> </ul> </li> <li>● <b>External Finishing Works</b> <ul style="list-style-type: none"> <li>◆ <b>External Plastering</b> - Overall 95% Completed.</li> <li>◆ <b>Primer</b> 1<sup>st</sup> Coat 95% completed.</li> </ul> </li> </ul>
--	--	--

**PROGRESS REPORT**  
**CGEWHO – CHENNAI PHASE-III PROJECT**

<b>BLOCK</b>	<b>STATUS UPTO PREVIOUS MONTH</b>	<b>STATUS AS ON 31<sup>st</sup> AUGUST-2023</b>
COMMUNITY HALL	<ul style="list-style-type: none"> <li>● <b>Structure Work.</b> <ul style="list-style-type: none"> <li>◆ <b>Completed</b> <ul style="list-style-type: none"> <li>▪ Upto Terrace floor level slab – R.C.C 100% completed.</li> <li>▪ Terrace floor Parapet Columns Concrete 100% completed.</li> <li>▪ Lift Head room (2 out of 2) – slab Concrete 100% completed.</li> <li>▪ Over Head Water Tank               <ul style="list-style-type: none"> <li>(a) Base slab concrete completed.</li> <li>(b) Tank Wall concrete completed.</li> <li>(c) Top Cover slab concrete completed</li> </ul> </li> </ul> </li> </ul> </li> <li>● <b>Internal Finishing Work.</b> <ul style="list-style-type: none"> <li>◆ <b>Block Work</b> <ul style="list-style-type: none"> <li>▪ Upto Fourth 100% completed.</li> </ul> </li> <li>◆ <b>Ceiling Plastering</b> <ul style="list-style-type: none"> <li>▪ Stilt floor 90% completed.</li> <li>▪ Upto Fourth floor 100% completed</li> </ul> </li> <li>◆ <b>Wall Plastering</b> <ul style="list-style-type: none"> <li>▪ Upto Fourth floor 100% completed</li> </ul> </li> <li>◆ <b>Ceiling Putty work</b> <ul style="list-style-type: none"> <li>▪ Upto Fourth floor 100% completed</li> </ul> </li> <li>◆ <b>Wall Putty work</b> <ul style="list-style-type: none"> <li>▪ Upto Fourth floor 100% completed</li> </ul> </li> <li>◆ <b>Wall Painting work</b> <ul style="list-style-type: none"> <li>▪ Upto Fourth floor - 1st Coat painting 95% completed.</li> </ul> </li> <li>◆ <b>Staircase Hand Railing work</b> <ul style="list-style-type: none"> <li>▪ Upto Fourth floor 90% completed.</li> </ul> </li> <li>◆ <b>Flooring Work</b> <ul style="list-style-type: none"> <li>▪ Stilt floor Granolithic flooring 95% completed.</li> <li>▪ Vitrified Floor Tiles in Hall &amp; rooms - Upto Fourth floor 100% completed.</li> <li>▪ Ceramic Floor Tiles in Bathrooms – Upto Fourth floor 100% completed.</li> </ul> </li> </ul> </li> </ul>	<ul style="list-style-type: none"> <li>● <b>Structure Work.</b> <ul style="list-style-type: none"> <li>◆ <b>Completed</b> <ul style="list-style-type: none"> <li>▪ Upto Terrace floor level slab – R.C.C 100% completed.</li> <li>▪ Terrace floor Parapet Columns Concrete 100% completed.</li> <li>▪ Lift Head room (2 out of 2) – slab Concrete 100% completed.</li> <li>▪ Over Head Water Tank               <ul style="list-style-type: none"> <li>(a) Base slab concrete completed.</li> <li>(b) Tank Wall concrete completed.</li> <li>(c) Top Cover slab concrete completed</li> </ul> </li> </ul> </li> <li>● <b>Internal Finishing Work.</b> <ul style="list-style-type: none"> <li>◆ <b>Block Work</b> <ul style="list-style-type: none"> <li>▪ Upto Fourth 100% completed.</li> </ul> </li> <li>◆ <b>Ceiling Plastering</b> <ul style="list-style-type: none"> <li>▪ Stilt floor 90% completed.</li> <li>▪ Upto Fourth floor 100% completed</li> </ul> </li> <li>◆ <b>Wall Plastering</b> <ul style="list-style-type: none"> <li>▪ Upto Fourth floor 100% completed</li> </ul> </li> <li>◆ <b>Ceiling Putty work</b> <ul style="list-style-type: none"> <li>▪ Upto Fourth floor 100% completed</li> </ul> </li> <li>◆ <b>Wall Putty work</b> <ul style="list-style-type: none"> <li>▪ Upto Fourth floor 100% completed</li> </ul> </li> <li>◆ <b>Wall Painting work</b> <ul style="list-style-type: none"> <li>▪ Upto Fourth floor - 1st Coat painting 100% completed.</li> </ul> </li> <li>◆ <b>Staircase Hand Railing work</b> <ul style="list-style-type: none"> <li>▪ Upto Fourth floor 90% completed.</li> </ul> </li> <li>◆ <b>Flooring Work</b> <ul style="list-style-type: none"> <li>▪ Stilt floor Granolithic flooring 95% completed.</li> <li>▪ Vitrified Floor Tiles in Hall &amp; rooms - Upto Fourth floor 100% completed.</li> <li>▪ Ceramic Floor Tiles in Bathrooms – Upto Fourth floor 100% completed.</li> </ul> </li> </ul> </li> </ul> </li></ul>



**PROGRESS REPORT**  
**CGEWHO – CHENNAI PHASE-III PROJECT**

	<ul style="list-style-type: none"> <li>▪ Laying of Kotta Stone in Staircase 90% completed.</li> <li>◆ <b>Wall Tiles &amp; Cladding Work</b> <ul style="list-style-type: none"> <li>▪ Ceramic Wall Tiles in Bathrooms – Upto Fourth floor 100% completed.</li> </ul> </li> <li>◆ <b>Fixing of UPVC Windows</b> <ul style="list-style-type: none"> <li>▪ Upto. Fourth floor UPVC Window fixing 100% completed.</li> <li>▪ All floors Staircase fixed windows 100 completed.</li> </ul> </li> <li>◆ <b>Fixing of Wooden Flush Door Shutters.</b> <ul style="list-style-type: none"> <li>▪ Upto Third floor 100% completed.</li> <li>▪ Fourth floor 95% completed.</li> </ul> </li> <li>◆ <b>Erection of LIFTS</b> <ul style="list-style-type: none"> <li>▪ Materials for 2 Nos of Lifts arrived</li> <li>▪ Lift 1- Installation 90% completed.</li> <li>▪ Lift 2- Installation 80% completed.</li> </ul> </li> <li>◆ <b>Internal Electrification</b> <ul style="list-style-type: none"> <li>▪ Electrical cable pulling work 30% completed.</li> </ul> </li> <li>◆ <b>Fire Fighting Works</b> <ul style="list-style-type: none"> <li>▪ Fixing of Pipeline in Ceiling 1<sup>st</sup> Floor - 80% completed 2<sup>nd</sup> Floor - 50% completed.</li> </ul> </li> <li>● <b>External Finishing Work.</b> <ul style="list-style-type: none"> <li>◆ <b>External Plastering</b> - Overall 95% Completed.</li> <li>◆ <b>Primer</b> 2 Coats 100% completed.</li> <li>◆ <b>External Painting</b> <ul style="list-style-type: none"> <li>▪ 1<sup>st</sup> Coat 100% completed.</li> </ul> </li> </ul> </li> </ul>	<ul style="list-style-type: none"> <li>▪ Laying of Kotta Stone in Staircase 95% completed.</li> <li>◆ <b>Wall Tiles &amp; Cladding Work</b> <ul style="list-style-type: none"> <li>▪ Ceramic Wall Tiles in Bathrooms – Upto Fourth floor 100% completed.</li> </ul> </li> <li>◆ <b>Fixing of UPVC Windows</b> <ul style="list-style-type: none"> <li>▪ Upto. Fourth floor UPVC Window fixing 100% completed.</li> <li>▪ All floors Staircase fixed windows 100 completed.</li> </ul> </li> <li>◆ <b>Fixing of Wooden Flush Door Shutters.</b> <ul style="list-style-type: none"> <li>▪ Upto Third floor 100% completed.</li> <li>▪ Fourth floor 95% completed.</li> </ul> </li> <li>◆ <b>Erection of LIFTS</b> <ul style="list-style-type: none"> <li>▪ Materials for 2 Nos of Lifts arrived</li> <li>▪ Lift 1- Installation 90% completed.</li> <li>▪ Lift 2- Installation 90% completed.</li> </ul> </li> <li>◆ <b>Internal Electrification</b> <ul style="list-style-type: none"> <li>▪ Electrical cable pulling work 60% completed.</li> </ul> </li> <li>◆ <b>Fire Fighting Works</b> <ul style="list-style-type: none"> <li>▪ Fixing of Pipeline in Ceiling 1<sup>st</sup> Floor - 80% completed 2<sup>nd</sup> Floor - 80% completed.</li> </ul> </li> <li>● <b>External Finishing Work.</b> <ul style="list-style-type: none"> <li>◆ <b>External Plastering</b> - Overall 95% Completed.</li> <li>◆ <b>Primer</b> 2 Coats 100% completed.</li> <li>◆ <b>External Painting</b> <ul style="list-style-type: none"> <li>▪ 1<sup>st</sup> Coat 100% completed.</li> </ul> </li> </ul> </li> </ul>
--	--	--

**PROGRESS REPORT**  
**CGEWHO – CHENNAI PHASE-III PROJECT**

---

<b>BLOCK</b>	<b>STATUS AS ON 31<sup>st</sup> AUGUST-2023</b>
EXTERNAL DEVELOPMENT WORKS	<ul style="list-style-type: none"><li>➤ <b>Underground Sump-1 (Near D-Block)</b><ul style="list-style-type: none"><li>● <b>Structure Work.</b><ul style="list-style-type: none"><li>◆ <b>Completed</b><ul style="list-style-type: none"><li>▪ Base Slab – R.C.C 100% completed.</li><li>▪ Sump Wall - R.C.C 100% completed.</li><li>▪ Outer Wall Waterproof plastering – 50% completed.</li></ul></li><li>◆ <b>On Progress</b><ul style="list-style-type: none"><li>▪ Top Slab Shuttering &amp; Barbending works on Progress.</li></ul></li></ul></li></ul></li> <li>➤ <b>Underground Sump-2 (Near B-Block)</b><ul style="list-style-type: none"><li>● <b>Structure Work.</b><ul style="list-style-type: none"><li>◆ <b>Completed</b><ul style="list-style-type: none"><li>▪ P.C.C for Base Slab 100% completed.</li></ul></li><li>◆ <b>On Progress</b><ul style="list-style-type: none"><li>▪ Base Slab Shuttering &amp; Barbending works on Progress.</li></ul></li></ul></li></ul></li> <li>➤ <b>Sewage Treatment Plant-1 (Near D-Block)</b><ul style="list-style-type: none"><li>● Earthwork excavation on progress.</li></ul></li></ul>

# PROGRESS REPORT CGEWHO – CHENNAI PHASE-III PROJECT

---

## PHOTOGRAPHS OF WORK PROGRESS AS ON 31<sup>st</sup> AUGUST 2023

**Community Hall :** Lift Erection works 90% completed. Fire fighting works on progress. Electrical Wire pulling on progress



# PROGRESS REPORT

## CGEWHO – CHENNAI PHASE-III PROJECT

---

**Block A1:** Parapet columns 100% completed .O.H.T Base slab (1 out of 2) completed. External plastering works overall 80% completed.



# **PROGRESS REPORT** **CGEWHO – CHENNAI PHASE-III PROJECT**

---

**Block A2 :** Terrace Floor level slab Concrete casting 100% completed. Parapet columns 100% completed. External Plastering overall 35% completed.



# PROGRESS REPORT

## CGEWHO – CHENNAI PHASE-III PROJECT

---

**Block B1:** Lift Installation works 90% completed Fixing of UPVC Windows 90% completed. Terrace Weathering course 95% completed.





# PROGRESS REPORT

## CGEWHO – CHENNAI PHASE-III PROJECT

---

**Block B2 :** Sixth Floor Level slab 1<sup>st</sup> Half concrete casting 100% completed. Shuttering & Barbending works for 2<sup>nd</sup> half of Sixth floor level slab 90% completed & Shuttering works for 1<sup>st</sup> half of Seventh floor level slab on progress.



\

# PROGRESS REPORT

## CGEWHO – CHENNAI PHASE-III PROJECT

---

**Block C1:** Lift Installation works – Lift 1 – 85% completed & Lift 2,3,4 -40% completed. Terrace weathering course work 80% completed. O.H.T Water Proofing works on progress



# PROGRESS REPORT

## CGEWHO – CHENNAI PHASE-III PROJECT

---

**Block C2:** Lift Installation works – Lift 1 – 85% completed. Terrace weathering course work 10% completed



# PROGRESS REPORT

## CGEWHO – CHENNAI PHASE-III PROJECT

---

**Block C3:** External Plastering Overall 95% completed. Internal Plumbing works 90% completed. Shuttering & Barbending works for Over Head Water Tank on progress



# PROGRESS REPORT

## CGEWHO – CHENNAI PHASE-III PROJECT

---

**Block D1:** External plastering overall 95% completed. Internal Plumbing works 80% completed  
Water Proofing works in Bathrooms on progress.



# PROGRESS REPORT

## CGEWHO – CHENNAI PHASE-III PROJECT

---

**Block D2:** Lift installation works 80% completed. Terrace weathering course 85% completed. O.H.T Water proofing works on progress.



# PROGRESS REPORT

## CGEWHO – CHENNAI PHASE-III PROJECT

---

**Block D3:** Lift installation works – Lift 2 Nos 20% completed others on progress. Terrace weathering course 50% completed.



# **PROGRESS REPORT**

## **CGEWHO – CHENNAI PHASE-III PROJECT**

---

**U.G Sump- 1 :** Base Slab & Wall – R.C.C 100% completed. Top Slab Shuttering & Barbending works on Progress.



**U.G Sump- 2 :** P.C.C for Base Slab completed. Barbending works for Base slab on Progress.





**PROGRESS REPORT**  
**CGEWHO – CHENNAI PHASE-III PROJECT**

---

**QUALITY CONTROL**

**DURING CONSTRUCTION FOLLOWING QUALITY CONTROL TESTS CONDUCTED AT SITE:**

Sl.No.	Materials	Source from	Test Done	Result
1	M-Sand	Arcot (T.K), Ranipet (Dist) Walajabad(T.K), Kanchipuram (Dt)	Each Truck	Sieve Analysis & Silt content
2.	P- Sand	Uthiramerur, Kanchipuram (DT) Walajabad(T.K), Kanchipuram (Dt)	Each Truck	Sieve Analysis & Silt content
2	Coarse Aggregate (20mm)	Sriperambathur, Kanchipuram (Dt), Vellore Dt & Chittoor Dt.	Each Truck	Sieve Analysis
3	Coarse Aggregate (12mm)	Sriperambathur, Kanchipuram (Dt) Vellore Dt & Chittoor Dt.	Each Truck	Sieve Analysis
4	Cement	Third party testing is being done.		
5	Steel	Third party testing is being done.		
6	Pile Integrity	Third party testing is being done.		
7	Soil Compaction	Third party testing is being done.		
8	RCC cubes are being tested and Register is being maintained.			
9	Slump test conducted at site to insure workability of concrete.			

**PROGRESS REPORT**  
**CGEWHO – CHENNAI PHASE-III PROJECT**

---

**PHOTOGRAPH OF QUALITY CONTROL AT SITE**

**Concrete Cube Compressive Strength Testing**



**PROGRESS REPORT**  
**CGEWHO – CHENNAI PHASE-III PROJECT**

---

**20mm & 12mm Aggregate Sieve Analysis Testing**



**PROGRESS REPORT**  
**CGEWHO – CHENNAI PHASE-III PROJECT**

---

**Fine Aggregate Sieve Analysis Testing**

