

**CGEWHO – CHENNAI PHASE-III
PROJECT**



MONTHLY PROGRESS REPORT

STATUS AS ON : 31.10.2023

PROGRESS REPORT
CGEWHO – CHENNAI PHASE-III PROJECT

31.10.2023

| BLOCK | STATUS UPTO PREVIOUS MONTH | STATUS AS ON 31 st OCTOBER-2023 |
|----------|--|--|
| A1 BLOCK | <ul style="list-style-type: none"> ◆ 100% Completed Works <ul style="list-style-type: none"> ▪ Terrace floor level slab R.C.C ▪ Terrace floor Parapet Columns Concrete. ▪ Lift Head room (4 out of 4) - Slab Concrete. ▪ Over Head Water Tank <ul style="list-style-type: none"> (a)Base Slab Concrete 2 out of 2 (b)Tank Wall Concrete 2 out of 2 (c)Top Cover slab Concrete 1 out of 2 ▪ Block work upto Tenth floor & Parapet wall. ▪ Ceiling Plastering upto Ninth floor. ▪ Wall plastering upto Ninth floor. ▪ 1st Coat Wall Putty upto Eighth floor ◆ 90% Completed Works <ul style="list-style-type: none"> ▪ Over Head Water Tank (2nd) Top slab shuttering works. ▪ Ceiling Plastering in Tenth floor. ▪ Wall Plastering in Tenth floor. ▪ Electrical Conducting works in Tenth floor. ▪ Fixing of Balcony Handrail. ▪ External Plastering in all sides ◆ Works On Progress <ul style="list-style-type: none"> ▪ 1st Coat Wall Putty in Ninth floor. ▪ Fixing of Water supply pipe Lines (CPVC) – 60% completed (120 / 200). ▪ Fixing of Sanitary Lines (PVC) – 40% completed (80/ 200). ▪ Fixing of Vertical Plumbing Lines in Shaft 10% completed. (10/200). ▪ Lift Materials 4 out of 4 received ● Model Flat Finishing works 90% completed. | <ul style="list-style-type: none"> ◆ 100% Completed Works <ul style="list-style-type: none"> ▪ Terrace floor level slab R.C.C ▪ Terrace floor Parapet Columns Concrete. ▪ Lift Head room (4 out of 4) - Slab Concrete. ▪ Over Head Water Tank <ul style="list-style-type: none"> (a)Base Slab Concrete 2 out of 2 (b)Tank Wall Concrete 2 out of 2 (c)Top Cover slab Concrete 2 out of 2 ▪ Block work upto Tenth floor & Parapet wall. ▪ Ceiling Plastering upto Tenth floor. ▪ Wall plastering upto Tenth floor. ▪ 1st Coat Wall Putty upto Ninth floor ◆ 90% Completed Works <ul style="list-style-type: none"> ▪ Electrical Conducting works in Tenth floor. ▪ Fixing of Balcony Handrail. ▪ External Plastering 95% completed in all sides. ▪ Fixing of Water supply pipe Lines (CPVC) – 92% completed (185 / 200). ◆ Works On Progress <ul style="list-style-type: none"> ▪ 1st Coat Wall Putty started in Tenth floor floor. ▪ Fixing of Sanitary Lines (PVC) – 45% completed (90/ 200). ▪ Fixing of Vertical Plumbing Lines in Shaft 40% completed. (80/200). ▪ Fixing of Staircase Handrail 70% completed. ▪ Lift Materials 4 out of 4 received. ◆ Model Flat Finishing works 90% completed. |



PROGRESS REPORT
CGEWHO – CHENNAI PHASE-III PROJECT

| BLOCK | STATUS UPTO PREVIOUS MONTH | STATUS AS ON 31st OCTOBER-2023 |
|--------------|---|--|
| A2 BLOCK | <ul style="list-style-type: none"> ◆ 100% Completed Works <ul style="list-style-type: none"> ▪ Terrace floor level slab R.C.C ▪ Terrace floor Parapet Columns Concrete. ▪ Lift Head room (4 out of 4) - Slab Concrete. ▪ Over Head Water Tank (a)Base Slab Concrete 2 out of 2 ▪ Block work upto Tenth floor & Parapet wall. ▪ Ceiling Plastering upto Eight floor. ▪ Wall plastering upto Eighth floor. ▪ 1st Coat Wall Putty upto Seventh floor ◆ 90% Completed Works <ul style="list-style-type: none"> ▪ Ceiling Plastering in Ninth floor. ▪ Wall Plastering in Ninth floor. ▪ Electrical Conducting works in Eighth floor. ▪ Fixing of Balcony Handrail. ◆ Works On Progress <ul style="list-style-type: none"> ▪ Over Head Tank - Wall Shuttering works on progress. ▪ 1st Coat Wall Putty in Eighth floor. ▪ External Plastering overall 80% completed. ▪ Fixing of Water supply pipe Lines (CPVC) – 55% completed (109 / 200). ▪ Fixing of Sanitary Lines (PVC) – 20% completed (40/ 200). ▪ Lift Materials 4 out of 4 received | <ul style="list-style-type: none"> ◆ 100% Completed Works <ul style="list-style-type: none"> ▪ Terrace floor level slab R.C.C ▪ Terrace floor Parapet Columns Concrete. ▪ Lift Head room (4 out of 4) - Slab Concrete. ▪ Over Head Water Tank (a)Base Slab Concrete 2 out of 2 (b)Tank Wall Concrete 1 out of 2 (c)Top Cover slab Concrete 1 out of 2 ▪ Block work upto Tenth floor & Parapet wall. ▪ Ceiling Plastering upto Ninth floor. ▪ Wall plastering upto Ninth floor. ▪ 1st Coat Wall Putty upto Eighth floor ◆ 90% Completed Works <ul style="list-style-type: none"> ▪ Ceiling Plastering in Tenth floor. ▪ Wall Plastering in Tenth floor. ▪ Electrical Conducting works in Ninth floor. ▪ Fixing of Balcony Handrail. ▪ External Plastering in all sides 90% completed. ▪ Fixing of Water supply pipe Lines (CPVC) – 92% completed (184 / 200). ◆ Works On Progress <ul style="list-style-type: none"> ▪ Over Head Tank (2nd) - Wall Shuttering & Barbending works on progress. ▪ 1st Coat Wall Putty in Ninth floor. ▪ Fixing of Sanitary Lines (PVC) – 22% completed (45/ 200). ▪ Fixing of Vertical Plumbing Lines in Shaft started. ▪ Lift Materials 4 out of 4 received |



PROGRESS REPORT
CGEWHO – CHENNAI PHASE-III PROJECT

| BLOCK | STATUS UPTO PREVIOUS MONTH | STATUS AS ON 31st OCTOBER-2023 |
|-----------------|---|---|
| B1 BLOCK | <ul style="list-style-type: none"> ◆ 100% Completed Works ▪ Terrace floor level slab R.C.C ▪ Terrace floor Parapet Columns Concrete. ▪ Lift Head room (3 out of 3) - Slab Concrete. ▪ Over Head Water Tank <ul style="list-style-type: none"> (a) Base Slab Concrete (3 out of 3) (b) Wall Concrete (3 out of 3) (c) Top Cover slab (3 out of 3) ▪ Block work upto Tenth floor & Parapet wall. ▪ Ceiling Plastering upto Tenth floor. ▪ Wall plastering upto Tenth floor. ▪ 1st Coat Wall Putty upto Tenth floor. ▪ 2nd Coat Wall Putty upto Tenth floor. ▪ Fixing of Balcony Handrail. ▪ Fixing of Staircase Hand Rails ▪ Fixing of Internal Plumbing Line <ul style="list-style-type: none"> a) Water supply pipe Lines (CPVC). b) Sanitary Lines (PVC) ▪ Fixing of Vertical Plumbing Line in Shafts <ul style="list-style-type: none"> a) Water supply pipe Lines (G.I). b) Sanitary Lines (PVC). ▪ Fixing of Bathroom Wall Tiles. ▪ Laying Of Floor Tiles <ul style="list-style-type: none"> a) Ceramic Tiles in Bathroom b) Vitrified Tiles in Halls & Bedrooms. c) Vitrified Tiles in Corridor. ▪ Fixing of UPVC Windows. ▪ Fixing of UPVC French Door (without Mosquito mesh shutter) ▪ Kitchen Finishing Works <ul style="list-style-type: none"> a) Fixing of Wall Dados. b) Laying of Granite Countertop. c) Fixing of S.S Sink. | <ul style="list-style-type: none"> ◆ 100% Completed Works ▪ Terrace floor level slab R.C.C ▪ Terrace floor Parapet Columns Concrete. ▪ Lift Head room (3 out of 3) - Slab Concrete. ▪ Over Head Water Tank <ul style="list-style-type: none"> (a) Base Slab Concrete (3 out of 3) (b) Wall Concrete (3 out of 3) (c) Top Cover slab (3 out of 3) ▪ Block work upto Tenth floor & Parapet wall. ▪ Ceiling Plastering upto Tenth floor. ▪ Wall plastering upto Tenth floor. ▪ 1st Coat Wall Putty upto Tenth floor. ▪ 2nd Coat Wall Putty upto Tenth floor. ▪ Fixing of Balcony Handrail. ▪ Fixing of Staircase Hand Rails ▪ Fixing of Internal Plumbing Line <ul style="list-style-type: none"> a) Water supply pipe Lines (CPVC). b) Sanitary Lines (PVC) ▪ Fixing of Vertical Plumbing Line in Shafts <ul style="list-style-type: none"> a) Water supply pipe Lines (G.I). b) Sanitary Lines (PVC). ▪ Fixing of Bathroom Wall Tiles. ▪ Laying Of Floor Tiles <ul style="list-style-type: none"> a) Ceramic Tiles in Bathroom b) Vitrified Tiles in Halls & Bedrooms. c) Vitrified Tiles in Corridor. ▪ Fixing of UPVC Windows. ▪ Fixing of UPVC French Door (without Mosquito mesh shutter) ▪ Kitchen Finishing Works <ul style="list-style-type: none"> a) Fixing of Wall Dados. b) Laying of Granite Countertop. c) Fixing of S.S Sink. |



PROGRESS REPORT
CGEWHO – CHENNAI PHASE-III PROJECT

| | | |
|--------------|---|---|
| | <ul style="list-style-type: none"> ▪ External Plastering in all sides. ▪ Water Proofing Works. <ul style="list-style-type: none"> a) Terrace floor Water proofing. b) Over Head Water Tank ◆ 90% Completed Works <ul style="list-style-type: none"> ▪ Lift Installation works 3 out 3. ▪ Lift Cladding works 1 out of 3. ▪ Laying of Green marble for Staircase. ▪ Application of Exterior Wall Primer ◆ Works On Progress <ul style="list-style-type: none"> ▪ Fixing of Door Shutters 80% completed (672/840). ▪ Fixing of M.S Window Safety Grills. ▪ Lift Cladding works 2 out of 3. • Model Flat Finishing works 95% completed. | <ul style="list-style-type: none"> ▪ External Plastering in all sides. ▪ Water Proofing Works. <ul style="list-style-type: none"> a) Terrace floor Water proofing. b) Over Head Water Tank ◆ 90% Completed Works <ul style="list-style-type: none"> ▪ Lift Installation works 3 out 3. ▪ Lift Cladding works 2 out of 3. ▪ Fixing of Door Shutters 90% completed (760/840). ▪ Laying of Green marble for Staircase. ▪ Application of Exterior Wall Primer ◆ Works On Progress <ul style="list-style-type: none"> ▪ Fixing of M.S Window Safety Grills. ▪ Electrical wire pulling work on progress. ▪ Lift Cladding works for 3rd Lift on progress. • Model Flat Finishing works 95% completed. |
| BLOCK | STATUS UPTO PREVIOUS MONTH | STATUS AS ON 31st OCTOBER-2023 |
| B2 BLOCK | <ul style="list-style-type: none"> ◆ 100% Completed Works <ul style="list-style-type: none"> ▪ Sixth floor level slab R.C.C ▪ Sixth floor Columns Concrete. ▪ Seventh floor level slab – 1st Half R.C.C. ▪ Block work upto Third floor. ▪ Ceiling plastering upto Second floor. ▪ Wall plastering upto Second floor. ◆ Works On Progress <ul style="list-style-type: none"> ▪ Seventh floor Columns Concrete – 50% completed. ▪ Block work <ul style="list-style-type: none"> a) In Fourth floor 90% completed. b) In Fifth floor 60% completed. ▪ Ceiling Plastering <ul style="list-style-type: none"> a) In Third floor 80% completed. b) In Fourth floor 50% completed. | <ul style="list-style-type: none"> ◆ 100% Completed Works <ul style="list-style-type: none"> ▪ Seventh floor level slab R.C.C ▪ Seventh floor Columns Concrete. ▪ Block work upto Fourth floor. ▪ Ceiling plastering upto Third floor. ▪ Wall plastering upto Third floor. ◆ Works On Progress <ul style="list-style-type: none"> ▪ Eighth floor level slab – 1st Half Shuttering & Barbending works 90% completed. ▪ Block work <ul style="list-style-type: none"> a) In Fifth floor 80% completed. b) In Sixth floor 40% completed. ▪ Ceiling Plastering <ul style="list-style-type: none"> a) In Fourth floor 80% completed. ▪ Wall Plastering <ul style="list-style-type: none"> a) In Fourth floor 80% completed. |



PROGRESS REPORT
CGEWHO – CHENNAI PHASE-III PROJECT

| | | |
|--------------|---|--|
| | <ul style="list-style-type: none"> ▪ Wall Plastering <ul style="list-style-type: none"> a) In Third floor 80% completed. b) In Fourth floor 50% completed. | |
| BLOCK | STATUS UPTO PREVIOUS MONTH | STATUS AS ON 31st OCTOBER-2023 |
| C1 BLOCK | <ul style="list-style-type: none"> ◆ 100% Completed Works <ul style="list-style-type: none"> ▪ Terrace floor level slab R.C.C ▪ Terrace floor Parapet Columns Concrete. ▪ Lift Head room (4 out of 4) - Slab Concrete. ▪ Over Head Water Tank <ul style="list-style-type: none"> (a) Base Slab Concrete (3 out of 3) (b) Wall Concrete (3 out of 3) (c) Top Cover slab (3 out of 3) ▪ Block work upto Tenth floor & Parapet wall. ▪ Ceiling Plastering upto Tenth floor. ▪ Wall plastering upto Tenth floor. ▪ 1st Coat Wall Putty upto Tenth floor. ▪ 2nd Coat Wall Putty upto Tenth floor. ▪ Fixing of Balcony Handrail. ▪ Fixing of Internal Plumbing Line. <ul style="list-style-type: none"> a) Water supply pipe Lines (CPVC). b) Sanitary Lines (PVC) ▪ Fixing of Vertical Plumbing Line in Shafts <ul style="list-style-type: none"> a) Water supply pipe Lines (G.I). b) Sanitary Lines (PVC). ▪ Fixing of Bathroom Wall Tiles. ▪ Laying Of Floor Tiles <ul style="list-style-type: none"> a) Ceramic Tiles in Bathroom ▪ Fixing of UPVC Windows. ▪ External Plastering in all sides. ▪ Water Proofing Works. <ul style="list-style-type: none"> a) Over Head Water Tank ▪ Laying of Green marble for Staircase. | <ul style="list-style-type: none"> ◆ 100% Completed Works <ul style="list-style-type: none"> ▪ Terrace floor level slab R.C.C ▪ Terrace floor Parapet Columns Concrete. ▪ Lift Head room (4 out of 4) - Slab Concrete. ▪ Over Head Water Tank <ul style="list-style-type: none"> (a) Base Slab Concrete (3 out of 3) (b) Wall Concrete (3 out of 3) (c) Top Cover slab (3 out of 3) ▪ Block work upto Tenth floor & Parapet wall. ▪ Ceiling Plastering upto Tenth floor. ▪ Wall plastering upto Tenth floor. ▪ 1st Coat Wall Putty upto Tenth floor. ▪ 2nd Coat Wall Putty upto Tenth floor. ▪ Fixing of Balcony Handrail. ▪ Fixing of Internal Plumbing Line. <ul style="list-style-type: none"> a) Water supply pipe Lines (CPVC). b) Sanitary Lines (PVC) ▪ Fixing of Vertical Plumbing Line in Shafts <ul style="list-style-type: none"> a) Water supply pipe Lines (G.I). b) Sanitary Lines (PVC). ▪ Fixing of Bathroom Wall Tiles. ▪ Laying Of Floor Tiles <ul style="list-style-type: none"> a) Ceramic Tiles in Bathroom b) Vitrified Tiles in Halls & Bedrooms ▪ Fixing of UPVC Windows. ▪ External Plastering in all sides. ▪ Water Proofing Works. <ul style="list-style-type: none"> a) Over Head Water Tank |



PROGRESS REPORT
CGEWHO – CHENNAI PHASE-III PROJECT

| | | |
|--------------|--|---|
| | <ul style="list-style-type: none"> ◆ 90% Completed Works <ul style="list-style-type: none"> ▪ Fixing of Staircase Hand Rails 3 out of 3 ▪ Fixing of UPVC French Door (without Mosquito mesh shutter). ▪ Laying Of Floor Tiles <ul style="list-style-type: none"> a) Vitrified Tiles in Halls & Bedrooms. b) Vitrified Tiles in Corridor. ▪ Kitchen Finishing Works <ul style="list-style-type: none"> a) Fixing of Wall Dados. b) Laying of Granite Countertop. c) Fixing of S.S Sink. ▪ Water Proofing Works. <ul style="list-style-type: none"> a) Terrace floor Water proofing. ▪ Lift Installation works 1 out 4. ▪ Lift Cladding works 1 out of 4. ▪ Application of Exterior Wall Primer ◆ Works On Progress <ul style="list-style-type: none"> ▪ Fixing of Door Shutters 83% completed (902 / 1080). ▪ Fixing of M.S Window Safety Grills. ▪ Lift Cladding works 2 out of 4. ● Model Flat Finishing works 95% completed. | <ul style="list-style-type: none"> ▪ Laying of Green marble for Staircase. ▪ Kitchen Finishing Works <ul style="list-style-type: none"> a) Fixing of Wall Dados. b) Laying of Granite Countertop. c) Fixing of S.S Sink. ◆ 90% Completed Works <ul style="list-style-type: none"> ▪ Fixing of Staircase Hand Rails 3 out of 3 ▪ Fixing of UPVC French Door (without Mosquito mesh shutter). – 235 / 240 ▪ Laying Of Floor Tiles <ul style="list-style-type: none"> a) Vitrified Tiles in Corridor. ▪ Water Proofing Works. <ul style="list-style-type: none"> a) Terrace floor Water proofing. ▪ Lift Installation works 4 out 4. ▪ Lift Cladding works 3 out of 4. ▪ Application of Exterior Wall Primer ▪ Fixing of Door Shutters 90% completed (975 / 1080). ◆ Works On Progress <ul style="list-style-type: none"> ▪ Fixing of M.S Window Safety Grills. ▪ Electrical wire pulling work. ▪ Lift Cladding work for 4th Lift 50% completed. ● Model Flat Finishing works 95% completed. |
| BLOCK | STATUS UPTO PREVIOUS MONTH | STATUS AS ON 31st OCTOBER-2023 |
| C2 BLOCK | <ul style="list-style-type: none"> ◆ 100% Completed Works <ul style="list-style-type: none"> ▪ Terrace floor level slab R.C.C ▪ Terrace floor Parapet Columns Concrete. ▪ Lift Head room (3 out of 4) - Slab Concrete. ▪ Over Head Water Tank <ul style="list-style-type: none"> (a) Base Slab Concrete (2 out of 3) (b) Wall Concrete (2 out of 3) (c) Top Cover slab (2 out of 3) ▪ Block work upto Tenth floor & Parapet wall. | <ul style="list-style-type: none"> ◆ 100% Completed Works <ul style="list-style-type: none"> ▪ Terrace floor level slab R.C.C ▪ Terrace floor Parapet Columns Concrete. ▪ Lift Head room (3 out of 4) - Slab Concrete. ▪ Over Head Water Tank <ul style="list-style-type: none"> (a) Base Slab Concrete (2 out of 3) (b) Wall Concrete (2 out of 3) (c) Top Cover slab (2 out of 3) ▪ Block work upto Tenth floor & Parapet wall. |



PROGRESS REPORT
CGEWHO – CHENNAI PHASE-III PROJECT

| | |
|--|--|
| <ul style="list-style-type: none"> ▪ Ceiling Plastering upto Tenth floor. ▪ Wall plastering upto Tenth floor. ▪ 1st Coat Wall Putty upto Tenth floor. ▪ Fixing of Internal Plumbing Line <ul style="list-style-type: none"> a) Water supply pipe Lines (CPVC). b) Sanitary Lines (PVC) ▪ Fixing of Vertical Plumbing Line in Shafts <ul style="list-style-type: none"> a) Water supply pipe Lines (G.I). b) Sanitary Lines (PVC). ▪ External Plastering in all sides. ▪ Water Proofing Works. <ul style="list-style-type: none"> a) Over Head Water Tank 1 out of 3 ◆ 90% Completed Works <ul style="list-style-type: none"> ▪ Fixing of Balcony Handrail. ▪ Fixing of Staircase Hand Rails ▪ Application of Exterior Wall Primer ◆ Works On Progress <ul style="list-style-type: none"> ▪ 2nd Coat Wall Putty 75% completed. (90 /120) ▪ Fixing of Bathroom Wall Tiles 65% completed. (240 / 360) ▪ Laying Of Floor Tiles <ul style="list-style-type: none"> a) Ceramic Tiles in Bathroom 65% completed. (240 / 360) b) Vitrified Tiles in Halls & Bedrooms 58% completed. (70 / 120) c) Vitrified Tiles in Corridor. ▪ Fixing of UPVC Window 52% completed. (311 / 600) ▪ Fixing of UPVC French Door (without Mosquito mesh shutter) started (6 /240) ▪ Fixing of Main Door & Internal Shutters 40% completed (450 / 1080) ▪ Lift Installation works 1 out 4 - 60% completed. ▪ Kitchen Finishing Works <ul style="list-style-type: none"> a) Laying of Granite Countertop 20% completed. (24 / 120). | <ul style="list-style-type: none"> ▪ Ceiling Plastering upto Tenth floor. ▪ Wall plastering upto Tenth floor. ▪ 1st Coat Wall Putty upto Tenth floor. ▪ Fixing of Internal Plumbing Line <ul style="list-style-type: none"> a) Water supply pipe Lines (CPVC). b) Sanitary Lines (PVC) ▪ Fixing of Vertical Plumbing Line in Shafts <ul style="list-style-type: none"> a) Water supply pipe Lines (G.I). b) Sanitary Lines (PVC). ▪ External Plastering in all sides. ▪ Water Proofing Works. <ul style="list-style-type: none"> a) Over Head Water Tank 1 out of 3 ▪ Fixing of Bathroom Wall Tiles completed. (360 / 360) ▪ Laying Of Floor Tiles <ul style="list-style-type: none"> a) Ceramic Tiles in Bathroom 100% completed. (360 / 360) b) Vitrified Tiles in Halls & Bedrooms 100% completed. (120 / 120) ▪ Kitchen Finishing Works <ul style="list-style-type: none"> a) Fixing of Wall Dados 100% completed. (120 / 120) b) Laying of Granite Countertop 100% completed. (120 / 120). c) Fixing of S.S Sink 100% completed. (120 / 120). ◆ 90% Completed Works <ul style="list-style-type: none"> ▪ 2nd Coat Wall Putty 95% completed. (117 /120) ▪ Fixing of Balcony Handrail. ▪ Fixing of Staircase Hand Rails ▪ Application of Exterior Wall Primer ▪ Laying Of Floor Tiles <ul style="list-style-type: none"> a) Vitrified Tiles in Corridor. ▪ Fixing of Main Door & Internal Shutters 90% completed (965 / 1080) ▪ Lift Installation works 2 out 4 - 90% completed. |
|--|--|



PROGRESS REPORT
CGEWHO – CHENNAI PHASE-III PROJECT

| | | |
|--------------|---|---|
| | <ul style="list-style-type: none"> b) Fixing of S.S Sink 10% completed. (12 / 120). ▪ Water Proofing Works. <ul style="list-style-type: none"> a) Terrace floor Water proofing 40% completed. b) Over Head Water Tank 2 out 3 work in progress. ▪ Laying of Green marble for Staircase 30% completed. | <ul style="list-style-type: none"> ◆ Works On Progress <ul style="list-style-type: none"> ▪ Fixing of UPVC Window 75% completed. (450 / 600) ▪ Fixing of UPVC French Door (without Mosquito mesh shutter) 52% completed. (126 /240) ▪ Lift Installation works – 3rd Lift 70% completed. ▪ Water Proofing Works. <ul style="list-style-type: none"> a) Terrace floor Water proofing 45% completed. b) Over Head Water Tank 2 out 3 work in progress. ▪ Laying of Green marble for Staircase 60% completed. ▪ Lift Cladding work 40% completed. |
| BLOCK | STATUS UPTO PREVIOUS MONTH | STATUS AS ON 31st OCTOBER-2023 |
| C3 BLOCK | <ul style="list-style-type: none"> ◆ 100% Completed Works <ul style="list-style-type: none"> ▪ Terrace floor level slab R.C.C ▪ Terrace floor Parapet Columns Concrete. ▪ Lift Head room (4 out of 4) - Slab Concrete. ▪ Over Head Water Tank <ul style="list-style-type: none"> (a) Base Slab Concrete (2 out of 3) ▪ Block work upto Tenth floor & Parapet wall. ▪ Ceiling Plastering upto Tenth floor. ▪ Wall plastering upto Tenth floor. ▪ 1st Coat Wall Putty upto Tenth floor. ▪ Fixing of Internal Plumbing Line <ul style="list-style-type: none"> a) Water supply pipe Lines (CPVC). b) Sanitary Lines (PVC) ▪ External Plastering in all sides. ◆ 90% Completed Works <ul style="list-style-type: none"> ▪ Fixing of Balcony Handrail. ▪ Fixing of Staircase Hand Rails. | <ul style="list-style-type: none"> ◆ 100% Completed Works <ul style="list-style-type: none"> ▪ Terrace floor level slab R.C.C ▪ Terrace floor Parapet Columns Concrete. ▪ Lift Head room (4 out of 4) - Slab Concrete. ▪ Over Head Water Tank <ul style="list-style-type: none"> (a) Base Slab Concrete (2 out of 3) ▪ Block work upto Tenth floor & Parapet wall. ▪ Ceiling Plastering upto Tenth floor. ▪ Wall plastering upto Tenth floor. ▪ 1st Coat Wall Putty upto Tenth floor. ▪ Fixing of Internal Plumbing Line <ul style="list-style-type: none"> a) Water supply pipe Lines (CPVC). b) Sanitary Lines (PVC) ▪ Fixing of Vertical Plumbing Line in Shafts <ul style="list-style-type: none"> a) Water supply pipe Lines (G.I). b) Sanitary Lines (PVC). |



PROGRESS REPORT
CGEWHO – CHENNAI PHASE-III PROJECT

| | | |
|--------------|---|---|
| | <ul style="list-style-type: none"> ▪ Application of Exterior Wall Primer ◆ Works On Progress <ul style="list-style-type: none"> ▪ 2nd Coat Wall Putty 20% completed. (20 /100). ▪ Fixing of Vertical Plumbing Line in Shafts <ul style="list-style-type: none"> a) Water supply pipe Lines (G.I). b) Sanitary Lines (PVC). ▪ Fixing of Bathroom Wall Tiles 25% completed. (75 /300) ▪ Laying Of Floor Tiles <ul style="list-style-type: none"> a) Ceramic Tiles in Bathroom 25% completed. (80 /300) b) Vitrified Tiles in Halls & Bedrooms 25% completed. (25 / 100) ▪ Fixing of UPVC Window started. (10 / 500) ▪ Fixing of UPVC French Door (without Mosquito mesh shutter) started (4 / 200) ▪ Fixing of Main Door & Internal Shutters started (18 / 900) ▪ Lift Installation works – Materials received 4 out 4. ▪ Kitchen Finishing Works <ul style="list-style-type: none"> a) Laying of Granite Countertop 10% completed. (10 / 100). b) Fixing of S.S Sink 10% completed. (10 / 100). | <ul style="list-style-type: none"> ▪ External Plastering in all sides. ◆ 90% Completed Works <ul style="list-style-type: none"> ▪ Fixing of Balcony Handrail. ▪ Fixing of Staircase Hand Rails. ▪ Application of Exterior Wall Primer ◆ Works On Progress <ul style="list-style-type: none"> ▪ 2nd Coat Wall Putty 34% completed. (34 /100). ▪ Fixing of Bathroom Wall Tiles 43% completed. (131 /300) ▪ Laying Of Floor Tiles <ul style="list-style-type: none"> a) Ceramic Tiles in Bathroom 43% completed. (131 /300) b) Vitrified Tiles in Halls & Bedrooms 42% completed. (42 / 100) ▪ Fixing of UPVC Window 13% Completed.(65 / 500) ▪ Fixing of UPVC French Door (without Mosquito mesh shutter) 33% completed (66 / 200) ▪ Fixing of Main Door & Internal Shutters started (33 / 900) ▪ Lift Installation works – Materials received 4 out 4. ▪ Kitchen Finishing Works <ul style="list-style-type: none"> a) Laying of Granite Countertop 25% completed. (25 / 100). b) Fixing of S.S Sink 25% completed. (25 / 100). |
| BLOCK | STATUS UPTO PREVIOUS MONTH | STATUS AS ON 31st OCTOBER-2023 |
| D1 BLOCK | <ul style="list-style-type: none"> ◆ 100% Completed Works <ul style="list-style-type: none"> ▪ Terrace floor level slab R.C.C ▪ Terrace floor Parapet Columns Concrete. ▪ Lift Head room (4 out of 4) - Slab Concrete. ▪ Over Head Water Tank <ul style="list-style-type: none"> (a) Base Slab Concrete (3 out of 3) (b) Wall Concrete (3 out of 3) | <ul style="list-style-type: none"> ◆ 100% Completed Works <ul style="list-style-type: none"> ▪ Terrace floor level slab R.C.C ▪ Terrace floor Parapet Columns Concrete. ▪ Lift Head room (4 out of 4) - Slab Concrete. ▪ Over Head Water Tank <ul style="list-style-type: none"> (a) Base Slab Concrete (3 out of 3) (b) Wall Concrete (3 out of 3) |



PROGRESS REPORT
CGEWHO – CHENNAI PHASE-III PROJECT

| | | |
|--|--|--|
| | <p>(c) Top Cover slab (3 out of 3)</p> <ul style="list-style-type: none"> ▪ Block work upto Tenth floor & Parapet wall. ▪ Ceiling Plastering upto Tenth floor. ▪ Wall plastering upto Tenth floor. ▪ 1st Coat Wall Putty upto Tenth floor. ▪ Water Proofing Works. <ul style="list-style-type: none"> a) Over Head Water Tank 3 out of 3 <p>◆ 90% Completed Works</p> <ul style="list-style-type: none"> ▪ Fixing of Balcony Handrail. ▪ Fixing of Internal Plumbing Line <ul style="list-style-type: none"> a) Water supply pipe Lines (CPVC). b) Sanitary Lines (PVC) ▪ Fixing of Vertical Plumbing Line in Shafts <ul style="list-style-type: none"> a) Water supply pipe Lines (G.I). b) Sanitary Lines (PVC). ▪ External Plastering in all sides. ▪ Application of External Wall Primer- 1st Coat <p>◆ Works On Progress</p> <ul style="list-style-type: none"> ▪ Fixing of Bathroom Wall Tiles 52% completed. (168 / 320). ▪ Laying Of Floor Tiles <ul style="list-style-type: none"> a) Ceramic Tiles in Bathroom 51% completed. (165 / 320) b) Vitrified Tiles in Halls & Bedrooms 50% completed. (40 / 80) ▪ Fixing of UPVC Windows started (18 / 400). ▪ Fixing of Main Door & Internal Shutters started (20 / 880) ▪ Application of Exterior Wall Primer ▪ Lift Installation works 2 out 4 - 60% completed. ▪ Water Proofing Works. <ul style="list-style-type: none"> a) Terrace floor Water proofing 50% completed. | <p>(c) Top Cover slab (3 out of 3)</p> <ul style="list-style-type: none"> ▪ Block work upto Tenth floor & Parapet wall. ▪ Ceiling Plastering upto Tenth floor. ▪ Wall plastering upto Tenth floor. ▪ 1st Coat Wall Putty upto Tenth floor. ▪ Water Proofing Works. <ul style="list-style-type: none"> a) Over Head Water Tank 3 out of 3 ▪ Fixing of Internal Plumbing Line <ul style="list-style-type: none"> a) Water supply pipe Lines (CPVC). b) Sanitary Lines (PVC) ▪ Fixing of Vertical Plumbing Line in Shafts <ul style="list-style-type: none"> a) Water supply pipe Lines (G.I). b) Sanitary Lines (PVC). <p>◆ 90% Completed Works</p> <ul style="list-style-type: none"> ▪ Fixing of Balcony Handrail. ▪ External Plastering in all sides 95% completed. ▪ Application of External Wall Primer- 1st Coat <p>◆ Works On Progress</p> <ul style="list-style-type: none"> ▪ 2nd Coat Wall Putty 20% completed. (16 / 80). ▪ Fixing of Bathroom Wall Tiles 70% completed. (225 / 320). ▪ Laying Of Floor Tiles <ul style="list-style-type: none"> a) Ceramic Tiles in Bathroom 68% completed. (220 / 320) b) Vitrified Tiles in Halls & Bedrooms 75% completed. (60 / 80) ▪ Fixing of UPVC Windows 35% completed. (141 / 400). ▪ Fixing of Main Door & Internal Shutters 4% completed (40 / 880) ▪ Kitchen Finishing Works <ul style="list-style-type: none"> a) Fixing of Wall Dados 56% completed. (45 / 80) b) Laying of Granite Countertop 65% completed. (52 / 80). |
|--|--|--|



PROGRESS REPORT
CGEWHO – CHENNAI PHASE-III PROJECT

| | | <ul style="list-style-type: none"> c) Fixing of S.S Sink 65% completed. (52 / 80). ▪ Application of Exterior Wall Primer ▪ Lift Installation works 2 out 4 - 65% completed. ▪ Water Proofing Works. <ul style="list-style-type: none"> a) Terrace floor Water proofing 75% completed. |
|----------|--|--|
| BLOCK | STATUS UPTO PREVIOUS MONTH | STATUS AS ON 31 st OCTOBER-2023 |
| D2 BLOCK | <ul style="list-style-type: none"> ◆ 100% Completed Works <ul style="list-style-type: none"> ▪ Terrace floor level slab R.C.C ▪ Terrace floor Parapet Columns Concrete. ▪ Lift Head room (3 out of 3) - Slab Concrete. ▪ Over Head Water Tank <ul style="list-style-type: none"> (a) Base Slab Concrete (3 out of 3) (b) Wall Concrete (3 out of 3) (c) Top Cover slab (3 out of 3) ▪ Block work upto Tenth floor & Parapet wall. ▪ Ceiling Plastering upto Tenth floor. ▪ Wall plastering upto Tenth floor. ▪ 1st Coat Wall Putty upto Tenth floor. ▪ 2nd Coat Wall Putty upto Tenth floor. ▪ Fixing of Balcony Handrail. ▪ Fixing of Staircase Hand Rails ▪ Fixing of Internal Plumbing Line <ul style="list-style-type: none"> a) Water supply pipe Lines (CPVC). b) Sanitary Lines (PVC) ▪ Fixing of Vertical Plumbing Line in Shafts <ul style="list-style-type: none"> a) Water supply pipe Lines (G.I). b) Sanitary Lines (PVC). ▪ Fixing of Bathroom Wall Tiles. ▪ Laying Of Floor Tiles | <ul style="list-style-type: none"> ◆ 100% Completed Works <ul style="list-style-type: none"> ▪ Terrace floor level slab R.C.C ▪ Terrace floor Parapet Columns Concrete. ▪ Lift Head room (3 out of 3) - Slab Concrete. ▪ Over Head Water Tank <ul style="list-style-type: none"> (a) Base Slab Concrete (3 out of 3) (b) Wall Concrete (3 out of 3) (c) Top Cover slab (3 out of 3) ▪ Block work upto Tenth floor & Parapet wall. ▪ Ceiling Plastering upto Tenth floor. ▪ Wall plastering upto Tenth floor. ▪ 1st Coat Wall Putty upto Tenth floor. ▪ 2nd Coat Wall Putty upto Tenth floor. ▪ Fixing of Balcony Handrail. ▪ Fixing of Staircase Hand Rails ▪ Fixing of Internal Plumbing Line <ul style="list-style-type: none"> a) Water supply pipe Lines (CPVC). b) Sanitary Lines (PVC) ▪ Fixing of Vertical Plumbing Line in Shafts <ul style="list-style-type: none"> a) Water supply pipe Lines (G.I). b) Sanitary Lines (PVC). ▪ Fixing of Bathroom Wall Tiles. ▪ Laying Of Floor Tiles |



PROGRESS REPORT
CGEWHO – CHENNAI PHASE-III PROJECT

| | | |
|--------------|--|---|
| | <ul style="list-style-type: none"> a) Ceramic Tiles in Bathroom b) Vitrified Tiles in Halls & Bedrooms. c) Vitrified Tiles in Corridor. ▪ Fixing of UPVC Windows. ▪ Fixing of Main Door & Internal Shutters. ▪ Kitchen Finishing Works <ul style="list-style-type: none"> a) Fixing of Wall Dados. b) Laying of Granite Countertop. c) Fixing of S.S Sink. ▪ External Plastering in all sides. ▪ Water Proofing Works. <ul style="list-style-type: none"> a) Terrace floor Water proofing. b) Over Head Water Tank ▪ Laying of Green marble for Staircase. ◆ 90% Completed Works <ul style="list-style-type: none"> ▪ Fixing of UPVC French Door (without Mosquito mesh shutter). ▪ Lift Installation works 4 out 4. ▪ Lift Cladding works 4 out of 4. ▪ Application of Exterior Wall Primer ◆ Works On Progress <ul style="list-style-type: none"> ▪ Fixing of M.S Window Safety Grills. ● Model Flat Finishing works 95% completed. | <ul style="list-style-type: none"> a) Ceramic Tiles in Bathroom b) Vitrified Tiles in Halls & Bedrooms. c) Vitrified Tiles in Corridor. ▪ Fixing of UPVC Windows. ▪ Fixing of Main Door & Internal Shutters. ▪ Kitchen Finishing Works <ul style="list-style-type: none"> a) Fixing of Wall Dados. b) Laying of Granite Countertop. c) Fixing of S.S Sink. ▪ External Plastering in all sides. ▪ Water Proofing Works. <ul style="list-style-type: none"> a) Terrace floor Water proofing. b) Over Head Water Tank ▪ Laying of Green marble for Staircase. ◆ 90% Completed Works <ul style="list-style-type: none"> ▪ Fixing of UPVC French Door (without Mosquito mesh shutter). (152 / 160) ▪ Lift Installation works 4 out 4. ▪ Lift Cladding works 4 out of 4. ▪ Application of Exterior Wall Primer ◆ Works On Progress <ul style="list-style-type: none"> ▪ Fixing of M.S Window Safety Grills. ▪ Fire Fighting Works on progress. ▪ Wire pulling works on progress. ● Model Flat Finishing works 95% completed. |
| BLOCK | STATUS UPTO PREVIOUS MONTH | STATUS AS ON 31st OCTOBER-2023 |
| D3 BLOCK | <ul style="list-style-type: none"> ◆ 100% Completed Works <ul style="list-style-type: none"> ▪ Terrace floor level slab R.C.C ▪ Terrace floor Parapet Columns Concrete. ▪ Lift Head room (4 out of 4) - Slab Concrete. ▪ Over Head Water Tank <ul style="list-style-type: none"> (a) Base Slab Concrete (3 out of 3) (b) Wall Concrete (3 out of 3) (c) Top Cover slab (3 out of 3) | <ul style="list-style-type: none"> ◆ 100% Completed Works <ul style="list-style-type: none"> ▪ Terrace floor level slab R.C.C ▪ Terrace floor Parapet Columns Concrete. ▪ Lift Head room (4 out of 4) - Slab Concrete. ▪ Over Head Water Tank <ul style="list-style-type: none"> (a) Base Slab Concrete (3 out of 3) (b) Wall Concrete (3 out of 3) (c) Top Cover slab (3 out of 3) |



PROGRESS REPORT

CGEWHO – CHENNAI PHASE-III PROJECT

| | | |
|--|---|--|
| | <ul style="list-style-type: none"> ▪ Block work upto Tenth floor & Parapet wall. ▪ Ceiling Plastering upto Tenth floor. ▪ Wall plastering upto Tenth floor. ▪ 1st Coat Wall Putty upto Tenth floor. ▪ Fixing of Balcony Handrail. ▪ Fixing of Staircase Hand Rails ▪ Fixing of Internal Plumbing Line <ul style="list-style-type: none"> a) Water supply pipe Lines (CPVC). b) Sanitary Lines (PVC) ▪ Fixing of Vertical Plumbing Line in Shafts <ul style="list-style-type: none"> a) Water supply pipe Lines (G.I). b) Sanitary Lines (PVC). ▪ External Plastering in all sides. ▪ Water Proofing Works. <ul style="list-style-type: none"> a) Over Head Water Tank 1 out of 3 <p>◆ 90% Completed Works</p> <ul style="list-style-type: none"> ▪ 2nd Coat Wall Putty upto Tenth floor. ▪ Fixing of Bathroom Wall Tiles. ▪ Laying Of Floor Tiles <ul style="list-style-type: none"> a) Ceramic Tiles in Bathroom b) Vitrified Tiles in Halls & Bedrooms. c) Vitrified Tiles in Corridor. ▪ Fixing of UPVC Windows. ▪ Fixing of UPVC French Door (without Mosquito mesh shutter). ▪ Laying of Green marble for Staircase. ▪ Application of Exterior Wall Primer <p>◆ Works On Progress</p> <ul style="list-style-type: none"> ▪ Fixing of Main Door & Internal Shutters 50% completed (445 / 880) ▪ Lift Installation works 2 out 4 - 60% completed. ▪ Lift Cladding works 63% completed. ▪ Kitchen Finishing Works <ul style="list-style-type: none"> a) Fixing of Wall Dados 56% | <ul style="list-style-type: none"> ▪ Block work upto Tenth floor & Parapet wall. ▪ Ceiling Plastering upto Tenth floor. ▪ Wall plastering upto Tenth floor. ▪ 1st Coat Wall Putty upto Tenth floor. ▪ Fixing of Balcony Handrail. ▪ Fixing of Staircase Hand Rails ▪ Fixing of Internal Plumbing Line <ul style="list-style-type: none"> a) Water supply pipe Lines (CPVC). b) Sanitary Lines (PVC) ▪ Fixing of Vertical Plumbing Line in Shafts <ul style="list-style-type: none"> a) Water supply pipe Lines (G.I). b) Sanitary Lines (PVC). ▪ External Plastering in all sides. ▪ Water Proofing Works. <ul style="list-style-type: none"> a) Over Head Water Tank 1 out of 3 ▪ Fixing of Bathroom Wall Tiles 100% completed. (320 / 320) ▪ Kitchen Finishing Works <ul style="list-style-type: none"> a) Fixing of Wall Dados 100% completed. (80 / 80) b) Laying of Granite Countertop 100% completed. (80 / 80). c) Fixing of S.S Sink 100% completed. (80 / 80). <p>◆ 90% Completed Works</p> <ul style="list-style-type: none"> ▪ 2nd Coat Wall Putty upto Tenth floor. ▪ Laying Of Floor Tiles <ul style="list-style-type: none"> a) Ceramic Tiles in Bathroom 95% completed. (310 / 320) b) Vitrified Tiles in Halls & Bedrooms. (70 / 80) c) Vitrified Tiles in Corridor. ▪ Fixing of UPVC Windows 96% completed. (387 / 400) ▪ Fixing of UPVC French Door (without Mosquito mesh shutter) 93% completed (150 / 160). |
|--|---|--|



PROGRESS REPORT
CGEWHO – CHENNAI PHASE-III PROJECT

| | | |
|----------------|--|--|
| | <p>completed. (45 / 80)</p> <p>b) Laying of Granite Countertop 71% completed. (57 / 80).</p> <p>c) Fixing of S.S Sink 68% completed. (55 / 80).</p> <p>▪ Water Proofing Works.</p> <p>a) Terrace floor Water proofing 70% completed.</p> <p>b) Over Head Water Tank 2 out 3 work in progress</p> <p>▪ Fixing of M.S Window Safety Grills.</p> | <p>▪ Laying of Green marble for Staircase.</p> <p>▪ Lift Cladding works 90% completed.</p> <p>▪ Application of Exterior Wall Primer</p> <p>◆ Works On Progress</p> <p>▪ Fixing of Main Door & Internal Shutters 80% completed (720 / 880)</p> <p>▪ Lift Installation works - 3 out of 4 - 80% completed & 4th Lift 60% completed.</p> <p>▪ Water Proofing Works.</p> <p>a) Terrace floor Water proofing 85% completed.</p> <p>b) Over Head Water Tank 2 out 3 work in progress</p> <p>▪ Fixing of M.S Window Safety Grills.</p> <p>▪ Fire Fighting works on progress.</p> |
| BLOCK | STATUS UPTO PREVIOUS MONTH | STATUS AS ON 31st OCTOBER-2023 |
| COMMUNITY HALL | <p>◆ 100% Completed Works</p> <p>▪ Terrace floor level slab R.C.C</p> <p>▪ Terrace floor Parapet Columns Concrete.</p> <p>▪ Lift Head room (2 out of 2) - Slab Concrete.</p> <p>▪ Over Head Water Tank</p> <p>(a) Base Slab Concrete</p> <p>(b) Tank Wall Concrete</p> <p>(c) Top Cover slab Concrete.</p> <p>▪ Block work upto Fourth floor & Parapet wall.</p> <p>▪ Ceiling Plastering upto Fourth floor.</p> <p>▪ Wall plastering upto Fourth floor.</p> <p>▪ 1st Coat Wall Putty upto Fourth floor.</p> <p>▪ 2nd Coat Wall Putty upto Fourth floor.</p> <p>▪ Fixing of Balcony Handrail.</p> <p>▪ Fixing of Staircase Hand Rails</p> <p>▪ Fixing of Internal Plumbing Line</p> <p>a) Water supply pipe Lines (CPVC).</p> | <p>◆ 100% Completed Works</p> <p>▪ Terrace floor level slab R.C.C</p> <p>▪ Terrace floor Parapet Columns Concrete.</p> <p>▪ Lift Head room (2 out of 2) - Slab Concrete.</p> <p>▪ Over Head Water Tank</p> <p>(a) Base Slab Concrete</p> <p>(b) Tank Wall Concrete</p> <p>(c) Top Cover slab Concrete.</p> <p>▪ Block work upto Fourth floor & Parapet wall.</p> <p>▪ Ceiling Plastering upto Fourth floor.</p> <p>▪ Wall plastering upto Fourth floor.</p> <p>▪ 1st Coat Wall Putty upto Fourth floor.</p> <p>▪ 2nd Coat Wall Putty upto Fourth floor.</p> <p>▪ Fixing of Balcony Handrail.</p> <p>▪ Fixing of Staircase Hand Rails</p> <p>▪ Fixing of Internal Plumbing Line</p> <p>a) Water supply pipe Lines (CPVC).</p> |



PROGRESS REPORT
CGEWHO – CHENNAI PHASE-III PROJECT

| | | |
|--|---|---|
| | <p>b) Sanitary Lines (PVC)</p> <ul style="list-style-type: none"> ▪ Fixing of Vertical Plumbing Line in Shafts <ul style="list-style-type: none"> a) Water supply pipe Lines (G.I). b) Sanitary Lines (PVC). ▪ Fixing of Bathroom Wall Tiles. ▪ Laying Of Floor Tiles <ul style="list-style-type: none"> a) Vitrified Floor Tiles in Hall & rooms b) Ceramic Floor Tiles in Bathrooms. c) Kota Stone in Staircase & Lobby ▪ Fixing of UPVC Windows. ▪ Fixing of Wooden flush Door for rooms. ▪ Fixing of Fire Safety Door for Hall Main Entrance ▪ External Plastering in all sides. ▪ Water Proofing Works. <ul style="list-style-type: none"> a) Terrace floor Water proofing. b) Over Head Water Tank <p>◆ 90% Completed Works</p> <ul style="list-style-type: none"> ▪ Lift Installation works 4 out 4. ▪ Lift Cladding works 4 out of 4. ▪ Application of Exterior Wall Primer. <p>◆ Works On Progress</p> <ul style="list-style-type: none"> ▪ Fire Fighting works – Installation of Pipelines 75% completed. ▪ Electrical Wire & cables pulling work 70% completed. ▪ Fixing of Sanitary fixtures. | <p>b) Sanitary Lines (PVC)</p> <ul style="list-style-type: none"> ▪ Fixing of Vertical Plumbing Line in Shafts <ul style="list-style-type: none"> a) Water supply pipe Lines (G.I). b) Sanitary Lines (PVC). ▪ Fixing of Bathroom Wall Tiles. ▪ Laying Of Floor Tiles <ul style="list-style-type: none"> a) Vitrified Floor Tiles in Hall & rooms b) Ceramic Floor Tiles in Bathrooms. c) Kota Stone in Staircase & Lobby ▪ Fixing of UPVC Windows. ▪ Fixing of Wooden flush Door for rooms. ▪ Fixing of Fire Safety Door for Hall Main Entrance ▪ External Plastering in all sides. ▪ Water Proofing Works. <ul style="list-style-type: none"> a) Terrace floor Water proofing. b) Over Head Water Tank <p>◆ 90% Completed Works</p> <ul style="list-style-type: none"> ▪ Lift Installation works 4 out 4. ▪ Lift Cladding works 4 out of 4. ▪ Application of Exterior Wall Primer. <p>◆ Works On Progress</p> <ul style="list-style-type: none"> ▪ Fire Fighting works – Installation of Pipelines 75% completed. ▪ Electrical Wire & cables pulling work 70% completed. ▪ Fixing of Sanitary fixtures. |
|--|---|---|

PROGRESS REPORT
CGEWHO – CHENNAI PHASE-III PROJECT

| BLOCK | STATUS AS ON 31 st OCTOBER - 2023 |
|----------------------------|--|
| EXTERNAL DEVELOPMENT WORKS | <ul style="list-style-type: none"> ➤ Underground Sump-1 (Near D-Block) <ul style="list-style-type: none"> ● Structure Work. <ul style="list-style-type: none"> ◆ Completed <ul style="list-style-type: none"> ▪ Base Slab - R.C.C 100% completed. ▪ Sump Wall - R.C.C 100% completed. ▪ Top slab RCC 100% completed. ▪ Outer Wall Waterproof plastering – 100% completed. ◆ On Progress <ul style="list-style-type: none"> ▪ Inner Wall Waterproof plastering started. ➤ Underground Sump-2 (Near B-Block) <ul style="list-style-type: none"> ● Structure Work. <ul style="list-style-type: none"> ◆ Completed <ul style="list-style-type: none"> ▪ P.C.C for Base Slab 100% completed. ▪ Base Slab RCC 95% completed. ▪ Sump Wall - R.C.C 40% completed. ◆ On Progress <ul style="list-style-type: none"> ▪ Sump Wall Reinforcement and Shuttering for balance work 40% completed. ➤ Sewage Treatment Plant-1 (Near D-Block) <ul style="list-style-type: none"> ● Structure Work <ul style="list-style-type: none"> ▪ Base slab RCC 100% completed. ▪ STP Wall – RCC 45% completed. ▪ STP Wall Reinforcement and Shuttering for balance work on progress. |

PROGRESS REPORT CGEWHO – CHENNAI PHASE-III PROJECT

PHOTOGRAPHS OF WORK PROGRESS AS ON 31st OCTOBER 2023

Community Hall: Lift Erection works final corrections on progress. Firefighting works- Fixing of pipelines for sprinkler arrangements on progress.



PROGRESS REPORT

CGEWHO – CHENNAI PHASE-III PROJECT

Block A1: External plastering works 90% completed. Vertical Plumbing works on progress. Over Head Water Tank RCC completed.



PROGRESS REPORT

CGEWHO – CHENNAI PHASE-III PROJECT

Block A2 : Terrace Floor level slab Concrete casting 100% completed. External Plastering 90% completed. Over Head Water Tank RCC works on progress.



PROGRESS REPORT

CGEWHO – CHENNAI PHASE-III PROJECT

Block B1: Lift Installation works 90% completed. Fixing of UPVC Windows 90% completed. Electrical Wire pulling works on progress.



PROGRESS REPORT

CGEWHO – CHENNAI PHASE-III PROJECT

Block B2 : Seventh Floor Level slab concrete casting 100% completed. Shuttering works for 1st half of Eighth floor level slab 90% completed.



PROGRESS REPORT

CGEWHO – CHENNAI PHASE-III PROJECT

Block C1: Lift Installation works 90% completed. Terrace weathering course work 90% completed.



PROGRESS REPORT

CGEWHO – CHENNAI PHASE-III PROJECT

Block C2: Lift Installation works- 2 Lifts out of 4 - 90% completion. Vertical Plumbing Lines completed. Staircase Green marble laying work on progress.



PROGRESS REPORT

CGEWHO – CHENNAI PHASE-III PROJECT

Block C3: External Plastering completed. Fixing of UPVC Windows & Laying of Floor Tiles on progress.



PROGRESS REPORT

CGEWHO – CHENNAI PHASE-III PROJECT

Block D1: External plastering overall 95% completed. Fixing of UPVC Windows & Laying of Floor Tiles on progress.



PROGRESS REPORT

CGEWHO – CHENNAI PHASE-III PROJECT

Block D2: Lift installation works 90% completed. Terrace weathering completed. Fixing of M.S Safety Grill for windows on progress.



PROGRESS REPORT

CGEWHO – CHENNAI PHASE-III PROJECT

Block D3: External Plastering work overall completed. Fixing of UPVC Windows & Laying of Floor Tiles on progress.



PROGRESS REPORT **CGEWHO – CHENNAI PHASE-III PROJECT**

Sewage Treatment Plant 1 – Base Slab RCC completed. Wall Concrete 45% completed and balance works on progress.



Sump 1 – Base Slab RCC 95% completed. Sump wall Concrete 40% completed and balance works on progress.



PROGRESS REPORT
CGEWHO – CHENNAI PHASE-III PROJECT

QUALITY CONTROL

DURING CONSTRUCTION FOLLOWING QUALITY CONTROL TESTS CONDUCTED AT SITE:

| Sl.No. | Materials | Source from | Test Done | Result |
|--------|---|--|---------------|----------------------------------|
| 1 | M-Sand | Arcot (T.K), Ranipet (Dist) Walajabad(T.K), Kanchipuram (Dt) | Each Truck | Sieve Analysis & Silt content |
| 2. | P- Sand | Uthiramerur, Kanchipuram (DT) Walajabad(T.K), Kanchipuram (Dt) | Each Truck | Sieve Analysis & Silt content |
| 2 | Coarse Aggregate (20mm) | Sriperambathur, Kanchipuram (Dt), Vellore Dt & Chittoor Dt. | Each Truck | Sieve Analysis |
| 3 | Coarse Aggregate (12mm) | Sriperambathur, Kanchipuram (Dt) Vellore Dt & Chittoor Dt. | Each Truck | Sieve Analysis |
| 4 | Cement | Third party testing is being done. | | |
| 5 | Steel | Third party testing is being done. | | |
| 6 | Pile Integrity | Third party testing is being done. | | |
| 7 | Soil Compaction | Third party testing is being done. | | |
| 8 | RCC cubes are being tested and Register is being maintained. | | | |
| 9 | Slump test conducted at site to insure workability of concrete. | | | |

PROGRESS REPORT
CGEWHO – CHENNAI PHASE-III PROJECT

PHOTOGRAPH OF QUALITY CONTROL AT SITE

Concrete Cube Compressive Strength Testing



PROGRESS REPORT
CGEWHO – CHENNAI PHASE-III PROJECT

20mm & 12mm Aggregate Sieve Analysis Testing



PROGRESS REPORT
CGEWHO – CHENNAI PHASE-III PROJECT

Fine Aggregate Sieve Analysis Testing

