

**CGEWHO-GREATER NOIDA**  
**PHASE-II PROJECT**



**MONTHLY PROGRESS REPORT**

**STATUS AS ON : 31.08.2024**

**PROGRESS REPORT**  
**CGEWHO-GREATER NOIDA PHASE-II PROJECT**

31.08.2024

BLOCK	STATUS AS ON 31 <sup>st</sup> AUGUST-2024	
D-07 BLOCK	<ul style="list-style-type: none"> <li>◆ 100% Completed Works</li> <li>◆ Layout of block.</li> </ul>	
D-08 BLOCK	<ul style="list-style-type: none"> <li>◆ 100% Completed Works</li> <li>◆ Layout of block.</li> </ul>	
D-09 BLOCK	<ul style="list-style-type: none"> <li>◆ 100% Completed Works</li> <li>◆ Layout of block</li> </ul>	
	STATUS UP TO PREVIOUS MONTH	STATUS AS ON 31.08.2024
	◆ Excavation 40%	◆ Excavation 60%

D-10 BLOCK	<ul style="list-style-type: none"> <li>◆ 100% Completed Works</li> <li>◆ Layout of block</li> <li>◆ Excavation</li> </ul>	
	STATUS UP TO PREVIOUS MONTH	STATUS AS ON 31.08.2024
	◆ 127 nos piles casted ( 127/256)	◆ 66 nos piles casted ( 205/256)

D-11 BLOCK	<ul style="list-style-type: none"> <li>◆ 100% Completed Works</li> <li>◆ Layout of block</li> <li>◆ Excavation</li> <li>◆ Piling work</li> </ul>	
	STATUS UP TO PREVIOUS MONTH	STATUS AS ON 31.08.2024
	◆	◆ Earth dressing work for sub base for pcc 10%.



**PROGRESS REPORT**  
**CGEWHO-GREATER NOIDA PHASE-II PROJECT**

D-12 BLOCK	<ul style="list-style-type: none"> <li>◆ <b>100%CompletedWorks</b></li> <li>◆ <b>Layout of block</b></li> <li>◆ <b>Excavation</b></li> <li>◆ <b>Piling work</b></li> </ul>	
	STATUS UP TO PREVIOUS MONTH	STATUS AS ON 31.08.2024
	◆	<ul style="list-style-type: none"> <li>◆ <b>Earth dressing work for sub base pcc 25%</b></li> </ul>

Ramp for Ancillary blocks	<ul style="list-style-type: none"> <li>◆ <b>100%CompletedWorks</b></li> <li>◆ <b>Layout of block</b></li> <li>◆ <b>Excavation</b></li> <li>◆ <b>Back filling</b></li> <li>◆ <b>Foundation work</b></li> </ul>	
	STATUS UP TO PREVIOUS MONTH	STATUS AS ON 31.08.2024
	◆	<ul style="list-style-type: none"> <li>◆ <b>Floor slab casting work 70%.</b></li> </ul>

3 mtrs Barricading Phase-III	<ul style="list-style-type: none"> <li>◆ <b>100%Completed Works</b></li> </ul>	
	STATUS UP TO PREVIOUS MONTH	STATUS AS ON 31.08.2024
	<ul style="list-style-type: none"> <li>◆ LHS completed.</li> <li>◆ Front side completed</li> <li>◆ RHS completed</li> </ul>	<ul style="list-style-type: none"> <li>◆ <b>Rear side 35% work completed.</b></li> </ul>

9 mtrs Barricading Phase-II	<ul style="list-style-type: none"> <li>◆ <b>100%Completed Works</b></li> </ul>	
	STATUS UP TO PREVIOUS MONTH	STATUS AS ON 31.08.2024
	<ul style="list-style-type: none"> <li>◆ Gate no -1 to D-12 block 80% completed.</li> <li>◆ Gate no-2 to 3 30 % completed</li> </ul>	<ul style="list-style-type: none"> <li>◆ Gate no -1 to D-12 block no work.</li> <li>◆ Gate no-2 to 3 40 % completed. ( Total 70% )</li> </ul>



# PROGRESS REPORT

## CGEWHO-GREATER NOIDA PHASE-II PROJECT

	<ul style="list-style-type: none"><li>◆ Gate no -3 block D-07 foundation work will</li><li>◆ Block D-07 to D-12 90% completed.</li></ul>	<ul style="list-style-type: none"><li>◆ Gate no -3 to block D-07 foundation work 25% completed.</li><li>◆ Block D-07 to D-12 will.</li></ul>
--	--	--

### PILING WORK IN BLOCK D-10 IN PROGRESS



**PROGRESS REPORT**  
**CGEWHO-GREATER NOIDA PHASE-II PROJECT**

---

**RAMP WALL REINFORCEMENT WORK IN PROGRESS**



**PROGRESS REPORT**  
**CGEWHO-GREATER NOIDA PHASE-II PROJECT**

---

**PHASE-III RIGHT HAND SIDE 3 MTR BARRICADING WORK**



# PROGRESS REPORT CGEWHO-GREATER NOIDA PHASE-II PROJECT

---

## PHASE-II GATE NO -2 TO 9 MTR BARRICADING WORK



**PROGRESS REPORT**  
**CGEWHO-GREATER NOIDA PHASE-II PROJECT**

---

**CUBE COMPRESSIVE STRENGTH TESTING IN PAM LAB.**





**PROGRESS REPORT**  
**CGEWHO-GREATER NOIDA PHASE-II PROJECT**

---

**CUBE COMPRESSIVE STRENGTH TESTING IN RUDRATECH LAB.**



**PROGRESS REPORT**  
**CGEWHO-GREATER NOIDA PHASE-II PROJECT**

---

**QUALITY CONTROL**

**DURING CONSTRUCTION FOLLOWING QUALITY CONTROL TESTS CONDUCTED AT SITE:**

Sl.No.	Materials	Source from	Test Done	Result
1	Initial load test of Pile :- conducted in the presence of IIT ROORKEE and result found satisfactory.			
2	Trial Mixes & Cube test done in Rudratech & PAM RMC Plant.			
3	Steel	Thirdparty testing is being done.		
4	RCC cubes are being tested and Register is being maintained.			
5	Slump test conducted at site to insure workability of concrete.			

