

**CGEWHO–GREATER NOIDA**  
**PHASE-II PROJECT**



**MONTHLY PROGRESS REPORT**

**STATUS AS ON: 30.04.2025**

**PROGRESS REPORT**  
**CGEWHO-GREATER NOIDA PHASE-II PROJECT**

30.04.2025

BLOCK	STATUS AS ON 30 <sup>th</sup> APR-2025	
D-07 BLOCK	<b><u>100% Completed Works</u></b> <ul style="list-style-type: none"> <li>◆ Layout of block.</li> <li>◆ Excavation work</li> <li>◆ Piling work</li> <li>◆ Routine Pile testing.</li> </ul>	
	STATUS UP TO PREVIOUS MONTH	STATUS AS ON 30.04.2025
	<ul style="list-style-type: none"> <li>◆ Routine Pile testing work completed.</li> </ul>	<ul style="list-style-type: none"> <li>◆ No work</li> </ul>
D-08 BLOCK	<b><u>100% Completed Works</u></b> <ul style="list-style-type: none"> <li>◆ Layout of block.</li> <li>◆ Excavation work</li> <li>◆ Piling work</li> <li>◆ Routine Pile testing</li> </ul>	
	STATUS UP TO PREVIOUS MONTH	STATUS AS ON 30.04.2025
	<ul style="list-style-type: none"> <li>◆ Piles 57 nos. casted (Total 256/256 )</li> <li>◆ Routine Pile testing work completed.</li> </ul>	<ul style="list-style-type: none"> <li>◆ Soil compaction testing work completed.</li> <li>◆ Foundation PCC work 25% completed.</li> <li>◆ <u>Earth work dressing for PCC in progress.</u></li> </ul>
D-09 BLOCK	<b><u>100% Completed Works</u></b> <ul style="list-style-type: none"> <li>◆ Layout of block</li> <li>◆ Excavation work</li> <li>◆ Piling work (256/256 )</li> <li>◆ Routine Pile testing work.</li> <li>◆ Soil compaction testing</li> <li>◆ Pile integrity testing.</li> </ul>	
	STATUS UP TO PREVIOUS MONTH	STATUS AS ON 30.04.2025
	<ul style="list-style-type: none"> <li>◆ Pile integrity testing balance 70% completed. (Total 100%).</li> <li>◆ Stitch slab 100% casted.</li> <li>◆ Pile caps shuttering work in progress.</li> </ul>	<ul style="list-style-type: none"> <li>◆ Pile caps 100 % casted.</li> <li>◆ Basement columns reinforcement work in progress.</li> </ul>



**PROGRESS REPORT**  
**CGEWHO-GREATER NOIDA PHASE-II PROJECT**

D-10 BLOCK	<b><u>100%CompletedWorks</u></b>	
	<ul style="list-style-type: none"> <li>◆ Layout of block</li> <li>◆ Excavation</li> <li>◆ Piling work (256/256 )</li> <li>◆ Routine Pile testing.</li> <li>◆ Soil compaction testing</li> <li>◆ Pile integrity testing.</li> </ul>	
	STATUS UP TO PREVIOUS MONTH	STATUS AS ON 30.04.2025
	<ul style="list-style-type: none"> <li>◆ Pile caps balance 11 nos. casted. Total (53/53)</li> <li>◆ Columns 100% casted.</li> </ul>	<ul style="list-style-type: none"> <li>◆ <b>Basement roof slab shuttering work is in progress.</b></li> </ul>

D-11 BLOCK	<b><u>100%CompletedWorks</u></b>	
	<ul style="list-style-type: none"> <li>◆ Layout of block</li> <li>◆ Excavation</li> <li>◆ Piling work(256/256)</li> <li>◆ Routine Pile testing.</li> <li>◆ Soil compaction testing</li> <li>◆ Pile integrity testing.</li> <li>◆ Basement column</li> <li>◆ Foundation back filling work completed.</li> </ul>	
	STATUS UP TO PREVIOUS MONTH	STATUS AS ON 30.04.2025
	<ul style="list-style-type: none"> <li>◆ Both Staircases casted up to 2<sup>nd</sup> landing.</li> </ul>	<ul style="list-style-type: none"> <li>◆ <b>Both the staircases casted from 2<sup>nd</sup> landing to basement roof lvl.</b></li> </ul>

D-12 BLOCK	<b><u>100%CompletedWorks</u></b>	
	<ul style="list-style-type: none"> <li>◆ Layout of block</li> <li>◆ Excavation</li> <li>◆ Piling work(256/256)</li> <li>◆ Routine Pile testing.</li> <li>◆ Soil compaction testing</li> <li>◆ Pile integrity testing.</li> </ul>	



**PROGRESS REPORT**  
**CGEWHO-GREATER NOIDA PHASE-II PROJECT**

	<ul style="list-style-type: none"> <li>◆ <b>Basement Columns</b></li> <li>◆ <b>Foundation back filling work completed.</b></li> <li>◆ <b>Basement Roof slab</b></li> </ul>	
	STATUS UP TO PREVIOUS MONTH	STATUS AS ON 30.04.2025
	<ul style="list-style-type: none"> <li>◆ Basement Roof slab wing-1 &amp; 2 casted.</li> <li>◆ Shuttering work of wing-3 &amp; wing-4 in progress.</li> <li>◆ Both staircases casted up to basement Roof level.</li> <li>◆ Stilt roof columns 32 nos. casted. Total (32/70)</li> <li>◆ Stilt roof shuttering work in progress.</li> </ul>	<ul style="list-style-type: none"> <li>◆ <b>Basement Roof slab wing-3 &amp; 4 casted.</b></li> <li>◆ <b>Stilt roof columns 38 nos. casted. Total (70/70)</b></li> <li>◆ <b>Both staircases casted from basement roof lvl to Stilt roof lvl.</b></li> <li>◆ <b>Stilt roof slab 100% casted.</b></li> <li>◆ <b>Both staircases casted from stil to F.F roof lvl-50 %.</b></li> <li>◆ <b>F F roof columns 38 nos. casted. Total (32/70)</b></li> </ul>
NON TOWER	<b><u>100% Completed Works</u></b>	
	◆ <b>Layout of block</b>	
	STATUS UP TO PREVIOUS MONTH	STATUS AS ON 30.04.2025
	<ul style="list-style-type: none"> <li>◆ Excavation work 1% completed. (Total 99%).</li> <li>◆ 84 nos. piles casted ( Total 463/547)</li> <li>◆ Stitch slab 3.5% casted. (Total 19% )</li> <li>◆ Pile caps 8 nos. casted (Total 38/270 )</li> <li>◆ Basement columns 13 nos. casted. (Total 32/270 )</li> <li>◆ Basement roof slab casted front of block D-12 wing-1 &amp; wing-2.</li> <li>◆ Basement roof slab adjacent wing-2 beam reinforcement work in progress.</li> </ul>	<ul style="list-style-type: none"> <li>◆ <b>Excavation work 1% completed. (Total 100%).</b></li> <li>◆ <b>84 nos piles casted. (Total 547/547 )</b></li> <li>◆ <b>Stitch slab 2% casted ( Total 21% )</b></li> <li>◆ <b>Pile caps 14 nos. casted (Total 52/236 )</b></li> <li>◆ <b>Basement columns 7 nos. casted ( Total 45/237)</b></li> <li>◆ <b>3% Basement roof slab casted (Total 8.5%)</b></li> </ul>



**PROGRESS REPORT**  
**CGEWHO-GREATER NOIDA PHASE-II PROJECT**

STP	<b><u>100% Completed Works</u></b>	
	<ul style="list-style-type: none"> <li>◆ <b>Layout work</b></li> <li>◆ <b>Excavation</b></li> <li>◆ <b>Piling work</b></li> </ul>	
	STATUS UP TO PREVIOUS MONTH	STATUS AS ON 30.04.2025
	<ul style="list-style-type: none"> <li>◆ Excavation work 100% completed.</li> <li>◆ Piling work 100% completed.</li> </ul>	◆ <b>No work.</b>
Under Ground water Tank	<b><u>100% Completed Works</u></b>	
	<ul style="list-style-type: none"> <li>◆ <b>Layout work</b></li> <li>◆ <b>Excavation</b></li> <li>◆ <b>Piling work</b></li> </ul>	
	STATUS UP TO PREVIOUS MONTH	STATUS AS ON 30.04.2025
	<ul style="list-style-type: none"> <li>◆ Excavation work 100% completed.</li> <li>◆ Piles 38 nos. casted Total (38/48).</li> </ul>	◆ <b>Piles 10 nos. casted Total (48/48).</b>

Rain water Storage tank-02	<b><u>100% Completed Works</u></b>	
	◆ <b>Layout work</b>	
	STATUS UP TO PREVIOUS MONTH	STATUS AS ON 30.04.2025
	◆	<ul style="list-style-type: none"> <li>◆ <b>Excavation work 90% completed.</b></li> <li>• <b>Soldier pile wall work in progress.</b></li> </ul>

Ramp for Ancillary blocks	<b><u>100% Completed Works</u></b>	
	<ul style="list-style-type: none"> <li>◆ <b>Layout work</b></li> <li>◆ <b>Excavation</b></li> <li>◆ <b>Back filling</b></li> <li>◆ <b>Foundation work</b></li> </ul>	
	STATUS UP TO PREVIOUS MONTH	STATUS AS ON 30.04.2025
	◆ Ramp roof slab above -750 mm level casting completed.	◆ <b>Ramp Brick work is in progress.</b>



**PROGRESS REPORT**  
**CGEWHO-GREATER NOIDA PHASE-II PROJECT**

3 mtrs Barricading Phase-III	<b><u>100%CompletedWorks</u></b>	
	STATUS UP TO PREVIOUS MONTH	STATUS AS ON 30.04.2025
	<ul style="list-style-type: none"> <li>◆ Towards boundary wall completed</li> <li>◆ Towards Package-V completed</li> <li>◆ Towards Package-II completed</li> <li>◆ Towards Ancillary building 35% completed.</li> </ul>	◆ <b>No work.</b>

9 mtrs Barricading Phase-II	<b><u>100%CompletedWorks</u></b>	
	STATUS UP TO PREVIOUS MONTH	STATUS AS ON 30.04.2025
	<ul style="list-style-type: none"> <li>◆ Gate no -3 to block D-07 barricading GI sheet fixing work 40% completed.(Total 100% )</li> </ul>	◆ <b>Same as per last month (100% completed).</b>



**PROGRESS REPORT**  
**CGEWHO-GREATER NOIDA PHASE-II PROJECT**

---

**PHOTOGRAPHS OF WORK PROGRESS AS ON 30.04.2025**

**BLOCK D-12 1<sup>st</sup> FLOOR ROOF COLUMNS CASTING WORK IN PROGRESS**



**PROGRESS REPORT**  
**CGEWHO-GREATER NOIDA PHASE-II PROJECT**

---

**BLOCK D-10 BASEMENT ROOF SLAB SHUTTERING WORK IN PROGRESS.**



# PROGRESS REPORT CGEWHO-GREATER NOIDA PHASE-II PROJECT

---

## BLOCK D-09 BASEMENT ROOF COLUMNS REINFORCEMENT WORK IN PROGRESS.



**PROGRESS REPORT**  
**CGEWHO-GREATER NOIDA PHASE-II PROJECT**

---

**BLOCK D-08 SOIL COMPACTION TESTING WORK IN PROGRESS**



**PROGRESS REPORT**  
**CGEWHO-GREATER NOIDA PHASE-II PROJECT**

---

**ANCILLARY BUILDING RAMP BRICK WORK IN PROGRESS.**



**PROGRESS REPORT**  
**CGEWHO-GREATER NOIDA PHASE-II PROJECT**

---

**CUBE COMPRESSIVE STRENGTH TESTING AT SITE LAB**



**PROGRESS REPORT**  
**CGEWHO-GREATER NOIDA PHASE-II PROJECT**

---

**QUALITY CONTROL**

**DURING CONSTRUCTION FOLLOWING QUALITY CONTROL TESTS CONDUCTED AT SITE:**

SNO	TESTS	
1	Initial load test of Pile: - conducted in the presence of IIT ROORKEE and result found satisfactory.	
2	Trial Mixes & Cube test done in Rudratech & PAM RMC Plant.	
3	Steel	Third party testing is being done.
4	Water	Third party testing is being done.
5	RCC cubes are being tested and Register is being maintained.	
6	Slump test conducted at site to insure workability of concrete.	
7	Soil compaction	Third party testing is being done.
8	Pile Integrity test	Pile integrity testing is being done.
9	Routine load test of Pile	Routine Load tests conducted in the presence of IIT ROORKEE and result found satisfactory.