

CGEWHO–GREATER NOIDA
PHASE-II PROJECT



MONTHLY PROGRESS REPORT

STATUS AS ON: 30.06.2025

PROGRESS REPORT

CGEWHO-GREATER NOIDA PHASE-II PROJECT

Dated: 30.06.2025

S. NO.	DURATION	PARTICULARS
1	30.06.2025	Site Review meeting of General Manager (Projects) of CGEWHO and Chief Architect & Project Manager of RTA and contractor.

BLOCK	STATUS AS ON 30 th JUNE-2025	
D-07 BLOCK	<u>100% Completed Works</u> <ul style="list-style-type: none"> ◆ Layout of block ◆ Excavation work ◆ Piling work ◆ Routine Pile testing 	
	STATUS UP TO PREVIOUS MONTH	STATUS AS ON 30.06.2025
	◆ Routine Pile testing work completed.	◆ Dressing work in progress.
D-08 BLOCK	<u>100% Completed Works</u> <ul style="list-style-type: none"> ◆ Layout of block. ◆ Excavation work ◆ Piling work ◆ Routine Pile testing ◆ Soil compaction testing ◆ Pile integrity testing 	
	STATUS UP TO PREVIOUS MONTH	STATUS AS ON 30.06.2025
	<ul style="list-style-type: none"> ◆ Foundation PCC work balance 80 % completed. ◆ Pile Integrity testing 80% completed. ◆ Pile cap reinforcement work in progress. 	◆ Foundation Stitch slab 30% casted.
D-09 BLOCK	<u>100%CompletedWorks</u> <ul style="list-style-type: none"> ◆ Layout of block , ◆ Excavation work ◆ Piling work (256/256) ◆ Routine Pile testing work. ◆ Soil compaction testing ◆ Pile integrity testing. 	
	STATUS UP TO PREVIOUS MONTH	STATUS AS ON 30.06.2025
	◆ Basement columns reinforcement work completed.	◆ Basement columns 63 nos. casted.



PROGRESS REPORT

CGEWHO-GREATER NOIDA PHASE-II PROJECT

D-10 BLOCK	<u>100%CompletedWorks</u>	
	<ul style="list-style-type: none"> ◆ Layout of block ◆ Excavation ◆ Piling work (256/256) ◆ Routine Pile testing. ◆ Soil compaction testing ◆ Pile integrity testing. ◆ Basement Roof slab 	
	STATUS UP TO PREVIOUS MONTH	STATUS AS ON 30.06.2025
	<ul style="list-style-type: none"> ◆ Basement roof slab 60% casted. ◆ Basement roof slab wing-iv shuttering work in progress. ◆ Stilt floor columns 16 nos. casted. (Total 16/70) 	<ul style="list-style-type: none"> ◆ Basement roof slab Balance 40% casted.(Total 100%) ◆ Stilt floor columns 46 nos. casted. (Total 62/70)

D-11 BLOCK	<u>100%CompletedWorks</u>	
	<ul style="list-style-type: none"> ◆ Layout of block ◆ Excavation ◆ Piling work(256/256) ◆ Routine Pile testing. ◆ Soil compaction testing ◆ Pile integrity testing. ◆ Basement column ◆ Foundation back filling work completed. 	
	STATUS UP TO PREVIOUS MONTH	STATUS AS ON 30.06.2025
	<ul style="list-style-type: none"> ◆ Both the staircases casted from 2nd landing to basement roof level 	<ul style="list-style-type: none"> ◆ Basement Roof slab shuttering work in progress.

PROGRESS REPORT

CGEWHO-GREATER NOIDA PHASE-II PROJECT

D-12 BLOCK	<u>100%CompletedWorks</u> <ul style="list-style-type: none"> ◆ Layout of block ◆ Excavation ◆ Piling work(256/256) ◆ Routine Pile testing ◆ Soil compaction testing ◆ Pile integrity testing ◆ Basement Columns ◆ Foundation back filling work completed ◆ Basement Roof slab ◆ Stilt floor Roof slab ◆ 1st & 2nd floor Roof slab. 	
	STATUS UP TO PREVIOUS MONTH	STATUS AS ON 30.06.2025
	<ul style="list-style-type: none"> ◆ Balance 38 nos. 1st floor columns casted (Total 70/70) ◆ 1st floor Roof slab 60% casted ◆ 1st floor wing-I & II shuttering work in progress 	<ul style="list-style-type: none"> ◆ 1st floor Roof slab balance 40% casted (Total 100%). ◆ 2nd floor columns 100% casted. ◆ 2nd floor Roof slab 100% casted. ◆ 3rd floor columns 32nos casted (Total 32/70). ◆ Stilt floor ceiling plaster work in progress.
NON TOWER	<u>100%CompletedWorks</u> <ul style="list-style-type: none"> ◆ Layout of block 	
	STATUS UP TO PREVIOUS MONTH	STATUS AS ON 30.06.2025
	<ul style="list-style-type: none"> ◆ Stitch slab 6% casted (Total 27%) ◆ Pile caps 2 nos. casted (Total 54/255) ◆ Basement columns 2 nos. casted (Total 47/255) ◆ 2% Basement roof slab casted (Total 10%) 	<ul style="list-style-type: none"> ◆ Stitch slab 3% casted (Total 30%) ◆ Basement columns 5 nos. casted (Total 52/255) ◆ 4% Basement roof slab casted (Total 14%)
STP	<u>100%CompletedWorks</u> <ul style="list-style-type: none"> ◆ Layout work ◆ Excavation ◆ Piling work 	
	STATUS UP TO PREVIOUS MONTH	STATUS AS ON 30.06.2025
	<ul style="list-style-type: none"> ◆ Excavation work 100% completed. ◆ Piling work 100%. 	<ul style="list-style-type: none"> ◆ Dressing work in progress.



PROGRESS REPORT

CGEWHO-GREATER NOIDA PHASE-II PROJECT

Under Ground water Tank	<u>100%Completed Works</u>	
	<ul style="list-style-type: none"> ◆ Layout work ◆ Excavation ◆ Piling work 	
	STATUS UP TO PREVIOUS MONTH	STATUS AS ON 30.06.2025
	<ul style="list-style-type: none"> ◆ Excavation work 100% completed ◆ Piles 38 nos. casted Total (38/48) 	◆ Dressing work in progress.

Rain water Storage tank-02	<u>100%Completed Works</u>	
	◆ Layout work	
	STATUS UP TO PREVIOUS MONTH	STATUS AS ON 30.06.2025
	<ul style="list-style-type: none"> ◆ Excavation work 10% completed. (Total 100%) • Foundation Raft casted • RCC wall 1st lift casted 	<ul style="list-style-type: none"> • RCC wall 95% casted.

Ramp for Ancillary blocks	<u>100%Completed Works</u>	
	<ul style="list-style-type: none"> ◆ Layout work ◆ Excavation ◆ Back filling ◆ Foundation work & structure ◆ Plaster ◆ VDF flooring 	
	STATUS UP TO PREVIOUS MONTH	STATUS AS ON 30.06.2025
	<ul style="list-style-type: none"> ◆ Ramp Brick work completed ◆ Internal Plaster 95% completed 	<ul style="list-style-type: none"> ◆ VDF flooring work completed. ◆ External Plaster completed ◆ Ramp Roof cut out covering work in progress.

3 mtrs Barricading Phase-III	<u>100%CompletedWorks</u>	
	STATUS UP TO PREVIOUS MONTH	STATUS AS ON 30.06.2025
	<ul style="list-style-type: none"> ◆ Towards boundary wall completed ◆ Towards Package-V completed ◆ Towards Package-II completed ◆ Towards Ancillary, building 35% completed 	◆ Same as last Month.



PROGRESS REPORT
CGEWHO-GREATER NOIDA PHASE-II PROJECT

9 mtrs Barricading Phase-II	<u>100%CompletedWorks</u>	
	STATUS UP TO PREVIOUS MONTH	STATUS AS ON 30.06.2025
	◆ Gate no -3 to block D-07 barricading GI sheet fixing work 40% completed.(Total 100%)	◆ Same as last month (100% completed)

PROGRESS REPORT
CGEWHO-GREATER NOIDA PHASE-II PROJECT

PHOTOGRAPHS OF WORK PROGRESS AS ON 30.06.2025

BLOCK D-12 2nd FLOOR ROOF SLAB 100 % CASTED.



PROGRESS REPORT **CGEWHO-GREATER NOIDA PHASE-II PROJECT**

BLOCK D-10 STILT ROOF SLAB SHUTTERING WORK IN PROGRESS.



PROGRESS REPORT **CGEWHO-GREATER NOIDA PHASE-II PROJECT**

BLOCK D-09 BASEMENT COLUMNS 90% CASTED.



PROGRESS REPORT **CGEWHO-GREATER NOIDA PHASE-II PROJECT**

WATER TREATMENT PLANT INSTALLATION COMPLETED AND IN USE..



PROGRESS REPORT **CGEWHO-GREATER NOIDA PHASE-II PROJECT**

ANCILLARY BUILDING RAMP VDF FLOORING COMPLETED.



PROGRESS REPORT **CGEWHO-GREATER NOIDA PHASE-II PROJECT**

CUBE COMPRESSIVE STRENGTH TESTING AT SITE LAB



Shot on OnePlus
By sanchit

PROGRESS REPORT
CGEWHO-GREATER NOIDA PHASE-II PROJECT

QUALITY CONTROL

DURING CONSTRUCTION FOLLOWING QUALITY CONTROL TESTS CONDUCTED AT SITE:

S.NO.	TESTS		RESULT
1	Initial load test of Pile: - conducted in the presence of IIT ROORKEE.		Satisfactory
2	Trial Mixes & Cube test done in Rudratech & PAM RMC Plant.		Satisfactory
3	Steel	Third party testing is being done.	Satisfactory
4	Water	Third party testing is being done.	Satisfactory
5	RCC cubes are being tested and Register is being maintained.		Satisfactory
6	Slump test conducted at site to insure workability of concrete.		Satisfactory
7	Soil compaction	Third party testing is being done.	Satisfactory
8	Pile Integrity test	Pile integrity testing is being done.	Satisfactory
9	Routine load test of Pile	Routine Load tests conducted in the presence of IIT ROORKEE.	Satisfactory

Note: All the test results of above materials are being recorded in respective Registers at site at the time of testing.