

PROGRESS OF CONSTRUCTION OF TOWERS Phase-II Housing Project, Mohali											AS ON	30.11.2015		
Sr.		TW-XIII	TW-XV	TW-XI	TW-XII	TW-XVI	TW-XIV	TW-XVII	TW-XVIII	Community Centre	Guard Room 1&2	Remarks		
No.	Activities	A2	B5	B6	B7	C4	C5	D3	D4					
1	Excavation in foundation	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	UGT & PUMP Room RCC completed		
2	P.C.C. in foundation	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	Sewarge & Storm line in progress & HT Room Internal & External Plaster Completed		
3	R.C.C. in raft foundation/Footing	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%			
4	R.C.C. in column upto Plinth Level	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%			
5	R.C.C. in Plinth Beam	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%			
6	RCC Column and slab													
(i)	Ground Floor column	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%			
	Ground Floor slab	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%			
(ii)	First floor column	100%	100%	100%	100%	100%	100%	100%	100%	100%	X			
	First floor slab	100%	100%	100%	100%	100%	100%	100%	100%	100%	X			
(iii)	Second floor column	100%	100%	100%	100%	100%	100%	100%	100%	100%	X			
	Second floor slab	100%	100%	100%	100%	100%	100%	100%	100%	100%	X			
(iv)	Third floor column	100%	100%	100%	100%	100%	100%	100%	100%	X	X			
	Third floor slab	100%	100%	100%	100%	100%	100%	100%	100%	X	X			
(v)	Fourth floor column	100%	100%	100%	100%	100%	100%	100%	100%	X	X			
	Fourth floor slab	100%	100%	100%	100%	100%	100%	100%	100%	X	X			
(vi)	Fifth floor column	100%	100%	100%	100%	100%	100%	100%	100%	X	X			
	Fifth floor slab	100%	100%	100%	100%	100%	100%	100%	100%	X	X			
(vii)	Sixth floor column	100%	100%	100%	100%	100%	100%	100%	100%	X	X			
	Sixth floor slab	100%	100%	100%	100%	100%	100%	100%	100%	X	X			
(viii)	Seventh floor column	100%	100%	100%	100%	100%	100%	100%	100%	X	X			
	Seventh floor slab	100%	100%	100%	100%	100%	100%	100%	100%	X	X			
(ix)	Eighth floor column	100%	100%	100%	100%	100%	100%	100%	100%	X	X			
	Eighth floor slab	100%	100%	100%	100%	100%	100%	100%	100%	X	X			
(x)	Ninth floor column	100%	100%	100%	100%	100%	100%	100%	100%	X	X			
	Ninth floor slab	100%	100%	100%	100%	100%	100%	100%	100%	X	X			
(xi)	Tenth floor column	100%	100%	100%	100%	100%	100%	100%	100%	X	X			
	Tenth floor slab	100%	100%	100%	100%	100%	100%	100%	100%	X	X			
(xii)	Eleventh floor column	100%	100%	100%	100%	100%	100%	100%	100%	X	X			
	Eleventh floor slab	100%	100%	100%	100%	100%	100%	100%	100%	X	X			
(xiii)	Twelevth floor column	100%	100%	100%	100%	100%	100%	100%	100%	X	X			
	Twelevth floor slab	100%	100%	100%	100%	100%	100%	100%	100%	X	X			
(xiv)	Thirteenth floor column	X	100%	X	100%	100%	100%	X	X	X	X			
	Thirteenth floor slab	X	100%	X	100%	100%	100%	X	X	X	X			
	Mumty, Machine room, OHT	100%	100%	100%	100%	100%	100%	100%	100%	100%	X			
7	Brick Work in Super Structure													
(i)	Brick work & lintels G.Floor	90%	95%	95%	80%	90%	100%	95%	95%	95%	100%			
(ii)	Brick work & lintels 1st Floor	95%	100%	95%	95%	95%	100%	95%	95%	95%				
(iii)	Brick work and lintels 2nd Floor	95%	100%	95%	95%	95%	100%	95%	95%	95%				
(iv)	Brick work and lintels 3rd Floor	95%	100%	95%	95%	95%	100%	95%	95%	-				
(v)	Brick work and lintels 4th Floor	95%	100%	95%	95%	95%	100%	95%	95%	-				
(vi)	Brick work and lintels 5th Floor	95%	100%	95%	95%	95%	100%	95%	95%	-				
(vii)	Brick work and lintels 6th Floor	95%	100%	95%	95%	95%	100%	95%	95%	-				
(viii)	Brick work and lintels 7th Floor	95%	100%	95%	95%	95%	100%	95%	95%	-				
(ix)	Brick work and lintels 8th Floor	95%	100%	95%	95%	95%	100%	95%	95%	-				
(x)	Brick work and lintels 9th Floor	95%	100%	95%	95%	95%	100%	95%	95%	-				
(xi)	Brick work and lintels 10th Floor	95%	100%	95%	95%	95%	100%	95%	95%	-				

Suman Kumar
For C.M. Sefre 9/11/15

Pris
Arundeeep Singh
(JE civil)

For Kanwerji Const. Co.

Auth. Signatory

Sr.		TW-XIII	TW-XV	TW-XI	TW-XII	TW-XVI	TW-XIV	TW-XVII	TW-XVIII	Community Centre	Guard Room 1&2	Remarks
No.	Activities	A2	B5	B6	B7	C4	C5	D3	D4			
(xii)	Brick work and lintels 11th Floor	95%	100%	95%	95%	95%	100%	95%	95%	-		
(xiii)	Brick work and lintels 12th Floor	95%	100%	95%	95%	95%	100%	95%	95%	-		
(xiv)	Brick work and lintels 13th Floor	X	100%	X	95%	95%	100%	X	X	-		
8	Internal Wall Conduit											
(i)	Ground Floor Internal Wall conduit	75%	80%	25%	40%	75%	100%	95%	17%	100%	100%	
(ii)	Ist floor Internal Wall conduit	100%	100%	100%	100%	100%	100%	100%	100%	100%		
(iii)	IInd floor Internal Wall conduit	100%	100%	100%	100%	100%	100%	100%	100%	100%		
(iv)	IIIrd floor Internal Wall conduit	100%	100%	100%	100%	100%	100%	100%	100%	-		
(v)	IVth floor Internal Wall conduit	100%	100%	100%	100%	100%	100%	100%	100%	-		
(vi)	Vth floor Internal Wall conduit	100%	100%	100%	100%	100%	100%	100%	100%	-		
(vii)	VIth floor Internal Wall conduit	100%	100%	100%	100%	100%	100%	100%	100%	-		
(viii)	VIIth floor Internal Wall conduit	100%	100%	100%	100%	100%	100%	100%	100%	-		
(ix)	VIIIth floor Internal Wall conduit	100%	100%	100%	100%	100%	100%	100%	100%	-		
(x)	IXth floor Internal Wall conduit	100%	100%	100%	100%	100%	100%	100%	100%	-		
(xi)	Xth floor Internal Wall conduit	100%	100%	100%	100%	100%	100%	100%	100%	-		
(xii)	XIth floor Internal Wall conduit	100%	100%	100%	100%	100%	100%	100%	100%	-		
(xiii)	XIIth floor Internal Wall conduit	100%	100%	100%	100%	100%	100%	100%	100%	-		
(xiv)	XIIIth floor Internal Wall conduit	X	100%	X	100%	100%	100%	X	X	-		
9	Internal G.I.											
(i)	Ground Floor Internal G.I.	50%	80%	20%	-	83%	100%	-	-	-	95%	
(ii)	Ist floor Internal G.I.	100%	100%	100%	100%	100%	100%	100%	100%	50%		
(iii)	IInd floor Internal G.I.	100%	100%	100%	100%	100%	100%	100%	100%	-		
(iv)	IIIrd floor Internal G.I.	100%	100%	100%	100%	100%	100%	100%	100%	-		
(v)	IVth floor Internal G.I.	100%	100%	100%	100%	100%	100%	100%	100%	-		
(vi)	Vth floor Internal G.I.	100%	100%	100%	100%	100%	100%	100%	100%	-		
(vii)	VIth floor Internal G.I.	100%	100%	100%	100%	100%	100%	100%	100%	-		
(viii)	VIIth floor Internal G.I.	100%	100%	100%	100%	100%	100%	100%	100%	-		
(ix)	VIIIth floor Internal G.I.	100%	100%	100%	100%	100%	100%	100%	100%	-		
(x)	IXth floor Internal G.I.	100%	100%	100%	100%	100%	100%	100%	100%	-		
(xi)	Xth floor Internal G.I.	100%	100%	100%	100%	100%	100%	100%	100%	-		
(xii)	XIth floor Internal G.I.	100%	100%	100%	100%	100%	100%	100%	100%	-		
(xiii)	XIIth floor Internal G.I.	100%	100%	100%	100%	100%	100%	100%	100%	-		
(xiv)	XIIIth floor Internal G.I.	X	100%	X	100%	100%	100%	X	X	-		
10	Vertical G.I. shaft											
(i)	Ground Floor Vertical G.I. shaft	-	-	-	-	-	-	-	-	-		
(ii)	Ist floor Vertical G.I. shaft	50%	100%	100%	100%	100%	100%	90%	95%	34%		
(iii)	IInd floor Vertical G.I. shaft	50%	100%	100%	100%	100%	100%	90%	95%	25%		
(iv)	IIIrd floor Vertical G.I. shaft	50%	100%	100%	100%	100%	100%	90%	95%			
(v)	IVth floor Vertical G.I. shaft	50%	100%	100%	100%	100%	100%	90%	95%			
(vi)	Vth floor Vertical G.I. shaft	50%	100%	100%	100%	100%	100%	90%	95%			
(vii)	VIth floor Vertical G.I. shaft	50%	100%	100%	100%	100%	100%	90%	95%			
(viii)	VIIth floor Vertical G.I. shaft	50%	100%	100%	100%	100%	100%	90%	95%			
(ix)	VIIIth floor Vertical G.I. shaft	50%	100%	100%	100%	100%	100%	90%	95%			
(x)	IXth floor Vertical G.I. shaft	50%	100%	100%	100%	100%	100%	90%	95%			
(xi)	Xth floor Vertical G.I. shaft	50%	100%	100%	100%	100%	100%	90%	95%			
(xii)	XIth floor Vertical G.I. shaft	50%	100%	100%	100%	100%	100%	90%	95%			
(xiii)	XIIth floor Vertical G.I. shaft	50%	100%	100%	100%	100%	100%	90%	95%			
(xiv)	XIIIth floor Vertical G.I. shaft	X	100%	X	100%	100%	100%	X	X			

Ram Kumar
For C.I. Septa & ABS.

Pril S
Omday Singh
(J.E. civil)

For Kanwar Const. Co.

Auth. Signatory

Sr.		TW-XIII	TW-XV	TW-XI	TW-XII	TW-XVI	TW-XIV	TW-XVII	TW-XVIII	Community Centre	Guard Room 1&2	Remarks
No.	Activities	A2	B5	B6	B7	C4	C5	D3	D4			
11	Internal C.I. & vertical C.I.											
(i)	Ground Floor Internal C.I. & vertical C.I.	-	40%	-	-	-	83%	-	-	50%		
(ii)	Ist floor Internal C.I. & vertical C.I.	75%	100%	100%	100%	100%	100%	95%	100%	50%		
(iii)	IInd floor Internal C.I. & vertical C.I.	75%	100%	100%	100%	100%	100%	95%	100%	50%		
(iv)	IIIrd floor Internal C.I. & vertical C.I.	75%	100%	100%	100%	100%	100%	95%	100%	-		
(v)	IVth floor Internal C.I. & vertical C.I.	75%	100%	100%	100%	100%	100%	95%	100%	-		
(vi)	Vth floor Internal C.I. & vertical C.I.	75%	100%	100%	100%	100%	100%	95%	100%	-		
(vii)	VIth floor Internal C.I. & vertical C.I.	75%	100%	100%	100%	100%	100%	95%	100%	-		
(viii)	VIIth floor Internal C.I. & vertical C.I.	75%	100%	100%	100%	100%	100%	95%	100%	-		
(ix)	VIIIth floor Internal C.I. & vertical C.I.	75%	100%	100%	100%	100%	100%	95%	100%	-		
(x)	IXth floor Internal C.I. & vertical C.I.	75%	100%	100%	100%	100%	100%	95%	100%	-		
(xi)	Xth floor Internal C.I. & vertical C.I.	75%	100%	100%	100%	100%	100%	95%	100%	-		
(xii)	XIth floor Internal C.I. & vertical C.I.	75%	100%	100%	100%	100%	100%	95%	100%	-		
(xiii)	XIIth floor Internal C.I. & vertical C.I.	75%	100%	100%	100%	100%	100%	95%	100%	-		
(xiv)	XIIIth floor Internal C.I. & vertical C.I.	-	100%	X	100%	100%	100%	X	X	-		
11(a)	Storm /Sewer works for blocks	-	85%	45%	45%	60%	95%	-	-	-		
12	Rain Water Pipe											
(i)	Ground Floor Vertical RWP	-	95%	-	-	50%	95%	-	-	100%		
(ii)	Ist Floor Vertical RWP	100%	100%	100%	100%	100%	100%	100%	100%	100%		
(iii)	IInd Floor Vertical RWP	100%	100%	100%	100%	100%	100%	100%	100%	100%		
(iv)	IIIrd Floor Vertical RWP	100%	100%	100%	100%	100%	100%	100%	100%			
(v)	IVth Floor Vertical RWP	100%	100%	100%	100%	100%	100%	100%	100%			
(vi)	Vth Floor Vertical RWP	100%	100%	100%	100%	100%	100%	100%	100%			
(vii)	VIth Floor Vertical RWP	100%	100%	100%	100%	100%	100%	100%	100%			
(viii)	VIIth Floor Vertical RWP	100%	100%	100%	100%	100%	100%	100%	100%			
(ix)	VIIIth Floor Vertical RWP	100%	100%	100%	100%	100%	100%	100%	100%			
(x)	IXth Floor Vertical RWP	100%	100%	100%	100%	100%	100%	100%	100%			
(xi)	Xth Floor Vertical RWP	100%	100%	100%	100%	100%	100%	100%	100%			
(xii)	XIth Floor Vertical RWP	100%	100%	100%	100%	100%	100%	100%	100%			
(xiii)	XIIth Floor Vertical RWP	100%	100%	100%	100%	100%	100%	100%	100%			
(xiv)	XIIIth Floor Vertical RWP	X	100%	X	100%	100%	100%	X	X			

Raman Kumar
For C.M. Sofra & Ass.

gmb
Anudeep Singh
(J.E Civil)

For Kanwar Const. Co.

[Signature]
Auth. Signatory

Sr.		TW-XIII	TW-XV	TW-XI	TW-XII	TW-XVI	TW-XIV	TW-XVII	TW-XVIII	Community Centre	Guard Room 1&2	Remarks
No.	Activities	A2	B5	B6	B7	C4	C5	D3	D4			
13	wooden door frame fixing	90%	100%	90%	90%	95%	100%	95%	90%	10%	-	
14	Internal Plaster											
(i)	Ground Floor Internal Plaster	-	80%	-	-	-	95%	83%	-	-	95%	
(ii)	Ist floor Internal Plaster	15%	100%	95%	95%	95%	100%	95%	95%	30%		
(iii)	IInd floor Internal Plaster	90%	100%	95%	95%	95%	100%	95%	95%	95%		
(iv)	IIIRD floor Internal Plaster	90%	100%	95%	95%	95%	100%	95%	95%	-		
(v)	IVth floor Internal Plaster	95%	100%	95%	95%	95%	100%	95%	95%	-		
(vi)	Vth floor Internal Plaster	95%	100%	95%	95%	95%	100%	95%	95%	-		
(vii)	VTh floor Internal Plaster	95%	100%	95%	95%	95%	100%	95%	95%	-		
(viii)	VIIth floor Internal Plaster	95%	100%	95%	95%	95%	100%	95%	95%	-		
(ix)	VIIIth floor Internal Plaster	95%	100%	95%	95%	95%	100%	95%	95%	-		
(x)	IXth floor Internal Plaster	95%	100%	95%	95%	95%	100%	95%	95%	-		
(xi)	Xth floor Internal Plaster	95%	100%	95%	95%	95%	100%	95%	95%	-		
(xii)	XIth floor Internal Plaster	25%	100%	95%	95%	95%	100%	95%	95%	-		
(xiii)	XIIth floor Internal Plaster	-	100%	95%	95%	95%	100%	95%	95%	-		
(xiv)	XIIIth floor Internal Plaster	X	100%	X	95%	95%	100%	X	X	-		
15	D.B. Fixing											
(i)	Ground Floor D.B. Fixing	-	80%	-	-	-	100%	50%	-	100%	100%	
(ii)	Ist Floor D.B. Fixing	100%	100%	100%	100%	-	100%	100%	100%	100%		
(iii)	IInd Floor D.B. Fixing	100%	100%	100%	100%	100%	100%	100%	100%	100%		
(iv)	IIIRD Floor D.B. Fixing	100%	100%	100%	100%	100%	100%	100%	100%	-		
(v)	IVth Floor D.B. Fixing	100%	100%	100%	100%	100%	100%	100%	100%	-		
(vi)	Vth Floor D.B. Fixing	100%	100%	100%	100%	100%	100%	100%	100%	-		
(vii)	VTh Floor D.B. Fixing	100%	100%	100%	100%	100%	100%	100%	100%	-		
(viii)	VIIth Floor D.B. Fixing	100%	100%	100%	100%	100%	100%	100%	100%	-		
(ix)	VIIIth Floor D.B. Fixing	100%	100%	100%	100%	100%	100%	100%	100%	-		
(x)	IXth Floor D.B. Fixing	100%	100%	100%	100%	100%	100%	100%	100%	-		
(xi)	Xth Floor D.B. Fixing	100%	100%	100%	100%	100%	100%	100%	100%	-		
(xii)	XIth Floor D.B. Fixing	100%	100%	100%	100%	100%	100%	100%	100%	-		
(xiii)	XIIth Floor D.B. Fixing	100%	100%	100%	100%	100%	100%	100%	100%	-		
(xiv)	XIIIth Floor D.B. Fixing	X	100%	X	100%	100%	100%	X	X	-		
16	A.C.Box Fixing											
(i)	Ground floor A.C.box fixing	-	80%	-	-	-	100%	-	-	100%		
(ii)	Ist Floor A.C. box Fixing	100%	100%	100%	100%	100%	100%	100%	100%	100%		
(iii)	IInd Floor A.C. box Fixing	100%	100%	100%	100%	100%	100%	100%	100%	100%		
(iv)	IIIRD Floor A.C. box Fixing	100%	100%	100%	100%	100%	100%	100%	100%	-		
(v)	IVth Floor A.C. box Fixing	100%	100%	100%	100%	100%	100%	100%	100%	-		
(vi)	Vth Floor A.C. box Fixing	100%	100%	100%	100%	100%	100%	100%	100%	-		
(vii)	VTh Floor A.C. box Fixing	100%	100%	100%	100%	100%	100%	100%	100%	-		
(viii)	VIIth Floor A.C. box Fixing	100%	100%	100%	100%	100%	100%	100%	100%	-		
(ix)	VIIIth Floor A.C. box Fixing	100%	100%	100%	100%	100%	100%	100%	100%	-		
(x)	IXth Floor A.C. box Fixing	100%	100%	100%	100%	100%	100%	100%	100%	-		
(xi)	Xth Floor A.C. box Fixing	100%	100%	100%	100%	100%	100%	100%	100%	-		
(xii)	XIth Floor A.C. box Fixing	100%	100%	100%	100%	100%	100%	100%	100%	-		
(xiii)	XIIth Floor A.C. box Fixing	100%	100%	100%	100%	100%	100%	100%	100%	-		
(xiv)	XIIIth Floor A.C. box Fixing	X	100%	X	100%	100%	100%	X	X	-		

Pawan Kumar
For C.M. & P.A. Ass.

Gundeep Singh
(J.E. Civil)

For Kanwarji Const. Co.

Auth. Signature

Sr. No.	Activities	TW-XIII A2	TW-XV B5	TW-XI B6	TW-XII B7	TW-XVI C4	TW-XIV C5	TW-XVII D3	TW-XVIII D4	Community Centre	Guard Room 1&2	Remarks
17	<u>MS Railing for Balcony & stair case</u>											
(i)	MS Railing for Balcony	100%	100%	100%	100%	100%	100%	100%	100%	-		
18	<u>Sunken Water Proofing</u>											
(i)	Sunken Water Proofing 1st Floor	15%	100%	100%	100%	100%	100%	15%	33%	-		
(ii)	Sunken Water Proofing 2nd Floor	-	100%	100%	100%	100%	100%	75%	75%	-		
(iii)	Sunken Water Proofing 3rd Floor	-	100%	100%	100%	100%	100%	75%	75%	-		
(iv)	Sunken Water Proofing 4th Floor	-	100%	100%	100%	100%	100%	75%	75%	-		
(v)	Sunken Water Proofing 5th Floor	-	100%	100%	100%	100%	100%	75%	75%	-		
(vi)	Sunken Water Proofing 6th Floor	-	100%	100%	100%	100%	100%	75%	75%	-		
(vii)	Sunken Water Proofing 7th Floor	-	100%	100%	100%	100%	100%	75%	75%	-		
(viii)	Sunken Water Proofing 8th Floor	-	100%	100%	100%	100%	100%	75%	75%	-		
(ix)	Sunken Water Proofing 9th Floor	-	100%	100%	100%	100%	100%	75%	75%	-		
(x)	Sunken Water Proofing 10th Floor	-	100%	100%	100%	100%	100%	75%	75%	-		
(xi)	Sunken Water Proofing 11th Floor	-	100%	100%	100%	100%	100%	25%	70%	-		
(xii)	Sunken Water Proofing 12th Floor	-	100%	100%	100%	100%	100%	37%	70%	-		
(xiii)	Sunken Water Proofing 13th Floor	-	100%	X	95%	95%	95%	X	X	-		

Raman Kumar
For C.M. Smt. A.S.

Gurdeep Singh
(J.E. Civil)

For Kanwar Const. Co.
[Signature]
Auth. Signatory

Sr. No.	Activities	TW-XIII	TW-XV	TW-XI	TW-XII	TW-XVI	TW-XIV	TW-XVII	TW-XVIII	Community Centre	Guard Room 1&2	Remarks
		A2	B5	B6	B7	C4	C5	D3	D4			
19	Glazed Tiles Fixing											
(i)	Glazed Tiles Fixing Ground Floor	-	-	-	-	-	16%	-	-	-		
(ii)	Glazed Tiles Fixing 1st Floor	15%	100%	95%	85%	90%	100%	15%	33%	-		
(iii)	Glazed Tiles Fixing 2nd Floor	-	100%	95%	95%	95%	100%	75%	75%	-		
(iv)	Glazed Tiles Fixing 3rd Floor	-	100%	95%	95%	95%	100%	75%	75%	-		
(v)	Glazed Tiles Fixing 4th Floor	-	100%	95%	95%	95%	95%	75%	75%	-		
(vi)	Glazed Tiles Fixing 5th Floor	-	100%	95%	95%	95%	95%	75%	75%	-		
(vii)	Glazed Tiles Fixing 6th Floor	-	100%	95%	95%	95%	95%	75%	75%	-		
(viii)	Glazed Tiles Fixing 7th Floor	-	100%	95%	95%	95%	95%	75%	75%	-		
(ix)	Glazed Tiles Fixing 8th Floor	-	100%	95%	95%	95%	95%	75%	75%	-		
(x)	Glazed Tiles Fixing 9th Floor	-	100%	95%	95%	95%	95%	75%	75%	-		
(xi)	Glazed Tiles Fixing 10th Floor	-	100%	95%	95%	95%	95%	75%	33%	-		
(xii)	Glazed Tiles Fixing 11th Floor	-	100%	95%	95%	95%	95%	-	33%	-		
(xiii)	Glazed Tiles Fixing 12th Floor	-	100%	95%	95%	95%	95%	-	33%	-		
(xiv)	Glazed Tiles Fixing 13th Floor	-	100%	X	95%	95%	95%	X	X	-		
20	Kota Stone Fixing											
(i)	Kota Stone Fixing Ground Floor	-	-	-	-	-	-	-	-	-		
(ii)	Kota Stone Fixing 1st Floor	-	95%	95%	95%	95%	95%	95%	-	-		
(iii)	Kota Stone Fixing 2nd Floor	95%	95%	95%	95%	95%	95%	95%	-	-		
(iv)	Kota Stone Fixing 3rd Floor	95%	95%	95%	95%	95%	95%	95%	-	-		
(v)	Kota Stone Fixing 4th Floor	95%	95%	95%	95%	95%	95%	95%	-	-		
(vi)	Kota Stone Fixing 5th Floor	95%	95%	95%	95%	95%	95%	95%	-	-		
(vii)	Kota Stone Fixing 6th Floor	95%	95%	95%	95%	95%	95%	95%	-	-		
(viii)	Kota Stone Fixing 7th Floor	95%	95%	95%	95%	95%	95%	95%	-	-		
(ix)	Kota Stone Fixing 8th Floor	95%	95%	95%	95%	95%	95%	95%	-	-		
(x)	Kota Stone Fixing 9th Floor	95%	95%	95%	95%	95%	95%	95%	-	-		
(xi)	Kota Stone Fixing 10th Floor	-	95%	95%	95%	95%	95%	95%	-	-		
(xii)	Kota Stone Fixing 11th Floor	-	95%	95%	95%	95%	95%	95%	-	-		
(xiii)	Kota Stone Fixing 12th Floor	-	95%	95%	95%	95%	95%	95%	-	-		
(xiv)	Kota Stone Fixing 13th Floor	X	95%	X	95%	95%	95%	X	X	-		
21	Kitchen Counter Fixing											
(i)	Kitchen Counter Fixing Ground Floor	-	-	-	-	-	-	-	-	-		
(ii)	Kitchen Counter Fixing 1st Floor	15%	95%	95%	95%	95%	95%	95%	50%	-		
(iii)	Kitchen Counter Fixing 2nd Floor	-	95%	95%	95%	95%	95%	95%	95%	-		
(iv)	Kitchen Counter Fixing 3rd Floor	-	95%	95%	95%	95%	95%	95%	50%	-		
(v)	Kitchen Counter Fixing 4th Floor	-	95%	95%	95%	95%	95%	95%	50%	-		
(vi)	Kitchen Counter Fixing 5th Floor	-	95%	95%	95%	95%	95%	95%	50%	-		
(vii)	Kitchen Counter Fixing 6th Floor	-	95%	95%	95%	95%	95%	95%	50%	-		
(viii)	Kitchen Counter Fixing 7th Floor	-	95%	95%	95%	95%	95%	95%	50%	-		
(ix)	Kitchen Counter Fixing 8th Floor	-	95%	95%	95%	95%	95%	95%	50%	-		
(x)	Kitchen Counter Fixing 9th Floor	-	95%	95%	95%	95%	95%	95%	50%	-		
(xi)	Kitchen Counter Fixing 10th Floor	-	95%	95%	95%	95%	95%	95%	50%	-		
(xii)	Kitchen Counter Fixing 11th Floor	-	95%	95%	95%	95%	95%	95%	50%	-		
(xiii)	Kitchen Counter Fixing 12th Floor	-	95%	95%	95%	95%	95%	95%	50%	-		
(xiv)	Kitchen Counter Fixing 13th Floor	X	95%	X	95%	95%	95%	X	X	-		

Pawan Kumar
For C.M. Seema 4 Ass.

gnd
Gundeep Singh
(J.E. Civil)

For Kanwarji Const. Co.
[Signature]
Auth. Signatory

Sr.		TW-XIII	TW-XV	TW-XI	TW-XII	TW-XVI	TW-XIV	TW-XVII	TW-XVIII	Community Centre	Guard Room 1&2	Remarks
No.	Activities	A2	B5	B6	B7	C4	C5	D3	D4			
22	<u>Vetrified/Ceramic Tile Fixing</u>											
(i)	vetrified/ceramic tile Fixing Ground Floor	-	-	-	-	-	-	-	-	-	-	
(ii)	vetrified/ceramic tile Fixing 1st Floor	15%	40%	40%	-	15%	80%	15%	-	-	-	
(iii)	vetrified/ceramic tile Fixing 2nd Floor	-	95%	90%	90%	90%	100%	25%	-	-	-	
(iv)	vetrified/ceramic tile Fixing 3rd Floor	-	95%	90%	90%	90%	100%	25%	-	-	-	
(v)	vetrified/ceramic tile Fixing 4th Floor	-	95%	90%	90%	90%	100%	25%	-	-	-	
(vi)	vetrified/ceramic tile Fixing 5th Floor	-	95%	90%	90%	90%	100%	25%	-	-	-	
(vii)	vetrified/ceramic tile Fixing 6th Floor	-	95%	90%	90%	90%	80%	25%	-	-	-	
(viii)	vetrified/ceramic tile Fixing 7th Floor	-	95%	90%	90%	90%	100%	25%	-	-	-	
(ix)	vetrified/ceramic tile Fixing 8th Floor	-	95%	90%	90%	90%	100%	25%	-	-	-	
(x)	vetrified/ceramic tile Fixing 9th Floor	-	95%	90%	90%	90%	100%	41%	-	-	-	
(xi)	vetrified/ceramic tile Fixing 10th Floor	-	95%	90%	90%	90%	100%	41%	-	-	-	
(xii)	vetrified/ceramic tile Fixing 11th Floor	-	95%	90%	90%	90%	100%	41%	-	-	-	
(xiii)	vetrified/ceramic tile Fixing 12th Floor	-	95%	90%	90%	90%	100%	37%	-	-	-	
(xiv)	vetrified/ceramic tile Fixing 13th Floor	-	95%	X	90%	90%	100%	X	X	-	-	
23	<u>Flush Door Fixing & Security Door</u>											
(i)	Flush Door Fixing Ground Floor	-	-	-	-	-	-	-	-	-	-	
(ii)	Flush Door Fixing 1st Floor	15%	40%	-	-	15%	80%	15%	-	-	-	
(iii)	Flush Door Fixing 2nd Floor	-	95%	80%	90%	83%	95%	-	-	-	-	
(iv)	Flush Door Fixing 3rd Floor	-	95%	80%	40%	83%	95%	-	-	-	-	
(v)	Flush Door Fixing 4th Floor	-	95%	80%	-	83%	95%	-	-	-	-	
(vi)	Flush Door Fixing 5th Floor	-	95%	80%	-	83%	95%	-	-	-	-	
(vii)	Flush Door Fixing 6th Floor	-	80%	60%	-	83%	95%	-	-	-	-	
(viii)	Flush Door Fixing 7th Floor	-	95%	80%	-	83%	95%	-	-	-	-	
(ix)	Flush Door Fixing 8th Floor	-	95%	80%	-	83%	95%	-	-	-	-	
(x)	Flush Door Fixing 9th Floor	-	95%	80%	-	83%	95%	-	-	-	-	
(xi)	Flush Door Fixing 10th Floor	-	95%	40%	-	83%	95%	-	-	-	-	
(xii)	Flush Door Fixing 11th Floor	-	95%	-	-	83%	95%	-	-	-	-	
(xiii)	Flush Door Fixing 12th Floor	-	95%	-	-	83%	95%	-	-	-	-	
(xiv)	Flush Door Fixing 13th Floor	-	95%	X	-	83%	95%	X	X	-	-	
24	<u>Aluminium window frame shutter, M.S.Grill & glass</u>											
(i)	Aluminium Window frame shutter, M.S.Grill & Glass Fixing Ground Floor	-	-	-	-	-	-	-	-	-	-	
(ii)	Aluminium Window frame shutter, M.S.Grill & Glass Fixing 1st floor	-	95%	50%	-	85%	85%	20%	-	-	-	
(iii)	Aluminium Window frame shutter, M.S.Grill & Glass Fixing 2nd Floor	-	95%	50%	40%	80%	90%	20%	-	-	-	
(iv)	Aluminium Window frame shutter, M.S.Grill & Glass Fixing 3rd Floor	-	95%	50%	40%	80%	90%	20%	-	-	-	
(v)	Aluminium Window frame shutter, M.S.Grill & Glass Fixing 4th Floor	-	95%	50%	40%	80%	90%	20%	-	-	-	
(vi)	Aluminium Window frame shutter, M.S.Grill & Glass Fixing 5th Floor	-	95%	50%	40%	80%	90%	20%	-	-	-	
(vii)	Aluminium Window frame shutter, M.S.Grill & Glass Fixing 6th Floor	-	80%	50%	40%	80%	90%	20%	-	-	-	
(viii)	Aluminium Window frame shutter, M.S.Grill & Glass Fixing 7th Floor	-	80%	50%	40%	80%	90%	20%	-	-	-	
(ix)	Aluminium Window frame shutter, M.S.Grill & Glass Fixing 8th Floor	-	80%	50%	40%	80%	90%	20%	-	-	-	

Raman Kumar
For C.M. Sapat & Co
Gurdeep Singh
(J.E Civil)

For Kanwarj Const. Co.
[Signature]
Auth. Signatory

Sr.		TW-XIII	TW-XV	TW-XI	TW-XII	TW-XVI	TW-XIV	TW-XVII	TW-XVIII	Community Centre	Guard Room 1&2	Remarks
No.	Activities	A2	B5	B6	B7	C4	C5	D3	D4			
(x)	Aluminium Window frame shutter, M.S.Grill & Glass Fixing 9th Floor	-	80%	50%	40%	80%	90%	20%	-	-		
(xi)	Aluminium Window frame shutter, M.S.Grill & Glass Fixing 10th Floor	-	80%	50%	40%	80%	90%	20%	-	-		
(xii)	Aluminium Window frame shutter, M.S.Grill & Glass Fixing 11th Floor	-	80%	50%	40%	80%	90%	20%	-	-		
(xiii)	Aluminium Window frame shutter, M.S.Grill & Glass Fixing 12th Floor	-	80%	50%	-	80%	90%	20%	-	-		
(xiv)	Aluminium Window frame shutter, M.S.Grill & Glass Fixing 13th Floor	-	80%	X	-	80%	90%	X	X	-		
25	Internal Painting including Wall Putty ,OBD & Enamel Paint											
(i)	Internal Painting including Wall Putty,OBD&Enamel Paint Ground Floor	-	-	-	-	-	-	-	-	-	-	
(ii)	Enamel Paint 1st Floor	-	75%	-	-	-	65%	-	-	-	-	
(iii)	Internal Painting including Wall Putty,OBD & Enamel Paint 2nd Floor	-	75%	-	-	-	75%	-	-	-	-	
(iv)	Internal Painting including Wall Putty,OBD & Enamel Paint 3rd Floor	-	75%	-	-	30%	75%	-	-	-	-	
(v)	Internal Painting including Wall Putty,OBD & Enamel Paint 4th Floor	-	75%	-	-	30%	75%	-	-	-	-	
(vi)	Internal Painting including Wall Putty,OBD & Enamel Paint 5th Floor	-	75%	-	-	30%	75%	-	-	-	-	
(vii)	Internal Painting including Wall Putty,OBD & Enamel Paint 6th Floor	-	75%	-	-	30%	75%	-	-	-	-	
(viii)	Internal Painting including Wall Putty,OBD & Enamel Paint 7th Floor	-	75%	-	-	30%	75%	-	-	-	-	
(ix)	Internal Painting including Wall Putty,OBD & Enamel Paint 8th Floor	-	75%	-	-	30%	75%	-	-	-	-	
(x)	Internal Painting including Wall Putty,OBD & Enamel Paint 9th Floor	-	75%	-	-	50%	75%	-	-	-	-	
(xi)	Internal Painting including Wall Putty,OBD & Enamel Paint 10th Floor	-	75%	-	-	60%	75%	-	-	-	-	
(xii)	Internal Painting including Wall Putty,OBD & Enamel Paint 11th Floor	-	75%	-	-	60%	75%	-	-	-	-	
(xiii)	Internal Painting including Wall Putty,OBD & Enamel Paint 12th Floor	-	75%	-	-	60%	75%	-	-	-	-	
(xiv)	Internal Painting including Wall Putty,OBD & Enamel Paint 13th Floor	X	75%	X	-	60%	75%	X	X	-	-	
26	Fire Fighting works for blocks											
(i)	vertical riser to blocks	100%	100%	100%	100%	100%	100%	100%	100%	100%		
(ii)	Hose reel drums without reel	-	100%	100%	100%	100%	100%	100%	100%	100%	100%	
(iii)	Fire cabinets	-	-	-	-	-	-	-	-	-	-	
(iv)	fire fighting fixtures	-	-	-	-	-	-	-	-	-	-	
27	Brick Bat Koba At Terrace	-	100%	-	85%	95%	100%	45%	95%		-	
28	External Plaster	-	95%	90%	90%	90%	95%	60%	20%	90%	95%	
29	ATT	-	95%	-	-	-	95%	-	-		-	
Note:	Out of 615 DUs slabs of 615DUs cast.											

Pawan Kumar
For C.M. Supt. Ass.

Gurdeep Singh
(J.E Civil)

For Kanwari Const. Co.

Auth. Signatory

COVID. CAR PARKING AS ON DATED 30-11-2015

S.NO.	ACTIVITIES	P1	P2	P3	P4	P5	P6	P7	P8	P9	P11	P13	Total parking
1	Numbers of Parking	16	24	6	4	12	18	16	6	28	16	12	158
2	Excavation in Foundation/PCC	100%	100%	100%	100%	100%	55%	100%	100%	100%	100%	100%	
3	RCC in Footing	100%	100%	100%	100%	100%	55%	100%	100%	100%	100%	100%	
4	RCC in Plinth Beam	100%	100%	100%	100%	100%	55%	100%	100%	100%	100%	100%	
5	RCC in Column	100%	100%	100%	100%	100%	55%	100%	100%	100%	100%	100%	
6	RCC in Roof Slab	100%	100%	100%	100%	100%	55%	100%	100%	100%	100%	100%	
7	Brick Work	100%	100%	100%	100%	-	55%	100%	100%	100%	100%	100%	
8	Plaster	100%	100%	100%	100%	-	25%	-	100%	100%	100%	100%	
9	Flooring	100%	100%	100%	-	-	-	-	100%	100%	100%	100%	
10	Painting	-	-	-	-	-	-	-	-	-	-	-	

Raman Kumar
For C.M. In-charge Ass.

Candeep Singh
(J.E Civil)

For Kanwarji Const. Co.
[Signature]
Auth. Signatory

External Development Works

S.NO.	Activity	Status of %age	Remarks
1	Boundary wall Works Brick Work, Plaster, Grill & Painting	75%	
2	<u>Fire Fighting works</u>		
(a)	Ring main & connection for blocks	50%	
3	Water works (L.A.)	50%	
4	Storm /sewerage works (outer ring)	25%	
5	Exterrnal electrical H.T. room		H.T ROOM 90%
6	Road work		in Progress
7	Kerb Stone Work		in Progress

Pamantaman
For C.M. S. & R.S.

gri's
Arundeep Singh
(J.E Civil)

For Kanwari Const. Co.
[Signature]
Auth. Signatory