

PROGRESS OF CONSTRUCTION OF TOWERS Phase-II Housing Project, Mohali												AS ON	30.04.2016		
Sr.		TW-XIII	TW-XV	TW-XI	TW-XII	TW-XVI	TW-XIV	TW-XVII	TW-XVIII	Community Centre	Guard Room 1&2	Remarks			
No.	Activities	A2	B5	B6	B7	C4	C5	D3	D4						
1	R.C.C Work Including Excavation,P.C.C,Raft, colmun & Slab,Machine Room and OHWT	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	UGT & PUMP Room RCC completed			
2	Brick Work in Super Structure	-	-	-	-	-	-	-	-	-	-				
(i)	Brick work & lintels G.Floor	90%	95%	95%	100%	95%	100%	100%	95%	95%	100%				
(ii)	Brick work & lintels 1st Floor	100%	100%	100%	100%	100%	100%	100%	100%	100%					
(iii)	Brick work and lintels 2nd Floor	100%	100%	100%	100%	100%	100%	100%	100%	100%					
(iv)	Brick work and lintels 3rd Floor	100%	100%	100%	100%	100%	100%	100%	100%	-					
(v)	Brick work and lintels 4th Floor	100%	100%	100%	100%	100%	100%	100%	100%	-					
(vi)	Brick work and lintels 5th Floor	100%	100%	100%	100%	100%	100%	100%	100%	-					
(vii)	Brick work and lintels 6th Floor	95%	100%	95%	95%	95%	100%	95%	95%	-					
(viii)	Brick work and lintels 7th Floor	100%	100%	100%	100%	100%	100%	100%	100%	-					
(ix)	Brick work and lintels 8th Floor	100%	100%	100%	100%	100%	100%	100%	100%	-					
(x)	Brick work and lintels 9th Floor	100%	100%	100%	100%	100%	100%	100%	100%	-					
(xi)	Brick work and lintels 10th Floor	100%	100%	100%	100%	100%	100%	100%	100%	-					
(xii)	Brick work and lintels 11th Floor	100%	100%	100%	100%	100%	100%	100%	100%	-					
(xiii)	Brick work and lintels 12th Floor	100%	100%	100%	100%	100%	100%	100%	100%	-					
(xiv)	Brick work and lintels 13th Floor	X	100%	X	100%	100%	100%	X	X	-					
3	Internal Wall Conduit														
(i)	Ground Floor Internal Wall conduit	75%	80%	80%	100%	100%	100%	100%	70%	100%	100%				
(ii)	Ist floor Internal Wall conduit	100%	100%	100%	100%	100%	100%	100%	100%	100%					
(iii)	IIrd floor Internal Wall conduit	100%	100%	100%	100%	100%	100%	100%	100%	100%					
(iv)	IIIrd floor Internal Wall conduit	100%	100%	100%	100%	100%	100%	100%	100%	-					
(v)	IVth floor Internal Wall conduit	100%	100%	100%	100%	100%	100%	100%	100%	-					
(vi)	Vth floor Internal Wall conduit	100%	100%	100%	100%	100%	100%	100%	100%	-					
(vii)	VIth floor Internal Wall conduit	100%	100%	100%	100%	100%	100%	100%	100%	-					
(viii)	VIIth floor Internal Wall conduit	100%	100%	100%	100%	100%	100%	100%	100%	-					
(ix)	VIIIth floor Internal Wall conduit	100%	100%	100%	100%	100%	100%	100%	100%	-					
(x)	IXth floor Internal Wall conduit	100%	100%	100%	100%	100%	100%	100%	100%	-					
(xi)	Xth floor Internal Wall conduit	100%	100%	100%	100%	100%	100%	100%	100%	-					
(xii)	XIth floor Internal Wall conduit	100%	100%	100%	100%	100%	100%	100%	100%	-					
(xiii)	XIIth floor Internal Wall conduit	100%	100%	100%	100%	100%	100%	100%	100%	-					
(xiv)	XIIIth floor Internal Wall conduit	X	100%	X	100%	100%	100%	X	X	-					

Sharma

for my c.m. report & A/c
Raman Kumar

gandhi
 Anurag Singh
 J.E.(Civil)

For Kanwarji Const. Co.

[Signature]
 Auth. Signatory

Sr.		TW-XIII	TW-XV	TW-XI	TW-XII	TW-XVI	TW-XIV	TW-XVII	TW-XVIII	Community Centre	Guard Room 1&2	Remarks
No.	Activities	A2	B5	B6	B7	C4	C5	D3	D4			
4	Internal G.I.											
(i)	Ground Floor Internal G.I.	100%	80%	80%	100%	100%	100%	100%	65%	100%	95%	
(ii)	Ist floor Internal G.I.	100%	100%	100%	100%	100%	100%	100%	100%	100%		
(iii)	IInd floor Internal G.I.	100%	100%	100%	100%	100%	100%	100%	100%	100%		
(iv)	IIIrd floor Internal G.I.	100%	100%	100%	100%	100%	100%	100%	100%	-		
(v)	IVth floor Internal G.I.	100%	100%	100%	100%	100%	100%	100%	100%	-		
(vi)	Vth floor Internal G.I.	100%	100%	100%	100%	100%	100%	100%	100%	-		
(vii)	VIth floor Internal G.I.	100%	100%	100%	100%	100%	100%	100%	100%	-		
(viii)	VIIth floor Internal G.I.	100%	100%	100%	100%	100%	100%	100%	100%	-		
(ix)	VIIIth floor Internal G.I.	100%	100%	100%	100%	100%	100%	100%	100%	-		
(x)	IXth floor Internal G.I.	100%	100%	100%	100%	100%	100%	100%	100%	-		
(xi)	Xth floor Internal G.I.	100%	100%	100%	100%	100%	100%	100%	100%	-		
(xii)	XIth floor Internal G.I.	100%	100%	100%	100%	100%	100%	100%	100%	-		
(xiii)	XIIth floor Internal G.I.	100%	100%	100%	100%	100%	100%	100%	100%	-		
(xiv)	XIIIth floor Internal G.I.	X	100%	100%	100%	100%	100%	X	X			
5	Vertical G.I. shaft											
(i)	Ground Floor Vertical G.I. shaft	-	80%	80%	100%	80%	100%	30%	10%	-		
(ii)	Ist floor Vertical G.I. shaft	90%	100%	100%	100%	100%	100%	100%	100%	100%		
(iii)	IInd floor Vertical G.I. shaft	90%	100%	100%	100%	100%	100%	100%	100%	100%		
(iv)	IIIrd floor Vertical G.I. shaft	90%	100%	100%	100%	100%	100%	100%	100%	100%		
(v)	IVth floor Vertical G.I. shaft	90%	100%	100%	100%	100%	100%	100%	100%	100%		
(vi)	Vth floor Vertical G.I. shaft	90%	100%	100%	100%	100%	100%	100%	100%	100%		
(vii)	VIth floor Vertical G.I. shaft	90%	100%	100%	100%	100%	100%	100%	100%	100%		
(viii)	VIIth floor Vertical G.I. shaft	90%	100%	100%	100%	100%	100%	100%	100%	100%		
(ix)	VIIIth floor Vertical G.I. shaft	90%	100%	100%	100%	100%	100%	100%	100%	100%		
(x)	IXth floor Vertical G.I. shaft	90%	100%	100%	100%	100%	100%	100%	100%	100%		
(xi)	Xth floor Vertical G.I. shaft	90%	100%	100%	100%	100%	100%	100%	100%	100%		
(xii)	XIth floor Vertical G.I. shaft	90%	100%	100%	100%	100%	100%	100%	100%	100%		
(xiii)	XIIth floor Vertical G.I. shaft	90%	100%	100%	100%	100%	100%	100%	100%	100%		
(xiv)	XIIIth floor Vertical G.I. shaft	X	100%	X	100%	100%	100%	X	X			

Shor

For MS C.M. Sapre & Ass.
Ramesh Kumar

gms
Anudeep Singh
J.E. (Civil)

For Kanwarji Const. Co.

Auth. Signatory

Sr.		TW-XIII	TW-XV	TW-XI	TW-XII	TW-XVI	TW-XIV	TW-XVII	TW-XVIII	Community Centre	Guard Room 1&2	Remarks
No.	Activities	A2	B5	B6	B7	C4	C5	D3	D4			
6	Internal C.I. & vertical C.I.											
(i)	Ground Floor Internal C.I. & vertical C.I.	-	80%	80%	100%	85%	100%	30%	-	90%		
(ii)	Ist floor Internal C.I. & vertical C.I.	90%	100%	100%	100%	100%	100%	100%	100%	95%		
(iii)	IInd floor Internal C.I. & vertical C.I.	90%	100%	100%	100%	100%	100%	100%	100%	95%		
(iv)	IIIrd floor Internal C.I. & vertical C.I.	90%	100%	100%	100%	100%	100%	100%	100%	-		
(v)	IVth floor Internal C.I. & vertical C.I.	90%	100%	100%	100%	100%	100%	100%	100%	-		
(vi)	Vth floor Internal C.I. & vertical C.I.	90%	100%	100%	100%	100%	100%	100%	100%	-		
(vii)	VIth floor Internal C.I. & vertical C.I.	90%	100%	100%	100%	100%	100%	100%	100%	-		
(viii)	VIIth floor Internal C.I. & vertical C.I.	90%	100%	100%	100%	100%	100%	100%	100%	-		
(ix)	VIIIth floor Internal C.I. & vertical C.I.	90%	100%	100%	100%	100%	100%	100%	100%	-		
(x)	IXth floor Internal C.I. & vertical C.I.	90%	100%	100%	100%	100%	100%	100%	100%	-		
(xi)	Xth floor Internal C.I. & vertical C.I.	90%	100%	100%	100%	100%	100%	100%	100%	-		
(xii)	XIth floor Internal C.I. & vertical C.I.	90%	100%	100%	100%	100%	100%	100%	100%	-		
(xiii)	XIIth floor Internal C.I. & vertical C.I.	90%	100%	100%	100%	100%	100%	100%	100%	-		
(xiv)	XIIIth floor Internal C.I. & vertical C.I.	-	100%	X	100%	100%	100%	X	X	-		
6(a)	Storm /Sewer works for blocks	-	100%	100%	100%	100%	100%	75%	10%	90%	50%	
7	Rain Water Pipe											
(i)	Ground Floor Vertical RWP	-	100%	80%	100%	100%	100%	80%	-	100%		
(ii)	Ist Floor Vertical RWP	100%	100%	100%	100%	100%	100%	100%	100%	100%		
(iii)	IInd Floor Vertical RWP	100%	100%	100%	100%	100%	100%	100%	100%	100%		
(iv)	IIIrd Floor Vertical RWP	100%	100%	100%	100%	100%	100%	100%	100%	100%		
(v)	IVth Floor Vertical RWP	100%	100%	100%	100%	100%	100%	100%	100%	100%		
(vi)	Vth Floor Vertical RWP	100%	100%	100%	100%	100%	100%	100%	100%	100%		
(vii)	VIth Floor Vertical RWP	100%	100%	100%	100%	100%	100%	100%	100%	100%		
(viii)	VIIth Floor Vertical RWP	100%	100%	100%	100%	100%	100%	100%	100%	100%		
(ix)	VIIIth Floor Vertical RWP	100%	100%	100%	100%	100%	100%	100%	100%	100%		
(x)	IXth Floor Vertical RWP	100%	100%	100%	100%	100%	100%	100%	100%	100%		
(xi)	Xth Floor Vertical RWP	100%	100%	100%	100%	100%	100%	100%	100%	100%		
(xii)	XIth Floor Vertical RWP	100%	100%	100%	100%	100%	100%	100%	100%	100%		
(xiii)	XIIth Floor Vertical RWP	100%	100%	100%	100%	100%	100%	100%	100%	100%		
(xiv)	XIIIth Floor Vertical RWP	X	100%	X	100%	100%	100%	X	X			

Shree

For M/S C.M. Sarda & Ass.

Ramesh Kumar

gms
Anurdeep Singh
J.E (Civil)

For Kanwari Const. Co.

AT

Auth. Signature

Sr.		TW-XIII	TW-XV	TW-XI	TW-XII	TW-XVI	TW-XIV	TW-XVII	TW-XVIII	Community Centre	Guard Room 1&2	Remarks
No.	Activities	A2	B5	B6	B7	C4	C5	D3	D4			
8	<u>Wooden Door frame fixing</u>	95%	100%	98%	100%	100%	100%	100%	95%	100%	100%	
9	<u>Internal Plaster</u>											
(i)	Ground Floor Internal Plaster	25%	80%	100%	95%	90%	100%	95%	65%	40%	95%	
(ii)	Ist floor Internal Plaster	85%	100%	100%	100%	100%	100%	95%	95%	95%		
(iii)	IIInd floor Internal Plaster	95%	100%	100%	100%	100%	100%	95%	95%	95%		
(iv)	IIIrd floor Internal Plaster	95%	100%	100%	100%	100%	100%	95%	95%	-		
(v)	IVth floor Internal Plaster	95%	100%	100%	100%	100%	100%	95%	95%	-		
(vi)	Vth floor Internal Plaster	95%	100%	100%	100%	100%	100%	95%	95%	-		
(vii)	VIth floor Internal Plaster	95%	100%	95%	95%	95%	100%	95%	95%	-		
(viii)	VIIth floor Internal Plaster	95%	100%	100%	100%	100%	100%	95%	95%	-		
(ix)	VIIIth floor Internal Plaster	95%	100%	100%	100%	100%	100%	95%	95%	-		
(x)	IXth floor Internal Plaster	95%	100%	100%	100%	100%	100%	95%	95%	-		
(xi)	Xth floor Internal Plaster	95%	100%	100%	100%	100%	100%	95%	95%	-		
(xii)	XIth floor Internal Plaster	95%	100%	100%	100%	100%	100%	95%	95%	-		
(xiii)	XIIth floor Internal Plaster	95%	100%	100%	100%	100%	100%	95%	95%	-		
(xiv)	XIIIth floor Internal Plaster	X	100%	X	100%	100%	100%	X	X	-		
10	<u>D.B. Fixing</u>											
(i)	Ground Floor D.B. Fixing	25%	80%	80%	100%	70%	100%	100%	50%	100%	100%	
(ii)	Ist Floor D.B. Fixing	100%	100%	100%	100%	100%	100%	100%	100%	100%		
(iii)	IIInd Floor D.B. Fixing	100%	100%	100%	100%	100%	100%	100%	100%	100%		
(iv)	IIIrd Floor D.B. Fixing	100%	100%	100%	100%	100%	100%	100%	100%	-		
(v)	IVth Floor D.B. Fixing	100%	100%	100%	100%	100%	100%	100%	100%	-		
(vi)	Vth Floor D.B. Fixing	100%	100%	100%	100%	100%	100%	100%	100%	-		
(vii)	VIth Floor D.B. Fixing	100%	100%	100%	100%	100%	100%	100%	100%	-		
(viii)	VIIth Floor D.B. Fixing	100%	100%	100%	100%	100%	100%	100%	100%	-		
(ix)	VIIIth Floor D.B. Fixing	100%	100%	100%	100%	100%	100%	100%	100%	-		
(x)	IXth Floor D.B. Fixing	100%	100%	100%	100%	100%	100%	100%	100%	-		
(xi)	Xth Floor D.B. Fixing	100%	100%	100%	100%	100%	100%	100%	100%	-		
(xii)	XIth Floor D.B. Fixing	100%	100%	100%	100%	100%	100%	100%	100%	-		
(xiii)	XIIth Floor D.B. Fixing	100%	100%	100%	100%	100%	100%	100%	100%	-		
(xiv)	XIIIth Floor D.B. Fixing	X	100%	X	100%	100%	100%	X	X	-		

Shw

For M/c C.M. Supt & Ass
Pamantunam

gms
 Gundeep Singh
 (JE Civil)

For Kanwar Const. Co.

td

Auth. Signature

Sr. No.	Activities	TW-XIII A2	TW-XV B5	TW-XI B6	TW-XII B7	TW-XVI C4	TW-XIV C5	TW-XVII D3	TW-XVIII D4	Community Centre	Guard Room 1&2	Remarks
11	A.C.Box Fixing											
(i)	Ground floor A.C.box fixing	25%	80%	80%	100%	70%	100%	100%	50%	100%		
(ii)	Ist Floor A.C. box Fixing	100%	100%	100%	100%	100%	100%	100%	100%	100%		
(iii)	IInd Floor A.C. box Fixing	100%	100%	100%	100%	100%	100%	100%	100%	100%		
(iv)	IIIrd Floor A.C. box Fixing	100%	100%	100%	100%	100%	100%	100%	100%	-		
(v)	IVth Floor A.C. box Fixing	100%	100%	100%	100%	100%	100%	100%	100%	-		
(vi)	Vth Floor A.C. box Fixing	100%	100%	100%	100%	100%	100%	100%	100%	-		
(vii)	VIth Floor A.C. box Fixing	100%	100%	100%	100%	100%	100%	100%	100%	-		
(viii)	VIIth Floor A.C. box Fixing	100%	100%	100%	100%	100%	100%	100%	100%	-		
(ix)	VIIIth Floor A.C. box Fixing	100%	100%	100%	100%	100%	100%	100%	100%	-		
(x)	IXth Floor A.C. box Fixing	100%	100%	100%	100%	100%	100%	100%	100%	-		
(xi)	Xth Floor A.C. box Fixing	100%	100%	100%	100%	100%	100%	100%	100%	-		
(xii)	XIth Floor A.C. box Fixing	100%	100%	100%	100%	100%	100%	100%	100%	-		
(xiii)	XIIth Floor A.C. box Fixing	100%	100%	100%	100%	100%	100%	100%	100%	-		
(xiv)	XIIIth Floor A.C. box Fixing	X	100%	X	100%	100%	100%	X	X	-		
12	MS Railing for Balcony & stair case											
(i)	MS Railing for Balcony & stair case	100%	100%	100%	100%	100%	100%	100%	100%	100%		
13	Sunken Water Proofing											
(i)	Sunken Water Proofing 1st Floor	90%	100%	100%	100%	100%	100%	100%	100%	95%		
(ii)	Sunken Water Proofing 2nd Floor	90%	100%	100%	100%	100%	100%	100%	100%	60%		
(iii)	Sunken Water Proofing 3rd Floor	90%	100%	100%	100%	100%	100%	100%	100%	-		
(iv)	Sunken Water Proofing 4th Floor	90%	100%	100%	100%	100%	100%	100%	100%	-		
(v)	Sunken Water Proofing 5th Floor	90%	100%	100%	100%	100%	100%	100%	100%	-		
(vi)	Sunken Water Proofing 6th Floor	90%	100%	100%	100%	100%	100%	100%	100%	-		
(vii)	Sunken Water Proofing 7th Floor	90%	100%	100%	100%	100%	100%	100%	100%	-		
(viii)	Sunken Water Proofing 8th Floor	90%	100%	100%	100%	100%	100%	100%	100%	-		
(ix)	Sunken Water Proofing 9th Floor	90%	100%	100%	100%	100%	100%	100%	100%	-		
(x)	Sunken Water Proofing 10th Floor	90%	100%	100%	100%	100%	100%	100%	100%	-		
(xi)	Sunken Water Proofing 11th Floor	90%	100%	100%	100%	100%	100%	100%	100%	-		
(xii)	Sunken Water Proofing 12th Floor	95%	100%	100%	100%	100%	100%	100%	100%	-		
(xiii)	Sunken Water Proofing 13th Floor	X	100%	X	100%	100%	100%	X	X	-		

Sho

For M/s C.M. Gupta & A.S.

Manoj Kumar

girdh
Gurdeep Singh
J.E. (Civil)

For Kanwarji Const. Co.

[Signature]
Auth. Signatory

Sr.		TW-XIII	TW-XV	TW-XI	TW-XII	TW-XVI	TW-XIV	TW-XVII	TW-XVIII	Community	Guard Room	Remarks
No.	Activities	A2	B5	B6	B7	C4	C5	D3	D4	Centre	1&2	
14	Internal Flat Wiring	-	95%	85%	35%	90%	95%	-	-	-		
14a	Sheets & Switches Fixing	-	95%	85%	-	30%	90%	-	-	-		
15	Supply & Commissioning of Lift	-	95%	-	85%	95%	95%	-	-	-		
16	Glazed Tiles Fixing											
(i)	Glazed Tiles Fixing Ground Floor	-	60%	-	-	-	100%	-	-	-		
(ii)	Glazed Tiles Fixing 1st Floor	35%	100%	95%	95%	95%	100%	70%	50%	-		
(iii)	Glazed Tiles Fixing 2nd Floor	35%	100%	95%	100%	100%	100%	95%	90%	-		
(iv)	Glazed Tiles Fixing 3rd Floor	35%	100%	95%	100%	100%	100%	95%	90%	-		
(v)	Glazed Tiles Fixing 4th Floor	35%	100%	95%	100%	100%	100%	95%	95%	-		
(vi)	Glazed Tiles Fixing 5th Floor	35%	100%	95%	100%	100%	100%	95%	95%	-		
(vii)	Glazed Tiles Fixing 6th Floor	35%	100%	95%	100%	100%	100%	95%	95%	-		
(viii)	Glazed Tiles Fixing 7th Floor	35%	100%	95%	100%	100%	100%	95%	95%	-		
(ix)	Glazed Tiles Fixing 8th Floor	35%	100%	95%	100%	100%	100%	95%	95%	-		
(x)	Glazed Tiles Fixing 9th Floor	35%	100%	95%	100%	100%	100%	95%	95%	-		
(xi)	Glazed Tiles Fixing 10th Floor	-	100%	95%	100%	100%	100%	95%	95%	-		
(xii)	Glazed Tiles Fixing 11th Floor	-	100%	95%	100%	100%	100%	95%	90%	-		
(xiii)	Glazed Tiles Fixing 12th Floor	-	100%	95%	100%	100%	100%	95%	90%	-		
(xiv)	Glazed Tiles Fixing 13th Floor	-	100%	X	100%	100%	100%	X	X	-		
17	Kota Stone Fixing											
(i)	Kota Stone Fixing Ground Floor	-	95%	95%	-	95%	95%	-	-	-		
(ii)	Kota Stone Fixing 1st Floor	85%	95%	95%	95%	95%	95%	95%	-	-		
(iii)	Kota Stone Fixing 2nd Floor	85%	95%	95%	95%	95%	95%	95%	-	-		
(iv)	Kota Stone Fixing 3rd Floor	85%	95%	95%	95%	95%	95%	95%	-	-		
(v)	Kota Stone Fixing 4th Floor	85%	95%	95%	95%	95%	95%	95%	-	-		
(vi)	Kota Stone Fixing 5th Floor	85%	95%	95%	95%	95%	95%	95%	-	-		
(vii)	Kota Stone Fixing 6th Floor	85%	95%	95%	95%	95%	95%	95%	-	-		
(viii)	Kota Stone Fixing 7th Floor	85%	95%	95%	95%	95%	95%	95%	-	-		
(ix)	Kota Stone Fixing 8th Floor	85%	95%	95%	95%	95%	95%	95%	-	-		
(x)	Kota Stone Fixing 9th Floor	85%	95%	95%	95%	95%	95%	95%	-	-		
(xi)	Kota Stone Fixing 10th Floor	85%	95%	95%	95%	95%	95%	95%	-	-		
(xii)	Kota Stone Fixing 11th Floor	85%	95%	95%	95%	95%	95%	95%	-	-		
(xiii)	Kota Stone Fixing 12th Floor	85%	95%	95%	95%	95%	95%	95%	-	-		
(xiv)	Kota Stone Fixing 13th Floor	X	95%	X	95%	95%	95%	X	X	-		

[Handwritten signature]

For M/s C.M. Sarda & Ass

[Handwritten signature]

[Handwritten signature]
 Gurdeep Singh
 J.E (Civil)

For Kanwarji Const. Co.

[Handwritten signature]
 Auth. Signatory

Sr. No.	Activities	TW-XIII A2	TW-XV B5	TW-XI B6	TW-XII B7	TW-XVI C4	TW-XIV C5	TW-XVII D3	TW-XVIII D4	Community Centre	Guard Room 1&2	Remarks
18	<u>Kitchen Counter Fixing</u>									-		
(i)	Kitchen Counter Fixing Ground Floor	-	80%	80%	-	30%	100%	80%	-	-		
(ii)	Kitchen Counter Fixing 1st Floor	95%	100%	95%	95%	100%	100%	95%	95%	-		
(iii)	Kitchen Counter Fixing 2nd Floor	95%	100%	95%	95%	100%	100%	95%	95%	-		
(iv)	Kitchen Counter Fixing 3rd Floor	95%	100%	95%	95%	100%	100%	95%	95%	-		
(v)	Kitchen Counter Fixing 4th Floor	95%	100%	95%	95%	100%	100%	95%	95%	-		
(vi)	Kitchen Counter Fixing 5th Floor	95%	100%	95%	95%	100%	100%	95%	95%	-		
(vii)	Kitchen Counter Fixing 6th Floor	95%	100%	95%	95%	100%	100%	95%	95%	-		
(viii)	Kitchen Counter Fixing 7th Floor	95%	100%	95%	95%	100%	100%	95%	95%	-		
(ix)	Kitchen Counter Fixing 8th Floor	95%	100%	95%	95%	100%	100%	95%	95%	-		
(x)	Kitchen Counter Fixing 9th Floor	95%	100%	95%	95%	100%	100%	95%	95%	-		
(xi)	Kitchen Counter Fixing 10th Floor	95%	100%	95%	95%	100%	100%	95%	95%	-		
(xii)	Kitchen Counter Fixing 11th Floor	95%	100%	95%	95%	100%	100%	95%	95%	-		
(xiii)	Kitchen Counter Fixing 12th Floor	95%	100%	95%	95%	100%	100%	95%	95%	-		
(xiv)	Kitchen Counter Fixing 13th Floor	X	100%	X	95%	100%	100%	X	X	-		
19	<u>Vetrified/Ceramic Tile Fixing</u>									-		
(i)	vetrified/ceramic tile Fixing Ground Floor	-	80%	-	-	-	95%	-	-	-		
(ii)	vetrified/ceramic tile Fixing 1st Floor	15%	100%	80%	95%	95%	100%	75%	40%	-		
(iii)	vetrified/ceramic tile Fixing 2nd Floor	20%	100%	95%	95%	95%	100%	90%	65%	-		
(iv)	vetrified/ceramic tile Fixing 3rd Floor	20%	100%	95%	95%	95%	100%	90%	65%	-		
(v)	vetrified/ceramic tile Fixing 4th Floor	20%	100%	95%	95%	95%	100%	90%	65%	-		
(vi)	vetrified/ceramic tile Fixing 5th Floor	20%	100%	95%	95%	95%	100%	90%	65%	-		
(vii)	vetrified/ceramic tile Fixing 6th Floor	20%	100%	95%	95%	95%	100%	90%	50%	-		
(viii)	vetrified/ceramic tile Fixing 7th Floor	20%	100%	95%	95%	95%	100%	90%	65%	-		
(ix)	vetrified/ceramic tile Fixing 8th Floor	40%	100%	95%	95%	95%	100%	90%	65%	-		
(x)	vetrified/ceramic tile Fixing 9th Floor	40%	100%	95%	95%	95%	100%	90%	65%	-		
(xi)	vetrified/ceramic tile Fixing 10th Floor	40%	100%	95%	95%	95%	100%	90%	65%	-		
(xii)	vetrified/ceramic tile Fixing 11th Floor	40%	100%	95%	95%	95%	100%	90%	50%	-		
(xiii)	vetrified/ceramic tile Fixing 12th Floor	40%	100%	95%	95%	95%	100%	90%	50%	-		
(xiv)	vetrified/ceramic tile Fixing 13th Floor	X	100%	X	95%	95%	100%	X	X	-		

[Handwritten signature]

For M/s C.M. Gupta & AEC
Raman Kumar

[Handwritten signature]
Candeep Singh
J.E (Civil)

For Kanwarji Const. Co.

[Handwritten signature]
Auth. Signatory

Sr. No.	Activities	TW-XIII A2	TW-XV B5	TW-XI B6	TW-XII B7	TW-XVI C4	TW-XIV C5	TW-XVII D3	TW-XVIII D4	Community Centre	Guard Room 1&2	Remarks
20	Flush Door Fixing & Security Door									-		
(i)	Flush Door Fixing Ground Floor	-	70%	-	-	-	95%	-	-	-		
(ii)	Flush Door Fixing 1st Floor	15%	95%	80%	95%	95%	95%	15%	-	-		
(iii)	Flush Door Fixing 2nd Floor	15%	95%	95%	95%	95%	95%	75%	-	-		
(iv)	Flush Door Fixing 3rd Floor	15%	95%	95%	95%	95%	95%	75%	-	-		
(v)	Flush Door Fixing 4th Floor	15%	95%	95%	95%	95%	95%	75%	-	-		
(vi)	Flush Door Fixing 5th Floor	15%	95%	95%	95%	95%	95%	75%	-	-		
(vii)	Flush Door Fixing 6th Floor	15%	80%	80%	90%	80%	95%	60%	-	-		
(viii)	Flush Door Fixing 7th Floor	15%	95%	95%	95%	95%	95%	75%	-	-		
(ix)	Flush Door Fixing 8th Floor	15%	95%	95%	95%	95%	95%	75%	-	-		
(x)	Flush Door Fixing 9th Floor	-	95%	80%	95%	95%	95%	75%	-	-		
(xi)	Flush Door Fixing 10th Floor	-	95%	80%	95%	95%	95%	60%	-	-		
(xii)	Flush Door Fixing 11th Floor	-	95%	80%	95%	95%	95%	60%	-	-		
(xiii)	Flush Door Fixing 12th Floor	-	95%	80%	95%	95%	95%	75%	-	-		
(xiv)	Flush Door Fixing 13th Floor	-	95%	X	95%	95%	95%	X	X	-		
21	Aluminium window frame shutter, M.S.Grill & glass									-		
(i)	Aluminium Window frame shutter, M.S.Grill & Glass Fixing Ground Floor	-	-	-	-	-	-	-	-	-		
(ii)	Aluminium Window frame shutter, M.S.Grill & Glass Fixing 1st floor	-	95%	80%	85%	85%	95%	55%	25%	-		
(iii)	Aluminium Window frame shutter, M.S.Grill & Glass Fixing 2nd Floor	-	95%	80%	90%	95%	95%	55%	25%	-		
(iv)	Aluminium Window frame shutter, M.S.Grill & Glass Fixing 3rd Floor	-	95%	90%	90%	95%	95%	55%	25%	-		
(v)	Aluminium Window frame shutter, M.S.Grill & Glass Fixing 4th Floor	-	95%	95%	90%	95%	95%	55%	25%	-		
(vi)	Aluminium Window frame shutter, M.S.Grill & Glass Fixing 5th Floor	-	95%	90%	90%	95%	95%	55%	25%	-		
(vii)	Aluminium Window frame shutter, M.S.Grill & Glass Fixing 6th Floor	-	95%	90%	90%	95%	95%	55%	25%	-		
(viii)	Aluminium Window frame shutter, M.S.Grill & Glass Fixing 7th Floor	-	95%	90%	90%	95%	95%	55%	25%	-		
(ix)	Aluminium Window frame shutter, M.S.Grill & Glass Fixing 8th Floor	-	95%	90%	90%	95%	95%	55%	25%	-		
(x)	Aluminium Window frame shutter, M.S.Grill & Glass Fixing 9th Floor	-	95%	90%	90%	95%	95%	55%	25%	-		
(xi)	Aluminium Window frame shutter, M.S.Grill & Glass Fixing 10th Floor	-	95%	95%	90%	95%	95%	55%	25%	-		
(xii)	Aluminium Window frame shutter, M.S.Grill & Glass Fixing 11th Floor	-	95%	95%	90%	95%	95%	55%	25%	-		
(xiii)	Aluminium Window frame shutter, M.S.Grill & Glass Fixing 12th Floor	-	95%	95%	90%	95%	95%	55%	25%	-		
(xiv)	Aluminium Window frame shutter, M.S.Grill & Glass Fixing 13th Floor	-	95%	X	90%	95%	95%	X	X	-		

[Handwritten Signature]

for M/S CM. Sagar & Associates
 Aman Kumar
 J-E (Civil)

[Handwritten Signature]
 J-E (Civil)

For Kanwarji Const. Co.
 Auth. Signatory

Sr. No.	Activities	TW-XIII A2	TW-XV B5	TW-XI B6	TW-XII B7	TW-XVI C4	TW-XIV C5	TW-XVII D3	TW-XVIII D4	Community Centre	Guard Room 1&2	Remarks
22	Internal Painting including Wall Putty ,OBD & Enamel Paint											
(i)	Internal Painting including Wall Putty,OBD&Enamel Paint Ground Floor	-	25%	-	-	-	25%	-	-	-		
(ii)	Internal Painting including Wall Putty,OBD & Enamel Paint 1st Floor	-	75%	-	-	40%	75%	-	-	-		
(iii)	Internal Painting including Wall Putty,OBD & Enamel Paint 2nd Floor	-	75%	-	-	75%	75%	-	-	-		
(iv)	Internal Painting including Wall Putty,OBD & Enamel Paint 3rd Floor	-	75%	-	-	75%	75%	-	-	-		
(v)	Internal Painting including Wall Putty,OBD & Enamel Paint 4th Floor	-	75%	-	-	75%	75%	-	-	-		
(vi)	Internal Painting including Wall Putty,OBD & Enamel Paint 5th Floor	-	75%	-	-	75%	75%	-	-	-		
(vii)	Internal Painting including Wall Putty,OBD & Enamel Paint 6th Floor	-	75%	-	-	60%	75%	-	-	-		
(viii)	Internal Painting including Wall Putty,OBD & Enamel Paint 7th Floor	-	75%	-	-	75%	75%	-	-	-		
(ix)	Internal Painting including Wall Putty,OBD & Enamel Paint 8th Floor	-	75%	-	-	75%	75%	-	-	-		
(x)	Internal Painting including Wall Putty,OBD & Enamel Paint 9th Floor	-	75%	-	-	75%	75%	-	-	-		
(xi)	Internal Painting including Wall Putty,OBD & Enamel Paint 10th Floor	-	75%	-	-	75%	75%	-	-	-		
(xii)	Internal Painting including Wall Putty,OBD & Enamel Paint 11th Floor	-	75%	-	-	75%	75%	-	-	-		
(xiii)	Internal Painting including Wall Putty,OBD & Enamel Paint 12th Floor	-	75%	-	-	75%	75%	-	-	-		
(xiv)	Internal Painting including Wall Putty,OBD & Enamel Paint 13th Floor	X	75%	X	-	75%	75%	X	X	-	-	
23	Flush Door Hardware Fitting											
(i)	Flush Door Hardware Fitting Ground Floor	-	-	-	-	-	-	-	-	-		
(ii)	Flush Door Hardware Fitting 1st Floor	-	-	-	-	30%	80%	-	-	-		
(iii)	Flush DoorHardware Fitting 2nd Floor	-	80%	-	-	-	95%	-	-	-		
(iv)	Flush Door Hardware Fitting 3rd Floor	-	80%	-	-	-	95%	-	-	-		
(v)	Flush Door Hardware Fitting 4th Floor	-	80%	-	-	-	95%	-	-	-		
(vi)	Flush Door Hardware Fitting 5th Floor	-	80%	-	-	-	95%	-	-	-		
(vii)	Flush Door Hardware Fitting 6th Floor	-	80%	-	-	-	80%	-	-	-		
(viii)	Flush Door Hardware Fitting 7th Floor	-	80%	-	-	-	95%	-	-	-		
(ix)	Flush Door Hardware Fitting 8th Floor	-	80%	-	-	-	95%	-	-	-		
(x)	Flush Door Hardware Fitting 9th Floor	-	80%	-	-	-	95%	-	-	-		
(xi)	Flush Door Hardware Fitting 10th Floor	-	80%	-	-	-	95%	-	-	-		

Sharma

For M/s. *Om-Spore + Ass.*
Raman Kumar
Cundeep Singh
 J-E (Civil)

For Kanwarji Const. Co.


Auth. Signature

(xii)	Flush Door Hardware Fitting 11th Floor	-	80%	-	-	-	95%	-	-	-	-	-
(xiii)	Flush Door Hardware Fitting 12th Floor	-	75%	-	-	-	95%	-	-	-	-	-
(xiv)	Flush Door Hardware Fitting 13th Floor	X	75%	X	-	-	75%	X	X	-	-	-
24	Fire Fighting works for blocks									-	-	
(i)	<u>vertical riser to blocks</u>	100%	100%	100%	100%	100%	100%	100%	100%	100%	-	-
(ii)	<u>Hose reel drums without reel</u>	100%	100%	100%	100%	100%	100%	100%	100%	100%	-	-
(iii)	<u>Fire cabinets</u>	-	85%	85%	-	85%	85%	-	-	-	-	-
(iv)	<u>fire fighting fixtures</u>	-	-	-	-	-	-	-	-	-	-	-
25	Brick Bat Koba At Terrace	-	100%	100%	100%	100%	100%	45%	95%	-	-	-
26	External Plaster	70%	98%	95%	98%	98%	98%	90%	75%	95%	95%	-
27	ATT	25%	95%	80%	95%	80%	100%	100%	80%	-	-	-
28	External Primer	-	95%	-	-	10%	95%	-	-	-	-	-


Note: Out of 615DU's slabs of 615DU's cast.



For M/s C.M. Sapat & Ass
Raman Kumar


Gurdeep Singh
J.E. (Civil)

For Kanwarji Const. Co.


Auth. Signatory

External Works as on Dated 30-04-2016

S.NO.	Activity	Status of %age	Remarks
1	Boundary wall Works - Brick Work, Plaster, Grill & Painting	95%	
2	Fire water supply line	90%	
3	Fire Ring main & connection for blocks	80%	
4	Water works (L.A.)	90%	
5	Storm /sewerage works (outer ring)	90%	
6	External Electrical - H.T.Room		90% H.T Room
6(a)	External Electrical -Sub Station Foundation	30%	
7	Road work (WBM Ist layer)	50%	
7(a)	Road work (WBM 2nd layer)	25%	
8	Kerb Stone Work	50%	
9	Harvesting Pit	92%	
10	Open Car Parking WBM	48%	
11	Open Car Parking C.C	48%	

Shw

For M/s C.M. Sofra + Ass
Raman Kumar

gird
Gurdeep Singh
J.F. (Civil)

For Kanwarj Const. Co.
Auth. Signatory

COVID. CAR PARKING AS ON DATED 30-04-2016

S.NO.	ACTIVITIES	P1	P2	P3	P4	P5	P6	P7	P8	P9	P11	P13	Total parking
1	Numbers of Parking	16	24	6	4	12	18	16	6	28	16	12	158
2	Excavation in Foundation/PCC	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	
3	RCC in Footing	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	
4	RCC in Plinth Beam	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	
5	RCC in Column	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	
6	RCC in Roof Slab	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	
7	Brick Work	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	
8	Plaster	100%	100%	100%	100%	100%	55%	100%	100%	100%	100%	100%	
9	Flooring	100%	100%	100%	100%	100%	55%	100%	100%	100%	100%	100%	
10	Painting	-	-	-	-	-	-	-	-	-	-	-	

[Handwritten Signature]

For M/s C.M. Saprat Ass
Raman Kerman

[Handwritten Signature]
Candeep Singh
J-E (Civil)

For Kanpur Const. Co.
[Handwritten Signature]
Auth. Signatory