

PROGRESS OF CONSTRUCTION OF TOWERS Phase-II Housing Project, Mohali												
Sr.		AS ON 31.01.2016										
No.	Activities	TW-XIII A2	TW-XV B5	TW-XI B6	TW-XII B7	TW-XVI C4	TW-XIV C5	TW-XVII D3	TW-XVIII D4	Community Centre	Guard Room 1&2	Remarks
1	R.C.C Work Including Excavation,P.C.C,Raft, colmun & Slab,Machine Room and OHWT	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	UGT & PUMP Room RCC completed
2	Brick Work in Super Structure											
(i)	Brick work & lintels G.Floor	90%	95%	95%	95%	90%	100%	95%	95%	95%	100%	
(ii)	Brick work & lintels 1st Floor	95%	100%	95%	95%	95%	100%	95%	95%	95%		
(iii)	Brick work and lintels 2nd Floor	95%	100%	95%	95%	95%	100%	95%	95%	95%		
(iv)	Brick work and lintels 3rd Floor	95%	100%	95%	95%	95%	100%	95%	95%			
(v)	Brick work and lintels 4th Floor	95%	100%	95%	95%	95%	100%	95%	95%			
(vi)	Brick work and lintels 5th Floor	95%	100%	95%	95%	95%	100%	95%	95%			
(vii)	Brick work and lintels 6th Floor	95%	100%	95%	95%	95%	100%	95%	95%			
(viii)	Brick work and lintels 7th Floor	95%	100%	95%	95%	95%	100%	95%	95%			
(ix)	Brick work and lintels 8th Floor	95%	100%	95%	95%	95%	100%	95%	95%			
(x)	Brick work and lintels 9th Floor	95%	100%	95%	95%	95%	100%	95%	95%			
(xi)	Brick work and lintels 10th Floor	95%	100%	95%	95%	95%	100%	95%	95%			
(xii)	Brick work and lintels 11th Floor	95%	100%	95%	95%	95%	100%	95%	95%			
(xiii)	Brick work and lintels 12th Floor	95%	100%	95%	95%	95%	100%	95%	95%			
(xiv)	Brick work and lintels 13th Floor	X	100%	X	95%	95%	100%	X	X			
3	Internal Wall Conduit											
(i)	Ground Floor Internal Wall conduit	75%	80%	80%	100%	100%	100%	100%	30%	100%	100%	
(ii)	1st floor Internal Wall conduit	100%	100%	100%	100%	100%	100%	100%	100%	100%		
(iii)	2nd floor Internal Wall conduit	100%	100%	100%	100%	100%	100%	100%	100%	100%		
(iv)	3rd floor Internal Wall conduit	100%	100%	100%	100%	100%	100%	100%	100%			
(v)	4th floor Internal Wall conduit	100%	100%	100%	100%	100%	100%	100%	100%			
(vi)	5th floor Internal Wall conduit	100%	100%	100%	100%	100%	100%	100%	100%			
(vii)	6th floor Internal Wall conduit	100%	100%	100%	100%	100%	100%	100%	100%			
(viii)	7th floor Internal Wall conduit	100%	100%	100%	100%	100%	100%	100%	100%			
(ix)	8th floor Internal Wall conduit	100%	100%	100%	100%	100%	100%	100%	100%			
(x)	9th floor Internal Wall conduit	100%	100%	100%	100%	100%	100%	100%	100%			
(xi)	10th floor Internal Wall conduit	100%	100%	100%	100%	100%	100%	100%	100%			
(xii)	11th floor Internal Wall conduit	100%	100%	100%	100%	100%	100%	100%	100%			
(xiii)	12th floor Internal Wall conduit	100%	100%	100%	100%	100%	100%	100%	100%			
(xiv)	13th floor Internal Wall conduit	X	100%	X	100%	100%	100%	X	X			

For Kanwarji Const. Co.

Auth. Signatory

Praveen Kumar
For M/s C.M. Sarda & Ass.

Praveen Kumar
Checked by
JE (Civil)

Shor
RE

Sr. No.	Activities	TW-XIII A2	TW-XV B5	TW-XI B6	TW-XII B7	TW-XVI C4	TW-XIV C5	TW-XVII D3	TW-XVIII D4	Community Centre	Guard Room 1&2	Remarks
4	Internal G.I.											
(i)	Ground Floor Internal G.I.	50%	80%	80%	100%	85%	100%	100%	50%	100%	95%	
(ii)	Ist floor Internal G.I.	100%	100%	100%	100%	100%	100%	100%	100%	100%		
(iii)	IInd floor Internal G.I.	100%	100%	100%	100%	100%	100%	100%	100%	100%		
(iv)	IIIrd floor Internal G.I.	100%	100%	100%	100%	100%	100%	100%	100%	-		
(v)	IVth floor Internal G.I.	100%	100%	100%	100%	100%	100%	100%	100%	-		
(vi)	Vth floor Internal G.I.	100%	100%	100%	100%	100%	100%	100%	100%	-		
(vii)	VIth floor Internal G.I.	100%	100%	100%	100%	100%	100%	100%	100%	-		
(viii)	VIIth floor Internal G.I.	100%	100%	100%	100%	100%	100%	100%	100%	-		
(ix)	VIIIth floor Internal G.I.	100%	100%	100%	100%	100%	100%	100%	100%	-		
(x)	IXth floor Internal G.I.	100%	100%	100%	100%	100%	100%	100%	100%	-		
(xi)	Xth floor Internal G.I.	100%	100%	100%	100%	100%	100%	100%	100%	-		
(xii)	XIth floor Internal G.I.	100%	100%	100%	100%	100%	100%	100%	100%	-		
(xiii)	XIIth floor Internal G.I.	100%	100%	100%	100%	100%	100%	100%	100%	-		
(xiv)	XIIIth floor Internal G.I.	X	100%	100%	100%	100%	100%	X	X			
5	Vertical G.I. shaft											
(i)	Ground Floor Vertical G.I. shaft	-	80%	-	-	25%	100%	-	-	-		
(ii)	Ist floor Vertical G.I. shaft	55%	100%	100%	100%	100%	100%	100%	100%	65%		
(iii)	IInd floor Vertical G.I. shaft	55%	100%	100%	100%	100%	100%	100%	100%	65%		
(iv)	IIIrd floor Vertical G.I. shaft	55%	100%	100%	100%	100%	100%	100%	100%			
(v)	IVth floor Vertical G.I. shaft	55%	100%	100%	100%	100%	100%	100%	100%			
(vi)	Vth floor Vertical G.I. shaft	55%	100%	100%	100%	100%	100%	100%	100%			
(vii)	VIth floor Vertical G.I. shaft	55%	100%	100%	100%	100%	100%	100%	100%			
(viii)	VIIth floor Vertical G.I. shaft	55%	100%	100%	100%	100%	100%	100%	100%			
(ix)	VIIIth floor Vertical G.I. shaft	55%	100%	100%	100%	100%	100%	100%	100%			
(x)	IXth floor Vertical G.I. shaft	55%	100%	100%	100%	100%	100%	100%	100%			
(xi)	Xth floor Vertical G.I. shaft	55%	100%	100%	100%	100%	100%	100%	100%			
(xii)	XIth floor Vertical G.I. shaft	55%	100%	100%	100%	100%	100%	100%	100%			
(xiii)	XIIth floor Vertical G.I. shaft	55%	100%	100%	100%	100%	100%	100%	100%			
(xiv)	XIIIth floor Vertical G.I. shaft	X	100%	X	100%	100%	100%	X	X			

gird B
 Chandeeep Singh
 (J.E civil)

Samant Kumar
 For M/s CM Septra 4 A/c

Sharma
 PG

For Kanwarji Const. Co.

[Signature]
 Auth. Signature

Sr. No.	Activities	TW-XIII	TW-XV	TW-XI	TW-XII	TW-XVI	TW-XIV	TW-XVII	TW-XVIII	Community Centre	Guard Room 1&2	Remarks
		A2	B5	B6	B7	C4	C5	D3	D4			
6	Internal C.I. & vertical C.I.											
(i)	Ground Floor Internal C.I. & vertical C.I.	-	80%	-	20%	30%	100%	-	-	50%		
(ii)	Ist floor Internal C.I. & vertical C.I.	75%	100%	100%	100%	100%	100%	100%	100%	85%		
(iii)	IInd floor Internal C.I. & vertical C.I.	75%	100%	100%	100%	100%	100%	100%	100%	85%		
(iv)	IIIRD floor Internal C.I. & vertical C.I.	75%	100%	100%	100%	100%	100%	100%	100%	-		
(v)	IVth floor Internal C.I. & vertical C.I.	75%	100%	100%	100%	100%	100%	100%	100%	-		
(vi)	Vth floor Internal C.I. & vertical C.I.	75%	100%	100%	100%	100%	100%	100%	100%	-		
(vii)	VIth floor Internal C.I. & vertical C.I.	75%	100%	100%	100%	100%	100%	100%	100%	-		
(viii)	VIIth floor Internal C.I. & vertical C.I.	75%	100%	100%	100%	100%	100%	100%	100%	-		
(ix)	VIIIth floor Internal C.I. & vertical C.I.	75%	100%	100%	100%	100%	100%	100%	100%	-		
(x)	IXth floor Internal C.I. & vertical C.I.	75%	100%	100%	100%	100%	100%	100%	100%	-		
(xi)	Xth floor Internal C.I. & vertical C.I.	75%	100%	100%	100%	100%	100%	100%	100%	-		
(xii)	XIth floor Internal C.I. & vertical C.I.	75%	100%	100%	100%	100%	100%	100%	100%	-		
(xiii)	XIIth floor Internal C.I. & vertical C.I.	75%	100%	100%	100%	100%	100%	100%	100%	-		
(xiv)	XIIIth floor Internal C.I. & vertical C.I.	-	100%	X	100%	100%	100%	X	X	-		
6(a)	Storm /Sewer works for blocks	-	97%	50%	75%	90%	98%	-	-	25%		
7	Rain Water Pipe											
(i)	Ground Floor Vertical RWP	-	100%	-	80%	80%	100%	-	-	100%		
(ii)	Ist Floor Vertical RWP	100%	100%	100%	100%	100%	100%	100%	100%	100%		
(iii)	IInd Floor Vertical RWP	100%	100%	100%	100%	100%	100%	100%	100%	100%		
(iv)	IIIRD Floor Vertical RWP	100%	100%	100%	100%	100%	100%	100%	100%	100%		
(v)	IVth Floor Vertical RWP	100%	100%	100%	100%	100%	100%	100%	100%	100%		
(vi)	Vth Floor Vertical RWP	100%	100%	100%	100%	100%	100%	100%	100%	100%		
(vii)	VIth Floor Vertical RWP	100%	100%	100%	100%	100%	100%	100%	100%	100%		
(viii)	VIIth Floor Vertical RWP	100%	100%	100%	100%	100%	100%	100%	100%	100%		
(ix)	VIIIth Floor Vertical RWP	100%	100%	100%	100%	100%	100%	100%	100%	100%		
(x)	IXth Floor Vertical RWP	100%	100%	100%	100%	100%	100%	100%	100%	100%		
(xi)	Xth Floor Vertical RWP	100%	100%	100%	100%	100%	100%	100%	100%	100%		
(xii)	XIth Floor Vertical RWP	100%	100%	100%	100%	100%	100%	100%	100%	100%		
(xiii)	XIIth Floor Vertical RWP	100%	100%	100%	100%	100%	100%	100%	100%	100%		
(xiv)	XIIIth Floor Vertical RWP	X	100%	X	100%	100%	100%	X	X	100%		

gird
 Chandeeep Singh
 (J.E. civil)

Raman Kumar
 For M/s C.M. Sarda & Associates

Shree
 RS

For Kanwarji Const. Co.


 Author Signatory

Sr. No.	Activities	TW-XIII A2	TW-XV B5	TW-XI B6	TW-XII B7	TW-XVI C4	TW-XIV C5	TW-XVII D3	TW-XVIII D4	Community Centre	Guard Room 1&2	Remarks
8	Wooden Door frame fixing	90%	100%	98%	95%	95%	100%	100%	95%	10%		
9	Internal Plaster											
(i)	Ground Floor Internal Plaster	-	80%	80%	40%	65%	95%	95%	-	25%	95%	
(ii)	Ist floor Internal Plaster	85%	100%	95%	95%	95%	100%	95%	95%	95%		
(iii)	IIInd floor Internal Plaster	95%	100%	95%	95%	95%	100%	95%	95%	95%		
(iv)	IIIrd floor Internal Plaster	95%	100%	95%	95%	95%	100%	95%	95%	-		
(v)	IVth floor Internal Plaster	95%	100%	95%	95%	95%	100%	95%	95%	-		
(vi)	Vth floor Internal Plaster	95%	100%	95%	95%	95%	100%	95%	95%	-		
(vii)	VIth floor Internal Plaster	95%	100%	95%	95%	95%	100%	95%	95%	-		
(viii)	VIIth floor Internal Plaster	95%	100%	95%	95%	95%	100%	95%	95%	-		
(ix)	VIIIth floor Internal Plaster	95%	100%	95%	95%	95%	100%	95%	95%	-		
(x)	IXth floor Internal Plaster	95%	100%	95%	95%	95%	100%	95%	95%	-		
(xi)	Xth floor Internal Plaster	95%	100%	95%	95%	95%	100%	95%	95%	-		
(xii)	XIth floor Internal Plaster	95%	100%	95%	95%	95%	100%	95%	95%	-		
(xiii)	XIIth floor Internal Plaster	95%	100%	95%	95%	95%	100%	95%	95%	-		
(xiv)	XIIIth floor Internal Plaster	X	100%	X	95%	95%	100%	X	X	-		
10	D.B. Fixing											
(i)	Ground Floor D.B. Fixing	-	80%	60%	-	-	100%	100%	-	100%	100%	
(ii)	Ist Floor D.B. Fixing	100%	100%	100%	100%	100%	100%	100%	100%	100%		
(iii)	IIInd Floor D.B. Fixing	100%	100%	100%	100%	100%	100%	100%	100%	100%		
(iv)	IIIrd Floor D.B. Fixing	100%	100%	100%	100%	100%	100%	100%	100%	-		
(v)	IVth Floor D.B. Fixing	100%	100%	100%	100%	100%	100%	100%	100%	-		
(vi)	Vth Floor D.B. Fixing	100%	100%	100%	100%	100%	100%	100%	100%	-		
(vii)	VIth Floor D.B. Fixing	100%	100%	100%	100%	100%	100%	100%	100%	-		
(viii)	VIIth Floor D.B. Fixing	100%	100%	100%	100%	100%	100%	100%	100%	-		
(ix)	VIIIth Floor D.B. Fixing	100%	100%	100%	100%	100%	100%	100%	100%	-		
(x)	IXth Floor D.B. Fixing	100%	100%	100%	100%	100%	100%	100%	100%	-		
(xi)	Xth Floor D.B. Fixing	100%	100%	100%	100%	100%	100%	100%	100%	-		
(xii)	XIth Floor D.B. Fixing	100%	100%	100%	100%	100%	100%	100%	100%	-		
(xiii)	XIIth Floor D.B. Fixing	100%	100%	100%	100%	100%	100%	100%	100%	-		
(xiv)	XIIIth Floor D.B. Fixing	X	100%	X	100%	100%	100%	X	X	-		

gms
 Candeep Singh
 (J.E. Civil)


Ramantman
 For M/s C.M. Sagar & A.S.


Sharma
 PE


For Kanwarji Const. Co.


Auth. Signatory

Sr. No.	Activities	TW-XIII A2	TW-XV B5	TW-XI B6	TW-XII B7	TW-XVI C4	TW-XIV C5	TW-XVII D3	TW-XVIII D4	Community Centre	Guard Room 1&2	Remarks
11	A.C.Box Fixing											
(i)	Ground floor A.C. box fixing	-	80%	60%	-	-	100%	100%	-	100%		
(ii)	Ist Floor A.C. box Fixing	100%	100%	100%	100%	100%	100%	100%	100%	100%		
(iii)	IIInd Floor A.C. box Fixing	100%	100%	100%	100%	100%	100%	100%	100%	100%		
(iv)	IIIrd Floor A.C. box Fixing	100%	100%	100%	100%	100%	100%	100%	100%	-		
(v)	IVth Floor A.C. box Fixing	100%	100%	100%	100%	100%	100%	100%	100%	-		
(vi)	Vth Floor A.C. box Fixing	100%	100%	100%	100%	100%	100%	100%	100%	-		
(vii)	VItH Floor A.C. box Fixing	100%	100%	100%	100%	100%	100%	100%	100%	-		
(viii)	VIItH Floor A.C. box Fixing	100%	100%	100%	100%	100%	100%	100%	100%	-		
(ix)	VIIIth Floor A.C. box Fixing	100%	100%	100%	100%	100%	100%	100%	100%	-		
(x)	IXth Floor A.C. box Fixing	100%	100%	100%	100%	100%	100%	100%	100%	-		
(xi)	Xth Floor A.C. box Fixing	100%	100%	100%	100%	100%	100%	100%	50%	-		
(xii)	XIth Floor A.C. box Fixing	100%	100%	100%	100%	100%	100%	100%	100%	-		
(xiii)	XIIth Floor A.C. box Fixing	100%	100%	100%	100%	100%	100%	100%	100%	-		
(xiv)	XIIIth Floor A.C. box Fixing	X	100%	X	100%	100%	100%	X	X	-		
12	MS Railing for Balcony & stair case.											
(i)	MS Railing for Balcony	100%	100%	100%	100%	100%	100%	100%	100%	100%		
13	Sunken Water Proofing											
(i)	Sunken Water Proofing 1st Floor	50%	100%	100%	60%	100%	100%	15%	50%	-		
(ii)	Sunken Water Proofing 2nd Floor	50%	100%	100%	100%	100%	100%	100%	90%	-		
(iii)	Sunken Water Proofing 3rd Floor	50%	100%	100%	100%	100%	100%	100%	90%	-		
(iv)	Sunken Water Proofing 4th Floor	50%	100%	100%	100%	100%	100%	100%	90%	-		
(v)	Sunken Water Proofing 5th Floor	50%	100%	100%	100%	100%	100%	100%	90%	-		
(vi)	Sunken Water Proofing 6th Floor	50%	100%	100%	100%	100%	100%	100%	90%	-		
(vii)	Sunken Water Proofing 7th Floor	50%	100%	100%	100%	100%	100%	100%	90%	-		
(viii)	Sunken Water Proofing 8th Floor	50%	100%	100%	100%	100%	100%	100%	90%	-		
(ix)	Sunken Water Proofing 9th Floor	50%	100%	100%	100%	100%	100%	100%	90%	-		
(x)	Sunken Water Proofing 10th Floor	50%	100%	100%	100%	100%	100%	100%	90%	-		
(xi)	Sunken Water Proofing 11th Floor	-	100%	100%	100%	100%	100%	100%	70%	-		
(xii)	Sunken Water Proofing 12th Floor	-	100%	100%	100%	100%	100%	100%	70%	-		
(xiii)	Sunken Water Proofing 13th Floor	-	100%	X	95%	95%	95%	X	X	-		


 Pankaj Kumar
 For M/s C.M. Sagar & Ass.


 Gundeep Singh
 (JE Civil)


 J. B. P. R.

For Kanwarji Const. Co.

 Auth. Signatory

Sr.		TW-XIII	TW-XV	TW-XI	TW-XII	TW-XVI	TW-XIV	TW-XVII	TW-XVIII	Community Centre	Guard Room 1&2	Remarks
No.	Activities	A2	B5	B6	B7	C4	C5	D3	D4			
14	Internal Flat Wiring	-	85%	65%	-	25%	95%	-	-	-		
14a	Sheets & Switches Fixing	-	25%	-	-	-	15%	-	-	-		
15	Supply & Commissioning of Lift	-	95%	-	-	30%	95%	-	-	-		
16	Glazed Tiles Fixing											
(i)	Glazed Tiles Fixing Ground Floor	-	60%	-	-	-	100%	-	-	-		
(ii)	Glazed Tiles Fixing 1st Floor	35%	100%	95%	95%	90%	100%	15%	35%	-		
(iii)	Glazed Tiles Fixing 2nd Floor	35%	100%	95%	95%	95%	100%	75%	75%	-		
(iv)	Glazed Tiles Fixing 3rd Floor	35%	100%	95%	95%	95%	100%	75%	75%	-		
(v)	Glazed Tiles Fixing 4th Floor	35%	100%	95%	95%	95%	100%	75%	75%	-		
(vi)	Glazed Tiles Fixing 5th Floor	35%	100%	95%	95%	95%	100%	75%	75%	-		
(vii)	Glazed Tiles Fixing 6th Floor	35%	100%	95%	95%	95%	100%	75%	75%	-		
(viii)	Glazed Tiles Fixing 7th Floor	35%	100%	95%	95%	95%	100%	75%	80%	-		
(ix)	Glazed Tiles Fixing 8th Floor	35%	100%	95%	95%	95%	100%	75%	80%	-		
(x)	Glazed Tiles Fixing 9th Floor	35%	100%	95%	95%	95%	100%	75%	80%	-		
(xi)	Glazed Tiles Fixing 10th Floor	-	100%	95%	95%	95%	100%	75%	80%	-		
(xii)	Glazed Tiles Fixing 11th Floor	-	100%	95%	95%	95%	100%	75%	35%	-		
(xiii)	Glazed Tiles Fixing 12th Floor	-	100%	95%	95%	95%	100%	90%	35%	-		
(xiv)	Glazed Tiles Fixing 13th Floor	-	100%	X	95%	95%	100%	X	X	-		
17	Kota Stone Fixing											
(i)	Kota Stone Fixing Ground Floor	-	-	-	-	-	95%	-	-	-		
(ii)	Kota Stone Fixing 1st Floor	70%	95%	95%	95%	95%	95%	80%	-	-		
(iii)	Kota Stone Fixing 2nd Floor	70%	95%	95%	95%	95%	95%	80%	-	-		
(iv)	Kota Stone Fixing 3rd Floor	70%	95%	95%	95%	95%	95%	80%	-	-		
(v)	Kota Stone Fixing 4th Floor	70%	95%	95%	95%	95%	95%	80%	-	-		
(vi)	Kota Stone Fixing 5th Floor	70%	95%	95%	95%	95%	95%	80%	-	-		
(vii)	Kota Stone Fixing 6th Floor	70%	95%	95%	95%	95%	95%	80%	-	-		
(viii)	Kota Stone Fixing 7th Floor	70%	95%	95%	95%	95%	95%	80%	-	-		
(ix)	Kota Stone Fixing 8th Floor	70%	95%	95%	95%	95%	95%	80%	-	-		
(x)	Kota Stone Fixing 9th Floor	70%	95%	95%	95%	95%	95%	80%	-	-		
(xi)	Kota Stone Fixing 10th Floor	70%	95%	95%	95%	95%	95%	80%	-	-		
(xii)	Kota Stone Fixing 11th Floor	70%	95%	95%	95%	95%	95%	80%	-	-		
(xiii)	Kota Stone Fixing 12th Floor	70%	95%	95%	95%	95%	95%	80%	-	-		
(xiv)	Kota Stone Fixing 13th Floor	X	95%	X	95%	95%	95%	X	X	-		

For Kanwari Const. Co.




Auth. Signatory

Foman Foman
For M/C C.M. S.P. & A.S.

gks
Arundeep Singh
(J.E. Civil)

Shiver
RS

Sr. No.	Activities	TW-XIII A2	TW-XV B5	TW-XI B6	TW-XII B7	TW-XVI C4	TW-XIV C5	TW-XVII D3	TW-XVIII D4	Community Centre	Guard Room 1&2	Remarks
18	Kitchen Counter Fixing											
(i)	Kitchen Counter Fixing Ground Floor	-	-	-	-	-	-	-	-	-	-	
(ii)	Kitchen Counter Fixing 1st Floor	15%	95%	95%	95%	95%	95%	95%	95%	-	-	
(iii)	Kitchen Counter Fixing 2nd Floor	-	95%	95%	95%	95%	95%	95%	95%	-	-	
(iv)	Kitchen Counter Fixing 3rd Floor	-	95%	95%	95%	95%	95%	95%	95%	-	-	
(v)	Kitchen Counter Fixing 4th Floor	-	95%	95%	95%	95%	95%	95%	95%	-	-	
(vi)	Kitchen Counter Fixing 5th Floor	-	95%	95%	95%	95%	95%	95%	95%	-	-	
(vii)	Kitchen Counter Fixing 6th Floor	-	95%	95%	95%	95%	95%	95%	95%	-	-	
(viii)	Kitchen Counter Fixing 7th Floor	-	95%	95%	95%	95%	95%	95%	95%	-	-	
(ix)	Kitchen Counter Fixing 8th Floor	-	95%	95%	95%	95%	95%	95%	95%	-	-	
(x)	Kitchen Counter Fixing 9th Floor	-	95%	95%	95%	95%	95%	95%	95%	-	-	
(xi)	Kitchen Counter Fixing 10th Floor	-	95%	95%	95%	95%	95%	95%	95%	-	-	
(xii)	Kitchen Counter Fixing 11th Floor	-	95%	95%	95%	95%	95%	95%	95%	-	-	
(xiii)	Kitchen Counter Fixing 12th Floor	-	95%	95%	95%	95%	95%	95%	95%	-	-	
(xiv)	Kitchen Counter Fixing 13th Floor	X	95%	X	95%	95%	95%	X	X	-	-	
19	Vetrified/Ceramic Tile Fixing											
(i)	vetrified/ceramic tile Fixing Ground Floor	-	80%	-	-	-	95%	-	-	-	-	
(ii)	vetrified/ceramic tile Fixing 1st Floor	15%	80%	60%	-	50%	100%	15%	15%	-	-	
(iii)	vetrified/ceramic tile Fixing 2nd Floor	-	100%	90%	90%	90%	100%	40%	15%	-	-	
(iv)	vetrified/ceramic tile Fixing 3rd Floor	-	100%	90%	90%	90%	100%	40%	15%	-	-	
(v)	vetrified/ceramic tile Fixing 4th Floor	-	100%	90%	90%	90%	100%	40%	15%	-	-	
(vi)	vetrified/ceramic tile Fixing 5th Floor	-	100%	90%	90%	90%	100%	40%	25%	-	-	
(vii)	vetrified/ceramic tile Fixing 6th Floor	-	100%	90%	90%	90%	100%	40%	15%	-	-	
(viii)	vetrified/ceramic tile Fixing 7th Floor	-	100%	90%	90%	90%	100%	40%	35%	-	-	
(ix)	vetrified/ceramic tile Fixing 8th Floor	-	100%	90%	90%	90%	100%	40%	35%	-	-	
(x)	vetrified/ceramic tile Fixing 9th Floor	-	100%	90%	90%	90%	100%	60%	35%	-	-	
(xi)	vetrified/ceramic tile Fixing 10th Floor	-	100%	90%	90%	90%	100%	60%	35%	-	-	
(xii)	vetrified/ceramic tile Fixing 11th Floor	-	100%	90%	90%	90%	100%	60%	35%	-	-	
(xiii)	vetrified/ceramic tile Fixing 12th Floor	-	100%	90%	90%	90%	100%	40%	35%	-	-	
(xiv)	vetrified/ceramic tile Fixing 13th Floor	-	100%	X	90%	90%	100%	X	X	-	-	


 Raman Kumar
 For M/s C.M. Soft & Assn.

 Sandeep Singh
 (J.E. Civil)

 PE

For Kanwari Const. Co.



Auth. Signature

Sr. No.	Activities	TW-XIII A2	TW-XV B5	TW-XI B6	TW-XII B7	TW-XVI C4	TW-XIV C5	TW-XVII D3	TW-XVIII D4	Community Centre	Guard Room 1&2	Remarks
20	Flush Door Fixing & Security Door											
(i)	Flush Door Fixing Ground Floor	-	60%	-	-	-	90%	-	-	-		
(ii)	Flush Door Fixing 1st Floor	15%	80%	60%	20%	50%	95%	15%	-	-		
(iii)	Flush Door Fixing 2nd Floor	-	95%	80%	90%	80%	95%	15%	-	-		
(iv)	Flush Door Fixing 3rd Floor	-	95%	80%	90%	80%	95%	15%	-	-		
(v)	Flush Door Fixing 4th Floor	-	95%	80%	90%	80%	95%	15%	-	-		
(vi)	Flush Door Fixing 5th Floor	-	95%	80%	90%	80%	95%	15%	-	-		
(vii)	Flush Door Fixing 6th Floor	-	80%	60%	90%	80%	95%	15%	-	-		
(viii)	Flush Door Fixing 7th Floor	-	95%	80%	90%	80%	95%	15%	-	-		
(ix)	Flush Door Fixing 8th Floor	-	95%	80%	90%	80%	95%	15%	-	-		
(x)	Flush Door Fixing 9th Floor	-	95%	80%	90%	80%	95%	15%	-	-		
(xi)	Flush Door Fixing 10th Floor	-	95%	80%	90%	80%	95%	15%	-	-		
(xii)	Flush Door Fixing 11th Floor	-	95%	80%	90%	95%	95%	-	-	-		
(xiii)	Flush Door Fixing 12th Floor	-	95%	80%	90%	95%	95%	-	-	-		
(xiv)	Flush Door Fixing 13th Floor	-	95%	X	90%	95%	95%	X	X	-		
21	Aluminium window frame shutter, M.S.Grill & glass											
(i)	Aluminium Window frame shutter, M.S Grill & Glass Fixing Ground Floor	-	-	-	-	-	-	-	-	-		
(ii)	Aluminium Window frame shutter, M.S Grill & Glass Fixing 1st floor	-	95%	70%	85%	85%	95%	35%	25%	-		
(iii)	Aluminium Window frame shutter, M.S Grill & Glass Fixing 2nd Floor	-	95%	70%	85%	95%	95%	35%	25%	-		
(iv)	Aluminium Window frame shutter, M.S Grill & Glass Fixing 3rd Floor	-	95%	70%	85%	95%	95%	35%	25%	-		
(v)	Aluminium Window frame shutter, M.S Grill & Glass Fixing 4th Floor	-	95%	70%	85%	95%	95%	35%	25%	-		
(vi)	Aluminium Window frame shutter, M.S Grill & Glass Fixing 5th Floor	-	95%	70%	85%	95%	95%	35%	25%	-		
(vii)	Aluminium Window frame shutter, M.S Grill & Glass Fixing 6th Floor	-	95%	70%	85%	95%	95%	35%	25%	-		
(viii)	Aluminium Window frame shutter, M.S Grill & Glass Fixing 7th Floor	-	95%	70%	85%	95%	95%	35%	25%	-		
(ix)	Aluminium Window frame shutter, M.S Grill & Glass Fixing 8th Floor	-	95%	70%	85%	95%	95%	35%	25%	-		
(x)	Aluminium Window frame shutter, M.S Grill & Glass Fixing 9th Floor	-	95%	70%	85%	95%	95%	35%	25%	-		
(xi)	Aluminium Window frame shutter, M.S Grill & Glass Fixing 10th Floor	-	95%	70%	85%	95%	95%	35%	25%	-		
(xii)	Aluminium Window frame shutter, M.S Grill & Glass Fixing 11th Floor	-	95%	70%	85%	95%	95%	35%	25%	-		
(xiii)	Aluminium Window frame shutter, M.S Grill & Glass Fixing 12th Floor	-	95%	90%	85%	95%	95%	35%	25%	-		
(xiv)	Aluminium Window frame shutter, M.S Grill & Glass Fixing 13th Floor	-	95%	X	85%	95%	95%	X	X	-		

For Kanwarji Const. Co.

[Signature]
Auth. Secretary

[Signature]
Raman Kumar
For M/S Const. Co. & Ass.
[Signature]
Cunder Singh
(JE Civil)
[Signature]
D. W. PE

Sr. No.	Activities	TW-XIII A2	TW-XV B5	TW-XI B6	TW-XII B7	TW-XVI C4	TW-XIV C5	TW-XVII D3	TW-XVIII D4	Community Centre	Guard Room 1&2	Remarks
22	Internal Painting including Wall Putty .OBD & Enamel Paint											
(i)	Putty.OBD&Enamel Paint Ground Floor	-	-	-	-	-	-	-	-	-	-	
(ii)	Internal Painting including Wall Putty.OBD & Enamel Paint 1st Floor	-	75%	-	-	-	65%	-	-	-	-	
(iii)	Internal Painting including Wall Putty.OBD & Enamel Paint 2nd Floor	-	75%	-	-	-	75%	-	-	-	-	
(iv)	Internal Painting including Wall Putty.OBD & Enamel Paint 3rd Floor	-	75%	-	-	30%	75%	-	-	-	-	
(v)	Internal Painting including Wall Putty.OBD & Enamel Paint 4th Floor	-	75%	-	-	30%	75%	-	-	-	-	
(vi)	Internal Painting including Wall Putty.OBD & Enamel Paint 5th Floor	-	75%	-	-	30%	75%	-	-	-	-	
(vii)	Internal Painting including Wall Putty.OBD & Enamel Paint 6th Floor	-	75%	-	-	30%	75%	-	-	-	-	
(viii)	Internal Painting including Wall Putty.OBD & Enamel Paint 7th Floor	-	75%	-	-	45%	75%	-	-	-	-	
(ix)	Internal Painting including Wall Putty.OBD & Enamel Paint 8th Floor	-	75%	-	-	60%	75%	-	-	-	-	
(x)	Internal Painting including Wall Putty.OBD & Enamel Paint 9th Floor	-	75%	-	-	60%	75%	-	-	-	-	
(xi)	Internal Painting including Wall Putty.OBD & Enamel Paint 10th Floor	-	75%	-	-	60%	75%	-	-	-	-	
(xii)	Internal Painting including Wall Putty.OBD & Enamel Paint 11th Floor	-	75%	-	-	60%	75%	-	-	-	-	
(xiii)	Internal Painting including Wall Putty.OBD & Enamel Paint 12th Floor	-	75%	-	-	60%	75%	-	-	-	-	
(xiv)	Internal Painting including Wall Putty.OBD & Enamel Paint 13th Floor	X	75%	X	-	60%	75%	X	X	-	-	
23	Fire Fighting works for blocks											
(i)	vertical riser to blocks	100%	100%	100%	100%	100%	100%	100%	100%	100%	-	
(ii)	Hose reel drums without reel	-	100%	100%	100%	100%	100%	100%	100%	100%	-	
(iii)	Fire cabinets	-	-	-	-	-	-	-	-	-	-	
(iv)	fire fighting fixtures	-	-	-	-	-	-	-	-	-	-	
24	Brick Bat Koba At Terrace	-	100%	100%	90%	95%	100%	45%	95%	-	-	
25	External Plaster	25%	98%	95%	95%	95%	98%	70%	45%	95%	95%	
26	ATT	-	95%	60%	40%	50%	95%	66%	-	-	-	
27	External Primer	-	90%	-	-	-	90%	-	-	-	-	

Note: Out of 615 DUs slabs of 615DUs cast.

For Kanwarji Const. Co.

Auth. Signatory

Raman Kumar
For M/s CM Sepnt APL
Candeep Singh
(J.E. in-charge)
Sharma
PE

COVD. CAR PARKING AS ON DATED 31-01-2016

S.NO.	ACTIVITIES	P1	P2	P3	P4	P5	P6	P7	P8	P9	P11	P13	Total parking
1	Numbers of Parking	16	24	6	4	12	18	16	6	28	16	12	158
2	Excavation in Foundation/PCC	100%	100%	100%	100%	100%	55%	100%	100%	100%	100%	100%	
3	RCC in Footing	100%	100%	100%	100%	100%	55%	100%	100%	100%	100%	100%	
4	RCC in Plinth Beam	100%	100%	100%	100%	100%	55%	100%	100%	100%	100%	100%	
5	RCC in Column	100%	100%	100%	100%	100%	55%	100%	100%	100%	100%	100%	
6	RCC in Roof Slab	100%	100%	100%	100%	100%	55%	100%	100%	100%	100%	100%	
7	Brick Work	100%	100%	100%	100%	100%	55%	100%	100%	100%	100%	100%	
8	Plaster	100%	100%	100%	100%	100%	55%	100%	90%	100%	100%	100%	
9	Flooring	100%	100%	-	100%	100%	55%	100%	100%	100%	100%	100%	
10	Painting	-	-	-	-	-	-	-	-	-	-	-	

For Kanwarji Const. Co.

Auth. Signatory

Foman Foman
For M/s C.M. Gupta & Co.


Gandeep Singh
(J.E. Civil)


PE


<u>External Works</u>			
S.NO.	Activity	Status of %age	Remarks
1	Boundary wall Works Brick Work, Plaster, Grill & Painting	85%	
2	Fire water supply line	65%	
3	Water works (L.A.)	70%	
4	Storm /sewerage works (outer ring)	50%	
5	Exterrnal electrical H.T. room		90% H.T Room
6	Road work	5%	Subgrade in prpgress
7	Kerb Stone Work	30%	
8	Harvesting / Desilting Pits	90%	

For Kanwarji Const. Co

Auth. Signature


 Pawan Kumar
 For M/S C.M. Sapra & Ass.


 Chandeeep Singh
 (JE Civil)


 J. W. R.
 PE