

PROGRESS REPORT

CGEWHO – CHENNAI PHASE-III PROJECT

31.07.2018

BLOCK	STATUS AS ON 31.07.2018
Up to Last Month A1 BLOCK	<ul style="list-style-type: none"> • Piling work 100% completed. • Earth work excavation for Pile Cap works on progress.
Current Month Activity A1 BLOCK	<ul style="list-style-type: none"> • Piling work 100% completed. • Earth work excavation for Pile Cap works on progress. • PCC For Pile Cap work on progress.
BLOCK	STATUS AS ON 31.07.2018
Up to Last Month A2 BLOCK	<ul style="list-style-type: none"> • Piling work 100% completed. • Earth work excavation for Pile Cap works on progress.
Current Month Activity A2 BLOCK	<ul style="list-style-type: none"> • Piling work 100% completed. • Earth work excavation for Pile Cap works on progress. • PCC For Pile Cap work on progress.
BLOCK	STATUS AS ON 31.07.2018
Up to Last Month B1 BLOCK	<ul style="list-style-type: none"> • Piling work 100% completed. • Pile cap casting 100% completed. • Columns up to stilt 100% completed. • Columns up to First floor level 50% completed • Barbending & shuttering work on progress for balance 50% Columns up to First floor Level. • Barbending & shuttering work for 1st Half of First floor level slab on progress.
Current Month Activity B1 BLOCK	<ul style="list-style-type: none"> • Piling work 100% completed. • Pile cap casting 100% completed. • Columns up to stilt 100% completed. • Columns upto First floor level 100% completed. • First floor level slab Concrete 100% Completed. • Columns upto Second floor level 42% completed. • Barbending & shuttering work on progress for balance 58% Columns upto Second floor Level.



PROGRESS REPORT

CGEWHO – CHENNAI PHASE-III PROJECT

BLOCK	STATUS AS ON 31.07.2018
Up to Last Month B2 BLOCK	<ul style="list-style-type: none"> • Piling work 100% completed. • Earth work excavation for Pile Cap works on progress. • PCC for pile cap on progress.
Current Month Activity B2 BLOCK	<ul style="list-style-type: none"> • Piling work 100% completed. • Earth work excavation for Pile Cap works on progress. • PCC for pile cap on progress.
BLOCK	STATUS AS ON 31.07.2018
Up to Last Month C1 BLOCK	<ul style="list-style-type: none"> • Piling work 100% completed. • Pile cap casting 100% completed. • Columns up to stilt 100% completed. • Columns upto First floor level 50% completed • Bar bending & shuttering work on progress for balance 50% Columns upto First floor Level. • First floor level slab First half Concrete 50% Completed. • Bar bending & shuttering work for Second half First floor level slab 50% on progress.
Current Month Activity C1 BLOCK	<ul style="list-style-type: none"> • Piling work 100% completed. • Pile cap casting 100% completed. • Columns up to stilt floor level 100% completed. • Columns upto First floor level 100% completed • First floor level slab Concrete Casting 100% Completed. • Columns upto Second floor level 82% completed • Barbending & shuttering work on progress for balance 18% Columns upto Second floor Level. • Shuttering & Bar bending work for First half Second floor level slab 50% on progress.
BLOCK	STATUS AS ON 31.07.2018
Up to Last Month C2 BLOCK	<ul style="list-style-type: none"> • Piling work 100% completed. • Earth work excavation for Pile Cap works on progress • Barbending & shuttering work for pile cap on progress. • Pile Cap work 35% completed.
Current Month Activity C2 BLOCK	<ul style="list-style-type: none"> • Piling work 100% completed. • Pile cap casting 80% completed. • Shuttering & Bar bending work for balance 20% Pile cap on progress. • Columns up to stilt floor level 40% completed. • Shuttering & Bar bending work for balance 60% Columns on progress.



PROGRESS REPORT

CGEWHO – CHENNAI PHASE-III PROJECT

BLOCK	STATUS AS ON 31.07.2018
Up to Last Month C3 BLOCK	<ul style="list-style-type: none"> • Piling work 100% completed. • Earth work excavation for Pile Cap works on progress.
Current Month Activity C3 BLOCK	<ul style="list-style-type: none"> • Piling work 100% completed. • Earth work excavation for Pile Cap works on progress. • Pile Chipping work on progress. • PCC For Pile Cap work on progress. • Shuttering & Reinforcement for Pile Cap Works on progress.
BLOCK	STATUS AS ON 31.07.2018
Up to Last Month D1 BLOCK	<ul style="list-style-type: none"> • Piling work 51% completed. • Balance 49% Piling work on Progress. • Barbending work for pile on progress.
Current Month Activity D1 BLOCK	<ul style="list-style-type: none"> • Piling work 85% completed. • Balance 15% Piling work on Progress. • Barbending work for pile on progress.
BLOCK	STATUS AS ON 31.07.2018
Up to Last Month D2 BLOCK	<ul style="list-style-type: none"> • Piling work 100% completed. • Pile cap casting 100% completed. • Columns up to Stilt 100% completed. • Columns upto First floor level 50% completed • Barbending & shuttering work on progress for balance 50% Columns upto First floor Level. • First floor level slab First half Concrete 50% Completed. • Barbending & shuttering work for Second half First floor level slab 50% on progress.
Current Month Activity D2 BLOCK	<ul style="list-style-type: none"> • Piling work 100% completed. • Pile cap casting 100% completed. • Columns up to Stilt floor level 100% completed. • Columns upto First floor level 100% completed • First floor level slab Concrete Casting 100% Completed. • Columns up to Second floor Level 100%Completed. • Shuttering & Bar bending work for First half of Second floor level slab 90% completed • Electrical Conducting work for First half of Second floor level slab on progress.



PROGRESS REPORT

CGEWHO – CHENNAI PHASE-III PROJECT

BLOCK	STATUS AS ON 31.07.2018
Up to Last Month D3 BLOCK	<ul style="list-style-type: none"> • Piling work 100% completed. • Pile cap casting 50% completed. • Columns up to stilt floor level 50% completed. • Earth work excavation for Pile Cap works on progress. • PCC for pile cap on progress. • Bar bending & shuttering work for pile Caps on progress. • Bar bending & shuttering work for Stilt floor level Columns on progress.
Current Month Activity D3 BLOCK	<ul style="list-style-type: none"> • Piling work 100% completed. • PCC for pile cap 100% Completed. • Pile cap casting 90% completed. • Bar bending & shuttering work for pile Caps Balance 10% on progress • Columns up to stilt floor level 60% completed. • Bar bending & shuttering work for up to Stilt floor level Columns on progress. • Barbending & shuttering work for First half of First floor level slab 50% completed. • Barbending & shuttering work on progress for balance 50% of First half of First floor level slab.
BLOCK	STATUS AS ON 31.07.2018
Up to Last Month COMMUNITY HALL	<ul style="list-style-type: none"> • Piling work 100% completed. • Earth work excavation for Pile Cap works on progress • PCC for pile cap on progress • Barbending & shuttering work for pile caps on progress.
Current Month Activity COMMUNITY HALL	<ul style="list-style-type: none"> • Piling work 100% completed. • Earth work excavation for Pile Cap works on progress. • PCC for pile cap on progress. • Pile cap casting 5% completed. • Barbending & shuttering work for pile caps balance 95% on progress.



PROGRESS REPORT **CGEWHO – CHENNAI PHASE-III PROJECT**

PHOTOGRAPHS OF C1 BLOCK AS ON 31.07.2018

In Block C1 First floor level slab concrete 100% Completed



In Block C1 Shuttering & Barbending works for Second floor on Progress.



PROGRESS REPORT **CGEWHO – CHENNAI PHASE-III PROJECT**

In Block C2 Excavation work, Shuttering and Bar bending work for Pile cap & Columns up to First Floor Works on progress.



PROGRESS REPORT **CGEWHO – CHENNAI PHASE-III PROJECT**

In Block C3 Excavation work for Pile Cap, Pile Chipping & PCC works on progress.



PROGRESS REPORT **CGEWHO – CHENNAI PHASE-III PROJECT**

In Community Centre Pile cap Concrete casting works , pile chipping work up to cut off level & Shuttering work and bar bending works for pile caps on progress.



PROGRESS REPORT **CGEWHO – CHENNAI PHASE-III PROJECT**

In Block A1 Excavation works , PCC Work, Pile Chipping work in progress.



PROGRESS REPORT **CGEWHO – CHENNAI PHASE-III PROJECT**

In Block A2 Excavation works, PCC Work, Pile chipping work in progress.



PROGRESS REPORT **CGEWHO – CHENNAI PHASE-III PROJECT**

In Block D1 Pilling Work on Progress



In Block D2 First Floor Level Slab Concrete Casting 100% Completed.



PROGRESS REPORT **CGEWHO – CHENNAI PHASE-III PROJECT**

In Block D2 Shuttering & Barbending Works on Progress for Second Floor Level Slab.



PROGRESS REPORT **CGEWHO – CHENNAI PHASE-III PROJECT**

In Block D3 Shuttering and Bar bending Works are on Progress for First half of First floor level.



In Block D3 Pile Cap Concrete Work, Column Concrete upto Stilt floor & Backfilling on Progress for Second half of the Block



PROGRESS REPORT **CGEWHO – CHENNAI PHASE-III PROJECT**

In Block B1 shuttering work for First floor level slab is on progress.



In Block B2 Excavation Work for Pile Cap Works on process.



PROGRESS REPORT
CGEWHO – CHENNAI PHASE-III PROJECT

QUALITY CONTROL

DURING CONSTRUCTION FOLLOWING QUALITY CONTROL TESTS CONDUCTED AT SITE:

Sl.No.	Materials	Source from	Test Done	Result
1	M-Sand	Sriperambathur, Kanchipuram (Dt)	Each Truck	Sieve Analysis & Silt content
2	Coarse Aggregate (20mm)	Sriperambathur, Kanchipuram (Dt)	Each Truck	Sieve Analysis
3	Coarse Aggregate (12mm)	Sriperambathur, Kanchipuram (Dt)	Each Truck	Sieve Analysis
4	Cement	Third party testing is being done.		
5	Steel	Third party testing is being done.		
6	Pile Integrity	Third party testing is being done.		
7	Soil Compaction	Third party testing is being done.		
8	RCC cubes are being tested and Register is being maintained.			
9	Slump test conducted at site to insure workability if concrete.			



PROGRESS REPORT
CGEWHO – CHENNAI PHASE-III PROJECT

PHOTOGRAPH OF QUALITY CONTROL AT SITE

Concrete Cube Compressive Strength Testing



PROGRESS REPORT
CGEWHO - CHENNAI PHASE-III PROJECT

20mm & 12mm Aggregate Sieve Analysis Testing



PROGRESS REPORT
CGEWHO – CHENNAI PHASE-III PROJECT

Fine Aggregate Sieve Analysis Testing

