

MONTHLY PROGRESS REPORT

CGEWHO – GREATER NOIDA PROJECT

30th APR- 2017

| PACKAGE-II | STATUS AS ON 30/04/2017 |
|-------------------------------|---|
| Block D03 | <ul style="list-style-type: none"> • All work completed upto basement roof slab level. • Basement roof slab for two flats out of four casted. |
| Current Month Activity | <ul style="list-style-type: none"> • Total 19 Columns casted upto Soffit of stilt roof beam and further work is in progress. |
| Block D04 | <ul style="list-style-type: none"> • All work upto pile caps completed. • Two flights of one staircase casted. |
| Current Month Activity | <ul style="list-style-type: none"> • All columns casted up to soffit of basement roof beams. |
| Block D05 | <ul style="list-style-type: none"> • All work upto pile caps completed. |
| Current Month Activity | <ul style="list-style-type: none"> • All columns casted up to soffit of basement roof beams. |
| Block D06 | <ul style="list-style-type: none"> • All work upto pile caps completed. |
| Current Month Activity | <ul style="list-style-type: none"> • Total 21 columns casted upto 2400mm ht and further casting work is in progress. |
| Block D07 | <ul style="list-style-type: none"> • All work upto Stitch slab and grade beams completed. |
| Current Month Activity | <ul style="list-style-type: none"> • 39 Pile Caps casted out of 52. |
| Block D08 | <ul style="list-style-type: none"> • All Piles casted. • Routine pile test done. |
| Current Month Activity | <ul style="list-style-type: none"> • 90% P.C.C. for foundation work completed. |
| Non Tower | <ul style="list-style-type: none"> • Total 549 nos. of piles casted out of 631 nos. |
| Current Month Activity | <ul style="list-style-type: none"> • 5% P.C.C. for foundation work completed & further work is in Progress. • 5% of Stitch slab casted. |
| Retaining Wall | <ul style="list-style-type: none"> • Total 68 nos. of piles casted out of 72 nos. |
| Current Month Activity | <ul style="list-style-type: none"> • Casting of retaining wall footing upto a length of 40 mtr. completed. • Retaining wall shuttering work is in progress. |



**MONTHLY PROGRESS REPORT
CGEWHO – GREATER NOIDA PROJECT**

PHOTOGRAPHS OF PACKAGE-II on 30th Apr-2017

BLOCK D-08 REINFORCEMENT FOR PILE CAP IN PROGRESS



MONTHLY PROGRESS REPORT CGEWHO – GREATER NOIDA PROJECT

BLOCK D-03 COLUMNS CASTING & CASTED COLUMNS CURING IN PROGRESS



MONTHLY PROGRESS REPORT CGEWHO – GREATER NOIDA PROJECT

BLOCK D-06 COLUMNS CASTED CURING WORK IN PROGRESS



MONTHLY PROGRESS REPORT CGEWHO – GREATER NOIDA PROJECT

BLOCK D-07 COLUMNS REINFORCEMENT BINDING IN PROGRESS



MONTHLY PROGRESS REPORT

CGEWHO – GREATER NOIDA PROJECT

| PACKAGE-IV | STATUS AS ON 30/04/2017 |
|----------------------------------|--|
| Block A01 | <ul style="list-style-type: none"> All civil work completed upto Pile caps. |
| Current Month Activity | <ul style="list-style-type: none"> 75% columns casting completed for basement roof. |
| Block B04 | <ul style="list-style-type: none"> Basement roof slab casting 100% (8 flats) completed. |
| Current Month Activity | <ul style="list-style-type: none"> 29% Columns casting of stilt floor completed. |
| Block B05 | <ul style="list-style-type: none"> Stilt floor roof slab casting 100% (8 flats) completed. |
| Current Month Activity | <ul style="list-style-type: none"> 85% Steel binding & casting of first floor columns is completed. Shuttering work for first floor roof slab is in progress. |
| Block C13 | <ul style="list-style-type: none"> All work upto up to basement slab & basement roof slab casting 100% (4 flats) completed. |
| Current Month Activity | <ul style="list-style-type: none"> Steel binding of columns of stilt roof is in progress. |
| Block C14 | <ul style="list-style-type: none"> Basement Roof slab casting 100% (4 flats) completed. |
| Current Month Activity | <ul style="list-style-type: none"> 90% columns casting of stilt floor completed. Stilt floor roof slab shuttering work in progress. |
| Block C03 | <ul style="list-style-type: none"> Total 108 nos. of piles casted out of 195. Routine pile testing completed. |
| Current Month Activity | <ul style="list-style-type: none"> No work done. |
| Block C04 | <ul style="list-style-type: none"> Total 44 nos. of piles casted out of 194. |
| Current Month Activity | <ul style="list-style-type: none"> No work done. |
| Block C05 | <ul style="list-style-type: none"> Excavation work yet to be started. |
| Current Month Activity | <ul style="list-style-type: none"> No work done. |
| Non Tower | <ul style="list-style-type: none"> Total 506 nos. of piles casted out of 825. 106 nos. Pile casting for STP completed. 600 Sqm slab casting of extended basement completed. |
| Current Month Activity | <ul style="list-style-type: none"> Casting of pile cap, stitch slab, columns and retaining wall is in progress. Kota stone water proofing work on outer side of retaining wall is in progress. |
| Permission For Excavation | <ul style="list-style-type: none"> Required permission obtained from the Mining Authority Greater Noida on 12th April 2017. |



**MONTHLY PROGRESS REPORT
CGEWHO – GREATER NOIDA PROJECT**

PHOTOGRAPHS OF PACKAGE-IV on 30th Apr-2017

BLOCK B04 STILT FLOOR COLUMNS CASTING IN PROGRESS



MONTHLY PROGRESS REPORT CGEWHO – GREATER NOIDA PROJECT

BLOCK B05 FIRST FLOOR ROOF SALB IN PROGRESS



MONTHLY PROGRESS REPORT CGEWHO – GREATER NOIDA PROJECT

BLOCK C04 EXCAVATION WORK IN PROGRESS



MONTHLY PROGRESS REPORT CGEWHO – GREATER NOIDA PROJECT

BLOCK C-13 STILT FLOOR COLUMNS STEEL BINDING IN PROGRESS



MONTHLY PROGRESS REPORT

CGEWHO – GREATER NOIDA PROJECT

| PACKAGE-V | STATUS AS ON 30/04/2017 |
|-------------------------------|--|
| Block B01 | <ul style="list-style-type: none"> All work completed up to Stilt roof & Stilt Roof slab casting completed. |
| Current Month Activity | <ul style="list-style-type: none"> 50% casting of first floor columns completed and shuttering work for slab is in progress. |
| Block B02 | <ul style="list-style-type: none"> All work completed upto basement slab & basement roof slab completed. |
| Current Month Activity | <ul style="list-style-type: none"> Stilt floor slab shuttering and reinforcement binding work is in progress. |
| Block B03 | <ul style="list-style-type: none"> All work completed upto basement slab. |
| Current Month Activity | <ul style="list-style-type: none"> Basement Roof Slab down portion (2 flats) casting done. |
| Block C15 | <ul style="list-style-type: none"> All work upto basement slab completed and casting of roof slab is completed. |
| Current Month Activity | <ul style="list-style-type: none"> Staircase casting upto stilt floor is done. Stilt floor columns casting is in progress. Stilt floor roof slab shuttering work is in progress. |
| Block C16 | <ul style="list-style-type: none"> All work & Columns casting upto basement roof level is completed. |
| Current Month Activity | <ul style="list-style-type: none"> 25% casting of basement roof slab is completed. |
| Non Tower | <ul style="list-style-type: none"> Piling work is completed. 92% stitch slab casting completed. |
| Current Month Activity | <ul style="list-style-type: none"> Reinforcement binding in stitch slab is in progress. Dressing work for PCC is in progress. |
| Retaining Wall | <ul style="list-style-type: none"> Piling work is completed. Casting of retaining wall upto a length of 110 mtr completed and remaining portion reinforcement steel binding is in progress. |
| Current Month Activity | <ul style="list-style-type: none"> Water proofing with Kota stone on outer side wall is in progress. 2nd lift casting of retaining wall is in progress. |



**MONTHLY PROGRESS REPORT
CGEWHO – GREATER NOIDA PROJECT**

PHOTOGRAPHS OF PACKAGE-V on 30th Apr-2017



MONTHLY PROGRESS REPORT CGEWHO – GREATER NOIDA PROJECT



MONTHLY PROGRESS REPORT CGEWHO – GREATER NOIDA PROJECT



MONTHLY PROGRESS REPORT CGEWHO – GREATER NOIDA PROJECT



**MONTHLY PROGRESS REPORT
CGEWHO – GREATER NOIDA PROJECT**

QUALITY CONTROL

1. DURING CONSTRUCTION FOLLOWING QUALITY CONTROL TESTS CONDUCTED AT SITE:

| S. No | Materials | Source From | Test Date | Tests done | Result |
|-------|---|-----------------------------------|-----------|------------|----------------|
| 1 | Coarse Sand | Bajpur | | Each truck | Sieve/ Silt |
| 2 | Coarse Aggregate | Nagal | | Each truck | Sieve Analysis |
| 3 | Fine Sand | | | | |
| 4 | Cement | Third party testing is being done | | | |
| 5 | Steel | Third party testing is being done | | | |
| 6 | RCC Cubes are being tested and Register is being maintained. | | | | |
| 7 | Slump test conducted at site to insure workability if concrete. | | | | |

PHOTOGRAPH OF QUALITY CONTROL AT SITE

1. Slump Test Conducted To Insure Workability Of Concrete



MONTHLY PROGRESS REPORT CGEWHO – GREATER NOIDA PROJECT

2. 10 mm & 20 mm Aggregate Testing



MONTHLY PROGRESS REPORT CGEWHO – GREATER NOIDA PROJECT

3. Coarse Aggregate Testing



MONTHLY PROGRESS REPORT CGEWHO – GREATER NOIDA PROJECT

4. Cube Testing Of Concrete



MONTHLY PROGRESS REPORT CGEWHO – GREATER NOIDA PROJECT

2. FOLLOWING POST CONSTRUCTION QUALITY CONTROL TESTS CONDUCTED BY I.I.T ROORKEE:

| S. No | Description of Test | Test Date | Tests Status | Result |
|-------|--|------------------------|--------------|---------|
| 1 | Hammer Rebound Test | 14/15/16 April 2017 | Completed | Awaited |
| 2 | Ultrasonic Waves Test | | Completed | Awaited |
| 3 | Cover To Reinforcement & Rebar Mapping Survey | | Completed | Awaited |

PHOTOGRAPH OF TESTING DONE BY I.I.T ROORKEE

1. HAMMER REBOUND TEST



MONTHLY PROGRESS REPORT CGEWHO – GREATER NOIDA PROJECT

2. ULTRASONIC WAVES TEST



MONTHLY PROGRESS REPORT CGEWHO – GREATER NOIDA PROJECT

3. COVER TO REINFORCEMENT & REBAR MAPPING SURVEY

