

PROGRESS REPORT

CGEWHO – CHENNAI PHASE-III PROJECT

30.04.2018

BLOCK	STATUS AS ON 30.04.2018
A1 BLOCK	<ul style="list-style-type: none"> • Piling work 51% completed. • Balance Piling work on Progress • Barbending work for pile on progress.
BLOCK	STATUS AS ON 30.04.2018
A2 BLOCK	<ul style="list-style-type: none"> • Piling work 43% completed. • Balance Piling work on Progress • Barbending work for pile on progress.
BLOCK	STATUS AS ON 30.04.2018
B1 BLOCK	<ul style="list-style-type: none"> • Piling work 100% completed. • Pile cap casting 73% completed. • Columns up to stilt 58% completed. • Barbending & shuttering work for pile cap on progress. • Barbending & shuttering work for Columns on progress
BLOCK	STATUS AS ON 30.04.2018
B2 BLOCK	<ul style="list-style-type: none"> • Piling work 69% completed. • Balance Piling work on Progress • Barbending work for pile on progress.
BLOCK	STATUS AS ON 30.04.2018
C1 BLOCK	<ul style="list-style-type: none"> • Piling work 100% completed. • Pile cap casting 50% completed. • Columns up to stilt 45% completed. • PCC for pile cap on progress. • Barbending & shuttering work for pile cap on progress. • Barbending & shuttering work for Columns on progress
BLOCK	STATUS AS ON 30.04.2018
C2 BLOCK	<ul style="list-style-type: none"> • Piling work 100% completed. • Earth work excavation for Pile Cap works on progress • Pile breaking up to cutoff level on progress.
BLOCK	STATUS AS ON 30.04.2018
C3 BLOCK	<ul style="list-style-type: none"> • Piling work 65% completed. • Balance Piling work on Progress • Barbending work for pile on progress.



PROGRESS REPORT

CGEWHO – CHENNAI PHASE-III PROJECT

BLOCK	STATUS AS ON 30.04.2018
D1 BLOCK	<ul style="list-style-type: none"> • Piling work to be started • Levelling of Earth for taking piling work on progress • Barbernding works for Piles on progress
BLOCK	STATUS AS ON 30.04.2018
D2 BLOCK	<ul style="list-style-type: none"> • Piling work 100% completed. • Pile cap casting 76% completed. • Columns up to stilt 52% completed. • PCC for pile cap 85% completed • Earth work excavation for Pile Cap works on progress • Barbending & shuttering work for piles on progress • Barbending & shuttering work for pile cap on progress. • Barbending & shuttering work for Columns on progress
BLOCK	STATUS AS ON 30.04.2018
D3 BLOCK	<ul style="list-style-type: none"> • Piling work 93% completed. • Balance Piling work on Progress • Earth work excavation for Pile Cap works on progress • PCC for pile cap on progress • Barbending work for pile on progress • Barbending work for pile Caps on progress.
BLOCK	STATUS AS ON 30.04.2018
COMMUNITY HALL	<ul style="list-style-type: none"> • Piling work 100% completed. • Earth work excavation for Pile Cap works on progress • PCC for pile cap on progress • Barbending & shuttering work for pile caps on progress.



PROGRESS REPORT **CGEWHO – CHENNAI PHASE-III PROJECT**

PHOTOGRAPHS OF C1 BLOCK AS ON 30.04.2018

In Block C1 columns casting up to FFL is in progress.



In Block C2 Excavation for Pile cap PCC Works on Progress in progress.



In Block B1 Pile Cap works & columns casting up to FFL is in progress.



PROGRESS REPORT **CGEWHO – CHENNAI PHASE-III PROJECT**



In Block B2 Piling Work in progress.



In Block D1 Pile Cap Works & Column casting up to FFL is in progress.



PROGRESS REPORT **CGEWHO – CHENNAI PHASE-III PROJECT**



In Block D2 Pile Cap Works are in progress.



PROGRESS REPORT **CGEWHO – CHENNAI PHASE-III PROJECT**

In Block A1 Piling works are in progress.



In Block A1 Piling works are in progress.



QUALITY CONTROL



PROGRESS REPORT

CGEWHO – CHENNAI PHASE-III PROJECT

DURING CONSTRUCTION FOLLOWING QUALITY CONTROL TESTS CONDUCTED AT SITE:

Sl.No.	Materials	Source from	Test Done	Result
1	M-Sand	Sriperambathur, Kanchipuram (Dt)	Each Truck	Sieve Analysis & Silt content
2	Coarse Aggregate (20mm)	Sriperambathur, Kanchipuram (Dt)	Each Truck	Sieve Analysis
3	Coarse Aggregate (12mm)	Sriperambathur, Kanchipuram (Dt)	Each Truck	Sieve Analysis
4	Cement	Third party testing is being done.		
5	Steel	Third party testing is being done.		
6	Pile Integrity	Third party testing is being done.		
7	Soil Compaction	Third party testing is being done.		
8	RCC cubes are being tested and Register is being maintained.			
9	Slump test conducted at site to insure workability if concrete.			



PROGRESS REPORT
CGEWHO - CHENNAI PHASE-III PROJECT

PHOTOGRAPH OF QUALITY CONTROL AT SITE

Concrete Cube Compressive Strength Testing



PROGRESS REPORT
CGEWHO - CHENNAI PHASE-III PROJECT

20mm & 12mm Aggregate Sieve Analysis Testing



PROGRESS REPORT
CGEWHO - CHENNAI PHASE-III PROJECT

Fine Aggregate Sieve Analysis Testing

