

# **PROGRESS REPORT**

## **CGEWHO – CHENNAI PHASE-III PROJECT**

---

31.08.2018

<b>BLOCK</b>	<b>STATUS AS ON 31.08.2018</b>
A1 BLOCK	<ul style="list-style-type: none"> <li>• Piling work 100% completed.</li> <li>• Earth work excavation for Pile Cap works 50% completed.</li> <li>• PCC for Pile Cap work 50% completed.</li> </ul>
<b>BLOCK</b>	<b>STATUS AS ON 31.08.2018</b>
A2 BLOCK	<ul style="list-style-type: none"> <li>• Piling work 100% completed.</li> <li>• Earth work excavation for Pile Cap works 60% completed.</li> <li>• PCC for Pile Cap work 60% completed.</li> </ul>
<b>BLOCK</b>	<b>STATUS AS ON 31.08.2018</b>
B1 BLOCK	<ul style="list-style-type: none"> <li>• Piling work 100% completed.</li> <li>• Pile cap casting 100% completed.</li> <li>• Columns up to stilt 100% completed.</li> <li>• Columns up to First floor level 100% completed.</li> <li>• First floor level slab Concrete 100% Completed.</li> <li>• Columns up to Second floor level 100% completed.</li> <li>• Second floor level slab Concrete 100% Completed.</li> <li>• Columns up to Third floor level 26% completed.</li> <li>• Barbending &amp; shuttering work on progress for balance 74% Columns up to Third floor Level.</li> </ul>
<b>BLOCK</b>	<b>STATUS AS ON 31.08.2018</b>
B2 BLOCK	<ul style="list-style-type: none"> <li>• Piling work 100% completed.</li> <li>• Earth work excavation for Pile Cap works on progress.</li> <li>• PCC for pile cap on progress.</li> <li>• Pile chipping up to cut off level on progress.</li> </ul>
<b>BLOCK</b>	<b>STATUS AS ON 31.08.2018</b>
C1 BLOCK	<ul style="list-style-type: none"> <li>• Piling work 100% completed.</li> <li>• Pile cap casting 100% completed.</li> <li>• Columns up to stilt floor level 100% completed.</li> <li>• Columns upto First floor level 100% completed</li> </ul>



# **PROGRESS REPORT**

## **CGEWHO – CHENNAI PHASE-III PROJECT**

	<ul style="list-style-type: none"> <li>• First floor level slab Concrete Casting 100% Completed.</li> <li>• Columns upto Second floor level 100% completed.</li> <li>• Second floor level slab Concrete Casting 100% Completed.</li> <li>• Columns upto Third floor level 50% completed.</li> <li>• Barbending &amp; shuttering work on progress for balance 50% Columns up to Third floor Level.</li> <li>• Shuttering &amp; Bar bending work for First half of Third floor level slab 50% on progress.</li> <li>• Erection of Tower crane (Covering for C1,C2&amp; C3 Blocks) 60% Completed</li> </ul>
<b>BLOCK</b>	<b>STATUS AS ON 31.08.2018</b>
C2 BLOCK	<ul style="list-style-type: none"> <li>• Piling work 100% completed.</li> <li>• Pile cap casting 98% completed.</li> <li>• Shuttering &amp; Bar bending work for balance 2% Pile cap on progress.</li> <li>• Columns up to stilt floor level 89% completed.</li> <li>• Shuttering &amp; Bar bending work for balance 11% Columns on progress.</li> </ul>
<b>BLOCK</b>	<b>STATUS AS ON 31.08.2018</b>
C3 BLOCK	<ul style="list-style-type: none"> <li>• Piling work 100% completed.</li> <li>• Earth work excavation for Pile Cap works on progress.</li> <li>• Pile Chipping work on progress.</li> <li>• PCC For Pile Cap work on progress.</li> <li>• Pile cap casting 50% completed.</li> <li>• Shuttering &amp; Reinforcement for balance 50% Pile Cap Works on progress.</li> </ul>
<b>BLOCK</b>	<b>STATUS AS ON 31.08.2018</b>
D1 BLOCK	<ul style="list-style-type: none"> <li>• Piling work 85% completed.</li> <li>• Balance 15% Piling work on Progress.</li> <li>• Barbending work for pile on progress.</li> </ul>
<b>BLOCK</b>	<b>STATUS AS ON 31.08.2018</b>
D2 BLOCK	<ul style="list-style-type: none"> <li>• Piling work 100% completed.</li> <li>• Pile cap casting 100% completed.</li> <li>• Columns up to Stilt floor level 100% completed.</li> <li>• Columns up to First floor level 100% completed</li> <li>• First floor level slab Concrete Casting 100% Completed.</li> <li>• Columns up to Second floor Level 100% Completed.</li> <li>• Second floor level slab Concrete Casting 100% Completed.</li> </ul>



**PROGRESS REPORT**  
**CGEWHO – CHENNAI PHASE-III PROJECT**

---

	<ul style="list-style-type: none"> <li>• Columns up to Third floor Level 100% Completed.</li> <li>• Shuttering &amp; Bar bending work for First half of Third floor level slab 90% completed.</li> <li>• Electrical Conducting work for First half of Third floor level slab on progress.</li> <li>• Shuttering &amp; Bar bending work for Second half of Third floor level slab 20% completed.</li> <li>• Shuttering &amp; Bar bending work for Second half of Third floor level slab on progress for balance 80%.</li> </ul>
<b>BLOCK</b>	<b>STATUS AS ON 31.08.2018</b>
D3 BLOCK	<ul style="list-style-type: none"> <li>• Piling work 100% completed.</li> <li>• Pile cap casting 100% completed.</li> <li>• Columns up to Stilt floor level 50% completed.</li> <li>• Shuttering &amp; Bar bending work for balance 50% columns up to stilt floor on progress.</li> <li>• First floor level slab Concrete Casting 50% Completed.</li> <li>• Columns up to Second floor Level 50% Completed.</li> <li>• Shuttering &amp; Bar bending work for Second half of First floor level slab 50% completed.</li> <li>• Shuttering &amp; Bar bending work for First half of Second floor level slab 80% completed.</li> <li>• Shuttering &amp; Bar bending work for First half of Second floor level slab on progress for balance 20%.</li> </ul>
<b>BLOCK</b>	<b>STATUS AS ON 31.08.2018</b>
COMMUNITY HALL	<ul style="list-style-type: none"> <li>• Piling work 100% completed.</li> <li>• Earth work excavation for Pile Cap works on progress.</li> <li>• PCC for pile cap on progress.</li> <li>• Pile cap casting 40% completed.</li> <li>• Barbending &amp; shuttering work for balance 60% pile cap on progress.</li> </ul>



# **PROGRESS REPORT** **CGEWHO – CHENNAI PHASE-III PROJECT**

---

## **PHOTOGRAPHS OF C1 BLOCK AS ON 31.08.2018**

In Block C1 Second floor level slab concrete 100% Completed



In Block C1 Shuttering & Barbending works for Third floor on Progress.



# **PROGRESS REPORT** **CGEWHO – CHENNAI PHASE-III PROJECT**

---

Block C2 Excavation work, Shuttering and Bar bending work for Pile cap & Columns up to First Floor Works on progress.



# **PROGRESS REPORT** **CGEWHO – CHENNAI PHASE-III PROJECT**

---

In Block C2 Erection of Tower cranes on Progress



# **PROGRESS REPORT** **CGEWHO – CHENNAI PHASE-III PROJECT**

---

In Block C3, Shuttering and Bar bending work for Pile cap & Columns up to First Floor Works on progress



# **PROGRESS REPORT** **CGEWHO – CHENNAI PHASE-III PROJECT**

---

In Community Centre Pile cap Concrete casting works & Shuttering work and bar bending works for pile caps on progress.





# **PROGRESS REPORT** **CGEWHO – CHENNAI PHASE-III PROJECT**

---

In Block A1 Excavation works , PCC Work, Pile Chipping work in progress.



## **PROGRESS REPORT** **CGEWHO – CHENNAI PHASE-III PROJECT**

---

In Block A2 Excavation works, PCC Work, Pile chipping work in progress.



# **PROGRESS REPORT** **CGEWHO – CHENNAI PHASE-III PROJECT**

---

In Block D1 Excavation for Pile cap works, & Barbending for Pile Caps on progress



## **PROGRESS REPORT** **CGEWHO – CHENNAI PHASE-III PROJECT**

---

In Block D2 Second Floor Level Slab Concrete Casting 100% Completed.



In Block D2 Shuttering & Barbending Works for Third Floor Level Slab on progress.



## **PROGRESS REPORT** **CGEWHO – CHENNAI PHASE-III PROJECT**

---

In Block D3 , Column Concrete upto Stilt floor & Backfilling on Progress for Second half of the Block



In Block D3, Shuttering and Bar bending Works for First half of Second floor level on Progress



## **PROGRESS REPORT** **CGEWHO – CHENNAI PHASE-III PROJECT**

---

In Block B1, Second Floor Level slab 100% Completed & shuttering work for Columns upto Third floor level on progress.



In Block B2 Excavation Work for Pile Cap Works & Barbending work for Pile Cap on process.



## **PROGRESS REPORT** **CGEWHO – CHENNAI PHASE-III PROJECT**

---

Free Medical Camp Conducted for all Labours at CGEWHO Chennai Phase-III Project.



**PROGRESS REPORT**  
**CGEWHO – CHENNAI PHASE-III PROJECT**

---

**QUALITY CONTROL**

**DURING CONSTRUCTION FOLLOWING QUALITY CONTROL TESTS  
CONDUCTED AT SITE:**

Sl.No.	Materials	Source from	Test Done	Result
1	M-Sand	Sriperambathur, Kanchipuram (Dt)	Each Truck	Sieve Analysis & Silt content
2	Coarse Aggregate (20mm)	Sriperambathur, Kanchipuram (Dt)	Each Truck	Sieve Analysis
3	Coarse Aggregate (12mm)	Sriperambathur, Kanchipuram (Dt)	Each Truck	Sieve Analysis
4	Cement	Third party testing is being done.		
5	Steel	Third party testing is being done.		
6	Pile Integrity	Third party testing is being done.		
7	Soil Compaction	Third party testing is being done.		
8	RCC cubes are being tested and Register is being maintained.			
9	Slump test conducted at site to insure workability if concrete.			





**PROGRESS REPORT**  
**CGEWHO – CHENNAI PHASE-III PROJECT**

---

**PHOTOGRAPH OF QUALITY CONTROL AT SITE**

**Concrete Cube Compressive Strength Testing**



**PROGRESS REPORT**  
**CGEWHO – CHENNAI PHASE-III PROJECT**

---

**20mm & 12mm Aggregate Sieve Analysis Testing**



**PROGRESS REPORT**  
**CGEWHO – CHENNAI PHASE-III PROJECT**

---

**Fine Aggregate Sieve Analysis Testing**

