

MONTHLY PROGRESS REPORT

CGEWHO – GREATER NOIDA PROJECT

31st MAR- 2017

PACKAGE-II	STATUS AS ON 31/03/2017
Block D03	<ul style="list-style-type: none"> • Piling work completed. • P.C.C. work for foundation completed. • Routine pile test done. • Integrity testing of piles done. • Stitch slab and grade beams casting completed. • Pile caps casting completed. • All columns casted upto basement roof beam soffit level. • 2 nos. of staircases three flights casted. • Shuttering work of basement roof slab of two flats out of four is in progress.
Block D04	<ul style="list-style-type: none"> • Piling work completed. • P.C.C. work for foundation completed. • Routine pile test done. • Integrity testing of piles done. • Stitch slab and grade beams casting completed. • Pile caps casting completed. • 12 nos. of columns casted upto 2400 mm height and 58 nos. of columns casted upto basement roof beam soffit level.
Block D05	<ul style="list-style-type: none"> • Piling work completed. • PCC work for foundation completed. • Routine pile test done. • Integrity testing of piles done. • Stitch slab and grade beams casting completed • Pile Caps casting is completed. • 35 nos. of columns casted upto 2400 mm height and 08 nos. of columns casted upto basement roof beam soffit level. • Remaining columns rings reinforcement steel binding is in progress.
Block D06	<ul style="list-style-type: none"> • Piling work completed. • PCC work for foundation completed. • Routine pile test done. • Integrity testing of piles done. • Stitch slab and grade beams casting completed • Pile Caps casting completed. • Columns rings reinforcement providing & binding is in progress.
Block D07	<ul style="list-style-type: none"> • Piling work completed. • Initial Pile Test done. • Routine Pile Test done. • Integrity testing of piles done. • 80% PCC work is completed. • Casting of stitch slab 20% completed. • Layout of Pile caps is in Progress. • Reinforcement binding for Stitch slab and Pile caps is in progress. • PCC work is in progress.



Progress Report (1st Mar- 17 – 31st Mar- 17)



**MONTHLY PROGRESS REPORT
CGEWHO – GREATER NOIDA PROJECT**

PHOTOGRAPHS OF PACKAGE-II on 31st Mar-2017



MONTHLY PROGRESS REPORT CGEWHO – GREATER NOIDA PROJECT



Progress Report (1st Mar- 17 – 31st Mar- 17)



MONTHLY PROGRESS REPORT CGEWHO – GREATER NOIDA PROJECT



MONTHLY PROGRESS REPORT CGEWHO – GREATER NOIDA PROJECT



Block D-07 Pile Caps & Column Steel Binding work is in Progress

MONTHLY PROGRESS REPORT CGEWHO – GREATER NOIDA PROJECT



Progress Report (1st Mar- 17 – 31st Mar- 17)



MONTHLY PROGRESS REPORT

CGEWHO – GREATER NOIDA PROJECT

PACKAGE-IV	STATUS AS ON 31/03/2017
Block A01	<ul style="list-style-type: none"> • Piling work is completed. • PCC work in foundation is completed. • Routine pile test done. • Integrity testing of piles done. • Stitch slab, Grade beams & Pile caps casting completed. • 75% Columns casting complete of 1st lift.
Block B04	<ul style="list-style-type: none"> • Piling work is completed. • PCC work in foundation is completed. • Routine pile test done. • Integrity testing of piles done. • Stitch slab, Grade Beams & Pile caps casting completed. • Columns casting upto basement roof level is completed. • One Staircase from basement floor to stilt floor completed. • 45% Basement Roof slab casting completed. • Columns steel binding of Stilt floor in progress.
Block B05	<ul style="list-style-type: none"> • Piling work is completed. • PCC work in foundation is completed. • Routine pile test done. • Integrity testing of piles done. • Stitch slab, Grade Beams & Pile caps casting completed. • Basement roof slab casting 100% (8 flats) completed. • Stilt floor columns casting completed upto roof level. • Stair case from stilt floor to first floor level is in progress. • Stilt floor roof slab casting of 2 flats out of eight completed. • Steel binding of first floor columns is in progress. • Stilt floor roof slab Shuttering and Reinforcement steel work in progress for 2 flats.
Block C13	<ul style="list-style-type: none"> • Piling work is completed. • PCC work in foundation is completed. • Routine pile test done. • Integrity testing of piles done. • Stitch slab, Grade Beams & Pile caps casting completed. • Columns casting upto basement roof level is completed. • Shuttering and Reinforcement work of basement roof slab is in progress for two flats.
Block C14	<ul style="list-style-type: none"> • Piling work is completed. • PCC work in foundation is completed. • Routine pile test done. • Integrity testing of piles done. • Stitch slab, Grade Beams & Pile caps casting completed. • Columns casting upto basement roof level is completed. • Basement Roof slab casting 100% (4 flats) completed. • 80% Stilt floor columns casting completed.



MONTHLY PROGRESS REPORT CGEWHO – GREATER NOIDA PROJECT

Block C03	<ul style="list-style-type: none"> • Piling work is in progress. • Total 104 nos. of piles casted out of 195. • Routine pile testing completed.
Block C04	<ul style="list-style-type: none"> • Piling work is in progress. • Total 41 nos. of piles casted out of 194.
Block C05	<ul style="list-style-type: none"> • No work done as excavation permission is still is still to receive.
Non Tower	<ul style="list-style-type: none"> • Piling work is in progress. • Total 409 nos. of piles casted out of 825. • 106 piles casted in STP completed. • PCC work in progress. • Casting of pile cap, stitch slab and retaining wall is in progress. • Reinforcement & Casting of grade beams & pile caps is in progress. • Kota stone water proofing work on outer side of retaining wall is in progress. • Columns casting in progress. • 200 Sqm slab casting completed of extended basement near Block B-05 adjacent to Jal Vayu Vihar society side. • 200 Sqm slab shuttering and reinforcement work in progress near block B-04 adjacent to Jal Vayu Vihar society side.



**MONTHLY PROGRESS REPORT
CGEWHO – GREATER NOIDA PROJECT**

PHOTOGRAPHS OF PACKAGE-IV on 31st Mar- 2017



MONTHLY PROGRESS REPORT CGEWHO – GREATER NOIDA PROJECT



MONTHLY PROGRESS REPORT CGEWHO – GREATER NOIDA PROJECT



MONTHLY PROGRESS REPORT CGEWHO – GREATER NOIDA PROJECT



MONTHLY PROGRESS REPORT

CGEWHO – GREATER NOIDA PROJECT

PACKAGE-V	STATUS AS ON 31/03/2017
Block B01	<ul style="list-style-type: none"> • Piling work is completed. • PCC work in foundation is completed. • Routine pile test done. • Integrity testing of piles done. • Stitch slab, Grade Beams & Pile caps casting completed. • Columns casting upto basement roof level is completed. • 100% slab casting at basement roof level is completed. • 100 %Columns casting at Stilt flr lvl is completed. • Staircase casting upto stilt Roof level is completed • Reinforcement steel binding work of Stilt Roof slab for 4 flats is in progress.
Block B02	<ul style="list-style-type: none"> • Piling work is completed. • PCC work in foundation is completed. • Routine pile test done. • Integrity testing of piles done. • Stitch slab, Grade Beams & Pile caps casting completed. • Columns casting upto basement roof level is completed. • Casting of Basement Roof Slab for 4 flats is completed. • Further shuttering and reinforcement binding work for remaining flats is in progress.
Block B03	<ul style="list-style-type: none"> • Piling work is completed. • PCC work in foundation is completed. • Routine pile test done. • Integrity testing of piles done. • Stitch slab casting 100% completed. • 100% Pile Caps casting done. • 100% casting of columns upto Basement Roof slab beam bottom is completed.
Block C15	<ul style="list-style-type: none"> • Piling work is completed. • PCC work in foundation is completed. • Routine pile test done. • Integrity testing of piles done. • 100 % Stitch slab, Grade Beams & Pile caps casting completed. • 100 % columns casting upto basement roof level is completed. • 50% (Two flats) casting of basement roof slab is completed. • Reinforcement binding for two flats is in progress. • Staircase casting upto Stilt floor is done.
Block C16	<ul style="list-style-type: none"> • Piling work is completed. • PCC work in foundation is completed. • Routine pile test done. • Integrity testing of piles done. • Stitch slab, Grade Beams & Pile caps casting completed. • Columns casting upto basement roof level is completed.



MONTHLY PROGRESS REPORT CGEWHO – GREATER NOIDA PROJECT

Non Tower	<ul style="list-style-type: none">• Piling work is completed.• 90% stitch slab casting completed.• 95% PCC work is completed.• Reinforcement binding in Stitch slab is in progress.• Dressing work for PCC is in progress.
Retaining Wall	<ul style="list-style-type: none">• Piling work is completed.• Casting of Retaining wall upto a length of 85 mtr completed.• Reinforcement binding for wall is in progress.• Water proofing with Kota stone on outer side wall is in progress .• 2nd lift casting of Retaining wall is in progress.



**MONTHLY PROGRESS REPORT
CGEWHO – GREATER NOIDA PROJECT**

PHOTOGRAPHS OF PACKAGE-V on 31st Mar- 2017



MONTHLY PROGRESS REPORT CGEWHO – GREATER NOIDA PROJECT



Non Tower Grade Beam Casting work is in Progress.

MONTHLY PROGRESS REPORT CGEWHO – GREATER NOIDA PROJECT



Retaining Wall Steel Binding work is in Progress.